

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	12.23	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
4	0.00	0.00	Mark	Boundary	Crown	Right bank of the Sacramento River at the upstream boundary of L. D. No. 2, Glenn County. Access is by way of Highway 45. Access road is 0.28 mile south of County Rd. 59, the levee mileage runs upstream. There is no physical levee mile marker on or near the levee. Entry Last Updated : 4/18/2016	GEILEVEELOG
9	0.00	0.00	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Entry Last Updated : 3/4/2021	GEILEVEELOG 1528
5	0.01	0.01	Gate	Metal	Crown	Metal pole gate across the crown with a wire cross fence down the land side slope. Entry Last Updated : 7/24/2020	USACEPI
11	0.12	0.12	Ramp	Ramp	Land Side	Land side access ramp with metal pole gate at the land side toe. The gate is open and doesn't appear to have a lock. Entry Last Updated : 3/4/2021	USACEPI 9588
14	0.15	0.15	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	USACEPI 9588
753	0.15	0.15	Mark	Survey	Water Side	Survey marker set near the water side shoulder. Entry Last Updated : 4/18/2016	LEVEELOG
16	0.28	0.28	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9588
17	0.30	0.30	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9588
18	0.56	0.56	UCIP	Pipe	Crossing	DS_ID:22933 EP_NO: 16934 Crossing Status: Found FIELD_STRUCT_DESC: 6-inch steel irrigation pipe through the levee, 2 feet below the crown. Pump and butterfly valve on the LS toe. Vent in 16-inch corrugated metal riser unit on the waterside (WS) shoulder. (Permit No. 16934, 1998 - Dennis R. Unruh). Entry Last Updated : 4/17/2021	UCIPAPR2021 16934
754	0.59	0.59	Structure	Post	Land Side	4x4 wood post protruding vertically from the land side toe. Entry Last Updated : 7/24/2020	LEVEELOG
1	0.72	0.72	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9535 9585

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
28	0.72	0.72	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEPI 9535 9585		
25	0.76	0.76	Miscellaneous	Pit	Water Side	Fenced off excavation on the waterside of the levee, about 40 feet by 100 feet and 10 feet deep. The excavation is about 25 feet from the toe. Entry Last Updated : 4/18/2016	USACEPI		
30	0.77	0.77	UCIP	Pipe	Crossing	DS_ID:22893 EP_NO: 11782 Crossing Status: Found FIELD_STRUCT_DESC: 3-inch galvanized steel water pipe through the levee, 2 feet below the crown. There is a hose bib style siphon breaker on the waterside (WS) shoulder. A pipe runs from the concrete sump next to the barn on the landside (LS) to a cesspool off of the WS toe. (Permit No. 11782, 1976 - Carriere Brothers). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11782		
34	0.79	0.83	Fence	Chain Link	Land Side	Chain link fence along the land side toe. Entry Last Updated : 4/26/2016	GEILEVEELOG		
31	0.80	0.80	UCIP	Pipe	Crossing	DS_ID:22894 EP_NO: 1837 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 3-inch gas pipeline of an unknown material through the levee, 2 feet below the crown. Fenced in pumping plant area next to levee with appurtenances. (Permit No. 1837, 1953 - Sunray Oil Corporation). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11782 1837		
37	0.85	1.07	At Grade	Road / Highway	Land Side	Highway 45 along the land side toe. Entry Last Updated : 4/18/2016	USACEPI		
755	0.85	0.85	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	LEVEELOG		
756	0.85	0.85	Mark	Marker	Land Side	Highway marker set in the middle of the land side slope. Entry Last Updated : 4/18/2016	LEVEELOG		
757	0.85	0.96	Aerial	High Voltage	Land Side	High voltage utility lines along the land side toe with approximately 30-40 feet of vertical clearance from the toe. Entry Last Updated : 4/18/2016	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	12.23	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

38	0.85	0.96	Aerial	Communications	Land Side	Telephone line along the land side toe beneath high voltage utility lines. There's approximately 20 feet of vertical clearance from the toe to the telephone line. Entry Last Updated : 3/4/2021	GEILEVEELOG 9583
36	0.89	0.89	Structure	Pole - Utility	Land Side	Utility poles along the land side toe spaced about 300 to 500 feet. Entry Last Updated : 3/4/2021	USACEPI 9583
85	1.02	1.02	Fence	Chain Link	Water Side	Cross fence, no gate. Entry Last Updated : 3/4/2021	LEVEELOG 9585
89	1.02	1.02	Fence	Chain Link	Land Side	Cross fence, no gate. Entry Last Updated : 3/4/2021	LEVEELOG 9585
41	1.09	1.09	UCIP	Pipe	Crossing	DS_ID:22895 EP_NO: 2171 Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 2: 3-inch gas pipeline of an unknown material through the levee, 2 feet below the crown. (Permit No. 2171, 1955 - Sunray Mid-Continent Oil Company). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2171
42	1.11	1.13	Structure	Building	Land Side	Tan colored metal outbuilding approximately 10 feet from the land side toe at one of the building corners. Associated concrete pad is within 10 feet of the land side toe, and there's an older concrete retaining wall that is also within 10 feet of the land side toe. Entry Last Updated : 4/18/2016	LEVEEINSPECTION
44	1.15	1.15	Structure	Building	Land Side	Wooden out building set on a concrete pad at the land side toe. Entry Last Updated : 4/18/2016	GEILEVEELOG
759	1.18	1.18	Structure	Post	Land Side	2 metal t-posts with plywood between them set in the land side toe. Appears to be used for holding targets for target practice. Entry Last Updated : 4/18/2016	LEVEELOG
2	1.19	1.19	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9581 9582
515	1.19	1.19	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEINSPECT 9581 9582

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
55	1.25	1.25	UCIP	Pipe	Crossing	DS_ID:22896 EP_NO: 2171 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2 of 2: 3-inch gas pipeline of an unknown material through the levee, 2 feet below the crown. Abandoned gas pumping station 260 feet off the landside (LS) toe. (Permit No. 2171, 1955 - Sunray Mid-Continent Oil Company). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2171		
760	1.26	1.26	Structure	Post	Land Side	8x8 wood post set at the land side toe and a metal t-post set in the land side slope. Appears to be remnants of an old fence. Entry Last Updated : 4/26/2016	LEEVELOG		
59	1.30	1.30	Structure	Pump Station	Land Side	Pump and well, electrical panel mounted on 2 steel posts, and a wood post set within 15 feet of the land side toe. Entry Last Updated : 4/26/2016	GEILEVEELOG		
761	1.32	1.32	Structure	Building	Land Side	Metal outbuilding on concrete pad within 10 feet of the land side toe. Wooden out building 10 feet from the land side toe. Entry Last Updated : 4/18/2016	LEEVELOG		
63	1.32	1.37	Miscellaneous	Landscaping	Land Side	Landscaping, sprinkler system, and steps on the landward slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 13057		
64	1.37	1.37	Structure	Pole - Utility	Land Side	Anchor pole in the land side toe. Guy wire anchor in the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9587		
58	1.37	1.63	At Grade	Road / Highway	Land Side	Paved road at the landside toe of the levee. Entry Last Updated : 3/4/2021	USACEPI		
60	1.40	1.40	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEPI 9580		
763	1.40	1.63	Aerial	High Voltage	Land Side	High voltage utility lines along the land side toe with approximately 30 feet of vertical clearance. Entry Last Updated : 4/18/2016	LEEVELOG		
520	1.42	1.42	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	USACEINSPECT 9587		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
67	1.46	1.46	Aerial	High Voltage	Crossing	Overhead power line crosses the levee. Entry Last Updated : 3/4/2021	GEILEVEELOG 9587		
52	1.47	1.47	Structure	Pole - Utility	Crown	Entry Last Updated : 7/29/2020	LEVEELOG 9587		
70	1.48	1.48	Aerial	High Voltage	Crossing	Overhead power line crosses the levee. Entry Last Updated : 3/4/2021	GEILEVEELOG 9587		
53	1.52	1.52	Structure	Pole - Utility	Crown	Entry Last Updated : 7/29/2020	LEVEELOG 9587		
72	1.53	1.53	Structure	Relief Wells	Water Side	14-inch diameter water well 1000 feet waterward of the water side levee toe. Entry Last Updated : 3/4/2021	GEILEVEELOG 15762		
54	1.58	1.58	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	LEVEELOG 9587		
764	1.63	1.77	At Grade	Road / Highway	Land Side	Gravel road along the land side toe. Entry Last Updated : 4/18/2016	LEVEELOG		
79	1.63	1.63	At Grade	Road / Highway	Crossing	Paved roadway crosses levee at crown grade elevation. Entry Last Updated : 3/4/2021	GEILEVEELOG 9700		
80	1.63	1.63	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Pole and guy wire Anchor in land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9587		
81	1.64	1.64	Aerial	Communications	Crossing	Overhead telephone crosses levee with approximately 15 feet of vertical clearance. Entry Last Updated : 4/18/2016	GEILEVEELOG		
83	1.72	1.72	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Entry Last Updated : 3/4/2021	GEILEVEELOG 1465		
3	1.72	1.72	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9569		
527	1.72	1.72	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEINSPECT 9569		
765	1.73	1.73	Structure	Relief Wells	Water Side	Ag well with pump at the toe of the water side ramp. Entry Last Updated : 4/18/2016	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	12.23	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
86	1.87	1.87	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	USACEPI 9578 9701
88	1.97	1.97	UCIP	Pipe	Crossing	DS_ID:22897 EP_NO: 14759 Crossing Status: Not Found FIELD_STRUCT_DESC: 4-inch natural gas pipeline of an unknown material through the levee, 0.17 feet below the crown. (Permit No. 14759, 1987 - TXO Production Corporation). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 14759
6	1.99	1.99	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	LEEVEELOG 9578
92	1.99	1.99	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9578
12	2.20	2.20	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	LEEVEELOG 9584
95	2.20	2.20	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9584
766	2.20	2.20	Structure	Transformer	Land Side	Solar panels 10 feet from the land side toe of the levee. Entry Last Updated : 4/18/2016	LEEVEELOG 18807
93	2.22	2.22	UCIP	Pipe	Crossing	DS_ID:22898 EP_NO: 5717A Crossing Status: Found FIELD_STRUCT_DESC: 8-inch asbestos cement irrigation pipe sleeved through a 12-inch pipe through the levee, 5 feet below the crown. Pump located on the landside (LS). Meter pole located on the LS toe. Guy wire anchor in LS slope. (Permit No. 5717-A, 1969 - W. A. Carriere). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 5717A

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	12.23	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

94	2.22	2.22	UCIP	Pipe	Crossing	DS_ID:22944 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 8-inch drainage pipe of an unknown material sleeved through a 12-inch pipe of an unknown material through the levee, 9.5 feet below the crown. Flap gate located on the waterside (WS). Pipe open on the landside (LS). [Additional Reference(s): USACE Sacramento O&M Manual 140, May 1960, (HLM 2.27)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 5623
----	------	------	------	------	----------	---	---------------------

56	2.22	2.22	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	LEVEELOG
----	------	------	-----------	----------------	-----------	--------------------------------	----------

767	2.22	2.24	Aerial	High Voltage	Land Side	High voltage utility lines along the land side toe from transformers to utility pole near well. Approximately 15 feet of vertical clearance from the land side toe. Entry Last Updated : 4/18/2016	LEVEELOG
-----	------	------	--------	--------------	-----------	---	----------

768	2.24	2.24	Aerial	High Voltage	Crossing	High voltage utility lines crossing the levee with approximately 15 feet of vertical clearance. Entry Last Updated : 4/18/2016	LEVEELOG 16201
-----	------	------	--------	--------------	----------	---	-------------------

99	2.24	2.24	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9577
----	------	------	------	------	------------	--	---------------------

770	2.25	2.63	Aerial	High Voltage	Land Side	High voltage utility lines running along the land side toe and slope with approximately 30 feet of vertical clearance. Entry Last Updated : 4/18/2016	LEVEELOG 16201
-----	------	------	--------	--------------	-----------	--	-------------------

101	2.25	2.25	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	GEILEVEELOG 9587
-----	------	------	-----------	----------------	-----------	--------------------------------	---------------------

769	2.25	2.25	Ramp	Ramp	Land Side	Vehicle access ramp on the land side of the levee. Entry Last Updated : 4/18/2016	LEVEELOG
-----	------	------	------	------	-----------	--	----------

102	2.27	2.27	Non-Project Levee	Internal	Water Side	Existing levee 2 feet high. Entry Last Updated : 3/4/2021	GEILEVEELOG 14679
-----	------	------	-------------------	----------	------------	--	----------------------

852	2.28	2.28	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG
-----	------	------	------	------	------------	--	----------

57	2.31	2.31	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	LEVEELOG 9587
----	------	------	-----------	----------------	-----------	--------------------------------	------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
105	2.37	2.37	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9584		
61	2.37	2.37	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	LEVEELOG 9587		
62	2.42	2.42	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	LEVEELOG 9587		
109	2.45	2.45	Mark	Marker	Water Side	Mileage marker on water side shoulder. Entry Last Updated : 4/26/2016	GEILEVEELOG		
65	2.46	2.46	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	LEVEELOG 9587		
66	2.50	2.50	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	LEVEELOG 9587		
110	2.51	2.51	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	USACEPI 9577		
68	2.55	2.55	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	LEVEELOG 9587		
112	2.57	2.57	UCIP	Pipe	Crossing	DS_ID:22899 EP_NO: 9577 Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 14-inch drainage pipe of an unknown material through the levee, 11 feet below the crown. Flap gate is located on the waterside (WS) end on bank. Pump house, concrete distribution box, and 36-inch concrete standpipe are located at the toe of landside (LS) slope. (14-inch pipe [HLM 2.62] authorized under Automatic Board Order (ABO) issued as Permit No. 9577, 1974 - M. R. and M. E. Dias). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 2.62)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9577		
69	2.59	2.59	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	LEVEELOG 9587		
71	2.63	2.63	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	LEVEELOG 9587		



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
115	2.63	2.63	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Pole and anchor on landward slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 1710		
13	2.63	2.63	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	LEVEELOG		
116	2.63	2.63	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	USACEPI		
117	2.79	2.79	Structure	Standpipe	Land Side	12 inch diameter concrete standpipe on the land side toe of the levee. Pipe is broken off a few inches above the ground. Entry Last Updated : 4/26/2016	USACEPI		
15	2.79	2.79	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9576		
118	2.79	2.79	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9576		
771	2.90	2.90	Structure	Pump Station	Water Side	Ag pump and well approximately 30 feet from the water side levee toe. Entry Last Updated : 4/18/2016	LEVEELOG		
772	2.90	2.90	Aerial	High Voltage	Crossing	Power line crossing the levee with approximately 15 feet of vertical clearance. Entry Last Updated : 4/18/2016	LEVEELOG 9267		
19	2.91	2.91	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	LEVEELOG		
119	2.91	2.91	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	USACEPI		
773	2.91	3.06	Fence	Chain Link	Water Side	8-foot high wire fence along the water side toe with metal t-posts spaced every 8 feet. Entry Last Updated : 4/18/2016	LEVEELOG		
774	3.04	3.04	Structure	Distribution Box	Land Side	Irrigation distribution box at the land side toe. The box is non-operational. It has been dug up and is sitting on the ground at the toe. Doesn't appear to have been in use at this location, but unable to determine. Entry Last Updated : 4/18/2016	LEVEELOG		

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
125	3.05	3.05	Miscellaneous	Landscaping	Water Side	Walnut orchard in floodway Entry Last Updated : 3/4/2021	GEILEVEELOG 14012		
128	3.06	3.06	Miscellaneous	Landscaping	Land Side	Feeney Ranch Berm planted with walnut trees. Entry Last Updated : 3/4/2021	GEILEVEELOG 12392A		
127	3.13	3.13	UCIP	Culvert	Crossing	DS_ID:22901 EP_NO: 9575 Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 12-inch drainage pipe of an unknown material through the levee, 14 feet below the crown. Flap Gate on the waterside (WS) end. (Automatic Board Order (ABO) issued as Permit No. 9575, 1974 - Franklin Emmett, Bette Lou Dillard Jr., and McIntyre). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9575		
20	3.18	3.18	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9575		
132	3.18	3.18	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9575		
129	3.19	3.19	UCIP	Pipe	Crossing	DS_ID:22902 EP_NO: 12392 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 2 feet below the crown. Siphon breaker on the waterside (WS) shoulder. Pump, vent, and butterfly valve located 160 feet off the landside (LS) toe. (Permit No. 12392, 1978 - Feeny Ranch c/o Langenollr and Melke). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12392		
775	3.31	3.45	Fence	Chain Link	Water Side	8-foot high wire fence along the water side toe with metal t-posts spaced every 8 feet. Entry Last Updated : 4/18/2016	LEVEELOG		
135	3.34	3.34	UCIP	Pipe	Crossing	DS_ID:22932 EP_NO: 11542A Crossing Status: Found FIELD_STRUCT_DESC: 4-inch steel irrigation pipe through the levee, 2 feet below the crown. Air vent on the landside (LS) shoulder. (Permit No. 11542-A, 1976 - Henry H. Giesbrecht). Entry Last Updated : 7/17/2021	UCIPAUG2021 11542A		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
138	3.35	3.35	Miscellaneous	Irrigation	Land Side	Irrigation valves at landward toe. Entry Last Updated : 9/17/2015	GEILEVEELOG		
21	3.36	3.36	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9579		
137	3.36	3.36	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9579		
776	3.40	3.40	Wall	Concrete / Masonry Wall	Land Side	Old concrete wall extending from the toe of the levee. Unable to determine if the wall continues into- or through the levee section. Entry Last Updated : 4/18/2016	LEVEELOG		
141	3.43	3.43	Structure	Standpipe	Land Side	10-inch diameter concrete standpipe at the land side toe. Entry Last Updated : 4/26/2016	GEILEVEELOG		
140	3.44	3.44	Structure	Relief Wells	Land Side	Well at the land side toe. Entry Last Updated : 4/18/2016	GEILEVEELOG		
22	3.45	3.45	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9574		
139	3.45	3.45	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEPI 9574		
142	3.50	3.67	Revetment	Rock	Water Side	Bank rock revetted on bank by U.S. Corps of Engineers 1976, Unit 27, Site 173.0. Rock revetment on bank. By DWR 1965 and 1967. Entry Last Updated : 9/17/2015	GEILEVEELOG		
23	3.62	3.62	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9573		
143	3.62	3.62	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEPI 9573		
147	3.64	3.64	Structure	Pole - Utility	Land Side	Two power poles at the land side toe. Guy wire anchor in the land side slope. Pump on concrete pad at the land side toe. Entry Last Updated : 3/4/2021	GEILEVEELOG 9587		
778	3.65	3.65	Structure	Relief Wells	Land Side	Ag well with diesel engine, diesel tank, and pump located within 10 feet of the land side toe. Entry Last Updated : 3/4/2021	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
144	3.67	3.93	Revetment	Rock	Water Side	Rock revetment 1987 U.S. Army Corp of Engineer, Unit 40, 174.0. Entry Last Updated : 9/17/2015	GEILEVEELOG		
148	3.73	3.73	Ramp	Ramp	Land Side	Access ramp on the land side of the levee. Entry Last Updated : 4/18/2016	USACEPI		
153	3.85	3.85	Miscellaneous	Irrigation	Water Side	Sprinklers within 15 feet of the water side toe. Not likely to affect levee integrity or operations. Entry Last Updated : 4/27/2016	USACEPI		
547	3.87	3.87	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEINSPECT		
149	3.93	4.32	Revetment	Rock	Water Side	Bank rock revetted by U.S. Corps of Engineers 197 Unit 27, Site 174.4. Entry Last Updated : 9/17/2015	GEILEVEELOG		
155	3.95	3.95	Miscellaneous	Mitigation Site	Water Side	Environmental Basement Site 174.4, Parcel No. 10934B 10935. Entry Last Updated : 9/17/2015	GEILEVEELOG		
103	3.98	3.98	UCIP	Pipe		DS_ID:22904 EP_NO: 9572 Crossing Status: Found FIELD_STRUCT_DESC: 18-inch steel drainage pipe through the levee, 7.3 feet below the crown. Flap gate in 6-inch by 6-inch concrete box located on the waterside (WS) end. Concrete headwall located on the landside (LS) toe. (18-inch pipe [HLM 4.05] authorized under Automatic Board Order (ABO) issued as Permit No. 9572, 1974 - Henry and Annabel B. Smith). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 4.05)]. Entry Last Updated : 7/17/2021	UCIPAUG2021 9572		
779	3.99	3.99	Structure	Post	Water Side	Horse hitching posts set in the water side shoulder. Entry Last Updated : 4/18/2016	LEVEELOG		
24	3.99	3.99	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9572		
157	3.99	3.99	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9572		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
780	4.00	4.08	Fence	Post & Cable	Land Side	Temporary electrical fences set up along the water land side toe and shoulder for grazing horses on the levee slope. Entry Last Updated : 4/27/2016	LEVEELOG		
781	4.00	4.18	Fence	Post & Cable	Water Side	Electric fence set up along the water side toe of the levee for horses. Entry Last Updated : 4/27/2016	LEVEELOG		
158	4.07	4.07	At Grade	Road / Highway	Water Side	Farm road within 15 feet of the water side toe of the levee. Entry Last Updated : 4/27/2016	USACEPI		
159	4.07	4.07	Structure	Pole - Utility	Land Side	Power pole line along land side slope and toe. Entry Last Updated : 3/4/2021	GEILEVEELOG 9587		
160	4.18	4.18	Miscellaneous	Landscaping	Water Side	Berm planted with walnut trees. Entry Last Updated : 3/4/2021	GEILEVEELOG 12542-L		
161	4.18	4.18	Ramp	Ramp	Water Side	The waterside slope is relatively flat and used as a ramp. Entry Last Updated : 4/27/2016	USACEPI		
782	4.23	4.23	Structure	Standpipe	Land Side	36-inch concrete standpipe protruding from the land side toe of the levee. There's a 12-inch pipe section protruding from the toe as well. Unclear if the 12-inch pipe is a remnant of a pipe that goes through the levee. Entry Last Updated : 4/18/2016	LEVEELOG		
162	4.25	4.25	UCIP	Pipe	Crossing	DS_ID:22906 EP_NO: 1229 Crossing Status: Found FIELD_STRUCT_DESC: Entry Last Updated : 5/21/2021	UCIPAUG2021 1229		
166	4.28	4.28	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9571		
783	4.55	4.55	Miscellaneous	Irrigation	Land Side	3-inch diameter PVC pipe protruding from the land side slope of the levee. Unable to determine if there's a pipe in the levee section. Entry Last Updated : 4/18/2016	LEVEELOG		
26	4.56	4.56	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9570		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
555	4.56	4.56	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEINSPECT 9570		
169	4.67	4.67	UCIP	Pipe	Crossing	DS_ID:22931 EP_NO: 16724 Crossing Status: Not Found FIELD_STRUCT_DESC: 4-inch galvanized iron irrigation pipe through the levee, 2 feet below the crown. (Permit No. 16724, 1997 - Abe Giesbrecht Jr.). Entry Last Updated : 4/17/2021	UCIPAPR2021 16724		
170	4.72	4.88	Revetment	Cobble	Water Side	Bank sloped and cobble revetted by DWR 1965. Entry Last Updated : 9/17/2015	GEILEVEELOG		
171	4.90	4.90	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9570		
27	4.92	4.92	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9570		
175	4.92	4.92	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	USACEPI 9570		
556	4.92	4.92	Gate	Metal	Crown	Metal pole gate across the crown. 2 wood fence posts set in the land side shoulder and 1 wood fence post set in the water side shoulder. Entry Last Updated : 3/4/2021	USACEINSPECT 9570		
784	4.93	4.93	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG		
181	4.98	4.98	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9568		
179	4.98	4.98	Mark	Marker	Water Side	U.S. fish and wildlife survey monument on water side shoulder Entry Last Updated : 4/28/2016	GEILEVEELOG		
182	5.01	5.01	Miscellaneous	Easements	Crown	Environmental Easement Site- River Mile 176.6 Parcel No. 11586. Entry Last Updated : 9/17/2015	GEILEVEELOG		
29	5.05	5.05	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9568		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
557	5.05	5.05	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	USACEINSPECT 9568		
854	5.06	5.06	Structure	Standpipe	Land Side	30-inch diameter concrete within 10 feet of the land side toe. Entry Last Updated : 4/28/2016	LEEVELOG		
180	5.06	5.54	Revetment	Rock	Water Side	Rock site by U.S. Army Corp of Engineers, 1986, Unit 40A 176.2. Bank rock revetted by U.S. Army Corps of Engineers, 1981. Unit No. Entry Last Updated : 4/28/2016	GEILEVEELOG		
184	5.07	5.14	Miscellaneous	Turnout	Water Side	Wide levee section, fill on the water side. Entry Last Updated : 4/28/2016	GEILEVEELOG		
186	5.19	5.19	Structure	Standpipe	Land Side	12-inch diameter concrete standpipe on the land side toe. Entry Last Updated : 4/18/2016	USACEPI		
185	5.23	5.23	Gate	Metal	Crown	Metal pole gate across the levee crown. Entry Last Updated : 4/18/2016	USACEPI		
188	5.29	5.29	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEPI 9567		
189	5.30	5.30	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	USACEPI 6031		
787	5.30	5.51	Aerial	High Voltage	Land Side	High voltage utility lines along the land side toe with approximately 30 feet of vertical clearance from the toe. Entry Last Updated : 4/19/2016	LEEVELOG 6031		
561	5.31	5.31	Structure	Pump Station	Land Side	Two concrete standpipes and pump structure at the land side toe of the levee. Entry Last Updated : 10/27/2016	USACEINSPECT		
73	5.32	5.32	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	LEEVELOG 6031		
191	5.33	5.33	Structure	Standpipe	Land Side	12 inch diameter concrete standpipe on land side toe. Entry Last Updated : 4/28/2016	USACEPI		
194	5.39	5.39	Mark	Marker	Water Side	Mileage marker on water side shoulder Entry Last Updated : 4/28/2016	GEILEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
74	5.41	5.41	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	LEVEELOG 6031		
192	5.45	5.45	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	USACEPI 9566		
187	5.48	5.48	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9567		
75	5.50	5.50	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	LEVEELOG 6031		
195	5.51	5.51	UCIP	Pipe	Crossing	DS_ID:22907 EP_NO: 344 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch drainage pipe of an unknown material through the levee, 6.5 feet below the crown. Gate valve at the waterside (WS) toe. Air vent and pump at the landside (LS) toe. (Automatic Board Order (ABO) issued as Permit No. 9566, 1974 - B. and M. Giesbrecht). (Permit No. 344, Date Unknown - Alameda Sugar). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 5.61)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 344 3441 9566		
76	5.51	5.51	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	LEVEELOG 6031		
789	5.51	5.73	Miscellaneous	Irrigation	Land Side	Alphalpa valves spaced every 100 feet along the land side toe. The valves are marked by a single metal t-post visible at the land side toe. Most of the concrete standpipes have been broken off at the ground. Entry Last Updated : 4/19/2016	LEVEELOG		
202	5.54	5.61	Revetment	Rock	Water Side	Rock site U.S. Army Corps of Engineers, Unit 40, Site176.8. Entry Last Updated : 9/17/2015	GEILEVEELOG		
196	5.61	5.61	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9566		
206	5.73	5.73	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEPI 9566		



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
201	5.73	5.89	Fence	Chain Link	Land Side	8-foot high wire fence with t-posts spaced every 12 feet along the land side toe. Entry Last Updated : 4/19/2016	GEILEVEELOG		
790	5.73	5.73	Miscellaneous	Irrigation	Crossing	Steel pipe visible at the toe of the levee protruding perpendicular from the levee alignment. The steel pipe is joined to a PVC pipe that is broken off. It's unclear if the pipe continues through the levee section, but it appears that it does. Entry Last Updated : 4/19/2016	LEVEELOG 9822		
210	5.79	5.79	Mark	Survey	Land Side	U. S. fish and wildlife survey movement on land side shoulder. Entry Last Updated : 4/28/2016	GEILEVEELOG		
791	5.80	5.80	Mark	Marker	Land Side	Orange fiberglass marker broken off at grade in the upper third of the land side slope of the levee. Entry Last Updated : 4/19/2016	LEVEELOG		
32	5.85	5.85	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9565		
205	5.85	5.85	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEPI 9565		
792	5.89	5.89	Structure	Sign	Land Side	4x8 foot plywood sheet attached to 2-3x3 posts 10 feet from the land side toe. Being used for holding targets for shooting. Entry Last Updated : 4/19/2016	LEVEELOG		
214	5.90	6.25	Miscellaneous	Irrigation	Land Side	Irrigation standpipes, about 1 foot in diameter, spaced about every 100 feet. The pipes are broken off at the ground. The location of each is marked by a single metal t-post at the toe of the levee. Entry Last Updated : 3/4/2021	USACEPI		
793	5.90	5.90	Miscellaneous	Pit	Land Side	A pit has been excavated at the land side toe in the location of a pump. Entry Last Updated : 4/19/2016	LEVEELOG		
87	5.90	5.90	Structure	Pole - Utility	Land Side	Power pole at the land side toe. Entry Last Updated : 3/4/2021	LEVEELOG		
215	5.90	5.90	Structure	Pump Station	Land Side	20-inch standpipe, pump, and power pole at the land side toe. Unclear if there's a pipe crossing through the levee section. Entry Last Updated : 4/19/2016	GEILEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
795	6.01	6.01	Mark	Marker	Water Side	Yellow no trespassing sign on wood stake set in the water side shoulder. Entry Last Updated : 4/19/2016	LEVEELOG		
33	6.01	6.01	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9564		
220	6.01	6.01	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9564		
224	6.06	6.21	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corps of Engineers, 1981. Unit No. 35, Site 177.3. Entry Last Updated : 9/17/2015	GEILEVEELOG		
222	6.15	6.15	UCIP	Pipe	Crossing	DS_ID:22910 EP_NO: 2462 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 1 of 2: 12-inch gas pipeline of an unknown material through the levee, 2 feet below the crown. Downstream line grouted in 1969. Marker (V350) on the waterside (WS) shoulder. Gas line marker and blue painted railing around station at the landside (LS) toe. (Permit No. 2462, 1957 - PG&E). (Replaced with new pipe at LM 6.274 under Permit No. 5118, 1965 - PG&E). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2462		
223	6.16	6.16	UCIP	Pipe	Crossing	DS_ID:22936 EP_NO: 2462 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 2 of 2: 12-inch gas pipeline of an unknown material through the levee, 2 feet below the crown. Downstream line grouted in 1969. Marker (V351) on pipe at the landside (LS) toe. Gas line marker and blue painted railing around station at the LS toe. (Permit No. 2462, 1957 - PG&E). (Replaced with new pipe at LM 6.274 under Permit No. 5118, 1965 - PG&E). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2462		
225	6.16	6.16	Structure	Sign	Land Side	Warning sign near the landside toe of the levee. Entry Last Updated : 3/4/2021	USACEPI 2462		
218	6.17	6.20	Revetment	Cobble	Water Side	Rock revetment on water side slope, Army Corps of Engineers, 1986, Unit 40A, site 177.3. Entry Last Updated : 4/19/2016	GEILEVEELOG		

## Flood Control Project Maintenance Levee Inspections

### Levee Log Report By Levee Mile - Updated 8/23/2021

### Levee District No. 0001 (Glenn County)

Waterway						Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River						Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source	
	Start	End					Permits	
226	6.18	6.18	UCIP	Pipe	Crossing	DS_ID:22911 EP_NO: 5118 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1 of 2: 12.75-inch high pressure gas pipeline of an unknown material through the levee, 3 feet below the crown. (Permit No. 5118, 1965 - PG&E). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 5118	
227	6.18	6.18	UCIP	Pipe	Crossing	DS_ID:22937 EP_NO: 5118 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2 of 2: 12.75-inch high pressure gas pipeline of an unknown material through the levee, 3 feet below the crown. Gas line sign on the waterside (WS) shoulder. (Permit No. 5118, 1965 - PG&E). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 5118	
796	6.18	6.18	Structure	Sign	Water Side	8x16 foot billboard mounted to 3 pilings set in the water side shoulder of the levee. Appears to be an old warning sign visible from the river marking the location of gas line crossings. There is nothing readable on the sign any more. It appears to serve no purpose. Entry Last Updated : 4/19/2016	LEVEELOG	
231	6.19	6.19	Revetment	Rock	Water Side	Bank rock revetted by U.S. Army Corps of Engineers, 1976 Unit 27, Site 177.4 Entry Last Updated : 5/3/2016	GEILEVEELOG	
228	6.25	6.25	UCIP	Pipe	Crossing	DS_ID:22912 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 10-inch drainage pipe of an unknown material through the levee, 8.3 feet below the crown. Pump on the landside (LS) toe. Discharges into a 36-inch concrete standpipe, 10 feet in height, at the LS toe. Flap gate inside 36-inch concrete standpipe at the LS toe. Slide gate inside 6-foot diameter corrugated metal riser unit on the LS slope. [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 6.37)]. Entry Last Updated : 4/17/2021	UCIPAPR2021	
800	6.25	6.25	Structure	Pole - Utility	Land Side	Utility pole with electrical meter and breaker panel for a pump. Entry Last Updated : 4/19/2016	LEVEELOG	
799	6.25	6.26	Aerial	High Voltage	Land Side	Power line 10 feet from the land side toe connecting utility pole near pump to transformer of high voltage utility pole. Entry Last Updated : 4/19/2016	LEVEELOG	

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	12.23	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

797	6.26	6.26	Structure	Sign	Water Side	No trespassing sign on pressure treated 4x4 set in the water side slope. Entry Last Updated : 4/19/2016	LEVEELOG
-----	------	------	-----------	------	------------	--	----------

798	6.26	6.26	Fence	Chain Link	Water Side	Cross fence on water side slope. 1 steel bollard on each levee shoulder. White paddle marker set in the water side shoulder. Appears to be an old gate location. Entry Last Updated : 4/19/2016	LEVEELOG
-----	------	------	-------	------------	------------	--	----------

801	6.26	6.26	Structure	Pole - Utility	Land Side	High voltage utility pole with guy wire anchor. The pole is approximately 30 feet from the land side toe. The guy wire anchor is set at the land side toe. Entry Last Updated : 4/19/2016	LEVEELOG
-----	------	------	-----------	----------------	-----------	--	----------

802	6.33	6.33	Structure	Sign	Water Side	For Sale sign set in the water side shoulder. Advertising visible from the river for the sale of a house along HWY45. Entry Last Updated : 4/19/2016	LEVEELOG
-----	------	------	-----------	------	------------	---	----------

232	6.33	6.33	UCIP	Pipe	Crossing	DS_ID:22934 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 6-inch pipe of an unknown material or purpose through the levee, 0.8 feet below the crown. [Additional Reference(s): USACE Sacramento O&M Manual 140, May 1960, (HLM 6.43)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	--	-------------

237	6.35	6.35	Gate	Metal	Crown	Metal pipe gate across the crown with a cross fence on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9564
-----	------	------	------	-------	-------	---	---------------------

35	6.37	6.37	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	LEVEELOG 3152
----	------	------	------	------	-----------	---	------------------

256	6.37	6.37	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 3152
-----	------	------	------	------	------------	--	---------------------

257	6.37	8.53	At Grade	Levee	Crown	Highway 45 on the levee crown. Entry Last Updated : 3/4/2021	GEILEVEELOG 9563
-----	------	------	----------	-------	-------	---	---------------------

259	6.38	6.67	Structure	Guardrail	Water Side	Highway 45 guardrail along water side shoulder. Entry Last Updated : 4/19/2016	GEILEVEELOG 9563
-----	------	------	-----------	-----------	------------	---	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
239	6.38	6.44	Revetment	Rock	Water Side	The water side slope is rock revetted. The rock revetment may continue further upstream along the lower slope of the bank. It was too overgrown to visibly see the lower extent of the rock. Entry Last Updated : 4/19/2016	GEILEVEELOG		
805	6.38	6.38	Structure	Sign	Water Side	Speed Enforced By Aircraft sign set in the water side shoulder of the levee near the start of the guardrail. Entry Last Updated : 4/19/2016	LEVEELOG		
806	6.38	6.67	Mark	Marker	Water Side	White reflective roadway markers spaced every 50 feet along the water side shoulder adjacent to the guardrail. Entry Last Updated : 4/19/2016	LEVEELOG		
809	6.39	6.46	Fence	Chain Link	Land Side	Chain link fence with barbed wire on top along the land side toe of the levee. The fence encompasses the Princeton-Cordura pumps. Entry Last Updated : 4/19/2016	LEVEELOG		
807	6.40	6.43	Wall	Retaining	Water Side	Concrete retaining wall built into the lower third of the levee slope for the Princeton-Cordura pumping plant. Entry Last Updated : 4/19/2016	LEVEELOG		
245	6.40	6.46	Miscellaneous	Landscaping	Land Side	Landscaping along the land side toe consisting of a hedge and 5 trees spaced 20 feet apart. Entry Last Updated : 3/4/2021	GEILEVEELOG 5515A		
810	6.41	6.41	Miscellaneous	Landscaping	Land Side	Water spigot on galvanized pipe with valve box at the land side toe. The dripline for the landscaping is hooked to the spigot. Entry Last Updated : 4/19/2016	LEVEELOG		
813	6.41	6.44	Wall	Retaining	Water Side	Steel sheet pile retaining wall along the water side shoulder. Entry Last Updated : 4/19/2016	LEVEELOG		
253	6.41	6.43	Structure	Control Box	Land Side	Utility boxes in the ground at the landside toe of the levee. Telephone, electrical and signal. Entry Last Updated : 5/3/2016	USACEPI		
808	6.41	6.43	Structure	Pad	Water Side	Concrete maintenance pad along the lower third of the water side slope for the Princeton-Cordura pumping plant. Entry Last Updated : 4/19/2016	LEVEELOG		
590	6.41	6.51	Mark	Marker	Land Side	White reflective roadway markers spaced every 50 feet along the water side shoulder adjacent to the guardrail. Entry Last Updated : 4/19/2016	USACEINSPECT		

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
585	6.42	6.51	Structure	Guardrail	Land Side	Guardrail on the land side of the levee at the crown. Entry Last Updated : 5/3/2016	USACEINSPECT 9563		
241	6.42	6.42	UCIP	Pipe	Crossing	DS_ID:22945 EP_NO: 16720 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 4: 84-inch reinforced concrete lined irrigation pipes through the levee, approximately 30 feet below the crown. 2 Pumps and 2 flap gates off the landside (LS) shoulder at canal. Access culverts, and fifteen 5-foot by 26.5-foot wedge-wire fish screens on the right bank of the Sacramento River. (Permit No. 16720, 1997 - Princeton Codora Glenn Irrigation District/Provident Irrigation District). Entry Last Updated : 4/17/2021	UCIPAPR2021 16720		
242	6.42	6.42	UCIP	Pipe	Crossing	DS_ID:22946 EP_NO: 16720 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 4: 84-inch reinforced concrete lined irrigation pipes through the levee, approximately 30 feet below the crown. 2 Pumps and 2 flap gates off the landside (LS) shoulder at canal. Access culverts, and fifteen 5-foot by 26.5-foot wedge-wire fish screens on the right bank of the Sacramento River. (Permit No. 16720, 1997 - Princeton Codora Glenn Irrigation District/Provident Irrigation District). Entry Last Updated : 4/17/2021	UCIPAPR2021 16720		
243	6.43	6.43	UCIP	Pipe	Crossing	DS_ID:22947 EP_NO: 16720 Crossing Status: Found FIELD_STRUCT_DESC: 3 of 4: 84-inch reinforced concrete lined irrigation pipes through the levee, approximately 30 feet below the crown. 2 Pumps and 2 flap gates off the landside (LS) shoulder at canal. Access culverts, and fifteen 5-foot by 26.5-foot wedge-wire fish screens on the right bank of the Sacramento River. (Permit No. 16720, 1997 - Princeton Codora Glenn Irrigation District/Provident Irrigation District). Entry Last Updated : 4/17/2021	UCIPAPR2021 16720		
40	6.43	6.43	Structure	Stairs	Water Side	Concrete stairs built on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9702		
248	6.43	6.43	Structure	Stairs	Land Side	Concrete stairs built on the land side slope. Entry Last Updated : 3/4/2021	USACEPI 9702		

## Flood Control Project Maintenance Levee Inspections

### Levee Log Report By Levee Mile - Updated 8/23/2021

### Levee District No. 0001 (Glenn County)

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	12.23	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

244	6.43	6.43	UCIP	Pipe	Crossing	DS_ID:22948 EP_NO: 16720 Crossing Status: Found FIELD_STRUCT_DESC: 4 of 4: 84-inch reinforced concrete lined irrigation pipes through the levee, approximately 30 feet below the crown. 2 Pumps and 2 flap gates off the landside (LS) shoulder at canal. Access culverts, and fifteen 5-foot by 26.5-foot wedge-wire fish screens on the right bank of the Sacramento River. (Permit No. 16720, 1997 - Princeton Codora Glenn Irrigation District/Provident Irrigation District). Entry Last Updated : 4/17/2021	UCIPAPR2021 16720
-----	------	------	------	------	----------	---	----------------------

262	6.45	6.45	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Pole on waterward slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9587
-----	------	------	--------	--------------	----------	--	---------------------

246	6.45	6.45	UCIP	Pipe	Crossing	DS_ID:22913 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 1 of 3: 36-inch concrete encased irrigation pipe through the levee, 19.5 feet below the crown. Flap gates on the landside (LS) end. Bolted down after irrigation season. (Pipe filled with concrete under Permit No. 16720, 1997 - Princeton Codora Glenn Irrigation District/Provident Irrigation District). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 6.56)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	--	-------------

247	6.45	6.45	UCIP	Pipe	Crossing	DS_ID:22939 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 2 of 3: 36-inch concrete encased irrigation pipe through the levee, 19.5 feet below the crown. Flap gates on the landside (LS) end. Bolted down after irrigation season. (Pipe filled with concrete under Permit No. 16720, 1997 - Princeton Codora Glenn Irrigation District/Provident Irrigation District). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 6.56)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	--	-------------

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	12.23	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

251	6.45	6.45	UCIP	Pipe	Crossing	DS_ID:22940 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 3 of 3: 36-inch concrete encased steel irrigation pipe through the levee, 19.5 feet below the crown. Flap gates on the landside (LS) end. Bolted down after irrigation season. (Pipe filled with concrete under Permit No. 16720, 1997 - Princeton Codora Glenn Irrigation District/Provident Irrigation District). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 6.56)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	--	-------------

252	6.46	6.46	UCIP	Pipe	Crossing	DS_ID:22914 EP_NO: 1533 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 48-inch concrete encased discharge pipe through the levee, 19.5 feet below the crown. Flap gates on the landside (LS) end. Bolted down after irrigation season. (Pipe filled with concrete under Permit No. 16720, 1997 - Princeton Codora Glenn Irrigation District/Provident Irrigation District). (Permit No. 1533, 1951 - Princeton Codora Glenn Irrigation District). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 6.56)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1533
-----	------	------	------	------	----------	--	---------------------

855	6.48	6.73	Ditches	Lined	Land Side	Concrete lined irrigation canal along the land side toe. According to as-builts for LD1G (DWG 50-04-3327) this ditch was completed as a part of levee construction project. Entry Last Updated : 3/4/2021	LEEVEELOG
-----	------	------	---------	-------	-----------	--	-----------

812	6.50	6.50	Structure	Sign	Water Side	On site revegetation in progress, USACE Levee district 1, Glenn County, Department of Water Resources Entry Last Updated : 4/19/2016	LEEVEELOG
-----	------	------	-----------	------	------------	---	-----------

752	6.66	6.66	Mark	Marker	Water Side	White steel marker set in the lower third of the water side slope. Entry Last Updated : 9/24/2015	LEEVEELOG
-----	------	------	------	--------	------------	--	-----------

281	6.67	6.67	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9702
-----	------	------	------	------	------------	--	---------------------

814	6.67	6.75	Mark	Marker	Water Side	White reflective roadway markers spaced every 50 feet along the water side shoulder adjacent to the guardrail. Entry Last Updated : 4/19/2016	LEEVEELOG
-----	------	------	------	--------	------------	--	-----------



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
39	6.67	6.75	Structure	Guardrail	Water Side	Guardrail on both the land and water side shoulders. Entry Last Updated : 3/4/2021	LEVEELOG		
275	6.67	6.75	Structure	Guardrail	Land Side	Guardrail on both the land and water side shoulders. Entry Last Updated : 3/4/2021	USACEPI		
751	6.71	6.71	Revetment	Rock	Water Side	Rock revetment along the lower water side berm. Ties into asphalt concrete. Entry Last Updated : 9/24/2015	LEVEELOG		
748	6.71	6.71	Structure	Pad	Land Side	There's a small pad with reinforced concrete headwall between the levee and the land side canal. Unable to determine its purpose. Entry Last Updated : 9/24/2015	LEVEELOG		
749	6.71	6.75	Wall	Retaining	Water Side	Concrete retaining wall along the water side shoulder. Entry Last Updated : 5/3/2016	LEVEELOG		
267	6.72	6.72	UCIP	Culvert	Crossing	DS_ID:22935 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 4: 72-inch by 96-inch reinforced concrete irrigation culvert through the levee, 17.8 feet below the crown. Slant pump located on the waterside (WS). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 6.83)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
268	6.73	6.73	UCIP	Culvert	Crossing	DS_ID:22941 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 2 of 4: 72-inch by 96-inch reinforced concrete irrigation culvert through the levee, 17.8 feet below the crown. Slant pump on the waterside (WS). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 6.83)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
592	6.73	7.76	Ditches	Unlined	Land Side	Irrigation canal along the land side toe. According to as-builts for LD1G (DWG 50-04-3327) this ditch was completed as a part of levee construction project. Entry Last Updated : 3/4/2021	USACEINSPECT		

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	12.23	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

269	6.73	6.73	UCIP	Culvert	Crossing	DS_ID:22942 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 3 of 4: 72-inch by 96-inch reinforced concrete irrigation culvert through the levee, 17.8 feet below the crown. Slant pump on the waterside (WS). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 6.83)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	---------	----------	--	-------------

270	6.73	6.73	UCIP	Culvert	Crossing	DS_ID:22943 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 4 of 4: 72-inch by 96-inch reinforced concrete irrigation culvert through the levee, 17.8 feet below the crown. Slant pump on the waterside (WS). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 6.83)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	---------	----------	--	-------------

271	6.73	6.73	Wall	Retaining	Land Side	Retaining wall on the land side of the levee. Extends for about 50 feet. Entry Last Updated : 5/3/2016	USACEPI
-----	------	------	------	-----------	-----------	---	---------

747	6.73	6.73	Miscellaneous	Irrigation	Land Side	Irrigation line sticking out of concrete headwall. Unable to determine if the line crosses through the levee. Entry Last Updated : 5/3/2016	LEVEELOG
-----	------	------	---------------	------------	-----------	--	----------

272	6.73	6.73	UCIP	Culvert	Crossing	DS_ID:22915 EP_NO: 1443A Crossing Status: Found FIELD_STRUCT_DESC: 36-inch concrete encased irrigation pipe through the levee, 9 feet below the crown. Steel plate welded over pipe at the landside (LS) toe. 3-inch steel vent pipe on the LS toe. [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 6.83)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1443A
-----	------	------	------	---------	----------	---	----------------------

596	6.74	6.78	Wall	Retaining	Land Side	Concrete pavement spans about 200 feet. Entry Last Updated : 5/3/2016	USACEINSPECT
-----	------	------	------	-----------	-----------	--	--------------

815	6.75	6.75	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9702
-----	------	------	------	------	------------	--	------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
276	6.75	6.75	UCIP	Conduit	Crossing	DS_ID:22916 EP_NO: 14592 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2-inch steel telephone conduit through the levee, 2.5 feet below the crown. Extends from existing pedestal located forty feet from the landside (LS) toe to pedestal on the waterside (WS) slope. (Permit No. 14592, 1987 - Pacific Bell). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 14592		
286	6.76	6.76	Aerial	High Voltage	Crossing	Overhead power line crosses land side ramp. Entry Last Updated : 3/4/2021	GEILEVEELOG 9587		
287	6.77	6.77	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9703		
745	6.79	6.88	Mark	Marker	Water Side	White markers spaced every 100 feet along the water side hinge. Entry Last Updated : 5/3/2016	LEVEELOG		
298	6.84	6.84	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9704		
746	6.86	6.86	Structure	Sign	Land Side	Roadway caution sign indicating an approaching turn. The sign is in the land side shoulder. Entry Last Updated : 5/3/2016	LEVEELOG		
290	6.90	6.90	UCIP	Pipe	Crossing	DS_ID:22917 EP_NO: 9702 Crossing Status: Found FIELD_STRUCT_DESC: 20-inch concrete encased steel irrigation pipe through the levee, 7.2 feet below the crown. Slant pump located on the waterside (WS) bank. Slide gate in 36-inch concrete standpipe on the WS berm. (24-inch pipe authorized under Automatic Board Order (ABO) issued as Permit No. 9702, 1974 - Joe and Mary Bertapelle). [Additional Reference(s): DWR Levee Log, 1992, 24-inch corrugated metal pipe listed. USACE Sacramento O&M Manual 140, May 1960, (HLM 7.01), 24-inch pipe listed]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9702		
743	6.90	7.02	Mark	Marker	Land Side	White markers spaced every 100-200 feet in the land side shoulder. Entry Last Updated : 5/3/2016	LEVEELOG		
295	6.95	6.95	Structure	Post	Water Side	Steel post encroachment on the water side slope. Entry Last Updated : 3/4/2021	USACEPI		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
598	6.95	6.95	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEINSPECT 9703		
303	7.00	7.00	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9706		
744	7.02	7.02	Structure	Weir	Land Side	Weir in canal adjacent to the land side toe. Entry Last Updated : 9/24/2015	LEVEELOG		
299	7.08	7.08	Miscellaneous	Easements	Water Side	Environmental Easement, River Mile 179.4 Rt. Parcel12133, Parrot Ranch. Entry Last Updated : 9/17/2015	GEILEVEELOG		
293	7.12	7.81	Revetment	Rock	Water Side	Bank rock revetted by U.S. Army Corp of Engineer, 1985. Unit No. 39, Site Mile 17-9.4. Entry Last Updated : 3/4/2021	GEILEVEELOG 9702		
600	7.14	7.14	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEINSPECT 9705		
601	7.14	7.14	Structure	Mailbox	Water Side	Mail box in the water side shoulder. Entry Last Updated : 3/4/2021	USACEINSPECT		
308	7.27	7.27	Miscellaneous	Easements	Water Side	Environmental Easement Site, River Mile 179.0. Parcel12136A, Geisbrecht. Entry Last Updated : 9/17/2015	GEILEVEELOG		
309	7.29	7.29	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9706		
742	7.29	7.32	Mark	Marker	Land Side	White reflective roadway markers spaced every 100-200 feet along the land side shoulder. Entry Last Updated : 5/3/2016	LEVEELOG		
304	7.32	7.32	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEPI 9707		
307	7.32	7.32	Structure	Mailbox	Water Side	Two mailboxes on the water side shoulder. Entry Last Updated : 3/4/2021	USACEPI		
312	7.47	7.47	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEPI 9708		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
604	7.47	7.47	Structure	Mailbox	Water Side	Mailbox on the waterside shoulder. Address 2369 Highway 45. Entry Last Updated : 5/3/2016	USACEINSPECT		
313	7.59	7.59	Structure	Weir	Land Side	Weir on the land side ditch 12 feet from the toe. Entry Last Updated : 5/3/2016	USACEPI		
741	7.59	7.59	Aerial	High Voltage	Crossing	High voltage utility lines crossing the levee with approximately 30 feet of vertical clearance. Entry Last Updated : 9/24/2015	LEVEELOG 9587		
740	7.61	7.61	Structure	Pole - Utility	Water Side	High voltage utility pole with guy wire anchor set in turnout pad within 15 feet of levee crown Entry Last Updated : 9/24/2015	LEVEELOG 9587		
737	7.61	7.76	Miscellaneous	Turnouts	Water Side	Large gravel pad along the water side of the levee. Entry Last Updated : 5/3/2016	LEVEELOG		
90	7.62	7.62	Mark	Marker	Water Side	Highway post mile marker in both the water side and land side shoulder. Entry Last Updated : 3/4/2021	LEVEELOG		
739	7.62	7.62	Mark	Marker	Land Side	Highway post mile marker in both the water side and land side shoulder. Entry Last Updated : 3/4/2021	LEVEELOG		
7	7.65	7.65	Structure	Building	Water Side	Entry Last Updated : 11/30/2016	LEVEELOG 18820		
311	7.65	7.65	Structure	Mailbox	Water Side	Mailbox on the water side slope 1 foot below the crest. Entry Last Updated : 5/3/2016	USACEPI		
316	7.66	7.66	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEPI 9560		
318	7.67	7.67	Revetment	Rock	Water Side	U.S. Army Corps of Engineers Pilot Program for Bank Protection begun in 1980. Different methods of protection being studied. Entry Last Updated : 9/17/2015	GEILEVEELOG		
738	7.73	7.73	Structure	Pole - Utility	Land Side	Anchor pole set at the water side toe of the levee with guy wire anchor. Entry Last Updated : 5/3/2016	LEVEELOG 9587		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
323	7.76	7.76	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEPI 9560		
331	7.77	7.77	Revetment	Rock	Water Side	Bank rock revetted by U.S. Army Corps of Engineers, 1986, Site 179.5, 40A. Entry Last Updated : 9/17/2015	GEILEVEELOG		
736	7.78	7.78	Structure	Post	Land Side	3 metal t-posts welded together in a triangle shape at the land side toe. Entry Last Updated : 5/3/2016	LEVEELOG		
731	7.78	7.95	Mark	Marker	Water Side	White reflective roadway markers spaced every 100 feet along the water side shoulder. Entry Last Updated : 5/3/2016	LEVEELOG		
735	7.88	7.88	Mark	Marker	Water Side	Paddle marker set along the mid slope of the water side. Mitigation ARE. Entry Last Updated : 5/3/2016	LEVEELOG		
734	7.90	7.90	Structure	Pole - Utility	Water Side	Utility anchor pole set at the water side toe with guy wire anchor. Entry Last Updated : 9/24/2015	LEVEELOG 9587		
733	7.90	7.90	Aerial	High Voltage	Crossing	Guy wire line connecting high voltage pole on land side to anchor pole on the water side. Entry Last Updated : 9/24/2015	LEVEELOG 9587		
615	7.90	7.90	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	USACEINSPECT 9587		
856	7.90	8.11	Aerial	High Voltage	Land Side	High voltage utility lines running along the land side of the levee. Entry Last Updated : 5/3/2016	LEVEELOG 9587		
732	7.92	7.92	Structure	Post	Land Side	3 metal t-posts welded together in a triangle shape at the land side toe. Entry Last Updated : 5/3/2016	LEVEELOG		
333	7.93	7.93	Structure	Boat Ramp	Water Side	Construct marina. Entry Last Updated : 3/4/2021	GEILEVEELOG 14380		
77	7.97	7.97	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	LEVEELOG 9587		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
730	8.02	8.02	Fence	Metal	Land Side	3 Metal t-posts welded together in a triangle shape at the land side toe. Possibly from old wire fence Entry Last Updated : 9/24/2015	LEVEELOG		
340	8.04	8.04	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9709		
78	8.04	8.04	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	LEVEELOG 9587		
729	8.05	8.05	Mark	Marker	Water Side	Resort sign near the water side toe. Same as the other resort sign. Entry Last Updated : 9/24/2015	LEVEELOG		
723	8.05	8.11	Aerial	High Voltage	Water Side	Power line along the water side toe with approximately 30 feet of vertical clearance. Entry Last Updated : 5/3/2016	LEVEELOG		
8	8.06	8.14	Structure	Building	Water Side	Property encroachments including trailers, equipment, debris, landscaping, and fences along the water side at the River Glenn Bar and Grill Breakfast Lunch Dinner. Entry Last Updated : 12/1/2016	LEVEELOG 7841 7841A 7841B		
728	8.09	8.09	Structure	Mailbox	Water Side	Mail box in the water side shoulder. Entry Last Updated : 5/3/2016	LEVEELOG		
336	8.10	8.10	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 7841		
619	8.10	8.40	Fence	Barbed Wire	Water Side	Wire fence along the water side toe. Entry Last Updated : 5/3/2016	USACEINSPECT		
82	8.11	8.11	Structure	Pole - Utility	Land Side	Entry Last Updated : 7/29/2020	LEVEELOG 9587		
727	8.11	8.11	Structure	Pole - Utility	Water Side	Power pole in the water side toe. Entry Last Updated : 5/3/2016	LEVEELOG 9587		
726	8.11	8.11	Aerial	High Voltage	Crossing	Power line crossing the levee. Entry Last Updated : 9/24/2015	LEVEELOG 9587		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
725	8.16	8.16	Structure	Sign	Water Side	Sign within 15 feet of the water side toe. Consists of two 8-inch posts with sign spanning between. Power line is connected to sign with a Mercury Vapor lamp. River Glenn Bar and Grill Breakfast Lunch Dinner. Entry Last Updated : 5/3/2016	LEVEELOG		
717	8.20	8.45	Mark	Marker	Water Side	Markers along the water side hinge spaced approximately every 100 feet. Historical marker, Bayliss Rd marker, and white fiberglass markers. Entry Last Updated : 9/24/2015	LEVEELOG		
724	8.20	8.20	Structure	Pole - Utility	Water Side	Power pole within 15 feet of the water side toe. Entry Last Updated : 9/24/2015	LEVEELOG 9587		
722	8.22	8.22	Fence	Metal	Land Side	Metal t-posts driven into the land side toe of the levee. Entry Last Updated : 5/3/2016	LEVEELOG		
721	8.25	8.25	Miscellaneous	Landscaping	Land Side	Trenching along the land side slope. Unable to determine if cause is erosion or digging from excavator. Entry Last Updated : 9/24/2015	LEVEELOG		
345	8.33	8.33	Miscellaneous	Turnout	Land Side	Wide spot along the roadway. Entry Last Updated : 5/3/2016	USACEPI		
348	8.36	8.36	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9710		
720	8.36	8.36	Mark	Marker	Water Side	Mail box on the water side shoulder. Address 2511 Highway 45. Entry Last Updated : 5/3/2016	LEVEELOG		
719	8.37	8.37	Structure	Relief Wells	Land Side	Agricultural well with diesel engine and diesel tank. The well is approximately 50 feet from the land side toe. Unable to determine if there is piping under the levee. Entry Last Updated : 5/3/2016	LEVEELOG		
718	8.39	8.39	Aerial	Communications	Crossing	Phone line crossing the levee. Entry Last Updated : 9/24/2015	LEVEELOG		
716	8.41	8.41	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9710		



**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
712	8.46	8.57	Mark	Marker	Land Side	White reflective roadway markers spaced every 100 feet along the and side shoulder of the highway. HWY 45 markers, and Historical marker also present along land side hinge. Entry Last Updated : 5/3/2016	LEVEELOG		
349	8.47	8.47	UCIP	Pipe	Crossing	DS_ID:22918 EP_NO: 9563 Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 12-inch steel drainage pipe through levee, 5 feet below crown. Pipe open on both waterside (WS) and landside (LS) ends. One corrugated metal cutoff wall. (12-inch pipe [HLM 8.6] authorized under Automatic Board Order (ABO) No. 9563, 1974 - County of Glenn). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual Unit 140, May 1960, (HLM 8.60)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9563		
352	8.49	8.49	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEPI 9563		
714	8.49	8.49	Structure	Pole - Utility	Water Side	Utility pole at the water side toe of the levee. Entry Last Updated : 5/4/2016	LEVEELOG 9587		
715	8.49	8.49	Structure	Sign	Water Side	Yellow and black roadway sign on the water side shoulder of the levee. The sign is for eastbound traffic on Bayliss Blue Gum Road (County Road 39). Entry Last Updated : 5/4/2016	LEVEELOG		
361	8.51	8.51	Fence	Chain Link	Land Side	Fence along land side toe. Entry Last Updated : 5/4/2016	GEILEVEELOG		
713	8.51	8.51	Structure	Sign	Water Side	California state highway 45 sign on the water side hinge. Entry Last Updated : 5/4/2016	LEVEELOG		
490	8.62	8.62	Mark	Marker	Land Side	Highway 45 mileage marker along the land side toe of the levee. Entry Last Updated : 5/4/2016	LEVEELOG		
370	8.64	8.64	Fence	Chain Link	Land Side	Fence along landward toe. Entry Last Updated : 9/17/2015	GEILEVEELOG		
366	8.64	8.64	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9563		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	12.23	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

368	8.64	8.64	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9562
-----	------	------	------	------	------------	--	---------------------

816	8.65	8.65	Structure	Mailbox	Water Side	Mail box set in the water side shoulder. Address is 2552 Highway 45. Entry Last Updated : 5/4/2016	LEVEELOG
-----	------	------	-----------	---------	------------	---	----------

363	8.65	8.65	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEPI
-----	------	------	------	------	-----------	---	---------

369	8.66	8.66	Aerial	Communications	Crossing	Overhead telephone line crosses levee. Approximately 15 feet of vertical clearance. Entry Last Updated : 3/4/2021	GEILEVEELOG 9583
-----	------	------	--------	----------------	----------	--	---------------------

362	8.70	8.70	Gate	Chain Link	Crown	Chain link gate with pressure treated wood posts on the levee crown. The gate is left open and doesn't have a lock. Entry Last Updated : 3/4/2021	USACEPI 9562
-----	------	------	------	------------	-------	--	-----------------

630	8.76	8.76	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEINSPECT
-----	------	------	------	------	-----------	---	--------------

379	8.81	8.81	Structure	Pump Station	Land Side	Pump and well at the land side toe of the levee. Entry Last Updated : 5/4/2016	GEILEVEELOG
-----	------	------	-----------	--------------	-----------	---	-------------

374	8.83	8.83	UCIP	Pipe	Crossing	DS_ID:23147 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 1.5-inch galvanized iron irrigation pipe through the levee, 6 feet below the crown. 1-inch polyvinyl chloride irrigation line sleeved through this conduit. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	---	-------------

818	8.83	8.83	Fence	Metal	Land Side	3 metal t-posts spaced 6 feet apart along the land side slope to the toe. Entry Last Updated : 4/19/2016	LEVEELOG
-----	------	------	-------	-------	-----------	---	----------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	12.23	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

375	8.84	8.84	UCIP	Culvert	Crossing	DS_ID:22919 EP_NO: 9562 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal drainage pipe with 0.375-inch wall epoxy coated steel sleeved through existing 30-inch corrugated metal pipe through the levee, 15 feet below the crown. Flap gate located on the waterside (WS) end. Slide gate in 44-inch corrugated metal riser unit on the WS slope. Concrete headwalls on both ends. Two corrugated metal cutoff walls. (24-inch pipe was authorized under Permit No. 9562-1, 2012 - Levee District No. 1 - Glenn County). (Original 30-inch pipe was authorized under Automatic Board Order (ABO) issued as Permit No. 9562, 1974 - L. R. Henrich). [Additional Reference(s): DWR Levee Log, 1992, 30-inch pipe listed. USACE Sacramento O&M Manual 140, May 1960, (HLM 8.98)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9562
-----	------	------	------	---------	----------	---	---------------------

820	8.84	8.84	Ditches	Unlined	Land Side	Drainage ditch extending perpendicular to the levee on the land side. Ditch conveys water to the storm drain pipe that crosses through the levee in record 375. Entry Last Updated : 4/19/2016	LEVEELOG
-----	------	------	---------	---------	-----------	---	----------

43	8.84	8.84	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9561 9562
----	------	------	------	------	------------	--	--------------------------

373	8.84	8.84	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEPI 9561 9562
-----	------	------	------	------	-----------	---	-------------------------

633	8.85	9.49	Fence	Chain Link	Land Side	Fence at the land side levee toe. Entry Last Updated : 3/4/2021	USACEINSPECT
-----	------	------	-------	------------	-----------	--	--------------

637	8.92	8.92	At Grade	Road / Highway	Water Side	Farm road on the water side near the levee toe. Entry Last Updated : 5/4/2016	USACEINSPECT
-----	------	------	----------	----------------	------------	--	--------------

821	9.05	9.05	Structure	Sign	Water Side	Jacinto Unit Riparian Restoration sign, approximately, 80 feet from the water side toe. Entry Last Updated : 4/19/2016	LEVEELOG
-----	------	------	-----------	------	------------	---	----------

397	9.49	9.49	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9560
-----	------	------	------	------	-----------	---	---------------------

394	9.49	9.49	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9562
-----	------	------	------	------	------------	--	---------------------

395	9.49	9.49	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Entry Last Updated : 3/4/2021	GEILEVEELOG 9587
-----	------	------	--------	--------------	----------	---	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
389	9.49	9.49	UCIP	Culvert	Crossing	DS_ID:22920 EP_NO: 9560 Crossing Status: Found FIELD_STRUCT_DESC: 72-inch corrugated metal drainage pipe through the levee, 15 feet below the crown. Flap gate located on the waterside (WS) end. Slide gate in 8-inch corrugated metal riser unit on the WS slope. Concrete headwalls on both ends. Two corrugated metal cutoff walls. (72-inch pipe [HLM 9.64]authorized under Automatic Board Order (ABO) issued as Permit No. 9560, 1974 - John and Lena Friesen). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 9.64)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9560		
822	9.49	9.49	Ditches	Unlined	Crossing	Unlined drainage ditch runs perpendicular to the levee alignment and connects with a culvert that passes through the levee. Entry Last Updated : 5/4/2016	LEVEELOG		
823	9.50	9.50	Structure	Standpipe	Water Side	20-inch concrete standpipe near the water side toe, northerly of the 72-inch culvert outlet. Entry Last Updated : 4/19/2016	LEVEELOG		
399	9.50	9.50	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9559		
400	9.50	9.50	Ditches	Unlined	Land Side	Irrigation ditch extends the length of the corn field, within 15 feet of the landside toe of the levee. Entry Last Updated : 3/4/2021	USACEPI		
398	9.51	9.51	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9562		
826	9.51	9.90	Miscellaneous	Landscaping	Water Side	The levee crown is widened to approximately twice its normal width. The widened portion of the levee appears to have been planted with various riparian plants, and there are randomly placed 2x4 wood stakes protruding approximately 1-foot above the levee surface. Entry Last Updated : 5/4/2016	LEVEELOG		
825	9.52	9.52	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	LEVEELOG		
827	9.65	9.89	Structure	Sign	Water Side	Sign approximately 20 feet from the water side toe. Entry Last Updated : 3/4/2021	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
828	9.90	9.91	Revetment	Rock	Water Side	Rock revetment along the water side slope from the shoulder to the toe. Entry Last Updated : 4/19/2016	LEVEELOG		
403	9.91	9.91	UCIP	Culvert	Crossing	DS_ID:22921 EP_NO: 9559 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal drainage pipe through the levee, 11 feet below the crown. Flap gate located on the waterside (WS) end. Slide gate in 36-inch corrugated metal riser unit on the WS slope. Concrete headwalls on both ends. Two corrugated metal cutoff walls. (24-inch pipe [HLM 10.05] authorized under Automatic Board Order (ABO) issued as Permit No. 9559, 1974 - David and Mary Giesbrecht). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 10.05)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9559		
45	9.92	9.92	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9558		
411	9.92	9.92	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9558		
404	9.93	9.93	UCIP	Culvert	Crossing	DS_ID:22922 EP_NO: 9558 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal drainage pipe through the levee, 11 feet below the crown. Flap gate located on the waterside (WS) end. Slide gate in 36-inch corrugated metal pipe riser unit on the WS slope. Two corrugated metal cutoff walls. Concrete headwalls on both ends. (24-inch pipe [HLM 10.08] authorized under Automatic Board Order (ABO) issued as Permit No. 9558, 1974 - Duard Geis). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 10.08)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9558		
829	9.93	9.93	Mark	Survey	Land Side	Survey monument marker set in the land side shoulder. Consists of a metal, green t-post with a white sign that says- Survey Marker. Entry Last Updated : 3/4/2021	LEVEELOG		
46	9.94	9.94	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG		
830	9.94	9.94	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
412	9.95	9.95	Fence	Chain Link	Land Side	Fence along the land side toe of the levee. Entry Last Updated : 5/4/2016	GEILEVEELOG		
413	9.97	10.38	At Grade	Road / Highway	Water Side	Dirt road at the waterside toe of the levee. Entry Last Updated : 3/4/2021	USACEPI		
415	10.07	10.07	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	USACEPI		
417	10.19	10.19	Structure	Pump Station	Land Side	Pump structure with fuel tank and diesel engine 10 feet from the land side toe. The Diesel engine is mounted on a concrete pad near the well head. Entry Last Updated : 4/19/2016	USACEPI		
416	10.20	10.20	UCIP	Pipe	Crossing	DS_ID:23148 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 6-inch steel irrigation conduit through the levee, 8 inches below the crown. Pump, vent, filter, and siphon breaker on the landside (LS) toe. 4-inch polyvinyl chloride irrigation line sleeved through conduit for vegetation rehabilitation on the waterside (WS) slope. Entry Last Updated : 4/17/2021	UCIPAPR2021		
10	10.20	10.38	Revetment	Rock	Water Side	Place riprap and plant vegetation along approx. 1,474 linear feet. Entry Last Updated : 3/4/2021	LEVEELOG 18146-6		
424	10.34	10.34	Mark	Marker	Water Side	Mileage marker at water side shoulder. Entry Last Updated : 5/4/2016	GEILEVEELOG		
425	10.40	10.40	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9557		
84	10.41	10.41	Structure	Pole - Utility	Land Side	Power pole in the land side toe. Entry Last Updated : 7/29/2020	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	12.23	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

420	10.41	10.41	UCIP	Pipe	Crossing	DS_ID:22923 EP_NO: 9557 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 10-inch irrigation pipe of an unknown material through the levee, 3.7 feet below the crown. Pump on bank. Siphon breaker on the waterside (WS) berm. One corrugated metal cutoff wall. Concrete distribution box at the landside (LS) toe. (10-inch pipe authorized under Automatic Board Order (ABO) issued as Permit No. 9557, 1974 - Robert and Ruth Weis). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 10.56)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9557
-----	-------	-------	------	------	----------	--	---------------------

831	10.41	10.41	Mark	Bench Mark	Land Side	Department of Water Resources Monument set in a concrete irrigation distribution box 10 feet from the land side toe of the levee. A power pole and agricultural well are adjacent to the distribution box. Entry Last Updated : 5/4/2016	LEVEELOG
-----	-------	-------	------	------------	-----------	---	----------

419	10.41	10.41	UCIP	Conduit	Crossing	DS_ID:22938 EP_NO: 9557 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 1.5-inch galvanized iron electrical conduit through the levee, 3 feet below the crown. (Automatic Board Order (ABO) issued as Permit No. 9557, 1974 - Robert and Ruth Weis). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 10.56)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9557
-----	-------	-------	------	---------	----------	---	---------------------

422	10.42	10.42	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEPI 9557
-----	-------	-------	------	------	-----------	---	-----------------

97	10.42	10.42	Fence	Chain Link	Water Side	Cross fence, metal river gate. Entry Last Updated : 3/4/2021	LEVEELOG 9557
----	-------	-------	-------	------------	------------	---	------------------

98	10.42	10.42	Fence	Chain Link	Land Side	Cross fence, metal river gate. Entry Last Updated : 3/4/2021	LEVEELOG 9557
----	-------	-------	-------	------------	-----------	---	------------------

428	10.42	10.42	Gate	Chain Link	Crown	Cross fence, metal river gate. Entry Last Updated : 3/4/2021	GEILEVEELOG 9557
-----	-------	-------	------	------------	-------	---	---------------------

832	10.43	10.43	Ditches	Unlined	Land Side	Drainage ditch runs up to the land side toe of the levee and connects with a culvert that passes through the levee. Entry Last Updated : 5/4/2016	LEVEELOG
-----	-------	-------	---------	---------	-----------	--	----------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
421	10.43	10.43	UCIP	Culvert	Crossing	DS_ID:22924 EP_NO: 9556 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal drainage pipe through levee, 15 feet below crown. Flap gate is located on the waterside (WS) end. Slide gate is inside a corrugated metal pipe (CMP) riser located on the WS slope. Two CM cutoff walls. Concrete headwall is located on LS and under outlet at the WS toe. (24-inch pipe [HLM 10.59] authorized under Automatic Board Order (ABO) issued as Permit No. 9556, 1974 - E. R & M. R. Cooper). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual Unit 140, May 1960, (HLM 10.59)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9556		
427	10.43	10.43	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9557		
833	10.44	10.44	Structure	Sign	Land Side	2 small metal signs spaced approximately 30 feet apart at the land side toe of the levee. Entry Last Updated : 5/4/2016	LEVEELOG		
429	10.45	10.45	Structure	Sign	Water Side	Sign post on the waterside toe. No apparent effect on levee integrity or operations. Entry Last Updated : 3/4/2021	USACEPI		
655	10.83	10.83	Structure	Sign	Water Side	National Wildlife Refuge Boundary sign set at the water side toe. Entry Last Updated : 4/19/2016	USACEINSPECT		
47	10.84	10.84	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG		
432	10.84	10.84	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEPI		
48	11.00	11.00	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9556		
435	11.00	11.00	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9556		
836	11.01	11.01	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9556		



**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	12.23	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

437	11.02	11.02	UCIP	Culvert	Crossing	DS_ID:22925 EP_NO: 9556 Crossing Status: Found FIELD_STRUCT_DESC: 48-inch corrugated metal drainage pipe through the levee, 11 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwall on both ends. Slide gate in 60-inch diameter corrugated metal riser unit on the WS slope (48-inch pipe [HLM 11.17] authorized under Automatic Board Order (ABO) issued as Permit No. 9556, 1974 - Earl R. and Merrit R. Cooper). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 11.17)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9556
-----	-------	-------	------	---------	----------	---	---------------------

834	11.02	11.02	Ditches	Unlined	Crossing	Unlined drainage ditch runs perpendicular to the levee alignment and connects with a culvert that passes through the levee. Entry Last Updated : 5/4/2016	LEVEELOG
-----	-------	-------	---------	---------	----------	--	----------

100	11.02	11.02	Fence	Chain Link	Water Side	Metal pipe gate across the levee crown with a cross fence down the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG 9556
-----	-------	-------	-------	------------	------------	---	------------------

441	11.02	11.02	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9556
-----	-------	-------	------	------	-----------	---	---------------------

442	11.02	11.02	Gate	Metal	Crown	Metal pipe gate across the levee crown with a cross fence down the water side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9556
-----	-------	-------	------	-------	-------	---	---------------------

835	11.02	11.02	Structure	Sign	Water Side	National Wildlife Refuge Boundary sign set at the water side toe of the levee. Entry Last Updated : 5/4/2016	LEVEELOG
-----	-------	-------	-----------	------	------------	---	----------

837	11.02	11.02	Structure	Sign	Water Side	No Hunting or Trespassing sign on a metal t-post set in the water side shoulder. Entry Last Updated : 4/20/2016	LEVEELOG
-----	-------	-------	-----------	------	------------	--	----------

444	11.03	11.44	Fence	Metal	Land Side	Abandoned fence posts at the land side levee toe, spaced every 500 feet. Entry Last Updated : 4/20/2016	USACEPI
-----	-------	-------	-------	-------	-----------	--	---------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
662	11.03	11.48	Structure	Standpipe	Land Side	12 inch diameter concrete standpipe 10 feet from the land side toe, spaced approximately every 100-500 feet. Most of the standpipes have been broken off at the ground leaving the alphas valves buried or partially buried which makes them difficult to identify. Some of the standpipes are broken off at the ground, and the above ground portion of the pipes are laying in a pile at the toe of the levee. Entry Last Updated : 5/4/2016	USACEINSPECT		
446	11.18	11.18	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	USACEPI 9555		
447	11.20	11.20	Structure	Standpipe	Land Side	8-inch concrete standpipe at the land side toe. The above ground portion of the pipe is broken off and laying near the toe. Entry Last Updated : 4/20/2016	GEILEVEELOG		
450	11.33	11.33	Mark	Marker	Water Side	Mileage marker at water side shoulder. Entry Last Updated : 5/4/2016	GEILEVEELOG		
452	11.36	11.36	At Grade	Road / Highway	Land Side	Farm road along the land side toe. Extends for 1000 feet. Entry Last Updated : 5/4/2016	USACEPI		
667	11.56	11.59	Ditches	Unlined	Water Side	Unlined drainage ditch along the water side toe. Entry Last Updated : 4/20/2016	USACEINSPECT		
839	11.60	11.77	Fence	Chain Link	Water Side	Hog wire fence with metal t-posts spaced every 20 feet set 10 feet from the water side toe. Entry Last Updated : 4/20/2016	LEVEELOG		
49	11.63	11.63	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEVEELOG		
668	11.63	11.63	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	USACEINSPECT		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	12.23	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

453	11.64	11.64	UCIP	Culvert	Crossing	DS_ID:22926 EP_NO: 9555 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal drainage pipe through the levee, 8.5 feet below the crown. Flap gate on the waterside (WS) slope. Concrete U-shaped headwalls on both ends. Two corrugated metal cutoff walls. (24-inch pipe [HLM 11.81] authorized under Automatic Board Order (ABO) issued as Permit No. 9555, 1974 - F. S. Reager). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 11.81)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9555
-----	-------	-------	------	---------	----------	--	---------------------

459	11.76	11.76	UCIP	Culvert	Crossing	DS_ID:22927 EP_NO: 9554 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal drainage pipe through the levee, 11 feet below the crown. Slide gate in 36-inch corrugated metal riser unit on the waterside (WS) slope. 48-inch concrete standpipe on the landside (LS) toe. Two corrugated metal cutoff walls. (24-inch pipe [HLM 11.93] authorized under Automatic Board Order (ABO) issued as Permit No. 9554, 1974 - Thomas H. Reed). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 11.93)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9554
-----	-------	-------	------	---------	----------	--	---------------------

50	11.77	11.77	Fence	Chain Link	Water Side	Cross fence on both the land and water side of the levee to the respective toes (no gate). Entry Last Updated : 3/4/2021	LEEVELOG 9555
----	-------	-------	-------	------------	------------	---	------------------

457	11.77	11.77	Fence	Chain Link	Land Side	Cross fence on both the land and water side of the levee to the respective toes (no gate). Entry Last Updated : 3/4/2021	GEILEVEELOG 9555
-----	-------	-------	-------	------------	-----------	---	---------------------

840	11.77	11.77	Structure	Sign	Land Side	2 signs on metal posts set in the land side shoulder. One of the signs is a National Wildlife Refuge Boundary sign. The other sign appears to be a Private Property, No Trespassing sign but the actual sign is missing. Entry Last Updated : 4/20/2016	LEEVEELOG
-----	-------	-------	-----------	------	-----------	--	-----------

841	11.86	11.86	Structure	Sign	Water Side	Survey marker on a metal post set in the water side shoulder of the levee. Entry Last Updated : 4/20/2016	LEEVEELOG
-----	-------	-------	-----------	------	------------	--	-----------

51	11.87	11.87	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	LEEVEELOG 9555
----	-------	-------	------	------	------------	--	-------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	12.23	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

462	11.87	11.87	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	GEILEVEELOG 9555
-----	-------	-------	------	------	-----------	---	---------------------

842	11.87	11.87	Ditches	Unlined	Land Side	Unlined drainage ditch running perpendicular to the land side of the levee up to the land side toe where it connects with a 24-inch culvert. The ditch is approximately 5 feet wide and 3 feet deep. Entry Last Updated : 4/20/2016	LEVEELOG
-----	-------	-------	---------	---------	-----------	--	----------

471	11.87	11.96	Ditches	Unlined	Water Side	Ditch along the water side toe. Ditch is about 5 feet wide and 3 feet deep. Entry Last Updated : 4/20/2016	USACEPI
-----	-------	-------	---------	---------	------------	---	---------

464	11.87	11.87	UCIP	Culvert	Crossing	DS_ID:22928 EP_NO: 9554 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal drainage pipe through the levee, 7 feet below the crown. Flap gate on the waterside (WS) end. Slide gate in 36-inch corrugated metal pipe riser unit on the WS slope. Concrete headwalls on both ends. Two corrugated metal cutoff walls. (24-inch pipe [12.04] authorized under Automatic Board Order (ABO) issued as Permit No. 9554, 1974 - Thomas H. Reed). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 12.04)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9554
-----	-------	-------	------	---------	----------	---	---------------------

476	12.03	12.03	Ramp	Ramp	Water Side	Ramp on the water side slope. Entry Last Updated : 3/4/2021	USACEPI 9554
-----	-------	-------	------	------	------------	--	-----------------

91	12.12	12.12	Ditches	Unlined	Water Side	Unlined drainage ditch at both the land and water side toe connecting to a 24-inch culvert that crosses through the levee. Entry Last Updated : 3/4/2021	LEVEELOG
----	-------	-------	---------	---------	------------	---	----------

844	12.12	12.12	Ditches	Unlined	Land Side	Unlined drainage ditch at both the land and water side toe connecting to a 24-inch culvert that crosses through the levee. Entry Last Updated : 4/20/2016	LEVEELOG
-----	-------	-------	---------	---------	-----------	--	----------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	12.23	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
477	12.13	12.13	UCIP	Culvert	Crossing	DS_ID:22929 EP_NO: 9554 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal drainage pipe through the levee, 7 feet below the crown. Flap gate on the waterside (WS) end. Slide gate in 36-inch corrugated metal riser unit on the WS slope. Concrete U-shaped headwalls on both ends. (24-inch pipe [HLM 12.29] authorized under Automatic Board Order (ABO) issued as Permit No. 9554, 1974 - Thomas H. Reed). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 140, May 1960, (HLM 12.29)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9554		
479	12.13	12.13	Gate	Metal	Crown	Vehicle access gate on the levee crown with cross fence down the water side slope. Entry Last Updated : 4/20/2016	USACEPI		
845	12.13	12.13	Fence	Barbed Wire	Land Side	Barbed wire cross fence with metal t-posts spaced every 20 feet runs up to the land side levee toe along Ord Ferry Road. Entry Last Updated : 4/20/2016	LEVEELOG		
846	12.13	12.13	Structure	Sign	Land Side	National Wildlife Refuge sign set on a metal post in the land side shoulder of the levee. Entry Last Updated : 4/20/2016	LEVEELOG		
483	12.13	12.13	At Grade	Road / Highway	Crossing	Ord Ferry Road crosses the levee at the crown elevation. Entry Last Updated : 4/20/2016	GEILEVEELOG		
478	12.14	12.14	UCIP	Conduit	Crossing	DS_ID:22930 EP_NO: 9583 Crossing Status: Indicator Found FIELD_STRUCT_DESC: Telephone conduit of an unknown size or material through the levee, at an unknown depth. Possible line connection between poles off the landside (LS) and the waterside (WS) toes. (Automatic Board Order (ABO) issued as Permit No. 9583, 1974 - Pacific Telephone Company). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9583		
484	12.14	12.14	Aerial	High Voltage	Crossing	Overhead power line crosses the levee. Approximately 30-40 feet of vertical clearance. Entry Last Updated : 3/4/2021	GEILEVEELOG 9587		
96	12.14	12.14	Fence	Metal	Water Side	Metal posts set in both the land and water side shoulder of the levee for an old gate that has been removed. Entry Last Updated : 3/4/2021	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Levee District No. 0001 (Glenn County)**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	12.23	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

847	12.14	12.14	Fence	Metal	Land Side	Metal posts set in both the land and water side shoulder of the levee for an old gate that has been removed. Entry Last Updated : 3/4/2021	LEVEELOG
-----	-------	-------	-------	-------	-----------	---	----------

848	12.14	12.16	Ditches	Unlined	Land Side	Unlined drainage ditch running along the land side toe connecting with a ditch running perpendicular to the toe along Ord Ferry Road. Both ditches tie into a culvert that goes under Ord Ferry Road along the land side toe of the levee. Entry Last Updated : 4/20/2016	LEVEELOG
-----	-------	-------	---------	---------	-----------	--	----------

849	12.14	12.14	Structure	Sign	Land Side	Metal sign post set in the land side shoulder. The sign is missing, but the post remains. Entry Last Updated : 4/20/2016	LEVEELOG
-----	-------	-------	-----------	------	-----------	---	----------

850	12.22	12.22	Ramp	Ramp	Land Side	Ramp on the land side slope. Entry Last Updated : 3/4/2021	LEVEELOG
-----	-------	-------	------	------	-----------	---	----------

851	12.23	12.23	Structure	Pump Station	Water Side	Pump and well on a concrete pad near the end of the levee on the water side. Entry Last Updated : 4/20/2016	LEVEELOG
-----	-------	-------	-----------	--------------	------------	--	----------

487	12.24	12.24	Mark	Marker	Crown	End of Levee District No. 1, Glenn County. There's no physical marker. Entry Last Updated : 4/20/2016	GEILEVEELOG
-----	-------	-------	------	--------	-------	--	-------------