

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek	Left	2.08	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
6	0.00	0.00	Mark	Boundary	Land Side	Unit 1 boundary. Left bank levee of Arcade Creek at U.P.R.R. and left bank levee of Natomas East Canal. The crown is 20 feet wide and graveled. Access is from El Camino Avenue in North Sacramento. The levee mileage runs upstream. Entry Last Updated : 10/20/2014	GEILEVEELOG
1	0.00	0.04	Structure	Gauge	Water Side	Water level gages in the channel from just downstream of the railroad crossing to upstream of the concrete outfall structure at LM 0.03. Entry Last Updated : 8/25/2020	USGSQUAD_EGIS 15519
79	0.00	0.00	UCIP	Pipe		DS_ID:24260 EP_NO: 14151 Crossing Status: Not Found FIELD_STRUCT_DESC: 4-inch iron conduit containing a 1-inch fiber optics cable through the levee, 3.5 feet below the crown. (Fiber optics cable authorized under Permit No. 14151, 1985 - MCI Telecommunications Corporation). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.00)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 14151
3	0.00	0.00	Structure	Floodgate	Land Side	Floodgates within the degraded right and left bank levees of Arcade Creek. The proposed gates will be 20 feet in length and approx 7 feet in height. Reinforced concrete abutments will be constructed at each end of the floodgates. It is also proposed to raise the degraded levee sections adjacent to the floodgate abutments. Entry Last Updated : 8/25/2020	USGSQUAD_EGIS 14479
227	0.01	0.01	UCIP	Conduit	Crossing	DS_ID:24261 EP_NO: 14044 Crossing Status: Not Found FIELD_STRUCT_DESC: 1-inch fiber optics cable of an unknown material through the levee, 3 feet below the crown. Two corrugated metal (CM) cutoff walls around the cable under the waterside (WS) slope. (1-inch fiber optics cable authorized under Permit No. 14044, 1986 - US Telecom, Inc.). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.01)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 14044
4	0.02	0.02	Ramp	Ramp	Water Side	Access ramp on the waterside slope. Entry Last Updated : 8/25/2020	LEVEELOG
178	0.03	0.03	Ramp	Ramp	Land Side	LS Ramp connecting north end of Unit 2 to west end of Unit 1, crossing UPRR tracks. Entry Last Updated : 10/20/2014	LEVEELOG

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek	Left	2.08	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

10	0.03	0.03	Gate	Metal	Crown	Pipe gate across crest. ARFCD Lock. Entry Last Updated : 10/20/2014	USACEPI
----	------	------	------	-------	-------	--	---------

80	0.03	0.03	UCIP	Pipe		DS_ID:24262 EP_NO: 15519 Crossing Status: Not Found FIELD_STRUCT_DESC: 2-inch steel sensor cable through the levee, 2.5 feet below the crown. Sump and control building at the landside (LS) toe. Outfall structure on the waterside (WS). (Two water level gauges and connecting sensor lines authorized under Permit No. 15519, 1992 - City of Sacramento. Utility located at Sump 154 cut for construction and replaced under the Sacramento Area Flood Control Agency [SAFCA] North Area Streams [NAS] Levee Improvement Project [LIP] under Permit No. 15519-1, 2017 - City of Sacramento, Department of Utilities). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.03)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 15519
----	------	------	------	------	--	--	----------------------

182	0.03	0.65	Fence	Chain Link	Land Side	Chain link and wood fence running parallel to levee 20 feet from LS levee toe Entry Last Updated : 10/20/2014	LEVEELOG
-----	------	------	-------	------------	-----------	--	----------

179	0.03	0.03	Structure	Pole - Utility	Land Side	High voltage and communications pole Entry Last Updated : 10/20/2014	LEVEELOG
-----	------	------	-----------	----------------	-----------	---	----------

180	0.03	0.03	Aerial	High Voltage	Crossing	High voltage and communications aerial cables Entry Last Updated : 2/27/2020	LEVEELOG
-----	------	------	--------	--------------	----------	---	----------

20	0.03	0.03	Structure	Distribution Box	Crown	Pull box (27 in. x 18 in.) for unknown utility marked "water." Verify perm, Typical Conditions. Entry Last Updated : 10/10/2014	USACEPI
----	------	------	-----------	------------------	-------	--	---------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek	Left	2.08	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

229	0.04	0.04	UCIP	Culvert	Crossing	DS_ID:24580 EP_NO: 4074 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 154] 1 of 4: 12-inch steel drainage pipe through the levee, 7.8 feet below the crown. Steel cutoff wall around the pipe at the center of the levee. Siphon breaker inside a corrugated metal (CM) riser on the waterside (WS) shoulder. Pumps on a structure on the landside (LS). Drainage ditch at the LS toe. Concrete discharge structure and flap gate on the WS. Rock revetment on the WS slope. On March 28, 1995, the Sacramento City Council adopted Resolution No. 95-123 authorizing the execution of Agreement No. 95-065 regarding the transfer of drainage facilities that include Pump Station 4, as described by ARFCD and described by the City of Sacramento as Sump 154. (12-inch pipe originally installed under Permit No. 4074, 1962 - American River Flood Control District [ARFCD]. 12-inch pipe modified, cut, and replaced under Permit No. 4074-1, 2016/2017 - City of Sacramento. 12-inch pipe removed and replaced under Permit No. 18619, 2012 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.03)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 4074
-----	------	------	------	---------	----------	--	---------------------

230	0.04	0.04	UCIP	Culvert	Crossing	DS_ID:24579 EP_NO: 1845 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 154] 2 of 4: 36-inch concrete encased steel drainage pipe through the levee, 9.4 feet below the crown. Two concrete cutoff walls around the pipe at the center of the levee. Siphon breaker inside a corrugated metal (CM) riser on the waterside (WS) shoulder. Pumps on a structure on the landside (LS). Drainage ditch at the LS toe. Concrete discharge structure and flap gate on the WS. Rock revetment on the WS slope. On March 28, 1995, the Sacramento City Council adopted Resolution No. 95-123 authorizing the execution of Agreement No. 95-065 regarding the transfer of drainage facilities that include Pump Station 4, as described by ARFCD and described by the City of Sacramento as Sump 154. (Pipe originally installed under Permit No. 1845, 1959 - American River Flood Control District [ARFCD]. Pipe removed and replaced under Permit No. 1845-1, 2016/2017 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.03)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 1845
-----	------	------	------	---------	----------	---	---------------------

16	0.04	0.04	Structure	Pump Station	Land Side	Pump station with 3 large pumps, 1 small pump. Chain link fence surrounding station. Entry Last Updated : 8/25/2020	USACEPI 16031
----	------	------	-----------	--------------	-----------	--	------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek	Left	2.08	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

231	0.04	0.04	UCIP	Culvert	Crossing	DS_ID:24578 EP_NO: 1845 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 154] 3 of 4: 30-inch concrete encased steel drainage pipe through the levee, 9.4 feet below the crown. Two concrete cutoff walls around the pipe at the center of the levee. Siphon breaker inside a corrugated metal (CM) riser on the waterside (WS) shoulder. Pumps on a structure on the landside (LS). Drainage ditch at the LS toe. Concrete discharge structure and flap gate on the WS end. Rock revetment on the WS slope. On March 28, 1995, the Sacramento City Council adopted Resolution No. 95-123 authorizing the execution of Agreement No. 95-065 regarding the transfer of drainage facilities that include Pump Station 4, as described by ARFCD and described by the City of Sacramento as Sump 154. (Pipe originally installed under Permit No. 1845, 1959 - American River Flood Control District [ARFCD]. Pipe removed and replaced under Permit No. 1845-1, 2016/2017 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.03)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 1845
-----	------	------	------	---------	----------	---	---------------------

232	0.04	0.04	UCIP	Culvert	Crossing	DS_ID:24263 EP_NO: 1845 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 154] 4 of 4: 30-inch concrete encased steel drainage pipe through the levee, 9.4 feet below the crown. Two concrete cutoff walls around the pipe at the center of the levee. Siphon breaker inside a corrugated metal (CM) riser on the waterside (WS) shoulder. Pumps on a structure on the landside (LS). Drainage ditch at the LS toe. Concrete discharge structure and flap gate on the WS end. Rock revetment on the WS slope. On March 28, 1995, the Sacramento City Council adopted Resolution No. 95-123 authorizing the execution of Agreement No. 95-065 regarding the transfer of drainage facilities that include Pump Station 4, as described by ARFCD and described by the City of Sacramento as Sump 154. (Pipe originally installed under Permit No. 1845, 1959 - American River Flood Control District [ARFCD]. Pipe removed and replaced under Permit No. 1845-1, 2016/2017 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.03)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 1845
-----	------	------	------	---------	----------	---	---------------------

7	0.04	0.04	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG
---	------	------	-----------	----------------	-----------	---	----------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek	Left	2.08	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

183	0.04	0.65	Aerial	High Voltage	Land Side	High voltage power cable and communication aerial cables and poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 2/27/2020	LEVEELOG
-----	------	------	--------	--------------	-----------	---	----------

233	0.04	0.04	UCIP	Culvert	Crossing	DS_ID:24581 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 1 of 2: 48-inch steel drainage pipe through the levee, at an unknown depth. Trenched into levee and backfilled with controlled low-strength material (CLSM). Flap gate shut and plugged with concrete in 1953. Pumps on a structure on the landside (LS). [Additional Reference(s): DWR Levee Log, 1954, 1956, Revised 1962, and 2002 (HLM 0.03)]. Entry Last Updated : 8/4/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

234	0.04	0.04	UCIP	Culvert	Crossing	DS_ID:24582 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 2 of 2: 48-inch steel drainage pipe through the levee, at an unknown depth. Trenched into levee and backfilled with controlled low-strength material (CLSM). Flap gate shut and plugged with concrete in 1953. Pumps on a structure on the landside (LS). [Additional Reference(s): DWR Levee Log, 1954, 1956, Revised 1962, and 2002 (HLM 0.03)]. Entry Last Updated : 8/4/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

235	0.04	0.04	UCIP	Conduit	Crossing	DS_ID:24264 EP_NO: 2996 Crossing Status: Not Found FIELD_STRUCT_DESC: 4-inch steel conduit containing a communications cable through the levee, 5.0 feet below the crown. Concrete cutoff wall around the pipe at the center of the levee. (Communications cable authorized under Permit No. 2996, 1959 - Pacific Telephone and Telegraph Company [PT&T]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.04)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 2996
-----	------	------	------	---------	----------	---	---------------------

19	0.04	0.04	Structure	Control Box	Water Side	Concrete vault (14 ft. by 3 ft.) with access to air release valves metal covers condition is good. Inspect by Structural and Mechanical Engineer, Typical Conditions. (See Permit No. 1845). Entry Last Updated : 5/13/2015	USACEPI 1845
----	------	------	-----------	-------------	------------	--	-----------------

2	0.04	0.04	Structure	Stairs	Water Side and Land Side	4-foot-wide concrete stairs on the landside and waterside slopes of the left bank levee of Arcade Creek. Entry Last Updated : 8/25/2020	USGSQUAD_EGIS 16828
---	------	------	-----------	--------	--------------------------	--	------------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek							Left	2.08	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
8	0.07	0.07	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		
9	0.09	0.09	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		
15	0.09	0.09	Ramp	Ramp	Land Side	Levee access road from pump station to crown of levee. Entry Last Updated : 8/25/2020	USACEPI		
11	0.10	0.10	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		
12	0.12	0.12	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		
13	0.14	0.14	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		
14	0.16	0.16	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		
17	0.18	0.18	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		
21	0.20	0.20	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		
22	0.22	0.22	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		
23	0.24	0.24	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		
24	0.26	0.26	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek							Left	2.08	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
25	0.28	0.28	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		
28	0.29	0.29	Structure	Manhole Cover	Crown	Sewer force main access manhole on levee crown. Entry Last Updated : 8/25/2020	USACEPI		
26	0.30	0.30	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		
27	0.33	0.33	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		
30	0.35	0.35	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		
31	0.37	0.37	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		
32	0.39	0.39	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		
29	0.39	0.39	Ramp	Ramp	Land Side	Levee access ramp from LS. Access road to crown. 9 ft. gravel. NA, Monitor. Entry Last Updated : 10/10/2014	USACEPI		
236	0.40	0.40	UCIP	Pipe	Crossing	DS_ID:24265 EP_NO: 2841 Crossing Status: Found FIELD_STRUCT_DESC: 36-inch concrete encased steel drainage pipe through the levee, 20 feet below the crown. Two concrete cutoff walls around the pipe at each shoulder. 6-inch vent pipe and corrugated metal (CM) manhole with slide gate inside on the waterside (WS) shoulder. Rock revetment along the WS slope. Pipe extends underneath the channel, connected to 18-inch, 10-inch, and 18-inch pipes, and through NA0001 Unit 7 at LM 0.36. At NA0001 Unit 7, the pipes connect to a 36-inch pipe. (36-inch pipe authorized under Permit No. 2841, 1958 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.39)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 2841		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek	Left	2.08	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

5	0.40	0.40	Structure	Vent	Crown	6-inch vent pipe and CM manhole on waterward shoulder. Slide gate inside of manhole. Rock revetment on waterward slope. (Permit No. 2841-1958) Pipe extends underneath channel. Entry Last Updated : 5/14/2015	LEVEELOG 2841
33	0.41	0.41	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG
34	0.43	0.43	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG
35	0.45	0.45	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG
37	0.48	0.48	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG
39	0.51	0.51	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG
42	0.53	0.53	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG
44	0.56	0.56	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG
45	0.59	0.59	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG
47	0.61	0.61	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG
49	0.62	0.62	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG



**Flood Control Project Maintenance  
Levee Inspections**

**Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek							Left	2.08	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
50	0.64	0.64	Structure	Pole - Utility	Land Side	High voltage power poles running parallel to levee 20 feet from LS levee toe. Entry Last Updated : 8/25/2020	LEVEELOG		
184	0.64	0.64	Ramp	Ramp	Land Side	Ramp on the landside slope. Entry Last Updated : 8/25/2020	LEVEELOG		
36	0.65	0.65	Gate	Metal	Crown	Pipe security gate at crown. ARFCD lock. Entry Last Updated : 10/20/2014	USACEPI		
38	0.65	0.65	Structure	Pole - Utility	Land Side	Utility pole within 15 ft. LS toe. Entry Last Updated : 8/25/2020	USACEPI		
237	0.66	0.66	UCIP	Non-Round	Water Side	DS_ID:24800 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: Indicator of crossing on the waterside (WS) edge. Symbol for flood control structure (green/orange circle) found during field inspection 12/19/2013. Symbol matches flood control structures that the City of Sacramento inspects. Entry Last Updated : 8/4/2021	UCIPAUG2021		
238	0.66	0.66	UCIP	Pipe	Crossing	DS_ID:24266 EP_NO: 18641-1 Crossing Status: Found FIELD_STRUCT_DESC: 4-inch coated steel natural gas pipeline through the levee, 1.5 feet below the crown. Corrugated metal (CM) cutoff wall around the pipeline at the center of the levee. Pipeline is hung along the downstream (DS) side of the bridge across the channel. Pipeline is protected by a cage along the side of the bridge. 4-inch gate valve will be installed on the landside (LS), approximately 355 feet from the levee crown near Fairbanks Avenue and Norwood Avenue. (4-inch gas line installed under Permit No. 3417, 1961 - Pacific Gas and Electric Company [PG&E]. 4-inch pipe removed and replaced under Permit 18641, 2011 - PG&E. 4-inch pipe through the levee [both right and left bank] raised above the 200-year water surface elevation under Permit No. 18641-1, 2016 - PG&E). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.65)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 18641 18641-1		
48	0.66	0.66	Structure	Bridge	Water Side	Norwood Ave. crosses the levee, 5.0 feet below the crown elevation. Concrete bridge across the channel. (App- No. 2510). Permit No. 18617 reconstructed the bridge in 2010 superseding Permit No. 2510 of the year 1959. Entry Last Updated : 2/27/2020	GEILEVEELOG 18617 2510		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek							Left	2.08	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
46	0.66	0.66	At Grade	Road / Highway	Crossing	Norwood Avenue crossing of Arcade Creek. Entry Last Updated : 2/2/2021	USGSQUAD_EGIS 16334 16843		
239	0.67	0.67	UCIP	Pipe	Crossing	DS_ID:24267 EP_NO: 5068 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch concrete encased steel water main through the levee, 2.5 feet below the crown. Concrete cutoff wall around the pipe at the center of the levee. (12-inch water main authorized under Permit No. 5068, 1966 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.66)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 5068		
40	0.68	0.68	Aerial	High Voltage	Crossing	Overhead power line and cable television line crosses levee on same poles. (App. No.14315-Sacramento Cable Vision 3/86) Entry Last Updated : 10/10/2014	GEILEVEELOG 14315		
55	0.68	0.68	Gate	Metal	Crown	Security pipe gate at crown. NA, Monitor. ARFCD lock. Entry Last Updated : 10/20/2014	USACEPI		
56	0.68	0.68	Structure	Pole - Utility	Land Side	Utility pole at LS toe. NA, Monitor. Start of 0.5 mile line heading East. Utility poles 12 ft. from toe. Entry Last Updated : 10/10/2014	USACEPI 18644		
185	0.69	0.73	Fence	Wood	Land Side	Wood fence running parallel to levee, 15-20 feet from levee toe Entry Last Updated : 10/20/2014	LEVEELOG		
186	0.69	1.20	Aerial	High Voltage	Land Side	High voltage and communications aerial cables running parallel to levee, 20 feet from levee toe Entry Last Updated : 10/20/2014	LEVEELOG 18644		
43	0.69	0.69	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG		
41	0.71	0.71	Gate	Metal	Land Side	Security pipe gate at toe. NA, Monitor. Entry Last Updated : 10/10/2014	USACEPI		
51	0.72	0.72	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG		
52	0.73	0.73	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek							Left	2.08	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

187	0.73	0.77	Fence	Chain Link	Land Side	Chain link and wood fence running parallel to levee, 10 feet from levee toe Entry Last Updated : 10/20/2014	LEVEELOG
53	0.75	0.75	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG
188	0.76	0.76	Structure	Monitoring Well	Crown	Monitoring well Entry Last Updated : 10/20/2014	LEVEELOG
54	0.77	0.77	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG
189	0.78	0.88	Fence	Chain Link	Land Side	Chain link and wood fence running parallel to levee, 20 feet from LS levee toe Entry Last Updated : 10/20/2014	LEVEELOG
57	0.78	0.78	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG
58	0.80	0.80	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG
59	0.81	0.81	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG
190	0.83	0.83	Structure	Pole - Utility	Land Side	Utility pole 20 feet from LS levee toe with anchor cables running from top of pole to LS levee toe Entry Last Updated : 10/20/2014	LEVEELOG
191	0.87	0.87	Structure	Pole - Utility	Land Side	Utility pole 20 feet from LS levee toe with anchor cables running from top of pole to LS levee toe Entry Last Updated : 10/20/2014	LEVEELOG
192	0.88	0.95	Fence	Chain Link	Land Side	Chain link fence running parallel to levee, 10 feet from levee toe Entry Last Updated : 10/20/2014	LEVEELOG
193	0.90	0.90	Structure	Pole - Utility	Land Side	Utility pole 10 feet from LS levee toe with anchor cables running from top of pole to LS levee toe Entry Last Updated : 10/20/2014	LEVEELOG
60	0.92	0.92	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek							Left	2.08	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
61	0.93	0.93	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG		
194	0.95	0.98	Fence	Wood	Land Side	Wood and chain link fence running parallel to levee, 5 feet from levee toe Entry Last Updated : 10/20/2014	LEVEELOG		
195	0.96	0.96	Structure	Pole - Utility	Land Side	Utility pole 10 feet from LS levee toe with anchor cables running from top of pole to LS levee slope Entry Last Updated : 10/20/2014	LEVEELOG		
65	0.96	0.96	Ramp	Ramp	Land Side	Levee access road from crown to toe. Entry Last Updated : 8/26/2020	USACEPI		
62	0.97	0.97	Structure	Pole - Utility	Land Side	Utility pole 10 feet from LS levee toe with anchor cables running from top of pole to LS levee slope Entry Last Updated : 8/26/2020	LEVEELOG		
196	0.98	1.14	Fence	Chain Link	Land Side	Chain link and wood fence unning parallel to levee, 10 feet from LS levee toe Entry Last Updated : 10/20/2014	LEVEELOG		
63	1.00	1.00	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG		
64	1.02	1.02	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG		
66	1.05	1.05	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG		
67	1.07	1.07	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG		
68	1.10	1.10	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG		
70	1.12	1.12	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG		
71	1.14	1.14	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek	Left	2.08	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

197	1.14	1.18	Fence	Chain Link	Land Side	Chain link and wood fence parallel to levee, less than 5 feet from LS levee toe Entry Last Updated : 10/20/2014	LEVEELOG
-----	------	------	-------	------------	-----------	--	----------

198	1.18	1.20	Fence	Wood	Land Side	Wood fence parallel to levee, 10 feet from LS levee toe Entry Last Updated : 10/20/2014	LEVEELOG
-----	------	------	-------	------	-----------	--	----------

240	1.20	1.20	UCIP	Pipe	Crossing	DS_ID:24583 EP_NO: 3216 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 159] 1 of 3: 24-inch steel drainage pipe through the levee, 6.7 feet below the crown. Steel cutoff wall around the pipe at the center of the levee. Siphon breaker inside a concrete well on the waterside (WS) slope. Pump on a structure in a drainage ditch on the landside (LS) toe. Concrete headwall, splash apron, and flap gate on the WS end. Rock revetment along the WS slope. (24-inch pipe authorized under Permit No. 3216-A, 3216-B, 1963 - American River Flood Control District [ARFCD]. 24-inch pipe replaced under Permit No. 3216-1, 2016 - City of Sacramento. Related permits: 36-inch pipe authorized under Permit 3216, 3216-A, 1959 - ARFCD. 12-inch pipe authorized under Permit No. 4417, 1963 - ARFCD. 36-inch and 12-inch removed and replaced under Permit Nos. 3216-1 and 4417-1, 2016 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.21)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 3216 3216B
-----	------	------	------	------	----------	---	------------------------------

72	1.20	1.20	Structure	Pole - Utility	Land Side	Utility poles along the landside toe. Entry Last Updated : 8/26/2020	LEVEELOG
----	------	------	-----------	----------------	-----------	---	----------

241	1.20	1.20	UCIP	Pipe	Crossing	DS_ID:24269 EP_NO: 3216A Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 159] 2 of 3: 36-inch steel drainage pipe through the levee, 7 feet below the crown. Steel cutoff wall around the pipe under the waterside (WS) shoulder. Siphon breaker inside a concrete well on the WS slope. Pump on structure in the drainage ditch at the landside (LS) toe. Concrete headwall, splash apron, and flap gate on the WS end. Rock revetment along the WS slope. (36-inch pipe authorized under Permit No. 3216, 3216-A, 1959 - American River Flood Control District [ARFCD]. 36-inch pipe replaced under Permit No. 3216-1, 2016 - City of Sacramento. Related permits: 24-inch pipe authorized under Permit 3216-A, 3216-B, 1972 - ARFCD. 12-inch pipe authorized under Permit No. 4417, 1963 - ARFCD. 24-inch and 12-inch removed and replaced under Permit Nos. 3216-1 and 4417-1, 2016 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.21)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 3216A
-----	------	------	------	------	----------	---	----------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek	Left	2.08	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

242	1.20	1.20	UCIP	Pipe	Crossing	DS_ID:24271 EP_NO: 4417 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 159] 3 of 3: 12-inch steel drainage pipe through the levee, 5 feet below the crown. Steel cutoff wall around the pipe at the center of the levee. Siphon breaker inside a concrete well on the waterside (WS) slope. Pump on a structure in the drainage ditch at the landside (LS) toe. Concrete headwall, splash apron, and flap gate on the WS end. Rock revetment along the WS slope. (12-inch pipe authorized under Permit No. 4417, 1963 - American River Flood Control District [ARFCD]. 12-inch pipe removed and replaced under Permit No. 4417-1, 2016 - City of Sacramento. Related permits: 24-inch pipe authorized under Permit Nos. 3216-A and 3216-B, 1972 - ARFCD. 36-inch pipe authorized under Permit No. 3216, 1959 - ARFCD. 24-inch and 36-inch removed and replaced under Permit No. 3216-1, 2016 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.21)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 4417 4417-1
-----	------	------	------	------	----------	---	-------------------------------

75	1.20	1.20	Structure	Manhole Cover	Land Side	26 in. metal manhole on levee crown east of bike bridge cover marked "S." in pum station compound. Verify permit, Unresolved. Entry Last Updated : 10/20/2014	USACEPI
----	------	------	-----------	---------------	-----------	--	---------

243	1.20	1.20	UCIP	Culvert	Crossing	DS_ID:24270 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: [City of Sacramento Drainage Plant] 1 of 2: 48-inch steel drainage pipe through the levee, 5 feet below the crown. Siphon breaker inside a concrete well on the waterside (WS) slope. Pump on a structure in the drainage ditch at the landside (LS) toe. Concrete headwall, splash apron, and flap gate on the WS end. Rock revetment on the WS slope. [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.21)]. Entry Last Updated : 8/4/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

69	1.20	1.20	Gate	Metal	Crown	Security pipe gate at crown. ARFCD lock. Entry Last Updated : 10/20/2014	USACEPI
----	------	------	------	-------	-------	---	---------

92	1.20	1.20	Structure	Pump Station	Land Side	Pump station enclosed by chain link fence on the landside toe. Permit No. 17332 restored Sump 159 in 2003 superseding Permit No. 3216 of the year 1959. Entry Last Updated : 8/26/2020	USGSQUAD_EGIS 17332
----	------	------	-----------	--------------	-----------	---	------------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek							Left	2.08	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
244	1.20	1.20	UCIP	Culvert	Crossing	DS_ID:24584 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: [City of Sacramento Drainage Plant] 2 of 2: 48-inch steel drainage pipe through the levee, 5.0 feet below the crown. Siphon breaker inside a concrete well on the waterside (WS) slope. Pump on a structure in the drainage ditch at the landside (LS) toe. Concrete headwall, splash apron, and flap gate on the WS end. Rock revetment on the WS slope. [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.21)]. Entry Last Updated : 8/4/2021	UCIPAUG2021		
245	1.20	1.20	UCIP	Pipe	Crossing	DS_ID:24268 EP_NO: 12783 Crossing Status: Found FIELD_STRUCT_DESC: 66-inch concrete sewer main under the levee, 27 feet below the crown. Manhole visible on the landside (LS). (66-inch pipe authorized under Permit No. 12783, 1980 - Sacramento Regional County Sanitation District [SRCSD]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.20)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 12783		
74	1.21	1.21	At Grade	Bikepath	Crossing	Bikeway trail crosses the levee and on bridge across the channel. (App. 12643 - City) Entry Last Updated : 8/26/2020	LEVEELOG 12643		
100	1.21	1.21	Structure	Bridge	Water Side	Bikeway trail crosses the levee and on bridge across the channel. (App. 12643 - City) Entry Last Updated : 10/10/2014	GEILEVEELOG 12643 3319		
246	1.21	1.21	UCIP	Conduit	Crossing	DS_ID:24249 EP_NO: 16466 Crossing Status: Found FIELD_STRUCT_DESC: Two 6-inch and one 2-inch concrete encased steel utility conduits through the levee, approximately 2.0 feet below the crown. Manhole on the levee crown. (Two 6-inch pipes and one 2-inch pipe authorized under Permit No. 16466, 1995 - Sacramento Municipal Utility District [SMUD]. To comply with current penetration regulations for utilities within the levees, the two 6-inch and one 2-inch pipe will be raised above the 200-year water surface elevation. Work authorized under Permit No. 16466-1, 2016/2017 - SMUD). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.22)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 16466 16466-1		
86	1.21	1.21	Gate	Metal	Crown	Pipe gate. ARFCD lock. Entry Last Updated : 10/20/2014	USACEPI		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek							Left	2.08	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
90	1.21	1.21	Structure	Building	Land Side	A two pole transformer bank structure at the levee toe with a cinderblock wall around the structure. Entry Last Updated : 8/26/2020	USGSQUAD_EGIS 3298		
247	1.22	1.22	UCIP	Pipe	Crossing	DS_ID:24248 EP_NO: 14575 Crossing Status: Not Found FIELD_STRUCT_DESC: 30-inch concrete encased steel water main through the levee, 4.5 feet below the crown. Steel cutoff wall around the pipe at the center of the levee. (30-inch pipe authorized under Permit No. 14575, 1988 - City of Sacramento. 30-inch pipe cut and replaced under Permit No. 14575-1, 2016 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.22)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 14575		
199	1.22	1.27	Fence	Chain Link	Land Side	Chain link fence parallel to levee, less than 10 feet from LS levee toe Entry Last Updated : 10/20/2014	LEVEELOG		
73	1.23	1.23	Ramp	Ramp	Land Side	10 ft. wide dirt ramp Entry Last Updated : 8/26/2020	USACEPI		
248	1.23	1.23	UCIP	Culvert	Crossing	DS_ID:24250 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 15-inch corrugated metal (CM) drainage pipe through the levee, 16 feet below the crown. Flap gate on the waterside (WS) end. [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.23). USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station A 64+15)]. Entry Last Updated : 8/4/2021	UCIPAUG2021		
93	1.26	1.26	Gate	Metal	Crown	Cross fence, pipe gate. Entry Last Updated : 10/10/2014	GEILEVEELOG		
107	1.26	1.26	Structure	Building	Land Side	Cement block building within 10 ft. of toe. Entry Last Updated : 8/26/2020	LEVEEINSPECTION		
78	1.27	1.27	Structure	Pad	Land Side	Parking lot at LS toe. Entry Last Updated : 8/26/2020	USACEPI		



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek	Left	2.08	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

249	1.28	1.28	UCIP	Culvert	Crossing	DS_ID:24576 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1 of 3: 16-inch steel drainage pipe through the levee, 8 feet below the crown. Floodgates within the levee across the channel. (Floodgates authorized under Permit No. 14480, 1986 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.29)]. Entry Last Updated : 8/4/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

250	1.28	1.28	UCIP	Culvert	Crossing	DS_ID:24577 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2 of 3: 6-inch steel drainage pipe through the levee, 8 feet below the crown. Flap gate on the waterside (WS) end. Floodgates within the levee across the channel. (Floodgates authorized under Permit No. 14480, 1986 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.29)]. Entry Last Updated : 8/4/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

102	1.28	1.28	Aerial	High Voltage	Crossing	Overhead powerline cable crosses levee. (App. No. 14316 Sac. Cable Vision, Inc. 3/86) Entry Last Updated : 8/26/2020	GEILEVEELOG 14316
-----	------	------	--------	--------------	----------	---	----------------------

87	1.28	1.28	Structure	Pole - Utility	Crown	Utility pole on west sidewalk of bridge approx. aligned with LS toe. Entry Last Updated : 8/26/2020	USACEPI 14316
----	------	------	-----------	----------------	-------	--	------------------

251	1.28	1.28	UCIP	Pipe	Crossing	DS_ID:24251 EP_NO: 14787 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 3 of 3: 8-inch steel water main through the levee, 8 feet below the crown. Steel cutoff wall around the pipe at the center of the levee. (Floodgates within the levee across the channel installed under Permit No. 14480, 1986 - City of Sacramento. Replacement of 8-inch water main authorized under Permit No. 14787, 1988 - City of Sacramento, Department of Public Works. Raising of the 8-inch water main above the 200-year water surface elevation within the Arcade Creek north levee authorized under Permit No. 14787-1, 2017/2018 - City of Sacramento, Department of Utilities). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.29)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 14787
-----	------	------	------	------	----------	---	----------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek	Left	2.08	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

252	1.28	1.28	UCIP	Pipe	Crossing	DS_ID:24252 EP_NO: 15152-1 Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 4-inch steel natural gas pipeline through the levee, 2.5 feet below the crown. Vent on the waterside (WS) shoulder. Pipeline abandoned, cut, and capped at the north end of the Rio Linda Boulevard Bridge. (4-inch gas line authorized under Permit No. 15152, 1989 - Pacific Gas and Electric Company [PG&E]. 4-inch gas line raised above the 200-year water surface elevation under Permit No. 15152-1, 2016 - PG&E). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.30)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 15152 15152-1
-----	------	------	------	------	----------	---	---------------------------------

84	1.28	1.28	Structure	Manhole Cover	Crown	Manhole on west-most lane of 4-lane bridge approx. aligned with LS hinge marked "D." Entry Last Updated : 8/26/2020	USACEPI
----	------	------	-----------	---------------	-------	--	---------

109	1.29	1.29	At Grade	Road / Highway	Crossing	Rio Linda Blvd. crosses the levee. Concrete bridge crosses the channel (replaced in 1988, App. No. 14382-City of Sac). Entry Last Updated : 10/10/2014	GEILEVEELOG 14382
-----	------	------	----------	----------------	----------	---	----------------------

201	1.30	2.08	Wall	Flood	Crown	Flood gates installed on both banks of Arcade Creek. Entry Last Updated : 8/26/2020	LEVEELOG
-----	------	------	------	-------	-------	--	----------

253	1.30	1.30	UCIP	Conduit	Crossing	DS_ID:24421 EP_NO: 15069 Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 36-inch by 27-inch concrete encased steel conduit containing fifteen 4-inch communications conduits through the levee, 5.0 feet below the crown. (Concrete encased steel conduit authorized under Permit No. 15069, 1988 - Pacific Bell. Conduit abandoned under Permit No. 15069, 2019 - American Telephone and Telegraph Company [AT&T]). Entry Last Updated : 8/4/2021	UCIPAUG2021 15069
-----	------	------	------	---------	----------	--	----------------------

77	1.30	1.30	UCIP	Pipe		DS_ID:24253 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 2: 6-inch steel drainage pipe through the levee, 14.0 feet below the crown. Flap gate on the waterside (WS) end. [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.30)]. Entry Last Updated : 8/4/2021	UCIPAUG2021
----	------	------	------	------	--	---	-------------

200	1.30	1.30	Structure	Pad	Land Side	Fenced pad at LS toe. Entry Last Updated : 8/26/2020	LEVEELOG
-----	------	------	-----------	-----	-----------	---	----------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek	Left	2.08	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

255	1.30	1.30	UCIP	Culvert	Crossing	DS_ID:24575 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 2 of 2: 12-inch corrugated metal (CM) drainage pipe through the levee, 14 feet below the crown. Flap gate on the waterside (WS) end. [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.30). USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station A 68+40)]. Entry Last Updated : 8/4/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

89	1.30	1.30	Gate	Metal	Crown	Pipe gate on east side of bridge across crown. Entry Last Updated : 8/26/2020	USACEPI
----	------	------	------	-------	-------	--	---------

202	1.31	1.45	Fence	Wood	Land Side	Wood fenced at LS levee toe. Entry Last Updated : 10/20/2014	LEEVEELOG
-----	------	------	-------	------	-----------	---	-----------

256	1.37	1.37	UCIP	Culvert	Crossing	DS_ID:24254 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 15-inch steel drainage pipe through the levee, 11.0 feet below the crown. Flap gate on the waterside (WS) end. [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.37)]. Entry Last Updated : 8/4/2021	UCIPAUG2021
-----	------	------	------	---------	----------	--	-------------

203	1.45	1.48	Fence	Wood	Land Side	Wood fence aprox 10 ft from LS levee toe. Entry Last Updated : 10/20/2014	LEEVEELOG
-----	------	------	-------	------	-----------	--	-----------

204	1.48	1.57	Fence	Chain Link	Land Side	Fence at LS levee toe. Entry Last Updated : 10/20/2014	LEEVEELOG
-----	------	------	-------	------------	-----------	---	-----------

205	1.49	1.49	Structure	Monitoring Well	Crown	Monitoring well. Entry Last Updated : 10/20/2014	LEEVEELOG
-----	------	------	-----------	-----------------	-------	---	-----------

126	1.53	1.53	Structure	Pole - Utility	Land Side	Power pole located at LS levee hinge. Anchor in the levee crown. Entry Last Updated : 8/26/2020	USACEPI 14345
-----	------	------	-----------	----------------	-----------	--	------------------

206	1.53	1.57	Aerial	High Voltage	Land Side	High voltage and communication line above LS levee slope/toe. Entry Last Updated : 10/20/2014	LEEVEELOG
-----	------	------	--------	--------------	-----------	--	-----------

132	1.57	1.57	Structure	Pole - Utility	Land Side	Power pole on the landward slope. Anchor in the levee crown. Overhead power line Crosses levee. Entry Last Updated : 10/10/2014	GEILEVEELOG
-----	------	------	-----------	----------------	-----------	--	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek	Left	2.08	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

133	1.57	1.57	Aerial	High Voltage	Crossing	Proposed overhead cable crosses levee. (App. No. 14345 - Sacramento Cable Vision, 3/86). High voltage and communication lines. Entry Last Updated : 10/20/2014	GEILEVEELOG 14345
-----	------	------	--------	--------------	----------	---	----------------------

257	1.57	1.57	UCIP	Pipe	Crossing	DS_ID:24574 EP_NO: 2202 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1 of 2: 4-inch steel natural gas pipeline under the levee, below ground elevation under the channel. (4-inch gas line authorized under Permit No. 2202, 1955 - Pacific Gas and Electric Company [PG&E]. Existing gas line grouted, and a new line directionally drilled as part of work authorized under Permit No. 2202-1, 2016 - PG&E). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.58)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 2202 2202-1
-----	------	------	------	------	----------	--	-------------------------------

258	1.57	1.57	UCIP	Pipe	Crossing	DS_ID:24573 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2 of 2: 6-inch steel natural gas pipeline under the levee, below ground elevation under the channel. [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.58)]. Entry Last Updated : 8/4/2021	UCIPAUG2021
-----	------	------	------	------	----------	--	-------------

131	1.57	1.57	At Grade	Road / Highway	Land Side	Belden St. Roadway extending to LS levee toe. Entry Last Updated : 8/27/2020	USACEPI
-----	------	------	----------	----------------	-----------	---	---------

259	1.58	1.58	UCIP	Culvert	Crossing	DS_ID:24255 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 15-inch steel drainage pipe through the levee, 8.5 feet below the crown. Flap gate on the waterside (WS) end. (City records indicate a 24-inch reinforced concrete pipe [RCP] at this location. No permit found authorizing this pipe. City of Sacramento is the owner). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.58)]. Entry Last Updated : 8/4/2021	UCIPAUG2021
-----	------	------	------	---------	----------	--	-------------

209	1.59	1.71	Fence	Chain Link	Land Side	Fence at LS levee toe. Entry Last Updated : 10/20/2014	LEVEELOG
-----	------	------	-------	------------	-----------	---	----------

139	1.75	1.75	Aerial	High Voltage	Crossing	Steel power transmission tower within 15 ft. of LS levee toe. Entry Last Updated : 2/27/2020	USACEPI
-----	------	------	--------	--------------	----------	---	---------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021  
American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek							Left	2.08	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
210	1.75	1.75	Structure	Tower	Land Side	High voltage tower. Entry Last Updated : 10/20/2014	LEEVELOG		
212	1.76	1.76	Aerial	High Voltage	Crossing	Steel power transmission tower within 15 ft. of LS levee toe. High voltage line. Entry Last Updated : 10/20/2014	LEEVELOG		
211	1.76	1.76	Structure	Tower	Land Side	High voltage tower. Entry Last Updated : 10/20/2014	LEEVELOG		
260	1.78	1.78	UCIP	Culvert	Crossing	DS_ID:24256 EP_NO: 1706 Crossing Status: Found FIELD_STRUCT_DESC: 15-inch corrugated metal (CM) drainage pipe through the levee, 8.5 feet below the crown. Drop inlet and flap gate inside a concrete box on the waterside (WS) end. (15-inch pipe authorized under Permit No. 1706, 1959 - County of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.78)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 1706		
214	1.79	1.95	Fence	Wood	Land Side	Wood/chain link fence at levee toe. Entry Last Updated : 10/20/2014	LEEVELOG		
215	1.83	1.83	Structure	Pole - Utility	Land Side	Utility pole at LS levee toe. Entry Last Updated : 10/20/2014	LEEVELOG		
216	1.83	1.93	Aerial	High Voltage	Land Side	High voltage/communication line above LS levee toe. Entry Last Updated : 10/20/2014	LEEVELOG		
217	1.85	1.85	Structure	Pole - Utility	Land Side	Utility pole at LS levee toe. Entry Last Updated : 8/27/2020	LEEVELOG		
218	1.88	1.88	Structure	Pole - Utility	Land Side	Utility pole and anchor on LS levee toe. Entry Last Updated : 10/20/2014	LEEVELOG		
76	1.91	1.91	Structure	Pole - Utility	Land Side	Utility pole and anchor on LS levee toe. Entry Last Updated : 8/27/2020	LEEVELOG		
219	1.93	1.93	Structure	Pole - Utility	Land Side	Utility pole and end aerial. Entry Last Updated : 2/27/2020	LEEVELOG		
157	1.94	1.95	Structure	Building	Land Side	House located approx. 8 ft. from LS levee toe. Entry Last Updated : 8/27/2020	USACEPI		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek							Left	2.08	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
161	1.95	1.95	Revetment	Rock	Water Side	Waterward slope rock revetted, 1983. (District) Entry Last Updated : 10/10/2014	GEILEVEELOG		
261	1.95	1.95	UCIP	Pipe	Crossing	DS_ID:24259 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 15-inch steel drainage pipe through the levee, 8.5 feet below the crown. Flap gate on the waterside (WS) end. (No permit found authorizing this structure. Structure owned by the City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.97)]. Entry Last Updated : 8/4/2021	UCIPAUG2021		
220	1.96	1.96	At Grade	Road / Highway	Land Side	Del Mar Way ends at LS levee toe. Entry Last Updated : 10/20/2014	LEVEELOG		
222	1.96	2.00	Fence	Wood	Land Side	Wood/chain link fence at LS levee toe. Entry Last Updated : 10/20/2014	LEVEELOG		
262	1.97	1.97	UCIP	Pipe	Crossing	DS_ID:24257 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 15-inch steel drainage pipe through the levee, 15.0 feet below the crown. Flap gate on the waterside (WS) end. [Additional Reference(s): DWR Levee Log, 2002]. Entry Last Updated : 8/4/2021	UCIPAUG2021 1706		
263	1.98	1.98	UCIP	Pipe	Crossing	DS_ID:24258 EP_NO: 1546 Crossing Status: Not Found FIELD_STRUCT_DESC: 6-inch cast iron water line through the levee, 2.5 feet below the crown. (6-inch water line authorized under Permit No. 1546, 1959 - Citizens Utility Company). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.98)]. Entry Last Updated : 8/4/2021	UCIPAUG2021 1546		
223	2.00	2.00	At Grade	Road / Highway	Land Side	Belmont Way ends at LS levee toe. Entry Last Updated : 10/20/2014	LEVEELOG		
170	2.01	2.01	Structure	Building	Land Side	Two-story home foundation is within 10-ft of levee toe. Chain link fence is built on levee toe. Entry Last Updated : 8/28/2020	LEVEEINSPECTION		
173	2.07	2.07	Gate	Metal	Crown	Cross fence, pipe gate. Entry Last Updated : 10/10/2014	GEILEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Arcade Creek	Left	2.08	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

264	2.08	2.08	UCIP	Pipe	Crossing	DS_ID:24420 EP_NO: 13044 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 12-inch steel water main through the levee, 4 feet below the crown. (12-inch water main authorized under Permit No. 13044, 1981 - City of Sacramento). Entry Last Updated : 8/4/2021	UCIPAUG2021 13044
-----	------	------	------	------	----------	---	----------------------

265	2.08	2.08	UCIP	Conduit	Crossing	DS_ID:24797 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 4-inch steel communications conduit containing a 2-inch communications cable through the levee, at an unknown depth. Conduit attached to the downstream face of the bridge. (No permit found authorizing this crossing). Entry Last Updated : 8/4/2021	UCIPAUG2021 685
-----	------	------	------	---------	----------	---	--------------------

224	2.08	2.08	Structure	Pole - Utility	Land Side	Utility pole on west side sidewalk of Marysville Blvd. Entry Last Updated : 10/20/2014	LEVEELOG
-----	------	------	-----------	----------------	-----------	---	----------

225	2.08	2.08	Aerial	High Voltage	Crossing	High voltage and communication line along west side of Marysville Blvd. Entry Last Updated : 10/20/2014	LEVEELOG
-----	------	------	--------	--------------	----------	--	----------

176	2.08	2.08	Mark	Boundary	Crown	End left bank levee at Old Marysville Road near Hagginwood. Entry Last Updated : 10/20/2014	GEILEVEELOG 5751
-----	------	------	------	----------	-------	--	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal	Left	3.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

1	0.00	0.00	Mark	Boundary	Crown	Entry Last Updated : 2/25/2020	LEVEELOG
---	------	------	------	----------	-------	--------------------------------	----------

4	0.00	0.30	At Grade	Bikepath	Crown	Entry Last Updated : 2/25/2020	LEVEELOG
---	------	------	----------	----------	-------	--------------------------------	----------

14	0.02	0.02	UCIP	Pipe		DS_ID:24424 EP_NO: 16070 Crossing Status: Not Found FIELD_STRUCT_DESC: 30-inch concrete encased steel water pipe through the levee, 2.5 feet below the crown, not found. Siphon breaker on the landside (LS) shoulder, not found. (30-inch pipe authorized under Permit No. 16070, 1995 - City of Sacramento, Department of Utilities). Entry Last Updated : 7/30/2021	UCIPAUG2021 16070
----	------	------	------	------	--	--	----------------------

161	0.03	0.15	Fence	Chain Link	Land Side	Entry Last Updated : 10/14/2014	LEVEELOG
-----	------	------	-------	------------	-----------	---------------------------------	----------

136	0.07	0.07	UCIP	Conduit	Crossing	DS_ID:24272 EP_NO: 14151 Crossing Status: Not Found FIELD_STRUCT_DESC: 4-inch iron communications conduit containing a 1-inch fiber optics cable through the levee, 3.5 feet below the crown. This cable does not cross the Natomas Canal levee (Unit 2). It crosses Arcade Creek (Units 1 and 7). (4-inch conduit authorized under Permit No. 14151, 1985 - MCI Telecommunications Corporation). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.03 - 1.40)]. Entry Last Updated : 7/30/2021	UCIPAUG2021 14151
-----	------	------	------	---------	----------	--	----------------------

10	0.17	0.17	Structure	Tower	Land Side	Power transmission tower approx. 25 ft. from LS toe. Entry Last Updated : 2/25/2020	USACEPI
----	------	------	-----------	-------	-----------	--	---------

12	0.20	0.20	Wall	Retaining	Land Side	2-3 ft. high retaining wall with ramp, approx. 70 ft. long. Entry Last Updated : 2/25/2020	USACEPI
----	------	------	------	-----------	-----------	---	---------

163	0.20	0.20	Structure	Stability Berm	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG
-----	------	------	-----------	----------------	-----------	---------------------------------	----------

162	0.21	0.23	Fence	Metal	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG
-----	------	------	-------	-------	-----------	---------------------------------	----------

164	0.21	0.21	Structure	Pump Station	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG
-----	------	------	-----------	--------------	-----------	---------------------------------	----------



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal							Left	3.93	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
165	0.23	0.25	Fence	Chain Link	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG		
15	0.29	0.29	Structure	Pole	Crown	Call box on WS hinge of crown. Entry Last Updated : 2/25/2020	USACEPI		
5	0.30	0.30	Ramp	Ramp	Water Side	Ramp on waterside descends down to waterway. Entry Last Updated : 2/25/2020	LEVEELOG		
21	0.30	0.30	Ramp	Ramp	Land Side	Ramp on landward slope, bikeway descends levee crown. Entry Last Updated : 10/10/2014	GEILEVEELOG		
166	0.30	0.30	Structure	Sign	Crown	Entry Last Updated : 10/13/2014	LEVEELOG		
17	0.32	0.32	Structure	Pole - Utility	Water Side	Utility pole in WS slope with two anchored guy wires. Entry Last Updated : 2/25/2020	USACEPI		
168	0.33	0.33	Structure	Pole	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG		
167	0.33	0.33	Structure	Pole	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG		
22	0.33	0.33	Aerial	High Voltage	Crossing	Overhead cable crosses levee. (App. No. 14161 - Sac. Cable Vision) Entry Last Updated : 10/10/2014	GEILEVEELOG 14161		
169	0.33	0.33	Structure	Control Box	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG		
23	0.33	0.33	Aerial	High Voltage	Crossing	Additional overhead cable crosses levee. (App. No. 16484-Sac. Co.) Entry Last Updated : 10/10/2014	GEILEVEELOG 16484		
25	0.33	3.91	At Grade	Railroad	Land Side	U.P.R.R. on levee slab along the landward slope. Entry Last Updated : 10/14/2014	GEILEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal	Left	3.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

212	0.36	0.36	UCIP	Pipe	Crossing	DS_ID:24798 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 4-inch high-density polyethylene (HDPE) drainage pipe through the levee, at an unknown depth. (No permit has been identified authorizing this crossing. Owner has not been identified). Entry Last Updated : 7/30/2021	UCIPAUG2021
-----	------	------	------	------	----------	---	-------------

27	0.37	0.37	Structure	Pole	N/A	Replace 5 poles on and adjacent to the levee. Entry Last Updated : 10/17/2014	USGSQUAD_EGIS 2648A
----	------	------	-----------	------	-----	--	------------------------

170	0.43	0.43	Ramp	Ramp	Water Side	Entry Last Updated : 10/13/2014	LEVEELOG
-----	------	------	------	------	------------	---------------------------------	----------

213	0.49	0.49	UCIP	Pipe	Crossing	DS_ID:24422 EP_NO: 2553 Crossing Status: Not Found FIELD_STRUCT_DESC: 36-inch corrugated metal (CM) drainage pipe sleeved with a 30-inch steel pipe through the levee, at an unknown depth, not found. Annular gap grouted, not found. Manhole at the waterside (WS) toe, not found. Flap gate on the WS end, not found. Entrance box at the landside (LS) toe, not found. (30-inch pipe authorized under Permit No. 2553, 1958 - American River Flood Control District [ARFCD]). Entry Last Updated : 7/30/2021	UCIPAUG2021 2553
-----	------	------	------	------	----------	--	---------------------

171	0.53	0.55	Ditches	Lined	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG
-----	------	------	---------	-------	-----------	---------------------------------	----------

214	0.55	0.55	UCIP	Pipe	Crossing	DS_ID:24273 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *DUPLICATE--DELETE* SEE DSID 24612. 30-inch corrugated metal (CM) drainage pipe sleeved with a 24-inch pipe through the levee, 2.8 feet below the crown, not found. Annular gap grouted, not found. Flap gate on the waterside (WS) end, not found. Slide gate inside a concrete pipe riser at the WS toe, not found. Pump on a structure over a concrete sump on the landside (LS), not found. [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.50). USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 216+00). USACE As-Built Drawing No. 1-4-392, Sheet No. 392/4, December 1954]. Entry Last Updated : 7/30/2021	UCIPAUG2021
-----	------	------	------	------	----------	--	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal	Left	3.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

215	0.55	0.55	UCIP	Pipe	Crossing	DS_ID:24274 EP_NO: 6064 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 153] 36-inch welded steel drainage pipe (WSP) with 15/32-inch wall thickness through the levee, 5.2 feet below the crown. Corrugated metal (CM) cutoff wall around the pipe between center and waterside (WS) shoulder. Siphon breaker inside a concrete box on the WS slope. 36-inch pipe connects past the landside (LS) toe through header, two 30-inch WSP and one 12-inch WSP at this facility. Pump station located on the LS. Concrete U-shaped headwall and flap gate located on the WS end. Rock revetment on the WS slope. On March 28, 1995, the Sacramento City Council adopted Resolution No. 95-123 authorizing the execution of Agreement No. 95-065 regarding the transfer of drainage facilities that include Pump Station 3 as described by ARFCD and described by the City of Sacramento as Sump 153. Pump Station 3 was replaced by Sump 3. (36-inch pipe installed under Permit Nos. 6064 and 6064-A, 1968 - American River Flood Control District [ARFCD]). [Additional Reference (s): DWR Levee Log, 2002 (HLM 0.51), City of Sacramento D 151-159_CC1995-95-062_Transfer of Drainage Sumps to City from ARFCD, and City of Sacramento Sump 153 Plan and Profile].	UCIPAUG2021 6064
-----	------	------	------	------	----------	--	---------------------

216	0.55	0.55	UCIP	Pipe	Crossing	DS_ID:24612 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: [Sump No. 153] 36-inch corrugated metal drainage pipe (CMP) sleeved with a 30-inch CMP sleeved with a 24-inch CMP through the levee, 23.8 feet below the crown, not found. Annular gaps grouted, not found. (30-inch CMP was sleeved in 1958. Not known when the 24-inch CMP was sleeved). Gate structure and slide gate located on the pipe in the waterside (WS) slope, not found. Siphon breaker inside a concrete box on the WS slope, not found. Pump on structure over concrete box on the landside (LS), not found. Previously known as Pump Station 3/Pump Plant No. 3 by American River Flood Control District (ARFCD). This crossing is approximately 40 feet downstream from what is now referred to as Sump 153 by the City of Sacramento. (Facility was authorized to remain under Permit No. 6064 and 6064-A, 1968 - ARFCD. 30-inch pipe was sleeved through 36-inch pipe under Permit No. 2553, 1958 - ARFCD) [Additional Reference(s): DWR Levee Log, 2002, City of Sacramento D 151-159_CC1995-95-062_Transfer of Drainage Sumps to City from ARFCD, and City of Sacramento Sump 153 Plan and Profile] [Additional Reference(s): DWR Levee Log, 2002, City of Sacramento D 151-159_CC1995-95-062_Transfer of Drainage Sumps to City from ARFCD, and City of Sacramento Sump 153 Plan and Profile, and USACE Sacramento O&M Manual Unit 118 Part 2, October 1959, (Station 216+00)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
-----	------	------	------	------	----------	--	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal							Left	3.93	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
6	0.61	0.61	Ramp	Ramp	Water Side	Entry Last Updated : 2/25/2020	LEVEELOG		
39	0.68	0.68	Gate	Metal	Crown	Cross fence pipe gate on crown. Entry Last Updated : 2/25/2020	USACEPI		
172	0.69	0.69	Ramp	Ramp	Water Side	Entry Last Updated : 10/13/2014	LEVEELOG		
2	0.69	0.69	Gate	Metal	Crown	Cross fence pipe gate on crown. Entry Last Updated : 2/25/2020	LEVEELOG		
3	0.69	0.70	Fence	Post & Cable	Land Side	Cross fence pipe gate on crown. Entry Last Updated : 2/25/2020	LEVEELOG		
7	0.69	0.70	Wall	Concrete / Masonry Wall	Water Side	Cross fence pipe gate on crown. Entry Last Updated : 2/25/2020	LEVEELOG		
42	0.70	0.70	Structure	Control Box	Land Side	Signal and electrical box for RR. Entry Last Updated : 2/25/2020	USACEPI		
46	0.70	0.74	At Grade	Road / Highway	Crossing	To repair an existing bridge across the channel of the Natomas East Main Drainage Canal. The proposed repairs will consist of the following work. 1) Construction of reinforced concrete foundation walls. 2) Replacement of a wooden post in bent No. 5. 3) Remove lower portion of bent posts and reinstall the posts on the concrete foundation walls. 4) Remove and replace exterior deck stringers. 5) Reconstruct wooden handrailing. 6) Remove and replace concrete roadway and timber walkway planking. 7) Pressure grout, with epoxy, cracks in abutment No. 1. Entry Last Updated : 2/25/2020	USGSQUAD_EGIS 15295		
180	0.71	0.71	Structure	Pole	Land Side	RR crossing light. Entry Last Updated : 2/25/2020	LEVEELOG		
11	0.71	0.73	Fence	Post & Cable	Land Side	Entry Last Updated : 2/25/2020	LEVEELOG		
13	0.71	0.73	Wall	Concrete / Masonry Wall	Water Side	Entry Last Updated : 2/25/2020	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal	Left	3.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

47	0.72	0.72	At Grade	Bikepath	Crossing	To construct a bicycle/pedestrian bridge across the Natomas East Main Drainage Canal. Bridge was never constructed and is likely not needed due to the new El Camino Bridge. The channel and both banks of the Natomas East Main Drainage Canal approximately 100 feet upstream (north) of West El Camino Avenue crossing in the City of Sacramento, Levee Mile 0.44, Unit No. 3, Reclamation District No. 1000, Sacramento County. Entry Last Updated : 2/25/2020	USGSQUAD_EGIS 16670
----	------	------	----------	----------	----------	--	------------------------

36	0.73	0.73	Structure	Manhole Cover	Water Side and Land Side	Two manholes on LS upper slope in 14 ft. by 7 ft. concrete casing. Large concrete vault approx. 14 ft. by 6 ft. two manholes with Pacbell symbols flags on WS slope "fiber optic". Entry Last Updated : 2/25/2020	USACEPI
----	------	------	-----------	---------------	--------------------------	---	---------

9	0.73	0.73	Gate	Metal	Crown	Entry Last Updated : 2/25/2020	LEVEELOG
---	------	------	------	-------	-------	--------------------------------	----------

50	0.73	0.73	Structure	Monitoring Well	Crown	Two 8 in. monitoring well covers on crown. Entry Last Updated : 2/25/2020	USACEPI
----	------	------	-----------	-----------------	-------	---	---------

173	0.74	0.74	Structure	Pole - Utility	Land Side	Entry Last Updated : 2/25/2020	LEVEELOG
-----	------	------	-----------	----------------	-----------	--------------------------------	----------

49	0.74	0.74	Aerial	Communications	Crossing	Overhead telephone cable crosses the levee and over the channel. Pole and two anchors on the landward shoulder. Entry Last Updated : 10/10/2014	GEILEVEELOG
----	------	------	--------	----------------	----------	---	-------------

174	0.74	0.74	Structure	Pole - Utility	Water Side	Entry Last Updated : 2/25/2020	LEVEELOG
-----	------	------	-----------	----------------	------------	--------------------------------	----------

52	0.77	0.77	Structure	Pipe Section	Land Side	36 in. dia. concrete discharge pipe parallel to levee approx. 12 ft from LS toe. Entry Last Updated : 2/25/2020	USACEPI
----	------	------	-----------	--------------	-----------	---	---------

217	0.77	0.77	UCIP	Conduit	Crossing	DS_ID:24275 EP_NO: 5181 Crossing Status: Found FIELD_STRUCT_DESC: 1.5-foot-wide by 2.2-foot-deep concrete conduit containing twenty-four communications conduits through the levee, 5 feet below the crown. Concrete cutoff wall around the conduit under the center of the levee. Concrete manhole on the landside (LS) slope. (Concrete conduit authorized under Permit No. 5181, 1966 - Pacific Telephone and Telegraph Company [PT&T]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.74)]. Entry Last Updated : 7/30/2021	UCIPAUG2021 5181
-----	------	------	------	---------	----------	--	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal	Left	3.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

45	0.83	0.83	Ramp	Ramp	Water Side	Entry Last Updated : 2/25/2020	LEVEELOG
----	------	------	------	------	------------	--------------------------------	----------

218	0.86	0.86	UCIP	Pipe	Crossing	DS_ID:24276 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 36-inch steel drainage pipe through the levee, 20 feet below the crown, not found. Pipe has been plugged with concrete, not found. [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.82)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
-----	------	------	------	------	----------	---	-------------

175	0.95	0.95	Structure	Sign	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG
-----	------	------	-----------	------	-----------	---------------------------------	----------

176	0.97	0.97	Structure	Sign	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG
-----	------	------	-----------	------	-----------	---------------------------------	----------

219	1.02	1.02	UCIP	Pipe	Crossing	DS_ID:24613 EP_NO: 2347 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 6-inch natural gas pipeline of an unknown material through the levee, 2.5 feet below the crown. In case of an emergency related to this pipeline, PG&E has identified the following contacts: PG&E's local pipeline engineer, Mike Aronoff at 916-307-9472 (cell), and Gas Control (north) at 800-442-4743. For non-emergency issues, please contact the local PG&E Gas Pipeline Operations and Maintenance (GPOM) supervisors for the Sacramento region, David Wade at 209-639-1039 (cell), or Ron Hicks at 916-396-9038 (cell). (6-inch gas line authorized by Permit No. 2347, 1957 - Pacific Gas and Electric Company [PG&E]. Abandonment of the existing 6-inch gas line by grouting in place and capping the line 10 feet beyond the LS toe authorized by Permit No. 2333-1, 2017 - PG&E). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.00)]. Entry Last Updated : 7/30/2021	UCIPAUG2021 2347
-----	------	------	------	------	----------	--	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal	Left	3.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

220	1.03	1.03	UCIP	Pipe	Crossing	DS_ID:24277 EP_NO: 2333 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 12-inch natural gas pipeline of an unknown material through the levee, 3 feet below the crown. Abandoned by grouting in 2002. In case of an emergency related to this pipeline, PG&E has identified the following contacts: PG&E's local pipeline engineer, Mike Aronoff at 916-307-9472 (cell), and Gas Control (north) at 800-442-4743. For non-emergency issues, please contact the local PG&E Gas Pipeline Operations and Maintenance (GPOM) supervisors for the Sacramento region, David Wade at 209-639-1039 (cell), or Ron Hicks at 916-396-9038 (cell). (12-inch gas line authorized under Permit No. 2333, 1957 - Pacific Gas and Electric Company [PG&E]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.00)]. Entry Last Updated : 7/30/2021	UCIPAUG2021 2333
-----	------	------	------	------	----------	--	---------------------

221	1.03	1.03	UCIP	Pipe	Crossing	DS_ID:24614 EP_NO: 1450 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 12-inch steel natural gas pipeline through the levee, 3 feet below the crown. Concrete cutoff wall around the pipe under the center of the levee. Abandoned by grouting in 2002. In case of an emergency related to this pipeline, PG&E has identified the following contacts: PG&E's local pipeline engineer, Mike Aronoff at 916-307-9472 (cell), and Gas Control (north) at 800-442-4743. For non-emergency issues, please contact the local PG&E Gas Pipeline Operations and Maintenance (GPOM) supervisors for the Sacramento region, David Wade at 209-639-1039 (cell), or Ron Hicks at 916-396-9038 (cell). (12-inch gas line abandoned under Permit No. 17468, 2004 - Pacific Gas and Electric Company [PG&E]. 12-inch gas line originally authorized under Permit No. 1450, 1949 - PG&E). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.00). USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 243+31). USACE As-Built Drawing No. 1-4-392, Sheet No. 392/5, December 1954]. Entry Last Updated : 7/30/2021	UCIPAUG2021 1450 1949
-----	------	------	------	------	----------	--	-----------------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal							Left	3.93	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
222	1.04	1.04	UCIP	Pipe	Crossing	DS_ID:24280 EP_NO: 17468 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 20-inch steel natural gas pipeline under the levee, approximately 86 feet below the crown. In case of an emergency related to this pipeline, PG&E has identified the following contacts: PG&E's local pipeline engineer, Mike Aronoff at 916-307-9472 (cell), and Gas Control (north) at 800-442-4743. For non-emergency issues, please contact the local PG&E Gas Pipeline Operations and Maintenance (GPOM) supervisors for the Sacramento region, David Wade at 209-639-1039 (cell), or Ron Hicks at 916-396-9038 (cell). (20-inch gas line authorized under Permit No. 17468, 2004 - Pacific Gas and Electric Company [PG&E]). Entry Last Updated : 7/30/2021	UCIPAUG2021 17468		
64	1.20	1.20	Ramp	Ramp	Water Side	Ramp to WS toe approx. 15 ft. wide, aggregate base cover. Entry Last Updated : 2/25/2020	USACEPI		
223	1.24	1.24	UCIP	Culvert	Crossing	DS_ID:24478 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *DOES NOT GO THROUGH LEVEE CROWN* 12-inch corrugated metal (CM) railroad drainage pipe through the levee, at an unknown depth. (No permit has been identified authorizing this structure. Structure is believed to be owned by the railroad). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 264+00)]. Entry Last Updated : 7/30/2021	UCIPAUG2021		
66	1.26	1.26	Ramp	Ramp	Land Side	Ramp on the landward slope to railroad crossing and left bank levee of Arcade Creek. Entry Last Updated : 10/10/2014	GEILEVEELOG		
61	1.27	1.27	Gate	Metal	Land Side	Pipe gate on down ramp to RR crossing. Entry Last Updated : 2/25/2020	USACEPI		
181	1.27	1.36	At Grade	Railroad	Crown	Entry Last Updated : 2/25/2020	LEVEELOG		
71	1.37	1.37	Structure	Control Box	Crown	Comm. box riser w pipe ext. into embankment. Entry Last Updated : 2/25/2020	USACEPI		
72	1.38	1.38	Structure	Pole - Utility	Water Side	Utility pole Entry Last Updated : 2/25/2020	USACEPI		



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal							Left	3.93	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
79	1.38	1.38	Ramp	Ramp	Land Side	Ramp on the Landward slope to railroad crossing and right bank levee of Arcade Creek. Entry Last Updated : 10/10/2014	GEILEVEELOG		
77	1.38	1.38	Aerial	High Voltage	Crossing	Overhead power line crosses the levee. Entry Last Updated : 10/10/2014	GEILEVEELOG		
80	1.39	1.39	Gate	Metal	Crown	Pipe gate. Entry Last Updated : 10/10/2014	GEILEVEELOG		
182	1.43	1.43	Structure	Pipe Section	Land Side	Storm drain, between levee crown and railroad tracks on LS, filled with rocks and debris Entry Last Updated : 12/1/2014	LEVEELOG		
224	1.49	1.49	UCIP	Culvert	Crossing	DS_ID:24479 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 12-inch corrugated metal (CM) railroad drainage pipe through the levee, at an unknown depth. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 278+00)]. Entry Last Updated : 7/30/2021	UCIPAUG2021		
183	1.54	1.54	Structure	Sign	Land Side	Entry Last Updated : 10/14/2014	LEVEELOG		
225	1.57	1.57	UCIP	Culvert	Crossing	DS_ID:24519 EP_NO: 7606 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 8-inch steel water main through the levee, 2 feet below the crown. Cutoff wall around the pipe under the center of the levee. (8-inch pipe authorized under Permit No. 7606, 1972 - City of Sacramento, Division of Water and Sewer). Entry Last Updated : 7/30/2021	UCIPAUG2021 7606		
184	1.60	1.60	Structure	Sign	Land Side	Entry Last Updated : 10/14/2014	LEVEELOG		
87	1.66	1.66	Ramp	Ramp	Water Side	15 ft. wide gravel access ramp. Entry Last Updated : 2/25/2020	USACEPI		
89	1.70	1.70	Structure	Other	Land Side	2' x 3' drop inlet, 4 ft. deep. Debris inside. Grate has fallen in. 12 in. uncoated CMP discharges at toe of RR embankment. Entry Last Updated : 2/25/2020	USACEPI		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal	Left	3.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

226	1.76	1.76	UCIP	Culvert	Crossing	DS_ID:24480 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 12-inch corrugated metal (CM) railroad drainage pipe through the levee, at an unknown depth. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 292+00)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

185	1.77	1.77	Structure	Sign	Land Side	Entry Last Updated : 10/14/2014	LEEVELOG
-----	------	------	-----------	------	-----------	---------------------------------	----------

227	1.96	1.96	UCIP	Culvert	Crossing	DS_ID:24481 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: *DOES NOT GO THROUGH LEVEE CROWN* 12-inch corrugated metal (CM) railroad drainage pipe through the levee, at an unknown depth. (No permit has been identified authorizing this structure. Structure is believed to be owned by the railroad). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 302+00)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
-----	------	------	------	---------	----------	--	-------------

101	2.00	2.00	Aerial	Bridge	Crossing	New Silver Eagle Road bridge crosses the levee overhead. (App. No. 13580 - City of Sac) Entry Last Updated : 10/10/2014	GEILEVEELOG 13580
-----	------	------	--------	--------	----------	--	----------------------

98	2.01	2.01	Structure	Bridge	Water Side and Land Side	Bridge piers between levee and RR. Entry Last Updated : 2/25/2020	USACEPI
----	------	------	-----------	--------	--------------------------	--	---------

228	2.03	2.03	UCIP	Pipe	Crossing	DS_ID:24278 EP_NO: 13023 Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch steel wastewater pipe through the levee, 22 feet below the crown. (24-inch pipe authorized under Permit No. 13023, 1980 - Sacramento Regional County Sanitation District). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.02)]. Entry Last Updated : 7/30/2021	UCIPAUG2021 13023
-----	------	------	------	------	----------	---	----------------------

187	2.03	2.03	Structure	Monitoring Well	Land Side	Probably a monitoring well. Marked with 3 light blue painted poles, near utility pole and RxR control box. Entry Last Updated : 2/25/2020	LEEVELOG
-----	------	------	-----------	-----------------	-----------	--	----------

95	2.03	2.03	Structure	Pole - Utility	Water Side	Utility pole, WS slope. Entry Last Updated : 2/25/2020	USACEPI
----	------	------	-----------	----------------	------------	---	---------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal							Left	3.93	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
186	2.03	2.03	Structure	Control Box	Land Side	RxR control box Entry Last Updated : 10/14/2014	LEVEELOG		
103	2.03	2.03	Aerial	High Voltage	Crossing	Overhead power line crosses the levee. Entry Last Updated : 10/10/2014	GEILEVEELOG		
188	2.04	2.04	Structure	Pole	Land Side	Entry Last Updated : 2/25/2020	LEVEELOG		
229	2.23	2.23	UCIP	Culvert	Crossing	DS_ID:24482 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 12-inch corrugated metal (CM) railroad drainage pipe through the levee, at an unknown depth. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 316+00)]. Entry Last Updated : 7/30/2021	UCIPAUG2021		
189	2.24	2.24	Structure	Sign	Land Side	Entry Last Updated : 10/14/2014	LEVEELOG		
190	2.49	2.49	Structure	Pole	Land Side	RxR light structure Entry Last Updated : 10/14/2014	LEVEELOG		
230	2.49	2.49	UCIP	Culvert	Crossing	DS_ID:24483 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 12-inch corrugated metal (CM) railroad drainage pipe through the levee, at an unknown depth. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 330+00)]. Entry Last Updated : 7/30/2021	UCIPAUG2021		
192	2.50	2.50	Structure	Tower	Land Side	RxR communication tower. Entry Last Updated : 2/25/2020	LEVEELOG		
191	2.50	2.50	Structure	Building	Land Side	RxR Traffic control station Entry Last Updated : 10/14/2014	LEVEELOG		
193	2.54	2.54	Structure	Pole	Land Side	RxR traffic lights Entry Last Updated : 10/14/2014	LEVEELOG		
194	2.59	2.59	Ramp	Ramp	Water Side	Entry Last Updated : 10/14/2014	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal	Left	3.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

195	2.60	2.60	Structure	Sign	Land Side	Entry Last Updated : 10/14/2014	LEVEELOG
-----	------	------	-----------	------	-----------	---------------------------------	----------

112	2.68	2.68	Structure	Other	Land Side	2 ft. by 3 ft. drop inlet. Grate has fallen inside. Discharge located mid slope on LS RR embankment. 12in. uncoated CMP. Entry Last Updated : 2/25/2020	USACEPI
-----	------	------	-----------	-------	-----------	--	---------

231	2.78	2.78	UCIP	Culvert	Crossing	DS_ID:24279 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Maggie Creek Diversion Plant] 1 of 4: 48-inch concrete drainage pipe inside a 4.5-foot by 4.5-foot reinforced concrete box culvert (RCBC) through the levee, 20.6 feet below the crown. Slide gate inside a concrete well on the waterside (WS) slope. Flap gate on the WS end. Pumping plant on the landside (LS). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.79). USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 335+37)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

232	2.78	2.78	UCIP	Culvert	Crossing	DS_ID:24605 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Maggie Creek Diversion Plant] 2 of 4: 48-inch concrete drainage pipe inside a 4.5-foot by 4.5-foot reinforced concrete box culvert (RCBC) through the levee, 20.6 feet below the crown. Slide gate inside a concrete well on the waterside (WS) slope. Flap gate on the WS end. Pumping plant on the landside (LS). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.79). USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 335+37)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

234	2.78	2.78	UCIP	Culvert	Crossing	DS_ID:24606 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Maggie Creek Diversion Plant] 3 of 4: 48-inch concrete drainage pipe inside a 4.5-foot by 4.5-foot reinforced concrete box culvert (RCBC) through the levee, 20.6 feet below the crown. Slide gate inside a concrete well on the waterside (WS) slope. Flap gate on the WS end. Pumping plant on the landside (LS). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.79). USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 335+37)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021  
American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal	Left	3.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

117	2.78	2.78	Structure	Pump Station	Land Side	B-A.R.F.C.D. Drainage pumping plant. Magpie Creek Diversion. (4) 54-inch by 4-inch concrete tunnels through the levee, 20.6 feet below the crown and (2) 54-inch WSP pipes through the levee, 3 feet. Entry Last Updated : 2/25/2020	GEILEVEELOG 9596A
-----	------	------	-----------	--------------	-----------	---	----------------------

235	2.78	2.78	UCIP	Culvert	Crossing	DS_ID:24607 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Magpie Creek Diversion Plant] 4 of 4: 48-inch concrete drainage pipe inside a 4.5-foot by 4.5-foot reinforced concrete box culvert (RCBC) through the levee, 20.6 feet below the crown. Slide gate inside a concrete well on the waterside (WS) slope. Flap gate on the WS end. Pumping plant on the landside (LS). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.79). USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 335+37)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

236	2.79	2.79	UCIP	Culvert	Crossing	DS_ID:24608 EP_NO: 9596-1 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Sump No. 157] 1 of 3: 54-inch steel drainage pipe through the levee, 3 feet below the crown. Steel cutoff wall around the pipe under the center of the levee. Siphon breaker inside a protective housing on the waterside (WS) shoulder. Concrete headwall and flap gate on the WS end. Trench on the WS. Pumping plant on the landside (LS). On March 28, 1995, the Sacramento City Council adopted Resolution No. 95-123 authorizing the execution of Agreement No. 95-065 regarding the transfer of drainage facilities that include Pump Station 7, as described by American River Flood Control District (ARFCD) and described by the City of Sacramento as Sump 157. (Three 54-inch pipes installed in the siphon breaker structure, but only one pipe was installed through the levee under Permit No. 9596, 9596-A, and 1975 - ARFCD. Second pipe installed through levee under Permit No. 9596-B, 1980 - ARFCD. Name change completed under Permit 9596-1 [includes work authorized under Permit Nos. 9596, 9596-A, and 9596-B], 2016 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002]. Entry Last Updated : 7/30/2021	UCIPAUG2021 9596 9596-1
-----	------	------	------	---------	----------	---	-------------------------------

## Flood Control Project Maintenance Levee Inspections

### Levee Log Report By Levee Mile - Updated 8/23/2021

## American River Flood Control District

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal	Left	3.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

237	2.79	2.79	UCIP	Culvert	Crossing	DS_ID:24609 EP_NO: 9596-1 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Sump No. 157] 2 of 3: 54-inch steel drainage pipe through the levee, 3 feet below the crown. Steel cutoff wall around the pipe under the center of the levee. Siphon breaker inside a protective housing on the waterside (WS) shoulder. Concrete headwall and flap gate on the WS end. Trench on the WS. Pumping plant on the landside (LS). On March 28, 1995, the Sacramento City Council adopted Resolution No. 95-123 authorizing the execution of Agreement No. 95-065 regarding the transfer of drainage facilities that include Pump Station 7, as described by American River Flood Control District (ARFCD) and described by the City of Sacramento as Sump 157. (Three 54-inch pipes were installed in the siphon breaker structure, but only one pipe was installed through the levee under Permit Nos. 9596 and 9596-A, 1975 - ARFCD. Second pipe installed through the levee under Permit No. 9596-B, 1980 - ARFCD. Name change completed under Permit 9596-1 [includes work authorized under Permit Nos. 9596, 9596-A, and 9596-B], 2016 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002]. Entry Last Updated : 7/30/2021	UCIPAUG2021 9596 9596-1
-----	------	------	------	---------	----------	--	-------------------------------

238	2.79	2.79	UCIP	Culvert	Crossing	DS_ID:24610 EP_NO: 9596-1 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *PARTIAL INSTALLATION* [Sump No. 157] 3 of 3: 54-inch steel drainage pipe installed in the siphon breaker structure, but not through the levee. 54-inch steel drainage pipe to be installed through the levee as part of a future expansion, no date specified as of 2016. Siphon breaker inside a protective housing on the waterside (WS) shoulder. Concrete headwall with open WS end. Trench on the WS. Pumping plant on the landside (LS). On March 28, 1995, the Sacramento City Council adopted Resolution No. 95-123 authorizing the execution of Agreement No. 95-065 regarding the transfer of drainage facilities that include Pump Station 7, as described by American River Flood Control District (ARFCD) and described by the City of Sacramento as Sump 157. (Three 54-inch pipes were installed in the siphon breaker structure, but only one pipe was installed through the levee under Permit Nos. 9596 and 9596-A, 1975 - ARFCD. Second pipe installed through the levee under Permit No. 9596-B, 1980 - ARFCD. Name change completed under Permit 9596-1 [includes work authorized under Permit Nos. 9596, 9596-A, and 9596-B], 2016 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002]. Entry Last Updated : 7/30/2021	UCIPAUG2021 9596 9596-1
-----	------	------	------	---------	----------	--	-------------------------------

197	2.80	2.83	Revetment	Rock	Water Side	Rock riprap under bridge, from levee crown down slope to toe. Entry Last Updated : 2/25/2020	LEVEELOG
-----	------	------	-----------	------	------------	---	----------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal	Left	3.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

118	2.80	2.80	Aerial	Bridge	Crossing	Highway 80 twin bridges crosses the levee, 19.5 feet above crown elevation. Concrete piers in the landward slope. (Apr. No. 5649) Entry Last Updated : 10/10/2014	GEILEVEELOG 5649
-----	------	------	--------	--------	----------	--	---------------------

233	2.80	2.80	UCIP	Culvert	Crossing	DS_ID:24611 EP_NO: 9596B Crossing Status: Not Found FIELD_STRUCT_DESC: *DUPLICATE RECORD-- REMOVE* [Magpie Creek Diversion Plant] 54-inch steel drainage pipe through the levee, 3.0 feet below the crown, not found. Steel cutoff wall around the pipe under the center of the levee, not found. Siphon breaker inside a protective housing on the waterside (WS) shoulder, not found. Concrete headwall and flap gate on the WS end, not found. Trench on the WS, not found. Pumping plant on the landside (LS), not found. (54-inch drainage pipe authorized under Permit No. 9596-B, 1979 - American River Flood Control District [ARFCD]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.79)]. Entry Last Updated : 7/30/2021	UCIPAUG2021 9596B
-----	------	------	------	---------	----------	--	----------------------

129	2.84	2.85	Ditches	Lined	Land Side	To construct a 12 inch diameter reinforced concrete storm drain pipeline and outfall structure within the left bank of an existing drainage ditch adjacent to the landward toe of the left bank levee of the Natomas East Main Drainage Canal. The proposed pipeline will have a minimum cover of 4.5 feet within the ditch bank. The proposed outfall structure will be 6 feet in width and 14 feet in length. Entry Last Updated : 2/25/2020	USGSQUAD_EGIS 14308
-----	------	------	---------	-------	-----------	---	------------------------

198	2.85	2.85	Structure	Sign	Land Side	Entry Last Updated : 10/14/2014	LEVEELOG
-----	------	------	-----------	------	-----------	---------------------------------	----------

114	2.87	2.87	Structure	Other	Land Side	2 ft. by 3 ft. drop inlet. 12 in. dia. uncoated CMP outlet. Entry Last Updated : 2/25/2020	USACEPI
-----	------	------	-----------	-------	-----------	---	---------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal							Left	3.93	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
239	2.87	2.87	UCIP	Culvert	Crossing	DS_ID:24484 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: *DOES NOT GO THROUGH LEVEE CROWN* 12-inch corrugated metal (CM) railroad drainage pipe through the levee, at an unknown depth. (Drainage pipe does not appear to go through the levee). Crossing appears to be used to drain the landside (LS) berm. Crossing initially started at the LS toe inlet (evidence of inlet is still present in 2016). Inlet was moved during the USACE improvement project to raise the levee in the 1990s. The inlet is now located at the low point of the LS berm where the concrete box is located. (No permit has been identified authorizing this structure. Structure is believed to be owned by the railroad). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 340+00)].	UCIPAUG2021		
124	2.93	2.93	At Grade	Railroad	Land Side	Construction of a railroad drill track on a fill across a drainage easement. Entry Last Updated : 2/25/2020	USGSQUAD_EGIS 12709		
127	2.93	2.93	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		
128	3.00	3.00	At Grade	Railroad	Land Side	Embankment for railroad spur track on the landward side. (App. No. 12709 B & B and Sons) Entry Last Updated : 10/10/2014	GEILEVEELOG 12709		
199	3.08	3.08	Structure	Sign	Land Side	Entry Last Updated : 10/14/2014	LEVEELOG		
240	3.23	3.23	UCIP	Culvert	Crossing	DS_ID:24485 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 12-inch corrugated metal (CM) railroad drainage pipe through the levee, at an unknown depth. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 358+00)]. Entry Last Updated : 7/30/2021	UCIPAUG2021		
200	3.34	3.34	Structure	Sign	Land Side	Entry Last Updated : 10/14/2014	LEVEELOG		
133	3.34	3.34	Structure	Monitoring Well	Crown	Well cover (8 in. dia.) at crown marked "monitoring well" grouted annulus. Entry Last Updated : 2/25/2020	USACEPI		



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal							Left	3.93	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
241	3.53	3.53	UCIP	Culvert	Crossing	DS_ID:24486 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 12-inch corrugated metal (CM) railroad drainage pipe through the levee, at an unknown depth, not found. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 374+00)]. Entry Last Updated : 7/30/2021	UCIPAUG2021		
201	3.57	3.57	Structure	Building	Land Side	Foundation of prior RxR structure Entry Last Updated : 10/14/2014	LEEVELOG		
202	3.63	3.63	Structure	Sign	Land Side	Entry Last Updated : 10/14/2014	LEEVELOG		
203	3.68	3.68	Structure	Sign	Land Side	Entry Last Updated : 10/14/2014	LEEVELOG		
204	3.70	3.70	Structure	Sign	Land Side	RxR traffic light Entry Last Updated : 10/14/2014	LEEVELOG		
205	3.72	3.72	Structure	Sign	Land Side	RR traffic light Entry Last Updated : 10/14/2014	LEEVELOG		
139	3.72	3.72	Ramp	Ramp	Water Side	Ramp (15 ft. wide) to foot of Main Ave. bridge. Gravel Covered. Entry Last Updated : 2/25/2020	USACEPI		
206	3.76	3.76	Structure	Building	Land Side	RxR communications buildings Entry Last Updated : 10/14/2014	LEEVELOG		
207	3.76	3.76	Structure	Tower	Land Side	RxR communication tower Entry Last Updated : 10/14/2014	LEEVELOG		
138	3.76	3.76	Structure	Bridge	Water Side and Land Side	Bridge overpass. Four piers each on LS and WS of levee. Entry Last Updated : 2/25/2020	USACEPI		
141	3.77	3.77	At Grade	Railroad	Land Side	End of 2nd RR line running parallel to levee. Entry Last Updated : 2/25/2020	USACEPI		
152	3.77	3.77	Aerial	Bridge	Crossing	To remove existing bridge and construct an 813-foot long, 82-foot wide concrete bridge supported by six reinforced concrete bents and two abutments across the Natomas East Main Drainage Canal. Entry Last Updated : 2/25/2020	USGSQUAD_EGIS 14352 17818		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal							Left	3.93	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
208	3.77	3.77	Structure	Sign	Land Side	RxR traffic light Entry Last Updated : 10/14/2014	LEVEELOG		
210	3.79	3.79	Ramp	Ramp	Land Side	Entry Last Updated : 10/14/2014	LEVEELOG		
209	3.80	3.80	Structure	Pole - Utility	Water Side	Power and telephone pole Entry Last Updated : 10/14/2014	LEVEELOG		
148	3.80	3.80	Aerial	High Voltage	Crossing	Overhead cable crosses levee. (App. No. 14172 - Sac. Cable Vision). Power and communications cables. Entry Last Updated : 2/25/2020	GEILEVEELOG 14172		
159	3.80	3.80	Aerial	Bridge	Crossing	To remove an existing bridge and construct a concrete high level bridge across the Natomas East Main Drainage Canal. Entry Last Updated : 2/25/2020	USGSQUAD_EGIS 16030		
157	3.80	3.80	Aerial	Communications	Crossing	To install approx. 475 lineal feet of aerial coaxial cable across the levees and channel of the Natomas East Main Drainage Canal. Entry Last Updated : 2/25/2020	USGSQUAD_EGIS 14172		
155	3.81	3.81	Aerial	Communications	Crossing	To install an aerial fiber-optic cable across the Natomas East Main Drainage Canal on the existing poles. Entry Last Updated : 2/25/2020	USGSQUAD_EGIS 17287		
151	3.85	3.85	Ramp	Ramp	Water Side	Ramp at WS, 15 ft. wide. Entry Last Updated : 2/25/2020	USACEPI		
242	3.88	3.88	UCIP	Culvert	Crossing	DS_ID:24487 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 12-inch corrugated metal (CM) railroad drainage pipe through the levee, at an unknown depth, not found. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 392+00)]. Entry Last Updated : 7/30/2021	UCIPAUG2021		
211	3.91	3.91	Ramp	Ramp	Land Side	Ramp across RxR tracks to Unit 6 Entry Last Updated : 10/14/2014	LEVEELOG		
150	3.91	3.91	Gate	Metal	Land Side	Access gate and gravel covered ramp. Entry Last Updated : 2/25/2020	USACEPI		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Natomas E Canal	Left	3.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

158	3.91	3.91	Mark	Boundary	Crossing	End left bank levee Natomas East Canal at the left bank levee Linda Creek. Entry Last Updated : 10/10/2014	GEILEVEELOG
-----	------	------	------	----------	----------	---	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 American River	Right	2.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
4	0.60	0.60	Gate	Metal	Crown	Cross fence, metal drive gate. Entry Last Updated : 10/30/2014	GEILEVEELOG
6	0.60	0.60	Fence	Chain Link	Water Side	Cross fence, metal drive gate. Entry Last Updated : 2/25/2021	LEVEELOG
7	0.60	0.60	Fence	Chain Link	Land Side	Cross fence, metal drive gate. Entry Last Updated : 2/25/2021	LEVEELOG
2	0.60	0.60	Non-Project Levee	Spur	Land Side	Landside spur levee, from high ground to project levee of ARFCD Unit 9 (formerly Maintenance Area 10). Entry Last Updated : 2/25/2021	GEILEVEELOG 5492
20	0.60	1.09	Miscellaneous	Landscaping	Land Side	Luminaires and landscape on LS slope of levee. Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 6273
15	0.61	1.14	Fence	Chain Link	Land Side	Cyclone fence along the landward shoulder and toe. Entry Last Updated : 10/30/2014	GEILEVEELOG
19	0.61	0.61	Mark	Boundary	Crossing	Start inspection here. Mileage runs downstream. Maintained by American River Flood Control District. Entry Last Updated : 1/9/2015	GEILEVEELOG
208	0.61	0.61	Fence	Metal	Crown	Pipe fence on crown. Entry Last Updated : 2/25/2021	USACEPI
13	0.65	0.82	Revetment	Cobble	Water Side	Waterward bank rock revetted by USCE, 1967, Unit 12. Entry Last Updated : 10/30/2014	GEILEVEELOG
18	0.65	0.65	Ramp	Ramp	Land Side	Entry Last Updated : 11/3/2014	LEVEELOG
23	0.66	0.66	Structure	Pipe Section	Land Side	Buried electrical line running parallel to levee. May extend from power house to the west. Entry Last Updated : 2/25/2021	USACEPI

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 American River	Right	2.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

206	0.71	0.71	UCIP	Culvert	Crossing	DS_ID:24288 EP_NO: 16223 Crossing Status: Found FIELD_STRUCT_DESC: 6-inch steel water line through the levee, 2 feet below the crown. Siphon breaker inside a valve box on the landside (LS) shoulder. Pump with well and vent on the LS. Fence surrounding the pump at the LS toe. (6-inch water line authorized under Permit No. 16223, 1994 - California Exposition and State Fair [CalExpo]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.70)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 16223
-----	------	------	------	---------	----------	--	----------------------

224	0.71	0.71	UCIP	Pipe	Crossing	DS_ID:24289 EP_NO: 6119 Crossing Status: Not Found FIELD_STRUCT_DESC: 6-inch steel water line through the levee, 2 feet below the crown. Metal cutoff wall around the pipe at the center of the levee. Siphon breaker inside a valve box on the waterside (WS) shoulder. Water distribution system on the landside (LS). (Two 6-inch drainage pipes authorized under Permit No. 6119, 1968 - State of California, Department of General Services. Records show no evidence of second pipe installed at Site "A," [HLM 1.04]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.72)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 6119
-----	------	------	------	------	----------	--	---------------------

225	0.75	0.75	UCIP	Pipe	Crossing	DS_ID:24290 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 3-inch pipe of an unknown material or purpose through the levee, 0.5 feet below the crown. [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.74)]. Entry Last Updated : 8/5/2021	UCIPAUG2021
-----	------	------	------	------	----------	--	-------------

226	0.85	0.85	UCIP	Conduit	Crossing	DS_ID:24291 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 3-inch steel electrical conduit through the levee, 4 feet below the crown. [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.84)]. Entry Last Updated : 8/5/2021	UCIPAUG2021
-----	------	------	------	---------	----------	--	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 03 American River							Right	2.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
227	0.86	0.86	UCIP	Pipe	Crossing	DS_ID:24488 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 30-inch steel drainage pipe through the levee, at an unknown depth. Pump located on the landside (LS). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 87+73). USACE As-Built File No. 1-4-392, Sheet No. 392/3, December 1954]. Entry Last Updated : 8/5/2021	UCIPAUG2021		
29	0.92	0.92	Miscellaneous	Irrigation	Land Side	Water line and electrical box 10 ft. from LS levee toe. Entry Last Updated : 2/25/2021	USACEPI		
32	0.96	0.96	Ramp	Ramp	Land Side	Ramp on the landward slope. Entry Last Updated : 10/30/2014	GEILEVEELOG		
30	0.96	1.04	Fence	Chain Link	Land Side	Cyclone fence ascends the landward slope and continues along the landward shoulder, then descends the landward slope. Entry Last Updated : 2/25/2021	GEILEVEELOG 12556-A		
44	0.96	1.29	Structure	Pole	Land Side	Piers for monorail line within 15 ft. of LS toe. Entry Last Updated : 2/25/2021	USACEPI		
31	1.00	1.00	At Grade	Levee	Land Side	Wide levee section, parking area for Cal Expo. Entry Last Updated : 10/30/2014	GEILEVEELOG		
28	1.01	1.01	Mark	Marker	Land Side	Warning marker for buried electrical line. Entry Last Updated : 2/12/2020	LEVEELOG		
209	1.02	1.02	Ramp	Ramp	Land Side	Paved ramp leading to parking lot. Entry Last Updated : 11/3/2014	LEVEELOG		
210	1.12	1.12	Structure	Control Box	Land Side	Telephone steel control box 5ft by 5ft. Entry Last Updated : 11/3/2014	LEVEELOG		
38	1.12	1.12	At Grade	Bikepath	Water Side	Bike path is on water side shelf in close proximity to the waters edge. Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 6651		
43	1.14	1.14	Structure	Building	Land Side	Structure power house approx. 10 ft. by 30 ft. by 10 ft. high at LS levee toe. Entry Last Updated : 2/25/2021	USACEPI		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 03 American River							Right	2.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
8	1.21	1.21	Ramp	Ramp	Water Side	Ramp on the waterward slope. Entry Last Updated : 2/25/2021	LEVEELOG 5582		
46	1.21	1.21	Ramp	Ramp	Land Side	Ramp on the landward slope. Entry Last Updated : 2/25/2021	GEILEVEELOG 5582		
212	1.30	1.30	Structure	Building	Land Side	Steel enclosed buiding for the monorail cars. Size is 120ft long by 50ft wide. Entry Last Updated : 11/3/2014	LEVEELOG		
45	1.35	1.35	Miscellaneous	Turnout	Water Side	Entry Last Updated : 11/3/2014	LEVEELOG		
47	1.37	1.37	Ramp	Ramp	Land Side	Paved access ramp (approx. 30 ft. wide) along LS levee slope. Entry Last Updated : 2/25/2021	USACEPI 5882		
9	1.41	1.41	Fence	Chain Link	Water Side	Cross fence, metal drive gate. Entry Last Updated : 2/25/2021	LEVEELOG		
10	1.41	1.41	Fence	Chain Link	Land Side	Cross fence, metal drive gate. Entry Last Updated : 2/25/2021	LEVEELOG		
48	1.41	1.41	Gate	Metal	Land Side	Cross fence, metal drive gate. Entry Last Updated : 10/30/2014	GEILEVEELOG		
51	1.45	1.45	Miscellaneous	Landscaping	Water Side	A grove of native oak trees on the right bank overflow area of the American River. Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 16304		
53	1.48	1.48	Fence	Chain Link	Land Side	Cross fence on the landward slope. No gate. Entry Last Updated : 10/30/2014	GEILEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 American River	Right	2.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

228	1.52	1.52	UCIP	Culvert	Crossing	DS_ID:24633 EP_NO: 1337 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 1 of 2: 48-inch drainage pipe through the levee, at an unknown depth. Pumping plant on the landside (LS) toe. Access ramp to the pumping plant on the LS. Flap gates on the waterside (WS). (48-inch drainage pipe abandoned and filled with concrete grout under Permit No. 1337, 1948 - American River Flood Control District [ARFCD]. 48-inch pipe removed from levee in 2003 by USACE under the 2003 Alternative Methods Contract A, according to Local Maintaining Agency (LMA) records. Secondary permits associated with this crossing include Permit No. 2552, 1958 - ARFCD and Permit No. 5776, 1968 - ARFCD). [Additional Reference(s): DWR Levee Log, 2002]. Entry Last Updated : 8/5/2021	UCIPAUG2021 1337 5776
-----	------	------	------	---------	----------	---	-----------------------------

229	1.52	1.52	UCIP	Culvert	Crossing	DS_ID:24634 EP_NO: 1337 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 2 of 2: 48-inch drainage pipe through the levee, at an unknown depth. Pumping plant on the landside (LS) toe. Access ramp to the pumping plant on the LS. Flap gates on the waterside (WS). (48-inch pipe abandoned and filled with concrete grout under Permit No. 1337, 1948 - American River Flood Control District [ARFCD]. 48-inch pipe removed from levee in 2003 by USACE under the 2003 Alternative Methods Contract A, according to Local Maintaining Agency (LMA) records. Secondary permits associated with this crossing include Permit No. 2552, 1958 - ARFCD and Permit No. 5776, 1968 - ARFCD). [Additional Reference(s): DWR Levee Log, 2002]. Entry Last Updated : 8/5/2021	UCIPAUG2021 1337 5776
-----	------	------	------	---------	----------	--	-----------------------------

230	1.53	1.53	UCIP	Culvert	Crossing	DS_ID:24631 EP_NO: 5776 Crossing Status: Found FIELD_STRUCT_DESC: [Drainage Plant No. 2] 1 of 6: 56-inch steel drainage pipe through the levee, at an unknown depth. Permit record indicates that a 66-inch pipe was installed. Metal cutoff wall around the pipe under the landside (LS) shoulder. Siphon breakers in a concrete box on the waterside (WS) shoulder. Pumping plant at the LS toe. Access ramp to the pumping plant. Concrete discharge box on the WS. Flap gate on the WS end. Outfall channel on the WS end. (56-inch drainage pipe authorized under Permit No. 5776, 1967 - American River Flood Control District [ARFCD]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.52)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 5776
-----	------	------	------	---------	----------	---	---------------------



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 American River	Right	2.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

231	1.53	1.53	UCIP	Culvert	Crossing	DS_ID:24628 EP_NO: 5776 Crossing Status: Found FIELD_STRUCT_DESC: [Drainage Plant No. 2] 2 of 6: 42-inch steel drainage pipe through the levee, at an unknown depth. Metal cutoff wall around the pipe under the landside (LS) shoulder. Siphon breakers inside a concrete box on the waterside (WS) shoulder. Pumping plant at the LS toe. Access ramp to the pumping plant. Concrete discharge box on the WS. Flap gate on the WS end. Outfall channel on the WS. (42-inch drainage pipe authorized under Permit No. 5776, 1967 - American River Flood Control District [ARFCD]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.52)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 5776
-----	------	------	------	---------	----------	--	---------------------

232	1.53	1.53	UCIP	Culvert	Crossing	DS_ID:24629 EP_NO: 5776 Crossing Status: Found FIELD_STRUCT_DESC: [Drainage Plant No. 2] 3 of 6: 42-inch steel drainage pipe through the levee, at an unknown depth. Metal cutoff wall around the pipe under the landside (LS) shoulder. Siphon breakers inside a concrete box on the waterside (WS) shoulder. Pumping plant at the LS toe. Access ramp to the pumping plant on the LS. Concrete discharge box on the WS. Flap gate on the WS end. Outfall channel on the WS. (42-inch drainage pipe authorized under Permit No. 5776, 1967 - American River Flood Control District [ARFCD]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.52)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 5776
-----	------	------	------	---------	----------	--	---------------------

233	1.53	1.53	UCIP	Culvert	Crossing	DS_ID:24630 EP_NO: 5776 Crossing Status: Found FIELD_STRUCT_DESC: [Drainage Plant No. 2] 4 of 6: 42-inch steel drainage pipe through the levee, at an unknown depth. Metal cutoff wall around the pipe under the landside (LS) shoulder. Siphon breakers inside a concrete box on the waterside (WS) shoulder. Pumping plant at the LS toe. Access ramp to the pumping plant on the LS. Concrete discharge box on the WS. Flap gate on the WS end. Outfall channel on the WS. (42-inch drainage pipe authorized under Permit No. 5776, 1967 - American River Flood Control District [ARFCD]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.52)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 5776
-----	------	------	------	---------	----------	--	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 American River	Right	2.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

234	1.53	1.53	UCIP	Culvert	Crossing	DS_ID:24292 EP_NO: 5776 Crossing Status: Found FIELD_STRUCT_DESC: [Drainage Plant No. 2] 5 of 6: 18-inch steel drainage pipe through the levee, at an unknown depth. Metal cutoff wall around the pipe under the landside (LS) shoulder. Siphon breakers inside a concrete box located on the waterside (WS) shoulder. Pumping plant at the LS toe. Access ramp to pumping plant on the LS. Concrete discharge box on the WS. Flap gate on the WS end. Outfall structure on the WS. (18-inch drainage pipe authorized under Permit No. 5776, 1972 - American River Flood Control District [ARFCD]. Name change completed under Permit No. 5776-1, 2016 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.52)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 5776
-----	------	------	------	---------	----------	--	---------------------

235	1.53	1.53	UCIP	Culvert	Crossing	DS_ID:24632 EP_NO: 5776 Crossing Status: Found FIELD_STRUCT_DESC: [Drainage Plant No. 2] 6 of 6: 56-inch steel drainage pipe through the levee, at an unknown depth. Permit record indicates that a 66-inch pipe was installed. Metal cutoff wall around the pipe under the landside (LS) shoulder. Siphon breakers inside a concrete box on the waterside (WS) shoulder. Pumping plant at the LS toe. Access ramp to the pumping plant on the LS. Concrete discharge box on the WS. Flap gate on the WS end. Outfall channel on the WS. (56-inch drainage pipe authorized under Permit No. 5776, 1967 - American River Flood Control District [ARFCD]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.52)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 5776
-----	------	------	------	---------	----------	---	---------------------

236	1.54	1.54	UCIP	Pipe	Crossing	DS_ID:24644 EP_NO: 2805 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Arden Treatment Plant] 3 of 4: 34-inch concrete encased steel sewer pipe through the levee, 7.5 feet below the crown. Concrete cutoff wall around the pipe under the center of the levee. Siphon breaker inside a housing at the waterside (WS) shoulder. Sewage treatment plant on the landside (LS). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.52)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 2805
-----	------	------	------	------	----------	--	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 American River	Right	2.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

237	1.54	1.54	UCIP	Pipe	Crossing	DS_ID:24645 EP_NO: 2805 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Arden Treatment Plant] 4 of 4: 34-inch concrete encased steel sewer pipe through the levee, 6.2 feet below the crown. Concrete cutoff wall around the pipe under the center of the levee. Siphon breaker inside a housing at the waterside (WS) shoulder. Sewage treatment plant on the landside (LS). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.52)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 2805
-----	------	------	------	------	----------	--	---------------------

66	1.54	1.54	At Grade	Road / Highway	Crossing	Elvas Freeway Bridge across the American River Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 4698
----	------	------	----------	----------------	----------	--	-----------------------

67	1.54	1.54	Fence	Chain Link	Crown	Barricade chain link fence crosses the levee. No access across freeway. Go back to ramp at LM 1.50, down ramp, left at bottom and under freeway to ramp at LM 1.65, ARFCD Unit 3, right bank American River. Entry Last Updated : 10/30/2014	GEILEVEELOG
----	------	------	-------	------------	-------	---	-------------

69	1.54	1.54	Structure	Stability Berm	Land Side	Embankment on LS Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 5686
----	------	------	-----------	----------------	-----------	--	-----------------------

71	1.54	1.54	Structure	Pole - Utility	Land Side	Power pole line extension. Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 3038
----	------	------	-----------	----------------	-----------	--	-----------------------

75	1.54	1.54	Ramp	Ramp	Land Side	Two access ramps. Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 5882
----	------	------	------	------	-----------	---	-----------------------

76	1.54	1.54	Aerial	High Voltage	Crossing	One 45 foot power pole and cross the levee with wires. Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 2756
----	------	------	--------	--------------	----------	--	-----------------------

239	1.54	1.54	UCIP	Pipe	Crossing	DS_ID:24293 EP_NO: 2805 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Sacramento County Sanitation District No. 2 Pump Station] 18-inch concrete sewer main through the levee, 6 feet below the crown, 2 feet below the slopes, and 4 feet along the channel bottom. Concrete cutoff wall around the pipe under the center of the levee. 2-inch air release valve on the waterside (WS) shoulder. Sewage treatment plant on the landside (LS). Crossing continues under the channel and through the opposite levee. (18-inch sewer main authorized under Permit No. 2805, 1958 - Sacramento County Sanitation District No. 2). Entry Last Updated : 8/5/2021	UCIPAUG2021 2805
-----	------	------	------	------	----------	---	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 American River	Right	2.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

238	1.55	1.55	UCIP	Pipe	Crossing	DS_ID:24643 EP_NO: 6216 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [County Sanitation District No. 2 Pump Station]: 24-inch reinforced concrete (RC) sewer main through the levee, 2.5 feet below the crown. Concrete cutoff wall around the pipe under the center of the levee. Siphon breaker inside a housing at the waterside (WS) shoulder. Sewage treatment plant on the landside (LS). Line connects to an existing 18-inch sewer line, and an 8-inch line installed under Permit No. 6216. The line also connects to an existing 24-inch line on the LS. The 24-inch line on the LS parallels the levee for approximately 54 feet and ends at the pump station. (8-inch and 24-inch sewage force main from the Arden Treatment Plant to the Elvas Freeway authorized under Permit No. 6216, 1969 - Arden Sanitation District, County of Sacramento, Utilities Division). Entry Last Updated : 8/5/2021	UCIPAUG2021 2805 6216
-----	------	------	------	------	----------	---	-----------------------------

240	1.55	1.55	UCIP	Pipe	Crossing	DS_ID:24427 EP_NO: 2552 Crossing Status: Not Found FIELD_STRUCT_DESC: 30-inch concrete encased steel drainage pipe through the levee, at an unknown depth. Concrete cutoff walls around the pipe under each shoulder. Siphon breaker on the waterside (WS) slope. Flap gate on the WS end. (30-inch drainage pipe authorized under Permit No. 2552, 1958 - American River Flood Control District [ARFCD]). Entry Last Updated : 8/5/2021	UCIPAUG2021 2552
-----	------	------	------	------	----------	--	---------------------

52	1.56	1.81	At Grade	Road / Highway	Land Side	Paved road along LS toe. Entry Last Updated : 2/25/2021	USACEPI
----	------	------	----------	----------------	-----------	--	---------

55	1.56	1.56	Structure	Bridge	Crossing	Interstate 80 bridge. Entry Last Updated : 2/25/2021	USACEPI
----	------	------	-----------	--------	----------	---	---------

64	1.56	1.56	Structure	Control Box	Land Side	Electrical control box on LS toe on east side of 80 bridge. Entry Last Updated : 11/4/2014	LEVEELOG
----	------	------	-----------	-------------	-----------	---	----------

74	1.56	1.56	Structure	Manhole Cover	Land Side	2 Manholes at LS Toe next to small building. Entry Last Updated : 11/4/2014	LEVEELOG
----	------	------	-----------	---------------	-----------	--	----------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 03 American River							Right	2.86	Dustin Sanoski

  

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
241	1.57	1.57	UCIP	Pipe	Crossing	DS_ID:24641 EP_NO: 2805 Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 2: 36-inch corrugated metal pipe (CMP) of an unknown purpose through the levee, at an unknown depth. Pump on the landside (LS). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 129+73). USACE As-Built File No. 1-4-392, Sheet No. 392/3, December 1954]. Entry Last Updated : 8/5/2021	UCIPAUG2021 1337 2805
242	1.57	1.57	UCIP	Pipe	Crossing	DS_ID:24642 EP_NO: 2805 Crossing Status: Not Found FIELD_STRUCT_DESC: 2 of 2: 36-inch corrugated metal pipe (CMP) of an unknown purpose through the levee, at an unknown depth. Pump on the landside (LS). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 129+73). USACE As-Built File No. 1-4-392, Sheet No. 392/3, December 1954]. Entry Last Updated : 8/5/2021	UCIPAUG2021 1337 2805
86	1.61	1.61	At Grade	Road / Highway	Land Side	Tribute Road along the landward toe of the right bank levee of the American River from Freeway 80 West for 1,200 feet. Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 11850
85	1.61	1.85	At Grade	Bikepath	Crown	Approximately 1,000 lineal feet of asphaltic concrete surfaced bicycle trail on the right bank levee crown and within the right bank overflow area of the American River. Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 15232
82	1.63	2.75	Structure	Seepage Berm	Crown	Seepage cut off wall installed under CORPS contract, summer 2000. Entry Last Updated : 10/30/2014	GEILEVEELOG
219	1.63	1.63	Structure	Control Box	Crown	2 control boxes on crown on WS of Business 80 bridge. Entry Last Updated : 1/14/2015	LEVEELOG
54	1.63	1.63	Gate	Metal	Crown	Chain link fence gate across levee crown. Entry Last Updated : 2/25/2021	USACEPI
88	1.63	1.63	Ramp	Ramp	Land Side	Landward ramp for access under the freeway. Entry Last Updated : 2/25/2021	GEILEVEELOG
57	1.64	1.64	Gate	Metal	Land Side	Bollard gate with removable center pipe with lock. Entry Last Updated : 2/12/2020	LEVEELOG

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 03 American River							Right	2.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
84	1.68	1.68	Ramp	Ramp	Water Side	Entry Last Updated : 11/4/2014	LEVEELOG		
89	1.81	1.89	Fence	Chain Link	Land Side	Fence line approx. 5 ft. from LS levee toe. Entry Last Updated : 2/25/2021	USACEPI		
90	1.81	1.81	Structure	Pole - Light	Land Side	Light post located at LS levee toe. Entry Last Updated : 2/25/2021	USACEPI		
95	1.85	1.85	Ramp	Ramp	Water Side	Ramp on the waterward slope to dry weather access under S.P.R.R. trestle to west side of railroad. Entry Last Updated : 10/30/2014	GEILEVEELOG		
91	1.89	1.89	Gate	Metal	Crown	Pipe gate. Entry Last Updated : 2/25/2021	USACEPI		
94	1.89	1.89	At Grade	Railroad	Crossing	Railroad tracks crossing levee. Union Pacific railroad. Crossing # 748-4698. NA, Monitor. Entry Last Updated : 10/30/2014	USACEPI		
243	1.89	1.89	UCIP	Pipe	Crossing	DS_ID:24295 EP_NO: 14528 Crossing Status: Not Found FIELD_STRUCT_DESC: 12-inch steel pipe of an unknown purpose through the levee, 4 feet below the crown. Steel cutoff wall around the pipe at the center of the levee. (12-inch pipe authorized under Permit Nos. 14528 and 14528-A, 1987 - Southern Pacific Pipe Lines, Inc.) [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.88)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 14528		
244	1.91	1.91	UCIP	Pipe	Crossing	DS_ID:24801 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: Natural gas pipeline of an unknown size or material through the levee, at an unknown depth. Markers visible on the waterside (WS) and the landside (LS). Entry Last Updated : 8/5/2021	UCIPAUG2021		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 American River	Right	2.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

245	1.91	1.91	UCIP	Conduit	Crossing	DS_ID:24425 EP_NO: 17176 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 10-inch steel casing containing a 6-inch high-density polyethylene (HDPE) communications conduit through the levee, 2.8 feet below the crown. Annular space grouted. Cutoff wall (slurry wall) around the casing at the center of the levee. Concrete cap around the casing on the waterside (WS) end. (6-inch communications conduit authorized under Permit No. 17176, 2000 - Williams Communications). Entry Last Updated : 8/5/2021	UCIPAUG2021 17176 17176-R
-----	------	------	------	---------	----------	--	---------------------------------

246	1.91	1.91	UCIP	Conduit	Crossing	DS_ID:24294 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: Communications conduit of an unknown size or material through the levee, at an unknown depth. [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.88)]. Entry Last Updated : 8/5/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

92	1.91	1.91	Structure	Pole - Utility	Land Side	Abandoned power pole approx. 15 ft. from LS levee toe. Entry Last Updated : 2/25/2021	USACEPI
----	------	------	-----------	----------------	-----------	--	---------

247	1.92	1.92	UCIP	Conduit	Crossing	DS_ID:24296 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 3-inch steel cable of an unknown purpose through the levee, 2.5 feet below the crown. Two overhead telephone lines cross the levee at this location. [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.88)]. Entry Last Updated : 8/5/2021	UCIPAUG2021
-----	------	------	------	---------	----------	--	-------------

11	1.92	1.92	Fence	Chain Link	Water Side	Cross fence, pipe gate. Entry Last Updated : 2/25/2021	LEEVELOG
----	------	------	-------	------------	------------	---	----------

12	1.92	1.92	Fence	Chain Link	Land Side	Cross fence, pipe gate. Entry Last Updated : 2/25/2021	LEEVELOG
----	------	------	-------	------------	-----------	---	----------

97	1.92	1.92	Gate	Metal	Crown	Cross fence, pipe gate. Entry Last Updated : 10/30/2014	GEILEVEELOG
----	------	------	------	-------	-------	--	-------------

108	1.92	3.19	At Grade	Bikepath	Water Side	A 12-foot-wide asphalt concrete bike trail with 4-foot-wide decomposed granite shoulders on the existing gravel road at the waterside toe of the right bank levee of the American River. Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 17257
-----	------	------	----------	----------	------------	--	------------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 03 American River							Right	2.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
106	1.94	1.94	Ramp	Ramp	Water Side	Earthfill access ramp Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 16192		
1	2.00	2.26	At Grade	Bikepath	Water Side	Entry Last Updated : 2/25/2021	LEVEELOG 17257		
248	2.08	2.08	UCIP	Pipe	Crossing	DS_ID:24489 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch steel sewer force main through the levee, 4.3 feet below the crown. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 159+35). USACE As-Built File No. 1-4-392, Sheet No. 392/4, December 1954]. Entry Last Updated : 8/5/2021	UCIPAUG2021		
96	2.24	2.24	Structure	Park	Water Side	Emergency Call Box, Picnic Table, Bike Path Sign, 7 bollard posts, paved acces to Restroom structure on WS. Entry Last Updated : 2/12/2020	LEVEELOG		
99	2.26	2.26	Ramp	Ramp	Water Side	Entry Last Updated : 11/4/2014	LEVEELOG		
101	2.26	2.30	At Grade	Levee	Crown	Paved road on crown of levee. Entry Last Updated : 11/4/2014	LEVEELOG		
112	2.28	2.28	Ramp	Ramp	Land Side	Paved access ramp (12 ft. width) and pipe gate. Entry Last Updated : 2/25/2021	USACEPI		
114	2.30	2.30	Fence	Chain Link	Land Side	Cross fence, pipe gate with metal post and cable fence. Entry Last Updated : 11/4/2014	GEILEVEELOG		
249	2.31	2.31	UCIP	Pipe	Crossing	DS_ID:24490 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 4-inch cast iron pipe of an unknown purpose through the levee, at an unknown depth. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 173+00). USACE As-Built File No. 1-4-392, Sheet No. 392/4, December 1954]. Entry Last Updated : 8/5/2021	UCIPAUG2021		
117	2.31	2.42	Fence	Chain Link	Land Side	Fence line approx. 10 ft. to 15 ft. from LS levee toe. Entry Last Updated : 2/25/2021	USACEPI		



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 American River	Right	2.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

252	2.34	2.34	UCIP	Pipe	Crossing	DS_ID:24639 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* [Pumping Plant No. 1] 36-inch corrugated metal (CM) drainage pipe through the levee, 8 feet below the crown. Pipe abandoned and grouted in place. Pump structure over collection sump on the landside (LS). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.31)]. Entry Last Updated : 8/5/2021	UCIPAUG2021
-----	------	------	------	------	----------	---	-------------

3	2.34	2.34	Structure	Stairs	Water Side	Concrete stairs along WS slope of levee. Entry Last Updated : 2/25/2021	LEVEELOG
---	------	------	-----------	--------	------------	--	----------

115	2.34	2.34	Structure	Stairs	Land Side	Concrete stairs along LS slope of levee. Entry Last Updated : 2/25/2021	USACEPI
-----	------	------	-----------	--------	-----------	--	---------

251	2.34	2.34	UCIP	Culvert	Crossing	DS_ID:24640 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* [Pumping Plant No. 1] 36-inch corrugated metal (CM) drainage pipe through the levee, 8 feet below the crown. Pipe abandoned and grouted in place. Pump structure over collection sump on the landside (LS). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.31)]. Entry Last Updated : 8/5/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

254	2.34	2.34	UCIP	Culvert	Crossing	DS_ID:24647 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* Two 30-inch corrugated metal pipes (CMP) of an unknown purpose through the levee, at an unknown depth. Entry Last Updated : 8/5/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 American River	Right	2.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

250	2.34	2.34	UCIP	Pipe	Crossing	DS_ID:24636 EP_NO: 5365 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Sump No. 151] 1 of 6: 16-inch steel drainage pipe through the levee, 7.7 feet below the crown. Pump station is also referenced as Pumping Plant No. 1. Two corrugated metal (CM) cutoff walls around the pipe under each shoulder. Siphon breaker inside a manhole on waterside (WS) slope. Headwall structure and flap gate on the waterside (WS). Rock revetment on the WS slope. Pump structure over collection sump on the landside (LS). Concrete stairs on both the WS and LS slopes. (Name change [ownership] for pump station authorized under Permit Nos. 5365-1 and 2554-1, 2016 – City of Sacramento. 16-inch and 42-inch pipes authorized under Permit No. 5365, 1967 – American River Flood Control District [ARFCD]. 54-inch pipe authorized under Permit No. 5365-A, 1968 – ARFCD. 42-inch pipe and concrete stairs on both the WS and LS slope authorized under Permit No. 16687, 1997 – City of Sacramento. 30-inch pipe authorized under Permit No. 2554, 1957 – ARFCD. 30-inch pipe authorized under Permit No. 1990, 1954 – ARFCD. Name change for Permit No. 1990 authorized under Permit No. 2554-1). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.31)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 5365
-----	------	------	------	------	----------	---	---------------------

253	2.34	2.34	UCIP	Culvert	Crossing	DS_ID:24429 EP_NO: 16687 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Sump No. 151] 2 of 6: 42-inch drainage pipe through the levee, at an unknown depth. Pump station is also referenced as Pumping Plant No. 1. Siphon breaker inside a manhole on the waterside (WS) slope. Pump structure over collection sump on the landside (LS). Headwall and flap gate on the WS end. Rock revetment on the WS slope. Concrete stairs on both the WS and LS slopes. (Name change [ownership] for pump station authorized under Permit Nos. 5365-1 and 2554-1, 2016 – City of Sacramento. 16-inch and 42-inch pipes authorized under Permit No. 5365, 1967 – American River Flood Control District [ARFCD]. 54-inch pipe authorized under Permit No. 5365-A, 1968 – ARFCD. 42-inch pipe and concrete stairs on both the WS and LS slopes authorized under Permit No. 16687, 1997 – City of Sacramento. 30-inch pipe authorized under Permit No. 2554, 1957 – ARFCD. 30-inch pipe authorized under Permit No. 1990, 1954 – ARFCD. Name change for Permit No. 1990 authorized under Permit No. 2554-1). Entry Last Updated : 8/5/2021	UCIPAUG2021 16687
-----	------	------	------	---------	----------	---	----------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 American River	Right	2.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

255	2.34	2.34	UCIP	Culvert	Crossing	DS_ID:24638 EP_NO: 5365 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Sump No. 151] 3 of 6: 54-inch steel drainage pipe through the levee, 7.7 feet below the crown. Pump station is also referenced as Pumping Plant No. 1. Two corrugated metal (CM) cutoff walls around the pipe under each shoulder. Siphon breaker inside a manhole on the waterside (WS) slope. Headwall and flap gate on the WS end. Rock revetment on the WS slope. Pump structure over collection sump on the landside (LS). Concrete stairs on both the WS and LS slopes. (Name change [ownership] for pump station authorized under Permit Nos. 5365-1 and 2554-1, 2016 – City of Sacramento. 16-inch and 42-inch pipes authorized under Permit No. 5365, 1967 – American River Flood Control District [ARFCD]. 54-inch pipe authorized under Permit No. 5365-A, 1968 – ARFCD. 42-inch pipe and concrete stairs on both the WS and LS slopes authorized under Permit No. 16687, 1997 – City of Sacramento. 30-inch pipe authorized under Permit No. 2554, 1957 – ARFCD. 30-inch pipe authorized under Permit No. 1990, 1954 – ARFCD. Name change for Permit No. 1990 authorized under Permit No. 2554-1). [Additional Reference(s): DWR Levee Log, 2002]. Entry Last Updated : 8/5/2021	UCIPAUG2021 5365
-----	------	------	------	---------	----------	---	---------------------

256	2.34	2.34	UCIP	Culvert	Crossing	DS_ID:24637 EP_NO: 5365 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Sump No. 151] 4 of 6: 42-inch steel drainage pipe through the levee, 7.7 feet below the crown. Pump station is also referenced as Pumping Plant No. 1. Two corrugated metal (CM) cutoff walls around the pipe under each shoulder. Siphon breaker inside a manhole on the waterside (WS) slope. Headwall and flap gate on the waterside (WS) end. Rock revetment on the WS slope. Pump structure over collection sump on the landside (LS). Concrete stairs on both the WS and LS slopes. (Name change [ownership] for pump station authorized under Permit Nos. 5365-1 and 2554-1, 2016 – City of Sacramento. 16-inch and 42-inch pipes authorized under Permit No. 5365, 1967 – American River Flood Control District [ARFCD]. 54-inch pipe authorized under Permit No. 5365-A, 1968 – ARFCD. 42-inch pipe and concrete stairs on both the WS and LS slopes authorized under Permit No. 16687, 1997 – City of Sacramento. 30-inch pipe authorized under Permit No. 2554, 1957 – ARFCD. 30-inch pipe authorized under Permit No. 1990, 1954 – ARFCD. Name change for Permit No. 1990 authorized under Permit No. 2554-1). [Additional Reference(s): DWR Levee Log, 2002]. Entry Last Updated : 8/5/2021	UCIPAUG2021 5365
-----	------	------	------	---------	----------	---	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 American River	Right	2.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

257	2.34	2.34	UCIP	Culvert	Crossing	DS_ID:24635 EP_NO: 1990 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Sump No. 151] 5 of 6: 30-inch concrete encased steel drainage pipe through the levee, 8 feet below the crown. Pump station is also referenced as Pumping Plant No. 1. Two corrugated metal (CM) cutoff walls around the pipe under each shoulder. Siphon breaker inside a manhole on the waterside (WS) slope. Headwall and flap gate on the waterside (WS) end. Rock revetment on the WS slope. Pump structure over collection sump on the landside (LS). Concrete stairs on both the WS and LS slopes. (Name change [ownership] for pump station authorized under Permit No. 5365-1 and 2554-1, 2016 – City of Sacramento. 16-inch and 42-inch pipes authorized under Permit No. 5365, 1967 – American River Flood Control District [ARFCD]. 54-inch pipe authorized under Permit No. 5365-A, 1968 – ARFCD. 42-inch pipe and concrete stairs on both the WS and LS slopes authorized under Permit No. 16687, 1997 – City of Sacramento. 30-inch pipe authorized under Permit No. 2554, 1957 – ARFCD. 30-inch pipe authorized under Permit No. 1990, 1954 – ARFCD. Name change for Permit No. 1990 authorized under Permit No. 2554-1). [Additional Reference(s): DWR Levee Log, 2002]. Entry Last Updated : 8/5/2021	UCIPAUG2021 1990
-----	------	------	------	---------	----------	---	---------------------

258	2.35	2.35	UCIP	Culvert	Crossing	DS_ID:24297 EP_NO: 2554 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Sump No. 151] 6 of 6: 30-inch concrete encased steel drainage pipe through the levee, 8 feet below the crown. Pump station is also referenced as Pumping Plant No. 1. Two corrugated metal (CM) cutoff walls around the pipe under each shoulder. Siphon breaker inside a manhole on the waterside (WS) slope. Headwall and flap gate on the waterside (WS) end. Rock revetment on the WS slope. Pump structure over collection sump on the landside (LS). Concrete stairs on both the WS and LS slopes. (Name change [ownership] for pump station authorized under Permit Nos. 5365-1 and 2554-1, 2016 – City of Sacramento. 16-inch and 42-inch pipes authorized under Permit No. 5365, 1967 – American River Flood Control District [ARFCD]. 54-inch pipe authorized under Permit No. 5365-A, 1968 – ARFCD. 42-inch pipe and concrete stairs on both the WS and LS slopes authorized under Permit No. 16687, 1997 – City of Sacramento. 30-inch pipe authorized under Permit No. 2554, 1957 – ARFCD. 30-inch pipe authorized under Permit No. 1990, 1954 – ARFCD. Name change for Permit No. 1990 authorized under Permit No. 2554-1). [Additional Reference(s): DWR Levee Log, 2002]. Entry Last Updated : 8/5/2021	UCIPAUG2021 2554
-----	------	------	------	---------	----------	--	---------------------

127	2.35	2.35	Aerial	High Voltage	Crossing	A 12 KV power line extension. Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 3430
-----	------	------	--------	--------------	----------	---	-----------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 03 American River							Right	2.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
118	2.35	2.35	Structure	Pole - Utility	Land Side	Utility pole located within 15 ft. of LS levee toe. Entry Last Updated : 2/25/2021	USACEPI 17619		
123	2.36	2.36	Aerial	High Voltage	Crossing	Overhead power line and telephone line crosses the levee. Entry Last Updated : 2/25/2021	GEILEVEELOG 2665		
126	2.40	2.40	Miscellaneous	Landscaping	Water Side	Approximately 2,377 elderberry shrubs and seedlings and 3,495 other native riparian plants within 26.6 acres on the right (north) bank overflow area of the American River. Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 18024		
102	2.42	2.79	At Grade	Road / Highway	Land Side	Road at LS toe with rocks as barrier on the edge of the road and tree landscaping. Entry Last Updated : 1/16/2015	LEVEELOG		
259	2.43	2.43	UCIP	Pipe	Crossing	DS_ID:24627 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 12-inch steel pipe of an unknown purpose through the levee, 3.2 feet below the crown. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118 Part 2, October 1959, (Station 180+00). USACE As-Built File No. 1-4-392, Sheet No. 392/4, December 1954]. Entry Last Updated : 8/5/2021	UCIPAUG2021		
128	2.48	2.48	Gate	Metal	Land Side	Double wide pipe gate located approx. 15 ft. from LS levee slope. Entry Last Updated : 2/25/2021	USACEPI		
129	2.49	2.49	Mark	Survey	Crown	USACE survey monument on LS hinge. Entry Last Updated : 2/25/2021	USACEPI		
111	2.51	2.51	Ramp	Ramp	Land Side	Entry Last Updated : 11/4/2014	LEVEELOG		
135	2.61	2.61	Mark	Survey	Crown	USACE survey monument on LS hinge. Entry Last Updated : 2/25/2021	USACEPI		
140	2.70	2.70	Aerial	High Voltage	Water Side	Entry Last Updated : 2/12/2020	USGSQUAD_EGIS 8484		
134	2.70	2.70	Miscellaneous	Irrigation	Land Side	Water valve located approx. 12 ft. from LS levee toe. Entry Last Updated : 2/25/2021	USACEPI		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 03 American River							Right	2.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
113	2.72	2.72	Ramp	Ramp	Water Side	Entry Last Updated : 11/4/2014	LEVEELOG		
137	2.73	2.73	Gate	Metal	Land Side	Pipe gate located approx. 15 from LS toe. Entry Last Updated : 2/25/2021	USACEPI		
136	2.75	2.75	Ramp	Ramp	Land Side	Gravel covered access ramp located along LS levee slope. Entry Last Updated : 2/25/2021	USACEPI		
116	2.77	2.77	Gate	Metal	Land Side	Metal gate 10 ft from LS toe. Entry Last Updated : 1/20/2015	LEVEELOG		
260	2.80	2.80	UCIP	Pipe	Crossing	DS_ID:24298 EP_NO: 13056 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel water main through the levee, 4.5 feet below the crown. Steel cutoff wall around the pipe at the center of the levee. Concrete water service box on the landside (LS) shoulder. (12-inch water main authorized under Permit No. 13056, 1981 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.77)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 13056		
119	2.80	2.84	Fence	Chain Link	Land Side	Entry Last Updated : 11/4/2014	LEVEELOG		
122	2.80	2.80	Structure	Manhole Cover	Crown	Entry Last Updated : 11/4/2014	LEVEELOG		
261	2.89	2.89	UCIP	Pipe	Crossing	DS_ID:24299 EP_NO: 1779 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch cast iron sewer force main through the levee, 4.5 feet below the crown. Siphon breaker on the landside (LS) shoulder. Pumping plant on the LS. 4-inch air inlet valves in concrete enclosure on the LS slope. (24-inch sewer force main authorized under Permit No. 1779, 1953 - City of North Sacramento. Air inlet valves authorized under Permit No. 5453-A, 1983 - Sacramento Regional County Sanitation District [SRCSD], Water Quality Division). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.86)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 1779		
5	3.06	3.06	Ramp	Ramp	Water Side	Ramp on both slopes. Entry Last Updated : 2/25/2021	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 American River	Right	2.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

160	3.06	3.06	Ramp	Ramp	Land Side	Ramp on both slopes. Entry Last Updated : 10/30/2014	GEILEVEELOG
-----	------	------	------	------	-----------	---	-------------

155	3.10	3.32	Structure	Pole - Utility	Land Side	Power poles with lines along landward toe. Entry Last Updated : 11/4/2014	GEILEVEELOG
-----	------	------	-----------	----------------	-----------	--	-------------

138	3.15	3.15	Revetment	Rock	Water Side	Entry Last Updated : 11/4/2014	LEVEELOG
-----	------	------	-----------	------	------------	--------------------------------	----------

169	3.15	3.20	Aerial	Bridge	Crossing	Highway 160 twin bridges cross levee overhead. Entry Last Updated : 10/30/2014	GEILEVEELOG 18197 6804
-----	------	------	--------	--------	----------	---	------------------------------

262	3.16	3.16	UCIP	Pipe	Crossing	DS_ID:24426 EP_NO: 2410 Crossing Status: Not Found FIELD_STRUCT_DESC: 36-inch steel drainage pipe through the levee, at an unknown depth. Concrete cutoff wall around the pipe under the waterside (WS) shoulder. Siphon breaker at the shoulder. Flap gate on the WS end. Pumping plant on the landside (LS). (36-inch pipe authorized under Permit No. 2410, 1956 - Reclamation District No. 1002 [RD1002]). Entry Last Updated : 8/5/2021	UCIPAUG2021 2410
-----	------	------	------	------	----------	--	---------------------

263	3.17	3.17	UCIP	Pipe	Crossing	DS_ID:24281 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 4-inch steel pipe of an unknown purpose through the levee, 0.2 feet below the crown. [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.15)]. Entry Last Updated : 8/5/2021	UCIPAUG2021
-----	------	------	------	------	----------	--	-------------

265	3.17	3.17	UCIP	Pipe	Crossing	DS_ID:24282 EP_NO: 12432 Crossing Status: Not Found FIELD_STRUCT_DESC: 42-inch steel pipe containing a 36-inch concrete encased steel water line through the levee, 16 feet below the crown. Annular space grouted. Steel cutoff wall around the pipe at the center of the levee. (42-inch pipe authorized under Permit Nos. 12432 and 12432-A, 1981 - City of Sacramento, Division of Water and Sewer. Paved bikeway across the crown and bridge authorized under Permit Nos. 12775 and 12775-A, 1984 - City of Sacramento, Department of Engineering). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.15)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 12432
-----	------	------	------	------	----------	---	----------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 American River	Right	2.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

264	3.17	3.17	UCIP	Pipe	Crossing	DS_ID:24428 EP_NO: 2965 Crossing Status: Not Found FIELD_STRUCT_DESC: 36-inch steel pipe containing eighteen 3.5-inch concrete conduits through the levee, approximately 6 feet below the crown. Annular space grouted. Concrete headwall on each end, waterside (WS) and landside (LS). (36-inch pipe authorized under Permit No. 2965, 1959 - Pacific Telephone and Telegraph Company [PT&T]). Entry Last Updated : 8/5/2021	UCIPAUG2021 2965
-----	------	------	------	------	----------	--	---------------------

167	3.19	3.19	At Grade	Railroad	Water Side	RR bridge on WS slope tracks through levee 14 in. piers in WS slope. Entry Last Updated : 2/25/2021	USACEPI 2681
-----	------	------	----------	----------	------------	--	-----------------

179	3.19	3.19	Structure	Pole - Utility	Land Side	3 utility poles at approx. 10 ft. from LS levee toe. Entry Last Updated : 2/25/2021	USACEPI
-----	------	------	-----------	----------------	-----------	--	---------

161	3.20	3.20	At Grade	Bikepath	Water Side	Bike path at WS toe. Entry Last Updated : 2/25/2021	USACEPI
-----	------	------	----------	----------	------------	--	---------

14	3.20	3.20	At Grade	Railroad	Crossing	Entry Last Updated : 2/25/2021	LEVEELOG
----	------	------	----------	----------	----------	--------------------------------	----------

16	3.20	3.20	At Grade	Bikepath	Crown	Entry Last Updated : 2/25/2021	LEVEELOG 6639
----	------	------	----------	----------	-------	--------------------------------	------------------

180	3.20	3.20	Ramp	Ramp	Land Side	Entry Last Updated : 11/4/2014	GEILEVEELOG
-----	------	------	------	------	-----------	--------------------------------	-------------

267	3.21	3.21	UCIP	Conduit	Crossing	DS_ID:24283 EP_NO: 14045 Crossing Status: Not Found FIELD_STRUCT_DESC: 1-inch fiber optics cable through the levee, 2.5 feet below the crown. (1-inch cable authorized under Permit No. 14045, 1986 - United Telecom Communications). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.18)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 14045
-----	------	------	------	---------	----------	--	----------------------



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 03 American River							Right	2.86	Dustin Sanoski

  

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
266	3.21	3.21	UCIP	Conduit	Crossing	DS_ID:24284 EP_NO: 14150 Crossing Status: Not Found FIELD_STRUCT_DESC: 4-inch cast iron conduit containing fiber optics cables through the levee, 3.5 feet below the crown. Markers on the levee shoulder. Rock revetment on the waterside (WS) slope. (4-inch conduit authorized under Permit No. 14150, 1986 - MCI Telecommunication Corporation). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.18)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 14150
177	3.22	3.22	Ramp	Ramp	Water Side	Access ramp Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 13900
183	3.22	3.22	At Grade	Road / Highway	Crossing	Del Paso Blvd. cuts through the levee at ground elevation. Flood gate provided. Entry Last Updated : 10/30/2014	GEILEVEELOG
270	3.23	3.23	UCIP	Pipe	Crossing	DS_ID:24285 EP_NO: 5421 Crossing Status: Not Found FIELD_STRUCT_DESC: 1-inch steel water line through the levee, 1.0 foot below the crown. Gate valve on the landside (LS). (1-inch water line authorized under Permit No. 5421, 1967 - City of Sacramento, Division of Water and Sewers). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.20)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 5421
132	3.23	3.23	Mark	Bench Mark	Crown	Entry Last Updated : 11/4/2014	LEVEELOG
269	3.23	3.23	UCIP	Pipe	Crossing	DS_ID:24423 EP_NO: 5643 Crossing Status: Not Found FIELD_STRUCT_DESC: 2.5-inch cast iron water line through the levee, 1.0 foot below the crown. Gate valve on the landside (LS). (2.5-inch water line authorized under Permit No. 5643, 1967 - City of Sacramento). Entry Last Updated : 8/5/2021	UCIPAUG2021 5643
268	3.23	3.23	UCIP	Pipe	Crossing	DS_ID:24626 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 1.5-inch steel water line through the levee, 1.0 foot below the crown. [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.20)]. Entry Last Updated : 8/5/2021	UCIPAUG2021

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 03 American River							Right	2.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
187	3.24	3.24	Ramp	Ramp	Water Side	Paved ramp with pipe gate. Access to Del Paso Blvd. Entry Last Updated : 10/30/2014	GEILEVEELOG		
162	3.24	3.24	Barrier	Concrete	Crown	Bollards across crown Entry Last Updated : 2/25/2021	USACEPI		
188	3.26	3.26	Miscellaneous	Turnout	Crown	Turnaround constructed in 1962 by USCE. Entry Last Updated : 10/30/2014	GEILEVEELOG		
190	3.28	3.28	Structure	Building	Water Side	A concrete block restroom and shower facility within the right bank overflow area of the American River. Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 16541		
195	3.28	3.28	Structure	Control Box	Crown	Housing control valve for sewer line (66 in. by 83 in. concrete). Entry Last Updated : 2/25/2021	USACEPI 5453		
193	3.29	3.29	Aerial	Communications	Crossing	Approx. 3170 lineal feet of aerial coaxial cables across the levees; channel and overflow areas of the American River. Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 14148		
196	3.29	3.29	Structure	Manhole Cover	Crown	Manhole with riser on WS hinge USA marking "26 Inch FM Lip" on bike path at WS toe gas marker beyond WS toe no marking on LS. Entry Last Updated : 2/25/2021	USACEPI		
271	3.29	3.29	UCIP	Pipe	Crossing	DS_ID:24648 EP_NO: 911 Crossing Status: Found FIELD_STRUCT_DESC: 12.75-inch steel natural gas pipeline through the levee, at an unknown depth. Markers on the waterside (WS), approximately 192 feet and 410 feet from the levee crown. No markers on the landside (LS). (12.75-inch gas line authorized under Permit No. 911, 1943 - Pacific Gas and Electric Company [PG&E]). Entry Last Updated : 8/5/2021	UCIPAUG2021 911		
272	3.30	3.30	UCIP	Pipe	Crossing	DS_ID:24286 EP_NO: 1839 Crossing Status: Not Found FIELD_STRUCT_DESC: 30-inch steel sewer force main through the levee, 4.0 feet below the crown. Corrugated metal (CM) cutoff wall around the pipe under the waterside (WS) shoulder. CM riser with siphon breaker on the landside (LS) shoulder. (30-inch sewer force main authorized under Permit No. 1839, 1953 - City of North Sacramento). [Additional Reference(s): DWR Levee Log, 2002]. Entry Last Updated : 8/5/2021	UCIPAUG2021 1839		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 American River	Right	2.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

273	3.32	3.32	UCIP	Pipe	Crossing	DS_ID:24287 EP_NO: 5453 Crossing Status: Found FIELD_STRUCT_DESC: 26-inch steel sewer force main through the levee, 7.3 feet below the crown. Steel cutoff wall around the pipe at the center of the levee. Pump station on the waterside (WS). Air inlet valves inside a concrete enclosure on the landside (LS) slope. (26-inch sewer force main authorized under Permit No. 5453, 1967 - Sacramento Regional County Sanitation District [SRCSD]. Air inlet valves authorized under Permit No. 5453-A, 1983 - SRCSD). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.28)]. Entry Last Updated : 8/5/2021	UCIPAUG2021 5453
-----	------	------	------	------	----------	--	---------------------

17	3.32	3.32	Ramp	Ramp	Water Side	Entry Last Updated : 2/25/2021	LEVEELOG 16697
----	------	------	------	------	------------	--------------------------------	-------------------

199	3.32	3.32	Ramp	Ramp	Land Side	Ramp on the landward slope. Access from Railroad Ave. Paved ramp on waterward slope. Bikeway trail ascends ramp and continues along paved levee crown roadway. Paved ramp on waterward slope. Entry Last Updated : 10/30/2014	GEILEVEELOG
-----	------	------	------	------	-----------	--	-------------

197	3.37	3.37	Ramp	Ramp	Land Side	Gravel covered access ramp along LS levee slope. NA, Monitor. Entry Last Updated : 2/25/2021	USACEPI
-----	------	------	------	------	-----------	---	---------

21	3.46	3.46	Mark	Boundary	Crown	Entry Last Updated : 2/25/2021	LEVEELOG
----	------	------	------	----------	-------	--------------------------------	----------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
1	0.00	0.00	Miscellaneous	Turnout	Water Side	Entry Last Updated : 10/14/2014	INSPECTION
6	0.00	0.20	At Grade	Bikepath	Crown	One mile of a bicycle/pedestrian trail and to plant trees along the Sacramento River within and adjacent to the left bank levee Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 16327
2	0.00	0.02	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1978. Unit 30, Site Mile 6C.1 Entry Last Updated : 10/10/2014	GEILEVEELOG
3	0.00	0.00	Mark	Boundary	Crossing	Start of ARFCD Unit 4. Left bank levee American River at left bank levee Sacramento River. Access is from Richards Blvd and Jibboom Street. Levee mileage runs upstream. Entry Last Updated : 2/28/2020	GEILEVEELOG
4	0.01	0.16	Miscellaneous	Landscaping	Land Side	Landscaping on the landward slope. Entry Last Updated : 2/28/2020	GEILEVEELOG 12626 8160
7	0.02	0.28	Structure	Park	Water Side	Parkway paved parking/roadway, picnic tables with post and cable fencing at waterside bench. Entry Last Updated : 2/28/2020	USACEPI 12907
797	0.03	0.03	Gate	Metal	Water Side	Entry Last Updated : 10/14/2014	INSPECTION
10	0.05	0.05	Structure	Pad	Water Side	3'x3' concrete electrical box at toe of levee, waterside. Electrical box removed concrete pad remains. Entry Last Updated : 8/10/2020	USACEPI
13	0.06	0.06	UCIP	Non-Round	Crossing	DS_ID:24344 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: Electrical conduit of an unknown size or material through the levee, at an unknown depth. (No permit found authorizing this pipe. Owner unknown). Entry Last Updated : 8/11/2021	UCIPAUG2021
8	0.09	0.09	Structure	Sign	Water Side	Child life vest distribution sign on WS shelf. Entry Last Updated : 12/5/2014	INSPECTION
16	0.10	0.10	Structure	Building	Water Side	Park restrooms on WS bench. Entry Last Updated : 8/10/2020	INSPECTION 12907

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
798	0.10	0.10	Structure	Control Box	Water Side	Control boxes to left of park public restrooms. Entry Last Updated : 10/14/2014	INSPECTION		
20	0.10	0.10	Ramp	Ramp	Land Side	Ramp to LS toe approx. 10 ft. wide, covered with aggregate base. Entry Last Updated : 2/3/2021	USACEPI		
30	0.14	0.14	Mark	Bench Mark	Water Side	48-inch by 32-inch by 58-inch high masonry monument on the waterward shoulder for inch Discovery Parkinch. (App. 12626 - city) Entry Last Updated : 2/3/2021	GEILEVEELOG 12626		
19	0.14	0.14	Structure	Pole	Water Side	Solar powered emergency call box at waterside hinge. Entry Last Updated : 8/10/2020	USACEPI		
18	0.15	0.15	Gate	Metal	Water Side	Metal gate on WS bench. Entry Last Updated : 8/10/2020	INSPECTION		
24	0.18	0.18	Fence	Post & Cable	Water Side	Entry Last Updated : 2/3/2021	INSPECTION		
22	0.18	0.18	Gate	Metal	Crown	Entry Last Updated : 10/14/2014	INSPECTION		
12	0.18	0.18	Structure	Bridge	Water Side	Truss bridge abutment on waterside slope. Entry Last Updated : 2/3/2021	USACEPI 457		
801	0.19	0.19	At Grade	Road / Highway	Crossing	Jibboom street crossing. Entry Last Updated : 10/14/2014	INSPECTION 457		
73	0.19	0.19	Gate	Metal	Land Side	Two entry gates to Discovery Park at Jibboom street bridge. Entry Last Updated : 2/3/2021	LEVEELOG 19069		
799	0.19	0.19	Gate	Metal	Water Side	Two entry gates to Discovery Park at Jibboom street bridge. Entry Last Updated : 8/10/2020	INSPECTION 19069		
800	0.19	0.19	Structure	Sign	Land Side	Road spikes and warning sign. Jibboom street Discovery park exit. Entry Last Updated : 2/4/2021	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
38	0.19	0.19	UCIP	Pipe	Crossing	DS_ID:24300 EP_NO: 5154 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch concrete drainage pipe through the levee, 15.3 feet below the crown. Concrete manhole on the waterside (WS) slope. Pump on a sump on the landside (LS). Pipe extends from pump to manhole. 30-inch steel pipe under WS slope, extending from manhole to channel. Corrugated metal (CM) cutoff wall around 30-inch pipe under slope. Cobble grouted splash apron on the WS end. Square mesh of reinforced steel around discharge end of pipe. Rock revetment on the WS slope. (12-inch discharge pipe, 30-inch discharge pipe, and pumping plant authorized under Permit No. 5154, 1968 - State of California, Division of Highways [Caltrans]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.21)]. Entry Last Updated : 8/11/2021	UCIPAUG2021 5154		
25	0.19	0.19	Structure	Sign	Land Side	Tiscornia Park Dedication monument. Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 12626		
34	0.19	0.19	Aerial	High Voltage	Crossing	Overhead power line. Entry Last Updated : 10/10/2014	GEILEVEELOG 2511		
35	0.19	0.19	Structure	Pad	Water Side	Automatic sampling system (Wet Weather Monitoring Program) consisting of a 4-foot-by-4-foot concrete pad, a steel box to house equipment, and a 1.5-inch-diameter conduit trenched into the right bank of the American River. Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 16018		
14	0.19	0.19	Structure	Pole - Utility	Water Side	Two utility poles on north side of bridge at waterside hinge; guy wire and anchor in waterside slope. Entry Last Updated : 8/10/2020	USACEPI		
89	0.19	0.19	Structure	Pole - Utility	Water Side	Two utility poles on north side of bridge at waterside hinge; guy wire and anchor in waterside slope. Entry Last Updated : 2/3/2021	LEVEELOG		
29	0.20	0.20	Gate	Metal	Crown	Gate with road spikes across levee crown to control access to Trisconia Park. Entry Last Updated : 12/13/2017	LEVEELOG 19069		
28	0.20	0.20	Structure	Sign	Water Side	Park Child Flotation Life Vest Distribution Sign on Waterside Bench Entry Last Updated : 10/14/2014	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

45	0.21	0.21	UCIP	Pipe	Crossing	DS_ID:24435 EP_NO: 17171 Crossing Status: Not Found FIELD_STRUCT_DESC: 48-inch steel water transmission main under the levee, approximately 32 feet below the crown. Siphon and blowoff valves inside a concrete riser on the landside (LS). (48-inch water transmission main authorized under Permit No. 17171, 2001 - City of Sacramento, Department of Utilities). Entry Last Updated : 8/11/2021	UCIPAUG2021 17171
----	------	------	------	------	----------	--	----------------------

31	0.21	0.21	Gate	Metal	Crossing	Pipe gate. Entry Last Updated : 10/10/2014	GEILEVEELOG
----	------	------	------	-------	----------	---	-------------

47	0.21	0.21	UCIP	Conduit	Crossing	DS_ID:24301 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: Two 3-inch steel telephone conduits and one 3-inch steel Pacific Gas and Electric Company (PG&E) cable crossing through the levee, 2 feet below the crown. (No permit found authorizing these pipes). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.21)]. Entry Last Updated : 8/11/2021	UCIPAUG2021 1933
----	------	------	------	---------	----------	--	---------------------

15	0.22	0.22	Ramp	Ramp	Water Side	Boat ramp approx. 40 feet beyond waterside toe. Entry Last Updated : 8/10/2020	USACEPI 12907
----	------	------	------	------	------------	---	------------------

43	0.23	0.23	Gate	Metal	Crown	Pipe gate. (SPRR) Entry Last Updated : 10/10/2014	GEILEVEELOG
----	------	------	------	-------	-------	--	-------------

56	0.23	1.87	At Grade	Bikepath	Crown	20'-wide, 1.5 mile long AC bike trail on levee crown with two 8'-wide concrete access ramps at 5th and 10th Streets PN 18064. Entry Last Updated : 6/25/2019	USGSQUAD_EGIS 18064
----	------	------	----------	----------	-------	---	------------------------

36	0.23	0.28	Revetment	Cobble	Water Side	Bank and slope cobble revetted. (App. 5021) Entry Last Updated : 10/10/2014	GEILEVEELOG 5021
----	------	------	-----------	--------	------------	--	---------------------

33	0.23	0.23	Fence	Chain Link	Land Side	Chain Link Fence Entry Last Updated : 10/14/2014	INSPECTION
----	------	------	-------	------------	-----------	---	------------

44	0.23	0.23	Ramp	Ramp	Water Side	Ramp on the waterward slope, Discovery Park parking area. Access under Interstate 5 bridge. Entry Last Updated : 10/10/2014	GEILEVEELOG
----	------	------	------	------	------------	--	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

46	0.23	0.28	Structure	Bridge	Crossing	I-5 parallel twin bridges cross the levee, 5.0 feet above the crown elevation; piers on WS slope and abutments on LS slope. Entry Last Updated : 2/28/2020	GEILEVEELOG 5286
----	------	------	-----------	--------	----------	---	---------------------

40	0.25	0.25	Revetment	Rock	Land Side	In between I-5 Bridges underneath chain link fence Entry Last Updated : 10/14/2014	INSPECTION
----	------	------	-----------	------	-----------	---	------------

39	0.25	0.25	Fence	Chain Link	Land Side	Chain link fence between I-5 bridges Entry Last Updated : 10/14/2014	INSPECTION
----	------	------	-------	------------	-----------	---	------------

55	0.26	0.26	UCIP	Pipe	Crossing	DS_ID:24302 EP_NO: 13114 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch steel water main through the levee, 3 feet below the crown. Skew of 50 degrees through the levee from the landside (LS) toe to the waterside (WS) shoulder. (24-inch water main authorized under Permit No. 13114, 1982 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.29)]. Entry Last Updated : 8/11/2021	UCIPAUG2021 13114
----	------	------	------	------	----------	--	----------------------

100	0.28	1.87	At Grade	Road / Highway	Crown	20-foot-wide, approximately 1.5 mile long asphalt concrete surfaced bike trail, with two 8-foot-wide concrete access ramps at 5th and 10th Streets, on the crown of the left (south) bank levee of the American River. Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 18064
-----	------	------	----------	----------------	-------	---	------------------------

41	0.28	0.28	Wall	Concrete / Masonry Wall	Crown	2 foot high masonry retaining wall Entry Last Updated : 10/14/2014	INSPECTION
----	------	------	------	-------------------------	-------	---	------------

796	0.29	0.29	Structure	Control Box	Land Side	Electric pull box at LS toe. Protected by 3 concrete posts. Entry Last Updated : 2/3/2021	USACEPI
-----	------	------	-----------	-------------	-----------	--	---------

54	0.29	0.29	Fence	Chain Link	Crown	Chain link fence and gate on crown. Entry Last Updated : 10/10/2014	GEILEVEELOG
----	------	------	-------	------------	-------	--	-------------

53	0.29	0.29	Ramp	Ramp	Land Side	Ramp on the waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG
----	------	------	------	------	-----------	---	-------------

57	0.34	0.34	Structure	Park	Water Side	Four covered picnic areas within the right bank overflow area. Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 13985
----	------	------	-----------	------	------------	---	------------------------



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
48	0.34	0.34	Structure	Building	Land Side	Large building at LS toe, "The Rusty Duck." Appears empty but in fair condition, abandoned. With chain link fence. Entry Last Updated : 2/3/2021	USACEPI		
276	0.40	0.40	UCIP	Culvert	Crossing	DS_ID:24303 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 42-inch corrugated metal (CM) drainage pipe through the levee, 16.5 feet below the crown. Gravel filled with both ends welded shut. Flap gate on the waterside (WS) end. Slide gate inside a CM riser and splash board drain structure on the landside (LS). (No permit found authorizing this structure. Owner unknown). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.44). USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 10+00)]. Entry Last Updated : 8/11/2021	UCIPAUG2021		
50	0.50	0.50	Structure	Sign	Water Side	Vegetation Restoration Sign Entry Last Updated : 10/14/2014	INSPECTION		
51	0.51	0.53	Miscellaneous	Landscaping	Water Side	Revegetation Area on Waterside Entry Last Updated : 10/14/2014	INSPECTION		
62	0.55	0.71	Miscellaneous	Landscaping	Land Side	Bank reshaped and rocked ARFCD 1988. Irrigation sprinklers along landward slope. Landscaping with lare Sycamore trees, lawn and sprinklers Entry Last Updated : 10/14/2014	GEILEVEELOG		
284	0.66	0.66	UCIP	Pipe	Crossing	DS_ID:24624 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 6-inch steel pipe of an unknown purpose through the levee, at an unknown depth. (No permit found authorizing this pipe. Owner unknown). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 31+25)]. Entry Last Updated : 8/11/2021	UCIPAUG2021		
63	0.68	0.68	Fence	Chain Link	Land Side	Fence at LS toe, approx. 150 LF. Entry Last Updated : 2/3/2021	USACEPI		
64	0.69	0.69	Structure	Pad	Land Side	Parking lot at LS toe. Entry Last Updated : 2/4/2021	USACEPI		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
66	0.72	0.72	Ramp	Ramp	Land Side	Ramp to LS toe approx. 15 ft wide, covered with aggregate base. Entry Last Updated : 2/4/2021	USACEPI		
52	0.84	0.84	Structure	Sign	Crown	Metal sign pole with no sign at crown LS Entry Last Updated : 10/15/2014	INSPECTION		
58	0.85	0.85	Ramp	Ramp	Land Side	Entry Last Updated : 10/15/2014	INSPECTION		
70	0.85	0.85	Structure	Monitoring Well	Crown	Three 12-inch monitoring well covers on crest. Entry Last Updated : 2/4/2021	USACEPI		
75	0.86	0.86	Structure	Stairs	Land Side	Concrete stairs on the landward slope of the left bank of the American River. Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 16678		
59	0.89	0.89	Ramp	Ramp	Land Side	Entry Last Updated : 10/15/2014	INSPECTION		
287	0.91	0.91	UCIP	Pipe	Crossing	DS_ID:24304 EP_NO: 5212 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 111] 1 of 4: 42-inch steel pipe through the levee, 6.0 feet below the crown. Corrugated metal (CM) cutoff wall around the pipe at the center of the levee. Siphon breakers inside a concrete box on the waterside (WS) slope. Pumping plant on the landside (LS). Chain link fence around the pumping plant. Concrete pad and splash apron on the WS slope. Flap gate and concrete cutoff wall around the WS end. Staircase on the LS slope. (Drainage pumping plant and discharge pipes, three 42-inch and one 12-inch, authorized under Permit No. 5212, 1968 - City of Sacramento. Outfall structure and bank erosion repaired, rock revetment placed on the WS slope authorized under Permit No. 5212-A, 1992 - City of Sacramento. City Sump 111 outfall structure upgraded, removing the top 3 feet of concrete, placing filter fabric around the side, and backfilling the trench on the WS authorized under Permit No. 17606, 2003 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.93)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 17606 5212		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

295	0.91	0.91	UCIP	Pipe	Crossing	DS_ID:24526 EP_NO: 5212 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 111] 2 of 4: 12-inch steel drainage pipe through the levee, 6 feet below the crown. Corrugated metal (CM) cutoff wall around the pipe at the center of the levee. Siphon breakers inside a concrete box on the waterside (WS) slope. Pumping plant on the landside (LS). Chain link fence around the pumping plant. Concrete pad and splash apron on the WS slope. Flap gate and concrete cutoff wall around the WS end. Staircase on the LS slope. (Drainage pumping plant and discharge pipes, three 42-inch and one 12-inch, authorized under Permit No. 5212, 1968 - City of Sacramento. Outfall structure and bank erosion repaired, rock revetment placed on the WS slope authorized under Permit No. 5212-A, 1992 - City of Sacramento. City Sump No. 111 outfall structure upgraded, removing the top 3 feet of concrete, placing filter fabric around the side, and backfilling the trench on the WS authorized under Permit No. 17606, 2003 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.93)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 17606 5212
-----	------	------	------	------	----------	--	------------------------------

296	0.91	0.91	UCIP	Pipe	Crossing	DS_ID:24524 EP_NO: 5212 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 111] 3 of 4: 42-inch steel drainage pipe through the levee, 6 feet below the crown. Corrugated metal (CM) cutoff wall around the pipe at the center of the levee. Siphon breakers inside a concrete box on the waterside (WS) slope. Pumping plant on the landside (LS). Chain link fence around the pumping plant. Concrete pad and splash apron on the WS slope. Flap gate and concrete cutoff wall around the WS end. Staircase on the LS slope. (Drainage pumping plant and discharge pipes, three 42-inch and one 12-inch, authorized under Permit No. 5212, 1968 - City of Sacramento. Outfall structure and bank erosion repaired, rock revetment placed on the WS slope authorized under Permit No. 5212-A, 1992 - City of Sacramento. City Sump No. 111 outfall structure upgraded, removing the top 3 feet of concrete, placing filter fabric around the side, and backfilling the trench on the WS authorized under Permit No. 17606, 2003 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.93)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 17606 5212
-----	------	------	------	------	----------	--	------------------------------

78	0.91	0.91	Revetment	Cobble	Water Side	Waterward slope cobble revetted. Entry Last Updated : 10/10/2014	GEILEVEELOG
----	------	------	-----------	--------	------------	---	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
301	0.91	0.91	UCIP	Pipe	Crossing	DS_ID:24525 EP_NO: 5212 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 111] 4 of 4: 42-inch steel drainage pipe through the levee, 6.0 feet below the crown. Corrugated metal (CM) cutoff wall around the pipe at the center of the levee. Siphon breakers inside a concrete box on the waterside (WS) slope. Pumping plant on the landside (LS). Chain link fence around the pumping plant. Concrete pad and splash apron on the WS slope. Flap gate and concrete cutoff wall around the WS end. Staircase on the LS slope. (Drainage pumping plant and discharge pipes, three 42-inch and one 12-inch, authorized under Permit No. 5212, 1968 - City of Sacramento. Outfall structure and bank erosion repaired, rock revetment placed on the WS slope authorized under Permit No. 5212-A, 1992 - City of Sacramento. City Sump No. 111 outfall structure upgraded, removing the top 3 feet of concrete, placing filter fabric around the side, and backfilling the trench on the WS authorized under Permit No. 17606, 2003 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.93)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 17606 5212		
61	0.91	1.18	At Grade	Road / Highway	Land Side	Roadway with landscaping (Grass, Trees), Road Signs and side walks beyond landside toe. PN: 18920. Entry Last Updated : 8/11/2020	INSPECTION 18920		
74	0.91	0.91	Structure	Stairs	Water Side	4-foot-wide concrete stairs on the waterside slope of the left bank levee of the American River. Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 16826		
802	0.92	0.92	Structure	Control Box	Land Side	Entry Last Updated : 10/15/2014	INSPECTION		
303	0.92	0.92	UCIP	Pipe	Crossing	DS_ID:24305 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 24-inch steel drainage pipe through the levee, 7.0 feet below the crown. Concrete cutoff wall under the waterside (WS) slope. Manhole on the WS slope. Flap gate on the WS end. (No permit found authorizing this structure. Structure is owned by the City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.94)]. Entry Last Updated : 8/10/2021	UCIPAUG2021		
72	0.95	0.95	Ramp	Ramp	Land Side	Bike path ramp to LS toe. Entry Last Updated : 2/4/2021	USACEPI 18064		
79	0.95	0.95	Structure	Distribution Box	Land Side	In the ground with concrete lid Entry Last Updated : 8/10/2020	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
77	0.95	0.95	Structure	Sign	Crown	Entry Last Updated : 12/5/2014	INSPECTION		
76	0.95	0.95	Structure	Transformer	Land Side	Entry Last Updated : 10/15/2014	INSPECTION		
82	0.95	0.95	Structure	Distribution Box	Land Side	Cable Dome Box Entry Last Updated : 10/15/2014	INSPECTION		
803	0.98	0.98	Ramp	Ramp	Water Side	Entry Last Updated : 10/15/2014	INSPECTION		
804	0.99	0.99	Structure	Sign	Crown	Bike route/ maintenance access sign Entry Last Updated : 8/10/2020	INSPECTION		
805	1.15	1.15	Structure	Transformer	Land Side	Two transformers at extended levee toe next to north 5th street Entry Last Updated : 10/15/2014	INSPECTION		
806	1.20	1.20	Ramp	Ramp	Land Side	Entry Last Updated : 10/15/2014	INSPECTION		
305	1.22	1.22	UCIP	Pipe	Crossing	DS_ID:24306 EP_NO: 4113 Crossing Status: Not Found FIELD_STRUCT_DESC: 12-inch steel drainage pipe through the levee, 2.5 feet below the crown. Corrugated metal (CM) cutoff wall around the pipe at the center of the levee. Siphon breaker inside a concrete riser at the waterside (WS) shoulder. Concrete thrust block around the pipe near the landside (LS) toe. Concrete discharge box and flap gate on the WS end. (12-inch pipe authorized under Permit No. 4113, 1962 - Bercut-Richards Packing Company). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.23)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 4113		
807	1.24	1.24	Ramp	Ramp	Water Side	Entry Last Updated : 10/15/2014	INSPECTION		
96	1.25	1.35	Structure	Building	Land Side	Concrete building built along landward levee toe. Entry Last Updated : 10/15/2014	GEILEVEELOG		
88	1.32	1.32	Ramp	Ramp	Land Side	Bike path and ramp to LS toe. Six ft wide, covered with asphalt. Entry Last Updated : 2/4/2021	USACEPI 18064		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
91	1.32	1.32	Structure	Building	Land Side	Commercial building approx. 12 ft from LS toe. Entry Last Updated : 2/4/2021	USACEPI		
99	1.36	1.36	Structure	Dock	Water Side	20 floating docks Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 7095		
95	1.36	1.36	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		
93	1.36	1.43	Miscellaneous	Turnouts	Water Side	Turnout on the waterward side. Entry Last Updated : 10/10/2014	GEILEVEELOG		
94	1.36	1.36	Ramp	Ramp	Land Side	Ramp on landward slope. Pipe gate at base of ramp. Access to levee upstream of 12th and 16th St. bridges. Entry Last Updated : 10/10/2014	GEILEVEELOG 1504		
92	1.36	1.36	Gate	Metal	Land Side	Metal Gate at end of 10th street with post and cable fence and bike ramp barricade Entry Last Updated : 10/15/2014	INSPECTION		
808	1.37	1.42	Structure	Building	Land Side	Concrete Building on landside toe Entry Last Updated : 10/15/2014	INSPECTION		
98	1.38	1.38	Wall	Retaining	Water Side	Timber and steel retaining wall on the waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		
97	1.38	1.38	Structure	Tank	Water Side	Abandoned steel structure on WS slope. Entry Last Updated : 2/4/2021	USACEPI		
309	1.47	1.47	UCIP	Pipe	Crossing	DS_ID:24491 EP_NO: 1536 Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 2: 10-inch steel drainage pipe through the levee, at an unknown depth. (Two adjacent parallel 10-inch barge pump discharge pipelines were authorized under Permit No. 1536, 1951 - Hard Materials Company). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 69+50)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 1536		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
311	1.48	1.48	UCIP	Pipe	Crossing	DS_ID:24527 EP_NO: 1536 Crossing Status: Not Found FIELD_STRUCT_DESC: 2 of 2: 10-inch steel pipe through the levee, at an unknown depth. (Two adjacent parallel 10-inch barge pump discharge pipelines were authorized under Permit No. 1536, 1951 - Hard Materials Company). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 69+50)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 1536		
108	1.48	1.48	Structure	Tank	Water Side	Abandoned water tank on elevated platform on the waterward shoulder. Tank no longer visible but flum, cables and concrete posts still present. Entry Last Updated : 2/4/2021	GEILEVEELOG		
101	1.48	1.52	Structure	Stability Berm	Water Side	Wide levee section, concrete pad covered with 2" dirt/soil. Entry Last Updated : 10/15/2014	GEILEVEELOG		
111	1.48	1.48	Structure	Monitoring Well	Crown	Three 12 inch Monitoring well covers on crest. Entry Last Updated : 2/4/2021	USACEPI		
112	1.58	1.58	Ramp	Ramp	Water Side	Ramp on WS. Entry Last Updated : 2/4/2021	USACEPI		
115	1.60	1.60	Ramp	Ramp	Land Side	Ramp to LS toe. 15 ft wide, covered with aggregate base. Entry Last Updated : 2/4/2021	USACEPI		
105	1.65	1.65	Ramp	Ramp	Water Side	Entry Last Updated : 10/15/2014	INSPECTION		
116	1.65	1.74	Miscellaneous	Landscaping	Water Side	Irrigation installed in 2004 by SAFCA for revegetation site. Entry Last Updated : 8/11/2020	LEVVEEINSPECTION		
117	1.67	1.67	Revetment	Rock	Water Side	Bank rubble revetted. Entry Last Updated : 10/10/2014	GEILEVEELOG		
86	1.78	1.86	Miscellaneous	Landscaping	Water Side	Native trees and shrubs along 750-foot section, 30-feet wide on waterside slope (PN:17785). Entry Last Updated : 6/26/2019	LEVVEELOG 17785		
123	1.80	1.80	Ramp	Ramp	Land Side	Ramp to LS toe. Entry Last Updated : 2/4/2021	USACEPI		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
110	1.81	1.81	Gate	Metal	Land Side	Entry Last Updated : 10/15/2014	INSPECTION		
113	1.81	1.81	Fence	Chain Link	Land Side	Entry Last Updated : 10/15/2014	INSPECTION		
122	1.81	1.81	Structure	Pole - Utility	Land Side	Three power poles with guy wires near LS toe. Entry Last Updated : 2/4/2021	USACEPI		
809	1.81	2.22	Aerial	High Voltage	Land Side	High voltage power and communication lines running along LS toe. Entry Last Updated : 10/15/2014	INSPECTION		
810	1.84	1.84	Structure	Pole	Land Side	Entry Last Updated : 10/15/2014	INSPECTION		
811	1.86	1.86	Structure	Sign	Crown	Entry Last Updated : 2/28/2020	INSPECTION 1362		
812	1.86	1.86	Structure	Pole	Land Side	Entry Last Updated : 10/15/2014	INSPECTION		
118	1.87	1.87	Aerial	High Voltage	Crossing	Light rail high tower power line and communication crosses levee. Entry Last Updated : 10/15/2014	GEILEVEELOG		
126	1.87	1.87	Structure	Control Box	Land Side	Three utility boxes cone small vault (flush to ground) and one light standard on East side of bridge. One (abandoned) box is sprinkler control box, One is marked 'traffic Control, and One is unmarked. Entry Last Updated : 2/4/2021	USACEPI		
104	1.87	1.87	Revetment	Rock	Water Side	Rock revetment on slope/toe under 160 bridge (16th st.) Entry Last Updated : 10/15/2014	INSPECTION		
124	1.87	1.87	Gate	Metal	Crown	Two offset metal district gates on crest at bike path end and chain link fence on LS slope. Entry Last Updated : 2/4/2021	USACEPI		
128	1.87	2.22	Structure	Pole - Utility	Land Side	Utility poles on LS toe. Entry Last Updated : 2/4/2021	USACEPI		



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

313	1.88	1.88	UCIP	Conduit	Crossing	DS_ID:24529 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 2.5-inch steel telephone conduit through the levee, 3.0 feet below the crown. Conduit hung on the 12th Street Bridge over the American River. (Telephone conduit authorized under Permit No. 2965, 1958 - Pacific Telephone and Telegraph Company [PT&T]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.91)]. Entry Last Updated : 8/11/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

125	1.88	1.88	At Grade	Road / Highway	Crossing	Hwy 160, (12/16th streets) Bridge. Entry Last Updated : 2/4/2021	USACEPI 598
-----	------	------	----------	----------------	----------	---	----------------

315	1.88	1.88	UCIP	Pipe	Crossing	DS_ID:24307 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 18-inch (not 20-inch, as referenced in the DWR Levee Log) wrapped steel sewer pipe through the levee, 5.0 feet below the crown. The 20-inch pipe was initially referenced as a gas line under DWR levee logs that dated back to 1956. During the 2016 inspection, the pipe was identified (field measured) as an 18-inch non-gas line. The sewer pipe has holes in it. It appears that this crossing has been mislabeled or replaced. No additional information was found. This sewer pipe is not in use and needs to be abandoned properly or removed. (No permit found authorizing this pipe. Owner unknown). [Additional Reference(s): DWR Levee Log, 1956 and 2002 (HLM 1.91). USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 89+28)]. Entry Last Updated : 8/11/2021	UCIPAUG2021
-----	------	------	------	------	----------	---	-------------

317	1.88	1.88	UCIP	Pipe	Crossing	DS_ID:24528 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 10-inch steel natural gas main through the levee, 5.0 feet below the crown. Pacific Gas and Electric Company (PG&E) label found on the waterside (WS) portion of the exposed pipe. (No permit found authorizing this pipe. Owner is PG&E). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.91)]. Entry Last Updated : 8/10/2021	UCIPAUG2021
-----	------	------	------	------	----------	---	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

318	1.89	1.89	UCIP	Culvert	Crossing	DS_ID:24492 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *DUPLICATE - SEE DSID 24528* 8-inch steel pipe of an unknown purpose through the levee, at an unknown depth. (No permit found authorizing this pipe. Owner unknown). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 89+28)]. Entry Last Updated : 8/10/2021	UCIPAUG2021
-----	------	------	------	---------	----------	--	-------------

386	1.90	1.90	UCIP	Culvert	Crossing	DS_ID:24625 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *DUPLICATE - SEE DSID 24307* 18-inch steel pipe of an unknown purpose through the levee, at an unknown depth. (No permit found authorizing this pipe. Owner unknown). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 89+28)]. Entry Last Updated : 8/10/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

387	1.90	1.90	UCIP	Conduit	Crossing	DS_ID:24530 EP_NO: 2965 Crossing Status: Not Found FIELD_STRUCT_DESC: 36-inch steel pipe containing eighteen 3.5-inch cement conduits through the levee, approximately 6 feet below the crown. Annular space grouted. Concrete headwall on each end of the pipe. (Underground conduit authorized under Permit No. 2965, 1959 - Pacific Telephone and Telegraph Company [PT&T]). Entry Last Updated : 8/10/2021	UCIPAUG2021 2965
-----	------	------	------	---------	----------	--	---------------------

9	1.91	1.91	At Grade	Road / Highway	Water Side	Entry Last Updated : 1/25/2017	LEEVELOG 844
---	------	------	----------	----------------	------------	--------------------------------	-----------------

121	1.91	1.91	Miscellaneous	Irrigation	Crown	Two 2 in. diameter pipes perpendicular to levee crown with tops that are flush to the ground. The pipes are uncapped and empty. Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	---------------	------------	-------	--	------------

107	1.91	1.91	Structure	Control Box	Crown	Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	-----------	-------------	-------	---------------------------------	------------

103	1.91	1.91	Structure	Control Box	Crown	There are two above ground control boxes. One is empty. Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	-----------	-------------	-------	--	------------

102	1.92	1.92	Structure	Pole - Light	Land Side	An electric street light on LS Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	-----------	--------------	-----------	---	------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

120	1.92	1.92	Structure	Sign	Crown	Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	-----------	------	-------	---------------------------------	------------

27	1.94	1.94	Fence	Chain Link	Water Side	Cross fence metal drive gate. No access to levee via 16th Street. Fence and gate across crest, fence continues on WS slope to 16th street bridge.. Verify permit, Unresolved.	LEVEELOG
----	------	------	-------	------------	------------	---	----------

87	1.94	1.94	Fence	Chain Link	Land Side	Cross fence metal drive gate. No access to levee via 16th Street. Fence and gate across crest, fence continues on WS slope to 16th street bridge. Entry Last Updated : 2/4/2021	LEVEELOG
----	------	------	-------	------------	-----------	---	----------

138	1.94	1.94	Gate	Metal	Crown	Cross fence metal drive gate. No access to levee via 16th Street. Fence and gate across crest, fence continues on WS slope to 16th street bridge.. Verify permit, Unresolved.	GEILEVEELOG
-----	------	------	------	-------	-------	---	-------------

131	1.94	1.94	Ramp	Ramp	Land Side	A walking trail ramp on LS slope. Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	------	------	-----------	---	------------

142	1.98	1.98	Ramp	Ramp	Crown	Ramp on both slopes. Entry Last Updated : 10/10/2014	GEILEVEELOG
-----	------	------	------	------	-------	--	-------------

130	2.00	2.00	Structure	Sign	Water Side	On-site revegetation sign. Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	-----------	------	------------	--	------------

132	2.08	2.08	Structure	Sign	Water Side	On-site revegetation sign. Entry Last Updated : 12/5/2014	INSPECTION
-----	------	------	-----------	------	------------	---	------------

136	2.09	2.09	Structure	Control Box	Land Side	Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	-----------	-------------	-----------	---------------------------------	------------

149	2.12	2.12	At Grade	Bikepath	Crossing	12 foot wide paved bikeway across the crown and bridge. (App. 12775 - City of Sac.) Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 12775
-----	------	------	----------	----------	----------	---	------------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

389	2.12	2.12	UCIP	Pipe	Crossing	DS_ID:24309 EP_NO: 12432 Crossing Status: Found FIELD_STRUCT_DESC: 42-inch steel pipe containing a 36-inch concrete encased steel water pipe through the levee, 5.2 feet below the crown. Annular space grouted. Steel cutoff wall around the pipe at the center of the levee. (36-inch water transmission line across the right bank overflow area and under the right bank levee sleeved through a 48-inch metal casing and 42-inch water transmission line through the left bank levee authorized under Permit Nos. 12432 and 12432-A, 1981 - City of Sacramento, Division of Water and Sewer. Paved bikeway across the crown and bridge installed under Permit No. 12775, 1984). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.14)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 12432
-----	------	------	------	------	----------	--	----------------------

109	2.12	2.12	Revetment	Rock	Water Side	Rock revetment WS slope under bike path/old RR crossing bridge. Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	-----------	------	------------	--	------------

395	2.12	2.12	UCIP	Pipe	Crossing	DS_ID:24308 EP_NO: 1839 Crossing Status: Found FIELD_STRUCT_DESC: 30-inch steel sewer force main through the levee, 3.0 feet below the crown. Corrugated metal (CM) cutoff wall around the pipe under the waterside (WS) shoulder. CM riser and siphon valve on the landside (LS) shoulder. (Sewer force main authorized under Permit No. 1839, 1953 - City of North Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.14)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 1839
-----	------	------	------	------	----------	---	---------------------

134	2.12	2.12	Structure	Bridge	Water Side	Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	-----------	--------	------------	---------------------------------	------------

139	2.13	2.13	Gate	Chain Link	Crown	Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	------	------------	-------	---------------------------------	------------

137	2.13	2.22	Fence	Chain Link	Crossing	Chain Link fence starts at bridge crosses levee and continues along the landside near the crown. Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	-------	------------	----------	---	------------

106	2.14	2.35	Miscellaneous	Easement	Water Side	Levee reconstructed by USCE, 1948. Waterward slope rubble reverted. Landward slope backed by large dirt covered traigh fill. Entry Last Updated : 2/3/2021	LEEVELOG
-----	------	------	---------------	----------	------------	---	----------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
155	2.14	2.35	Miscellaneous	Easement	Land Side	Levee reconstructed by USCE, 1948. Waterward slope rubble reverted. Landward slope backed by large dirt covered traigh fill. Entry Last Updated : 2/3/2021	GEILEVEELOG		
150	2.20	2.20	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		
146	2.22	2.22	At Grade	Railroad	Crossing	To relocate Western Pacific Railroad Company's main line tracks to the Sacramento Northern Railway's. Entry Last Updated : 2/4/2021	USGSQUAD_EGIS 7287		
157	2.22	2.22	At Grade	Road / Highway	Land Side	Roadway leaves the levee crown for access over railroad tracks on the landside. Entry Last Updated : 10/10/2014	GEILEVEELOG		
143	2.22	2.22	Mark	Survey	Crown	Capped steel pipe at Eastside of bridge approach. USACE survey marker. Entry Last Updated : 2/4/2021	USACEPI		
151	2.22	2.22	Structure	Bridge	Water Side	WPRR Bridge. Entry Last Updated : 2/4/2021	USACEPI		
158	2.23	2.23	Gate	Metal	Land Side	Two metal gates away from levee crossing railroad tracks Entry Last Updated : 10/20/2014	GEILEVEELOG		
140	2.24	2.24	Structure	Pole	Crown	Entry Last Updated : 10/20/2014	INSPECTION		
141	2.24	2.24	Ramp	Ramp	Water Side	Entry Last Updated : 10/20/2014	INSPECTION		
402	2.24	2.24	UCIP	Conduit	Crossing	DS_ID:24326 EP_NO: 14045 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1-inch fiber optics conduit of an unknown material through the levee, 2.5 feet below the crown. (1-inch fiber optics conduit authorized under Permit No. 14045, 1986 - United Telecom Communications). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.28)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 14045		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

410	2.25	2.25	UCIP	Conduit	Crossing	DS_ID:24310 EP_NO: 14150 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 4-inch galvanized iron fiber optics conduit through the levee, 3.5 feet below the crown. Markers on the levee shoulder. Rock revetment on the waterside (WS) slope. (4-inch galvanized iron pipe authorized under Permit No. 14150, 1986 - MCI Telecommunications Corporation) [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.27)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 14150
-----	------	------	------	---------	----------	---	----------------------

162	2.28	2.28	Fence	Barbed Wire	Water Side	Beaver fencing site, fence at WS toe for unknown extent. Entry Last Updated : 2/4/2021	USACEPI
-----	------	------	-------	-------------	------------	---	---------

166	2.31	2.31	Aerial	High Voltage	Crossing	High tower power line crosses the levee. (App. 2903) Entry Last Updated : 10/10/2014	GEILEVEELOG 2903
-----	------	------	--------	--------------	----------	---	---------------------

164	2.32	2.32	Ramp	Ramp	Land Side	Ramp to LS toe. Entry Last Updated : 2/4/2021	USACEPI
-----	------	------	------	------	-----------	--	---------

168	2.33	2.33	Aerial	High Voltage	Crossing	High tower lower line crosses the levee. (App. 2092) Entry Last Updated : 10/10/2014	GEILEVEELOG 2092
-----	------	------	--------	--------------	----------	---	---------------------

167	2.33	2.33	Structure	Tower	Land Side	Transmission tower on LS slope and toe. Entry Last Updated : 8/10/2020	USACEPI 2903
-----	------	------	-----------	-------	-----------	---	-----------------

170	2.33	2.33	Ramp	Ramp	Water Side	Ramp to WS toe. Entry Last Updated : 2/4/2021	USACEPI
-----	------	------	------	------	------------	--	---------

144	2.38	2.38	Ramp	Ramp	Water Side	Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	------	------	------------	---------------------------------	------------

148	2.39	2.39	Structure	Sign	Water Side	Beaver Habitat Sign Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	-----------	------	------------	--	------------

152	2.45	2.45	Ramp	Ramp	Water Side	Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	------	------	------------	---------------------------------	------------

153	2.47	2.47	Ramp	Ramp	Land Side	Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	------	------	-----------	---------------------------------	------------

154	2.50	2.50	Ramp	Ramp	Land Side	Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	------	------	-----------	---------------------------------	------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
171	2.52	2.52	Structure	Control Box	Land Side	Abandoned utility box on LS toe. Entry Last Updated : 2/4/2021	USACEPI		
813	2.53	2.64	Structure	Stability Berm	Land Side	Raised area on landside with chain link fence Entry Last Updated : 10/20/2014	INSPECTION		
172	2.54	2.54	Ramp	Ramp	Water Side	Ramp on waterward slope. Ramp to WS toe. Entry Last Updated : 2/4/2021	GEILEVEELOG		
412	2.62	2.62	UCIP	Pipe	Crossing	DS_ID:24347 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 8-inch steel pipe of an unknown purpose through the levee, 5.2 feet below the crown. (No permit found authorizing this pipe. Owner unknown). Entry Last Updated : 8/10/2021	UCIPAUG2021		
177	2.62	2.62	Ramp	Ramp	Water Side	Entry Last Updated : 10/20/2014	INSPECTION		
175	2.64	2.64	Gate	Chain Link	Crossing	Ramp, fence and two access gates across crest and slopes. Entry Last Updated : 2/4/2021	USACEPI		
179	2.64	2.64	Ramp	Ramp	Land Side	Ramp on landward slope. Metal drive gate on ramp provides detour around gravel plant. Entry Last Updated : 10/10/2014	GEILEVEELOG		
176	2.65	2.87	Structure	Building	Land Side	Abandoned gravel plant on the levee. (App. No 2320) Entry Last Updated : 10/10/2014	GEILEVEELOG 2320		
181	2.66	2.66	Structure	Sign	Water Side	Entry Last Updated : 10/20/2014	INSPECTION		
182	2.69	2.69	Wall	Retaining	Water Side	Concrete retraining wall at the sand plant. Crown 4.0 feet above the top of the retaining wall. Entry Last Updated : 10/10/2014	GEILEVEELOG		
180	2.71	2.71	Wall	Flood	Water Side	Floodwall at concrete recycling plant. Entry Last Updated : 2/4/2021	USACEPI		
185	2.71	2.71	Structure	Building	Land Side	Concrete recycling plant to LS of levee. Entry Last Updated : 2/4/2021	USACEPI		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021  
American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

422	2.72	2.72	UCIP	Pipe	Crossing	DS_ID:24327 EP_NO: 8146 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel wash water return pipe through the levee, at an unknown depth. Pipe extends from a settling pond on the left bank berm to an existing borrow pit in the overflow area adjacent to the right bank. The pipe is buried through the top of the riverbanks and buried in the left bank with aggregate revetment placed on the bank. The remainder of the pipeline is exposed across the bottom of the channel and the right bank. The line is used to divert wash water return from the gravel plant to the opposite side of the river. (12-inch wash water return pipe authorized under Permit No. 8146, 1974 - Robertson Sand and Gravel Company). Entry Last Updated : 8/10/2021	UCIPAUG2021 8146
-----	------	------	------	------	----------	---	---------------------

188	2.72	2.72	Ramp	Ramp	Water Side	Ramp on the waterward shoulder. Entry Last Updated : 2/4/2021	GEILEVEELOG
-----	------	------	------	------	------------	--	-------------

423	2.75	2.75	UCIP	Culvert	Crossing	DS_ID:24493 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch corrugated metal (CM) pipe of an unknown purpose through the levee, at an unknown depth. (No permit found authorizing this pipe. Owner unknown). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 154+94)]. Entry Last Updated : 8/10/2021	UCIPAUG2021
-----	------	------	------	---------	----------	--	-------------

427	2.77	2.77	UCIP	Pipe	Water Side	DS_ID:24805 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: Standpipe on the waterside (WS) shoulder. Unable to confirm pipe alignment. (No permit found authorizing this pipe. Owner unknown). Entry Last Updated : 8/10/2021	UCIPAUG2021
-----	------	------	------	------	------------	---	-------------

5	2.79	2.79	UCIP	Pipe	Crossing	DS_ID:25127 EP_NO: 3362 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 14-inch corrugated metal (CM) water return pipe through the levee, 1.5 feet below the crown. Metal cutoff wall around the pipe at the center of the levee. Concrete sump on the landside (LS) end. Discharge trough and flap gate on the waterside (WS) slope. (18-inch pipe authorized under Permit No. 3362-A, 1964 - Robert Powell Products, Inc. Dredging to remove sand and gravel authorized under Permit Nos. 3362, 1960, 3362-B, 1978, 3362-C, 1979, 3362-D, 1981, and 3362-E, 1983 - Robert Powell Products, Inc.). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.80)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 3362
---	------	------	------	------	----------	--	---------------------



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

183	2.80	2.80	Ramp	Ramp	Water Side	Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	------	------	------------	---------------------------------	------------

437	2.82	2.82	UCIP	Pipe	Water Side	DS_ID:24806 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: Irrigation pipe of an unknown size or material through the levee, at an unknown depth. Standpipe on the waterside (WS) shoulder. (No permit found authorizing this pipe. Owner unknown). Entry Last Updated : 8/10/2021	UCIPAUG2021
-----	------	------	------	------	------------	--	-------------

457	2.82	2.82	UCIP	Culvert	Crossing	DS_ID:24328 EP_NO: 5890 Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch corrugated metal (CM) drainage pipe through the levee, 2.1 feet below the crown. Concrete drop inlet structure at the waterside (WS) shoulder. Maintenance facilities and yard on the landside (LS). Rock revetment on the WS slope. (8-inch pipe authorized under Permit No. 5890, 1968 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.83). USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 156+75)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 5890
-----	------	------	------	---------	----------	---	---------------------

184	2.84	2.84	Ramp	Ramp	Water Side	Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	------	------	------------	---------------------------------	------------

186	2.86	2.86	Gate	Metal	Crown	Metal Gate with barb wire at crown at end of gravel plant Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	------	-------	-------	--	------------

174	2.87	2.87	Fence	Barbed Wire	Water Side	Barbed wire fencing with T-post along landward shoulder. Entry Last Updated : 8/10/2020	GEILEVEELOG
-----	------	------	-------	-------------	------------	--	-------------

193	2.87	2.94	Structure	Pole - Utility	Land Side	Power poles on landward shoulder. Entry Last Updated : 8/10/2020	GEILEVEELOG
-----	------	------	-----------	----------------	-----------	---	-------------

192	2.87	2.95	Structure	Building	Land Side	Building houses a skate park. Entry Last Updated : 2/4/2021	USACEPI
-----	------	------	-----------	----------	-----------	--	---------

187	2.95	2.99	Fence	Post & Cable	Land Side	Entry Last Updated : 10/20/2014	INSPECTION
-----	------	------	-------	--------------	-----------	---------------------------------	------------

37	2.96	3.59	At Grade	Bikepath		New bikepath at waterside levee toe with trailhead at Sutters Landing with signs and landscaping at the trailhead. Entry Last Updated : 2/14/2018	LEVEELOG 19051
----	------	------	----------	----------	--	--	-------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
194	2.96	2.99	Structure	Pad	Land Side	Parking Lot even with levee crown Entry Last Updated : 10/20/2014	INSPECTION		
197	2.98	2.98	Structure	Sign	Crown	3 Signs at the Crown and one concrete base of a sign. Entry Last Updated : 10/20/2014	INSPECTION		
548	2.99	2.99	UCIP	Pipe	Crossing	DS_ID:24329 EP_NO: 14528 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel petroleum pipeline through the levee, 3 feet below the crown. Steel cutoff wall around the pipe at the center of the levee. (12-inch pipe authorized under Permit Nos. 14528 and 14528-A, 1987 - Southern Pacific Pipe Lines, Inc.) [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.92 - 3.62)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 14528		
817	2.99	3.63	Structure	Sign	Water Side	Petroleum pipeline marking signs along WS levee running parallel to levee every 100 ft. Entry Last Updated : 10/21/2014	INSPECTION		
814	2.99	2.99	Structure	Sign	Crown	Park and Wild life sign with garbage and recycle bins. Entry Last Updated : 10/20/2014	INSPECTION		
204	2.99	2.99	Structure	Relief Wells	Crown	Well LS of crest, no owner markings, ~4 inch vertical pipe inside, well cover. Entry Last Updated : 2/4/2021	USACEPI		
205	3.00	3.69	Fence	Chain Link	Land Side	Fence with access gates from landfill to crest. Entry Last Updated : 2/4/2021	USACEPI		
818	3.00	3.00	Structure	Control Box	Water Side	Electrical control box on waterside toe. Entry Last Updated : 8/10/2020	INSPECTION		
815	3.00	3.00	Gate	Metal	Land Side	Entry Last Updated : 10/20/2014	INSPECTION		
198	3.00	3.00	At Grade	Road / Highway	Crossing	Entry Last Updated : 8/11/2020	USGSQUAD_EGIS 4472		
200	3.02	3.02	Ramp	Ramp	Water Side	Gravel ramp to WS toe 15 ft wide. Entry Last Updated : 2/4/2021	USACEPI		
206	3.03	3.03	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
816	3.06	3.06	Structure	Pad	Water Side	Concrete pad with garbage can on top. Entry Last Updated : 10/20/2014	INSPECTION		
819	3.16	3.16	Structure	Control Box	Water Side	Control box at waterside slope Entry Last Updated : 8/10/2020	INSPECTION		
556	3.19	3.19	UCIP	Pipe	Crossing	DS_ID:24330 EP_NO: 15041 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 18-inch corrugated metal (CM) drainage pipe through the levee, at an unknown depth. Steel cutoff wall around the pipe at the center of the levee. Storm drain gate on the landside (LS) shoulder. Drainage ditch on the LS. Corrugated metal standpipe on the waterside (WS). Rock filled ditch on the WS. (18-inch pipe authorized under Permit No. 15041, 1993 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.15)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 15041		
210	3.19	3.25	Ditches	Unlined	Crown	Drainage ditch and Drop inlet on LS of crest road. 12 -inch C.M.P. outfall at toe of WS. Entry Last Updated : 2/4/2021	USACEPI		
823	3.30	3.30	Structure	Control Box	Water Side	Entry Last Updated : 12/15/2014	INSPECTION		
824	3.35	3.35	Structure	Pad	Water Side	Concrete pad with green garbage can on top. Entry Last Updated : 10/21/2014	INSPECTION		
212	3.38	3.38	Ramp	Ramp	Water Side	Travel ramp to WS toe ~10 ft wide. Entry Last Updated : 2/4/2021	USACEPI		
558	3.39	3.39	UCIP	Pipe	Crossing	DS_ID:24494 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 14-inch steel pipe of an unknown purpose through the levee, at an unknown depth. (No permit found authorizing this structure. Owner unknown). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 189+20)]. Entry Last Updated : 8/10/2021	UCIPAUG2021		
826	3.42	3.42	Structure	Control Box	Water Side	Entry Last Updated : 12/15/2014	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
827	3.53	3.53	Structure	Pad	Water Side	Concrete pad with green garbage can. Entry Last Updated : 10/21/2014	INSPECTION		
216	3.54	3.54	Structure	Control Box	Water Side	Entry Last Updated : 12/15/2014	INSPECTION		
560	3.58	3.58	UCIP	Pipe	Crossing	DS_ID:24331 EP_NO: 13879 Crossing Status: Found FIELD_STRUCT_DESC: 32-inch (not 30-inch, as specified in permit) concrete storm drain through the levee, 5.0 feet below the crown. Concrete collars around the pipe under the levee crown. Concrete headwall with apron and wing walls on the waterside (WS). Flap gate on the discharge end. Gate in chain link fence along the landside (LS) shoulder. Concrete channel on the LS. (30-inch pipe authorized under Permit No. 13879, 1984 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.55)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 13879		
213	3.60	3.60	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG 7249-A		
605	3.62	3.62	UCIP	Pipe	Crossing	DS_ID:24807 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: Petroleum pipeline of an unknown size or material through the levee, at an unknown depth. Kinder Morgan markers on the waterside (WS). Unable to confirm alignment. (No permit found authorizing this pipeline). Entry Last Updated : 8/10/2021	UCIPAUG2021		
830	3.62	3.62	Structure	Pad	Water Side	Concrete pad on WS toe with green garbage can. Entry Last Updated : 10/21/2014	INSPECTION		
832	3.64	3.64	Structure	Control Box	Water Side	Entry Last Updated : 12/15/2014	INSPECTION		
607	3.64	3.64	UCIP	Pipe	Crossing	DS_ID:24593 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 30-inch concrete sewer pipe through the levee, at an unknown depth. (No permit found authorizing this pipe. Owner unknown). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 202+80)]. Entry Last Updated : 8/10/2021	UCIPAUG2021		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
833	3.69	3.69	Structure	Sign	Crown	RR crossing sign. Entry Last Updated : 10/21/2014	INSPECTION		
611	3.69	3.69	UCIP	Conduit	Crossing	DS_ID:24334 EP_NO: 17176 Crossing Status: Found FIELD_STRUCT_DESC: 10-inch steel casing containing a 5-inch (not 6-inch, as specified in the permit) high-density polyethylene (HDPE) fiber optics conduit through the levee, 2.8 feet below the crown. Annular space grouted. Slurry wall around casing at the center of the levee. Concrete cap around casing on the waterside (WS) end. (6-inch fiber optics conduit authorized under Permit No. 17176, 2000 - Williams Communications). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.65)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 17176 17176-R		
617	3.69	3.69	UCIP	Conduit	Crossing	DS_ID:24332 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 5-inch (not 3-inch, as specified in the levee log) telephone conduit through the levee, 2.5 feet below the crown. (No permit found authorizing this pipe. Owner unknown). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.65)]. Entry Last Updated : 8/10/2021	UCIPAUG2021		
217	3.69	3.69	Structure	Bridge	Crossing	RR Bridge with double tracks. Entry Last Updated : 2/4/2021	USACEPI		
623	3.69	3.69	UCIP	Pipe	Crossing	DS_ID:24333 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 12-inch steel petroleum pipeline through the levee, 4.0 feet below the crown. (12-inch pipeline authorized under Permit No. 14528-A, 1987 - Southern Pacific Pipe Lines, Inc.) [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.65)]. Entry Last Updated : 8/10/2021	UCIPAUG2021		
218	3.70	3.70	Ramp	Ramp	Water Side	Ramp on waterward slope, access under S.P.R.R tracks. Entry Last Updated : 10/10/2014	GEILEVEELOG		
834	3.71	3.71	Structure	Sign	Crown	RR Crossing sign Entry Last Updated : 10/21/2014	INSPECTION		
225	3.75	3.75	Structure	Control Box	Water Side	Entry Last Updated : 3/24/2020	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
624	3.75	3.75	UCIP	Pipe	Crossing	DS_ID:24335 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 18-inch steel sewer force main through the levee, at an unknown depth. Concrete manhole on the waterside (WS) slope. (Installation of a cathodic protection system for an existing sewer line authorized under Permit Nos. 12801, 1979, and 12801-A, 1980 - Sacramento Regional County Sanitation District [SRCSD], Water Quality Division. No permit found authorizing the sewer line). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.73)]. Entry Last Updated : 8/10/2021	UCIPAUG2021		
222	3.82	3.82	Ramp	Ramp	Land Side	Connecting into the landward slope of the left bank levee of American River Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 7249		
42	3.83	3.83	Ramp	Ramp	Land Side	Gravel ramps to LS and WS toe. ~15 ft wide Hwy security fence across crest and WS slope. Entry Last Updated : 2/4/2021	LEVEELOG		
232	3.83	3.83	Ramp	Ramp	Water Side	Gravel ramps to LS and WS toe. ~15 ft wide Hwy security fence across crest and WS slope. Entry Last Updated : 2/4/2021	USACEPI		
240	3.84	3.89	Aerial	Bridge	Crossing	Business 80 freeway bridge. Entry Last Updated : 2/4/2021	USACEPI 1478 6804		
239	3.84	3.84	Fence	Chain Link	Land Side	Hwy fence across crest and LS slope. Entry Last Updated : 2/4/2021	USACEPI		
246	3.84	3.84	At Grade	Road / Highway	Crown	Business 80 Freeway crosses the levee above crown elevation. Bridge abutment in crown. Entry Last Updated : 10/10/2014	GEILEVEELOG		
234	3.84	3.84	Gate	Chain Link	Crown	Business 80 access gate. Entry Last Updated : 10/21/2014	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

626	3.85	3.85	UCIP	Pipe	Crossing	DS_ID:24336 EP_NO: 1587 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch concrete encased steel drainage pipe through the levee, 19.7 feet below the crown. Concrete cutoff walls around the pipe under each shoulder. Slide gate inside a corrugated metal (CM) pipe riser on the waterside (WS) slope. Flap gate on the WS end. (14-inch pipe authorized under Permit No. 1587, 1959 - Department of Public Works, Division of Highways [Caltrans]. Caltrans outfall structure was repaired by attaching a 26-foot-long pipe to the existing 24-inch pipe, installing a 12-inch, 60-foot-long drainage pipe, inserting grass plugs, and placing riprap around the outlet structure on the WS authorized under Permit No. 17840, 2004 - Caltrans). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.83)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 1587 17840
-----	------	------	------	------	----------	--	------------------------------

631	3.88	3.88	UCIP	Pipe	Crossing	DS_ID:24311 EP_NO: 2805 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Sacramento County Sanitation District No. 2 Pump Station] 18-inch concrete sewer main through the levee, 8.0 feet below the crown, 2.0 feet below the slopes, and approximately 50 feet from the landside (LS) edge. Concrete cutoff wall around the pipe under the waterside (WS) shoulder. 2-inch air release valve on the LS slope. Sewage pumping plant on the LS. Manhole present. Rock revetment on the WS slope. Crossing continues under the channel and through the opposite levee. (18-inch sewer main authorized under Permit No. 2805, 1958 - Sacramento County Sanitation District No. 2). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.86)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 2805
-----	------	------	------	------	----------	--	---------------------

836	3.89	3.89	Gate	Chain Link	Crown	Entry Last Updated : 10/21/2014	INSPECTION
-----	------	------	------	------------	-------	---------------------------------	------------

632	3.89	3.89	UCIP	Conduit	Crossing	DS_ID:24337 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 3-inch polyvinyl chloride (PVC) communications conduit through the levee, 2 feet below the crown. (No permit found authorizing this pipe. Owner unknown. Incorrect permit reference in levee log). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.85)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 12801-A
-----	------	------	------	---------	----------	---	------------------------

835	3.89	3.89	Fence	Chain Link	Land Side	Chain link fence crossing levee with gate access to business 80 freeway. Entry Last Updated : 10/21/2014	INSPECTION
-----	------	------	-------	------------	-----------	---	------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021  
American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
230	3.89	3.89	Structure	Control Box	Land Side	2 Control boxes on landside toe Entry Last Updated : 10/21/2014	INSPECTION		
69	3.89	4.66	Wall	Retaining	Land Side	Fences & retaining walls (one to four feet high) Entry Last Updated : 2/4/2021	LEVEELOG		
71	3.89	4.66	Fence	Chain Link	Land Side	Fences & retaining walls (one to four feet high) Entry Last Updated : 2/4/2021	LEVEELOG		
256	3.89	4.89	Revetment	Rock	Water Side	Bank rock revetted. Entry Last Updated : 10/10/2014	GEILEVEELOG		
837	3.91	3.91	Ramp	Ramp	Crossing	Ramp on both slopes. Access under Business 80 Freeway. Entry Last Updated : 10/21/2014	INSPECTION		
17	3.93	3.93	Structure	Stairs	Land Side	4-foot-wide concrete stairs on the landside and waterside slopes of the left bank levee of the American River. Entry Last Updated : 2/3/2021	LEVEELOG 16824		
261	3.93	3.93	Structure	Stairs	Water Side	4-foot-wide concrete stairs on the landside and waterside slopes of the left bank levee of the American River. Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 16824		
635	3.94	3.94	UCIP	Pipe	Crossing	DS_ID:24312 EP_NO: 5218 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 99] 66-inch steel drainage pipe through the levee, 8.3 feet below the crown. Corrugated metal (CM) cutoff wall around the pipe at the center of the levee. Siphon breaker inside a concrete box on the waterside (WS) slope. Concrete U-shaped headwall and splash apron on the WS. Flap gate on the WS end. Rock revetment along the WS slope. Stairs on both the landside (LS) and the WS slopes. (66-inch pipe authorized under Permit No. 5218, 1966 - City of Sacramento. Stairs on both slopes authorized under Permit No. 16824, 2001 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.93)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 5218		
637	3.96	3.96	UCIP	Pipe	Crossing	DS_ID:24348 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 10-inch pipe of an unknown material or purpose through the levee, 5.8 feet below the crown. Siphon breaker inside a corrugated metal (CM) riser on the landside (LS) slope. (No permit found authorizing this pipe. Owner unknown). Entry Last Updated : 8/10/2021	UCIPAUG2021		



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
262	3.97	3.97	Miscellaneous	Landscaping	Water Side	Plant trees, shrubs and grass within both banks and overflow area of the American River. Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 16796		
250	4.00	4.00	Ramp	Ramp	Land Side	Asphalt walkway ramp Entry Last Updated : 10/21/2014	INSPECTION		
244	4.01	4.02	Wall	Retaining	Land Side	30" Retaining wall, 100 foot long with shelf 3 by 10 at toe. With concrete walk path on level slope, 3' width. Permit 18224 authorized a 12" retaining wall - not 30". Entry Last Updated : 2/4/2021	USACEPI 18224		
251	4.02	4.02	Structure	Stairs	Land Side	Brick and tires/concrete handmade stairs on LS slope. Entry Last Updated : 10/21/2014	INSPECTION 18224		
267	4.09	4.09	Structure	Stairs	Land Side	Stairs from toe to the crown on the landside slope of left (south) bank levee of the American River. Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 17677		
640	4.11	4.11	UCIP	Pipe	Crossing	DS_ID:24495 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 7-inch steel pipe of an unknown purpose through the levee, at an unknown depth. Pump inside a pump house on the landside (LS). (No permit found authorizing this pipe. Owner unknown). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 228+89)]. Entry Last Updated : 8/10/2021	UCIPAUG2021		
252	4.11	4.11	Structure	Stairs	Land Side	Concrete stairs on LS slope. Entry Last Updated : 10/21/2014	INSPECTION 6890		
272	4.13	4.13	Structure	Stairs	Land Side	Concrete/wood stairs on LS slope. Entry Last Updated : 10/21/2014	USACEPI 16214 6385		
253	4.13	4.15	Wall	Retaining	Land Side	3 foot high Retaining Wall about 125 feet long. Entry Last Updated : 3/23/2020	INSPECTION 6385		
264	4.15	4.15	Structure	Stairs	Land Side	Several concrete stairs at LS toe. Entry Last Updated : 10/21/2014	INSPECTION 6388		
257	4.15	4.16	Wall	Retaining	Land Side	Approx. 3 ft. high wooden retaining wall at LS toe with two rainbird sprinklers. Entry Last Updated : 10/21/2014	INSPECTION 6388		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

277	4.17	4.17	Wall	Retaining	Land Side	Cement block fence with iron top built into levee slope. Landscaping within 10-ft of the levee toe obstruct access and visibility. Entry Last Updated : 8/11/2020	LEVEEINSPECTION 16214
-----	------	------	------	-----------	-----------	--	--------------------------

279	4.18	4.18	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG
-----	------	------	------	------	------------	---	-------------

281	4.18	4.18	Structure	Stairs	Land Side	Wooden Stairs Entry Last Updated : 2/4/2021	USACEPI 17437
-----	------	------	-----------	--------	-----------	--	------------------

283	4.21	4.21	Structure	Stairs	Land Side	Stairs with irr. System Entry Last Updated : 2/4/2021	USACEPI 6387
-----	------	------	-----------	--------	-----------	--	-----------------

282	4.22	4.22	Structure	Stairs	Land Side	Concrete Stairs. Entry Last Updated : 2/4/2021	USACEPI 6438
-----	------	------	-----------	--------	-----------	---	-----------------

266	4.22	4.22	Structure	Walkway	Land Side	Dirt trail/pedestrian path from LS toe to crown. Entry Last Updated : 10/21/2014	INSPECTION
-----	------	------	-----------	---------	-----------	---	------------

278	4.23	4.23	Structure	Stairs	Land Side	Stairs on LS slope partially cut from levee soil and partially tires/concrete at toe. Entry Last Updated : 10/21/2014	INSPECTION
-----	------	------	-----------	--------	-----------	--	------------

286	4.25	4.25	Miscellaneous	Landscaping	Land Side	Various landscaping plants with large redwood tree and rainbird sprinklers on LS slope. Entry Last Updated : 2/4/2021	INSPECTION 6388
-----	------	------	---------------	-------------	-----------	--	--------------------

280	4.25	4.25	Structure	Stairs	Land Side	Stone paver stairs from LS levee toe to crown. 6388: Authorizes landscaping, sprinklers, retaining wall, and stairway on LS slope. Entry Last Updated : 3/6/2020	INSPECTION 6388
-----	------	------	-----------	--------	-----------	---	--------------------

838	4.26	4.26	Structure	Walkway	Land Side	Stone paver walkway on LS slope from toe to crown that switchbacks up slope. Entry Last Updated : 10/22/2014	INSPECTION
-----	------	------	-----------	---------	-----------	---	------------

839	4.29	4.29	Structure	Walkway	Land Side	2' wide dirt path on LS slope from toe to crown. Entry Last Updated : 10/22/2014	INSPECTION
-----	------	------	-----------	---------	-----------	---	------------

292	4.31	4.31	Wall	Retaining	Land Side	Timber retaining wall Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 13160 6387
-----	------	------	------	-----------	-----------	--	--------------------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
293	4.31	4.31	Structure	Stairs	Land Side	Steps Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 13169 6387		
294	4.35	4.35	Structure	Stairs	Land Side	Paver stairs and CMU wall on LS slope and toe. Entry Last Updated : 2/4/2021	USACEPI		
304	4.36	4.36	Structure	Stairs	Land Side	Wooden stairs and irrigation system. Entry Last Updated : 8/10/2020	USACEPI		
306	4.41	4.41	Structure	Walkway	Land Side	Dirt Walkway on LS slope from toe to crown. Entry Last Updated : 2/4/2021	USACEPI		
290	4.42	4.42	Wall	Retaining	Land Side	Two 2' - 3' x 10' retaining walls at LS toe. Entry Last Updated : 2/4/2021	INSPECTION 6432 6436		
289	4.42	4.42	Structure	Stairs	Land Side	Concrete stairs. Permit 6436 authorizes landscaping, fence, planter, and concrete steps. Entry Last Updated : 3/6/2020	INSPECTION 6432 6436		
302	4.43	4.43	Structure	Stairs	Land Side	Concrete and brick stairs Entry Last Updated : 2/4/2021	USACEPI 6437		
291	4.45	4.45	Structure	Stairs	Land Side	Concrete and stone stairs on LS slope from toe to crown. Entry Last Updated : 10/22/2014	INSPECTION 6441		
297	4.46	4.46	Structure	Stairs	Land Side	Concrete stairs on LS slope from toe to crown. Entry Last Updated : 2/4/2021	INSPECTION 6441 6442		
298	4.49	4.49	Structure	Stairs	Land Side	Wooden stairs on LS slope from toe to crown do not appear to be authorized. 6437: Authorized ice plant, concrete walkway, sprinklers, and cobblestone retaining wall. Entry Last Updated : 3/27/2020	INSPECTION 6437 6504		
299	4.51	4.51	Structure	Stairs	Land Side	Wooden stairs with rope handrail on LS slope from toe to crown. Entry Last Updated : 2/4/2021	INSPECTION 6504 7248		
300	4.51	4.51	Structure	Stairs	Land Side	Concrete stairs on LS slope from toe to crown. Entry Last Updated : 10/22/2014	INSPECTION 6505		
312	4.52	4.52	Structure	Stairs	Land Side	Concrete paver stairs on LS slope from toe to crown. Entry Last Updated : 10/22/2014	INSPECTION 6504		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

310	4.52	4.52	Ramp	Ramp	Water Side	Dirt Ramp Entry Last Updated : 3/27/2020	USACEPI
-----	------	------	------	------	------------	---	---------

254	4.54	4.54	Ramp	Ramp	Water Side	Entry Last Updated : 1/14/2015	INSPECTION
-----	------	------	------	------	------------	--------------------------------	------------

644	4.58	4.58	UCIP	Pipe	Crossing	DS_ID:24314 EP_NO: 3737 Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch steel drainage pipe through the levee, 27.0 feet below the crown. Two corrugated metal (CM) cutoff walls around the pipe under each shoulder. Slide gate inside a CM riser on the waterside (WS) slope. Flap gate on the WS end. (Reactivation of a 30-inch gravity outlet under Permit No. 3737, 1962 - American River Flood Control District [ARFCD]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 4.62). USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 264+08)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 3737
-----	------	------	------	------	----------	---	---------------------

648	4.59	4.59	UCIP	Pipe	Crossing	DS_ID:24313 EP_NO: 1680 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 10] 1 of 4: 24-inch steel drainage siphon through the levee, 8.0 feet below the crown. Vent pipes located on the waterside (WS) slope. Flap gate and reinforced concrete (RC) discharge box on the WS. Pump on a concrete structure at the landside (LS) toe. (Four 24-inch pipes authorized under Permit No. 1680, 1953 - City of Sacramento. In 1999, the City of Sacramento relined the existing four 24-inch drainage pipes with a cured-in-place pipe [CIPP] system. Work was completed under structure maintenance--no permit issued or required by the Central Valley Flood Protection Board [CVFPB]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 4.60)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 1680
-----	------	------	------	------	----------	---	---------------------

320	4.59	4.59	Ramp	Ramp	Land Side	Earth fill and concrete ramp on the landward slope of the left bank levee of the American River. Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 16583 16583-A
-----	------	------	------	------	-----------	---	-----------------------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

650	4.59	4.59	UCIP	Pipe	Crossing	DS_ID:24590 EP_NO: 1680 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 10] 2 of 4: 24-inch steel drainage siphon through the levee, 8.0 feet below the crown. Vent pipes on the waterside (WS) slope. Flap gate and reinforced concrete (RC) discharge box on the WS. Pump on a concrete structure at the landside (LS) toe. (Four 24-inch pipes authorized under Permit No. 1680, 1953 - City of Sacramento. In 1999, the City of Sacramento relined the existing four 24-inch drainage pipes with a cured-in-place pipe [CIPP] system. Work was completed under structure maintenance--no permit issued or required by the Central Valley Flood Protection Board [CVFPB]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 4.60)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 1680
-----	------	------	------	------	----------	---	---------------------

656	4.59	4.59	UCIP	Pipe	Crossing	DS_ID:24591 EP_NO: 1680 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 10] 3 of 4: 24-inch steel drainage siphon through the levee, 8.0 feet below the crown. Vent pipes on the waterside (WS) slope. Flap gate and reinforced concrete (RC) discharge box on the WS. Pump on a concrete structure at the landside (LS) toe. (Four 24-inch pipes authorized under Permit No. 1680, 1953 - City of Sacramento. In 1999, the City of Sacramento relined the existing four 24-inch drainage pipes with a cured-in-place pipe [CIPP] system. Work was completed under structure maintenance--no permit issued or required by the Central Valley Flood Protection Board [CVFPB]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 4.60)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 1680
-----	------	------	------	------	----------	---	---------------------

658	4.59	4.59	UCIP	Pipe	Crossing	DS_ID:24592 EP_NO: 1680 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 10] 4 of 4: 24-inch steel drainage siphon through the levee, 8.0 feet below the crown. Vent pipes on the waterside (WS) slope. Flap gate and reinforced concrete (RC) discharge box on the WS. Pump on a concrete structure at the landside (LS) toe. (Four 24-inch pipes authorized under Permit No. 1680, 1953 - City of Sacramento. In 1999, the City of Sacramento relined the existing four 24-inch drainage pipes with a cured-in-place pipe [CIPP] system. Work completed under structure maintenance--no permit issued or required by the Central Valley Flood Protection Board [CVFPB]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 4.60)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 1680
-----	------	------	------	------	----------	---	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

260	4.60	4.60	Ramp	Ramp	Land Side	Entry Last Updated : 3/6/2020	INSPECTION 16583
-----	------	------	------	------	-----------	-------------------------------	---------------------

160	4.61	4.61	UCIP	Pipe	Land Side	DS_ID:24345 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 19-inch pipe of an unknown material or purpose through the levee, 6.7 feet below the crown. Pump on a pile structure inside a sump at the landside (LS) toe. Ramp on the waterside (WS) slope. Rock revetment on the WS slope. (No permit found authorizing this structure. Owner unknown). [Additional Reference(s): DWR Levee Log, 2002 (HLM 4.64)]. Entry Last Updated : 8/10/2021	UCIPAUG2021
-----	------	------	------	------	-----------	--	-------------

709	4.61	4.61	UCIP	Non-Round	Water Side	DS_ID:24808 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1 of 4: Unable to determine if there is a utility crossing. Concrete service box on the waterside (WS) shoulder. Landside (LS) has been regraded. (No permit found authorizing this utility. Owner unknown). Entry Last Updated : 8/10/2021	UCIPAUG2021
-----	------	------	------	-----------	------------	--	-------------

710	4.61	4.61	UCIP	Non-Round	Water Side	DS_ID:24809 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2 of 4: Unable to determine if there is a utility crossing. Concrete service box on the waterside (WS) shoulder. Landside (LS) has been regraded. (No permit found authorizing this utility. Owner unknown). Entry Last Updated : 8/10/2021	UCIPAUG2021
-----	------	------	------	-----------	------------	--	-------------

721	4.61	4.61	UCIP	Non-Round	Crossing	DS_ID:24810 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 3 of 4: Unable to determine if there is a utility crossing. Concrete service box on the waterside (WS) shoulder. Landside (LS) has been regraded. (No permit found authorizing this utility. Owner unknown). Entry Last Updated : 8/10/2021	UCIPAUG2021
-----	------	------	------	-----------	----------	--	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
725	4.61	4.61	UCIP	Non-Round	Water Side	DS_ID:24811 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 4 of 4: Unable to determine if there is a utility crossing. Concrete service box on the waterside (WS) shoulder. Landside (LS) has been regraded. (No permit found authorizing this utility. Owner unknown). Entry Last Updated : 8/10/2021	UCIPAUG2021		
263	4.62	4.62	Ramp	Ramp	Water Side	Entry Last Updated : 1/14/2015	INSPECTION		
728	4.65	4.65	UCIP	Pipe	Crossing	DS_ID:24315 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 19-inch steel pipe of an unknown purpose through the levee, 6.7 feet below the crown. Pump on a pile structure inside sump at the landside (LS) toe. Ramp on the waterside (WS) slope. Rock revetment on the WS slope. (No permit found authorizing 19-inch pipe. Transformer base and concrete ramp installed under Permit No. 16583, 2001 - City of Sacramento, Department of Utilities). [Additional Reference(s): DWR Levee Log, 2002 (HLM 4.64)]. Entry Last Updated : 8/10/2021	UCIPAUG2021		
271	4.65	4.65	Fence	Barbed Wire	Land Side	Metal wire fence between orange trees is within 10-ft of the levee toe. Entry Last Updated : 2/4/2021	LEVEEINSPECTION		
321	4.66	4.66	Structure	Stairs	Land Side	Stairs, planted vegetation and drip irrigation on LS slope. Entry Last Updated : 8/11/2020	USACEPI		
325	4.68	4.68	Structure	Stairs	Land Side	Wood and concrete stairs on LS slope. Entry Last Updated : 2/4/2021	USACEPI 6440		
314	4.68	4.68	Miscellaneous	Landscaping	Land Side	Privacy fence, persimmon tree and landscaping within 10-ft of the levee toe obstruct access and visibility. Entry Last Updated : 8/11/2020	LEVEEINSPECTION		
326	4.68	4.68	Structure	Stairs	Land Side	Wooden steps on landward slope. (App. No. 14312 Can) Entry Last Updated : 10/10/2014	GEILEVEELOG 14132		
324	4.69	4.69	Fence	Chain Link	Land Side	Chain Link fence at landside levee toe perpendicular to levee. Entry Last Updated : 10/22/2014	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
328	4.71	4.71	Structure	Stairs	Land Side	Concrete pavers stairs on Ls slope. Entry Last Updated : 2/4/2021	USACEPI 6445		
329	4.72	4.72	Structure	Walkway	Land Side	Brick walkway at levee toe Entry Last Updated : 8/11/2020	INSPECTION		
330	4.73	4.74	Fence	Wood	Land Side	Fence within 10-ft of the LS levee toe. Entry Last Updated : 9/18/2019	LEEVEINSPECTION		
731	4.74	4.74	UCIP	Pipe	Crossing	DS_ID:24496 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 18-inch steel drainage pipe through the levee, at an unknown depth. Flap gate on the waterside (WS) end. (No permit found authorizing this pipe. Owner unknown). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 265+07)]. Entry Last Updated : 8/10/2021	UCIPAUG2021		
65	4.74	4.75	Fence	Wood	Land Side	1-foot high retaining wall and 6-foot high fence on LS toe. 14312A: 5201 Sandburg Drive. Entry Last Updated : 3/30/2020	LEEVELOG 14312A		
334	4.74	4.74	Structure	Stairs	Land Side	Stairs on LS slope at 5201 Sandburg Dr. Entry Last Updated : 3/30/2020	USGSQUAD_EGIS 14312		
840	4.76	4.76	Structure	Stairs	Land Side	Stairs on LS slope. 12785: 5205 Sandburg Dr. Entry Last Updated : 3/30/2020	INSPECTION 12785		
332	4.78	4.78	Fence	Wood	Land Side	Privacy fence and storage sheds within 10-ft of the levee toe obstruct access and visibility. Entry Last Updated : 8/11/2020	LEEVEINSPECTION		
336	4.80	4.80	Wall	Retaining	Land Side	Retaining wall (18 inches by 50 ft) Entry Last Updated : 2/4/2021	USACEPI 6464		
307	4.81	4.81	Fence	Wood	Land Side	Permanent wood fence support beams diagonal across levee toe to support at top of fence. The fence is overgrown with ivy. Entry Last Updated : 8/11/2020	INSPECTION		
335	4.82	4.82	Structure	Stairs	Land Side	Concrete paver stairs on LS slope. Entry Last Updated : 3/9/2020	USACEPI 6507		



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
340	4.82	4.82	Fence	Chain Link	Land Side	Privacy fence and landscape prunings on levee slope and toe. Prunings removed, Fence obstructs access and visibility. Entry Last Updated : 3/30/2020	LEVEEINSPECTION
339	4.82	4.82	Structure	Stairs	Land Side	Wood stairs on LS slope. Entry Last Updated : 2/4/2021	USACEPI 6508
344	4.86	4.86	Structure	Stairs	Land Side	Cinder block stairs on concrete block on LS slope. Entry Last Updated : 2/4/2021	USACEPI 6465 6466
333	4.86	4.88	Wall	Retaining	Land Side	Retaining wall (24 inches by 50 ft ) and stairs on LS slope. Entry Last Updated : 2/4/2021	USACEPI 6467
337	4.87	4.87	Miscellaneous	Landscaping	Land Side	Grass planted at levee toe adjacent to retaining wall. Entry Last Updated : 10/22/2014	INSPECTION 6467
341	4.87	4.87	Structure	Building	Land Side	Wooden shed is located beneath the fig tree. Entry Last Updated : 3/30/2020	LEVEEINSPECTION 6468
343	4.88	4.88	Structure	Stairs	Land Side	Wood stairs on LS slope. Entry Last Updated : 2/4/2021	USACEPI 6468
338	4.88	4.88	Structure	Standpipe	Land Side	6 inch standpipe at toe of levee. Entry Last Updated : 10/22/2014	INSPECTION
345	4.88	4.91	Fence	Wood	Land Side	Wooden fence with bracing obstructs access and visibility. Entry Last Updated : 8/11/2020	LEVEEINSPECTION 6469
342	4.88	4.88	Miscellaneous	Irrigation	Land Side	Irrigation system on LS toe. Entry Last Updated : 2/4/2021	USACEPI 6468
841	4.91	4.91	Structure	Stairs	Land Side	Wood stairs Entry Last Updated : 8/11/2020	INSPECTION 6469 6471
348	4.93	4.93	Structure	Stairs	Land Side	Concrete stairs on LS slope. House may be within levee easement depending on where toe is defined. Entry Last Updated : 3/9/2020	USACEPI 6434 6471
842	4.93	4.93	Fence	Wood	Land Side	Wood fence extended over levee toe. Palm tree and landscaping in back yard. Entry Last Updated : 8/11/2020	INSPECTION 6434

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
346	4.99	4.99	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 2/4/2021	GEILEVEELOG		
347	5.00	5.00	Structure	Sign	Water Side	Sign at levee toe on waterside. Entry Last Updated : 10/22/2014	INSPECTION		
843	5.04	5.04	Ramp	Ramp	Land Side	Entry Last Updated : 10/22/2014	INSPECTION		
351	5.06	5.07	Fence	Wrought Iron	Land Side	Privacy fence and landscaping within 10-ft of the levee toe obstruct access and visibility. Entry Last Updated : 8/11/2020	LEVEEINSPECTION		
350	5.08	5.08	Structure	Stairs	Land Side	Paver stairs on LS slope. Entry Last Updated : 3/9/2020	USACEPI 6510		
354	5.09	5.09	Fence	Wood	Land Side	Privacy fence and landscaping within 10-ft of the levee toe obstruct access and visibility. Entry Last Updated : 8/11/2020	LEVEEINSPECTION		
844	5.09	5.12	Fence	Barbed Wire	Land Side	Entry Last Updated : 10/22/2014	INSPECTION		
845	5.13	5.13	Fence	Wood	Land Side	Entry Last Updated : 10/22/2014	INSPECTION		
355	5.14	5.14	Fence	Chain Link	Land Side	Chain link fence, helix sky pencil, and landscaping within 10-ft of the levee toe obstruct access and visibility. Entry Last Updated : 2/4/2021	LEVEEINSPECTION 3375 6512		
359	5.17	5.17	Fence	Wood	Land Side	Wood privacy fence and landscaping within 10-ft of the levee toe obstruct access and visibility. Entry Last Updated : 2/4/2021	LEVEEINSPECTION 6512		
357	5.17	5.32	Miscellaneous	Landscaping	Land Side	Glen Hall Park along landward side of levee. Entry Last Updated : 10/10/2014	GEILEVEELOG 15795		
356	5.17	5.23	Fence	Chain Link	Land Side	Chain link fence along landside toe. Entry Last Updated : 10/10/2014	GEILEVEELOG 15795		
361	5.24	5.24	Ramp	Ramp	Crossing	Ramp on both slopes. Access to Carlson Dr. Entry Last Updated : 10/10/2014	GEILEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
353	5.24	5.24	Gate	Metal	Land Side	Gravel head on ramp to LS Pipe gate at foot of ramp. Entry Last Updated : 2/4/2021	USACEPI		
363	5.32	5.32	Ramp	Ramp	Land Side	Asphalt ramp ~3ft wide to LS toe. Entry Last Updated : 8/11/2020	USACEPI		
364	5.33	5.37	Wall	Retaining	Land Side	~24 inch by 100 ft retaining wall on LS toe. Entry Last Updated : 2/4/2021	USACEPI		
365	5.34	5.34	Structure	Pool	Land Side	Swimming pool ~10 ft from LS toe. Entry Last Updated : 8/11/2020	USACEPI		
370	5.34	6.05	Fence	Chain Link	Land Side	Fences along landward slope and toe. Entry Last Updated : 2/4/2021	GEILEVEELOG 6474		
378	5.43	5.43	Miscellaneous	Landscaping	Land Side	LS slope is terraced and landscaped with irrigation CMU wall (3 ft x 80 ft) at LS toe. Entry Last Updated : 2/4/2021	USACEPI 6476 6477		
377	5.45	5.45	Fence	Wood	Land Side	Wood privacy fence within 10-ft of the levee toe obstruct access and visibility. Entry Last Updated : 2/4/2021	LEVEEINSPECTION 6476 6478		
373	5.50	5.50	Structure	Stairs	Land Side	Wood and stone stairs on LS slope. Entry Last Updated : 2/4/2021	USACEPI 6477 6480		
372	5.51	5.51	Structure	Stairs	Land Side	Concrete paver stairs on LS slope. Entry Last Updated : 2/4/2021	USACEPI 6480 6481		
380	5.54	5.54	Structure	Stairs	Land Side	Concrete stairs on L S slope. Entry Last Updated : 2/4/2021	USACEPI 6481		
399	5.55	5.55	Fence	Wood	Land Side	38-inch high, 18-foot long Redwood fence perpendicular to and on the landside toe of left (west) bank levee of the American River. Entry Last Updated : 2/4/2021	USGSQUAD_EGIS 17961		
382	5.56	5.56	Wall	Concrete / Masonry Wall	Land Side	Concrete wall in LS slope. Entry Last Updated : 2/4/2021	USACEPI 8768		
384	5.57	7.37	Revetment	Rock	Water Side	Levee reconstructed by USCE, 1965. Emergency site, bank protection program. Waterward bank rock revetted, rock grains in river. Entry Last Updated : 2/4/2021	GEILEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
385	5.57	5.57	Miscellaneous	Landscaping	Land Side	Planting of garden or shrubbery on the American R. L. bank levee. Entry Last Updated : 5/15/2020	USGSQUAD_EGIS 12966		
381	5.59	5.59	Structure	Manhole Cover	Land Side	Two ~24 to 36 inch manholes near LS toe between building and fence. Unknown utility possible sewer collector. No utility found on waterside. Entry Last Updated : 2/4/2021	USACEPI		
379	5.60	5.60	Structure	Stairs	Land Side	Stairs path on LS slope. Entry Last Updated : 2/4/2021	USACEPI 6483 6497		
376	5.60	5.60	Miscellaneous	Landscaping	Land Side	Landscape planter at LS toe Entry Last Updated : 2/4/2021	INSPECTION 6483 6497		
392	5.64	5.64	Ramp	Ramp	Water Side	Y ramp on the waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		
393	5.65	5.65	Structure	Building	Land Side	A cement block building on the levee slope obstructs access. Entry Last Updated : 5/15/2020	LEVEEINSPECTION		
388	5.65	5.65	Wall	Retaining	Land Side	Rock wall on LS slope and toe. Entry Last Updated : 2/4/2021	USACEPI 6486		
846	5.65	5.65	Miscellaneous	Landscaping	Land Side	Garden at landside toe. Entry Last Updated : 10/22/2014	INSPECTION 6485		
391	5.65	5.65	Structure	Stairs	Land Side	Brick and mortar stairs in LS slope. Entry Last Updated : 2/4/2021	USACEPI 3587 6486		
398	5.66	5.66	Structure	Stairs	Water Side	Entry Last Updated : 8/10/2020	USGSQUAD_EGIS 6487 6487A		
390	5.66	5.66	Structure	Stairs	Land Side	Concrete stairs on LS slope and toe. Entry Last Updated : 2/4/2021	USACEPI 6487		
847	5.66	5.66	Wall	Retaining	Land Side	Concrete stairs wall on LS slope and toe. Entry Last Updated : 2/4/2021	INSPECTION 3587 6487		
396	5.67	5.67	Miscellaneous	Irrigation	Land Side	Irrigation system and CMU wall at LS toe. Entry Last Updated : 2/4/2021	USACEPI 6487 6494		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
400	5.68	5.68	Structure	Stairs	Land Side	CMU stairs and wall (2-3 ft x 80 ft) on LS slope and toe. Entry Last Updated : 2/4/2021	USACEPI 6494		
394	5.69	5.69	Structure	Stairs	Land Side	Concrete stairs and wall on LS slope and toe. Entry Last Updated : 2/4/2021	USACEPI 6489		
850	5.73	5.73	Miscellaneous	Landscaping	Land Side	Planter boxes on top of brick retaining wall. Entry Last Updated : 3/10/2020	INSPECTION		
401	5.73	5.73	Structure	Stairs	Land Side	Concrete paver stairs on LS Slope. Entry Last Updated : 2/4/2021	USACEPI 6491		
849	5.74	5.74	Wall	Retaining	Land Side	Cinder block retaining wall at landside toe of levee. Entry Last Updated : 10/22/2014	INSPECTION 6491		
851	5.75	5.75	Wall	Concrete / Masonry Wall	Land Side	CMU wall perpendicular to levee from fence to levee slope. Entry Last Updated : 2/4/2021	INSPECTION 6492		
405	5.75	5.75	Structure	Stairs	Land Side	Brick stairs on LS slope and toe. Entry Last Updated : 2/4/2021	USACEPI 6492		
852	5.76	5.76	Wall	Retaining	Land Side	CMU wall at levee toe at base of stairs. Entry Last Updated : 2/4/2021	INSPECTION 6492		
406	5.76	5.76	Structure	Stairs	Land Side	Stairs lead down to retaining wall Entry Last Updated : 3/10/2020	USACEPI		
853	5.79	5.79	Structure	Stairs	Land Side	Concrete/brick steps on LS slope. Entry Last Updated : 2/4/2021	INSPECTION 6483 6493		
854	5.79	5.79	Wall	Retaining	Land Side	Wall on LS slope and toe. Entry Last Updated : 2/4/2021	INSPECTION 6483 6493		
855	5.80	5.80	Wall	Retaining	Land Side	Irrigation, paver stairs, wall, sled at LS slope and toe. Entry Last Updated : 5/15/2020	INSPECTION 6493		
408	5.80	5.80	Structure	Stairs	Land Side	Paver stairs at LS slope and toe. Entry Last Updated : 2/4/2021	USACEPI 6493		
856	5.80	5.80	Miscellaneous	Landscaping	Land Side	Irrigation, paver stairs, wall, sled at LS slope and toe. Entry Last Updated : 5/15/2020	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
407	5.81	5.81	Structure	Building	Land Side	Building Issue. Wood and fiberglass structure within 10-ft of the levee toe. Entry Last Updated : 5/15/2020	LEVEEINSPECTION		
409	5.81	5.81	Structure	Stairs	Land Side	Wood and brick stairs and wall footing on LS slope and toe. Entry Last Updated : 2/4/2021	USACEPI 18063 6495		
857	5.82	5.82	Wall	Retaining	Land Side	CMU walls on LS slope and toe. Entry Last Updated : 2/4/2021	INSPECTION 6496		
411	5.82	5.82	Structure	Stairs	Land Side	Concrete stairs on LS slope and toe. Entry Last Updated : 2/4/2021	USACEPI 6496		
858	5.83	5.83	Structure	Stairs	Land Side	Concrete stairs at landside levee toe. Entry Last Updated : 2/4/2021	INSPECTION 6498		
859	5.83	5.83	Wall	Retaining	Land Side	CMU retaining wall at landside levee toe. Entry Last Updated : 2/4/2021	INSPECTION 6498		
49	5.85	5.85	Structure	Stairs	Land Side	CMU steps at 110 Sandburg Dr. Entry Last Updated : 2/4/2021	LEVEELOG 12507 12507-A		
90	5.85	5.85	Miscellaneous	Irrigation	Land Side	Sprinkler system at 110 Sandburg Dr. Entry Last Updated : 2/4/2021	LEVEELOG 12507 12507-A		
860	5.85	5.85	Wall	Retaining	Land Side	Retaining Wall at 110 Sandburg Dr. Entry Last Updated : 2/4/2021	INSPECTION 12507 12507-A		
861	5.86	5.86	Wall	Retaining	Land Side	CMU wall at LS toe. Entry Last Updated : 2/4/2021	INSPECTION 6499		
413	5.86	5.86	Structure	Building	Land Side	Garage at LS toe. Entry Last Updated : 2/4/2021	USACEPI 6499		
418	5.87	6.13	At Grade	Bikepath	Crown	4-foot-wide, 940-foot-long, Class 1 bicycle path and install a 54-inch-high, 600-foot-long tubular steel fence on the waterside and crown of the left (south) bank levee of the American River. Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 17349		
416	5.87	5.87	Structure	Building	Land Side	LS slope is terraced and landscaped with irrigation. BBQ structure, brick shed, and Koi pond near LS toe. Entry Last Updated : 2/4/2021	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
417	5.87	5.87	Miscellaneous	Landscaping	Land Side	LS slope is terraced and landscaped with irrigation. Entry Last Updated : 2/4/2021	USACEPI 6503		
415	5.88	5.88	Structure	Stairs	Land Side	Paver stairs and CMU wall on LS slope and toe. Entry Last Updated : 2/4/2021	USACEPI 6502		
419	5.90	5.90	Miscellaneous	Landscaping	Land Side	Added topsoil and terracing on land side of levee. Landscaping also includes sprinklers and terraced garden. Entry Last Updated : 2/4/2021	USGSQUAD_EGIS 3548 6502		
349	5.90	5.90	Structure	Stairs	Land Side	Brick stairs with black metal handrail. Entry Last Updated : 2/4/2021	INSPECTION 6502 6503		
426	5.91	5.91	Fence	Wood	Land Side	Fence Issue. Wooden privacy fence. Entry Last Updated : 7/31/2020	LEVEEINSPECTION		
369	5.91	5.91	Structure	Stairs	Land Side	Brick stairs with rocks. Entry Last Updated : 2/4/2021	INSPECTION 17712 6503		
420	5.91	5.91	Wall	Retaining	Land Side	Retaining wall at landside toe next to fence. Entry Last Updated : 2/4/2021	INSPECTION 17779 6503		
421	5.92	5.92	Miscellaneous	Landscaping	Land Side	Three large stumps at landside toe. Entry Last Updated : 10/23/2014	INSPECTION 6503		
425	5.93	5.93	Structure	Stairs	Land Side	Brick stairs reinforced with treated 4x4 wood. Entry Last Updated : 2/4/2021	INSPECTION 17712		
732	5.96	5.96	UCIP	Pipe	Crossing	DS_ID:24316 EP_NO: 2541 Crossing Status: Found FIELD_STRUCT_DESC: [Pumping Plant No. 5] 1 of 3: 36-inch concrete encased steel drainage pipe through the levee, 11.2 feet below the crown. Two concrete cutoff walls around the pipe under each shoulder. Siphon breaker on the waterside (WS) slope. Pumping plant on the landside (LS). Concrete U-shaped headwall and flap gate on the WS end. Rock revetment on the WS slope. (36-inch pipe authorized under Permit No. 2541, 1957 - American River Flood Control District [ARFCD]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 5.98)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 2541		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
733	5.96	5.96	UCIP	Pipe	Crossing	DS_ID:24589 EP_NO: 2541 Crossing Status: Found FIELD_STRUCT_DESC: [Pumping Plant No. 5] 2 of 3: 36-inch corrugated metal drainage pipe through the levee, 21.0 feet below the crown. Pumping plant on the landside (LS). Concrete U-shaped headwall and flap gate on the waterside (WS) end. Rock revetment on the WS slope. (Two 36-inch steel discharge pipes at Pumping Plant No. 5 were authorized under Permit No. 2541, 1957 - American River Flood Control District [ARFCD]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 5.98). USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 334+75)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 2541		
738	5.96	5.96	UCIP	Pipe	Crossing	DS_ID:24588 EP_NO: 2541 Crossing Status: Found FIELD_STRUCT_DESC: [Pumping Plant No. 5] 3 of 3: 36-inch concrete encased steel drainage pipe through the levee, 11.2 feet below the crown. Two concrete cutoff walls around the pipe under each shoulder. Siphon breaker on the waterside (WS) slope. Pumping plant on the landside (LS). Concrete U-shaped headwall and flap gate on the WS end. Rock revetment on the WS slope. (36-inch pipe authorized under Permit No. 2541, 1957 - American River Flood Control District [ARFCD]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 5.98)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 2541		
866	5.97	5.97	Fence	Chain Link	Land Side	Chain link fence around pump station Entry Last Updated : 10/23/2014	INSPECTION		
432	5.99	5.99	Fence	Wood	Land Side	Apartment complex privacy fence and shrubs within 10-ft of the slope obstruct visibility. Entry Last Updated : 2/4/2021	LEVEEINSPECTION		
135	5.99	5.99	Ramp	Ramp	Water Side	Three ramps. One asphalt ramp to landside to pump station. One to WS patrol road, and one to church parking lot. Entry Last Updated : 2/4/2021	LEVEELOG		
424	5.99	5.99	Ramp	Ramp	Land Side	Three ramps. One asphalt ramp to landside to pump station. One to WS patrol road, and one to church parking lot. Entry Last Updated : 2/4/2021	USACEPI		
439	6.00	6.12	At Grade	Bikepath	Water Side	Asphalt bike path to WS toe. Entry Last Updated : 2/4/2021	USACEPI 17349		



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
440	6.01	6.01	Ramp	Ramp	Water Side	Ramp on the waterward slope. Access from under "H" Street Bridge. Entry Last Updated : 10/10/2014	GEILEVEELOG		
867	6.01	6.05	At Grade	Bikepath	Crown	Bike path at crown goes to J street bridge and turns and heads down LS slope along J street. Entry Last Updated : 2/4/2021	INSPECTION 17349		
430	6.01	6.01	Gate	Chain Link	Land Side	Chain link gate at end of ramp at the church. Entry Last Updated : 8/3/2020	INSPECTION 17349		
868	6.02	6.02	Structure	Sign	Crown	Two bike path signs. Entry Last Updated : 2/4/2021	INSPECTION 17349		
869	6.02	6.15	Fence	Metal	Water Side	Green metal fence/railing along bike path down the ramp underneath H street. Entry Last Updated : 10/23/2014	INSPECTION 17349		
870	6.02	6.05	Revetment	Rock	Water Side	Revetment on other side of green fence along bikepath. Entry Last Updated : 10/23/2014	INSPECTION		
871	6.04	6.04	Ramp	Ramp	Water Side	Entry Last Updated : 10/23/2014	INSPECTION		
875	6.05	6.05	Structure	Pole	Crown	Posts at crown where the bikepath turns down the LS slope. Entry Last Updated : 10/23/2014	INSPECTION		
435	6.05	6.05	Structure	Bridge	Water Side	Vehicular bridge. Entry Last Updated : 2/4/2021	USACEPI 13292 557		
872	6.05	6.05	At Grade	Bikepath	Land Side	Bike path ramp at LS slope. Bike path turns from levee and heads down LS slope along J Street. Entry Last Updated : 2/4/2021	INSPECTION 17349		
436	6.05	6.05	Wall	Retaining	Land Side	Retaining wall and bike path ramp at LS slope. Entry Last Updated : 2/4/2021	USACEPI 17349		
873	6.06	6.06	Gate	Metal	Water Side	Two pipe gates on WS toe. Entry Last Updated : 8/11/2020	INSPECTION		
874	6.06	6.06	At Grade	Road / Highway	Crossing	H Street Entry Last Updated : 10/23/2014	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
434	6.06	6.06	Gate	Metal	Crown	Two pipe gates across crest. Entry Last Updated : 8/3/2020	USACEPI		
441	6.06	6.06	Fence	Chain Link	Land Side	Chain link fence on top of retaining wall. Entry Last Updated : 2/4/2021	INSPECTION 17349		
445	6.06	6.06	Aerial	Communications	Crossing	Overhead telephone cables cross the levee. Entry Last Updated : 8/3/2020	GEILEVEELOG 14598		
739	6.06	6.06	UCIP	Conduit	Crossing	DS_ID:24317 EP_NO: 1595 Crossing Status: Not Found FIELD_STRUCT_DESC: 3-inch steel communications conduit through the levee, 3.0 feet below the crown. Wood planking over the conduit under the crown between the shoulders. (3-inch conduit authorized under Permit No. 1595, 1959 - Pacific Telephone and Telegraph Company [PT&T]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 6.09)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 1595		
742	6.07	6.07	UCIP	Pipe	Crossing	DS_ID:24587 EP_NO: 1205 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED AND REMOVED* 14-inch steel sewer force main through the levee, at an unknown depth. Sewer line removed and grouted by the City of Sacramento during construction of bike trail access to Cavalier Avenue in 2003. (14-inch sewer force main authorized under Permit No. 1205, 1947 - County of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 6.10). USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 341+00)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 1205		
743	6.07	6.07	UCIP	Pipe	Crossing	DS_ID:24318 EP_NO: 5152 Crossing Status: Found FIELD_STRUCT_DESC: 14-inch steel water main through the levee, 5.4 feet below the crown. Metal cutoff wall and concrete block around the pipe at the center of the levee. (14-inch water main authorized under Permit No. 5152, 1965 - City of Sacramento, Division of Water and Sewers). [Additional Reference(s): DWR Levee Log, 2002 (HLM 6.10)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 2010 5152		
453	6.07	6.07	Gate	Metal	Crown	Cross fence, pipe gate. Access from "H" Street. Entry Last Updated : 10/10/2014	GEILEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021  
American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
443	6.07	6.07	Gate	Metal	Water Side	Metal gate along bike path down the ramp down the WS slope along the Bike path. Entry Last Updated : 10/23/2014	GEILEVEELOG		
449	6.08	6.08	Aerial	Communications	Crossing	Overhead television cable across levee. Entry Last Updated : 2/4/2021	GEILEVEELOG 14598		
451	6.08	6.08	Structure	Pole - Utility	Land Side	Power pole visible at LS slope. 14598: Aerial cable across American River on five wooden poles. Entry Last Updated : 8/3/2020	INSPECTION 14598		
746	6.08	6.08	UCIP	Pipe	Crossing	DS_ID:24338 EP_NO: 5685 Crossing Status: Found FIELD_STRUCT_DESC: 66-inch steel drainage pipe through the levee, 9.3 feet below the crown. Corrugated metal (CM) cutoff wall around the pipe between the center of the levee and the landside (LS) shoulder. Siphon breaker inside a housing on the waterside (WS) slope. Concrete U-shaped headwall and splash apron on the WS. Flap gate on the WS end. Metal trash rack between the headwalls. Rock revetment on the WS slope. (66-inch drainage pipe authorized under Permit No. 5685, 1968 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 6.11)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 5685		
462	6.08	6.08	Structure	Gauge	Water Side	DWR gauging station on WS slope attached to H street bridge with corrugated metal around base. Entry Last Updated : 2/4/2021	INSPECTION 4241		
454	6.08	6.80	Miscellaneous	Landscaping	Land Side	CSUS campus along the landward side. Entry Last Updated : 10/10/2014	GEILEVEELOG		
876	6.08	6.08	Structure	Pole - Utility	Water Side	Power pole with 2 cut off poles in WS slope Entry Last Updated : 8/3/2020	INSPECTION 3854 4241		
877	6.08	6.08	Structure	Control Box	Crown	Two street lighting control boxes flush to the ground and one standing control box at eastside of bridge at crown near gate. Entry Last Updated : 8/3/2020	INSPECTION		
438	6.08	6.15	Revetment	Rock	Water Side	Rock revetment along bikepath ramp on the other side of the green fence. Entry Last Updated : 8/3/2020	INSPECTION		
444	6.08	6.69	At Grade	Bikepath	Crown	Approximately 0.6 mile of paved bikeway on the left bank levee of the American River. Entry Last Updated : 2/4/2021	GEILEVEELOG 14027		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

455	6.10	6.10	Barrier	Concrete	Crown	Standpipe barriers across levee crown, pipe gate. Entry Last Updated : 10/10/2014	GEILEVEELOG
-----	------	------	---------	----------	-------	--	-------------

878	6.10	6.10	Ramp	Ramp	Land Side	Ramp down LS slope with bikepath on top Entry Last Updated : 10/23/2014	INSPECTION
-----	------	------	------	------	-----------	--	------------

459	6.11	6.11	Fence	Barbed Wire	Land Side	4 ft Fence at LS toe. Entry Last Updated : 2/3/2021	USACEPI
-----	------	------	-------	-------------	-----------	--	---------

747	6.11	6.11	UCIP	Pipe	Crossing	DS_ID:24339 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 6-inch steel drainage pipe through the levee, 3.0 feet below the crown. Siphon breaker on the waterside (WS) shoulder. Concrete outfall structure and flap gate on the WS end. (No permit found authorizing this structure. Owner unknown). [Additional Reference(s): DWR Levee Log, 2002 (HLM 6.14)]. Entry Last Updated : 8/10/2021	UCIPAUG2021
-----	------	------	------	------	----------	--	-------------

456	6.13	6.13	Structure	Sign	Land Side	"H Street" sign. Entry Last Updated : 10/23/2014	INSPECTION
-----	------	------	-----------	------	-----------	---	------------

748	6.21	6.21	UCIP	Pipe	Crossing	DS_ID:24434 EP_NO: 16236 Crossing Status: Not Found FIELD_STRUCT_DESC: 16-inch steel drainage pipe through the levee, approximately 2.0 feet below the crown. Siphon breaker on the landside (LS) shoulder. Pump station on the LS. Concrete outfall structure and flap gate on the waterside (WS) end. Rock revetment on the WS end. (16-inch drainage pipe authorized under Permit No. 16236, 1995 - California State University, Sacramento [CSUS]). Entry Last Updated : 8/10/2021	UCIPAUG2021 16236
-----	------	------	------	------	----------	--	----------------------

464	6.23	6.46	Structure	Pad	Land Side	Sac state parking lot at toe of LS slope. Entry Last Updated : 2/4/2021	USACEPI
-----	------	------	-----------	-----	-----------	--	---------

749	6.27	6.27	UCIP	Pipe	Crossing	DS_ID:24436 EP_NO: 5876 Crossing Status: Not Found FIELD_STRUCT_DESC: 78-inch corrugated metal (CM) pipe containing a 66-inch steel drainage pipe through the levee, 24.6 feet below the crown. Annular space pressure grouted. Pumping plant on the landside (LS). (66-inch drainage pipe inside a 78-inch pipe authorized under Permit No. 5876, 1968 - City of Sacramento). Entry Last Updated : 8/10/2021	UCIPAUG2021 5876
-----	------	------	------	------	----------	---	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
477	6.44	6.44	Structure	Pipe Section	Land Side	2ft x 3ft drop inlet at LS toe. Appears to run parallel to levee. Entry Last Updated : 2/4/2021	USACEPI		
470	6.44	6.44	Fence	Metal	Water Side	Beaver fence site, extent unknown. Entry Last Updated : 2/4/2021	USACEPI		
458	6.46	6.46	Structure	Walkway	Land Side	Entry Last Updated : 8/3/2020	INSPECTION		
480	6.48	6.48	Fence	Chain Link	Land Side	Fence line at toe on the LS. Entry Last Updated : 2/3/2021	USACEPI		
474	6.49	6.49	Mark	Bench Mark	Water Side	Concrete monument (3ft x 3ft). Entry Last Updated : 2/4/2021	USACEPI		
475	6.49	6.49	Structure	Stairs	Land Side	~8 ft wide Concrete stairway on LS slope. Entry Last Updated : 8/3/2020	USACEPI 6646		
486	6.50	6.50	At Grade	Road / Highway	Land Side	Jed Smith Drive (the western approach to the Guy West Bridge) Entry Last Updated : 2/4/2021	USGSQUAD_EGIS 16744		
750	6.53	6.53	UCIP	Pipe	Crossing	DS_ID:24497 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 3: 18-inch corrugated metal (CM) drainage pipe through the levee, at an unknown depth. Flap gate on the waterside (WS) end. (No permit found authorizing this pipe. Owner unknown). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 367+40)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 7062 7062-A		
751	6.53	6.53	UCIP	Pipe	Crossing	DS_ID:24585 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 2 of 3: 18-inch corrugated metal (CM) drainage pipe through the levee, at an unknown depth. Flap gate on the waterside (WS) end. (No permit found authorizing this pipe. Owner unknown). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 367+40)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 7062 7062-A		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

755	6.53	6.53	UCIP	Pipe	Crossing	DS_ID:24586 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 3 of 3: 18-inch corrugated metal (CM) drainage pipe through the levee, at an unknown depth. Flap gate on the waterside (WS) end. (No permit found authorizing this pipe. Owner unknown). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 367+40)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 7062 7062-A
-----	------	------	------	------	----------	--	-------------------------------

466	6.56	6.56	Structure	Control Box	Land Side	Concrete electrical control box flush to ground on LS toe. Entry Last Updated : 10/27/2014	INSPECTION
-----	------	------	-----------	-------------	-----------	---	------------

461	6.57	6.66	Fence	Chain Link	Water Side	Chain link fencing at construction worksite for Guy West bridge construction. Entry Last Updated : 2/4/2021	INSPECTION 16744
-----	------	------	-------	------------	------------	--	---------------------

489	6.57	6.57	Structure	Bridge	Crossing	Pedestrian Bridge across the channel. Pad on the levee crown for approach to bridge, concrete paved. Concrete abutment at the toe of the waterward slope. Concrete pier on the waterward bank. Entry Last Updated : 2/4/2021	GEILEVEELOG 5098 5417
-----	------	------	-----------	--------	----------	---	-----------------------------

757	6.57	6.57	UCIP	Conduit	Crossing	DS_ID:24340 EP_NO: 5417 Crossing Status: Found FIELD_STRUCT_DESC: Two 5-inch concrete encased steel electrical conduits through the levee, 2.5 feet below the crown. Manhole on the landside (LS). Concrete sidewalk over conduits on the levee crown. Bridge abutments on the waterside (WS). Concrete pier on the WS slope. (Two 5-inch pipes authorized under Permit No. 5417, 1967 - Sacramento Municipal Utility District [SMUD]. Pedestrian bridge on the WS authorized under Permit No. 5098, 1967 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 6.61)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 5417
-----	------	------	------	---------	----------	--	---------------------

485	6.57	6.80	Fence	Chain Link	Land Side	Chain link fence along landward toe. Entry Last Updated : 10/10/2014	GEILEVEELOG
-----	------	------	-------	------------	-----------	---	-------------

460	6.57	6.57	Structure	Building	Land Side	CSUS maintenance office at LS toe. Entry Last Updated : 10/27/2014	INSPECTION
-----	------	------	-----------	----------	-----------	---	------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

758	6.57	6.57	UCIP	Pipe	Crossing	DS_ID:24341 EP_NO: 1669 Crossing Status: Found FIELD_STRUCT_DESC: [Sac State Outfall] 1 of 6: 14-inch steel drainage pipe through the levee, 2.5 feet below the crown. Concrete cutoff wall around the pipe at the center of the levee. Grouted concrete spillway on the waterside (WS) end. Manhole on the WS shoulder. (Two 20-inch and one 14-inch pipes authorized under Permit No. 1669, 1952 - California State Department of Education. Modify existing storm drain outlet system work included removal of an existing discharge structure and replace with a new structure on the WS, extend existing 14-inch and two 20-inch, and install three additional 24-inch pipes through levee work authorized under Permit No. 7062, 1972 - Office of Architecture and Construction Agent for Sacramento State College [OACA-Sacramento State College]. Reconstruction of headwall and splash apron authorized under Permit No. 7062-A, 1972 - OACA-Sacramento State College). [Additional Reference(s): DWR Levee Log, 2002 (HLM 6.62)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 1669
-----	------	------	------	------	----------	--	---------------------

759	6.58	6.58	UCIP	Pipe	Crossing	DS_ID:24599 EP_NO: 1669 Crossing Status: Found FIELD_STRUCT_DESC: [Sac State Outfalls] 2 of 6: 20-inch steel drainage pipe through the levee, 2.5 feet below the crown. Concrete cutoff wall around the pipe at the center of the levee. Grouted concrete spillway on the waterside (WS) end. Manhole on the WS shoulder. (Two 20-inch and one 14-inch pipes authorized under Permit No. 1669, 1952 - California State Department of Education. Modify existing storm drain outlet system work included removal of an existing discharge structure and replace with a new structure on the WS, extend existing 14-inch and two 20-inch, and install three additional 24-inch pipes through the levee work authorized under Permit No. 7062, 1972 - Office of Architecture and Construction Agent for Sacramento State College [OACA-Sacramento State College]. Reconstruction of headwall and splash apron authorized under Permit No. 7062-A, 1972 - OACA-Sacramento State College). [Additional Reference(s): DWR Levee Log, 2002 (HLM 6.62)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 1669
-----	------	------	------	------	----------	---	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

760	6.58	6.58	UCIP	Pipe	Crossing	DS_ID:24600 EP_NO: 1669 Crossing Status: Found FIELD_STRUCT_DESC: [Sac State Outfalls] 3 of 6: 20-inch steel drainage pipe through the levee, 2.5 feet below the crown. Concrete cutoff wall around the pipe at the center of the levee. Grouted concrete spillway on the waterside (WS) end. Manhole on the WS shoulder. (Two 20-inch and one 14-inch pipes authorized under Permit No. 1669, 1952 - California State Department of Education. Modify existing storm drain outlet system work included removal of an existing discharge structure and replace with a new structure on the WS, extend existing 14-inch and two 20-inch, and install three additional 24-inch pipes through the levee work authorized under Permit No. 7062, 1972 - Office of Architecture and Construction Agent for Sacramento State College [OACA-Sacramento State College]. Reconstruction of headwall and splash apron authorized under Permit No. 7062-A, 1972 - OACA-Sacramento State College). [Additional Reference(s): DWR Levee Log, 2002 (HLM 6.62)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 1669
-----	------	------	------	------	----------	---	---------------------

762	6.58	6.58	UCIP	Pipe	Crossing	DS_ID:24601 EP_NO: 7062 Crossing Status: Found FIELD_STRUCT_DESC: [Sac State Outfalls] 4 of 6: 24-inch steel drainage pipe through the levee, 2.5 feet below the crown. Concrete cutoff wall around the pipe at the center of the levee. Grouted concrete spillway on the waterside (WS) end. Manhole on the WS shoulder. (Two 20-inch and one 14-inch pipes authorized under Permit No. 1669, 1952 - California State Department of Education. Modify existing storm drain outlet system work included removal of an existing discharge structure and replace with a new structure on WS, extend existing 14-inch and two 20-inch, and install three additional 24-inch pipes through the levee work authorized under Permit No. 7062, 1972 - Office of Architecture and Construction Agent for Sacramento State College [OACA-Sacramento State College]. Reconstruction of headwall and splash apron authorized under Permit No. 7062-A, 1972 - OACA-Sacramento State College). [Additional Reference(s): DWR Levee Log, 2002 (HLM 6.62)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 7062
-----	------	------	------	------	----------	---	---------------------



**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

763	6.58	6.58	UCIP	Pipe	Crossing	DS_ID:24602 EP_NO: 7062 Crossing Status: Found FIELD_STRUCT_DESC: [Sac State Outfalls] 5 of 6: 24-inch steel drainage pipe through the levee, 2.5 feet below the crown. Concrete cutoff wall around the pipe at the center of the levee. Grouted concrete spillway on the waterside (WS) end. Manhole on the WS shoulder. (Two 20-inch and one 14-inch pipes authorized under Permit No. 1669, 1952 - California State Department of Education. Modify existing storm drain outlet system work included removal of an existing discharge structure and replace with a new structure on the WS, extend existing 14-inch and two 20-inch, and install three additional 24-inch pipes through the levee work authorized under Permit No. 7062, 1972 - Office of Architecture and Construction Agent for Sacramento State College [OACA-Sacramento State College]. Reconstruction of headwall and splash apron authorized under Permit No. 7062-A, 1972 - OACA-Sacramento State College). [Additional Reference(s): DWR Levee Log, 2002 (HLM 6.62)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 7062
-----	------	------	------	------	----------	---	---------------------

764	6.58	6.58	UCIP	Pipe	Crossing	DS_ID:24603 EP_NO: 7062 Crossing Status: Found FIELD_STRUCT_DESC: [Sac State Outfalls] 6 of 6: 24-inch steel drainage pipe through the levee, 2.5 feet below the crown. Concrete cutoff wall around the pipe at the center of the levee. Grouted concrete spillway on the waterside (WS) end. Manhole on the WS shoulder. (Two 20-inch and one 14-inch pipes authorized under Permit No. 1669, 1952 - California State Department of Education. Modify existing storm drain outlet system work included removal of an existing discharge structure and replace with a new structure on the WS, extend existing 14-inch and two 20-inch, and install three additional 24-inch pipes through the levee work authorized under Permit No. 7062, 1972 - Office of Architecture and Construction Agent for Sacramento State College [OACA-Sacramento State College]. Reconstruction of headwall and splash apron authorized under Permit No. 7062-A, 1972 - OACA-Sacramento State College). [Additional Reference(s): DWR Levee Log, 2002 (HLM 6.62)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 7062
-----	------	------	------	------	----------	---	---------------------

493	6.58	6.58	Revetment	Rock	Water Side	Place earthfill and riprap at a storm drain outfall Entry Last Updated : 2/4/2021	GEILEVEELOG 14501
-----	------	------	-----------	------	------------	--	----------------------

491	6.59	6.59	Structure	Building	Land Side	Generator and sheds within 10-ft of levee slope. Entry Last Updated : 2/4/2021	LEVEEINSPECTION
-----	------	------	-----------	----------	-----------	---	-----------------

476	6.62	6.62	Fence	Chain Link	Land Side	Chain link structure at LS toe. Entry Last Updated : 8/11/2020	USACEPI
-----	------	------	-------	------------	-----------	---	---------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
497	6.64	6.64	Structure	Stairs	Land Side	Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 6646		
490	6.64	6.64	Structure	Pole - Light	Land Side	Light pole at LS toe. Entry Last Updated : 2/4/2021	USACEPI 16744		
469	6.65	6.65	Structure	Control Box	Land Side	Concrete electrical control box, flush to the ground, next to street lamp pole near LS toe. Entry Last Updated : 2/4/2021	INSPECTION 16744		
495	6.65	6.65	Fence	Metal	Water Side	Pipe guard rail on waterward shoulder. Entry Last Updated : 10/10/2014	GEILEVEELOG		
467	6.65	8.93	At Grade	Bikepath	Water Side	Bike path at WS shelf. Entry Last Updated : 2/4/2021	INSPECTION 12744 12744A		
496	6.65	6.65	Ramp	Ramp	Water Side	Two asphalt ramps about 12 feet wide. Entry Last Updated : 2/4/2021	USACEPI		
473	6.66	6.66	Structure	Control Box	Land Side	Two control boxes, one concrete rectangle the other round, green plastic. Both flush to the ground on LS toe Entry Last Updated : 10/27/2014	INSPECTION		
479	6.69	6.69	Structure	Pole - Light	Land Side	Street lamp pole at LS toe. Entry Last Updated : 10/27/2014	INSPECTION		
482	6.69	6.69	Structure	Control Box	Land Side	Concrete electrical control box flush to the ground next to street lamp pole. Entry Last Updated : 10/27/2014	INSPECTION		
484	6.70	6.70	Ramp	Ramp	Land Side	Paved bike ramp to LS toe with post and cable fencing, center vehicle barrier at shoulder and marker signs at toe. Entry Last Updated : 10/27/2014	INSPECTION 6902		
511	6.71	6.80	Miscellaneous	Landscaping	Water Side	CSUS Alumni Grove on the waterward berm. Entry Last Updated : 10/10/2014	GEILEVEELOG 6973 6973-A		
487	6.71	6.71	Structure	Control Box	Land Side	Concrete control box flush to the ground. Entry Last Updated : 10/27/2014	INSPECTION		
880	6.72	6.72	Structure	Pad	Water Side	4 ft x 3 ft concrete pad on WS shelf between 3 trees on north side of bike path. Entry Last Updated : 10/27/2014	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021  
American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
119	6.72	6.72	Structure	Stairs	Water Side	Concrete stairway on LS and WS slope. Entry Last Updated : 2/4/2021	LEVEELOG 6646 6902		
129	6.72	6.72	Structure	Stairs	Land Side	Concrete stairway on LS and WS slope. Entry Last Updated : 2/4/2021	LEVEELOG 6646 6902		
504	6.72	6.72	Structure	Pole - Light	Water Side	Light pole on WS bench at Alumni grove Entry Last Updated : 10/27/2014	INSPECTION		
492	6.73	6.73	Structure	Sign	Land Side	ARFCD Sign on LS slope marking 1" conduit and large metal sac state sign on LS toe. Entry Last Updated : 10/27/2014	INSPECTION		
506	6.73	6.73	Structure	Control Box	Water Side	Standing green control box. 2 ft x 3 ft Entry Last Updated : 8/4/2020	INSPECTION		
499	6.73	6.73	Structure	Sign	Water Side	Entry Last Updated : 8/4/2020	USGSQUAD_EGIS 2982		
505	6.73	6.73	Structure	Park	Water Side	Picnic tables and Barbeque pit. Entry Last Updated : 2/4/2021	USACEPI 6973A		
879	6.74	6.74	Structure	Pad	Land Side	4 ft x 4 ft concrete pad at LS toe between toe and light pole. Entry Last Updated : 10/27/2014	INSPECTION		
508	6.74	6.74	Structure	Control Box	Land Side	Concrete control box flush to the ground next to light pole. Entry Last Updated : 8/4/2020	INSPECTION		
881	6.74	6.74	Structure	Pole - Light	Water Side	Light pole on WS shelf at Alumni Grove Entry Last Updated : 10/27/2014	INSPECTION		
507	6.74	6.74	Structure	Pole - Light	Land Side	Street light on LS toe Entry Last Updated : 10/27/2014	INSPECTION		
512	6.74	6.74	Structure	Control Box	Water Side	4 irrigation plastic control boxes flush with ground at WS toe at shelf. Entry Last Updated : 4/25/2017	INSPECTION		
516	6.74	6.74	Structure	Sign	Land Side	ARFCD sign marking 3 inch water main 3 ft below LS toe Entry Last Updated : 10/27/2014	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
515	6.75	6.75	Miscellaneous	Irrigation	Land Side	3 inch water line buried at 3 ft deep at LS toe. Two clean outs. Entry Last Updated : 2/4/2021	USACEPI		
11	6.75	6.75	Structure	Control Box	Land Side	Entry Last Updated : 4/25/2017	LEVEELOG		
518	6.76	6.76	Miscellaneous	Landscaping	Land Side	Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 4394		
882	6.77	6.77	Structure	Pad	Water Side	Large circular concrete 6 ft pad next to bikepath. Entry Last Updated : 10/27/2014	INSPECTION		
509	6.77	6.77	Structure	Pole - Light	Water Side	Light pole on WS bench near bike path in Alumni grove Entry Last Updated : 10/27/2014	INSPECTION		
765	6.77	6.77	UCIP	Pipe	Crossing	DS_ID:24349 EP_NO: 16961 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 31] 1 of 2: 48-inch high-density polyethylene (HDPE) drainage pipe through the levee, 2.5 feet below the crown. Siphon breaker on the shoulder. Outfall structure on the waterside (WS). Rock revetment on the WS slope. (Two 48-inch drainage pipes authorized under Permit No. 16961, 2000 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002]. Entry Last Updated : 8/10/2021	UCIPAUG2021 16961		
766	6.78	6.78	UCIP	Pipe	Crossing	DS_ID:24595 EP_NO: 16961 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 31] 2 of 2: 48-inch high-density polyethylene (HDPE) drainage pipe through the levee, 2.5 feet below the crown. Siphon breaker on the shoulder. Outfall structure on the waterside (WS). Rock revetment on the WS slope. (Two 48-inch drainage pipes authorized under Permit No. 16961, 2000 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002]. Entry Last Updated : 8/10/2021	UCIPAUG2021 16961		
883	6.78	6.78	Structure	Gate Valve	Crown	Two gate valves on LS crown to access the 48" inch drainage pipes. Entry Last Updated : 10/27/2014	INSPECTION		
884	6.78	6.78	Structure	Control Box	Land Side	Control box at LS toe next to light pole at street. Entry Last Updated : 10/27/2014	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway						Bank	Unit Miles	Inspector
Unit No. 04 American River						Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

885	6.78	6.78	Structure	Pole - Light	Land Side	Light pole on LS next to street. Entry Last Updated : 10/27/2014	INSPECTION
-----	------	------	-----------	--------------	-----------	---	------------

887	6.78	6.78	Structure	Pole - Light	Water Side	Light pole on WS shelf next to the large concrete pad. Entry Last Updated : 8/4/2020	INSPECTION
-----	------	------	-----------	--------------	------------	---	------------

886	6.79	6.79	Structure	Pad	Water Side	Large concrete pad on WS shelf. Entry Last Updated : 2/4/2021	INSPECTION 6973
-----	------	------	-----------	-----	------------	--	--------------------

890	6.80	7.00	At Grade	Road / Highway	Crown	Paved road on levee crown inside fenced area of the water treatment plant with metal railing on the LS hinge. Entry Last Updated : 8/4/2020	INSPECTION 3588
-----	------	------	----------	----------------	-------	--	--------------------

888	6.80	6.80	Ramp	Ramp	Water Side	Gravel ramp at sac pumping plant gate heading to WS shelf. Entry Last Updated : 10/27/2014	INSPECTION 3588
-----	------	------	------	------	------------	---	--------------------

521	6.80	6.80	Gate	Metal	Crown	Cross fence, metal drive gate. Entry Last Updated : 10/10/2014	GEILEVEELOG 3588
-----	------	------	------	-------	-------	---	---------------------

519	6.80	6.80	Wall	Retaining	Crown	Post barricades on landward shoulder. Concrete retaining wall with rebar on LS crown. Entry Last Updated : 8/4/2020	GEILEVEELOG 3588
-----	------	------	------	-----------	-------	--	---------------------

520	6.80	7.00	Fence	Chain Link	Land Side	Fence around the City of Sacramento Filtration Plant. The chain link fence has a concrete base in the levee. Entry Last Updated : 2/4/2021	GEILEVEELOG 3588 3882
-----	------	------	-------	------------	-----------	---	-----------------------------

891	6.81	6.94	Miscellaneous	Landscaping	Crown	Landscaping along WS crown at the fence for City water plant. Entry Last Updated : 8/4/2020	INSPECTION
-----	------	------	---------------	-------------	-------	--	------------

526	6.83	6.83	Ramp	Ramp	Land Side	Paved ramp on landward slope. Access to filtration plant. Entry Last Updated : 10/10/2014	GEILEVEELOG 3588
-----	------	------	------	------	-----------	--	---------------------

767	6.83	6.83	UCIP	Pipe	Crossing	DS_ID:24084 EP_NO: 17671 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 60-inch steel sewer force main under the levee, at an unknown depth. (Two 60-inch sewer force mains authorized under Permit No. 17671, 2003 - Sacramento Regional County Sanitation District [SRCSD]). Entry Last Updated : 8/10/2021	UCIPAUG2021 17671
-----	------	------	------	------	----------	--	----------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

768	6.83	6.83	UCIP	Pipe	Crossing	DS_ID:24596 EP_NO: 17671 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 60-inch steel sewer force main under the levee, at an unknown depth. (Two 60-inch sewer force mains authorized under Permit No. 17671, 2003 - Sacramento Regional County Sanitation District [SRCSD]). Entry Last Updated : 8/10/2021	UCIPAUG2021 17671
-----	------	------	------	------	----------	--	----------------------

543	6.83	6.83	Structure	Manhole Cover	Water Side	24 inch manhole at WS shelf Entry Last Updated : 10/28/2014	INSPECTION 12188
-----	------	------	-----------	---------------	------------	--	---------------------

769	6.83	6.83	UCIP	Pipe	Crossing	DS_ID:24320 EP_NO: 12188 Crossing Status: Found FIELD_STRUCT_DESC: 60-inch steel sewer force main under the levee, approximately 21.6 feet below the crown. Two concrete cutoff walls around the pipe under each shoulder. (60-inch sewer force main authorized under Permit No. 12188, 1979 - Sacramento Regional County Sanitation District [SRCSD]). Entry Last Updated : 8/10/2021	UCIPAUG2021 12188
-----	------	------	------	------	----------	--	----------------------

889	6.83	6.83	Structure	Pad	Water Side	Large concrete Pad ~20 x 10 ft with 5 manholes embedded in the top. Three 30" and two 18" manholes. Entry Last Updated : 10/28/2014	INSPECTION
-----	------	------	-----------	-----	------------	--	------------

892	6.83	6.83	Structure	Pole - Light	Land Side	Light pole on LS hinge Entry Last Updated : 10/28/2014	INSPECTION 3588-1
-----	------	------	-----------	--------------	-----------	---	----------------------

529	6.83	6.83	Structure	Treatment Plant	Land Side	Water Facility Plant. Intake pipes with Electrical conduits. Entry Last Updated : 2/4/2021	USACEPI 3588
-----	------	------	-----------	-----------------	-----------	---	-----------------

528	6.83	6.83	Structure	Control Box	Land Side	Electrical Panel. Entry Last Updated : 2/4/2021	USACEPI
-----	------	------	-----------	-------------	-----------	--	---------

527	6.85	6.85	Ramp	Ramp	Land Side	AC 12 feet wide ramp to toe. Entry Last Updated : 2/4/2021	USACEPI 3588
-----	------	------	------	------	-----------	---	-----------------

893	6.85	6.85	Structure	Control Box	Crown	Flush to the ground metal control box Entry Last Updated : 10/28/2014	INSPECTION
-----	------	------	-----------	-------------	-------	--	------------

894	6.87	6.87	Structure	Pole - Light	Crown	Light pole at LS crown Entry Last Updated : 10/28/2014	INSPECTION
-----	------	------	-----------	--------------	-------	---	------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
895	6.87	6.87	Miscellaneous	Landscaping	Land Side	Grass landscaping on LS slope Entry Last Updated : 8/4/2020	INSPECTION		
896	6.88	6.88	Revetment	Cobble	Water Side	Cobble revetment on WS slope underneath bridge to intake. Entry Last Updated : 8/11/2020	INSPECTION		
770	6.89	6.89	UCIP	Pipe	Crossing	DS_ID:24342 EP_NO: 15357 Crossing Status: Found FIELD_STRUCT_DESC: [City of Sacramento, American River Filtration Plant] 36-inch waste water line through the levee, at crown elevation. A bridged conduit and influent structure extends across the levee. Concrete basin on the landside (LS) slope. Concrete structure for pumping plant in the channel. Bridge access to structure. Chain-link fence around the LS. Rock revetment on the waterside (WS) slope. (Filtration plant authorized under Permit No. 3588, 1963 - City of Sacramento. Repairs to treatment plant and structure foundation authorized under Permit No. 15357, 1991 - City of Sacramento, Department of Public Works). [Additional Reference(s): DWR Levee Log, 2002 (HLM 6.94)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 15357 3588		
525	6.89	6.89	Structure	Bridge	Water Side	Bridge housing water supply pipes from intake to treatment plant. Entry Last Updated : 2/4/2021	USACEPI 3588		
897	6.89	6.89	Structure	Control Box	Crown	2 ft x 3 ft metal telephone control box flush to the levee crown. Entry Last Updated : 10/28/2014	INSPECTION		
900	6.90	6.90	Structure	Control Box	Crown	Control box at base of camera pole Entry Last Updated : 8/4/2020	INSPECTION		
901	6.90	7.00	Miscellaneous	Landscaping	Land Side	Grass landscaping on LS slope Entry Last Updated : 8/4/2020	INSPECTION		
898	6.90	6.90	Structure	Vent	Crown	Entry Last Updated : 10/28/2014	INSPECTION		
899	6.90	6.90	Structure	Pole	Crown	Pole with camera Entry Last Updated : 8/4/2020	INSPECTION 3588-1		
902	6.90	6.90	Structure	Pole - Light	Crown	Light pole at crown Entry Last Updated : 10/28/2014	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
903	6.90	6.90	Structure	Control Box	Crown	Green irrigation control boxes at crown. Entry Last Updated : 10/28/2014	INSPECTION		
905	6.91	6.91	Structure	Vent	Crown	Entry Last Updated : 8/4/2020	INSPECTION 17667		
906	6.91	6.91	Structure	Gate Valve	Crown	Unknown Valve at LS toe. Entry Last Updated : 2/4/2021	INSPECTION 17667		
907	6.92	6.92	Structure	Pole	Crown	Flag pole Entry Last Updated : 10/28/2014	INSPECTION		
539	6.94	6.94	Ramp	Ramp	Water Side	Ramp on waterward slope with chain link gate. Entry Last Updated : 10/10/2014	GEILEVEELOG 3588		
908	6.94	6.94	Structure	Control Box	Land Side	Large mini substation and generators on concrete pad at LS toe to help power the treatment plant Entry Last Updated : 10/28/2014	INSPECTION 3588		
909	6.94	6.94	Structure	Pole - Light	Crown	Light pole at levee crown Entry Last Updated : 10/28/2014	INSPECTION		
910	6.95	6.95	Structure	Control Box	Crown	4 Green irrigation control boxes at levee crown Entry Last Updated : 10/28/2014	INSPECTION		
911	6.95	6.95	Structure	Control Box	Land Side	Two large concrete control boxes at LS toe flush to the ground. Entry Last Updated : 8/4/2020	INSPECTION		
912	6.97	6.97	Structure	Pole - Light	Land Side	4 decorative light poles at LS toe. Entry Last Updated : 10/28/2014	INSPECTION		
913	6.98	6.98	Structure	Pole - Light	Crown	Light pole at levee crown Entry Last Updated : 8/4/2020	INSPECTION		
534	6.99	6.99	Ramp	Ramp	Land Side	AC Ramp 25 feet wide. Access to filtration plant. Entry Last Updated : 2/4/2021	USACEPI 3588		



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
771	6.99	6.99	UCIP	Pipe	Crossing	DS_ID:24085 EP_NO: 17587 Crossing Status: Found FIELD_STRUCT_DESC: 54-inch steel water main through the levee, at an unknown depth. (54-inch water main authorized under Permit No. 17587, 2003 - City of Sacramento). Entry Last Updated : 8/10/2021	UCIPAUG2021 17587		
915	7.00	7.00	Gate	Chain Link	Crown	Gate in chain link fence around water treatment facility Entry Last Updated : 10/28/2014	INSPECTION 3588		
544	7.02	7.02	Gate	Metal	Land Side	Cross fence, metal drive gate. Entry Last Updated : 10/10/2014	GEILEVEELOG 3588		
916	7.03	7.03	Structure	Standpipe	Land Side	3' x 2" stand pipe with valve wheel at LS toe Entry Last Updated : 8/4/2020	INSPECTION		
545	7.05	7.05	Structure	Building	Land Side	Wooden storage units at LS toe. Entry Last Updated : 8/11/2020	USACEPI		
549	7.08	7.08	Ramp	Ramp	Water Side	Ramp on the waterward slope Entry Last Updated : 2/4/2021	GEILEVEELOG 12744		
547	7.10	7.10	Structure	Manhole Cover	Land Side	Unknown utility manhole, possibly Sewer. Entry Last Updated : 2/4/2021	USACEPI		
133	7.12	7.12	Structure	Stairs	Water Side	8 ft wide stair ways on LS and WS slopes. Entry Last Updated : 2/3/2021	LEVEELOG 12744		
551	7.12	7.12	Structure	Stairs	Land Side	8 ft wide stair ways on LS and WS slopes. Entry Last Updated : 8/4/2020	USACEPI 12744		
772	7.26	7.26	UCIP	Pipe	Crossing	DS_ID:24498 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED OR REMOVED* 12-inch steel irrigation pipe through the levee, at an unknown depth. Pump house on the waterside (WS). (No permit found authorizing this structure. Owner unknown. Structure either abandoned or removed). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 409+02)]. Entry Last Updated : 8/10/2021	UCIPAUG2021		
552	7.29	7.37	Fence	Chain Link	Water Side	Chainlink fencing Entry Last Updated : 2/3/2021	USGSQUAD_EGIS 3596 3596-A		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
554	7.29	7.29	Ramp	Ramp	Water Side	Ramp on the waterward slope to bikeway trail. Entry Last Updated : 2/4/2021	GEILEVEELOG		
546	7.30	7.30	Ramp	Ramp	Crossing	Gravel ramp on WS and LS slopes from crown to toe. Entry Last Updated : 10/28/2014	INSPECTION		
67	7.30	7.30	Gate	Metal	Crown	Entry Last Updated : 10/4/2016	LEVEELOG		
265	7.30	7.30	Fence	Post & Cable	Crown	White post and cable fence on WS hinge at crown. Entry Last Updated : 10/4/2016	LEVEELOG		
774	7.30	7.30	UCIP	Pipe	Crossing	DS_ID:24343 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: Steel water line of an unknown size through the levee, at an unknown depth. (No permit found authorizing this pipe. Owner is the City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 7.35)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 6202		
231	7.30	7.34	Revetment	Rock	Water Side	Rock revetment on WS slope around and under Howe Ave bridge. Entry Last Updated : 10/4/2016	LEVEELOG		
268	7.31	7.31	Structure	Monitoring Well	Crown	Monitoring well on levee crown on west side of Howe Ave. Bridge. Entry Last Updated : 8/11/2020	LEVEELOG		
566	7.31	7.31	Structure	Control Box	Crown	Electric panel on levee crest on west side of bridge and into bridge. Appears to power streetlights. Entry Last Updated : 2/4/2021	USACEPI 6728		
775	7.31	7.31	UCIP	Conduit	Crossing	DS_ID:24437 EP_NO: 17284 Crossing Status: Not Found FIELD_STRUCT_DESC: 5-inch polyvinyl chloride (PVC) casing containing four 1.5-inch high-density polyethylene (HDPE) communications conduits through the levee, 3.0 feet below the crown. Manhole on the crown. (Four 1.5-inch conduits inside a 5-inch casing authorized under Permit No. 17284, 2001 - Brooks Fiber Communications of Sacramento). Entry Last Updated : 8/10/2021	UCIPAUG2021 17284 6728		
562	7.31	7.34	Aerial	Bridge	Crossing	Two 2-lane vehicle bridges. Howe Ave. crossing. Entry Last Updated : 2/4/2021	USACEPI 5894		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

559	7.31	7.34	Structure	Guardrail	Water Side	Guardrail along bikeway and waterward toe. Entry Last Updated : 10/10/2014	GEILEVEELOG
-----	------	------	-----------	-----------	------------	---	-------------

585	7.33	7.40	At Grade	Levee	Crown	Approximately 380 feet of 8 -foot wide asphalt concrete path on top of the levee. Entry Last Updated : 2/4/2021	USGSQUAD_EGIS 12330
-----	------	------	----------	-------	-------	--	------------------------

781	7.33	7.33	UCIP	Pipe	Crossing	DS_ID:24319 EP_NO: 3596 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* [Sump No. 91 - Power Inn Road Plant] 4 of 4: 48-inch corrugated metal (CM) drainage pipe under the levee, 20 feet below the crown. Two corrugated metal (CM) cutoff walls around the pipe under each shoulder. Slide gate with a control pedestal inside a CM riser on the waterside (WS) slope. Reinforced concrete (RC) discharge box on the WS toe. Flap gate on the WS end. Slide gate with control pedestal in collection sump on the landside (LS). 60-inch discharge pipe extends from box across the berm to the riverbank. Pumping plant on the LS toe. (48-inch pipe abandoned and CM riser cut 2 feet below ground surface authorized under Permit No. 3596-A, 1998 – City of Sacramento. Three 30-inch and one 48-inch pipes authorized under Permit Nos. 3596 and 3596-A, 1962 - County of Sacramento Manlove Drainage Assessment District. 60-inch pipe authorized under Permit No. 5894, 1970 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 7.38)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 3596 3596-A
-----	------	------	------	------	----------	---	-------------------------------

777	7.33	7.33	UCIP	Pipe	Crossing	DS_ID:24617 EP_NO: 3596 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Sump No. 91 - Power Inn Road Plant] 1 of 4: 30-inch steel drainage pipe through the levee, 4.5 feet below the crown. Two corrugated metal (CM) cutoff walls around the pipe under each shoulder. Siphon breaker inside a concrete box on the waterside (WS) slope. Reinforced concrete discharge box at the WS toe. Flap gate on the WS end. 60-inch discharge pipe extends from concrete box across the berm to the riverbank. Pumping plant at the landside (LS) toe. (Three 30-inch and one 48-inch pipes authorized under Permit Nos. 3596 and 3596-A, 1962 - County of Sacramento Manlove Drainage Assessment District. 60-inch pipe authorized under Permit No. 5894, 1970 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 7.38)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 3596 3596-A
-----	------	------	------	------	----------	--	-------------------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

779	7.33	7.33	UCIP	Pipe	Crossing	DS_ID:24615 EP_NO: 3596 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Sump No. 91 - Power Inn Road Plant] 2 of 4: 30-inch steel drainage pipe through the levee, 4.5 feet below the crown. Two corrugated metal (CM) cutoff walls around the pipe under each shoulder. Siphon breaker inside a concrete box on the waterside (WS) slope. Reinforced concrete discharge box at the WS toe. Flap gate at the WS end. 60-inch discharge pipe extends from box across the berm to the riverbank. Pumping plant at the landside (LS) toe. (Three 30-inch and one 48-inch pipes authorized under Permit Nos. 3596 and 3596-A, 1962 - County of Sacramento Manlove Drainage Assessment District. 60-inch pipe authorized under Permit No. 5894, 1970 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 7.38)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 3596 3596-A
-----	------	------	------	------	----------	---	-------------------------------

780	7.33	7.33	UCIP	Pipe	Crossing	DS_ID:24616 EP_NO: 3596 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Sump No. 91 - Power Inn Road Plant] 3 of 4: 30-inch steel drainage pipe through the levee, 4.5 feet below the crown. Two corrugated metal (CM) cutoff walls around the pipe under each shoulder. Siphon breaker inside a concrete box on the waterside (WS) slope. Reinforced concrete (RC) discharge box at the WS toe. Flap gate at the WS end. 60-inch discharge pipe extends from box across the berm to the riverbank. Pumping plant at the landside (LS) toe. (Three 30-inch and one 48-inch pipes authorized under Permit Nos. 3596 and 3596-A, 1962 - County of Sacramento Manlove Drainage Assessment District. 60-inch pipe authorized under Permit No. 5894, 1970 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 7.38)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 3596 3596-A
-----	------	------	------	------	----------	--	-------------------------------

564	7.34	7.34	Structure	Pole - Utility	Land Side	Transmission pole footing at LS toe. Entry Last Updated : 2/4/2021	USACEPI 2688
-----	------	------	-----------	----------------	-----------	---	-----------------

561	7.34	7.34	Structure	Manhole Cover	Crown	SMUD manhole on east Howe ave bridge. Entry Last Updated : 2/4/2021	USACEPI
-----	------	------	-----------	---------------	-------	--	---------

270	7.34	7.36	Fence	Post & Cable	Land Side	Post and cable fencing within 10ft of LS toe. Cable missing between posts. Entry Last Updated : 10/4/2016	LEEVELOG
-----	------	------	-------	--------------	-----------	--	----------

269	7.34	7.34	Aerial	High Voltage	Crown	Entry Last Updated : 10/4/2016	LEEVELOG 6047
-----	------	------	--------	--------------	-------	--------------------------------	------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
273	7.35	7.35	Ramp	Ramp	Land Side	Gravel ramp on LS slope. Entry Last Updated : 10/4/2016	LEVEELOG		
274	7.35	7.35	Aerial	High Voltage	Crossing	High voltage power lines cross levee. Entry Last Updated : 10/4/2016	LEVEELOG 2688		
571	7.35	7.35	Ramp	Ramp	Water Side	Entry Last Updated : 8/5/2020	GEILEVEELOG 12744		
917	7.35	7.39	At Grade	Bikepath	Crown	Entry Last Updated : 8/5/2020	INSPECTION 12744		
275	7.37	7.39	Fence	Chain Link	Land Side	Chain link fence within 10 ft of LS toe surrounding tennis court. Entry Last Updated : 10/4/2016	LEVEELOG		
567	7.37	7.37	Aerial	High Voltage	Crossing	Entry Last Updated : 10/28/2014	INSPECTION		
555	7.37	7.37	Structure	Tower	Water Side	Four power transmission towers at WS toe. Entry Last Updated : 2/4/2021	USACEPI 6047		
569	7.38	7.38	Aerial	High Voltage	Crossing	Entry Last Updated : 10/28/2014	INSPECTION		
557	7.39	7.39	Aerial	High Voltage	Crossing	Entry Last Updated : 10/28/2014	INSPECTION		
918	7.39	7.39	Structure	Sign	Crown	"Unauthorized vehicle prohibitive" Entry Last Updated : 10/28/2014	INSPECTION		
782	7.40	7.40	UCIP	Pipe	Land Side	DS_ID:24433 EP_NO: 11798 Crossing Status: Not Found FIELD_STRUCT_DESC: Landscaping and underground plastic sprinkler system along the landside (LS) slope (does not penetrate levee). Chain link fence and shut-off valve for each line at the LS toe. (Sprinkler system authorized under Permit No. 11798, 1976 - Blossoms Investments. Sprinkler system also authorized under Permit No. 12033, 1978 - Camray Development and Construction Company). Entry Last Updated : 8/10/2021	UCIPAUG2021 11798		
919	7.40	7.40	Structure	Sign	Land Side	"Stop" sign Entry Last Updated : 10/28/2014	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
580	7.41	7.41	Gate	Metal	Crown	Pipe gate and two bollard gates on crest. Entry Last Updated : 2/4/2021	USACEPI		
583	7.41	7.56	Miscellaneous	Landscaping	Land Side	Entry Last Updated : 8/5/2020	USGSQUAD_EGIS 11798		
577	7.41	7.41	Ramp	Ramp	Land Side	Access road with ramps across levee. Entry Last Updated : 2/4/2021	USGSQUAD_EGIS 7376		
575	7.42	7.42	Ramp	Ramp	Water Side	Access road with ramps across levee. Entry Last Updated : 2/4/2021	USACEPI 7376		
572	7.42	7.59	Structure	Park	Water Side	Asphalt parking lot with boat ramp, post and cable fencing, fee booth, park signs and public restrooms on WS overflow area. Also pipe gate at west end of lot near waters edge. Entry Last Updated : 2/4/2021	INSPECTION 11893 17203		
578	7.46	7.46	Structure	Building	Water Side	Restrooms Entry Last Updated : 2/4/2021	USGSQUAD_EGIS 11893 13582		
579	7.46	7.46	Structure	Sign	Water Side	Kiosk near boat ramp Entry Last Updated : 2/4/2021	USGSQUAD_EGIS 11893		
783	7.50	7.50	UCIP	Pipe	Crossing	DS_ID:24598 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: Steel sewer line of an unknown size through the levee, 3.0 feet below the crown. Public restrooms on the waterside (WS). (No permit found authorizing this pipe. Owner unknown). Entry Last Updated : 8/10/2021	UCIPAUG2021 11893		
784	7.50	7.50	UCIP	Pipe	Crossing	DS_ID:24086 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: Steel water line of an unknown size through the levee, 3.0 feet below the crown. Public restrooms on the waterside (WS). (No permit found authorizing this pipe. Owner unknown). Entry Last Updated : 8/10/2021	UCIPAUG2021 11893		
573	7.51	7.51	Structure	Control Box	Water Side	Electrical Box at WS toe; services the restroom. Entry Last Updated : 2/4/2021	USACEPI 11893		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
587	7.56	7.56	Ramp	Ramp	Water Side	Ramp on waterward slope. Two ten feet wide Dirt Ramps on WS. Entry Last Updated : 8/11/2020	GEILEVEELOG		
588	7.56	7.56	Structure	Stairs	Land Side	Concrete and wood stairs to LS toe. Entry Last Updated : 8/11/2020	USACEPI		
584	7.56	7.64	Miscellaneous	Landscaping	Land Side	Landscaping the landward slope of the left bank levee of the American River for a distance of 421 feet. Entry Last Updated : 2/4/2021	USGSQUAD_EGIS 12033		
592	7.64	7.68	Fence	Wood	Land Side	Wooden privacy fence for seven apartment units is within 10ft of levee toe and obstructs access and visibility. Entry Last Updated : 8/11/2020	LEVEEINSPECTION		
574	7.68	7.68	Fence	Chain Link	Land Side	Chain link fencing within 10 ft. of LS toe. Entry Last Updated : 2/4/2021	INSPECTION 12033		
594	7.69	7.72	Fence	Wood	Land Side	Wooden privacy fence for seven apartment units is within 10-ft of levee toe and obstructs access and visibility. Entry Last Updated : 8/11/2020	LEVEEINSPECTION		
593	7.70	7.70	Structure	Stairs	Land Side	2-foot wide wooden stairs on the landside slope of the left (south) bank levee of the American River. Entry Last Updated : 2/4/2021	USGSQUAD_EGIS 17611		
596	7.72	7.72	Structure	Control Box	Land Side	Two SMUD transformers and 2'x4' concrete control box flush to ground on LS toe. Entry Last Updated : 2/4/2021	USACEPI		
601	7.73	7.77	Fence	Wood	Land Side	Wooden privacy fence for seven apartment units is within 10-ft of levee toe and obstructs access and visibility. Entry Last Updated : 8/11/2020	LEVEEINSPECTION		
586	7.77	7.77	Structure	Control Box	Land Side	Two SMUD transformers and 2'x4' concrete control box flush to ground on LS toe. Entry Last Updated : 10/29/2014	INSPECTION		
603	7.78	7.81	Fence	Wood	Land Side	Wooden privacy fence for seven apartment units is within 10-ft of levee toe and obstructs access and visibility. Entry Last Updated : 8/11/2020	LEVEEINSPECTION		
599	7.80	7.80	Structure	Stairs	Land Side	Wood Stairs on LS slope. Entry Last Updated : 2/4/2021	USACEPI 18397		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
589	7.81	7.81	Fence	Chain Link	Land Side	Chain link fence within 10' of LS toe. Entry Last Updated : 10/29/2014	INSPECTION		
595	7.82	7.84	Fence	Wood	Land Side	Wooden privacy fence for five apartment units is within 10-ft of levee toe and obstructs access and visibility. Entry Last Updated : 8/11/2020	INSPECTION		
600	7.85	7.85	Ramp	Ramp	Land Side	Two 10' wide gravel ramps on LS slope. Entry Last Updated : 10/29/2014	INSPECTION		
920	7.89	7.89	Fence	Chain Link	Land Side	Chain link fence within 10' of LS toe. Entry Last Updated : 10/29/2014	INSPECTION		
921	7.90	7.93	Fence	Wood	Land Side	Wooden privacy fence for seven apartment units is within 10-ft of levee toe and obstructs access and visibility. Entry Last Updated : 8/11/2020	INSPECTION		
602	7.91	7.91	Structure	Stairs	Land Side	Concrete stairs on LS slope Entry Last Updated : 2/4/2021	USACEPI		
922	7.94	7.97	Fence	Wood	Land Side	Wooden privacy fence for five apartment units is within 10-ft of levee toe and obstructs access and visibility. Entry Last Updated : 8/11/2020	INSPECTION		
606	7.98	7.98	Structure	Stairs	Land Side	Wood stairs on LS slope. Entry Last Updated : 8/5/2020	USACEPI		
923	7.98	7.98	Fence	Chain Link	Land Side	Chain link fence within 10' of LS toe. Entry Last Updated : 10/29/2014	INSPECTION		
924	7.98	8.02	Fence	Wood	Land Side	Wooden privacy fence for five apartment units is within 10-ft of levee toe and obstructs access and visibility. Entry Last Updated : 8/11/2020	INSPECTION		
925	8.02	8.02	Miscellaneous	Irrigation	Land Side	Sprinkler system and landscaping between LM 7.73-8.19 (now 7.68-8.13). Entry Last Updated : 2/4/2021	INSPECTION 7039		
609	8.02	8.10	Wall	Concrete / Masonry Wall	Land Side	Brick fence is within 10-ft of levee toe, obstructing access and visibility. Entry Last Updated : 8/11/2020	LEVEEINSPECTION		
610	8.03	8.03	Structure	Stairs	Land Side	Brick stairs and wall on LS slope. Entry Last Updated : 8/5/2020	USACEPI		



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
613	8.05	8.05	Structure	Stairs	Land Side	Concrete paver stairs and brick wall on LS slope. Entry Last Updated : 8/6/2020	USACEPI		
614	8.08	8.08	Structure	Stairs	Land Side	Paver stairs on LS slope. Entry Last Updated : 8/5/2020	USACEPI		
608	8.09	8.09	Structure	Stairs	Land Side	Remains of concrete paver stairs on LS slope. Two pavers remain halfway up slope. Entry Last Updated : 10/29/2014	INSPECTION		
927	8.11	8.17	Fence	Chain Link	Land Side	Miscellaneous fencing and landscaping withing 10 feet of landside toe. Entry Last Updated : 8/5/2020	INSPECTION		
785	8.14	8.14	UCIP	Pipe	Crossing	DS_ID:24431 EP_NO: 12188 Crossing Status: Not Found FIELD_STRUCT_DESC: 60-inch concrete encased steel sewer force main through the levee, 17.0 feet below the crown. Cutoff wall around the pipe at the center of the levee. Rock revetment on the waterside (WS) slope. Three pressure manholes in overflow area along pipe path. (60-inch sewer force main authorized under Permit No. 12188, 1979 - Sacramento Regional County Sanitation District [SRCSD]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 8.20)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 12188		
612	8.14	8.14	Structure	Pool	Land Side	Swimming pool and utility shed at LS toe. Entry Last Updated : 8/5/2020	USACEPI		
615	8.16	8.16	Miscellaneous	Landscaping	Land Side	Flower bed with stepping stones at the landward levee toe at 89 Grand Rio Circle. Entry Last Updated : 2/4/2021	USGSQUAD_EGIS 16291		
618	8.17	8.20	Wall	Concrete / Masonry Wall	Land Side	Cement block fence within 10-ft of the levee toe. Entry Last Updated : 8/11/2020	LEVEEINSPECTION		
619	8.18	8.18	Structure	Stairs	Land Side	Concrete paver stairs and ~1 ft wall on LS slope. Entry Last Updated : 2/4/2021	USACEPI 6986		
620	8.20	8.33	Fence	Wood	Land Side	Miscellaneous fencing, mostly wood, with landscaping and tarps. Entry Last Updated : 10/29/2014	INSPECTION		
622	8.20	8.20	Structure	Pool	Land Side	Swimming pool on LS toe. Entry Last Updated : 8/5/2020	USACEPI		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

931	8.21	8.21	Structure	Park	Water Side	Picnic table and bench on WS shelf. Entry Last Updated : 10/29/2014	INSPECTION
-----	------	------	-----------	------	------------	--	------------

625	8.22	8.22	Structure	Pool	Land Side	Swimming pool at LS toe. Entry Last Updated : 8/6/2020	USACEPI
-----	------	------	-----------	------	-----------	---	---------

621	8.23	8.23	Structure	Stairs	Land Side	Cinder block stairs on LS slope. Entry Last Updated : 8/5/2020	INSPECTION
-----	------	------	-----------	--------	-----------	---	------------

786	8.31	8.31	UCIP	Pipe	Crossing	DS_ID:24620 EP_NO: 3596 Crossing Status: Found FIELD_STRUCT_DESC: [Florin-Perkins Road Plant] 1 of 4: 30-inch steel drainage pipe through the levee, 6.5 feet below the crown. Two corrugated metal (CM) cutoff walls around the pipe under each shoulder. Siphon breakers in concrete box on the waterside (WS) slope. Reinforced concrete (RC) discharge box at the WS toe. Pumping plant at the landside (LS) toe. Flap gate on the WS end. Rock revetment on the WS slope. (Construction of three drainage plants on the left bank of the American River authorized under Permit Nos. 3596 and 3596-A, 1962 - County of Sacramento, Manlove Drainage Assessment District). [Additional Reference(s): DWR Levee Log, 2002 (HLM 8.35)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 3596
-----	------	------	------	------	----------	--	---------------------

787	8.31	8.31	UCIP	Pipe	Crossing	DS_ID:24618 EP_NO: 3596 Crossing Status: Found FIELD_STRUCT_DESC: [Florin-Perkins Road Plant] 2 of 4: 30-inch steel drainage pipe through the levee, 6.5 feet below the crown. Two corrugated metal (CM) cutoff walls around the pipe under each shoulder. Siphon breakers in concrete box on the waterside (WS) slope. Reinforced concrete (RC) discharge box at the WS toe. Pumping plant at the landside (LS) toe. Flap gate on the WS end. Rock revetment on the WS slope. (Construction of three drainage plants on the left bank of the American River authorized under Permit Nos. 3596 and 3596-A, 1962 - County of Sacramento, Manlove Drainage Assessment District). [Additional Reference(s): DWR Levee Log, 2002 (HLM 8.35)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 3596
-----	------	------	------	------	----------	--	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

788	8.31	8.31	UCIP	Pipe	Crossing	DS_ID:24619 EP_NO: 3596 Crossing Status: Found FIELD_STRUCT_DESC: [Florin-Perkins Road Plant] 3 of 4: 30-inch steel drainage pipe through the levee, 6.5 feet below the crown. Two corrugated metal (CM) cutoff walls around the pipe under each shoulder. Siphon breakers in a concrete box on the waterside (WS) slope. Reinforced concrete (RC) discharge box at the WS toe. Pumping plant at the landside (LS) toe. Flap gate on the WS end. Rock revetment on the WS slope. (Construction of three drainage plants on the left bank of the American River authorized under Permit Nos. 3596 and 3596-A, 1962 - County of Sacramento, Manlove Drainage Assessment District). [Additional Reference(s): DWR Levee Log, 2002 (HLM 8.35)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 3596
789	8.31	8.31	UCIP	Pipe	Crossing	DS_ID:24321 EP_NO: 3596 Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* [Florin-Perkins Road Plant] 4 of 4: 54-inch corrugated metal (CM) drainage pipe under the levee, 36.2 feet below the crown. Two CM cutoff walls around the pipe under each shoulder. Slide gate with control pedestal in a CM riser on the waterside (WS) slope. Slide gate with control pedestal in a collection sump on the landside (LS). Pumping plant at the LS toe. Reinforced concrete (RC) discharge box at the WS toe. Flap gate on the WS end. Rock revetment on the WS slope. (Construction of three drainage plants on the left bank of the American River authorized under Permit No. 3596, 1962 - County of Sacramento, Manlove Drainage Assessment District. Pipe abandoned and CM riser cut 2 feet below ground surface authorized under Permit No. 3596-A, 1998 - County of Sacramento, Manlove Drainage Assessment District). [Additional Reference(s): DWR Levee Log, 2002 (HLM 8.35)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 3596
629	8.34	8.37	Structure	Tower	Land Side	Two high tower power lines cross levee. Entry Last Updated : 2/4/2021	GEILEVEELOG 2021
928	8.34	8.34	Aerial	High Voltage	Crossing	Entry Last Updated : 10/29/2014	INSPECTION 903
930	8.35	8.35	Gate	Metal	Land Side	Vehicle barrier for bike path down LS bike path ramp. Entry Last Updated : 8/6/2020	INSPECTION 17769
627	8.36	8.36	At Grade	Bikepath	Crossing	Paved ramp on landward slope. Ramps on slopes. Entry Last Updated : 2/4/2021	GEILEVEELOG 12744 17769

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
929	8.36	8.36	Aerial	High Voltage	Crossing	Entry Last Updated : 10/29/2014	INSPECTION 903		
634	8.37	8.65	Fence	Chain Link	Land Side	Fences along landward toe, landscaping along landward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		
630	8.45	8.46	Structure	Pipe Section	Land Side	Entry Last Updated : 10/29/2014	INSPECTION		
639	8.46	8.46	Structure	Stairs	Land Side	Wood and concrete stairs and ~1.5 ft high wall on LS slope. Entry Last Updated : 8/6/2020	USACEPI		
932	8.47	8.47	Structure	Stairs	Land Side	Cobble stairs, wall and walkway on LS slope and toe. Entry Last Updated : 8/6/2020	INSPECTION		
638	8.47	8.47	Wall	Retaining	Land Side	Wall on LS slope and toe. Entry Last Updated : 2/4/2021	USACEPI		
933	8.47	8.47	Miscellaneous	Irrigation	Land Side	2 Irrigation pipes with spigot in levee slope. Entry Last Updated : 10/29/2014	INSPECTION		
642	8.49	8.49	Structure	Stairs	Land Side	Concrete block stairway on LS slope. Entry Last Updated : 2/4/2021	USACEPI		
643	8.51	8.51	Ramp	Ramp	Land Side	Abandoned ramp on LS slope. Entry Last Updated : 2/4/2021	USACEPI		
790	8.51	8.51	UCIP	Pipe	Crossing	DS_ID:24499 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch steel pipe of an unknown purpose through the levee, at an unknown depth. (No permit found authorizing this pipe. Owner unknown). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 480+30)]. Entry Last Updated : 8/10/2021	UCIPAUG2021		
645	8.52	8.52	Structure	Stairs	Land Side	Concrete stairs and planter box on LS slope. Entry Last Updated : 2/4/2021	USACEPI 17451		
646	8.53	8.53	Structure	Stairs	Land Side	Entry Last Updated : 8/6/2020	USGSQUAD_EGIS 17451		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
60	8.64	8.64	Miscellaneous	Landscaping	Land Side	Raspberry cane plants adjacent to an existing fence approximately 10-feet from the landside levee toe. Entry Last Updated : 2/4/2021	LEVEELOG 17687		
677	8.66	8.84	Fence	Chain Link	Land Side	Six (6) foot chainlink fence adjacent to the landward toe of the left bank levee of the American River. Entry Last Updated : 2/4/2021	USGSQUAD_EGIS 16069		
655	8.70	8.80	Structure	Building	Land Side	Apt bldg at LS toe. Entry Last Updated : 8/6/2020	USACEPI		
660	8.70	9.22	At Grade	Road / Highway	Water Side	Parking lot and two-lane road at WS toe. Entry Last Updated : 2/4/2021	USACEPI 9125-B		
652	8.70	8.84	Miscellaneous	Landscaping	Land Side	Landscape LS slope with ice plants Entry Last Updated : 2/4/2021	USACEPI 6857		
647	8.71	8.71	Structure	Boat Ramp	Water Side	Two 16-foot-wide, 60-foot-long cast in place concrete boat ramps with riprap on the left bank floodway of the American River (American River Parkway). Entry Last Updated : 2/4/2021	INSPECTION 17203		
576	8.71	8.71	Ramp	Ramp	Water Side	25 ft wide asphalt ramp from street to boat launch ramp facility with post and cable fencing. Entry Last Updated : 2/4/2021	USACEPI 11893 17203 9125 9125-A		
659	8.72	8.83	Miscellaneous	Irrigation	Land Side	Irrigation line and sprinkler heads at LS toe. Entry Last Updated : 8/11/2020	USACEPI		
791	8.80	8.80	UCIP	Pipe	Crossing	DS_ID:24087 EP_NO: 10948 Crossing Status: Not Found FIELD_STRUCT_DESC: 1-inch steel telephone conduit through the levee, at an unknown depth. (Conduit encased with a sewer line, electrical conduit, and water line authorized under Permit No. 9125-B, 1974 - County of Sacramento. The telephone line will extend from the levee section to a restroom building constructed by Sacramento County. 1-inch telephone conduit authorized under Permit No. 10948, 1975 - Pacific Telephone and Telegraph Company [PT&T]). Entry Last Updated : 8/10/2021	UCIPAUG2021 10948		
657	8.80	8.80	Structure	Control Box	Land Side	Transformer and electric meter at LS toe. Entry Last Updated : 8/6/2020	USACEPI		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
661	8.80	8.80	Structure	Standpipe	Land Side	Fire hydrant at LS toe. Entry Last Updated : 8/6/2020	USACEPI		
673	8.82	8.82	Structure	Building	Water Side	Bathroom Structure on WS shelf at boat ramp parking lot. Entry Last Updated : 8/6/2020	INSPECTION 17203		
935	8.82	8.82	Structure	Pole - Light	Land Side	Light poles at LS toe in Apt complex Entry Last Updated : 8/6/2020	INSPECTION		
936	8.84	8.84	Wall	Retaining	Land Side	Retaining wall on LS toe next to La Riviera ramp. Entry Last Updated : 2/4/2021	INSPECTION 17087		
934	8.84	8.84	Structure	Building	Land Side	Apt Building Entry Last Updated : 10/29/2014	INSPECTION		
26	8.84	8.84	Ramp	Ramp	Water Side	Ramp on waterward slope. Access under Watt Avenue Bridge on bikeway trail. Entry Last Updated : 2/4/2021	LEVEELOG 12744 17087 9125		
667	8.84	8.84	Ramp	Ramp	Land Side	Paved ramp on landside slope. Entry Last Updated : 2/4/2021	GEILEVEELOG 12744 17087		
671	8.84	8.84	Structure	Manhole Cover	Land Side	Manhole at East side of bridge ~100ft LS of toe. USA markings indicate electric utility into levee crown. Entry Last Updated : 2/4/2021	USACEPI		
674	8.85	8.85	Structure	Bridge	Crossing	Watt Avenue Bridge crosses the levee above the crown elevation. Entry Last Updated : 2/4/2021	GEILEVEELOG 17087 3131		
114	8.87	8.87	Ramp	Ramp	Water Side	Ramp to access paved roadway. Entry Last Updated : 2/4/2021	LEVEELOG 9125 9125-B		
668	8.87	8.87	Ramp	Ramp	Land Side	Concrete access ramp on LS slope. Entry Last Updated : 2/4/2021	USACEPI 9125		
938	8.87	8.87	At Grade	Road / Highway	Crown	Pedestrian access from Watt Avenue Bridge with concrete monument at crown Entry Last Updated : 8/6/2020	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

792	8.87	8.87	UCIP	Pipe	Crossing	DS_ID:24432 EP_NO: 9125B Crossing Status: Not Found FIELD_STRUCT_DESC: 2 of 2: 3-inch concrete encased plastic sewer pipe and 1-inch electrical conduit of an unknown material through the levee, both 15 feet below the crown. Cutoff wall around the pipe at the center of the levee. Restroom and drinking fountain at the waterside (WS) toe. Manholes at both levee toes. Two 12-foot gates across the levee crown. (4-inch sewer force main and 6-inch pipe through the levee authorized under Permit No. 9125-B, 1975 - County of Sacramento, Department of Parks and Recreation [DPR]. Paved access road across the left bank levee authorized under Permit No. 9125, 1973 - County of Sacramento, DPR. Amend plan for paved access road and add 2-inch galvanized pipe line and two 12-foot gates across the levee authorized under Permit No. 9125-A, 1973 - County of Sacramento, Department of Public Works. Communications cable sleeved through electrical conduit under Permit No. 10948, 1975 - Pacific Telephone and Telegraph Company [PT&T]). Entry Last Updated : 8/10/2021	UCIPAUG2021 9125B
-----	------	------	------	------	----------	---	----------------------

967	8.87	8.87	UCIP	Pipe	Crossing	DS_ID:24604 EP_NO: 9125A Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 2: 2-inch cast iron water line through the levee, 2.0 feet below the crown. Restroom and drinking fountain at the waterside (WS) toe. Manholes at both levee toes. Two 12-foot gates across the crown. (4-inch sewer force main and 6-inch pipe through the levee authorized under Permit No. 9125-B, 1975 - County of Sacramento, Department of Parks and Recreation [DPR]. Paved access road across left bank levee authorized under Permit No. 9125, 1973 - County of Sacramento, DPR. Amend plan for paved access road and add 2-inch galvanized pipeline and two 12-foot gates across the levee authorized under Permit No. 9125-A, 1973 - County of Sacramento, Department of Public Works). Entry Last Updated : 8/10/2021	UCIPAUG2021 9125A
-----	------	------	------	------	----------	---	----------------------

675	8.88	8.88	Gate	Metal	Water Side	Pipe barricade on paved bikeway access. Entry Last Updated : 2/4/2021	GEILEVEELOG 9125-A
-----	------	------	------	-------	------------	--	-----------------------

679	8.88	8.88	Gate	Metal	Crown	Cross fence, pipe gate. Entry Last Updated : 2/4/2021	GEILEVEELOG 9125-A
-----	------	------	------	-------	-------	--	-----------------------

681	8.89	8.89	Structure	Pole - Utility	Land Side	Poles never installed. Two temporary electrical utility poles on the waterside slopes of the right and left (north and south) bank levees of the American River. Entry Last Updated : 2/4/2021	USGSQUAD_EGIS 17228
-----	------	------	-----------	----------------	-----------	---	------------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
676	8.89	8.92	Fence	Chain Link	Land Side	Chain link and wood slat gate at landward toe. Entry Last Updated : 10/10/2014	GEILEVEELOG		
663	8.89	8.92	At Grade	Road / Highway	Land Side	Apartment complex parking lot Entry Last Updated : 10/29/2014	INSPECTION		
939	8.92	9.40	Miscellaneous	Landscaping	Land Side	Apartment complex grass landscaping at LS levee toe with irrigation. Entry Last Updated : 2/4/2021	INSPECTION 7557 8633		
968	9.07	9.07	UCIP	Pipe	Crossing	DS_ID:24500 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch steel pipe of an unknown purpose through the levee, at an unknown depth. (No permit found authorizing this pipe. Owner unknown). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 512+10)]. Entry Last Updated : 8/10/2021	UCIPAUG2021		
685	9.10	9.10	Gate	Metal	Water Side	Entry Last Updated : 11/3/2014	INSPECTION		
684	9.11	9.23	Fence	Chain Link	Land Side	Chain link fence along landward toe. Entry Last Updated : 10/10/2014	GEILEVEELOG		
683	9.12	9.12	Ramp	Ramp	Water Side	10 to 12 ft wide gravel ramp to WS toe. Entry Last Updated : 2/4/2021	USACEPI		
682	9.18	9.18	Ramp	Ramp	Land Side	10 ft wide gravel ramp to LS slope. Entry Last Updated : 2/4/2021	USACEPI		
688	9.21	9.21	Structure	Stairs	Land Side	Wooden steps on landward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		
687	9.23	9.23	Structure	Stairs	Land Side	Wood and concrete stairs with metal handrail and concrete walkway on LS slope. Entry Last Updated : 2/4/2021	USACEPI 11892		
940	9.23	9.23	Gate	Metal	Water Side	Entry Last Updated : 11/3/2014	INSPECTION		



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

969	9.26	9.26	UCIP	Pipe	Crossing	DS_ID:24501 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED OR REMOVED* 10-inch steel irrigation pipe through the levee, at an unknown depth. Pump house on the waterside (WS). (No permit found authorizing this structure. Owner unknown. Structure is either abandoned or removed). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 522+80)]. Entry Last Updated : 8/10/2021	UCIPAUG2021
-----	------	------	------	------	----------	--	-------------

970	9.31	9.31	UCIP	Pipe	Crossing	DS_ID:24322 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 8-inch steel irrigation pipe through the levee, 20.7 feet below the crown. Gate valve and pump on the waterside (WS) slope. (No permit found authorizing this structure. Owner unknown. Structure is either abandoned or removed). [Additional Reference(s): DWR Levee Log, 2002 (HLM 9.39)]. Entry Last Updated : 8/10/2021	UCIPAUG2021
-----	------	------	------	------	----------	---	-------------

690	9.33	9.33	Fence	Metal	Land Side	Cable fence across LS toe No lock or gate. Entry Last Updated : 2/4/2021	USACEPI
-----	------	------	-------	-------	-----------	---	---------

971	9.41	9.41	UCIP	Pipe	Crossing	DS_ID:24323 EP_NO: 3596 Crossing Status: Found FIELD_STRUCT_DESC: [Manlove Road Plant] 1 of 4: 54-inch corrugated metal (CM) drainage pipe through the levee, at an unknown depth. Two CM cutoff walls around the pipe under each shoulder. Slide gate with control pedestal in CM riser on the waterside (WS) slope. Slide gate with control pedestal in collection sump on the landside (LS). Pumping plant at the LS toe. Reinforced concrete (RC) discharge box at the WS toe. Flap gate on the WS end. Rock revetment on the WS slope. (Three drainage plants, Power Inn Road Plant, Florin-Perkins Road Plant, and Manlove Road Plant, authorized under Permit No. 3596-A, 1962 - County of Sacramento, Manlove Drainage Assessment District. Four drainage plants, Power Inn Road Plant, Florin-Perkins Road Plant, Manlove Road Plant, and Mayhew Road Plant, authorized under Permit No. 3596, 1962 - County of Sacramento, Manlove Drainage Assessment District. Outlet structure upgraded to electrical operation under Permit No. 17512, 2005 - West Yost & Associates, Inc.) [Additional Reference(s): DWR Levee Log, 2002 (HLM 9.49)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 3596
-----	------	------	------	------	----------	---	---------------------

692	9.41	9.41	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG
-----	------	------	------	------	------------	---	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

972	9.41	9.41	UCIP	Pipe	Crossing	DS_ID:24621 EP_NO: 3596 Crossing Status: Found FIELD_STRUCT_DESC: [Manlove Road Plant] 2 of 4: 42-inch steel drainage pipe through the levee, 7.5 feet below the crown. Two CM cutoff walls around the pipe under each shoulder. Siphon breakers in a concrete box on the waterside (WS) slope. Pumping plant at the landside (LS) toe. Reinforced concrete (RC) discharge box at the WS toe. Flap gate on the WS end. Rock revetment on the WS slope. (Three drainage plants, Power Inn Road Plant, Florin-Perkins Road Plant, and Manlove Road Plant, authorized under Permit No. 3596-A, 1962 - County of Sacramento, Manlove Drainage Assessment District. Four drainage plants, Power Inn Road Plant, Florin-Perkins Road Plant, Manlove Road Plant, and Mayhew Road Plant, authorized under Permit No. 3596, 1962 - County of Sacramento, Manlove Drainage Assessment District. Outlet structure upgraded to electrical operation under Permit No. 17512, 2005 - West Yost & Associates, Inc.) [Additional Reference(s): DWR Levee Log, 2002 (HLM 9.49)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 3596
-----	------	------	------	------	----------	--	---------------------

973	9.41	9.41	UCIP	Pipe	Crossing	DS_ID:24622 EP_NO: 3596 Crossing Status: Found FIELD_STRUCT_DESC: [Manlove Road Plant] 3 of 4: 42-inch steel drainage pipe through the levee, 7.5 feet below the crown. Two corrugated metal (CM) cutoff walls around the pipe under each shoulder. Siphon breakers in a concrete box on the waterside (WS) slope. Pumping plant at the landside (LS) toe. Reinforced concrete (RC) discharge box at the WS toe. Flap gate on the WS end. Rock revetment on the WS slope. (Three drainage plants, Power Inn Road Plant, Florin-Perkins Road Plant, and Manlove Road Plant, authorized under Permit No. 3596-A, 1962 - County of Sacramento, Manlove Drainage Assessment District. Four drainage plants, Power Inn Road Plant, Florin-Perkins Road Plant, Manlove Road Plant, and Mayhew Road Plant, authorized under Permit No. 3596, 1962 - County of Sacramento, Manlove Drainage Assessment District. Outlet structure upgraded to electrical operation under Permit No. 17512, 2005 - West Yost & Associates, Inc.) [Additional Reference(s): DWR Levee Log, 2002 (HLM 9.49)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 3596
-----	------	------	------	------	----------	---	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

974	9.41	9.41	UCIP	Pipe	Crossing	DS_ID:24623 EP_NO: 3596 Crossing Status: Found FIELD_STRUCT_DESC: [Manlove Road Plant] 4 of 4: 42-inch steel drainage pipe through the levee, 7.5 feet below the crown. Two corrugated metal (CM) cutoff walls around the pipe under each shoulder. Siphon breakers in a concrete box on the waterside (WS) slope. Pumping plant at the landside (LS) toe. Reinforced concrete (RC) discharge box at the WS toe. Flap gate on the WS end. Rock revetment on the WS slope. (Three drainage plants, Power Inn Road Plant, Florin-Perkins Road Plant, and Manlove Road Plant, authorized under Permit No. 3596-A, 1962 - County of Sacramento, Manlove Drainage Assessment District. Four drainage plants, Power Inn Road Plant, Florin-Perkins Road Plant, Manlove Road Plant, and Mayhew Road Plant, authorized under Permit No. 3596, 1962 - County of Sacramento, Manlove Drainage Assessment District. Outlet structure upgraded to electrical operation under Permit No. 17512, 2005 - West Yost & Associates, Inc.) [Additional Reference(s): DWR Levee Log, 2002 (HLM 9.49)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 3596
-----	------	------	------	------	----------	---	---------------------

975	9.41	9.41	UCIP	Pipe	Crossing	DS_ID:24430 EP_NO: 17512 Crossing Status: Not Found FIELD_STRUCT_DESC: Two steel electrical conduits of an unknown size through the levee, at an unknown depth. Pumping plant at the landside (LS) toe. Outlet structure on the waterside (WS). Rock revetment on the WS slope. (Two electrical conduits, pavement landward of the LS toe, and replacement of the slide gate operator and platetop with a concrete cover on existing outlet structure (D-10 Manlove Pump) authorized under Permit No. 17512, 2005 - West Yost & Associates, Inc.). Entry Last Updated : 8/10/2021	UCIPAUG2021 17512
-----	------	------	------	------	----------	---	----------------------

703	9.44	9.44	Structure	Control Box	Land Side	Underground AT&T line at LS toe. Entry Last Updated : 2/4/2021	USACEPI
-----	------	------	-----------	-------------	-----------	---	---------

691	9.44	9.44	Gate	Metal	Land Side	Entry Last Updated : 11/3/2014	INSPECTION
-----	------	------	------	-------	-----------	--------------------------------	------------

696	9.44	9.44	Structure	Stairs	Land Side	Stairway at Waterton Way access Entry Last Updated : 2/4/2021	USGSQUAD_EGIS 11894
-----	------	------	-----------	--------	-----------	--	------------------------

700	9.45	9.47	Miscellaneous	Landscaping	Land Side	Landscaped area Entry Last Updated : 2/4/2021	GEILEVEELOG 11894
-----	------	------	---------------	-------------	-----------	--	----------------------

695	9.46	9.54	Miscellaneous	Landscaping	Water Side	On-site revegetation in progress. Entry Last Updated : 11/3/2014	INSPECTION 9633
-----	------	------	---------------	-------------	------------	---	--------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
701	9.46	9.46	Ramp	Ramp	Water Side	Ramp on the waterward slope. 15 foot wide gravel ramp. Entry Last Updated : 2/4/2021	GEILEVEELOG		
702	9.46	10.06	Fence	Chain Link	Land Side	Landscaping, fences, irrigation on landward slope and toe. Entry Last Updated : 10/10/2014	GEILEVEELOG		
976	9.48	9.48	UCIP	Pipe	Crossing	DS_ID:24502 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch steel pipe of an unknown purpose through the levee, at an unknown depth. (No permit found authorizing this pipe. Owner unknown. Pipe may be abandoned or removed). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 535+29)]. Entry Last Updated : 8/10/2021	UCIPAUG2021		
977	9.50	9.50	UCIP	Pipe	Crossing	DS_ID:24324 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 10-inch steel irrigation pipe through the levee, 12.9 feet below the crown. Siphon breaker in a corrugated metal (CM) riser on the landside (LS) slope. Pump on the waterside (WS). Gate valve on the WS end. (No permit found authorizing this structure. Owner unknown. Structure is either abandoned or removed). [Additional Reference(s): DWR Levee Log, 2002 (HLM 9.59)]. Entry Last Updated : 8/10/2021	UCIPAUG2021		
705	9.51	9.51	Structure	Stairs	Land Side	Stairs installed without permit. Entry Last Updated : 8/11/2020	LEVEEINSPECTION		
699	9.54	9.54	Structure	Control Box	Land Side	Small, 2' high, round control box. Possibly AT&T. Entry Last Updated : 11/3/2014	INSPECTION		
941	9.57	9.57	Structure	Control Box	Land Side	AT&T Control box on LS toe. Entry Last Updated : 11/3/2014	INSPECTION		
706	9.58	9.58	Structure	Stairs	Land Side	RR tie stairs on LS slope. Entry Last Updated : 8/10/2020	USACEPI		
707	9.61	9.61	Miscellaneous	Landscaping	Land Side	Landscaping on LS slope. Entry Last Updated : 8/10/2020	USACEPI 6727 6727-A		
84	9.62	9.62	Fence	Chain Link	Land Side	The fence and stairs do not appear to be authorized. Entry Last Updated : 5/13/2019	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
942	9.62	9.62	Structure	Control Box	Land Side	Telephone utilities box at LS toe. Entry Last Updated : 11/3/2014	INSPECTION		
943	9.63	9.63	Structure	Control Box	Land Side	Telephone utilities box at LS toe. Entry Last Updated : 11/3/2014	INSPECTION		
944	9.64	9.64	Structure	Stairs	Land Side	Wooden stairs and landscaping on LS slope. Entry Last Updated : 2/4/2021	INSPECTION 5131		
145	9.64	9.64	Structure	Pole - Utility	Water Side	Overhead power line crosses the levee. Pole and two anchors on the berm. Entry Last Updated : 2/4/2021	LEVEELOG 4225		
708	9.64	9.64	Aerial	High Voltage	Crown	Overhead power line crosses the levee. Pole and two anchors on the berm. Entry Last Updated : 2/4/2021	GEILEVEELOG 4225		
714	9.65	9.72	Aerial	High Voltage	Land Side	Power/communication aerial line off of LS levee toe. Entry Last Updated : 11/3/2014	INSPECTION		
713	9.67	9.67	Fence	Chain Link	Land Side	Chain link fence at 8957 Twin Falls Dr Entry Last Updated : 2/4/2021	USGSQUAD_EGIS 12538A		
717	9.69	9.69	Structure	Stairs	Land Side	RR tie stairs on LS slope. Entry Last Updated : 8/10/2020	USACEPI		
715	9.69	9.69	Ramp	Ramp	Water Side	Ramp on the waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		
711	9.75	9.75	Structure	Stairs	Land Side	RR tie stairs on LS slope. Entry Last Updated : 2/4/2021	USACEPI 6449 6449-A		
81	9.75	9.75	Fence	Chain Link	Land Side	Fence along LS toe. Entry Last Updated : 2/4/2021	LEVEELOG 6449		
716	9.78	9.78	Structure	Stairs	Land Side	RR tie stairs on LS slope with concrete pad on LS toe. Entry Last Updated : 2/4/2021	USACEPI		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
978	9.78	9.78	UCIP	Pipe	Crossing	DS_ID:24503 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 12-inch steel pipe of an unknown purpose through the levee, at an unknown depth. (No permit found authorizing this pipe. Owner unknown). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 552+40)]. Entry Last Updated : 8/10/2021	UCIPAUG2021		
979	9.78	9.78	UCIP	Pipe	Crossing	DS_ID:24504 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch steel pipe of an unknown purpose through the levee, at an unknown depth. (No permit found authorizing this pipe. Owner unknown). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, (Station 552+82)]. Entry Last Updated : 8/10/2021	UCIPAUG2021		
720	9.79	9.79	Structure	Stairs	Land Side	RR tie stairs on LS slope. Entry Last Updated : 2/4/2021	USACEPI 6448		
945	9.80	9.80	Structure	Stairs	Land Side	RR tie stairs on LS slope. Entry Last Updated : 2/4/2021	INSPECTION 6448 8696		
946	9.87	9.87	Structure	Stairs	Land Side	RR tie stairs on LS slope. Entry Last Updated : 11/3/2014	INSPECTION 7368		
712	9.88	9.88	Structure	Control Box	Land Side	Telephone utility box at LS toe. Entry Last Updated : 8/10/2020	USACEPI		
719	9.89	9.89	Fence	Post & Cable	Land Side	Cable barrier along landward shoulder and parking lot. Asphalt and dirt paths on LS slope. Entry Last Updated : 11/3/2014	GEILEVEELOG 7368		
722	9.90	9.95	Aerial	High Voltage	Land Side	Power/communication aerial line off of LS levee toe. Entry Last Updated : 11/3/2014	INSPECTION		
80	9.91	9.91	Fence	Chain Link	Land Side	Entry Last Updated : 5/23/2019	LEVEELOG		
68	9.96	9.96	Wall	Retaining	Land Side	Entry Last Updated : 2/3/2021	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 American River							Left	10.86	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
85	9.97	9.97	Miscellaneous	Landscaping	Land Side	Landscaping Entry Last Updated : 2/4/2021	LEVEELOG 5132 5545		
726	9.98	9.98	Ramp	Ramp	Water Side	Dirt Ramp 10 feet wide. Entry Last Updated : 2/4/2021	USACEPI		
727	9.99	9.99	Miscellaneous	Landscaping	Land Side	Landscaping still present. Entry Last Updated : 2/4/2021	USACEPI 5549		
724	10.02	10.13	Miscellaneous	Landscaping	Water Side	Revegetation site. Entry Last Updated : 11/3/2014	INSPECTION		
723	10.02	10.02	Structure	Stairs	Land Side	Concrete stairs on LS slope. Entry Last Updated : 2/4/2021	INSPECTION 5550 5772		
729	10.04	10.04	Structure	Stairs	Land Side	Concrete and wood stairs on LS slope. Entry Last Updated : 2/4/2021	INSPECTION 5547		
947	10.05	10.05	Structure	Stairs	Land Side	Concrete stairs on LS slope. Entry Last Updated : 2/4/2021	INSPECTION 5141		
734	10.06	10.06	Gate	Metal	Crown	Cross fence, pipe gate. Entry Last Updated : 10/10/2014	GEILEVEELOG		
948	10.07	10.07	Structure	Stairs	Land Side	Concrete stairs on LS slope with water spigot at LS hinge point. Entry Last Updated : 2/4/2021	INSPECTION 5400		
735	10.07	10.23	Miscellaneous	Landscaping	Land Side	Park along landward side of levee. Entry Last Updated : 2/4/2021	GEILEVEELOG 8689		
950	10.07	10.07	Structure	Control Box	Land Side	Phone box at LS toe. Entry Last Updated : 11/3/2014	INSPECTION		
949	10.07	10.07	Structure	Building	Land Side	Storage shed at LS toe was not authorized under 5400. Entry Last Updated : 8/10/2020	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

980	10.08	10.08	UCIP	Pipe	Crossing	DS_ID:24346 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 12-inch steel pipe of an unknown purpose through the levee, at an unknown depth. Corrugated metal (CM) riser on the waterside (WS) shoulder. Stairway on the landside (LS) slope. (Original permit authorizing this pipe could not be found. Siphon breaker removed from riser, WS slope landscaped, and pipe abandoned under Permit No. 5400, 1966 - G. P. Steiner). (Pipe should have been grouted or removed. Once pipe was addressed, the 24-inch CM standpipe was removed. At the same location in 2011, LMA's records indicate that a 6-inch pipe was removed from the WS berm). Entry Last Updated : 8/10/2021	UCIPAUG2021
-----	-------	-------	------	------	----------	--	-------------

736	10.10	10.10	Ramp	Ramp	Land Side	Dirt path on LS slope. Entry Last Updated : 11/3/2014	INSPECTION
-----	-------	-------	------	------	-----------	--	------------

741	10.23	10.23	Structure	Stairs	Land Side	Concrete Stairs with railings. Entry Last Updated : 2/4/2021	USACEPI 12481 5772
-----	-------	-------	-----------	--------	-----------	---	--------------------------

737	10.23	10.23	Structure	Walkway	Land Side	Dirt walkway path. Entry Last Updated : 2/4/2021	USACEPI
-----	-------	-------	-----------	---------	-----------	---	---------

740	10.24	10.41	Fence	Wood	Land Side	Fence along property line Entry Last Updated : 2/4/2021	USACEPI 12481
-----	-------	-------	-------	------	-----------	--	------------------

32	10.29	10.29	Structure	Pad	Land Side	26" by 40" concrete pad on LS toe at fence gate. Entry Last Updated : 1/25/2018	LEVEELOG 18205
----	-------	-------	-----------	-----	-----------	--	-------------------

744	10.30	10.30	Ramp	Ramp	Water Side	8ft wide gravel ramp to WS toe. Entry Last Updated : 11/3/2014	USACEPI
-----	-------	-------	------	------	------------	---	---------

753	10.39	10.39	Structure	Stairs	Land Side	Wooden stairway on landward slope Entry Last Updated : 2/4/2021	GEILEVEELOG 12481
-----	-------	-------	-----------	--------	-----------	--	----------------------

951	10.41	10.67	Fence	Wood	Land Side	Fence at LS toe. Entry Last Updated : 2/4/2021	INSPECTION 12481
-----	-------	-------	-------	------	-----------	---	---------------------

952	10.41	10.41	Ramp	Ramp	Land Side	Dirt path on LS slope leading to concrete walkway. Entry Last Updated : 11/3/2014	INSPECTION
-----	-------	-------	------	------	-----------	--	------------

752	10.44	10.44	Structure	Pole - Utility	Land Side	Power Pole. Entry Last Updated : 2/4/2021	USACEPI 1554
-----	-------	-------	-----------	----------------	-----------	--	-----------------



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

756	10.46	10.46	Aerial	High Voltage	Crossing	Overhead powerline crosses the levee. Entry Last Updated : 10/10/2014	GEILEVEELOG 1554
-----	-------	-------	--------	--------------	----------	--	---------------------

953	10.47	10.49	Fence	Chain Link	Water Side	Protective fence for Mayhew Drain. Entry Last Updated : 11/4/2014	INSPECTION
-----	-------	-------	-------	------------	------------	--	------------

761	10.50	10.50	Gate	Chain Link	Crossing	Cross fence, chain link drive gate. Entry Last Updated : 11/4/2014	GEILEVEELOG
-----	-------	-------	------	------------	----------	---	-------------

954	10.51	10.51	Structure	Flap Gate	Water Side	Four large rectangular flap gates in Mayhew Drain on downstream side of embankment across Mayhew Drain. Metal guardrail restricts access into drain. Entry Last Updated : 11/4/2014	INSPECTION 3653
-----	-------	-------	-----------	-----------	------------	--	--------------------

955	10.52	10.52	Structure	Pole - Light	Water Side	Light pole on embankment across Mayhew Drain. Entry Last Updated : 8/10/2020	INSPECTION 3653
-----	-------	-------	-----------	--------------	------------	---	--------------------

956	10.52	10.52	Structure	Gate Valve	Water Side	Four gate valves on embankment across Mayhew Drain. Also two light poles and a utility building. All features are enclosed by a cyclone fence. Entry Last Updated : 11/4/2014	INSPECTION 3653
-----	-------	-------	-----------	------------	------------	--	--------------------

958	10.54	10.54	Ramp	Ramp	Water Side	Ramp to WS levee toe. Entry Last Updated : 11/4/2014	INSPECTION
-----	-------	-------	------	------	------------	---	------------

981	10.63	10.63	UCIP	Pipe	Crossing	DS_ID:24325 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 48-inch reinforced concrete (RC) drainage pipe under the levee, 30.0 feet below the crown. Two corrugated metal (CM) cutoff walls around the pipe under each shoulder. Air vent on the waterside (WS) slope. Manhole at the landside (LS) toe. Pipe has a 48-inch stub and stopper on each end. (No permit found authorizing this structure. Structure is owned by the County of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 10.74)]. Entry Last Updated : 8/10/2021	UCIPAUG2021 8715-C 8715-D
-----	-------	-------	------	------	----------	---	---------------------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

982	10.65	10.65	UCIP	Pipe	Crossing	DS_ID:24520 EP_NO: 8715 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* Temporary 14-inch steel drainage pipe through the levee, 9.0 feet below the crown. Flap gate and air vent on the waterside (WS) end. Pump on concrete pump sump at the landside (LS) toe. Chain link fence around pump sump. Rock revetment on the WS slope. (Temporary drainage pump with 14-inch pipe authorized under Permit No. 8715, 1973 - O. Rousseau. Modified condition No. 22 for temporary pipe install authorized under Permit No. 8715-A - O. Rousseau. Modified condition No. 15 for temporary pipe install authorized under Permit No. 8715-B - O. Rousseau. Transfer Permit No. 8715, 8715-A, and 8715-B, install 48-inch drainage pipe and remove 14-inch pipe authorized under Permit No. 8715-C - M. Homes). Entry Last Updated : 8/10/2021	UCIPAUG2021 8715 8715-A 8715-B 8715-C 8715-D
-----	-------	-------	------	------	----------	--	---

776	10.66	10.66	At Grade	Bikepath	Water Side	Pedestrian and emergency vehicle bridge and paved pathway Entry Last Updated : 2/4/2021	USGSQUAD_EGIS 12515 12515-A
-----	-------	-------	----------	----------	------------	--	-----------------------------------

960	10.67	10.67	Gate	Chain Link	Crossing	Cyclone fence and gate across levee crest. Gate lock not working. Entry Last Updated : 2/4/2021	INSPECTION 10437 12515
-----	-------	-------	------	------------	----------	--	------------------------------

959	10.67	10.85	Fence	Chain Link	Land Side	Fence within 10 ft of levee toe. Cal Water facility beyond fence at Folsom Blvd. Entry Last Updated : 11/4/2014	INSPECTION
-----	-------	-------	-------	------------	-----------	--	------------

962	10.67	10.67	Aerial	High Voltage	Crossing	Power line crosses Mayhew Drain from light pole to light pole. Entry Last Updated : 11/4/2014	INSPECTION
-----	-------	-------	--------	--------------	----------	--	------------

961	10.68	10.68	Structure	Pole - Light	Land Side	Light pole on LS toe. Entry Last Updated : 11/4/2014	INSPECTION
-----	-------	-------	-----------	--------------	-----------	---	------------

963	10.83	10.83	Structure	Pole - Utility	Water Side	Utility pole with anchor on WS toe. Also a concrete pad and capped water spigot. Entry Last Updated : 8/10/2020	INSPECTION
-----	-------	-------	-----------	----------------	------------	--	------------

964	10.84	10.84	Gate	Chain Link	Crossing	Chain link gate and fence across levee crest. Entry Last Updated : 11/4/2014	INSPECTION 9864 9864-A 9864-B
-----	-------	-------	------	------------	----------	---	--

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 American River	Left	10.86	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

966	10.84	10.85	Fence	Chain Link	Water Side	Chain link fence on WS toe. Entry Last Updated : 11/4/2014	INSPECTION 9864 9864-A 9864-B
-----	-------	-------	-------	------------	------------	---	--

159	10.86	10.86	Mark	Boundary	Crown	Entry Last Updated : 2/4/2021	LEVEELOG
-----	-------	-------	------	----------	-------	-------------------------------	----------

965	10.86	10.86	At Grade	Road / Highway	Crossing	Entry Last Updated : 11/4/2014	INSPECTION
-----	-------	-------	----------	----------------	----------	--------------------------------	------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 05 Sacramento River	Left	0.41	David Julian

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
59	0.00	0.00	UCIP	Conduit	Crossing	DS_ID:24439 EP_NO: 17218 Crossing Status: Not Found FIELD_STRUCT_DESC: 16-inch steel casing pipe with forty-six 1.25-inch high-density polyethylene (HDPE) fiber optics conduits under the levee, 95.0 feet below the crown, not found. Gaps grouted, not found. (16-inch steel pipe authorized under Permit No. 17218, 2001 - Williams Communications). Entry Last Updated : 7/30/2021	UCIPAUG2021 17218
5	0.00	0.00	Mark	Boundary	Crown	Beginning of left bank levee Sacramento River at the mouth of the American River. Access is from Jibboom Street, 0.19 miles downstream of pipe gate at Discovery Park. The levee mileage runs downstream. Entry Last Updated : 1/27/2021	GEILEVEELOG
4	0.00	0.40	At Grade	Bikepath	Crown	Bikeway trail on levee crown. Entry Last Updated : 1/27/2021	GEILEVEELOG 12907
2	0.01	0.04	Revetment	Rock	Water Side	Rock revetment on the waterside slope. Entry Last Updated : 1/27/2021	GEILEVEELOG
7	0.01	0.01	Ramp	Ramp	Water Side	Gravel access ramp along WS slope. Entry Last Updated : 3/4/2020	USACEPI
1	0.02	0.10	Fence	Wrought Iron	Land Side	Wrought Iron fence within 10 feet of LS toe. Entry Last Updated : 1/27/2021	USACEPI
8	0.02	0.02	Miscellaneous	Turnout	Crown	Turnout on the landward side. Entry Last Updated : 3/4/2020	GEILEVEELOG
60	0.02	0.02	UCIP	Pipe	Crossing	DS_ID:24505 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 36-inch corrugated metal pipe (CMP) of an unknown purpose through the levee, at an unknown depth, not found. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, Drawing No. 6-13-1100/1, Exhibit B, (RM 60.04)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
43	0.07	0.07	Structure	Pole - Light	Land Side	Light pole on LS toe Entry Last Updated : 11/3/2014	LEVEELOG
11	0.10	0.25	Fence	Chain Link	Land Side	Chain link fence along landward toe. Entry Last Updated : 10/30/2014	GEILEVEELOG

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 05 Sacramento River							Left	0.41	David Julian
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
44	0.11	0.17	Miscellaneous	Landscaping	Land Side	Hotel landscaping on LS slope. It has several palm trees and oleander bushes. Entry Last Updated : 11/3/2014	LEVEELOG		
16	0.11	0.17	Structure	Building	Land Side	Hotel with brick stairs on LS slope. Entry Last Updated : 3/4/2020	USACEPI		
18	0.12	0.29	Revetment	Rock	Water Side	Rock revetment on WS slope and toe. Entry Last Updated : 12/29/2014	LEVEELOG		
14	0.14	0.14	Structure	Stairs	Land Side	Brick stairs from hotel access gate on LS slope. Entry Last Updated : 12/29/2014	GEILEVEELOG 15953		
62	0.14	0.14	UCIP	Pipe	Crossing	DS_ID:24438 EP_NO: 11654 Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 2: 48-inch steel water line through the levee, 18.0 feet below the crown, not found. Two intake pipes near the landside (LS) toe, not found. (Two 48-inch intake pipes authorized under Permit No. 11654, 1977 - City of Sacramento). Entry Last Updated : 7/30/2021	UCIPAUG2021 11654		
61	0.14	0.14	UCIP	Pipe	Crossing	DS_ID:24554 EP_NO: 11654 Crossing Status: Not Found FIELD_STRUCT_DESC: 2 of 2: 48-inch steel water line through the levee, 18.0 feet below the crown, not found. Two intake pipes near the landside (LS) toe, not found. (Two 48-inch intake pipes authorized under Permit No. 11654, 1977 - City of Sacramento). Entry Last Updated : 7/30/2021	UCIPAUG2021 11654		
21	0.17	0.17	Ramp	Ramp	Water Side	Gravel ramp on the waterside slope. Entry Last Updated : 1/27/2021	GEILEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 05 Sacramento River	Left	0.41	David Julian

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

25	0.19	0.19	UCIP	Pipe		DS_ID:24088 EP_NO: 5526 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 1 of 2: 60-inch steel water intake pipe through the levee, 27.1 feet below the crown. Slide gate at intake structure in the channel. Walkway to intake structure on the waterside (WS). Filtration plant on the landside (LS). (No permit found authorizing installation of two 60-inch pipes. Abandonment and relocation of seven utility conduits authorized under Permit No. 5526, 1966 - City of Sacramento. Construction of a 160 MGD water intake pump station and box girder with two 54-inch pipes downstream of this location authorized under Permit No. 17196, 2000 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.20)]. Entry Last Updated : 7/30/2021	UCIPAUG2021  5526
----	------	------	------	------	--	---	-------------------------

22	0.19	0.19	Ramp	Ramp	Land Side	Ramp with chain link gate on the landward side. Entry Last Updated : 10/30/2014	GEILEVEELOG
----	------	------	------	------	-----------	--	-------------

26	0.19	0.19	UCIP	Pipe		DS_ID:24556 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 2 of 2: 60-inch steel water intake pipe through the levee, 26.9 feet below the crown. Slide gate at intake structure in the channel. Walkway to intake structure on the waterside (WS). Filtration plant on the landside (LS). (No permit found authorizing installation of two 60-inch pipes. Abandonment and relocation of seven utility conduits authorized under Permit No. 5526, 1966 - City of Sacramento. Construction of a 160 MGD water intake pump station and box girder with two 54-inch pipes downstream of this location authorized under Permit No. 17196, 2000 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.20)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
----	------	------	------	------	--	--	-------------

67	0.20	0.20	UCIP	Pipe	Crossing	DS_ID:24557 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 30-inch steel drainage pipe through the levee, 33 feet below the crown, not found. Slide gate on the waterside (WS) end, not found. [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.20)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
----	------	------	------	------	----------	--	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 05 Sacramento River	Left	0.41	David Julian

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

66	0.20	0.20	UCIP	Pipe	Crossing	DS_ID:24558 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* Two 2.5-inch iron pipe vacuum lines through the levee, 4 feet below the crown, not found. Plugged with concrete, not found. (No permit found authorizing installation of two 2.5-inch iron pipes. Abandoned and replaced seven utility conduits under Permit No. 5526, 1966 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.20)]. Entry Last Updated : 7/30/2021	UCIPAUG2021 5526
----	------	------	------	------	----------	---	---------------------

19	0.20	0.20	Structure	Walkway	Water Side	Concrete structure at opening to walkway. Entry Last Updated : 3/4/2020	LEVEELOG
----	------	------	-----------	---------	------------	--	----------

20	0.20	0.25	At Grade	Levee	Land Side	Wide and flat gravelled area on landside. Entry Last Updated : 3/4/2020	LEVEELOG
----	------	------	----------	-------	-----------	--	----------

65	0.20	0.20	UCIP	Conduit	Crossing	DS_ID:24559 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 1.5-inch, 1.75-inch, and 2-inch steel electrical conduits through the levee, at an unknown depth, not found. Plugged with concrete, not found. (No permit found authorizing installation of pipe. Abandoned and replaced seven utility conduits under Permit No. 5526, 1966 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.20)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
----	------	------	------	---------	----------	---	-------------

69	0.20	0.20	UCIP	Conduit	Crossing	DS_ID:24560 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 1 of 2: 3-inch steel pipe of an unknown purpose through the levee, 4.0 feet below the crown, not found. Plugged with concrete, not found. [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.20)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
----	------	------	------	---------	----------	--	-------------

71	0.20	0.20	UCIP	Conduit	Crossing	DS_ID:24561 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 2 of 2: 4-inch steel pipe of an unknown purpose through the levee, 4.0 feet below the crown, not found. Plugged with concrete, not found. [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.20)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
----	------	------	------	---------	----------	--	-------------

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 05 Sacramento River	Left	0.41	David Julian

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

70	0.20	0.20	UCIP	Pipe	Crossing	DS_ID:24562 EP_NO: 5526 Crossing Status: Not Found FIELD_STRUCT_DESC: Four 2-inch copper vacuum lines through the levee, 2.5 feet below the crown, not found. (No permit found authorizing installation of pipe. Abandoned and replaced seven utility conduits under Permit No. 5526, 1966 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.20)]. Entry Last Updated : 7/30/2021	UCIPAUG2021 5526
----	------	------	------	------	----------	---	---------------------

68	0.20	0.20	UCIP	Conduit	Crossing	DS_ID:24563 EP_NO: 5526 Crossing Status: Not Found FIELD_STRUCT_DESC: Three 2-inch galvanized iron electrical conduits and four 2-inch copper vacuum lines through the levee, 2 feet below the crown, not found. (Five 2-inch conduits authorized under Permit No. 5526, 1966 - City of Sacramento. Permit also covers the abandonment of existing lines: two 2.5-inch pipes, one 1.25-inch pipe, one 1.5-inch pipe, and one 2-inch pipe). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.20)]. Entry Last Updated : 7/30/2021	UCIPAUG2021 5526
----	------	------	------	---------	----------	--	---------------------

45	0.21	0.21	Ramp	Ramp	Water Side	Gravel ramp on WS slope Entry Last Updated : 11/3/2014	LEVEELOG
----	------	------	------	------	------------	---	----------

72	0.24	0.24	UCIP	Pipe	Crossing	DS_ID:24510 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: [PG&E Steam Plant] 1 of 9: 8-inch steel pipe of an unknown purpose through the levee, at an unknown depth, not found. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, Drawing No. 6-13-1100/1, Exhibit B, (RM 59.90)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
----	------	------	------	------	----------	---	-------------

73	0.24	0.24	UCIP	Pipe	Crossing	DS_ID:24506 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: [PG&E Steam Plant] 2 of 9: 4-inch steel pipe of an unknown purpose through the levee, at an unknown depth, not found. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, Drawing No. 6-13-1100/1, Exhibit B, (RM 59.90)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
----	------	------	------	------	----------	---	-------------



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 05 Sacramento River	Left	0.41	David Julian

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

74	0.24	0.24	UCIP	Pipe	Crossing	DS_ID:24508 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: [PG&E Steam Plant] 3 of 9: 8-inch steel pipe of an unknown purpose through the levee, at an unknown depth, not found. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, Drawing No. 6-13-1100/1, Exhibit B, (RM 59.90)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
----	------	------	------	------	----------	---	-------------

75	0.25	0.25	UCIP	Pipe	Crossing	DS_ID:24511 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: [PG&E Steam Plant] 4 of 9: 8-inch steel pipe of an unknown purpose through the levee, at an unknown depth, not found. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, Drawing No. 6-13-1100/1, Exhibit B, (RM 59.90)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
----	------	------	------	------	----------	---	-------------

76	0.25	0.25	UCIP	Pipe	Crossing	DS_ID:24507 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: [PG&E Steam Plant] 5 of 9: 7-inch steel pipe of an unknown purpose through the levee, at an unknown depth, not found. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, Drawing No. 6-13-1100/1, Exhibit B, (RM 59.90)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
----	------	------	------	------	----------	---	-------------

12	0.25	0.25	Structure	Building	Land Side	Large PG&E building beyond LS fence line. Entry Last Updated : 3/4/2020	USACEPI
----	------	------	-----------	----------	-----------	--	---------

77	0.25	0.25	UCIP	Pipe	Crossing	DS_ID:24512 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: [PG&E Steam Plant] 6 of 9: 60-inch steel pipe of an unknown purpose through the levee, at an unknown depth, not found. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, Drawing No. 6-13-1100/1, Exhibit B, (RM 59.90)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
----	------	------	------	------	----------	--	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 05 Sacramento River	Left	0.41	David Julian

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

80	0.25	0.25	UCIP	Pipe	Crossing	DS_ID:24509 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: [PG&E Steam Plant] 7 of 9: 8-inch steel pipe of an unknown purpose through the levee, at an unknown depth, not found. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, Drawing No. 6-13-1100/1, Exhibit B, (RM 59.90)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
----	------	------	------	------	----------	---	-------------

79	0.25	0.25	UCIP	Pipe	Crossing	DS_ID:24513 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: [PG&E Steam Plant] 8 of 9: 42-inch steel pipe of an unknown purpose through the levee, at an unknown depth, not found. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, Drawing No. 6-13-1100/1, Exhibit B, (RM 59.90)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
----	------	------	------	------	----------	--	-------------

78	0.25	0.25	UCIP	Pipe	Crossing	DS_ID:24564 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: [PG&E Steam Plant] 9 of 9: 42-inch steel pipe of an unknown purpose through the levee, at an unknown depth, not found. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 1, August 1955, Drawing No. 6-13-1100/1, Exhibit B, (RM 59.90)]. Entry Last Updated : 7/30/2021	UCIPAUG2021
----	------	------	------	------	----------	--	-------------

57	0.26	0.36	Ramp	Ramp	Water Side	Bike path ramp under intake bridge. Entry Last Updated : 1/27/2021	LEVEELOG
----	------	------	------	------	------------	---	----------

52	0.28	0.28	Miscellaneous	Landscaping	Water Side	Planted willow trees at WS toe with chicken wire fence and sprinklers. Entry Last Updated : 11/3/2014	LEVEELOG
----	------	------	---------------	-------------	------------	--	----------

47	0.31	0.31	Structure	Control Box	Land Side	Utility control box on the landside. Entry Last Updated : 1/27/2021	LEVEELOG
----	------	------	-----------	-------------	-----------	--	----------

48	0.31	0.31	Structure	Control Box	Crown	Irrigation control boxes on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
----	------	------	-----------	-------------	-------	--	----------

13	0.31	0.31	Structure	Pole - Light	Land Side	Light pole on the landside slope. Entry Last Updated : 1/27/2021	LEVEELOG
----	------	------	-----------	--------------	-----------	---	----------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 05 Sacramento River							Left	0.41	David Julian
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
17	0.31	0.31	Structure	Pole - Light	Water Side	Light pole on the waterside slope. Entry Last Updated : 1/27/2021	LEVEELOG		
81	0.32	0.32	UCIP	Pipe	Crossing	DS_ID:24089 EP_NO: 17196 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Sacramento River Water Intake] 1 of 2: 54-inch steel water intake pipe through the levee, 2.0 feet below the crown. Water intake pump station with box girder access bridge in the channel. Two pumping bays with vertical turbine pumps inside the station. Water treatment facility on the landside (LS). Rock revetment on the waterside (WS) slope. (Two 54-inch intake pipes authorized under Permit No. 17196, 2000 - City of Sacramento. Architectural fountain on the LS authorized under Permit No. 17196-A, 2003 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.23)]. Entry Last Updated : 7/30/2021	UCIPAUG2021 17196		
23	0.32	0.32	Structure	Walkway	Water Side	Wide concrete walkway to pump station on the waterside. Entry Last Updated : 1/27/2021	LEVEELOG		
82	0.32	0.32	UCIP	Pipe	Crossing	DS_ID:24555 EP_NO: 17196 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Sacramento River Water Intake] 2 of 2: 54-inch steel water intake pipe through the levee, 2.0 feet below the crown. Water intake pump station with box girder access bridge in the channel. Two pumping bays with vertical turbine pumps inside the station. Water treatment facility on the landside (LS). Rock revetment on the waterside (WS) slope. (Two 54-inch intake pipes authorized under Permit No. 17196, 2000 - City of Sacramento. Architectural fountain on the LS authorized under Permit No. 17196-A, 2003 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.23)]. Entry Last Updated : 7/30/2021	UCIPAUG2021 17196		
33	0.32	0.32	Structure	Manhole Cover	Land Side	Manhole access point for utility line. 42 inch diameter concrete shaft. Labeled "SEC and R." Entry Last Updated : 3/4/2020	USACEPI		
51	0.32	0.32	Revetment	Rock	Water Side	Rock revetment at WS toe covered by plastic matting bolted into the toe. Entry Last Updated : 1/9/2015	LEVEELOG		
50	0.33	0.33	Structure	Building	Crown	Approximately 50 ft diameter circular concrete ad on the crown. Entry Last Updated : 1/27/2021	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 05 Sacramento River							Left	0.41	David Julian
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
54	0.33	0.33	Structure	Control Box	Land Side	Electrical control box on LS toe at the parking lot. Entry Last Updated : 1/9/2015	LEVEELOG		
53	0.33	0.33	Structure	Control Box	Crown	Iriagtion control boxes flush to the ground. Entry Last Updated : 11/3/2014	LEVEELOG		
55	0.33	0.33	Structure	Pipe Section	Land Side	Drinking fountain at LS toe parking lot. Entry Last Updated : 11/3/2014	LEVEELOG		
56	0.33	0.33	Structure	Pipe Section	Land Side	Fire hydrant on LS toe parking lot. Entry Last Updated : 11/3/2014	LEVEELOG		
10	0.33	0.33	Structure	Pole - Light	Land Side	Light pole on the landside slope. Entry Last Updated : 1/27/2021	LEVEELOG		
15	0.33	0.33	Structure	Pole - Light	Water Side	Light pole on the waterside slope. Entry Last Updated : 1/27/2021	LEVEELOG		
9	0.34	0.34	Structure	Pole - Light	Land Side	Light pole on the landside slope. Entry Last Updated : 1/27/2021	LEVEELOG		
6	0.35	0.35	Structure	Pole - Light	Land Side	Light pole on the landside slope. Entry Last Updated : 1/27/2021	LEVEELOG		
30	0.36	0.36	Ramp	Ramp	Land Side	Paved access ramp on the landside slope. Entry Last Updated : 1/27/2021	USACEPI		
24	0.36	0.36	Gate	Metal	Land Side	Metal pipe gate at bottom of landside ramp. Entry Last Updated : 1/27/2021	LEVEELOG		
3	0.36	0.36	Structure	Pole - Light	Land Side	Light pole on the landside slope. Entry Last Updated : 1/27/2021	LEVEELOG		
83	0.39	0.39	UCIP	Culvert	Crossing	DS_ID:24090 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Sacramento Water Treatment Plant] 36-inch reinforced concrete (RC) drainage pipe through the levee, at low elevation. City of Sacramento records indicate a 30-inch pipe instead of a 36-inch pipe. Manhole on the landside (LS) shoulder. (No permit found authorizing installation of this structure. Structure is owned by the City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.37)]. Entry Last Updated : 7/30/2021	UCIPAUG2021		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 05 Sacramento River							Left	0.41	David Julian
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
28	0.39	0.39	Structure	Transformer	Crown	Electrical substation on the crown. Entry Last Updated : 1/27/2021	USACEPI		
35	0.39	0.39	Structure	Pole - Utility	Land Side	Wood power pole within LS easement. Entry Last Updated : 3/4/2020	USACEPI		
41	0.40	0.40	Mark	Boundary	Crossing	End of Unit 5 at beginning of City of Sacramento levee. Access from Jibboom Street. Entry Last Updated : 10/30/2014	GEILEVEELOG		
58	0.40	0.40	At Grade	Road / Highway	Land Side	Jibboom Street at LS toe. Entry Last Updated : 3/4/2020	LEVEELOG		
36	0.40	0.40	Fence	Chain Link	Land Side	Chain link fence on LS at road and around substation transformers. Entry Last Updated : 11/3/2014	LEVEELOG		

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 06 Linda Creek	Left	1.30	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

3	0.01	0.01	Mark	Boundary	Crown	Left bank levee of Linda Creek at the Left bank Natomas East Canal. Access is from Kelton Avenue at Levee Mile 0.49. The levee mileage runs upstream. Maintained by ARFCD. Entry Last Updated : 10/13/2014	GEILEVEELOG
---	------	------	------	----------	-------	---	-------------

1	0.01	0.01	At Grade	Railroad	Crossing	W.P.R.R. crosses the levee, 8.0 feet below the crown elevation. Entry Last Updated : 10/10/2014	GEILEVEELOG
---	------	------	----------	----------	----------	--	-------------

4	0.01	0.01	Gate	Metal	Land Side	Access gate. 2 locks. Entry Last Updated : 2/12/2020	USACEPI
---	------	------	------	-------	-----------	---	---------

2	0.01	0.01	Structure	Floodgate	Crown	Floodgate within the degraded left bank levee of Linda Creek. The proposed gate will be 20 feet in length and approx 7 feet in height. Reinforced concrete abutments will be constructed at each end of the flood gate. It is also proposed to raise the degraded levee section adjacent to the floodgate abutments. The left bank levee of Linda Creek approx 0.14 mile upstream from Main Avenue in the City of Sacramento, Levee Mile 0.00, Unit No.6, Sacramento County. Entry Last Updated : 2/12/2020	USGSQUAD_EGIS 14477
---	------	------	-----------	-----------	-------	--	------------------------

7	0.01	0.01	Ramp	Ramp	Land Side	Gravel covered access ramp. Entry Last Updated : 2/12/2020	USACEPI
---	------	------	------	------	-----------	---	---------

111	0.01	0.01	UCIP	Conduit	Crossing	DS_ID:24091 EP_NO: 14043 Crossing Status: Not Found FIELD_STRUCT_DESC: 1-inch fiber optics cable through the levee, 2.5 feet below the crown, not found. Two corrugated metal (CM) cutoff walls under the waterside (WS) slope, not found. (1-inch fiber optics cable authorized under Permit No. 14043, 1984 - United Telecom Communications, Inc. [UTCII]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.01)]. Entry Last Updated : 7/27/2021	UCIPAUG2021 14043
-----	------	------	------	---------	----------	---	----------------------

8	0.02	0.02	Structure	Other	Water Side	8 ft. by 8 ft. concrete structure at top of levee with 40 in. steel cover, 4 ft. wide box culvert at WS toe. Entry Last Updated : 2/12/2020	USACEPI
---	------	------	-----------	-------	------------	--	---------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 06 Linda Creek	Left	1.30	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

112	0.02	0.02	UCIP	Culvert	Crossing	DS_ID:24092 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal (CM) drainage pipe through the levee, 22.7 feet below the crown. Two CM cutoff walls around the pipe. Slide gate inside a 30-inch CM riser and flap gate are located on the waterside (WS) end. Concrete headwall on each end, WS and landside (LS). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.02). USACE Sacramento O&M Manual Unit 118, Part No. 2, August 1959, Drawing No. 1-4-392, Exhibit B, (Station 396+65)]. Entry Last Updated : 7/27/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

78	0.03	1.00	Fence	Barbed Wire	Water Side	Barbed wire fence joining levee and running along levee for short length. Barbed wire fence approx. 3 ft. high at WS toe. Entry Last Updated : 2/12/2020	LEVEELOG
----	------	------	-------	-------------	------------	---	----------

113	0.03	0.03	UCIP	Conduit	Crossing	DS_ID:24093 EP_NO: 2996 Crossing Status: Not Found FIELD_STRUCT_DESC: 4-inch steel communications conduit through the levee, 5.0 feet below the crown, not found. Concrete cutoff wall around the pipe under the crown, not found. (Cable sleeved through pre-existing 4-inch conduit authorized under Permit No. 2996, 1959 - Pacific Telephone and Telegraph Company [PT&T]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.03)]. Entry Last Updated : 7/27/2021	UCIPAUG2021 2996
-----	------	------	------	---------	----------	---	---------------------

79	0.03	0.20	Fence	Chain Link	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG
----	------	------	-------	------------	-----------	---------------------------------	----------

6	0.09	0.09	Ramp	Ramp	Water Side	Entry Last Updated : 2/12/2020	LEVEELOG
---	------	------	------	------	------------	--------------------------------	----------

14	0.09	0.09	Ramp	Ramp	Land Side	Entry Last Updated : 2/12/2020	GEILEVEELOG
----	------	------	------	------	-----------	--------------------------------	-------------

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 06 Linda Creek	Left	1.30	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

114	0.19	0.19	UCIP	Culvert	Crossing	DS_ID:24352 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch corrugated metal (CM) pipe of an unknown purpose through the levee, 12.7 feet below the crown, not found. Two CM cutoff walls around the pipe, not found. Slide gate inside a CM riser and flap gate at the waterside (WS) end, not found. Concrete headwall on each end, WS and landside (LS), not found. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, August 1959, Drawing No. 1-4-392, Exhibit B, (Station 406+00)]. Entry Last Updated : 7/27/2021	UCIPAUG2021
-----	------	------	------	---------	----------	--	-------------

80	0.20	0.23	Fence	Wrought Iron	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG
----	------	------	-------	--------------	-----------	---------------------------------	----------

81	0.23	0.48	Fence	Chain Link	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG
----	------	------	-------	------------	-----------	---------------------------------	----------

83	0.27	0.27	Structure	Sign	Water Side	Entry Last Updated : 10/13/2014	LEVEELOG
----	------	------	-----------	------	------------	---------------------------------	----------

115	0.39	0.39	UCIP	Culvert	Crossing	DS_ID:24353 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch corrugated metal (CM) pipe of an unknown purpose through the levee, 17.3 feet below the crown, not found. Two corrugated metal (CM) cutoff walls around the pipe, not found. Slide gate inside a CM riser and flap gate at the waterside (WS) end, not found. Concrete headwall on each end, WS and landside (LS), not found. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, August 1959, Drawing No. 1-4-392, Exhibit B, (Station 416+00)]. Entry Last Updated : 7/27/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

21	0.48	0.48	Ramp	Ramp	Land Side	Ramp on the waterward side. Entry Last Updated : 10/10/2014	GEILEVEELOG
----	------	------	------	------	-----------	--	-------------

26	0.49	0.49	Aerial	High Voltage	Crossing	Overhead power line crosses the levee. (App. No. 2072) Entry Last Updated : 10/10/2014	GEILEVEELOG 2072
----	------	------	--------	--------------	----------	---	---------------------

10	0.49	0.49	Ramp	Ramp	Land Side	Ramp down to road. Entry Last Updated : 2/12/2020	LEVEELOG
----	------	------	------	------	-----------	--	----------

11	0.49	0.49	Fence	Metal	Land Side	Cross fence at landside toe at connection with roadway. Entry Last Updated : 2/12/2020	LEVEELOG
----	------	------	-------	-------	-----------	---	----------



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 06 Linda Creek	Left	1.30	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

9	0.50	0.50	Ramp	Ramp	Water Side	Ramp to WS toe, aggregate base cover approx. 15 ft. wide. Entry Last Updated : 2/12/2020	LEVEELOG
23	0.50	0.50	Structure	Pole - Utility	Water Side	Utility pole in WS slope, marked "High Voltage." Entry Last Updated : 2/12/2020	USACEPI
27	0.50	0.50	Gate	Metal	Land Side	Metal drive gate on L/S slope. Access to Kelton Rd. Entry Last Updated : 2/12/2020	GEILEVEELOG
24	0.50	0.60	Fence	Wood	Land Side	Fence along the landward side. Entry Last Updated : 10/10/2014	GEILEVEELOG
85	0.60	0.64	Fence	Chain Link	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG
116	0.61	0.61	UCIP	Culvert	Crossing	DS_ID:24094 EP_NO: 12713 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 140] 1 of 4: 36-inch steel drainage pipe through the levee, 2 feet below the crown. Steel cutoff wall placed around the pipe at the center of the levee. Siphon breaker located inside enclosure visible on the waterside (WS) slope. Pumping plant located on the landside (LS) with chain-link fence around the perimeter of the plant. Flap gate inside the discharge structure located on the WS toe. Concrete headwall, wing walls, and apron visible on the WS. Concrete stairs located on both the WS and the LS slopes. Rock revetment placed along the WS slope. (Three 36-inch and one 20-inch pipes, plus the abandonment of existing 36-inch corrugated metal pipe in place with concrete plugs were authorized under Permit No. 12713, 1980 – City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.61)]. Entry Last Updated : 7/27/2021	UCIPAUG2021 12713

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 06 Linda Creek	Left	1.30	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

117	0.61	0.61	UCIP	Culvert	Crossing	DS_ID:24542 EP_NO: 12713 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 140] 2 of 4: 36-inch steel drainage pipe through the levee, 2 feet below the crown. Steel cutoff wall placed around the pipe at the center of the levee. Siphon breaker located inside enclosure visible on the waterside (WS) slope. Pumping plant located on the landside (LS) with chain-link fence around the perimeter of the plant. Flap gate is in the discharge structure located on the WS toe. Concrete headwall, wing walls, and apron are visible on the WS. Concrete stairs are located on both the WS and the LS slopes. Rock revetment was placed along the WS slope. (Three 36-inch and one 20-inch pipes, plus the abandonment of an existing 36-inch corrugated metal pipe in place with concrete plugs were authorized under Permit No. 12713, 1980 – City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.61)]. Entry Last Updated : 7/27/2021	UCIPAUG2021 12713
-----	------	------	------	---------	----------	--	----------------------

118	0.61	0.61	UCIP	Culvert	Crossing	DS_ID:24544 EP_NO: 12713 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 140] 3 of 4: 20-inch steel drainage pipe through the levee, 2.0 feet below crown. Steel cutoff wall placed around the pipe at the center of the levee. Siphon breaker located inside an enclosure visible on the waterside (WS) slope. Pumping plant is located on the landside (LS) with a chain-link fence around the perimeter of the plant. Flap gate is in the discharge structure located on the WS toe. Concrete headwall, wing walls, and apron are visible on the WS. Concrete stairs are located on both the WS and the LS slopes. Rock revetment was placed along the WS slope. (Three 36-inch and one 20-inch pipes, plus the abandonment of an existing 36-inch corrugated metal pipe in place with concrete plugs were authorized under Permit No. 12713, 1980 – City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.61)]. Entry Last Updated : 7/27/2021	UCIPAUG2021 12713
-----	------	------	------	---------	----------	--	----------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 06 Linda Creek	Left	1.30	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

119	0.61	0.61	UCIP	Culvert	Crossing	DS_ID:24543 EP_NO: 12713 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 140] 4 of 4: 36-inch steel drainage pipe through the levee, 2.0 feet below the crown. Steel cutoff wall placed around the pipe at the center of the levee. Siphon breaker located inside an enclosure visible on the waterside (WS) slope. Pumping plant located on the landside (LS) with a chain-link fence around the perimeter of the plant. Flap gate is in the discharge structure located on the WS toe. Concrete headwall, wing walls, and apron are visible on the WS. Concrete stairs are located on both the WS and the LS slopes. Rock revetment was placed along the WS slope. (Three 36-inch and one 20-inch pipes, plus the abandonment of an existing 36-inch corrugated metal pipe in place with concrete plugs were authorized under Permit No. 12713, 1980 – City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.61)]. Entry Last Updated : 7/27/2021	UCIPAUG2021 12713
-----	------	------	------	---------	----------	---	----------------------

120	0.61	0.61	UCIP	Culvert	Crossing	DS_ID:24095 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 36-inch corrugated metal (CM) pipe of an unknown purpose through the levee, 12.5 feet below the crown, not found. Two CM cutoff walls around the pipe, not found. Concrete headwall on the waterside (WS), not found. (36-inch pipe abandoned and replaced under Permit No. 12713, 1980 - City of Sacramento. 36-inch pipe listed in USACE O&M Manual, no permit found – owner is City of Sacramento. Existing 36-inch corrugated metal pipe was abandoned in place with 3-foot-thick concrete plugs and three 36-inch and one 20-inch pipes were authorized under Permit No. 12713, 1980 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.61). USACE Sacramento O&M Manual Unit 118, Part No. 2, August 1959, Drawing No. 1-4-392, Exhibit B, (Station 428+80)]. Entry Last Updated : 7/27/2021	UCIPAUG2021
-----	------	------	------	---------	----------	--	-------------

5	0.62	0.62	Structure	Stairs	Water Side	Concrete steps cast into WS of levee slope. Entry Last Updated : 2/12/2020	LEVEELOG
---	------	------	-----------	--------	------------	---	----------

29	0.62	0.62	Structure	Stairs	Land Side	Concrete steps cast into LS of levee slope. (App. No. 16827 - City of Sac.) Entry Last Updated : 2/12/2020	USACEPI 16827
----	------	------	-----------	--------	-----------	---	------------------

91	0.63	0.63	Structure	Pole - Utility	Land Side	Entry Last Updated : 2/3/2020	LEVEELOG
----	------	------	-----------	----------------	-----------	-------------------------------	----------

92	0.63	0.76	Aerial	High Voltage	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG
----	------	------	--------	--------------	-----------	---------------------------------	----------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 06 Linda Creek							Left	1.30	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
93	0.64	0.70	Fence	Wood	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG		
94	0.67	0.67	Structure	Pole - Utility	Land Side	Entry Last Updated : 2/3/2020	LEVEELOG		
96	0.71	0.71	Fence	Metal	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG		
99	0.71	0.71	Structure	Pole - Utility	Land Side	Entry Last Updated : 2/3/2020	LEVEELOG		
98	0.71	0.76	Fence	Post & Cable	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG		
97	0.71	0.71	Gate	Metal	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG		
121	0.75	0.75	UCIP	Culvert	Crossing	DS_ID:24812 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: Storm drain manhole located on the landside (LS). (No permit has been identified authorizing this structure. Structure is owned by the City of Sacramento). Entry Last Updated : 7/27/2021	UCIPAUG2021		
12	0.76	0.76	Ramp	Ramp	Land Side	Access to levee from Pinedale Ave. Entry Last Updated : 2/12/2020	LEVEELOG		
37	0.76	0.76	Ramp	Ramp	Water Side	Ramp on the waterward slope. Entry Last Updated : 2/12/2020	GEILEVEELOG		
101	0.76	0.76	Structure	Pole - Utility	Land Side	Entry Last Updated : 2/3/2020	LEVEELOG		
102	0.76	0.76	Gate	Metal	Land Side	At ramp toe. Entry Last Updated : 2/12/2020	LEVEELOG		
103	0.76	0.76	Structure	Building	Land Side	Entry Last Updated : 2/12/2020	LEVEELOG		
104	0.76	0.90	Fence	Barbed Wire	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 06 Linda Creek	Left	1.30	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

122	0.84	0.84	UCIP	Pipe	Crossing	DS_ID:24354 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 24-inch corrugated metal (CM) drainage pipe through the levee, 12.5 feet below the crown. Two CM cutoff walls around the pipe. Slide gate inside a CM riser and flap gate on the waterside (WS) end. Concrete headwall on each end, WS and landside (LS). (No permit has been identified authorizing this structure, and no owner has been identified). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, August 1959, Drawing No. 1-4-392, Exhibit B, (Station 440+50)]. Entry Last Updated : 7/27/2021	UCIPAUG2021
-----	------	------	------	------	----------	---	-------------

106	0.90	1.05	Fence	Wood	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG
-----	------	------	-------	------	-----------	---------------------------------	----------

47	0.97	0.97	Ramp	Ramp	Land Side	Entry Last Updated : 10/17/2014	USACEPI
----	------	------	------	------	-----------	---------------------------------	---------

13	1.00	1.00	Ramp	Ramp	Water Side	Multiple ramps to waterside. Entry Last Updated : 2/12/2020	LEVEELOG
----	------	------	------	------	------------	--	----------

15	1.00	1.00	Ramp	Ramp	Land Side	Entry Last Updated : 2/12/2020	LEVEELOG
----	------	------	------	------	-----------	--------------------------------	----------

107	1.00	1.00	Ramp	Ramp	Water Side and Land Side	Entry Last Updated : 10/13/2014	LEVEELOG
-----	------	------	------	------	--------------------------	---------------------------------	----------

43	1.00	1.00	Mark	Boundary	Crown	The left bank levee and the right and left bank overflow areas of Dry Creek immediately upstream of its' confluence with Natomas East Main Drain in the City of Sacramento, Levee Mile 0.00 to 1.30, Unit No. 6, American River Flood Control District. Entry Last Updated : 2/12/2020	USGSQUAD_EGIS 16033
----	------	------	------	----------	-------	---	------------------------

49	1.00	1.00	Mark	Boundary	Crown	New SAFCA levee branches off on the waterside of Unit 6 and ties in with Unit 8 at LM 0.00. Entry Last Updated : 10/10/2014	GEILEVEELOG
----	------	------	------	----------	-------	--	-------------

44	1.00	1.00	Mark	Boundary	Crown	The left bank of Dry Creek between the Western Pacific Railroad and Rio Linda/ Marysville Boulevard in the City of Sacramento, opposite Levee Mile 0.00 to 1.30, Unit No. 6 and extended to Marysville Boulevard, American River Flood Control District, Sacramento. Entry Last Updated : 2/12/2020	USGSQUAD_EGIS 16649
----	------	------	------	----------	-------	--	------------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 06 Linda Creek							Left	1.30	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
108	1.03	1.03	Aerial	High Voltage	Crossing	Entry Last Updated : 10/13/2014	LEVEELOG		
109	1.04	1.04	Aerial	High Voltage	Crossing	Entry Last Updated : 10/13/2014	LEVEELOG		
48	1.05	1.05	Ramp	Ramp	Land Side	Gravel covered access ramp. Entry Last Updated : 2/12/2020	USACEPI		
123	1.05	1.05	UCIP	Culvert	Crossing	DS_ID:24096 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch drainage pipe of an unknown material through the levee, 10.8 feet below the crown, not found. Two corrugated metal (CM) cutoff walls around the pipe, not found. Concrete headwall on each end, waterside (WS) and landside (LS), not found. Slide gate inside a CM riser and flap gate at the WS end, not found. Culvert pipes through ramp, not found. [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.05)]. Entry Last Updated : 7/27/2021	UCIPAUG2021		
110	1.06	1.31	Fence	Barbed Wire	Land Side	Entry Last Updated : 10/17/2014	LEVEELOG		
50	1.06	1.30	Fence	Barbed Wire	Water Side	3 ft. high fence along entire spur levee at WS toe. End of 0.2 mile line heading East. Entry Last Updated : 2/12/2020	USACEPI		
52	1.06	1.06	Gate	Metal	Land Side	Pipe gate for levee access road. Entry Last Updated : 2/12/2020	USACEPI		
124	1.07	1.07	UCIP	Culvert	Crossing	DS_ID:24350 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch corrugated metal (CM) drainage pipe through the levee, at an unknown depth, not found. Flap gate and riser unit on the waterside (WS), not found. Slide gate Vault No. 2 on the WS shoulder, not found. [Additional Reference(s): DWR Levee Log, 2002. USACE Sacramento O&M Manual Unit 118, Part No. 2, August 1959, Drawing No. 1-4-392, Exhibit B, (Station 14+00)]. Entry Last Updated : 7/27/2021	UCIPAUG2021		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 06 Linda Creek	Left	1.30	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

125	1.08	1.08	UCIP	Culvert	Crossing	DS_ID:24351 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: Steel drainage pipe of an unknown size through the levee, at an unknown depth, not found. Slide gate on the waterside (WS) shoulder, not found. Flap gate at the WS end, not found. (There was no permit found for this crossing, and no owner has been identified.) Entry Last Updated : 7/27/2021	UCIPAUG2021
-----	------	------	------	---------	----------	--	-------------

126	1.09	1.09	UCIP	Culvert	Crossing	DS_ID:24514 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch corrugated metal (CM) pipe of an unknown purpose through the levee, at an unknown depth, not found. Riser unit on the waterside (WS), not found. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, August 1959, Drawing No. 1-4-392, Exhibit B, (Station 12+60)]. Entry Last Updated : 7/27/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

127	1.12	1.12	UCIP	Culvert	Crossing	DS_ID:24355 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch corrugated metal (CM) pipe of an unknown purpose through the levee, 10.8 feet below the crown, not found. Two CM cutoff walls around the pipe, not found. Slide gate inside a CM riser and flap gate on the waterside (WS) end, not found. Concrete headwall on each end, WS and landside (LS), not found. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, August 1959, Drawing No. 1-4-392, Exhibit B, (Station 8+00)]. Entry Last Updated : 7/27/2021	UCIPAUG2021
-----	------	------	------	---------	----------	--	-------------

128	1.23	1.23	UCIP	Culvert	Crossing	DS_ID:24356 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch corrugated metal (CM) pipe of an unknown purpose through the levee, 11.1 feet below the crown, not found. Two CM cutoff walls around the pipe, not found. Slide gate inside a CM riser and flap gate on the waterside (WS) end, not found. Concrete headwall on each end, WS and landside (LS), not found. [Additional Reference(s): DWR Levee Log, 2002. USACE Sacramento O&M Manual Unit 118, Part No. 2, August 1959, Drawing No. 1-4-392, Exhibit B, (Station 4+30)]. Entry Last Updated : 7/27/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

63	1.30	1.30	Ramp	Ramp	Land Side	Ramp on the landward slope. Access to Clair Avenue. Entry Last Updated : 10/10/2014	GEILEVEELOG
----	------	------	------	------	-----------	--	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 06 Linda Creek	Left	1.30	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

64	1.30	1.30	Mark	Boundary	Crown	End of Unit 6 Linda Creek left bank levee. Entry Last Updated : 11/20/2014	GEILEVEELOG
----	------	------	------	----------	-------	---	-------------



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 07 Arcade Creek	Left	1.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

5	0.00	0.01	At Grade	Levee	Crown	Levee crown raised approx. four feet. Entry Last Updated : 2/25/2021	GEILEVEELOG 16032
---	------	------	----------	-------	-------	---	----------------------

12	0.01	0.01	At Grade	Railroad	Crossing	UPRR crossing. Entry Last Updated : 2/25/2021	USACEPI
----	------	------	----------	----------	----------	--	---------

4	0.01	0.01	Wall	Flood	Crown	Floodgates within right bank levee. Entry Last Updated : 2/25/2021	GEILEVEELOG 14479
---	------	------	------	-------	-------	---	----------------------

1	0.01	0.01	Mark	Boundary	Crown	Unit 7 boundary, maintained by ARFCD. Right bank levee of Arcade Creek at W.P.R.R. and left bank Natomas East Canal. Access is from Norwood Avenue at Levee Mile 0.70. The levee mileage runs upstream. Entry Last Updated : 10/14/2014	GEILEVEELOG
---	------	------	------	----------	-------	--	-------------

191	0.02	0.02	UCIP	Conduit	Crossing	DS_ID:24358 EP_NO: 14151 Crossing Status: Not Found FIELD_STRUCT_DESC: 1-inch communications cable sleeved through a 4-inch iron conduit through the levee, 3.5 feet below the crown, not found. (Fiber optics cable authorized under Permit No. 14151, 1985 - MCI Telecommunications Corp). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.01)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 14151
-----	------	------	------	---------	----------	--	----------------------

192	0.02	0.02	UCIP	Conduit	Crossing	DS_ID:24359 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 4-inch steel communications conduit through the levee, 3 feet below the crown, not found. (Unable to find a permit authorizing a 4-inch conduit. Cable placed in existing 4-inch steel conduit. Work includes multiple cable lines at the following locations: NA0001 Unit 1 [HLM 0.04], Unit 7 [HLM 0.01], and Unit 6 [HLM 0.03]. Authorized under Permit No. 2996, 1959 - Pacific Telephone and Telegraph Company [PT&T]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.01)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 2996
-----	------	------	------	---------	----------	---	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 07 Arcade Creek	Left	1.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

193	0.03	0.03	UCIP	Conduit	Crossing	DS_ID:24357 EP_NO: 14044 Crossing Status: Not Found FIELD_STRUCT_DESC: 1-inch communications cable sleeved through a 2-inch, Schedule 80 conduit through the levee, 3 feet below the crown, not found. Two corrugated metal (CM) cutoff walls around the cable under the waterside (WS) slope, not found. (1-inch fiber optics cable authorized under Permit No. 14044, 1986 - United Telecom Communications, Inc. [UTC]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.00)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 14044
-----	------	------	------	---------	----------	--	----------------------

9	0.03	0.03	Aerial	High Voltage	Crossing	Overhead power lines cross levee. Entry Last Updated : 10/10/2014	GEILEVEELOG
---	------	------	--------	--------------	----------	--	-------------

14	0.03	0.03	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG
----	------	------	------	------	-----------	--	-------------

17	0.03	0.03	Structure	Pole - Utility	Land Side	Wood telephone pole. Within 15 ft. of toe. 3 anchor wires. Entry Last Updated : 2/25/2021	USACEPI
----	------	------	-----------	----------------	-----------	--	---------

163	0.04	0.59	Ditches	Lined	Land Side	Concrete lined drainage ditch Entry Last Updated : 10/14/2014	LEVEELOG
-----	------	------	---------	-------	-----------	--	----------

13	0.05	0.05	Gate	Metal	Crown	Pipe gate across levee crown. Entry Last Updated : 2/25/2021	USACEPI
----	------	------	------	-------	-------	---	---------

16	0.05	0.59	Fence	Chain Link	Land Side	Fence line along N. side of drainage ditch. Vary in distance from drainage ditch centerline. Entry Last Updated : 2/25/2021	USACEPI
----	------	------	-------	------------	-----------	--	---------

165	0.05	0.60	Aerial	High Voltage	Land Side	Power line and communications running parallel to levee, across drainage ditch Entry Last Updated : 10/14/2014	LEVEELOG
-----	------	------	--------	--------------	-----------	---	----------

164	0.05	0.73	Miscellaneous	Landscaping	Water Side	Possible mitigation/habitat site tree line at bank of levee Entry Last Updated : 10/14/2014	LEVEELOG
-----	------	------	---------------	-------------	------------	--	----------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 07 Arcade Creek	Left	1.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

194	0.37	0.37	UCIP	Pipe	Crossing	DS_ID:24360 EP_NO: 2841 Crossing Status: Found FIELD_STRUCT_DESC: 36-inch concrete encased drainage pipe through the levee, 20 feet below the crown. Two concrete cutoff walls around the pipe at each shoulder, waterside (WS) and landside (LS). 6-inch vent pipe and corrugated metal (CM) riser with slide gate inside a manhole located on the WS shoulder. Rock revetment placed along the WS slope. Pipe extends underneath the channel, connected to 18-inch, 10-inch, and 18-inch pipes, and through NA0001 Unit 1 at LM 0.39. At NA0001 Unit 1, the pipes connect to a 36-inch pipe. (36-inch pipe authorized under Permit No. 2841, 1958 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.35)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 2841
-----	------	------	------	------	----------	--	---------------------

195	0.37	0.37	UCIP	Pipe	Crossing	DS_ID:24449 EP_NO: 2398 Crossing Status: Not Found FIELD_STRUCT_DESC: 18-inch concrete encased iron sewer pipe through the levee, 3 feet below the crown, not found. Concrete cutoff wall around the pipe under the landside (LS) shoulder, not found. Manhole with lift gate at the waterside (WS) shoulder, not found. (Pipe of an unknown size authorized under Permit No. 2398, 1959 - City of North Sacramento). Entry Last Updated : 7/28/2021	UCIPAUG2021 2398
-----	------	------	------	------	----------	--	---------------------

166	0.39	0.39	Revetment	Rock	Land Side	40 foot riprap on LS toe Entry Last Updated : 10/14/2014	LEVEELOG
-----	------	------	-----------	------	-----------	---	----------

26	0.59	0.59	Structure	Stairs	Land Side	Concrete steps set into LS levee slope. Lead up from pump station. Entry Last Updated : 2/25/2021	USACEPI
----	------	------	-----------	--------	-----------	--	---------

196	0.60	0.60	UCIP	Culvert	Crossing	DS_ID:24362 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 158] 1 of 2: 36-inch steel drainage pipe through the levee, 5.5 feet below the crown. Siphon breaker located on the waterside (WS) slope. Flap gate located on the WS toe. Pumping plant and staircase are located on the landside (LS). (Two 36-inch pipes listed in USACE O&M Manual. No permit found. Owner is the City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.58). USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 32+15). USACE As-Built File No. 1-4-392, Sheet No. 392/5, Exhibit B, December 1954, (Station 32+15)]. Entry Last Updated : 7/28/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 07 Arcade Creek	Left	1.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

197	0.60	0.60	UCIP	Culvert	Crossing	DS_ID:24539 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 158] 2 of 2: 36-inch steel drainage pipe through the levee, 5.5 feet below the crown. Siphon breaker located on the waterside (WS) slope. Flap gate located on the WS toe. Pumping plant and staircase are located on the landside (LS). (Two 36-inch pipes listed in USACE O&M Manual. No permit found. Owner is the City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.58). USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 32+15). USACE As-Built File No. 1-4-392, Sheet No. 392/5, Exhibit B, December 1954, (Station 32+15)]. Entry Last Updated : 7/28/2021	UCIPAUG2021
-----	------	------	------	---------	----------	---	-------------

198	0.60	0.60	UCIP	Pipe	Crossing	DS_ID:24361 EP_NO: 8791 Crossing Status: Not Found FIELD_STRUCT_DESC: 4-inch steel drainage pipe through the levee, 2 feet below the crown, not found. Metal cutoff wall around the pipe at the center of the levee, not found. Pumping plant on the landside (LS), not found. (4-inch pipe authorized under Permit Nos. 8791 and 8791-A, 1974 - American River Flood Control District [ARFCD]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.58)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 8791
-----	------	------	------	------	----------	--	---------------------

167	0.61	0.73	Fence	Chain Link	Land Side	Entry Last Updated : 10/14/2014	LEVEELOG
-----	------	------	-------	------------	-----------	---------------------------------	----------

168	0.61	0.61	Structure	Tower	Land Side	Communication tower for pump station Entry Last Updated : 10/14/2014	LEVEELOG
-----	------	------	-----------	-------	-----------	---	----------

38	0.69	0.69	Ramp	Ramp	Water Side	Ramp on WS Entry Last Updated : 2/25/2021	USACEPI
----	------	------	------	------	------------	--	---------

2	0.70	0.70	Structure	Pole - Light	Water Side	Metal light poles. Entry Last Updated : 2/25/2021	LEVEELOG
---	------	------	-----------	--------------	------------	--	----------

34	0.70	0.70	Structure	Pole - Light	Land Side	Metal light poles. Entry Last Updated : 2/25/2021	USACEPI
----	------	------	-----------	--------------	-----------	--	---------

10	0.70	0.70	Fence	Chain Link	Water Side	Entry Last Updated : 2/25/2021	LEVEELOG
----	------	------	-------	------------	------------	--------------------------------	----------

11	0.70	0.70	Fence	Chain Link	Land Side	Entry Last Updated : 2/25/2021	LEVEELOG
----	------	------	-------	------------	-----------	--------------------------------	----------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 07 Arcade Creek	Left	1.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

42	0.70	0.70	Gate	Metal	Crown	Entry Last Updated : 2/25/2021	GEILEVEELOG
----	------	------	------	-------	-------	--------------------------------	-------------

41	0.70	0.70	Ramp	Ramp	Land Side	Ramp on the landward slope to Norwood Ave. Entry Last Updated : 2/25/2021	GEILEVEELOG
----	------	------	------	------	-----------	--	-------------

199	0.71	0.71	UCIP	Pipe	Crossing	DS_ID:24363 EP_NO: 18641-1 Crossing Status: Found FIELD_STRUCT_DESC: 4-inch steel natural gas pipeline through the levee, 2 feet below the crown. Corrugated metal (CM) cutoff wall around the pipe at the center of the levee. Pipeline is protected by a cage along the side of the bridge. 4-inch gate valve will be installed on the LS approximately 355 feet from the levee crown near Fairbanks Avenue and Norwood Avenue. In case of an emergency related to this pipeline, PG&E has identified the following contacts: PG&E's local pipeline engineer, Mike Aronoff at 916-307-9472 (cell), and Gas Control (north) at 800-442-4743. For non-emergency issues, please contact the local PG&E Gas Pipeline Operations and Maintenance (GPOM) supervisors for the Sacramento region, David Wade at 209-639-1039 (cell), or Ron Hicks at 916-396-9038 (cell). (4-inch pipe installed under Permit No. 3417, 1961 - Pacific Gas and Electric Company [PG&E]; 4-inch pipe removed and replaced under Permit 18641, 2011 - PG&E; 4-inch pipe through levee, both right and left bank, raised above the 200-year water surface elevation under Permit No. 18641-1, 2016 - PG&E). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.70)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 18641-1 3417
-----	------	------	------	------	----------	--	--------------------------------

36	0.71	0.71	Structure	Bridge	Crossing	Entry Last Updated : 2/25/2021	USACEPI 18617
----	------	------	-----------	--------	----------	--------------------------------	------------------

200	0.72	0.72	UCIP	Pipe	Crossing	DS_ID:24364 EP_NO: 5068 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch concrete encased steel water main through the levee, 2.5 feet below the crown. Concrete cutoff wall around the pipe at the center of the levee. (12-inch pipe authorized under Permit No. 5068, 1966 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.71)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 5068
-----	------	------	------	------	----------	---	---------------------

51	0.72	0.72	At Grade	Levee	Crown	Levee crown raised approx. 4-feet. Entry Last Updated : 2/25/2021	GEILEVEELOG 16032
----	------	------	----------	-------	-------	--	----------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 07 Arcade Creek							Left	1.93	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
46	0.72	0.72	Structure	Walkway	Crossing	Curb, gutter, sidewalk, and street lights constructed on east side of Norwalk Ave. Entry Last Updated : 2/25/2021	GEILEVEELOG 16334 16843		
3	0.73	0.73	Ramp	Ramp	Water Side	Entry Last Updated : 2/25/2021	LEVEELOG		
37	0.73	0.73	Structure	Pole - Utility	Land Side	Wood utility pole on LS slope near toe. Entry Last Updated : 2/25/2021	USACEPI		
43	0.73	0.73	Aerial	High Voltage	Crossing	Aerial cable crosses levee. Entry Last Updated : 2/25/2021	GEILEVEELOG 14315		
50	0.73	0.73	Gate	Metal	Crown	Access gate, ARFCD lock Entry Last Updated : 10/14/2014	GEILEVEELOG		
170	0.73	0.73	Structure	Pole - Light	Land Side	Entry Last Updated : 2/7/2020	LEVEELOG		
171	0.73	0.73	Ramp	Ramp	Land Side	Entry Last Updated : 2/25/2021	LEVEELOG		
55	0.92	0.92	Structure	Monitoring Well	Crown	Two monitoring wells with 8 in. metal covers at centerline of levee crown, approximately 12 ft. apart. Entry Last Updated : 2/25/2021	USACEPI		
57	0.93	1.07	Fence	Post & Cable	Land Side	Fencing parallel to LS levee toe. Appx 8-12 ft. from toe. Entry Last Updated : 2/25/2021	USACEPI		
54	0.94	0.94	Structure	Manhole Cover	Land Side	Manhole appx. 18 ft. from levee toe. Entry Last Updated : 2/25/2021	USACEPI		
201	0.96	0.96	UCIP	Culvert	Crossing	DS_ID:24378 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch corrugated metal (CM) pipe of an unknown purpose through the levee, 14 feet below the crown, not found. Slide gate inside a CM riser on the waterside (WS) slope, not found. Flap gate on the WS end, not found. Concrete headwalls on each end, WS and landside (LS), not found. [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 50+68). USACE As-Built File No. 1-4-392, Exhibit B, (Station 50+68)]. Entry Last Updated : 7/28/2021	UCIPAUG2021		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 07 Arcade Creek	Left	1.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

202	0.96	0.96	UCIP	Pipe	Crossing	DS_ID:24365 EP_NO: 12783 Crossing Status: Not Found FIELD_STRUCT_DESC: 66-inch concrete gravity sewer main through the levee, 27 feet below the crown, not found. (66-inch pipe authorized under Permit No. 12783, 1980 - Sacramento Regional County Sanitation District). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.18)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 12783
-----	------	------	------	------	----------	--	----------------------

172	1.07	1.16	Fence	Barbed Wire	Land Side	Entry Last Updated : 10/14/2014	LEEVELOG
-----	------	------	-------	-------------	-----------	---------------------------------	----------

174	1.16	1.21	Fence	Chain Link	Land Side	Entry Last Updated : 10/14/2014	LEEVELOG
-----	------	------	-------	------------	-----------	---------------------------------	----------

6	1.19	1.19	At Grade	Bikepath	Water Side	Entry Last Updated : 2/25/2021	LEEVELOG 3319
---	------	------	----------	----------	------------	--------------------------------	------------------

72	1.19	1.19	At Grade	Bikepath	Land Side	Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 3319
----	------	------	----------	----------	-----------	--------------------------------	-----------------------

76	1.19	1.19	Revetment	Rock	Water Side	Rock revet the new channel. Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 3736
----	------	------	-----------	------	------------	---	-----------------------

8	1.20	1.20	At Grade	Bikepath	Water Side	Bikeway along the Sacramento Northern Railroad Right-of-Way. Entry Last Updated : 2/25/2021	LEEVELOG 12775
---	------	------	----------	----------	------------	--	-------------------

79	1.20	1.20	At Grade	Bikepath	Crossing	A bicycle-pedestrian bridge at Arcade Creek. Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 12643
----	------	------	----------	----------	----------	--	------------------------

80	1.20	1.20	At Grade	Bikepath	Land Side	Bikeway along the Sacramento Northern Railroad Right-of-Way. Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 12775
----	------	------	----------	----------	-----------	--	------------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 07 Arcade Creek	Left	1.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

203	1.22	1.22	UCIP	Culvert	Crossing	DS_ID:24366 EP_NO: 5683 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 103] 1 of 3: 54-inch corrugated metal (CM) drainage pipe through the levee, 13.4 feet below the crown. Metal cutoff wall around the pipe under the center of the levee. Siphon breaker inside a concrete enclosure on the waterside (WS) shoulder. Concrete headwall and flap gate at the outlet. 72-inch CM riser unit with a slide gate inside on the WS. Pumping plant and reinforced concrete manhole are located on the landside (LS). Rock revetment has been placed along the WS slope. (Two 30-inch pipes and one 54-inch pipe authorized under Permit No. 5683, 1967 - City of Sacramento. Remove existing pipes and replace with one new 54-inch CM pipe and two new 30-inch welded steel pipes (WSP) authorized by Permit No. 5683-1, 2017 - City of Sacramento, Department of Utilities). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.21)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 5683 5683-1
-----	------	------	------	---------	----------	---	-------------------------------

204	1.23	1.23	UCIP	Culvert	Crossing	DS_ID:24540 EP_NO: 5683 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 103] 2 of 3: 30-inch welded steel drainage pipe through the levee, 4.5 feet below the crown. Metal cutoff wall around the pipe under the center of the levee. Siphon breaker inside a concrete enclosure on the waterside (WS) shoulder. Concrete headwall and flap gate at the outlet. 72-inch corrugated metal (CM) riser unit with a slide gate inside on the WS. Pumping plant and reinforced concrete manhole are located on the landside (LS). Rock revetment has been placed along the WS slope. (Two 30-inch pipes and one 54-inch pipe authorized under Permit No. 5683, 1967 - City of Sacramento. Remove existing pipes and replace with one new 54-inch CM pipe and two new 30-inch welded steel pipes (WSP) authorized under Permit No. 5683-1, 2017 - City of Sacramento, Department of Utilities). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.21)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 5683
-----	------	------	------	---------	----------	---	---------------------

82	1.23	1.23	Gate	Metal	Land Side	Pipe gate Entry Last Updated : 10/14/2014	GEILEVEELOG
----	------	------	------	-------	-----------	--	-------------



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 07 Arcade Creek	Left	1.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

205	1.23	1.23	UCIP	Culvert	Crossing	DS_ID:24541 EP_NO: 5683 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 103] 3 of 3: 30-inch welded steel drainage pipe through the levee, 4.5 feet below the crown. Metal cutoff wall around the pipe under the center of the levee. Siphon breaker inside a concrete enclosure on the waterside (WS) shoulder. Concrete headwall and flap gate at the outlet. 72-inch corrugated metal (CM) riser unit with a slide gate inside on the WS. Pumping plant and reinforced concrete manhole are located on the landside (LS). Rock revetment has been placed along the WS slope. (Two 30-inch pipes and one 54-inch pipe authorized under Permit No. 5683, 1967 - City of Sacramento. Remove existing pipes and replace with one new 54-inch CM pipe and two new 30-inch welded steel pipes (WSP) authorized under Permit No. 5683-1, 2017 - City of Sacramento, Department of Utilities). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.21)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 5683
-----	------	------	------	---------	----------	---	---------------------

68	1.23	1.23	Gate	Metal	Crown	Pipe gate. Entry Last Updated : 10/10/2014	GEILEVEELOG
----	------	------	------	-------	-------	---	-------------

85	1.24	1.24	At Grade	Bikepath	Crossing	Bikeway trail and bridge across the channel. Entry Last Updated : 2/25/2021	GEILEVEELOG 12643
----	------	------	----------	----------	----------	--	----------------------

206	1.24	1.24	UCIP	Pipe	Crossing	DS_ID:24447 EP_NO: 16466 Crossing Status: Found FIELD_STRUCT_DESC: Two 6-inch and one 2-inch concrete encased steel utility conduits through the levee, approximately 2 feet below the crown. Manhole located on the levee crown. (Two 6-inch pipes and one 2-inch pipe authorized under Permit No. 16466, 1995 - Sacramento Municipal Utility District [SMUD]. Modifications to existing crossings, cut and replace existing two 6-inch pipes and one 2-inch pipe, authorized under Permit No. 16466, 2016 - SMUD). Entry Last Updated : 7/28/2021	UCIPAUG2021 16466
-----	------	------	------	------	----------	---	----------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 07 Arcade Creek							Left	1.93	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
207	1.25	1.25	UCIP	Pipe	Crossing	DS_ID:24367 EP_NO: 14575 Crossing Status: Found FIELD_STRUCT_DESC: 30-inch concrete encased steel water main through the levee, 8.5 feet below the crown. Steel cutoff wall around the pipe at the center of the levee. 6-inch blowoff valve located on the landside (LS). (30-inch pipe authorized under Permit No. 14575, 1988 - City of Sacramento. Existing 30-inch pipe to be cut and replaced under Permit No. 14575-1, 2016 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.23)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 14575		
208	1.26	1.26	UCIP	Culvert	Crossing	DS_ID:24368 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal (CM) drainage pipe through the levee, 10.9 feet below the crown. Slide gate inside a CM riser on the waterside (WS) slope. Flap gate on the WS end. Concrete headwall on each end, WS and landside (LS). (No permit has been identified authorizing this structure. Structure is owned by the City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.23)]. Entry Last Updated : 7/28/2021	UCIPAUG2021		
67	1.26	1.30	Fence	Chain Link	Land Side	Chain link fence running sub-parallel to LS levee toe. Distance varies from 15 ft. at bike path to 14 ft. at current location. Entry Last Updated : 2/25/2021	USACEPI		
91	1.30	1.30	Ramp	Ramp	Land Side	Gravel covered access ramp and gate. Entry Last Updated : 2/25/2021	USACEPI		
15	1.30	1.30	Structure	Pole - Light	Crown	Power pole and street light. Entry Last Updated : 2/25/2021	LEVEELOG		
89	1.30	1.30	Structure	Pole - Utility	Crown	Power pole and street light. Entry Last Updated : 2/25/2021	USACEPI		
97	1.30	1.30	Aerial	High Voltage	Crossing	Aerial cable crosses levee. Entry Last Updated : 2/25/2021	GEILEVEELOG 14316		
94	1.30	1.30	Gate	Metal	Crown	Pipe gate, ARFCD lock Entry Last Updated : 10/14/2014	GEILEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 07 Arcade Creek	Left	1.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

209	1.31	1.31	UCIP	Pipe	Crossing	DS_ID:24553 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 8-inch (not 10-inch, as indicated in the desk study) sewer pipe through the levee, 7.5 feet below the crown. Floodgates within the levee across the channel. (Installed under Permit No. 14480, 1986 - City of Sacramento, Department of Public Works). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.30)]. Entry Last Updated : 7/28/2021	UCIPAUG2021
-----	------	------	------	------	----------	--	-------------

210	1.31	1.31	UCIP	Pipe	Crossing	DS_ID:24445 EP_NO: 14787 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel water main through the levee, 1.1 feet below the crown. Steel cutoff wall around the pipe at the center of the levee. Control valve on the landside (LS) toe. (8-inch pipe authorized under Permit No. 14787, 1988 - City of Sacramento. Existing 8-inch pipe will be raised above the 200-year water surface elevation under Permit No. 14787-1 - City of Sacramento, Department of Utilities). Entry Last Updated : 7/28/2021	UCIPAUG2021  14787 14787-1
-----	------	------	------	------	----------	---	-------------------------------------

211	1.31	1.31	UCIP	Pipe	Crossing	DS_ID:24446 EP_NO: 15069 Crossing Status: Not Found FIELD_STRUCT_DESC: Fifteen 4-inch communications conduits encased in a single 36-inch by 27-inch concrete conduit through the levee, 5.0 feet below the crown. (Fifteen 4-inch conduits authorized under Permit No. 15069, 1991 - Pacific Bell. Modification of an existing multi-duct concrete encased conduit structure housing fifteen 4-inch Pacific Telephone conduits authorized under Permit No. 15069-1, 2017-2018 - Pacific Bell Telephone Co dba AT&T California). Entry Last Updated : 7/28/2021	UCIPAUG2021  15069
-----	------	------	------	------	----------	---	--------------------------

212	1.32	1.32	UCIP	Pipe	Crossing	DS_ID:24369 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch steel gas main through the levee, 7 feet below the crown, not found. Pipe attached to the bridge for channel crossing. In case of an emergency related to this pipeline, PG&E has identified the following contacts: PG&E's local pipeline engineer, Mike Aronoff at 916-307-9472 (cell) and Gas Control (north) at 800-442-4743. For non-emergency issues, please contact the local PG&E Gas Pipeline Operations and Maintenance (GPOM) supervisors for the Sacramento region, David Wade at 209-639-1039 (cell) or Ron Hicks at 916-396-9038 (cell). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.30)]. Entry Last Updated : 7/28/2021	UCIPAUG2021
-----	------	------	------	------	----------	--	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 07 Arcade Creek	Left	1.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

213	1.33	1.33	UCIP	Pipe	Crossing	DS_ID:24443 EP_NO: 15152-1 Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 4-inch steel natural gas main through the levee, 2.5 feet below the crown. Vent on the waterside (WS) shoulder. Pipeline was abandoned, cut, and capped at the north end of the Rio Linda Boulevard Bridge. In case of an emergency related to this pipeline, PG&E has identified the following contacts: PG&E's local pipeline engineer, Mike Aronoff at 916-307-9472 (cell) and Gas Control (north) at 800-442-4743. For non-emergency issues, please contact the local PG&E Gas Pipeline Operations and Maintenance (GPOM) supervisors for the Sacramento region, David Wade at 209-639-1039 (cell) or Ron Hicks at 916-396-9038 (cell). (4-inch line installed under Permit No. 15152, 1989 - Pacific Gas and Electric Company [PG&E]. 4-inch line will be raised above the 200-year water surface elevation within the levee crown under Permit No. 15152-1, 2016 - PG&E). Entry Last Updated : 7/28/2021	UCIPAUG2021 15152 15152-1
-----	------	------	------	------	----------	---	---------------------------------

214	1.33	1.33	UCIP	Culvert	Crossing	DS_ID:24370 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal (CM) drainage pipe through the levee, 11.0 feet below the crown. Slide gate inside a CM riser on the waterside (WS) slope. Flap gate on the WS end. Concrete headwall on each end, WS and landside (LS). (No permit has been identified authorizing this structure. Structure is owned by the City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.31). USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 65+73). USACE As-Built File No. 1-4-392, Exhibit B, (Station 65+73)]. Entry Last Updated : 7/28/2021	UCIPAUG2021
-----	------	------	------	---------	----------	--	-------------

176	1.34	1.50	Fence	Chain Link	Land Side	Entry Last Updated : 10/15/2014	LEVEELOG
-----	------	------	-------	------------	-----------	---------------------------------	----------

175	1.34	1.34	Ramp	Ramp	Land Side	Entry Last Updated : 10/15/2014	LEVEELOG
-----	------	------	------	------	-----------	---------------------------------	----------

18	1.34	1.34	Fence	Chain Link	Water Side	Cross fence, pipe gate. Entry Last Updated : 2/25/2021	LEVEELOG
----	------	------	-------	------------	------------	---	----------

19	1.34	1.34	Fence	Chain Link	Land Side	Cross fence, pipe gate. Entry Last Updated : 2/25/2021	LEVEELOG
----	------	------	-------	------------	-----------	---	----------

105	1.34	1.34	Gate	Metal	Crown	Cross fence, pipe gate. Entry Last Updated : 2/25/2021	GEILEVEELOG
-----	------	------	------	-------	-------	---	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 07 Arcade Creek							Left	1.93	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
178	1.41	1.90	Wall	Flood	Water Side	Entry Last Updated : 10/15/2014	LEVEELOG		
215	1.47	1.47	UCIP	Culvert	Crossing	DS_ID:24371 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 24-inch reinforced concrete (RC) drainage pipe through the levee, 9.3 feet below the crown. Concrete headwall on each end, waterside (WS) and landside (LS). Slide gate inside a CM riser located on the WS slope. Flap gate located on the WS end. (24-inch pipe referenced in the USACE O&M Manual. No permit found. Owner is the City of Sacramento. According to permit records for 12886 "old pipe removed. Concrete pipe in placed and backfilled part of it." Conflicting information makes it difficult to determine the fate of the 24-inch pipe (extent of work completed under permit). 30-inch pipe and removal of old pipe was authorized under Permit No. 12886, 1980 - City of Sacramento. To remove and replace an existing 24-inch reinforced concrete pipe authorized by Permit No. 19129, 2017 - City of Sacramento, Department of Utilities). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.45). USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 70+09). USACE As-Built File No. 1-4-392, Exhibit B, (Station 70+09)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 19129		
179	1.49	1.49	Ramp	Ramp	Land Side	Entry Last Updated : 10/15/2014	LEVEELOG		
180	1.50	1.58	Fence	Chain Link	Land Side	Entry Last Updated : 10/15/2014	LEVEELOG		
112	1.55	1.55	Structure	Building	Land Side	Three detached garage structures within 15 ft. of base of LS levee toe. Entry Last Updated : 2/25/2021	USACEPI		
122	1.57	1.57	Aerial	Communications	Crossing	Aerial communication coaxial cable across Arcade Creek. Entry Last Updated : 2/25/2021	USGSQUAD_EGIS 14345		
115	1.59	1.59	Structure	Pole - Utility	Land Side	Power pole located appx. 10 ft. from LS levee toe. Entry Last Updated : 2/25/2021	USACEPI		
121	1.60	1.60	Aerial	High Voltage	Crossing	Aerial cable across channel. Entry Last Updated : 2/25/2021	GEILEVEELOG 14345		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 07 Arcade Creek	Left	1.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

216	1.60	1.60	UCIP	Pipe	Crossing	DS_ID:24814 EP_NO: 2202 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1 of 2: 4-inch gas pipeline under the levee, below ground elevation and under the channel. In case of an emergency related to this pipeline, PG&E has identified the following contacts: PG&E's local pipeline engineer, Mike Aronoff at 916-307-9472 (cell) and Gas Control (north) at 800-442-4743. For non-emergency issues, please contact the local PG&E Gas Pipeline Operations and Maintenance (GPOM) supervisors for the Sacramento region, David Wade at 209-639-1039 (cell) or Ron Hicks at 916-396-9038 (cell). (4-inch gas line authorized under Permit No. 2202, 1955 - Pacific Gas and Electric Company [PG&E]. 4-inch line is scheduled to be grouted and a new line directionally drilled as part of the work authorized under Permit No. 2202-1, 2016 - PG&E). Entry Last Updated : 7/28/2021	UCIPAUG2021 2202
-----	------	------	------	------	----------	--	---------------------

217	1.60	1.60	UCIP	Pipe	Crossing	DS_ID:24835 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2 of 2: 6-inch gas pipeline of an unknown material through the levee and under the channel, at an unknown depth. In case of an emergency related to this pipeline, PG&E has identified the following contacts: PG&E's local pipeline engineer, Mike Aronoff at 916-307-9472 (cell) and Gas Control (north) at 800-442-4743. For non-emergency issues, please contact the local PG&E Gas Pipeline Operations and Maintenance (GPOM) supervisors for the Sacramento region: David Wade at 209-639-1039 (cell) or Ron Hicks at 916-396-9038 (cell). Entry Last Updated : 7/28/2021	UCIPAUG2021
-----	------	------	------	------	----------	--	-------------

218	1.60	1.60	UCIP	Culvert	Crossing	DS_ID:24372 EP_NO: 12886 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch reinforced concrete (RC) drainage pipe through the levee, 9 feet below the crown. Slide gate inside a corrugated metal (CM) riser located on the waterside (WS) slope. Flap gate on the WS end. Concrete headwalls, splash apron, and wing walls at the outlet on the WS. Grouted stone outfall ditch at the outlet on the WS. Rock revetment placed along the WS slope. (30-inch pipe authorized under Permit No. 12886, 1980 - City of Sacramento. Removal and replacement of an existing 24-inch RC pipe authorized by Permit No. 19128, 2017 - City of Sacramento, Department of Utilities). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.58)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 12886
-----	------	------	------	---------	----------	--	----------------------

181	1.61	1.63	Fence	Chain Link	Land Side	Less than 10 ft from levee toe. Entry Last Updated : 10/15/2014	LEVEELOG
-----	------	------	-------	------------	-----------	--	----------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 07 Arcade Creek	Left	1.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

126	1.71	1.71	Structure	Building	Land Side	Detached garage structure located at base of LS levee toe.	USACEPI
-----	------	------	-----------	----------	-----------	--	---------

219	1.72	1.72	UCIP	Culvert	Crossing	DS_ID:24373 EP_NO: 19126 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch reinforced concrete (RC) drainage pipe through the levee, 7.8 feet below the crown. Concrete headwall on each end, waterside (WS) and landside (LS). Slide gate inside a corrugated metal (CM) riser on the WS slope. Flap gate at the outlet on the WS. (No permit has been identified authorizing this structure. Structure is owned by the City of Sacramento. Removal and replacement of an existing 24-inch RC pipe authorized under Permit No. 19126, 2017 - City of Sacramento, Department of Utilities). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.70). USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 77+12). USACE As-Built File No. 1-4-392, Exhibit B, (Station 77+12)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 19126
-----	------	------	------	---------	----------	---	----------------------

183	1.74	1.86	Fence	Wood	Land Side	Approx 5 ft from toe Entry Last Updated : 10/15/2014	LEVEELOG
-----	------	------	-------	------	-----------	---	----------

220	1.77	1.77	UCIP	Culvert	Crossing	DS_ID:24379 EP_NO: 19125 Crossing Status: Found FIELD_STRUCT_DESC: 36-inch reinforced concrete (RC) drainage pipe through the levee, 7.8 feet below the crown. Concrete headwall on each end, waterside (WS) and landside (LS). Flap gate on the WS end. (No permit found for the original 36-inch pipe. Structure is owned by the City of Sacramento. Removal and replacement of an existing 36-inch RC pipe authorized by Permit No. 19125, 2017 - City of Sacramento, Department of Utilities). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.75)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 19125
-----	------	------	------	---------	----------	--	----------------------

221	1.77	1.77	UCIP	Culvert	Crossing	DS_ID:24374 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch steel drainage pipe through the levee, 7.8 feet below the crown, not found. Flap gate on the waterside (WS) end, not found. Concrete headwall on each end, WS and landside (LS), not found. [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.75)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 19127
-----	------	------	------	---------	----------	--	----------------------

184	1.77	1.77	Aerial	High Voltage	Crossing	Entry Last Updated : 10/15/2014	LEVEELOG
-----	------	------	--------	--------------	----------	---------------------------------	----------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 07 Arcade Creek							Left	1.93	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
185	1.78	1.78	Aerial	High Voltage	Crossing	Entry Last Updated : 10/15/2014	LEVEELOG		
222	1.83	1.83	UCIP	Culvert	Crossing	DS_ID:24375 EP_NO: 19127 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch reinforced concrete (RC) drainage pipe through the levee, 8.6 feet below the crown. Slide gate inside a corrugated metal (CM) riser on the waterside (WS) slope. Flap gate at the outlet on the WS. Concrete headwall on each end, WS and landside (LS). (No permit has been identified authorizing the original structure. Structure is owned by the City of Sacramento. Removal and replacement of an existing 24-inch RC pipe authorized by Permit No. 19127, 2017 - City of Sacramento, Department of Utilities). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.82). USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, (Station 84+62). USACE As-Built File No. 1-4-392, Exhibit B, (Station 84+62)]. Entry Last Updated : 7/28/2021	UCIPAUG2021 19127		
186	1.86	1.90	Fence	Chain Link	Land Side	Fence 0-5 ft from toe Entry Last Updated : 2/25/2020	LEVEELOG		
187	1.86	1.86	Structure	Building	Land Side	Corner of house by levee toe. Entry Last Updated : 10/15/2014	LEVEELOG		
223	1.89	1.89	UCIP	Pipe	Crossing	DS_ID:24376 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 6-inch pipe of an unknown material or purpose through the levee, 6.5 feet below the crown, not found. Flap gate on the waterside (WS) end, not found. (No permit has been identified authorizing this structure. Structure is owned by the City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.88)]. Entry Last Updated : 7/28/2021	UCIPAUG2021		
7	1.90	1.90	Non-Project Levee	Spur	Water Side	Between Marysville Boulevard, and upstream limit of Unit No. 7, a levee was constructed on the right bank of Arcade Creek approximately 1000 feet long with varying heights, 1 to 4.5 feet. Entry Last Updated : 2/25/2021	GEILEVEELOG 14484		
190	1.90	1.90	Mark	Boundary	Crown	End right bank levee Arcade Creek at Riviera Drive, near Hagginwood Park. Entry Last Updated : 10/15/2014	LEVEELOG		



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 07 Arcade Creek	Left	1.93	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

189	1.90	1.90	Gate	Metal	Crown	Entry Last Updated : 10/15/2014	LEVEELOG
-----	------	------	------	-------	-------	---------------------------------	----------

188	1.91	1.91	Ramp	Ramp	Land Side	Ramp to Rivera Dr with gate away from levee. Entry Last Updated : 10/15/2014	LEVEELOG
-----	------	------	------	------	-----------	---	----------

20	1.94	1.94	UCIP	Pipe		DS_ID:24813 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 60-inch CM pipe through the levee at unknown depth. Slide gate in corrugated metal (CM) riser on the waterside slope. Flap gate on the WS end. This crossing is just outside project levee--crossing was includes in the inventory list for recordation purposes. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	--	---	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 08 Magpie Creek Diversion	Left	1.44	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
1	0.00	0.00	Structure	Bridge	Water Side	Abandoned bridge abutment on the waterside slope. Entry Last Updated : 10/8/2014	GEILEVEELOG
3	0.00	0.00	Mark	Boundary	Crown	Left bank Magpie Creek Diversion Channel at Linda Creek and S.N.R.P. Mileage runs upstream along the left bank Magpie Creek. Entry Last Updated : 10/8/2014	GEILEVEELOG
8	0.00	0.00	At Grade	Bikepath	Crossing	Bikeway along the Sacramento Northern Railroad Right-of-Way. Entry Last Updated : 12/22/2020	USGSQUAD_EGIS 12775
37	0.00	0.00	UCIP	Pipe	Crossing	DS_ID:24386 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: Steel drainage pipe of an unknown size through the levee, at an unknown depth, not found. Flap gate on the waterside (WS), not found. Slide gate Vault No. 3 on the WS shoulder, not found. No permit found authorizing this crossing. Entry Last Updated : 7/26/2021	UCIPAUG2021
7	0.00	1.43	Ditches	Unlined	Water Side	Channel enlarged by the American River Flood Control District under Application No. 5370 Entry Last Updated : 10/8/2014	GEILEVEELOG 5370
57	0.00	0.00	Gate	Metal	Water Side	Entry Last Updated : 10/9/2014	LEVEELOG
4	0.00	0.27	Fence	Barbed Wire	Land Side	Entry Last Updated : 10/9/2014	LEVEELOG
12	0.01	0.01	Ramp	Ramp	Land Side	Ramp on the landward slope, with tube gate at the toe. Access from Rose Street. Entry Last Updated : 10/8/2014	GEILEVEELOG
5	0.01	0.01	UCIP	Pipe	Crossing	DS_ID:24380 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch corrugated metal (CM) drainage pipe through the levee, 8.0 feet below the crown, not found. Two CM cutoff walls around the pipe, not found. Slide gate inside a 30-inch CM riser, not found. Flap gate at the waterside (WS) end, not found. Concrete headwall and approach apron at the landside (LS) end, not found. [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.01)]. Entry Last Updated : 7/26/2021	UCIPAUG2021

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 08 Magpie Creek Diversion	Left	1.44	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

30	0.10	0.10	UCIP	Pipe	Crossing	DS_ID:24388 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: Steel drainage pipe of an unknown size through the levee, at an unknown depth, not found. Slide gate Vault No. 5 on the waterside (WS) shoulder, not found. Headwall on the WS end, not found. Entry Last Updated : 7/26/2021	UCIPAUG2021
----	------	------	------	------	----------	--	-------------

31	0.12	0.12	UCIP	Pipe	Crossing	DS_ID:24389 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: Steel drainage pipe of an unknown size through the levee, at an unknown depth, not found. Flap gates in Vault No. 5 on the waterside (WS) end, not found. Headwalls on both the WS and the landside (LS), not found. Entry Last Updated : 7/26/2021	UCIPAUG2021
----	------	------	------	------	----------	--	-------------

16	0.29	0.29	Gate	Metal	Land Side	Pedestrian ramp with tube gate on the landward slope. Entry Last Updated : 12/28/2020	GEILEVEELOG
----	------	------	------	-------	-----------	--	-------------

18	0.30	0.49	Fence	Chain Link	Land Side	Fence along the landward side of the left bank roadway. Entry Last Updated : 10/8/2014	GEILEVEELOG 17270
----	------	------	-------	------------	-----------	---	----------------------

20	0.30	0.31	Miscellaneous	Easement	Water Side	Re-vegetation site on levee slope. Entry Last Updated : 12/22/2020	LEVEEINSPECTION
----	------	------	---------------	----------	------------	---	-----------------

32	0.41	0.41	UCIP	Pipe	Crossing	DS_ID:24390 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 24-inch steel drainage pipe through the levee, at an unknown depth. Slide gate in Vault No. 8 on the waterside (WS). Headwalls on both the WS and the landside (LS). Pipe appears to cross the levee at a roughly 42-degree angle. (No permit has been identified authorizing this structure. Structure is owned by the City of Sacramento). Entry Last Updated : 7/26/2021	UCIPAUG2021
----	------	------	------	------	----------	--	-------------

33	0.43	0.43	UCIP	Pipe	Crossing	DS_ID:24523 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 2 of 2: Steel drainage pipe of an unknown size through the levee, at an unknown depth, not found. Slide gate inside Vault No. 8 on the waterside (WS), not found. Headwalls on both the WS and the landside (LS), not found. Pipe appears to cross levee at a roughly 42-degree angle, not found. Entry Last Updated : 7/26/2021	UCIPAUG2021
----	------	------	------	------	----------	---	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 08 Magpie Creek Diversion	Left	1.44	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

36	0.44	0.44	UCIP	Pipe	Crossing	DS_ID:24381 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 12-inch steel water pipe through the levee, at an unknown depth, not found. (Portion of water line under the bridge on the waterside (WS) replaced with concrete panel on bridge under Permit No. 17851, 2004 - City of Sacramento. 24-inch concrete panel and replaced 12-inch water main under it, restrain the pipe joints, reconstruct the concrete panel, construct transitions using epoxy grout, and anchor the concrete panels under Permit No. 17851, 2004 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.45)]. Entry Last Updated : 7/26/2021	UCIPAUG2021
----	------	------	------	------	----------	---	-------------

2	0.49	0.49	Gate	Metal	Land Side	Entry Last Updated : 12/28/2020	LEVEELOG
---	------	------	------	-------	-----------	---------------------------------	----------

60	0.49	0.49	Gate	Metal	Crown	Entry Last Updated : 10/9/2014	LEVEELOG
----	------	------	------	-------	-------	--------------------------------	----------

22	0.49	0.49	Structure	Pole - Utility	Water Side	Power pole line along the right channel bank. Entry Last Updated : 10/8/2014	GEILEVEELOG
----	------	------	-----------	----------------	------------	---	-------------

61	0.49	0.49	At Grade	Road / Highway	Crossing	Dry Creek Rd. Entry Last Updated : 10/9/2014	LEVEELOG
----	------	------	----------	----------------	----------	---	----------

9	0.49	0.49	Aerial	High Voltage	Land Side	Overhead power line and telephone cables. Entry Last Updated : 12/28/2020	LEVEELOG
---	------	------	--------	--------------	-----------	--	----------

26	0.49	0.49	Aerial	High Voltage	Crossing	Overhead power line and telephone cables cross levee. Entry Last Updated : 10/8/2014	GEILEVEELOG
----	------	------	--------	--------------	----------	---	-------------

28	0.51	0.51	Structure	Pump Station	Land Side	City of Sacramento water pressure system landward of the left bank roadway. Chain link fence around the pumping plant. Power pole-line from Dry Creek Road to the plant and landward of the left bank roadway. Entry Last Updated : 10/8/2014	GEILEVEELOG
----	------	------	-----------	--------------	-----------	--	-------------

62	0.51	0.51	Structure	Pole - Utility	Water Side	Entry Last Updated : 12/22/2020	LEVEELOG
----	------	------	-----------	----------------	------------	---------------------------------	----------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 08 Magpie Creek Diversion	Left	1.44	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

38	0.86	0.86	UCIP	Pipe	Crossing	DS_ID:24387 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: Steel drainage pipe of an unknown size through the levee, at an unknown depth, not found. Flap gate on the waterside (WS) end, not found. Slide gate Vault No. 6 on the WS shoulder, not found. Headwall on the WS with fence extending along the toe, not found. Entry Last Updated : 7/26/2021	UCIPAUG2021
----	------	------	------	------	----------	---	-------------

10	1.03	1.03	Fence	Chain Link	Land Side	Chain link fence along landside. Unclear where along the levee it starts. Entry Last Updated : 12/28/2020	LEVEELOG
----	------	------	-------	------------	-----------	--	----------

34	1.03	1.03	At Grade	Road / Highway	Crossing	Vinci Ave. crosses the channel, 1.5 feet above the ground elevation. Concrete bridge across the channel. Both banks concrete paved. Entry Last Updated : 10/8/2014	GEILEVEELOG
----	------	------	----------	----------------	----------	---	-------------

11	1.04	1.04	Structure	Sign	Water Side	Entry Last Updated : 12/28/2020	LEVEELOG
----	------	------	-----------	------	------------	---------------------------------	----------

13	1.04	1.04	Structure	Guardrail	Water Side	Entry Last Updated : 12/28/2020	LEVEELOG
----	------	------	-----------	-----------	------------	---------------------------------	----------

29	1.04	1.16	Fence	Chain Link	Land Side	Entry Last Updated : 10/9/2014	LEVEELOG
----	------	------	-------	------------	-----------	--------------------------------	----------

35	1.05	1.05	Gate	Metal	Crown	Pipe gate. Entry Last Updated : 10/8/2014	GEILEVEELOG
----	------	------	------	-------	-------	--	-------------

40	1.22	1.31	Fence	Barbed Wire	Land Side	Barbed wire fence runs along the levee toe. Entry Last Updated : 12/28/2020	LEVEEINSPECTION
----	------	------	-------	-------------	-----------	--	-----------------

39	1.28	1.28	UCIP	Pipe	Crossing	DS_ID:24815 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: Underground service alert (USA) markers found on the waterside (WS) and the landside (LS) during field inspection, not found in 2020. Entry Last Updated : 7/26/2021	UCIPAUG2021
----	------	------	------	------	----------	---	-------------

47	1.30	1.43	Fence	Chain Link	Land Side	Cyclone fence with barbed wire within 10' of toe for part of its alignment. Entry Last Updated : 12/28/2020	LEVEEINSPECTION
----	------	------	-------	------------	-----------	--	-----------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 08 Magpie Creek Diversion	Left	1.44	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

49	1.32	1.43	Revetment	Rock	Water Side	Approximately 210 lineal feet of rock revetment, at two locations. Entry Last Updated : 12/28/2020	USGSQUAD_EGIS 15810
----	------	------	-----------	------	------------	---	------------------------

43	1.40	1.40	UCIP	Pipe	Crossing	DS_ID:24384 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 24-inch corrugated metal (CM) drainage pipe through the levee, 8 feet below the crown. Two CM cutoff walls around the pipe. Slide gate inside a 30-inch CM riser. Flap gate on the waterside (WS) end. Concrete "U" headwall and splash apron on the WS end. Landside (LS) end cut off and plugged. Riser filled with dirt. [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.44). USACE Sacramento O&M Manual Unit 118, Part No. 2, October 1959, Drawing No. 1-4-392, Exhibit B, (Station 72+10)]. Entry Last Updated : 7/26/2021	UCIPAUG2021
----	------	------	------	------	----------	---	-------------

44	1.41	1.41	UCIP	Conduit	Crossing	DS_ID:24385 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 1.5-inch rubber hose of an unknown purpose sleeved through a 2-inch steel pipe through the levee, at an unknown depth, not found. Pump on a wooden platform on the waterside (WS) slope, not found. [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.45)]. Entry Last Updated : 7/26/2021	UCIPAUG2021
----	------	------	------	---------	----------	--	-------------

56	1.43	1.43	Gate	Metal	Crown	Pipe gate across crown. (ARFCD) Entry Last Updated : 10/8/2014	GEILEVEELOG
----	------	------	------	-------	-------	---	-------------

55	1.43	1.43	Mark	Boundary	Crown	End of the project levee at Raley Blvd. Timber bridge across channel. Magpie Creek continues to McClellan Air Force Base. Entry Last Updated : 10/8/2014	GEILEVEELOG
----	------	------	------	----------	-------	---	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 09 American River	Right	4.20	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

9	0.00	0.00	Wall	Retaining	Land Side	Retaining Wall No. 3 to the west of Watt Avenue. Entry Last Updated : 2/25/2021	LEVEELOG 17087
---	------	------	------	-----------	-----------	--	-------------------

210	0.00	4.20	Structure	Pole	Crown	Green with concrete base at LS hinge on Cal Expo side of fence. Entry Last Updated : 2/7/2020	INSPECTION
-----	------	------	-----------	------	-------	--	------------

11	0.01	0.01	Structure	Bridge	Crossing	Watt Avenue Bridge for approximately 26 feet on each side from four to eight lanes, and construct retaining walls, sound walls, and a bike path ramp on the landside of the right and left bank levees of the American River. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 17087 3131
----	------	------	-----------	--------	----------	--	--------------------------------

2	0.01	0.64	At Grade	Levee	Crown	Roadway crown paved. Entry Last Updated : 10/10/2014	GEILEVEELOG
---	------	------	----------	-------	-------	---	-------------

7	0.01	0.01	Mark	Boundary	Crown	Right bank levee of the American River at the upstream boundary of Unit No. 9, near Watt Avenue Bridge. Levee reconstructed by USCE 1957, standard project levee. Mileage runs downstream. Entry Last Updated : 11/6/2014	GEILEVEELOG
---	------	------	------	----------	-------	--	-------------

4	0.01	0.01	Ramp	Ramp	Water Side	Paved bike path ramp on waterward slope. Entry Last Updated : 11/6/2014	GEILEVEELOG 11810
---	------	------	------	------	------------	--	----------------------

5	0.01	0.01	Fence	Wood	Land Side	Fence (stone and wood) at landside toe. Entry Last Updated : 3/1/2021	USACEPI
---	------	------	-------	------	-----------	--	---------

317	0.01	0.01	Structure	Pole	Land Side	Two metal poles, one at ground level and one 3' high on LS hinge. Possible old sign poles. Entry Last Updated : 11/6/2014	INSPECTION
-----	------	------	-----------	------	-----------	--	------------

318	0.02	0.02	Structure	Monitoring Well	Land Side	Entry Last Updated : 11/6/2014	INSPECTION
-----	------	------	-----------	-----------------	-----------	--------------------------------	------------

8	0.02	0.02	At Grade	Bikepath	Water Side	Bikepath Entry Last Updated : 3/1/2021	LEVEELOG 17087
---	------	------	----------	----------	------------	---	-------------------

1	0.03	0.03	Miscellaneous	Turnout	Land Side	Turn around on the landward side. Entry Last Updated : 10/10/2014	GEILEVEELOG
---	------	------	---------------	---------	-----------	--	-------------

32	0.03	0.03	Wall	Concrete / Masonry Wall	Land Side	Entry Last Updated : 3/1/2021	LEVEELOG 12024
----	------	------	------	-------------------------	-----------	-------------------------------	-------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 09 American River							Right	4.20	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
13	0.04	0.04	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		
15	0.04	0.73	Revetment	Cobble	Water Side	Waterward bank cobble revetted. Berm width 100 feet. Entry Last Updated : 10/10/2014	GEILEVEELOG		
12	0.20	0.23	Miscellaneous	Landscaping	Land Side	Row of Japanese Black pines and ice plants on R/W Entry Last Updated : 2/25/2020	LEVEELOG 7972		
22	0.33	0.36	Miscellaneous	Landscaping	Land Side	Landscaping on landward water toe of the right bank levee of the American River. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 12184		
45	0.37	1.06	Miscellaneous	Landscaping	Water Side	Approximately 20 trees within the right bank and overflow area of the American River. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 16681		
20	0.37	0.39	Fence	Wood	Land Side	Entry Last Updated : 6/21/2017	LEVEELOG 6250		
155	0.45	0.45	UCIP	Pipe	Crossing	DS_ID:24391 EP_NO: 3053 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 30-inch pipe through the levee, 8.5 feet below the crown. Siphon breaker inside a well on the waterside (WS) shoulder. Pumping plant at the landside (LS) toe. Concrete headwall and flap gates on the WS end. (Two 30-inch pipes authorized under Permit No. 3053, 1959 - County of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.47)] Entry Last Updated : 4/17/2021	UCIPAPR2021 3053		
156	0.45	0.45	UCIP	Pipe	Crossing	DS_ID:24531 EP_NO: 3053 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 30-inch steel drainage pipe through the levee, 8.5 feet below the crown. Siphon breaker inside a well on the waterside (WS) shoulder. Pumping plant at the landside (LS) toe. Concrete headwall and flap gates on the WS end. (Two 30-inch pipes authorized under Permit No. 3053, 1959 - County of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.47)] Entry Last Updated : 4/17/2021	UCIPAPR2021 3053		
31	0.46	0.48	Miscellaneous	Landscaping	Land Side	Seasonal garden within the landside right of way of the right bank levee of the American River. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 14486		



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 09 American River							Right	4.20	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
21	0.58	0.59	Miscellaneous	Landscaping	Water Side	Retain 8 pine trees on R/W. Entry Last Updated : 2/25/2020	LEVEELOG 7911		
23	0.62	0.63	Miscellaneous	Landscaping	Land Side	Entry Last Updated : 2/7/2020	LEVEELOG 7928 7982		
320	0.64	0.64	Aerial	High Voltage	Crossing	Entry Last Updated : 11/6/2014	INSPECTION 903		
36	0.66	0.66	Ramp	Ramp	Land Side	Paved ramp on the landward slope. Pipe gates and cross fence on the landward ramp and slope. Lock V Master, concrete walkway on the waterward slope. (Access to Kadema Drive) Entry Last Updated : 2/7/2020	GEILEVEELOG		
321	0.66	0.66	Aerial	High Voltage	Crossing	Entry Last Updated : 11/6/2014	INSPECTION		
3	0.67	0.69	Miscellaneous	Landscaping	Land Side	12 oleander plants on levee easement Entry Last Updated : 6/8/2017	LEVEELOG 7912		
44	0.72	0.95	Revetment	Rock	Water Side	Approx 600 linear feet of rock revetment on the right bank of the American River. The proposed revetment will be a minimum of 1 foot in thickness and will extend from the low water channel to the top of the riverbank. It is also proposed to place 1 foot of soil cover over the revetment and then hydroseed the soil cover. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 14570		
41	0.75	0.75	Ramp	Ramp	Water Side	Ramp on the waterward slope. Gravel covered access ramp along WS of levee. NA, Monitor. Entry Last Updated : 10/10/2014	GEILEVEELOG 11810		
18	0.79	0.82	Miscellaneous	Landscaping	Land Side	Retain 10 Monterey Pine Trees Entry Last Updated : 6/9/2017	LEVEELOG 7913		
19	0.83	0.83	Miscellaneous	Landscaping	Land Side	Entry Last Updated : 6/14/2017	LEVEELOG 7914 7914-A		
25	0.86	0.86	Miscellaneous	Landscaping	Land Side	Entry Last Updated : 3/1/2021	LEVEELOG 8092		
50	0.92	0.93	Miscellaneous	Landscaping	Land Side	Wild flowers (California Field Flower Mix) for 60 linear feet on the landside slope of the right (north) bank levee of the American River. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 17307		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021  
American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 09 American River	Right	4.20	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

49	0.95	0.95	Structure	Pole - Utility	Land Side	Utility pole (power and communications) with SMUD concrete control box flush with ground on LS toe. Entry Last Updated : 11/6/2014	USACEPI
----	------	------	-----------	----------------	-----------	---	---------

51	0.97	0.97	Structure	Stairs	Land Side	Stairway on the landward slope of right bank levee of American River, downstream from Watt Avenue. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 6942
----	------	------	-----------	--------	-----------	---	-----------------------

10	0.99	0.99	Mark	Marker	Crown	Levee mile marker. Entry Last Updated : 3/1/2021	LEEVEELOG
----	------	------	------	--------	-------	---	-----------

52	0.99	0.99	Ramp	Ramp	Water Side	Gravel ramp on the waterward slope. Entry Last Updated : 3/1/2021	GEILEVEELOG
----	------	------	------	------	------------	--	-------------

26	1.11	1.13	Miscellaneous	Irrigation	Land Side	Sprinkler system on slope. Entry Last Updated : 3/1/2021	LEEVEELOG 7925-A
----	------	------	---------------	------------	-----------	---	---------------------

57	1.11	1.13	Miscellaneous	Landscaping	Land Side	Landward slope and toe landscaped with ivy, willow trees and plants. Entry Last Updated : 3/1/2021	GEILEVEELOG 7925-A
----	------	------	---------------	-------------	-----------	---	-----------------------

60	1.12	1.12	Structure	Stairs	Land Side	Wood and pea gravel stairway on landside slope and walkway through LS toe. Entry Last Updated : 3/1/2021	USACEPI 7925
----	------	------	-----------	--------	-----------	---	-----------------

157	1.14	1.14	UCIP	Pipe	Crossing	DS_ID:24392 EP_NO: 1577 Crossing Status: Not Found FIELD_STRUCT_DESC: *Assumed ABANDONED* 8-inch steel irrigation pipe through the levee, 2.5 feet below the crown. Gate valve inside a pipe well on the waterside (WS) shoulder. Siphon breaker inside a pipe riser at the landside (LS) shoulder. (8-inch pipe and pump authorized under Permit No. 1577, 1951 - John I. Haas, Inc.; 8-inch pipe was to be removal or abandoned [no clear direction of action taken available in permit recordation, see page 5, 14 of 27 electronic permit copy] under Permit No. 4622, 1964 - County of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.15). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, Drawing No. 1-4-415, Sheet No. 415/6, February 1957, (Station 288+65)] Entry Last Updated : 4/17/2021	UCIPAPR2021 1577
-----	------	------	------	------	----------	---	---------------------

65	1.15	1.15	Structure	Stairs	Land Side	Concrete steps in the L/S slope. Entry Last Updated : 3/1/2021	GEILEVEELOG 17326 17326A
----	------	------	-----------	--------	-----------	---	--------------------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 09 American River	Right	4.20	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

158	1.15	1.15	UCIP	Pipe	Crossing	DS_ID:24393 EP_NO: 4622 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 3: 20-inch steel drainage pipe through the levee, 5 feet below the crown. Two metal cutoff walls around the pipe under each shoulder. Siphon breaker inside a concrete box on the waterside (WS) slope. Pumping plant on the landside (LS). 42-inch steel drainage pipe feeding into the pumps. Chain-link fence around the pumping plant. Concrete headwall, splash apron, and flap gates on the WS end. Rock revetment on the WS slope. (Drainage pumping plant with two 20-inch pipes and one 36-inch pipe authorized under Permit No. 4622, 1964 - County of Sacramento; permit was amended to include a 12-inch pipe to be placed midway between the two 20-inch pipes issued as Permit No. 4622-A, 1964 - County of Sacramento) [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.17)] Entry Last Updated : 4/17/2021	UCIPAPR2021 4622
-----	------	------	------	------	----------	---	---------------------

160	1.15	1.15	UCIP	Pipe	Crossing	DS_ID:24796 EP_NO: 4622-A Crossing Status: Found FIELD_STRUCT_DESC: 2 of 3: 12-inch steel drainage pipe through the levee, 5 feet below the crown. Two metal cutoff walls around pipe under each shoulder. Siphon breaker inside a concrete box on the waterside (WS) slope. Pumping plant on the landside (LS). 42-inch steel drainage pipe feeding into pumps. Chain-link fence around the pumping plant. Concrete headwall, splash apron, and flap gates on the WS end. Rock revetment on the WS slope. (Drainage pumping plant with two 20-inch pipes and one 36-inch pipe authorized under Permit No. 4622, 1964 - County of Sacramento; permit was amended to include a 12-inch pipe to be placed midway between the two 20-inch pipes issued as Permit No. 4622-A, 1964 - County of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.17)] Entry Last Updated : 4/17/2021	UCIPAPR2021 4622-A
-----	------	------	------	------	----------	--	-----------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 09 American River	Right	4.20	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

165	1.15	1.15	UCIP	Pipe	Crossing	DS_ID:24532 EP_NO: 4622 Crossing Status: Found FIELD_STRUCT_DESC: 3 of 3: 20-inch steel drainage pipe through the levee, 5 feet below the crown. Two metal cutoff walls around the pipe under each shoulder. Siphon breaker inside a concrete box on the waterside (WS) slope. Pumping plant on the landside (LS). 42-inch steel drainage pipe feeding into the pumps. Chain-link fence around the pumping plant. Concrete headwall, splash apron, and flap gates on the WS end. Rock revetment on the WS slope. Concrete stairways on the LS. (Drainage pumping plant with two 20-inch pipes and one 36-inch pipe authorized under Permit No. 4622, 1964 - County of Sacramento; permit was amended to include a 12-inch pipe to be placed midway between the two 20-inch pipes issued as Permit No. 4622-A, 1964 - County of Sacramento) [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.17)] Entry Last Updated : 4/17/2021	UCIPAPR2021 4622
-----	------	------	------	------	----------	---	---------------------

61	1.16	1.16	Miscellaneous	Landscaping	Land Side	Ice plant Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 7588A
----	------	------	---------------	-------------	-----------	--	------------------------

169	1.29	1.29	UCIP	Pipe	Crossing	DS_ID:24394 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *Assumed ABANDONED* 12-inch steel pipe of an unknown purpose through the levee, 14 feet below the crown. Riser unit on the waterside (WS). (Reference to 12-inch pipe scheduled to be abandoned [no clear direction of action taken available in permit recordation, see page 14 of 27 electronic permit copy] under Permit No. 4622, 1964 - County of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.31). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, Drawing No. 1-4-415, Sheet No. 415/6, February 1957, (Station 296+85)] Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	---	-------------

75	1.32	1.43	Miscellaneous	Dredging	Land Side	Proposed fill will be approx 635 feet in length, vary from 15 feet to 34 feet in width and have a maximum depth of 2 feet. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 14772
----	------	------	---------------	----------	-----------	---	------------------------

323	1.36	1.36	Structure	Walkway	Land Side	Concrete stepping stones on LS toe. Entry Last Updated : 11/6/2014	INSPECTION
-----	------	------	-----------	---------	-----------	---	------------

74	1.38	1.38	Structure	Stairs	Land Side	Wooden stairway with handrails located on the landward slope. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 15885 15885-A
----	------	------	-----------	--------	-----------	--	-----------------------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 09 American River	Right	4.20	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

78	1.42	1.42	Ramp	Ramp	Water Side	Gravel covered access ramp. Entry Last Updated : 3/1/2021	USACEPI
----	------	------	------	------	------------	--	---------

79	1.44	1.44	Gate	Metal	Land Side	Pipe gate on LS toe, Lock AM 3320. Entry Last Updated : 11/6/2014	GEILEVEELOG
----	------	------	------	-------	-----------	--	-------------

24	1.44	1.44	Structure	Tower	Water Side	High voltage electrical tower at WS toe. Entry Last Updated : 11/17/2014	INSPECTION 19104
----	------	------	-----------	-------	------------	---	---------------------

82	1.45	1.50	Aerial	High Voltage	Crossing	Five high tower power lines cross the levee. Entry Last Updated : 3/1/2021	GEILEVEELOG 1513 2688
----	------	------	--------	--------------	----------	---	-----------------------------

14	1.47	1.47	Structure	Tower	Water Side	High voltage electrical tower at WS toe. Entry Last Updated : 11/17/2014	INSPECTION 19104 2688
----	------	------	-----------	-------	------------	---	-----------------------------

170	1.48	1.48	UCIP	Pipe	Crossing	DS_ID:24457 EP_NO: 14805 Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 4-inch steel water main through the levee, 3.7 feet below the crown. Control valve at the landside (LS) toe. Irrigation system for walnut orchard on the waterside (WS) for erosion-control vegetation. (4-inch pipe authorized under Permit No. 14805, 1989 - Sacramento County Department of Public Works; per CVFPB Permit_edit records, the CVFPB gave authorization to USACE to abandon 4-inch pipe in place with grout in 2013). Entry Last Updated : 4/17/2021	UCIPAPR2021 14805
-----	------	------	------	------	----------	--	----------------------

17	1.48	1.50	At Grade	Levee	Crown	Levee crown paved. Entry Last Updated : 11/17/2014	INSPECTION
----	------	------	----------	-------	-------	---	------------

217	1.49	1.49	UCIP	Pipe	Crossing	DS_ID:24411 EP_NO: 18082 Crossing Status: Not Found FIELD_STRUCT_DESC: *NOT INSTALLED* To authorize an existing 4-inch pipe through the right bank levee of the American River, east of Howe Avenue. (CANCELED - authorized existing 4-inch pipe under Permit No. 18082, 2006 - Sacramento County Regional Parks). Entry Last Updated : 4/17/2021	UCIPAPR2021 18082
-----	------	------	------	------	----------	---	----------------------

91	1.49	1.49	Ramp	Ramp	Water Side	Ramp on the waterward slope to toe. Entry Last Updated : 3/1/2021	GEILEVEELOG
----	------	------	------	------	------------	--	-------------

16	1.49	1.49	Structure	Tower	Land Side	High voltage electrical tower at LS toe. Entry Last Updated : 11/17/2014	INSPECTION
----	------	------	-----------	-------	-----------	---	------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 09 American River							Right	4.20	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
27	1.50	1.50	Ramp	Ramp	Land Side	Paved bike ramp on LS slope with metal bollards at toe. Entry Last Updated : 2/7/2020	INSPECTION		
96	1.50	1.50	Gate	Metal	Crown	Pipe fence and metal drive gate, across levee crown. Entry Last Updated : 10/10/2014	GEILEVEELOG		
87	1.50	1.50	Structure	Pole - Utility	Land Side	Approx. 24 in. power transmission pole on LS slope of 4.5 ft by 4.5 ft. concrete pedestal. Entry Last Updated : 3/1/2021	USACEPI		
30	1.50	1.51	Structure	Bridge	Crossing	Entry Last Updated : 6/21/2017	LEVEELOG 5894		
224	1.51	1.51	UCIP	Pipe	Crossing	DS_ID:24462 EP_NO: 6202 Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch steel water main through a portion of the levee, approximately 3.5 feet below the landside (LS) slope. Pipe extends over the levee crown and channel. Butterfly valve at the LS toe. (24-inch pipe authorized under Permit No. 6202, 1970 - City of Sacramento). Entry Last Updated : 4/17/2021	UCIPAPR2021 6202		
95	1.52	1.53	Structure	Bridge	Crossing	Twin span Howe Avenue Bridge crosses the levee at crown elevation and across the channel. Abutments in the waterward slope. Waterward slope rock revetted. Entry Last Updated : 3/1/2021	GEILEVEELOG 5894		
241	1.52	1.52	UCIP	Conduit	Crossing	DS_ID:24463 EP_NO: 6728 Crossing Status: Indicator Found FIELD_STRUCT_DESC: Two 5-inch polyvinyl chloride (PVC) electrical conduits through a portion of the levee, approximately 2.5 feet below the landside (LS) slope. Conduits extend over levee crown and channel. Manhole in levee crown adjacent to LS of bridge abutments. (Two 5-inch conduits authorized under Permit Nos. 6728 and 6728-A, 1970 - Sacramento Municipal Utility District [SMUD]). Entry Last Updated : 4/17/2021	UCIPAPR2021 6728		
28	1.53	1.53	Structure	Manhole Cover	Crown	Entry Last Updated : 11/17/2014	INSPECTION 17284		
106	1.53	1.75	Miscellaneous	Landscaping	Land Side	Landscape on the landward slope of the right bank levee and plant lawn on the 10 foot easement area at the toe of the levee. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 12480		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 09 American River							Right	4.20	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
102	1.53	2.10	At Grade	Bikepath	Crown	Asphalt bike path on crown. Entry Last Updated : 11/17/2014	GEILEVEELOG		
101	1.53	1.53	Gate	Metal	Crown	Pipe gate and barricade. Lock V Master. Lock AM 3320 Entry Last Updated : 10/10/2014	GEILEVEELOG		
103	1.53	1.53	Ramp	Ramp	Land Side	Paved bike path ramp on the landward slope with metal barrier bullards. Entry Last Updated : 11/17/2014	GEILEVEELOG		
98	1.55	1.75	Structure	Pole - Light	Land Side	A series of 6 ft. high, 2 in. diameter light poles located along LS toe, 50 ft. apart from one another. Entry Last Updated : 3/1/2021	USACEPI		
29	1.67	1.67	Structure	Control Box	Land Side	Two, green, irrigation control boxes flush to ground and control valve at LS toe. Entry Last Updated : 11/19/2014	INSPECTION		
112	1.67	1.87	Revetment	Rock	Water Side	1200 feet rock revetment on bank cover with one 1-foot of soil and hydroseed. Entry Last Updated : 3/1/2021	GEILEVEELOG 14459		
6	1.70	1.88	Miscellaneous	Landscaping	Water Side	Trees, shrubs and grass within both banks and overflow area of the American River. Entry Last Updated : 3/1/2021	LEVEELOG 16796		
123	1.70	1.88	Miscellaneous	Landscaping	Land Side	Trees, shrubs and grass within both banks and overflow area of the American River. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 16796		
35	1.71	1.71	Structure	Control Box	Land Side	Three, green, irrigation control boxes flush to ground and control valve at LS toe. Entry Last Updated : 11/19/2014	INSPECTION		
117	1.75	2.00	Revetment	Rock	Water Side	Approx 1200 linear feet of rock revetment on the right bank of the American River. The proposed revetment will be a minimum of 1 foot in thickness and will extend from the low water channel to the top of the riverbank. It is also proposed to place 1 foot of soil cover over the revetment and then hydroseed the soil cover. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 14569		
115	1.75	2.00	Miscellaneous	Irrigation	Land Side	Irrigation sprinklers/line Entry Last Updated : 3/1/2021	GEILEVEELOG		
114	1.76	1.76	Structure	Park	Land Side	Parking lot is just beyond trash bin area. Entry Last Updated : 3/1/2021	USACEPI		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 09 American River							Right	4.20	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
119	1.83	1.83	Structure	Stairs	Land Side	Wooden stairway on landward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		
122	1.87	1.87	Wall	Concrete / Masonry Wall	Land Side	Cinder block garbage can storage enclosure landward toe. Entry Last Updated : 11/19/2014	GEILEVEELOG		
38	1.87	1.87	Structure	Control Box	Land Side	Gas meter with control valves at LS toe. Entry Last Updated : 11/19/2014	INSPECTION		
124	1.90	1.90	Wall	Concrete / Masonry Wall	Land Side	Cinder block trash enclosure. Entry Last Updated : 3/1/2021	LEVEEINSPECTION		
39	1.92	1.92	Structure	Walkway	Land Side	Concrete walkway ends at LS toe. Entry Last Updated : 11/19/2014	INSPECTION		
249	1.93	1.93	UCIP	Pipe	Crossing	DS_ID:24597 EP_NO: 17587 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 54-inch water main of an unknown material through the levee, at an unknown depth. (54-inch pipe authorized under Permit No. 17587, 2003 - City of Sacramento). Entry Last Updated : 4/17/2021	UCIPAPR2021 17587		
129	1.94	2.00	Revetment	Rock	Water Side	Waterward slope cobble revetted by State, 1963. Revetment has been changed from cobble to rock. Entry Last Updated : 2/25/2020	GEILEVEELOG 14487		
261	1.95	1.95	UCIP	Pipe	Water Side	DS_ID:24395 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 60-inch steel sewer main through the American River overflow area, at an unknown depth. (Erosion protection and rock revetment on the waterside (WS) slope added under Permit No. 14487, 1986 - Sacramento County Department of Public Works). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.95)] Entry Last Updated : 4/17/2021	UCIPAPR2021 14487		
121	1.96	1.96	Structure	Control Box	Land Side	Electrical power box approx 15 ft. from LS toe. Entry Last Updated : 3/1/2021	USACEPI		



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 09 American River	Right	4.20	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

63	1.96	1.96	UCIP	Pipe		DS_ID:24649 EP_NO: 12188 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 60-inch steel sewer main under the levee, approximately 21.6 feet below the crown. Two concrete cutoff walls around the pipe under each shoulder. (60-inch pipe authorized under Permit No. 12188, 1979 - Sacramento Regional County Sanitation District; erosion protection and rock revetment on the waterside (WS) slope added under Permit No. 14487, 1986 - Sacramento County Department of Public Works). Entry Last Updated : 4/17/2021	UCIPAPR2021 12188
34	2.00	2.00	Ramp	Ramp	Water Side	Paved ramp to WS toe (bike path). Entry Last Updated : 3/1/2021	LEVEELOG 5804
127	2.00	2.00	Ramp	Ramp	Land Side	Concrete pedestrian access ramp along LS slope. Entry Last Updated : 3/1/2021	USACEPI 5804
139	2.02	2.02	Structure	Stairs	Land Side	Railroad tie steps on the landward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG
131	2.06	2.06	Structure	Control Box	Land Side	Electrical box on near side of fence (fence constructed around box) along LS of levee. Entry Last Updated : 3/1/2021	USACEPI
137	2.08	2.08	Ramp	Ramp	Land Side	Pedestrian ramp on the landward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG
144	2.09	2.09	At Grade	Bikepath	Crossing	Pedestrian bridge across the American River. Concrete deadman on the landward side. Concrete abutments on both waterward slope rock revetted around the abutment. Entry Last Updated : 3/1/2021	GEILEVEELOG 5098
279	2.09	2.09	UCIP	Conduit	Crossing	DS_ID:24396 EP_NO: 5417 Crossing Status: Indicator Found FIELD_STRUCT_DESC: Two 5-inch concrete encased electrical conduits through the levee, 2.5 feet below the crown. Manhole on the landside (LS). Concrete sidewalk over the conduits on the top of the levee. Bridge abutments on the waterside (WS). (Electrical conduit authorized under Permit No. 5417, 1967 - Sacramento Municipal Utility District [SMUD]; pedestrian bridge on the WS installed under Permit No. 5098, 1967 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.14)] Entry Last Updated : 4/17/2021	UCIPAPR2021 5417

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 09 American River							Right	4.20	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
143	2.10	2.10	Structure	Building	Water Side	Entry Last Updated : 7/6/2017	USGSQUAD_EGIS 8784		
149	2.10	2.16	Ramp	Ramp	Water Side	Paved bicycle ramp on the waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		
148	2.11	2.11	Ramp	Ramp	Land Side	Ramp on landward side, right of way maintenance road on landward toe. Entry Last Updated : 10/10/2014	GEILEVEELOG		
150	2.17	2.17	Structure	Control Box	Land Side	Electrical box located beyond fence approx. 10 ft. from LS toe. Entry Last Updated : 3/1/2021	USACEPI		
53	2.19	2.19	Structure	Manhole Cover	Water Side	Sewer main access on WS shelf. Entry Last Updated : 11/19/2014	INSPECTION		
66	2.21	2.21	Structure	Control Box	Land Side	Two electrical control boxes at LS toe. Entry Last Updated : 11/19/2014	INSPECTION		
289	2.22	2.22	UCIP	Pipe	Crossing	DS_ID:24397 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *Assumed ABANDONED* 12-inch pipe of an unknown material or purpose through the levee, 11.2 feet below the crown. Riser unit on the waterside (WS). (Reference to 12-inch pipe scheduled to be abandoned [no clear direction of action taken available in permit recordation, see page 14 of 27 electronic permit copy] under Permit No. 4622, 1964 - County of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.26). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, Drawing No. 1-4-415, Sheet No. 415/6, February 1957, (Station 346+09)] Entry Last Updated : 4/17/2021	UCIPAPR2021		
171	2.49	2.49	Ramp	Ramp	Water Side	Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 12445		
301	2.51	2.51	UCIP	Pipe	Crossing	DS_ID:24515 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 36-inch corrugated metal (CM) drainage pipe through the levee, at an unknown depth. Riser unit on the waterside (WS). [Additional Reference(s): USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, Drawing No. 1-4-415, Sheet No. 415/7, February 1957, (Station 365+14)] Entry Last Updated : 4/17/2021	UCIPAPR2021 4622		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 09 American River							Right	4.20	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
37	2.52	2.52	Ramp	Ramp	Water Side	Ramp on waterward slope to access under "H" Street Bridge and the downstream portion of levee. Entry Last Updated : 3/1/2021	LEVEELOG		
167	2.52	2.52	Ramp	Ramp	Land Side	Ramp on landward ramp. Entry Last Updated : 3/1/2021	GEILEVEELOG		
48	2.52	2.55	Barrier	Concrete	Land Side	Concrete barrier and gravel retaining wall at toe, gravel against slope. Entry Last Updated : 10/4/2016	LEVEELOG		
161	2.53	2.55	Revetment	Rock	Water Side	Waterward bank cobble revetted. Berm width 150 to 370 feet. Entry Last Updated : 10/10/2014	GEILEVEELOG		
174	2.53	2.53	Aerial	Communications	Crossing	Aerial television coaxial cable. Entry Last Updated : 3/1/2021	GEILEVEELOG 14598		
163	2.53	2.53	Structure	Pole - Utility	Water Side	Utility pole at WS toe. Entry Last Updated : 3/1/2021	USACEPI 2754		
76	2.53	2.53	Structure	Guardrail	Crown	Entry Last Updated : 10/4/2016	LEVEELOG		
172	2.53	2.53	Aerial	High Voltage	Crossing	Overhead power line crosses the levee. Entry Last Updated : 3/1/2021	GEILEVEELOG 3854		
162	2.53	2.53	Gate	Metal	Land Side	Pipe gate Entry Last Updated : 3/1/2021	USACEPI		
168	2.53	2.55	Structure	Bridge	Crossing	H Street Bridge crosses the levee, 3.0 feet above the crown elevation and across the channel. Waterward slope cobble revetted around the bridge abutment. Eleven 16-in. concrete piers in WS toe. Entry Last Updated : 2/25/2020	GEILEVEELOG 13292 15327 557		
43	2.53	2.53	Mark	Marker	Land Side	Marker for buried fiber optic line. Entry Last Updated : 3/1/2021	LEVEELOG 2754		
164	2.53	2.53	Structure	Pole - Utility	Land Side	Power pole approx. 15 ft. from LS toe. Entry Last Updated : 3/1/2021	USACEPI 2754		
166	2.54	2.54	Ramp	Ramp	Land Side	Ramp Entry Last Updated : 3/1/2021	GEILEVEELOG 14408		

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 09 American River	Right	4.20	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

306	2.54	2.54	UCIP	Conduit	Crossing	DS_ID:24594 EP_NO: 1595 Crossing Status: Not Found FIELD_STRUCT_DESC: 3-inch steel conduit through the levee, 3 feet below the crown. Wood planking over the conduit under the crown between the shoulders. (Buried cable authorized under Permit No. 1595, 1959 - Pacific Telephone and Telegraph Company [PT&T]). Entry Last Updated : 4/17/2021	UCIPAPR2021 1595
-----	------	------	------	---------	----------	--	---------------------

179	2.55	2.74	Fence	Chain Link	Land Side	6-foot chain-link fence near the landward toe. Entry Last Updated : 10/10/2014	GEILEVEELOG
-----	------	------	-------	------------	-----------	---	-------------

307	2.55	2.55	UCIP	Pipe	Crossing	DS_ID:24400 EP_NO: 5152 Crossing Status: Not Found FIELD_STRUCT_DESC: 14-inch steel water main through the levee, 5.4 feet below the crown. Metal cutoff wall and concrete block around the pipe at the center of the levee. (14-inch pipe authorized under Permit No. 5152, 1965 - City of Sacramento, Division of Water and Sewers). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.60)] Entry Last Updated : 4/17/2021	UCIPAPR2021 5152
-----	------	------	------	------	----------	--	---------------------

135	2.55	2.55	Structure	Monitoring Well	Crown	Entry Last Updated : 10/4/2016	LEVEELOG
-----	------	------	-----------	-----------------	-------	--------------------------------	----------

309	2.56	2.56	UCIP	Pipe	Crossing	DS_ID:24398 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 14-inch water main across the levee at crown elevation. Concrete collar on the waterside (WS) shoulder. [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.60)] Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	---	-------------

175	2.56	2.71	Miscellaneous	Landscaping	Land Side	Landscaping just beyond fence line along LS toe. Entry Last Updated : 3/1/2021	USACEPI
-----	------	------	---------------	-------------	-----------	---	---------

316	2.56	2.56	UCIP	Pipe	Crossing	DS_ID:24399 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 14-inch sewer line through the levee, 5 feet below the crown. [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.60)] Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	---	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 09 American River	Right	4.20	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

324	2.58	2.58	UCIP	Pipe	Crossing	DS_ID:24401 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 36-inch corrugated metal pipe (CMP) of an unknown purpose through the levee, 15.8 feet below the crown. Slide gate inside a CM pipe riser on the waterside (WS) slope. [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.62)] Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	--	-------------

33	2.58	3.06	Structure	Park	Water Side	Golf Course Entry Last Updated : 7/11/2017	LEVEELOG 6156 6156-A 6156-B
----	------	------	-----------	------	------------	---	--------------------------------------

183	2.58	3.05	At Grade	Bikepath	Crown	Paved bikepath on levee crown. Entry Last Updated : 10/4/2016	GEILEVEELOG
-----	------	------	----------	----------	-------	--	-------------

77	2.59	3.77	At Grade	Bikepath	Water Side	Paved Bike path along waterside toe. Entry Last Updated : 11/19/2014	INSPECTION
----	------	------	----------	----------	------------	---	------------

184	2.70	2.70	Ramp	Ramp	Water Side	Ramp on the waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG
-----	------	------	------	------	------------	---	-------------

325	2.73	2.73	UCIP	Pipe	Crossing	DS_ID:24402 EP_NO: 5098 Crossing Status: Found FIELD_STRUCT_DESC: [Sump 95] 1 of 4: 42-inch steel drainage pipe through the levee, 4.1 feet below the crown. Corrugated metal (CM) cutoff wall around the pipe at the center of the levee. Siphon breakers inside a concrete box at the landside (LS) shoulder. Flap gate visible on the headwall structure located on the waterside (WS) end. Basin and headwall covered with a gated screen. Drainage channel on the WS lined with riprap. Pumping plant on the LS. Chain-link fence around pumping plant. (Three 42-inch pipes and one 12-inch pipe part of storm pumping station authorized under Permit No. 5098, 1966 - City of Sacramento, page 31 of 54). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.80)] Entry Last Updated : 4/17/2021	UCIPAPR2021 5098
-----	------	------	------	------	----------	--	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 09 American River	Right	4.20	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

326	2.73	2.73	UCIP	Pipe	Crossing	DS_ID:24547 EP_NO: 5098 Crossing Status: Found FIELD_STRUCT_DESC: [Sump 95] 2 of 4: 12-inch steel drainage pipe through the levee, 4.1 feet below the crown. Corrugated metal (CM) cutoff wall around the pipe at the center of the levee. Siphon breakers inside a concrete box at the landside (LS) shoulder. Flap gates inside a headwall structure on the waterside (WS) end. Basin and headwall covered with a gated screen. Drainage channel on the WS lined with riprap. Pumping plant on the LS. Chain-link fence around the pumping plant. (Three 42-inch pipes and one 12-inch pipe part of storm pumping station authorized under Permit No. 5098, 1966 - City of Sacramento, page 31 of 54). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.80)] Entry Last Updated : 4/17/2021	UCIPAPR2021 5098
-----	------	------	------	------	----------	---	---------------------

327	2.73	2.73	UCIP	Pipe	Crossing	DS_ID:24545 EP_NO: 5098 Crossing Status: Found FIELD_STRUCT_DESC: [Sump 95] 3 of 4: 42-inch steel drainage pipe through the levee, 4.1 feet below the crown. Corrugated metal (CM) cutoff wall around the pipe at the center of the levee. Siphon breakers inside a concrete box at the landside (LS) shoulder. Flap gates inside a headwall structure on the waterside (WS) end. Basin and headwall covered with a gated screen. Drainage channel on the WS lined with riprap. Pumping plant on the LS. Chain-link fence around the pumping plant. (Three 42-inch pipes and one 12-inch pipe part of storm pumping station authorized under Permit No. 5098, 1966 - City of Sacramento, page 31 of 54). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.80)] Entry Last Updated : 4/17/2021	UCIPAPR2021 5098
-----	------	------	------	------	----------	---	---------------------

328	2.73	2.73	UCIP	Pipe	Crossing	DS_ID:24546 EP_NO: 5098 Crossing Status: Found FIELD_STRUCT_DESC: [Sump 95] 4 of 4: 42-inch steel drainage pipe through the levee, 4.1 feet below the crown. Corrugated metal (CM) cutoff wall around the pipe at the center of the levee. Siphon breakers inside a concrete box at the landside (LS) shoulder. Flap gate inside a headwall structure on the waterside (WS) end. Basin and headwall covered with a gated screen. Drainage channel on the WS lined with riprap. Pumping plant on the LS. Chain-link fence around the pumping plant. (Three 42-inch pipes and one 12-inch pipe part of storm pumping station authorized under Permit No. 5098, 1966 - City of Sacramento, page 31 of 54). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.80)] Entry Last Updated : 4/17/2021	UCIPAPR2021 5098
-----	------	------	------	------	----------	--	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 09 American River							Right	4.20	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
192	2.74	2.91	Fence	Chain Link	Land Side	Chain-link fence and parking lot on landward toe. Entry Last Updated : 2/7/2020	GEILEVEELOG 10528		
189	2.74	2.74	Ramp	Ramp	Land Side	Pedestrian ramp on LS slope next to pump station Entry Last Updated : 2/25/2020	GEILEVEELOG		
197	2.88	2.88	Structure	Park	Land Side	Asphalt parking lot with landscaping and several trash bin storage units located at LS toe beyond fence line. Entry Last Updated : 3/1/2021	USACEPI		
199	2.94	2.94	Mark	Marker	Water Side	Levee mile marker, vehicle levee closed sign waterward toe. Entry Last Updated : 10/10/2014	GEILEVEELOG		
80	3.01	3.01	Ramp	Ramp	Water Side	Paved bike ramp on WS slope. Entry Last Updated : 11/19/2014	INSPECTION		
209	3.03	3.03	Structure	Boat Ramp	Land Side	Boat ramp and parking lot Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 2778		
40	3.03	3.03	Ramp	Ramp	Water Side	Paved ramp on waterside slope. Access to Campus Commons Golf Course. Entry Last Updated : 3/1/2021	LEVEELOG 12778		
207	3.03	3.03	Ramp	Ramp	Land Side	Paved ramp on landside slope. Access to Campus Commons Golf Course. Entry Last Updated : 3/1/2021	GEILEVEELOG 12778		
205	3.05	3.05	Gate	Metal	Land Side	Pipe gate Entry Last Updated : 3/1/2021	USACEPI		
204	3.05	3.05	Structure	Control Box	Land Side	Electrical box located on east side of large tree. Entry Last Updated : 3/1/2021	USACEPI		
212	3.05	3.27	Fence	Chain Link	Land Side	6-foot chain-link fence near the landward toe. Entry Last Updated : 10/10/2014	GEILEVEELOG		
186	3.06	3.66	At Grade	Bikepath	Water Side	Bike trail on the waterside toe Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 6651A		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 09 American River	Right	4.20	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

329	3.06	3.06	UCIP	Pipe	Crossing	DS_ID:24403 EP_NO: 6156 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 4-inch galvanized steel water line and 1.5-inch polyvinyl chloride (PVC) electrical conduit through the levee, both 3.5 feet below the crown. Concrete cutoff wall around both pipes at the center of the levee. Valves on the landward side. Golf course surrounded by a fence on the landward side. Pipe was supposed to be relocated under Permit No. 17233 in 2000; however, the pipe was not altered. (4-inch galvanized steel water line, 1-inch galvanized steel water line, and 3-inch rigid conduit authorized under Permit Nos. 6156 and 6156-A, 1974 - W. C. McDowell; pipe relocation for USACE levee improvement project authorized under Permit No. 17233, 2000 - Campus Commons Golf Course, work was not necessary -- permit void -- lines were not removed during construction of levee improvement project). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.11)] Entry Last Updated : 4/17/2021	UCIPAPR2021 17233 6156 6516
-----	------	------	------	------	----------	---	--------------------------------------

330	3.06	3.06	UCIP	Pipe	Crossing	DS_ID:24565 EP_NO: 6156 Crossing Status: Not Found FIELD_STRUCT_DESC: 2 of 2: 3-inch galvanized steel water line through the levee, 3.5 feet below the crown. Cutoff wall around the pipe at the center of the levee. Valves on the landside (LS). Golf course surrounded by a fence on the LS. (4-inch galvanized steel water line, 1-inch galvanized steel water line, and 3-inch rigid conduit authorized under Permit Nos. 6156 and 6156-A, 1974 - W. C. McDowell; pipe relocation for USACE levee improvement project authorized under Permit No. 17233, 2000 - Campus Commons Golf Course, work was not necessary -- permit void -- lines were not removed during construction of levee improvement project). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.11)] Entry Last Updated : 4/17/2021	UCIPAPR2021 17233 6156 6516
-----	------	------	------	------	----------	--	--------------------------------------

201	3.08	3.08	Structure	Tower	Land Side	Power transmission tower beyond fence line. Nearest of four footings located approx. 10 ft. from LS toe. Entry Last Updated : 3/1/2021	USACEPI
-----	------	------	-----------	-------	-----------	---	---------

85	3.10	3.20	Aerial	High Voltage	Crossing	High Voltage Power Lines over Levee. Entry Last Updated : 11/19/2014	INSPECTION
----	------	------	--------	--------------	----------	---	------------

221	3.21	3.27	Structure	Building	Land Side	Apartment complex located near LS of levee. Fence line at LS toe. Structure located approx. 10-15 ft. from LS toe. Entry Last Updated : 3/1/2021	USACEPI
-----	------	------	-----------	----------	-----------	---	---------

220	3.27	3.27	Ramp	Ramp	Land Side	Paved access ramp Entry Last Updated : 3/1/2021	USACEPI 7950
-----	------	------	------	------	-----------	--	-----------------



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021  
American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 09 American River							Right	4.20	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
215	3.28	3.28	Miscellaneous	Landscaping	Land Side	Landscaping with pine tree and deciduous tree next to parking lot. Entry Last Updated : 3/1/2021	USACEPI		
222	3.28	3.42	Fence	Metal	Land Side	Fence line with trash collection area, landscaping, and parking lot beyond fence. Entry Last Updated : 3/1/2021	USACEPI 17459		
86	3.30	3.30	Structure	Manhole Cover	Water Side	46" Manhole on WS shelf. Entry Last Updated : 11/19/2014	INSPECTION		
331	3.32	3.32	UCIP	Pipe	Crossing	DS_ID:24412 EP_NO: 17671 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1 of 2: 60-inch steel sewer force main underneath the levee, at an unknown depth. Connects to a 60-inch main line on the landside (LS). (Two 60-inch force mains authorized under Permit No. 17671, 2003 - Sacramento Regional County Sanitation District). Entry Last Updated : 4/17/2021	UCIPAPR2021 17671		
332	3.34	3.34	UCIP	Pipe	Crossing	DS_ID:24404 EP_NO: 12188 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 60-inch concrete encased steel sewer force main through the levee, 17.0 feet below the crown. Cutoff wall around the pipe at the center of the levee. Rock revetment on the waterside (WS) slope. Three pressure manholes in the overflow area along the bike path. (60-inch force main authorized under Permit No. 12188, 1979 - Sacramento Regional County Sanitation District). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.50)] Entry Last Updated : 4/17/2021	UCIPAPR2021 12188		
333	3.34	3.34	UCIP	Pipe	Crossing	DS_ID:24566 EP_NO: 17671 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2 of 2: 60-inch sewer force main of an unknown material underneath the levee, at an unknown depth. Connects to a 60-inch main on the landside (LS). (Two 60-inch force mains authorized under Permit No. 17671, 2003 - Sacramento Regional County Sanitation District). Entry Last Updated : 4/17/2021	UCIPAPR2021 17671		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 09 American River							Right	4.20	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
334	3.42	3.42	UCIP	Pipe	Crossing	DS_ID:24816 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: Water fountain found on the waterside (WS). Entry Last Updated : 4/17/2021	UCIPAPR2021		
42	3.42	3.42	Structure	Stairs	Water Side	Concrete steps set into WS levee slope. Entry Last Updated : 3/1/2021	LEVEELOG		
228	3.42	3.42	Structure	Stairs	Land Side	Concrete steps set into LS levee slopes. Entry Last Updated : 3/1/2021	USACEPI		
234	3.43	3.43	Structure	Pole - Light	Land Side	Abandoned light post approx. 10 ft. to 15 ft. from LS toe. Entry Last Updated : 3/1/2021	USACEPI		
243	3.43	3.79	Revetment	Cobble	Water Side	Waterward bank cobble revetted. Berm width 500 to 550 feet. Entry Last Updated : 10/10/2014	GEILEVEELOG		
242	3.44	3.51	Fence	Chain Link	Land Side	Fence along the landward side, 5 feet from the toe. Sacramento County Sanitation Department. Equipment yard and office on the landward side. Entry Last Updated : 10/10/2014	GEILEVEELOG		
46	3.45	3.45	Ramp	Ramp	Water Side	Paved ramp on both slopes, bike trail. Entry Last Updated : 3/1/2021	LEVEELOG		
246	3.45	3.45	Ramp	Ramp	Land Side	Paved ramp on both slopes, bike trail. Entry Last Updated : 10/10/2014	GEILEVEELOG		
252	3.47	3.47	Miscellaneous	Irrigation	Land Side	6-inch-diameter PVC waterline parallel to the landward toe of the right bank levee of the American River. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 15066		
92	3.48	3.48	Gate	Metal	Land Side	Entry Last Updated : 11/19/2014	INSPECTION		
100	3.49	3.49	Structure	Pole - Light	Land Side	Light pole just beyond cyclone fence on LS toe. Entry Last Updated : 11/19/2014	INSPECTION		
244	3.50	3.50	Structure	Tank	Land Side	Large cylindrical tank with pump and associated electrical components. Entry Last Updated : 3/1/2021	USACEPI		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway						Bank	Unit Miles	Inspector
Unit No. 09 American River						Right	4.20	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source	
	Start	End					Permits	
107	3.50	3.50	Structure	Control Box	Land Side	Transformer Control Box on LS toe next to enclosed pump. Entry Last Updated : 2/7/2020	INSPECTION	
256	3.51	3.67	Structure	Treatment Plant	Land Side	Sewage disposal plant along the landward side. Entry Last Updated : 10/10/2014	GEILEVEELOG	
108	3.51	3.67	Fence	Metal	Land Side	Metal Fence on LS Toe Entry Last Updated : 11/19/2014	INSPECTION	
253	3.52	3.52	Mark	Survey	Land Side	Sacramento County survey marker, landward toe. Entry Last Updated : 10/10/2014	GEILEVEELOG	
109	3.54	3.54	Structure	Tower	Water Side	High Voltage Tower just beyond WS toe Entry Last Updated : 2/7/2020	INSPECTION	
111	3.54	3.70	Aerial	High Voltage	Water Side	High voltage power lines running parallel to levee on WS shelf just beyond levee WS levee toe. Entry Last Updated : 11/19/2014	INSPECTION	
116	3.63	3.63	Ramp	Ramp	Water Side	Ramp with paved bike path on WS slope Entry Last Updated : 11/19/2014	INSPECTION	
335	3.65	3.65	UCIP	Pipe	Crossing	DS_ID:24516 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *DUPLICATE ENTRY--SEE American River Pumping Plant No. 1 Howe Avenue Storm Drain D-05 LM 3.651* [Pumping Plant No. 1] 1 of 7: 48-inch concrete drainage pipe through the levee at an unknown depth. [Additional Reference(s): USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, (Station 425+30), Drawing Nos. 1-4-415 & 1-4-432 (Station 427+30)] Entry Last Updated : 4/17/2021	UCIPAPR2021	
336	3.65	3.65	UCIP	Pipe	Crossing	DS_ID:24533 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *DUPLICATE ENTRY--SEE American River Pumping Plant No. 1 Howe Avenue Storm Drain D-05 LM 3.652* [Pumping Plant No. 1] 2 of 7: 48-inch concrete drainage pipe through the levee at an unknown depth. [Additional Reference(s): USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, (Station 425+30), Drawing Nos. 1-4-415 & 1-4-432 (Station 427+30)] Entry Last Updated : 4/17/2021	UCIPAPR2021	

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 09 American River	Right	4.20	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

337	3.65	3.65	UCIP	Pipe	Crossing	DS_ID:24534 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *DUPLICATE ENTRY--SEE American River Pumping Plant No. 1 Howe Avenue Storm Drain D-05 LM 3.653* [Pumping Plant No. 1] 3 of 7: 48- inch concrete drainage pipe through the levee at an unknown depth. [Additional Reference(s): USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, (Station 425+30), Drawing Nos. 1-4-415 & 1-4-432 (Station 427+30)] Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	---	-------------

338	3.65	3.65	UCIP	Pipe	Crossing	DS_ID:24535 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *DUPLICATE ENTRY--SEE American River Pumping Plant No. 1 Howe Avenue Storm Drain D-05 LM 3.654* [Pumping Plant No. 1] 4 of 7: 48- inch concrete drainage pipe through the levee at an unknown depth. [Additional Reference(s): USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, (Station 425+30), Drawing Nos. 1-4-415 & 1-4-432 (Station 427+30)] Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	---	-------------

339	3.66	3.66	UCIP	Pipe	Crossing	DS_ID:24536 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *DUPLICATE ENTRY--SEE American River Pumping Plant No. 1 Howe Avenue Storm Drain D-05 LM 3.655* [Pumping Plant No. 1] 5 of 7: 48- inch concrete drainage pipe through the levee at an unknown depth. [Additional Reference(s): USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, (Station 425+30), Drawing Nos. 1-4-415 & 1-4-432 (Station 427+30)] Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	---	-------------

340	3.66	3.66	UCIP	Pipe	Crossing	DS_ID:24537 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *DUPLICATE ENTRY--SEE American River Pumping Plant No. 1 Howe Avenue Storm Drain D-05 LM 3.656* [Pumping Plant No. 1] 6 of 7: 48- inch concrete drainage pipe through the levee at an unknown depth. [Additional Reference(s): USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, (Station 425+30), Drawing Nos. 1-4-415 & 1-4-432 (Station 427+30)] Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	---	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 09 American River							Right	4.20	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
341	3.66	3.66	UCIP	Pipe	Crossing	DS_ID:24538 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *DUPLICATE ENTRY--SEE American River Pumping Plant No. 1 Howe Avenue Storm Drain D-05 LM 3.657* [Pumping Plant No. 1] 7 of 7: 48-inch concrete drainage pipe through the levee at an unknown depth. [Additional Reference(s): USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, (Station 425+30), Drawing Nos. 1-4-415 & 1-4-432 (Station 427+30)] Entry Last Updated : 4/17/2021	UCIPAPR2021		
342	3.66	3.66	UCIP	Pipe	Crossing	DS_ID:24517 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: [Pumping Plant No. 1] 36-inch concrete drainage pipe through the levee at an unknown depth. [Additional Reference(s): USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, (Station 425+30), Drawing Nos. 1-4-415 & 1-4-432 (Station 427+30)] Entry Last Updated : 4/17/2021	UCIPAPR2021		
47	3.66	3.66	Ramp	Ramp	Water Side	2 Ramps on WS slope Entry Last Updated : 3/1/2021	LEEVELOG		
264	3.66	3.66	Ramp	Ramp	Land Side	1 Ramp on LS slope. Wide area on landward shoulder. Entry Last Updated : 3/1/2021	GEILEVEELOG		
55	3.67	3.67	Wall	Concrete / Masonry Wall	Land Side	Sign for start of cutoff wall Entry Last Updated : 3/1/2021	LEEVELOG		
200	3.67	3.67	Structure	Sign	Land Side	Sign for start of cutoff wall Entry Last Updated : 3/1/2021	USACEPI		
120	3.67	3.69	Aerial	High Voltage	Land Side	High voltage lines parallel to levee on LS toe. Entry Last Updated : 2/7/2020	INSPECTION		
260	3.67	3.67	Structure	Pole - Utility	Land Side	Power pole within LS levee easement. Entry Last Updated : 3/1/2021	USACEPI		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 09 American River	Right	4.20	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

343	3.67	3.67	UCIP	Conduit	Crossing	DS_ID:24405 EP_NO: 14755 Crossing Status: Not Found FIELD_STRUCT_DESC: 4-inch communications conduit of an unknown material underneath the levee, approximately 31 feet below the crown. Steel tower on the landside (LS). (Permit No. 14755, 1988 - Pacific Gas and Electric Company [PG&E]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.75-4.20)] Entry Last Updated : 4/17/2021	UCIPAPR2021 14755
-----	------	------	------	---------	----------	--	----------------------

344	3.68	3.68	UCIP	Pipe	Crossing	DS_ID:24406 EP_NO: 4015 Crossing Status: Found FIELD_STRUCT_DESC: 6-foot by 6-foot reinforced concrete box culvert (RCBC) drainage structure through the levee, 28.8 feet below the crown. Concrete cutoff wall around the drainage structure at the landside (LS) shoulder. Slide gate inside a manhole at the LS toe. Concrete drainage structure (3-foot by 7-foot) on the waterside (WS) slope with a 72-inch square slide gate inside a manhole. 84-inch flap gate on the WS end. Cobble revetted outlet channel on the WS. Concrete apron at the WS end of the outlet channel. (Reinforced concrete gravity drainage structure and appurtenances authorized under Permit No. 4015, 1962 - County of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.77). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, R4 Structure (1-Double Box Culvert and 1-Single Box Culvert Endwall and Apron) added under O&M revision 1 July 2010, (38° 35.0514' N, 121° 25.2672' W, NAD '83)] Entry Last Updated : 4/17/2021	UCIPAPR2021 4015
-----	------	------	------	------	----------	---	---------------------

345	3.68	3.68	UCIP	Culvert	Crossing	DS_ID:24817 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: Drainage pipe of an unknown size or material through the levee, at an unknown depth. 7-foot by 15-foot concrete structure located on the waterside (WS) shoulder with a slide gate inside a manhole. Square flap gate located on the WS end. Concrete wings and apron at the WS end of the outlet channel. Concrete box located on the WS shoulder (fenced off). No permit has been identified authorizing this structure. Structure is owned by the County of Sacramento. Entry Last Updated : 4/17/2021	UCIPAPR2021 4015
-----	------	------	------	---------	----------	--	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 09 American River	Right	4.20	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

346	3.68	3.68	UCIP	Conduit	Crossing	DS_ID:24459 EP_NO: 16735 Crossing Status: Found FIELD_STRUCT_DESC: Three 0.75-inch, one 1-inch, and six 2-inch polyvinyl chloride (PVC) electrical conduits encased in a single concrete conduit of an unknown size through the levee, approximately 2 feet below the crown. Pumping plant on the landside (LS). (Three 0.75-inch, one 1-inch, and six 2-inch conduits encased in concrete authorized under Permit No. 16735, 2001 - County of Sacramento). Entry Last Updated : 4/17/2021	UCIPAPR2021 16735
-----	------	------	------	---------	----------	--	----------------------

347	3.69	3.69	UCIP	Culvert	Crossing	DS_ID:24818 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: Crossing through the levee at an unknown depth. 7-foot by 15-foot concrete structure located on the waterside (WS) shoulder with a slide gate inside a manhole. Square flap gate located on the WS end. Concrete wings and apron at the WS end of the outlet channel. Concrete box located on the WS shoulder (fenced off). No permit has been identified authorizing this structure. Structure is owned by the County of Sacramento. Entry Last Updated : 4/17/2021	UCIPAPR2021 4015
-----	------	------	------	---------	----------	---	---------------------

259	3.70	3.71	Structure	Transformer	Land Side	New transformer yard adjacent to existing SMUD yard in the vicinity of existing American River Pump Station No. 1 and to construct approximately 152 metres (500 feet) of 54-inch diameter sewer pipe on the southeast edge of the American River Pump Station No. 1 Holding Basin. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 12572
-----	------	------	-----------	-------------	-----------	--	------------------------

348	3.72	3.72	UCIP	Pipe	Crossing	DS_ID:24819 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: Service box located on the waterside (WS) and the landside (LS). Unable to confirm if crossing exists through the levee. No permit was found for this potential crossing. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	---	-------------

277	3.72	3.72	Revetment	Rock	Crown	Grade and place fill, repair erosion on the crown and landside slope. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 17014
-----	------	------	-----------	------	-------	--	------------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 09 American River	Right	4.20	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

349	3.73	3.73	UCIP	Pipe	Crossing	DS_ID:24407 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [American River Pumping Plant No. 1/Howe Avenue Storm Drain D-05] 1 of 7: 4-foot by 4-foot concrete drainage conduit through the levee, 15.1 feet below the crown. Electrically operated slide gates in a concrete gate structure located on the waterside (WS) slope. Wooden flap gates on the concrete "U" headwall located on the WS end. Pipe discharges into a cobbled drainage ditch across the berm. Pumping plant is located on the landside (LS). American River Pumping Plant No. 1 was turned over to Sacramento County for Operation and Maintenance by the State Reclamation Board on July 3, 1964. [Additional Reference(s): DWR Correspondence Files, August 16, 1966. DWR Levee Log, 2002 (HLM 3.82). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, (Station 425+30), Drawing Nos. 1-4-415 & 1-4-432, Sheet Nos. 415/8 & 432/2 (Station 427+30)] Entry Last Updated : 4/17/2021	UCIPAPR2021 6066
-----	------	------	------	------	----------	---	---------------------

350	3.73	3.73	UCIP	Pipe	Crossing	DS_ID:24548 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [American River Pumping Plant No. 1/Howe Avenue Storm Drain D-05] 2 of 7: 4-foot by 4-foot concrete drainage culvert through the levee, 15.1 feet below the crown. Electrically operated slide gates in a concrete gate structure located on the waterside (WS) slope. Wooden flap gates are found on the concrete "U" headwall located on the WS end. Culvert discharges into a cobbled drainage ditch across the berm. Pumping plant is located on the landside (LS). American River Pumping Plant No. 1 was turned over to Sacramento County for Operation and Maintenance by the State Reclamation Board on July 3, 1964. [Additional Reference(s): DWR Correspondence Files, August 16, 1966. DWR Levee Log, 2002 (HLM 3.82). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, (Station 425+30), Drawing Nos. 1-4-415 & 1-4-432, Sheet Nos. 415/8 & 432/2 (Station 427+30)] Entry Last Updated : 4/17/2021	UCIPAPR2021 6066
-----	------	------	------	------	----------	--	---------------------

56	3.73	3.73	Fence	Chain Link	Water Side	Fence and stairs along WS hinge at pump station. Entry Last Updated : 3/1/2021	LEVEELOG
258	3.73	3.73	Structure	Stairs	Water Side	Fence and stairs along WS hinge at pump station. Entry Last Updated : 3/1/2021	USACEPI



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 09 American River	Right	4.20	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

351	3.73	3.73	UCIP	Pipe	Crossing	DS_ID:24549 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [American River Pumping Plant No. 1/Howe Avenue Storm Drain D-05] 3 of 7: 4-foot by 4-foot concrete drainage culvert through the levee, 15.1 feet below the crown. Electrically operated slide gates in a concrete gate structure located on the waterside (WS) slope. Wooden flap gates are found on the concrete "U" headwall located on the WS end. Culvert discharges into a cobbled drainage ditch across the berm. Pumping plant is located on the landside (LS). American River Pumping Plant No. 1 was turned over to Sacramento County for Operation and Maintenance by the State Reclamation Board on July 3, 1964. [Additional Reference(s): DWR Correspondence Files, August 16, 1966. DWR Levee Log, 2002 (HLM 3.82). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, (Station 425+30), Drawing Nos. 1-4-415 & 1-4-432, Sheet Nos. 415/8 & 432/2 (Station 427+30)] Entry Last Updated : 4/17/2021	UCIPAPR2021 6066
-----	------	------	------	------	----------	--	---------------------

352	3.73	3.73	UCIP	Conduit	Crossing	DS_ID:24455 EP_NO: 13406 Crossing Status: Not Found FIELD_STRUCT_DESC: 1-inch polyvinyl chloride (PVC) communications conduit through the levee, 18.5 feet below the crown. Pumping plant on the landside (LS) slope. (1-inch conduit authorized under Permit No. 13406, 1982 - Sacramento County Department of Public Works). Entry Last Updated : 4/17/2021	UCIPAPR2021 13406
-----	------	------	------	---------	----------	---	----------------------

353	3.73	3.73	UCIP	Pipe	Crossing	DS_ID:24550 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [American River Pumping Plant No. 1/Howe Avenue Storm Drain D-05] 4 of 7: 4-foot by 4-foot concrete drainage conduit through the levee, 15.1 feet below the crown. Electrically operated slide gates in a concrete gate structure located on the waterside (WS) slope. Wooden flap gates are found on the concrete "U" headwall located on the WS end. Culvert discharges into a cobbled drainage ditch across the berm. Pumping plant is located on the landside (LS). American River Pumping Plant No. 1 was turned over to Sacramento County for Operation and Maintenance by the State Reclamation Board on July 3, 1964. [Additional Reference(s): DWR Correspondence Files, August 16, 1966. DWR Levee Log, 2002 (HLM 3.82). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, (Station 425+30), Drawing Nos. 1-4-415 & 1-4-432, Sheet Nos. 415/8 & 432/2 (Station 427+30)] Entry Last Updated : 4/17/2021	UCIPAPR2021 6066
-----	------	------	------	------	----------	--	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 09 American River	Right	4.20	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

354	3.74	3.74	UCIP	Pipe	Crossing	DS_ID:24551 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [American River Pumping Plant No. 1/Howe Avenue Storm Drain D-05] 5 of 7: 4-foot by 4-foot concrete drainage culvert through the levee, 15.1 feet below the crown. Electrically operated slide gates in a concrete gate structure located on the waterside (WS) slope. Wooden flap gates are found on the concrete "U" headwall located on the WS end. Culvert discharges into a cobbled drainage ditch across the berm. Pumping plant is located on the landside (LS). American River Pumping Plant No. 1 was turned over to Sacramento County for Operation and Maintenance by the State Reclamation Board on July 3, 1964. [Additional Reference(s): DWR Correspondence Files, August 16, 1966. DWR Levee Log, 2002 (HLM 3.82). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, (Station 425+30), Drawing Nos. 1-4-415 & 1-4-432, Sheet Nos. 415/8 & 432/2 (Station 427+30)] Entry Last Updated : 4/17/2021	UCIPAPR2021 6066
-----	------	------	------	------	----------	--	---------------------

272	3.74	3.83	Revetment	Rock	Water Side	800 feet rock revetment on bank, cover with 1-foot of soil - hydroseed. Entry Last Updated : 3/1/2021	GEILEVEELOG 14568
-----	------	------	-----------	------	------------	--	----------------------

355	3.74	3.74	UCIP	Pipe	Crossing	DS_ID:24552 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [American River Pumping Plant No. 1/Howe Avenue Storm Drain D-05] 6 of 7: 4-foot by 4-foot concrete drainage culvert through the levee, 15.1 feet below the crown. Electrically operated slide gates in a concrete gate structure located on the waterside (WS) slope. Wooden flap gates are found on the concrete "U" headwall located on the WS end. Culvert discharges into a cobbled drainage ditch across the berm. Pumping plant is located on the landside (LS). American River Pumping Plant No. 1 was turned over to Sacramento County for Operation and Maintenance by the State Reclamation Board on July 3, 1964. [Additional Reference(s): DWR Correspondence Files, August 16, 1966. DWR Levee Log, 2002 (HLM 3.82). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, (Station 425+30), Drawing Nos. 1-4-415 & 1-4-432, Sheet Nos. 415/8 & 432/2 (Station 427+30)] Entry Last Updated : 4/17/2021	UCIPAPR2021 6066
-----	------	------	------	------	----------	--	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 09 American River	Right	4.20	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

356	3.74	3.74	UCIP	Pipe	Crossing	DS_ID:24408 EP_NO: 6066 Crossing Status: Found FIELD_STRUCT_DESC: [American River Pumping Plant No. 1/Howe Avenue Storm Drain D-05] 7 of 7: 4-foot by 4-foot reinforced concrete box culvert (RCBC) used for drainage through the levee, 28.0 feet below the crown. Concrete cutoff walls in line with levee shoulders. Flap gates on each barrel of the culvert. Concrete gate structure with slide gates in each barrel on the waterside (WS) slope. Concrete "U" headwall and splash apron on the WS end. RCBC discharges into a cobble revetted drainage ditch across the berm. Pumping plant and 6-foot by 6-foot RCBC on the landside (LS). American River Pumping Plant No. 1 was turned over to Sacramento County for Operation and Maintenance by the State Reclamation Board on July 3, 1964. (One 5-foot by 5-foot and one 6-foot by 6-foot reinforced concrete twin box gravity drains authorized under Permit No. 6066, 1969 - County of Sacramento) [Additional Reference(s): DWR Correspondence Files, August 16, 1966. DWR Levee Log, 2002 (HLM 3.82). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, (Station 425+30), Drawing Nos. 1-4-415 & 1-4-432, Sheet Nos. 415/8 & 432/2 (Station 427+30)] Entry Last Updated : 4/17/2021	UCIPAPR2021 6066
-----	------	------	------	------	----------	---	---------------------

357	3.74	3.74	UCIP	Pipe	Crossing	DS_ID:24409 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 36-inch concrete drainage pipe underneath the levee, 28.4 feet below the crown. Flap gate on the waterside (WS) end. Slide gate inside a concrete well on the WS slope. No permit has been identified authorizing this structure. Structure is owned by the County of Sacramento. [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.82). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, (Station 425+30), Drawing Nos. 1-4-415 & 1-4-432, Sheet Nos. 415/8 & 432/2 (Station 427+30)] Entry Last Updated : 4/17/2021	UCIPAPR2021 6066
-----	------	------	------	------	----------	---	---------------------

126	3.75	3.78	Structure	Pole - Light	Land Side	Light poles on LS Slope near cyclone fence at pumping plant Entry Last Updated : 11/19/2014	INSPECTION
-----	------	------	-----------	--------------	-----------	--	------------

54	3.76	3.76	Ramp	Ramp	Water Side	Gravel ramp on WS slope Entry Last Updated : 3/1/2021	LEVEELOG
----	------	------	------	------	------------	--	----------

285	3.76	3.76	Ramp	Ramp	Land Side	Paved ramp on LS slope to trash racks of pumping plant. Entry Last Updated : 3/1/2021	GEILEVEELOG
-----	------	------	------	------	-----------	--	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 09 American River							Right	4.20	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
288	3.78	3.86	Aerial	High Voltage	Crossing	Two high tower power lines cross the levee. Five high voltage power lines; four on towers and one on wooden pole with guy wires. Entry Last Updated : 3/1/2021	GEILEVEELOG 12688 13101 5223		
133	3.79	3.79	Ramp	Ramp	Land Side	Ramp on LS slope to pumping plant has asphalt curbing Entry Last Updated : 11/19/2014	INSPECTION 16539		
300	3.81	3.81	Structure	Post	Water Side	Kiosk (information structure) within the right bank overflow area of the American River. The proposed kiosk will be constructed of reinforced concrete with cobble stone facing, have a wood and clear shingle roof and a wooden information sign. A concrete slab will be placed at the base of the structure. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 15200		
268	3.81	3.81	Gate	Metal	Crown	Pipe gate across crown. Entry Last Updated : 3/1/2021	USACEPI		
284	3.81	3.81	Ramp	Ramp	Water Side	Ramp on the waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		
358	3.82	3.82	UCIP	Pipe	Crossing	DS_ID:24410 EP_NO: 6216 Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch concrete encased steel sewer force main through the levee, 4.5 feet below the crown. Concrete cutoff wall around the pipe at the center of the levee. Siphon breaker inside a housing box at the waterside (WS) shoulder. (8-inch and 24-inch sewer force mains authorized under Permit No. 6216, 1969 - Arden Sanitation District, County of Sacramento, Utilities Division). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.89)] Entry Last Updated : 4/17/2021	UCIPAPR2021 6216		
58	3.83	3.83	Ramp	Ramp	Water Side	Paved ramp on both slopes. Entry Last Updated : 3/1/2021	LEVEELOG 5882		
59	3.83	3.83	Ramp	Ramp	Land Side	Paved ramp on both slopes. Entry Last Updated : 3/1/2021	LEVEELOG 5882		
294	3.83	3.83	At Grade	Bikepath	Crossing	Bike trail crosses levee. Entry Last Updated : 3/1/2021	GEILEVEELOG 5882		
287	3.83	4.11	Structure	Pole - Light	Land Side	Line of light posts just beyond chain link fence line within 15 ft. of LS levee toe. Entry Last Updated : 3/1/2021	USACEPI 8484		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 09 American River							Right	4.20	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
266	3.83	3.83	Non-Project Levee	Spur	Land Side	Abandoned spur levee (at confluence of old and new levees). Entry Last Updated : 3/1/2021	USACEPI		
141	3.83	3.83	At Grade	Road / Highway	Crossing	Paved access road from Ethan Way crosses levee with ramp on both sides of levee Entry Last Updated : 2/7/2020	INSPECTION		
282	3.84	3.98	Structure	Park	Land Side	Paved RV parking lot with hookups and landscaping within LS levee easement. Entry Last Updated : 3/1/2021	USACEPI		
295	3.84	4.20	Fence	Chain Link	Land Side	Fence along the landward side near the levee toe. Entry Last Updated : 10/10/2014	GEILEVEELOG		
286	3.87	3.87	Structure	Pole - Utility	Water Side	Power pole on WS slope with anchored guy wires. Entry Last Updated : 2/7/2020	USACEPI		
299	3.93	3.93	Mark	Marker	Crown	Levee mile marker spray in white painted on crown Entry Last Updated : 11/20/2014	GEILEVEELOG		
297	3.94	3.94	Revetment	Rock	Water Side	Approx 800 linear feet of rock revetment on the right bank of the American River. The proposed revetment will be a minimum of 1 foot in thickness and will extend from the low water channel to the top of the riverbank. It is also proposed to place 1 foot of soil cover over the revetment and then hydro-seed the soil cover. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 14568		
152	3.95	3.95	Structure	Standpipe	Water Side	Capped pipe with 4 metal pole barricades on WS shelf Entry Last Updated : 11/20/2014	INSPECTION		
304	3.97	4.10	Structure	Pad	Land Side	Gravel storage area including numerous items within 15 ft. of LS levee toe including; stockpiled dirt, truck trailers, 55 gallon drum, etc. in this section beyond fence line. Entry Last Updated : 3/1/2021	USACEPI		
180	4.10	4.10	Structure	Control Box	Land Side	Green Transformer control box next to nextel communications building. Entry Last Updated : 2/7/2020	INSPECTION		
305	4.12	4.12	Structure	Stairs	Water Side	Wooden bleachers built into levee slope on waterward side. Entry Last Updated : 10/10/2014	GEILEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 09 American River							Right	4.20	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
303	4.16	4.16	Structure	Pipe Section	Crossing	Installation of a 78" diameter sewer line. Entry Last Updated : 3/1/2021	USGSQUAD_EGIS 12834		
310	4.18	4.18	Ramp	Ramp	Water Side	Ramp on waterward slope. Gate to Cal Expo on landward shoulder. Entry Last Updated : 10/10/2014	GEILEVEELOG		
62	4.20	4.20	Ramp	Ramp	Land Side	Paved road on LS toe ramps up to levee crown Entry Last Updated : 3/1/2021	LEVEELOG		
206	4.20	4.20	Mark	Boundary	Crown	Entry Last Updated : 3/1/2021	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 10 American River	Right	3.90	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
9	0.00	0.00	Mark	Boundary	Crown	Entry Last Updated : 3/4/2020	LEVEELOG
7	0.02	0.02	Structure	Building	Water Side	Existing dwelling, two new garages and a new cottage, to install a 15'x30'x7' swimming pool and a 5' concrete wall and wrought iron gate on the waterside of the levee. Entry Last Updated : 3/4/2020	LEVEELOG 2820-1
22	0.08	0.08	Structure	Pipe Section	Water Side	Along waterward toe and across right bank levee of American River, downstream from Clarmont Road, place a 1-1/4 inch PCF gas line. Entry Last Updated : 3/4/2020	USGSQUAD_EGIS 7281
34	0.13	0.13	At Grade	Road / Highway	Water Side	12-foot-wide access driveway on the waterside slope of the right (north) bank levee of the American River. Entry Last Updated : 3/4/2020	USGSQUAD_EGIS 18121
17	0.13	0.13	Structure	Pole - Utility	Water Side	Power pole on the waterward side, anchor in waterward slope. (App. No. 2987) Entry Last Updated : 10/10/2014	GEILEVEELOG 2987
25	0.20	0.20	Ramp	Ramp	Water Side	Ramp on the waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG
40	0.38	0.38	Ramp	Ramp	Water Side	Ramp on the waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG
42	0.40	0.40	At Grade	Road / Highway	Crossing	Linda Lane crosses the levee at the crown elevation. Entry Last Updated : 10/10/2014	GEILEVEELOG
45	0.44	0.44	Fence	Chain Link	Crossing	Cross fence. Entry Last Updated : 10/10/2014	GEILEVEELOG
46	0.45	0.45	Structure	Building	Water Side	Dwelling on the waterside berm. Permit was to remove and existing home and reconstruct a new home. Entry Last Updated : 2/8/2021	GEILEVEELOG 15770
78	0.47	0.47	Structure	Building	Land Side	6,797-square-foot residence on the right (north) bank overflow area, install a 2-inch water service and a 4-inch-diameter sewer line through overflow area and the right (north) bank levee of American River. Located in Carmichael at 1630 McClaren Drive. Entry Last Updated : 3/4/2020	USGSQUAD_EGIS 17959
79	0.47	0.47	Wall	Concrete / Masonry Wall	Water Side	Entry Last Updated : 3/4/2020	USGSQUAD_EGIS 17959A

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 10 American River							Right	3.90	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
65	0.58	0.58	At Grade	Bikepath	Crown	Bike trail bridge across the American River. Entry Last Updated : 3/4/2020	USGSQUAD_EGIS 10934A		
62	0.60	0.60	Structure	Building	Water Side	2-story storage/living space and a single story attached garage to an existing dwelling within the right bank overflow area of the American River Entry Last Updated : 3/4/2020	USGSQUAD_EGIS 15264		
72	0.62	0.62	Aerial	High Voltage	Crossing	Overhead power line crosses the levee. Entry Last Updated : 2/8/2021	GEILEVEELOG 3369		
226	0.62	0.62	At Grade	Levee	Crown	Start American River north levee at LM 0.69. Entry Last Updated : 10/21/2014	LEVEELOG		
71	0.62	1.11	Structure	Park	Water Side	William B. Pond recreation area on the waterward side. Permit includes planting trees, grass and shrubs on approx 1.1 acres. It includes concrete pads and parking lots. Entry Last Updated : 3/4/2020	GEILEVEELOG 13982 17754-B		
231	0.62	0.71	Fence	Post & Cable	Water Side	Post and cable fence approx 10 ft from WS levee toe. Entry Last Updated : 10/21/2014	LEVEELOG		
76	0.62	0.62	At Grade	Road / Highway	Crossing	Arden Way crosses the levee, 3.5 feet below the crown. Entry Last Updated : 10/10/2014	GEILEVEELOG		
48	0.62	0.62	UCIP	Pipe		DS_ID:24820 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: Natural gas pipeline of an unknown size or material, at an unknown depth. Four bollards on the landside (LS), about 5 feet from the LS toe, for what appears to be a natural gas pipeline. Pipeline goes through the levee and runs parallel to it. No permit found. [Additional Reference(s): DWR Levee Log, 2002 (HLM 0.72)]. Entry Last Updated : 8/3/2021	UCIPAUG2021		
82	0.62	0.62	Structure	Control Box	Land Side	Control valves and barricade (Petroleum lines) landward toe. Entry Last Updated : 10/10/2014	GEILEVEELOG		
229	0.63	0.63	Structure	Control Box	Land Side	Utility control box. Entry Last Updated : 10/21/2014	LEVEELOG		
81	0.63	0.63	Gate	Metal	Crown	Pipe barricade and gate. Key No. State "V" Master, Key No. AM 3320. Planter boxes border both sides of gate. Entry Last Updated : 3/4/2020	GEILEVEELOG		



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 10 American River							Right	3.90	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
4	0.63	0.63	UCIP	Conduit	Crossing	DS_ID:24417 EP_NO: 1774 Crossing Status: Not Found FIELD_STRUCT_DESC: 36-inch steel pipe through the levee with twelve 3.5-inch communications conduits sleeved through it, at an unknown depth. Internal gaps grouted. Manhole at the landside (LS) toe. Concrete headwall on each end, waterside (WS) and LS. (36-inch pipe with twelve 3.5-inch conduits authorized under Permit No. 1774, 1953 - Pacific Telephone and Telegraph Company [PT&T]). Entry Last Updated : 8/3/2021	UCIPAUG2021 1774		
230	0.64	0.64	Structure	Building	Water Side	Park structure approx 10 ft from WS levee toe (behind post and cable fence). Entry Last Updated : 10/21/2014	LEEVELOG 17754		
86	0.68	0.68	Mark	Marker	Land Side	Markers for petroleum pipeline off landward toe. Entry Last Updated : 10/10/2014	GEILEVEELOG		
89	0.70	0.70	Structure	Monitoring Well	Land Side	Well No. 48 and pressure tank at the toe of the landward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		
88	0.71	0.71	Structure	Pole - Utility	Land Side	Power pole at toe of the landward slope. High voltage line runs away from levee. Entry Last Updated : 3/4/2020	GEILEVEELOG		
90	0.71	0.71	Structure	Building	Water Side	Two mobile homes on the right bank overflow area of the American River for caretakers' residences at the Arden Bar Park. Entry Last Updated : 3/4/2020	USGSQUAD_EGIS 13583		
232	0.71	0.71	Fence	Chain Link	Land Side	6-foot high chain-link fence around well. Arcade County Water District. Entry Last Updated : 2/8/2021	LEEVELOG 12339		
49	0.72	0.72	UCIP	Pipe		DS_ID:24464 EP_NO: 12725 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 6-inch steel water pipe through the levee, 2.5 feet below the crown. Arcade Water District well at the landside (LS) toe. Well is gone in 2019: Just a concrete pad, a fence, and a Christy box remain. Water valves, a hitchrack, and a drinking trough for horses are on the waterside (WS). (6-inch water pipe authorized under Permit No. 12725, 1980 - County of Sacramento Department of Parks and Recreation). Entry Last Updated : 8/3/2021	UCIPAUG2021 12725		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 10 American River							Right	3.90	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
67	0.74	0.74	Revetment	Rock	Water Side	Waterward rock revetted by USCE, 1967, Unit 12. Entry Last Updated : 10/10/2014	GEILEVEELOG		
100	0.88	0.88	Structure	Stairs	Water Side	Wood stairs on the waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		
99	0.88	0.88	Aerial	High Voltage	Crossing	Overhead power line crosses the levee. Proposed by SMUD. Two sets of lines. Entry Last Updated : 2/8/2021	GEILEVEELOG 16380 2827		
101	0.89	0.89	Ramp	Ramp	Land Side	Ramp on the landward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		
233	0.90	0.90	Structure	Manhole Cover	Land Side	Manhole at LS fence line. Entry Last Updated : 10/21/2014	LEVEELOG		
10	0.90	0.90	Structure	Pole - Light	Land Side	Luminaires on the landside fill. Entry Last Updated : 3/4/2020	LEVEELOG		
102	0.90	0.90	Structure	Pole - Light	Water Side	Luminaires on the waterward shoulder. Entry Last Updated : 3/4/2020	GEILEVEELOG		
105	0.90	0.90	Mark	Marker	Crown	Levee mile marker. Entry Last Updated : 10/10/2014	GEILEVEELOG		
6	0.94	0.94	UCIP	Pipe	Crossing	DS_ID:24413 EP_NO: 2806 Crossing Status: Found FIELD_STRUCT_DESC: 30-inch corrugated metal (CM) drainage pipe through the levee, 15 feet below the crown. Cutoff wall around the pipe under the landside (LS) shoulder. Flap gate and slide gate inside a concrete pipe well on the waterside (WS) shoulder. Large drainage canal cut across the WS berm. (30-inch drainage pipe authorized under Permit No. 2806, 1958 - County of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.03)] Entry Last Updated : 8/3/2021	UCIPAUG2021 2806		
50	1.04	1.04	UCIP	Pipe		DS_ID:24821 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: Concrete vault of an unknown purpose on the waterside (WS), approximately 20 feet from the WS toe. Entry Last Updated : 8/3/2021	UCIPAUG2021		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 10 American River							Right	3.90	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
234	1.04	1.04	Structure	Control Box	Water Side	Control box approx 10 ft from WS levee toe. Entry Last Updated : 10/21/2014	LEVEELOG		
227	1.10	1.10	Structure	Sign	Crown	Entry Last Updated : 11/4/2014	LEVEELOG		
11	1.11	1.34	Fence	Chain Link	Water Side	Chain-link fence along the WS toe of the levee. Entry Last Updated : 3/4/2020	LEVEELOG 3599		
119	1.11	1.34	Structure	Treatment Plant	Water Side	Sewage treatment plant. County of Sacramento Sanitation District plant on the waterward berm. Entry Last Updated : 3/4/2020	USGSQUAD_EGIS 3599		
113	1.11	1.11	Non-Project Levee	Bow	Water Side	Low levee on the waterward side, protective ring levee for the sewage plant in the floodway. Entry Last Updated : 11/6/2014	GEILEVEELOG		
115	1.11	1.11	Ramp	Ramp	Water Side	Ramp on the waterward slope. Entry Last Updated : 11/4/2014	GEILEVEELOG		
118	1.12	1.12	Structure	Boat Ramp	Water Side	The ramp is located 1400 feet from the centerline of the levee. To construct a 24-foot-wide by 34-foot-long "T" shaped extension to an existing fishing pier within the right bank overflow area of the American River. It may not be visible. Entry Last Updated : 2/8/2021	USGSQUAD_EGIS 14607 15177		
117	1.19	1.19	Gate	Metal	Crown	Cross fence, metal drive gate. (2153) Entry Last Updated : 10/10/2014	GEILEVEELOG		
120	1.25	1.25	Structure	Tower	Water Side	Replace existing steel tower (aerial) in overflow area. It may not be visible by the levee crown. Entry Last Updated : 2/8/2021	GEILEVEELOG 14502		
123	1.28	1.28	Mark	Survey	Water Side	Sacramento County survey marker on the waterward shoulder. Entry Last Updated : 10/10/2014	GEILEVEELOG		

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 10 American River	Right	3.90	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

8	1.28	1.28	UCIP	Pipe	Crossing	DS_ID:24097 EP_NO: 12276 Crossing Status: Indicator Found FIELD_STRUCT_DESC: Two 3-inch polyvinyl chloride (PVC) electrical conduits through the levee, 3 feet below the crown. Northeast Sewage Treatment Plant on the waterside (WS). Conduits extend from the treatment plant to the transformers located on the WS. (Two 3-inch electrical conduits authorized under Permit No. 12276, 1980 - Sacramento Regional County Sanitation District). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.37)] Entry Last Updated : 8/3/2021	UCIPAUG2021 10435 12276
---	------	------	------	------	----------	---	-------------------------------

13	1.28	1.28	UCIP	Pipe	Crossing	DS_ID:24477 EP_NO: 7993 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 6-inch plastic lined, IPS Schedule 40, steel chlorine pipeline through the levee, at an unknown depth. Steel cutoff wall around the pipe at the center of the levee. (6-inch line authorized under Permit Nos. 7993 and 7993-A, 1972 - Northeast Sacramento County Sanitation District, Department of Public Works, Water Quality Division). Entry Last Updated : 8/3/2021	UCIPAUG2021 6144 7993 7993A
----	------	------	------	------	----------	--	--------------------------------------

112	1.28	1.28	Structure	Control Box	Water Side	Approx. 2'x3' concrete electrical control box flush with ground on WS toe. Entry Last Updated : 11/4/2014	LEEVELOG
-----	------	------	-----------	-------------	------------	--	----------

51	1.28	1.28	UCIP	Pipe		DS_ID:25448 EP_NO: 4777-A Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2.5-inch steel pipe through the levee with a 1.5-inch polyvinyl chloride (PVC) natural gas service line sleeved through it, at an unknown depth. (2.5-inch steel pipe authorized under Permit No. 4777, 1964 - Sacramento County Department of Public Works, Water Quality Division. 1.5-inch PVC service line authorized under Permit No. 4777-A, 1974 - Sacramento County Department of Public Works, Water Quality Division). Entry Last Updated : 8/3/2021	UCIPAUG2021 4777-A
----	------	------	------	------	--	--	-----------------------

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 10 American River	Right	3.90	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

24	1.28	1.28	UCIP	Pipe	Crossing	DS_ID:24568 EP_NO: 3599-B Crossing Status: Indicator Found FIELD_STRUCT_DESC: [River Walkway Station] 1 of 3: 12-inch concrete encased steel sewage pipe through the levee, 15.3 feet below the crown. Two cutoff walls around the pipe in line with each shoulder. Slide gate in a concrete gate structure at the landside (LS) toe. Sewage treatment plant on the waterside (WS). Control valve inside a concrete box on the WS. (12-inch sewage pipe authorized under Permit No. 3599-B, 1962 - County of Sacramento, Department of Public Works, Northeast Sacramento County Sanitation District). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.37)] Entry Last Updated : 8/3/2021	UCIPAUG2021 3599B 3599-B
----	------	------	------	------	----------	--	--------------------------------

57	1.29	1.29	UCIP	Pipe	Crossing	DS_ID:24567 EP_NO: 3599-A Crossing Status: Indicator Found FIELD_STRUCT_DESC: [River Walkway Station] 2 of 3: 36-inch concrete encased steel sewage pipe through the levee, 6.9 feet below the crown. Two cutoff walls around the pipe in line with each shoulder. Slide gate inside a concrete gate structure at the landside (LS) toe. Sewage treatment plant on the waterside (WS). Control valve inside a concrete box on the WS. (One 54-inch and two 42-inch sewage pipes authorized under Permit No. 3599- B, 1962 - County of Sacramento, Department of Public Works, Northeast Sacramento County Sanitation District). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.37)] Entry Last Updated : 8/3/2021	UCIPAUG2021 3599A 3599-A 6611
----	------	------	------	------	----------	--	--

68	1.29	1.29	UCIP	Pipe	Crossing	DS_ID:24098 EP_NO: 3599 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [River Walkway Station] 3 of 3: 54-inch concrete encased steel sewage pipeline through the levee, 8.5 feet below the crown. Two cutoff walls around the pipe in line with each shoulder. Slide gate inside a concrete gate structure at the landside (LS) toe. Sewage treatment plant on the waterside (WS) in floodway. Control valve inside a concrete box on the WS. (One 54-inch and two 42-inch pipes authorized under Permit No. 3599-B, 1962 - County of Sacramento, Department of Public Works, Northeast Sacramento County Sanitation District). [Additional Reference(s): DWR Levee Log, 2002, (HLM 1.37)] Entry Last Updated : 8/3/2021	UCIPAUG2021 3599
----	------	------	------	------	----------	---	---------------------

228	1.29	1.29	Structure	Control Box	Land Side	Telephone control box on LS toe. Entry Last Updated : 11/6/2014	LEVEELOG
-----	------	------	-----------	-------------	-----------	--	----------

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 10 American River	Right	3.90	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

1	1.29	1.29	UCIP	Pipe		DS_ID:25449 EP_NO: 4535 Crossing Status: Indicator Found FIELD_STRUCT_DESC: Steel pipe of an unknown size through the levee with a 3-inch polyvinyl chloride (PVC) chlorine pipeline sleeved through it, 2 feet below the crown. (3-inch chlorine pipeline authorized under Permit No. 4535, 1964 - Northeast Sacramento County Sanitation District). Entry Last Updated : 8/3/2021	UCIPAUG2021 4535
52	1.29	1.29	UCIP	Pipe		DS_ID:25447 EP_NO: 4335 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 3-inch polyvinyl chloride (PVC) chlorine pipeline sleeved through a steel pipe through the levee, 2 feet below the crown. Contacts: Sacramento Regional Office, 916-875-9400; Oscar Starks (Supervisor), 916-204-5143; Troy Shurock, 916-599-2413. (3-inch chlorine pipeline authorized under Permit No. 4535, 1964 - Northeast Sacramento County Sanitation District). Entry Last Updated : 4/17/2021	UCIPAPR2021 4335
53	1.29	1.29	UCIP	Pipe		DS_ID:24418 EP_NO: 2440 Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch casing with a 3-inch concrete encased steel natural gas pipeline through the levee, 8.5 feet below the crown. Concrete cutoff wall around the pipe at the center of the levee. (3-inch gas pipeline authorized under Permit Nos. 2440, 2440-A, and 2440-B, 1957 - Southern Pacific Pipe Lines, Inc. Secondary permits related to this pipeline include Permit No. 7993-A, 1973 - Northeast Sacramento County Sanitation District, Sacramento County Department of Public Works, Water Quality Division). Entry Last Updated : 8/3/2021	UCIPAUG2021 2440
74	1.29	1.29	UCIP	Pipe	Crossing	DS_ID:24100 EP_NO: 2440 Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch casing with a 4-inch concrete encased steel natural gas pipeline through the levee, 8.5 feet below the crown. Concrete cutoff wall around the pipe at the center of the levee. (4-inch natural gas pipeline authorized under Permit No. 2440-A, 1957 - Southern Pacific Pipe Lines, Inc. Secondary permits related to this line include Permit No. 7993-A, 1973 - Northeast Sacramento County Sanitation District, Sacramento County Department of Public Works, Water Quality Division). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.38)]. Entry Last Updated : 8/3/2021	UCIPAUG2021 17754A 2440

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 10 American River							Right	3.90	Dustin Sanoski

  

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
77	1.29	1.29	UCIP	Pipe	Crossing	DS_ID:24099 EP_NO: 2440-B Crossing Status: Not Found FIELD_STRUCT_DESC: 10-inch concrete encased steel petroleum pipeline through the levee, 8.5 feet below the crown. (10-inch petroleum pipeline authorized under Permit No. 2440-B, 1957 - Southern Pacific Pipe Lines, Inc. Secondary permits related to this pipeline include Permit Nos. 7993-A, 2440, and 2440-A). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.38)] Entry Last Updated : 8/3/2021	UCIPAUG2021 17754B 2440 2440-B
20	1.36	1.36	Structure	Pole - Light	Water Side	Metal light pole with 2' concrete cube base on WS. Entry Last Updated : 3/4/2020	LEEVELOG
5	1.36	1.36	Fence	Post & Cable	Land Side	Metal post and cable fence on both LS and WS slopes. Entry Last Updated : 2/8/2021	LEEVELOG
12	1.36	1.36	Fence	Post & Cable	Water Side	Metal post and cable fence on both LS and WS slopes. Entry Last Updated : 3/4/2020	LEEVELOG
256	1.36	1.36	Gate	Metal	Crown	Metal pipe gate on crown. Entry Last Updated : 3/4/2020	LEEVELOG
129	1.36	1.36	Structure	Pipe Section	Water Side	Approximately 1,000 feet of 24-inch-diameter water pipeline, connecting the existing Arcade Water District's pipelines, within the right bank overflow of the American River. The pipe installation begins on the water side to the river. Entry Last Updated : 3/4/2020	USGSQUAD_EGIS 17026
146	1.36	1.55	At Grade	Road / Highway	Water Side	Construct and maintain an access road, arch pipe bicycle undercrossing, parking lot, and restrooms. Entry Last Updated : 3/4/2020	USGSQUAD_EGIS 12397
14	1.37	1.37	Ramp	Ramp	Land Side	Landside access ramp Entry Last Updated : 3/4/2020	LEEVELOG 5544
15	1.37	1.37	Structure	Control Box	Water Side	Electrical control center. Entry Last Updated : 3/4/2020	LEEVELOG 5544
131	1.37	1.37	At Grade	Road / Highway	Crossing	Paved road crosses the levee. (River walk Road) Entry Last Updated : 10/10/2014	GEILEVEELOG

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 10 American River	Right	3.90	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

80	1.37	1.37	UCIP	Conduit	Crossing	DS_ID:24465 EP_NO: 13461 Crossing Status: Not Found FIELD_STRUCT_DESC: 3-inch polyvinyl chloride (PVC) electrical conduit through the levee, 10.3 feet below the crown. Power pole at the waterside (WS) toe. (3-inch electrical conduit authorized under Permit No. 13461, 1982 - Sacramento Municipal Utility District [SMUD]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.48)]. Entry Last Updated : 8/3/2021	UCIPAUG2021 13461
----	------	------	------	---------	----------	---	----------------------

235	1.38	2.03	Fence	Wood	Land Side	Entry Last Updated : 10/21/2014	LEEVELOG
-----	------	------	-------	------	-----------	---------------------------------	----------

18	1.38	1.38	Structure	Control Box	Land Side	Electric control box flush with ground. Entry Last Updated : 3/4/2020	LEEVELOG
----	------	------	-----------	-------------	-----------	--	----------

16	1.38	1.38	Fence	Post & Cable	Water Side	Cable cross fence. Entry Last Updated : 3/4/2020	LEEVELOG
----	------	------	-------	--------------	------------	---	----------

37	1.38	1.38	Fence	Post & Cable	Land Side	Cable cross fence. Entry Last Updated : 2/8/2021	LEEVELOG
----	------	------	-------	--------------	-----------	---	----------

130	1.38	1.38	Gate	Metal	Crown	Pipe gate. Lock No. State "V" Master. Lock No. AM 3320. Entry Last Updated : 3/4/2020	GEILEVEELOG
-----	------	------	------	-------	-------	--	-------------

138	1.42	1.42	Structure	Sign	Water Side	Vehicle levee closed sign waterward toe. Entry Last Updated : 10/10/2014	GEILEVEELOG
-----	------	------	-----------	------	------------	---	-------------

142	1.47	1.47	Ramp	Ramp	Land Side	Ramp on landward slope to well No. 63. Entry Last Updated : 10/10/2014	GEILEVEELOG
-----	------	------	------	------	-----------	---	-------------

21	1.53	1.53	Fence	Chain Link	Land Side	Chain-link fence around the plant. Entry Last Updated : 2/8/2021	LEEVELOG 5544
----	------	------	-------	------------	-----------	---	------------------

23	1.53	1.53	Structure	Control Box	Land Side	Concrete meter box on the landward slope. Entry Last Updated : 2/8/2021	LEEVELOG 5544
----	------	------	-----------	-------------	-----------	--	------------------

159	1.53	1.53	Structure	Treatment Plant	Land Side	Water treatment plant on the landward side, one 5,000 gallon tank buried on the landward side. Concrete meter box on the landward slope. Entry Last Updated : 2/8/2021	GEILEVEELOG 5544
-----	------	------	-----------	-----------------	-----------	---	---------------------



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 10 American River	Right	3.90	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

83	1.53	1.53	UCIP	Pipe	Crossing	DS_ID:24419 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 24-inch pipe of an unknown material or purpose through the levee, 7 feet below the crown. Concrete inspection box at the waterside (WS) toe. Structure on the landside (LS). Chlorine line and valve markers on the LS between the structure and the LS toe. Water line access cover on the LS near the LS toe. Valve encased in a green steel box on the LS shoulder. Entry Last Updated : 8/3/2021	UCIPAUG2021
84	1.53	1.53	UCIP	Pipe	Crossing	DS_ID:24101 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 8-inch pipe of an unknown material or purpose through the levee, at an unknown depth. Concrete inspection box on the landside (LS) slope. [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.63)] Entry Last Updated : 8/3/2021	UCIPAUG2021 7808
91	1.53	1.53	UCIP	Pipe	Crossing	DS_ID:24475 EP_NO: 5544 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1.25-inch polyvinyl chloride (PVC) chlorine line and 0.5-inch electrical conduit through the levee, 2 feet below the crown. Concrete meter box at the waterside (WS) toe. Pumping plant on a timber platform on the WS. Concrete manhole over well on the WS. Water treatment plant on the landside (LS). Chain-link fence around the treatment plant. Buried water tank at the LS toe. Access ramp on the LS slope. (1.25-inch chlorine solution line, 0.5-inch electrical conduit, and 1.5-inch water line authorized under Permit No. 5544, 1966 - Arcade County Water District [ACWD]. Secondary Permit No. 5364, 1966 - ACWD). Entry Last Updated : 8/3/2021	UCIPAUG2021 12339 5544
241	1.53	1.53	Structure	Control Box	Water Side	Control box approx 10 ft from WS levee toe by water manhole. Entry Last Updated : 11/5/2014	LEVEELOG
240	1.53	1.53	Structure	Manhole Cover	Water Side	Water manhole approx 10 ft from WS levee toe. Entry Last Updated : 11/5/2014	LEVEELOG
260	1.53	1.53	Mark	Marker	Land Side	Water marker at LS toe. Water line runs parallel to levee and downstream. Entry Last Updated : 3/4/2020	LEVEELOG
26	1.54	1.54	Gate	Metal	Crown	Gate at Harrington access. Entry Last Updated : 3/4/2020	LEVEELOG

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 10 American River							Right	3.90	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
38	1.54	1.54	Fence	Post & Cable	Land Side	Post and cable barricade at gate at Harrington access. Entry Last Updated : 2/8/2021	LEVEELOG		
262	1.54	1.54	Fence	Post & Cable	Water Side	Post and cable barricade at gate at Harrington access. Entry Last Updated : 11/5/2014	LEVEELOG		
93	1.54	1.54	UCIP	Pipe	Crossing	DS_ID:24476 EP_NO: 7808 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 8-inch steel irrigation pipe through the levee, 3 feet below the crown. Metal cutoff wall around the pipe at the center of the levee. Siphon breaker on the waterside (WS) shoulder. Pump on a sump on the WS. Chain-link fence around the pump. Pipe and pump removed prior to 1981. (8-inch steel irrigation pipe authorized under Permit No. 7808, 1972 - W. C. Spiegeh. Pipe and pump removed under Permit No. 7808-A, 1981 - W. C. Spiegeh). Entry Last Updated : 8/3/2021	UCIPAUG2021 7808		
151	1.54	1.54	At Grade	Road / Highway	Crossing	Paved road crosses the levee, Kingsford Street/Harrington Way. Entry Last Updated : 10/10/2014	GEILEVEELOG		
263	1.54	1.54	Gate	Metal	Land Side	Two pipe gates at LS toe to control access from Harrington. Entry Last Updated : 11/6/2014	LEVEELOG		
156	1.55	1.55	Structure	Sign	Water Side	Vehicle levee closed sign at waterward toe. Entry Last Updated : 10/10/2014	GEILEVEELOG		
264	1.55	1.55	Structure	Sign	Land Side	Stone and wood sign at LS toe (Harrington access). Entry Last Updated : 11/6/2014	LEVEELOG		
239	1.55	2.13	Fence	Wood	Land Side	Wood/cement/brick fence parallel to levee, less than 10 feet from LS levee toe Entry Last Updated : 10/21/2014	LEVEELOG		
152	1.55	1.55	Gate	Metal	Crown	Pipe gate with cable barricade, Lock No. AM 3320. Lock No. Vinch Master. Entry Last Updated : 3/4/2020	GEILEVEELOG		
154	1.56	1.56	At Grade	Bikepath	Water Side	Bike trail angles away from waterward toe. Entry Last Updated : 10/10/2014	GEILEVEELOG		

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 10 American River	Right	3.90	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

95	1.58	1.58	UCIP	Pipe	Crossing	DS_ID:24474 EP_NO: 5364 Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch steel water main through the levee, 3 feet below the crown. Concrete cutoff wall around the pipe at the center of the levee. Diversion structure on the waterside (WS). (24-inch steel water main authorized under Permit No. 5364, 1966 - Arcade County Water District [ACWD]. Amended under secondary Permit No. 5364-A, 1966 - ACWD). Entry Last Updated : 8/3/2021	UCIPAUG2021 5364
----	------	------	------	------	----------	--	---------------------

96	1.61	1.61	UCIP	Pipe	Crossing	DS_ID:24822 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: Drinking water pipeline of an unknown size or material, at an unknown depth. Blue water line marker on the landside (LS) toe. Unable to determine if the line runs parallel to the levee or if it crosses the levee. Permit not found. Entry Last Updated : 8/3/2021	UCIPAUG2021
----	------	------	------	------	----------	---	-------------

97	1.61	1.61	UCIP	Pipe	Crossing	DS_ID:24104 EP_NO: 3063 Crossing Status: Found FIELD_STRUCT_DESC: [County of Sacramento Drain Plant D1] 1 of 4: 36-inch concrete encased steel drainage pipe through the levee, 8.3 feet below the crown. Two cutoff walls around the pipe under each shoulder. Siphon breaker and air relief valve inside a chamber on the landside (LS) slope. Pumping plant on the LS. Concrete headwall, apron, and flap gate on the waterside (WS) end. Rock revetment on the WS slope. (Three 36-inch pipes, one reinforced concrete box culvert, and concrete gravity outlet authorized under Permit No. 3063, 1959 - County of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.71)]. Entry Last Updated : 8/3/2021	UCIPAUG2021 3063
----	------	------	------	------	----------	--	---------------------

98	1.61	1.61	UCIP	Pipe	Crossing	DS_ID:24569 EP_NO: 3063 Crossing Status: Found FIELD_STRUCT_DESC: [County of Sacramento Drain Plant D1] 2 of 4: 36-inch concrete encased steel drainage pipe through the levee, 8.3 feet below the crown. Two cutoff walls around the pipe under each shoulder. Siphon breaker and air relief valve inside a chamber on the landside (LS) slope. Pumping plant on the LS. Concrete headwall, apron, and flap gate on the waterside (WS) end. Rock revetment on the WS slope. (Three 36-inch pipes, one reinforced concrete box culvert, and concrete gravity outlet authorized under Permit No. 3063, 1959 - County of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.71)]. Entry Last Updated : 8/3/2021	UCIPAUG2021 16380 3063
----	------	------	------	------	----------	--	------------------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway						Bank	Unit Miles	Inspector
Unit No. 10 American River						Right	3.90	Dustin Sanoski

  

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
110	1.61	1.61	UCIP	Pipe	Crossing	DS_ID:24570 EP_NO: 3063 Crossing Status: Found FIELD_STRUCT_DESC: [County of Sacramento Drain Plant D1] 3 of 4: 36-inch concrete encased steel drainage pipe through the levee, 8.3 feet below the crown. Two cutoff walls around the pipe under each shoulder. Siphon breaker and air relief valve inside a chamber on the landside (LS) slope. Pumping plant on the LS. Concrete headwall, apron, and flap gate on the waterside (WS) end. Rock revetment on the WS slope. (Three 36-inch pipes, one reinforced concrete box culvert, and concrete gravity outlet authorized under Permit No. 3063, 1959 - County of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.71)]. Entry Last Updated : 8/3/2021	UCIPAUG2021 3063
116	1.62	1.62	UCIP	Conduit	Crossing	DS_ID:24103 EP_NO: 16731 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1-inch concrete encased polyvinyl chloride (PVC) electrical conduit through the levee, approximately 2.5 feet below the crown. Pumping plant on the landside (LS). (1-inch electrical conduit authorized under Permit No. 16731, 1998 - County of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.71)]. Entry Last Updated : 8/3/2021	UCIPAUG2021 16731
114	1.62	1.62	UCIP	Pipe	Crossing	DS_ID:24102 EP_NO: 3063 Crossing Status: Found FIELD_STRUCT_DESC: [County of Sacramento Drain Plant D1] 4 of 4: 4-foot by 4-foot reinforced concrete box drainage culvert (RCBC) through the levee, 26.3 feet below the crown. Two concrete cutoff walls around the culvert under each shoulder. Concrete gate riser with gate valve and flap gate on the waterside (WS) end. Pumping plant on the landside (LS). (Three 36-inch pipes, one RCBC, and a concrete gravity outlet authorized under Permit No. 3063, 1959 - County of Sacramento). [Additional Reference(s): DWR Levee Log, 2002 (HLM 1.71)]. Entry Last Updated : 8/3/2021	UCIPAUG2021 3063
244	1.62	1.62	Structure	Pump Station	Land Side	County of Sacramento Drain Plant D-1. 3 visible pumps. 3 manhole covers and cement box on LS levee slope. Vent and access box on WS levee shoulder. Entry Last Updated : 2/8/2021	LEVEELOG 3063
245	1.75	1.75	Gate	Chain Link	Land Side	Entry Last Updated : 10/21/2014	LEVEELOG

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 10 American River							Right	3.90	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
27	1.75	1.75	Ramp	Ramp	Water Side	Paved ramp on both slopes. Gate on the landward ramp. Access to Jacob Lane. Entry Last Updated : 3/4/2020	LEVEELOG		
165	1.75	1.75	Ramp	Ramp	Land Side	Paved ramp on both slopes. Gate on the landward ramp. Access to Jacob Lane. Entry Last Updated : 10/21/2014	GEILEVEELOG		
28	1.92	1.92	Ramp	Ramp	Water Side	Ramp on both slopes, paved on LS slope. Access to Regency Circle. Entry Last Updated : 3/4/2020	LEVEELOG		
167	1.92	1.92	Ramp	Ramp	Land Side	Ramp on both slopes, paved on LS slope. Access to Regency Circle. Entry Last Updated : 3/4/2020	GEILEVEELOG		
265	1.95	1.95	Marker	Marker	Land Side	Steel State R/W marker on LS toe. Entry Last Updated : 11/5/2014	LEVEELOG		
170	2.03	2.33	Fence	Chain Link	Land Side	Rio Americano High School borders landward toe. Entry Last Updated : 10/10/2014	GEILEVEELOG		
124	2.14	2.14	UCIP	Pipe	Crossing	DS_ID:24105 EP_NO: 13581 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 0.75-inch steel water line through the levee, 2 feet below the crown. Shutoff valve at the landside (LS) toe. (0.75-inch water line authorized under Permit No. 13581, 1983 - County of Sacramento, Department of Parks and Recreation). [Additional Reference(s): DWR Levee Log, 2002 (HLM 2.20)]. Entry Last Updated : 8/3/2021	UCIPAUG2021 13581		
174	2.15	2.15	Ramp	Ramp	Water Side	Paved ramp on WS slope Entry Last Updated : 10/21/2014	GEILEVEELOG 8751		
267	2.17	2.17	Structure	Pole	Land Side	Abandoned metal pole and wood post at LS toe. Entry Last Updated : 11/5/2014	LEVEELOG		
266	2.17	2.17	Ramp	Ramp	Land Side	Narrow dirt ramp leading to LS toe. Entry Last Updated : 11/5/2014	LEVEELOG		
175	2.17	2.17	Ramp	Ramp	Land Side	Approx 6-ft-wide gravel ramp on the landward slope. Entry Last Updated : 11/5/2014	GEILEVEELOG		
246	2.28	2.28	Structure	Pole - Utility	Land Side	Utility pole ten feet from LS levee toe Entry Last Updated : 10/21/2014	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 10 American River							Right	3.90	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
247	2.33	3.40	Fence	Wood	Land Side	Wood/chain link fence parallel to levee, 15-20 feet from LS levee toe. Entry Last Updated : 11/6/2014	LEVEELOG		
181	2.42	2.42	Miscellaneous	Landscaping	Water Side	Flower and vegetable garden, and a 3 foot wire fence. Entry Last Updated : 3/4/2020	USGSQUAD_EGIS 12437		
41	2.67	2.67	Structure	Stairs	Land Side	Cement stairway both slopes. Bike trail access. Entry Last Updated : 2/8/2021	LEVEELOG		
183	2.67	2.67	Structure	Stairs	Water Side	Cement stairway both slopes. Bike trail access. Entry Last Updated : 10/21/2014	GEILEVEELOG		
268	2.74	2.74	Mark	Marker	Land Side	Steel State R/W marker approx 10 ft beyond LS toe. Entry Last Updated : 11/5/2014	LEVEELOG		
179	2.95	3.27	Miscellaneous	Landscaping	Water Side	Twenty existing oak trees, to plant 403 Valley Oak and 88 Western Sycamore trees, and plant native grasses (creeping wild rye and blue wild rye) on approximately 3.83 acres of the right (north) bank overflow area of the American River. Entry Last Updated : 3/4/2020	USGSQUAD_EGIS 17847		
29	2.96	2.96	Fence	Chain Link	Land Side	Chain-link fence on the landward ramp. Entry Last Updated : 3/4/2020	LEVEELOG		
30	2.96	2.96	Gate	Chain Link	Land Side	Chain-link gate on the landward ramp. Lock No. "V" Master. Lock No. AM 3320. Entry Last Updated : 3/4/2020	LEVEELOG		
35	2.96	2.96	Ramp	Ramp	Water Side	Three paved access ramps across the levee to the American River Bike Trail. Entry Last Updated : 3/4/2020	LEVEELOG 11810		
36	2.96	2.96	Ramp	Ramp	Land Side	Three paved access ramps across the levee to the American River Bike Trail. Entry Last Updated : 3/4/2020	LEVEELOG 11810		
190	2.99	2.99	Structure	Stairs	Land Side	Wooden steps on landward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		
269	3.01	3.01	Mark	Marker	Land Side	Steel State R/W marker approx 10 ft from LS toe. Entry Last Updated : 11/5/2014	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 10 American River							Right	3.90	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
193	3.13	3.13	Structure	Pole - Utility	Land Side	Power poles off landward toe. Entry Last Updated : 10/10/2014	GEILEVEELOG 4225		
194	3.14	3.14	Aerial	High Voltage	Crossing	Overhead power line crosses the levee. Entry Last Updated : 11/6/2014	GEILEVEELOG 4225		
249	3.14	3.47	Aerial	High Voltage	Land Side	High voltage power lines run paralel to levee along fence line 15-20 feet fom LS levee toe. Entry Last Updated : 11/6/2014	LEVEELOG 4225		
196	3.33	3.33	Ramp	Ramp	Water Side	Ramp on the waterward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG		
197	3.36	3.36	Structure	Stairs	Land Side	Timber stairs on the landward slope. Entry Last Updated : 10/10/2014	GEILEVEELOG 5527		
205	3.40	3.40	Structure	Pole - Utility	Land Side	Power pole 10 feet from LS levee toe with anchor in the LS levee shoulder. Entry Last Updated : 10/21/2014	GEILEVEELOG		
199	3.41	3.41	Structure	Pad	Land Side	A 230-foot by 370-foot "L" shaped parking lot within a flowage area. Gravel parking lot to pump station. Entry Last Updated : 3/4/2020	USGSQUAD_EGIS 13400		
213	3.41	3.41	Ramp	Ramp	Land Side	Gravel ramp on the landward slope. Entry Last Updated : 10/21/2014	GEILEVEELOG		
126	3.42	3.42	UCIP	Pipe	Crossing	DS_ID:24106 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch pipe of an unknown material or purpose through the levee, 2.5 feet below the crown. Gate valve on the waterside (WS) shoulder. [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.54). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, Drawing No. 1-4-415, Sheet No. 415/5, (Station 201+75)]. Entry Last Updated : 8/3/2021	UCIPAUG2021		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway						Bank	Unit Miles	Inspector
Unit No. 10 American River						Right	3.90	Dustin Sanoski

  

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
135	3.43	3.43	UCIP	Pipe	Crossing	DS_ID:24107 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [Pumping Plant No. 2: Wilhaggin Storm Drain D-43] 1 of 4: 24-inch concrete drainage pipe through the levee, 17.9 feet below the crown. Pump house on the landside (LS). Flap gate and discharge channel on the waterside (WS). Electric screw gate on the WS shoulder. Large sump basin on the LS. (No permit found with details of 24-inch pipe through the levee. Drainage pipe and sump of Pumping Plant No. 2 authorized under Permit No. 3102, 1959 - County of Sacramento. Electric screw gate authorized under Permit No. 14508, 1987 - County of Sacramento, Water Resources Division). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.57). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, Drawing Nos. 1-4-415 and 1-4-432, Sheet Nos. 415/5 and 432/14, February 1957, (Station 203+45)]. Entry Last Updated : 8/3/2021	UCIPAUG2021 14508
139	3.43	3.43	UCIP	Pipe	Crossing	DS_ID:24571 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [Pumping Plant No. 2: Wilhaggin Storm Drain D-43] 2 of 4: 24-inch concrete drainage pipe through the levee, 17.9 feet below the crown. Pump house on the landside (LS). Flap gate and discharge channel on the waterside (WS). Electric screw gate on the WS shoulder. Large sump basin on the LS. (No permit found with details of 24-inch pipe through the levee. Drainage pipe and sump of Pumping Plant No. 2 authorized under Permit No. 3102, 1959 - County of Sacramento. Electric screw gate authorized under Permit No. 14508, 1987 - County of Sacramento, Water Resources Division). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.57). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, Drawing Nos. 1-4-415 and 1-4-432, Sheet Nos. 415/5 and 432/14, February 1957, (Station 203+45)]. Entry Last Updated : 8/3/2021	UCIPAUG2021 14508
210	3.43	3.43	Structure	Pump Station	Water Side	Construct a 1028 foot long concrete lined pilot channel along the east side of the retention basin for Pumping Plant No.2. Entry Last Updated : 3/4/2020	USGSQUAD_EGIS 12044
251	3.43	3.43	Structure	Pole - Utility	Land Side	Utility pole between pump station and levee crown. Entry Last Updated : 11/6/2014	LEEVELOG



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway						Bank	Unit Miles	Inspector
Unit No. 10 American River						Right	3.90	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source	
	Start	End					Permits	
140	3.43	3.43	UCIP	Pipe	Crossing	DS_ID:24572 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [Pumping Plant No. 2: Wilhaggin Storm Drain D-43] 3 of 4: 24-inch concrete drainage pipe through the levee, 17.9 feet below the crown. Pump house on the landside (LS). Flap gate and discharge channel on the waterside (WS). Electric screw gate on the WS shoulder. Large sump basin on the LS. (No permit found with details of 24-inch pipe through the levee. Drainage pipe and sump of Pumping Plant No. 2 authorized under Permit No. 3102, 1959 - County of Sacramento. Electric screw gate authorized under Permit No. 14508, 1987 - County of Sacramento, Water Resources Division). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.57). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, Drawing Nos. 1-4-415 and 1-4-432, Sheet Nos. 415/5 and 432/14, February 1957, (Station 203+45)]. Entry Last Updated : 8/3/2021	UCIPAUG2021 14508	
209	3.43	3.43	Wall	Retaining	Land Side	Graded and placed fill along retaining wall with fabric along slopes at pumping plant no. 2 Entry Last Updated : 3/4/2020	USGSQUAD_EGIS 17015	
157	3.43	3.43	UCIP	Pipe	Crossing	DS_ID:24108 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [Pumping Plant No. 2: Wilhaggin Storm Drain D-43] 4 of 4: 24-inch concrete drainage pipe through the levee, 27.7 feet below the crown. Pump house on the landside (LS). Flap gate and discharge channel on the waterside (WS). Electric screw gate on the WS shoulder. Large sump basin on the LS. (No permit found with details of 24-inch pipe through the levee. Drainage pipe and sump of Pumping Plant No. 2 authorized under Permit No. 3102, 1959 - County of Sacramento. Electric screw gate authorized under Permit No. 14508, 1987 - County of Sacramento, Water Resources Division). [Additional Reference(s): DWR Levee Log, 2002 (HLM 3.57). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, Drawing Nos. 1-4-415 and 1-4-432, Sheet Nos. 415/5 and 432/14, February 1957, (Station 203+45)]. Entry Last Updated : 8/3/2021	UCIPAUG2021	
271	3.43	3.43	Structure	Control Box	Land Side	Approx 5-ft-high metal utility box on pad of LS pump station. Entry Last Updated : 11/5/2014	LEVEELOG	
214	3.48	3.48	Miscellaneous	Landscaping	Land Side	Landward slope landscaped. Entry Last Updated : 10/10/2014	GEILEVEELOG	

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 10 American River							Right	3.90	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
252	3.48	3.48	Ramp	Ramp	Land Side	Gravel ramp on LS. Entry Last Updated : 11/6/2014	LEVEELOG		
32	3.48	3.59	Structure	Pad	Land Side	Compound includes parking lot. 180 feet x 230 feet parking lot on landward berm. Entry Last Updated : 2/8/2021	LEVEELOG 4904 7020		
216	3.48	3.59	Structure	Building	Land Side	Teichert & Sons, Inc, office building on a landside pad, (App. No. 4904) Landward slope landscaped. (App. No. 7020). Compound includes parking lot. Entry Last Updated : 3/4/2020	GEILEVEELOG 4904 7020		
272	3.59	3.87	Miscellaneous	Landscaping	Land Side	Ice plant and manicured grass on LS slope. Entry Last Updated : 11/5/2014	LEVEELOG		
215	3.61	3.61	Revetment	Cobble	Water Side	Berm and bank cobble revetted. Entry Last Updated : 10/10/2014	GEILEVEELOG		
273	3.63	3.63	Structure	Pole - Light	Land Side	Light pole approx 10 ft from LS toe. Entry Last Updated : 11/5/2014	LEVEELOG		
274	3.63	3.63	Structure	Control Box	Land Side	4.5-ft x 4.5-ft SMUD control box approx 8 ft from LS toe. Entry Last Updated : 11/5/2014	LEVEELOG		
275	3.66	3.66	Structure	Pole - Light	Land Side	Light pole approx 10 ft from LS toe. Entry Last Updated : 11/5/2014	LEVEELOG		
276	3.69	3.69	Structure	Control Box	Land Side	4.5-ft x 4.5-ft SMUD control box and irrigation valves approx 10 ft from LS toe. Entry Last Updated : 2/3/2020	LEVEELOG		
277	3.74	3.74	Structure	Pole - Light	Land Side	Light pole on paved parking lot at LS toe. Entry Last Updated : 3/4/2020	LEVEELOG		
278	3.77	3.81	Fence	Wrought Iron	Land Side	Wrought iron fence approx 5 ft from LS toe. Entry Last Updated : 11/5/2014	LEVEELOG 3851		
279	3.78	3.78	Miscellaneous	Turnout	Water Side	Levee crest widens (turnout) on WS. Entry Last Updated : 11/5/2014	LEVEELOG		
280	3.79	3.79	Structure	Control Box	Land Side	Three utility boxes, gas piping, globe light, irrigation valve, and unknown control box just beyond wrought iron fence. (within 10 ft of LS toe). Entry Last Updated : 2/3/2020	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 10 American River							Right	3.90	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
160	3.79	3.79	UCIP	Pipe	Crossing	DS_ID:24518 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 10-inch pipe of an unknown material or purpose through the levee at an unknown depth. [Additional Reference(s): USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, Drawing No. 1-4-415, Sheet No. 415/5, February 1957, (Station 224+30)]. Entry Last Updated : 8/3/2021	UCIPAUG2021		
281	3.85	3.85	Mark	Marker	Land Side	Sewer line marker approx 8 ft from LS toe. Entry Last Updated : 11/5/2014	LEEVELOG 3386		
3	3.86	3.88	Wall	Retaining	Land Side	Retaining Wall No. 4 located east of Watt Ave. Entry Last Updated : 2/8/2021	LEEVELOG 17087		
33	3.86	3.86	Ramp	Ramp	Water Side	Bike path access up ramp to levee crown on to Watt Ave. Entry Last Updated : 3/4/2020	LEEVELOG 11810		
282	3.87	3.87	Structure	Monitoring Well	Land Side	Monitoring well at LS hinge point. Entry Last Updated : 11/5/2014	LEEVELOG		
283	3.87	3.87	Structure	Sign	Land Side	Cutoff wall sign at LS toe. Entry Last Updated : 11/5/2014	LEEVELOG		
284	3.87	3.87	Structure	Bridge	Crossing	Watt Ave bridge with pedestrian crossings. Entry Last Updated : 11/5/2014	LEEVELOG 17087		
54	3.88	3.88	UCIP	Pipe		DS_ID:24414 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch pipe of an unknown material or purpose through the levee, at an unknown depth. 36-inch riser on the waterside (WS) slope. [Additional Reference(s): DWR Levee Log, 2002 (HLM 4.01)]. Entry Last Updated : 8/3/2021	UCIPAUG2021		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 10 American River	Right	3.90	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

55	3.88	3.88	UCIP	Pipe		DS_ID:24415 EP_NO: 3386 Crossing Status: Not Found FIELD_STRUCT_DESC: 6-inch steel sewer force main through the levee, 2 feet below the crown. Cutoff wall around the pipe at the center of the levee. Siphon breaker on the landside (LS) shoulder. (6-inch steel sewer force main authorized under Permit No. 3386, 1960 - Oliver Rousseau Organization and Branden Enterprises, Inc.). [Additional Reference(s): DWR Levee Log, 2002 (HLM 4.01). USACE Sacramento O&M Manual Unit 517, Part No. 1, November 1959, Drawing No. 1-4-415, Sheet No. 415/5, February 1957, (Station 227+70)]. Entry Last Updated : 8/3/2021	UCIPAUG2021 3386
----	------	------	------	------	--	--	---------------------

2	3.89	3.89	At Grade	Bikepath	Land Side	Bridge widening and bikepaths on landsides of left and right banks. Entry Last Updated : 2/8/2021	LEVEELOG 17087
---	------	------	----------	----------	-----------	--	-------------------

43	3.90	3.90	Mark	Boundary	Crown	Entry Last Updated : 2/8/2021	LEVEELOG
----	------	------	------	----------	-------	-------------------------------	----------

168	3.90	3.90	UCIP	Conduit	Crossing	DS_ID:24416 EP_NO: 5997 Crossing Status: Not Found FIELD_STRUCT_DESC: Two 5-inch concrete encased steel electrical conduits through the levee, 2.5 feet below the crown. Concrete manholes under overhanging sidewalk against the bridge abutments on the crown. (Two 5-inch electrical conduits authorized under Permit No. 5997, 1968 - Sacramento Municipal Utility District [SMUD]). [Additional Reference(s): DWR Levee Log, 2002 (HLM 4.01)]. Entry Last Updated : 8/3/2021	UCIPAUG2021 5997
-----	------	------	------	---------	----------	---	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 11 New Linda Creek	Left	0.73	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

9	0.00	0.00	Gate	Metal	Water Side	Entry Last Updated : 10/9/2014	LEVEELOG
---	------	------	------	-------	------------	--------------------------------	----------

10	0.00	0.48	Fence	Barbed Wire	Water Side	Entry Last Updated : 10/9/2014	LEVEELOG
----	------	------	-------	-------------	------------	--------------------------------	----------

7	0.00	0.00	Mark	Boundary	Crown	Start of unit number 11 New Linda Creek. Maintained by American River Flood Control District (ARFCD). Entry Last Updated : 10/9/2014	LEVEELOG
---	------	------	------	----------	-------	---	----------

8	0.00	0.00	Ramp	Ramp	Water Side and Land Side	Entry Last Updated : 10/9/2014	LEVEELOG
---	------	------	------	------	--------------------------	--------------------------------	----------

11	0.01	0.01	Structure	Tower	Water Side	Entry Last Updated : 10/9/2014	LEVEELOG
----	------	------	-----------	-------	------------	--------------------------------	----------

12	0.01	0.01	Aerial	High Voltage	Crossing	Entry Last Updated : 10/9/2014	LEVEELOG
----	------	------	--------	--------------	----------	--------------------------------	----------

13	0.02	0.02	Aerial	High Voltage	Crossing	Entry Last Updated : 10/9/2014	LEVEELOG
----	------	------	--------	--------------	----------	--------------------------------	----------

14	0.02	0.02	Structure	Tower	Water Side	Entry Last Updated : 10/9/2014	LEVEELOG
----	------	------	-----------	-------	------------	--------------------------------	----------

15	0.03	0.03	Structure	Stability Berm	Land Side	Entry Last Updated : 10/10/2014	LEVEELOG
----	------	------	-----------	----------------	-----------	---------------------------------	----------

16	0.05	0.29	Fence	Barbed Wire	Land Side	Entry Last Updated : 10/9/2014	LEVEELOG
----	------	------	-------	-------------	-----------	--------------------------------	----------

25	0.08	0.08	UCIP	Pipe	Crossing	DS_ID:24823 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 24-inch drainage pipe of an unknown material through the levee, at an unknown depth. Concrete box located on the waterside (WS) shoulder. Concrete wall located on the WS and landside (LS). Siphon breaker inside a concrete service box located on the WS shoulder. (No permit has been identified authorizing this structure. Structure is owned by the City of Sacramento). Entry Last Updated : 7/23/2021	UCIPAUG2021
----	------	------	------	------	----------	---	-------------

1	0.08	0.29	Ditches	Unlined	Land Side	Entry Last Updated : 10/10/2014	LEVEELOG
---	------	------	---------	---------	-----------	---------------------------------	----------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 11 New Linda Creek							Left	0.73	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
2	0.32	0.32	Ramp	Ramp	Land Side	Entry Last Updated : 12/28/2020	LEVEELOG		
18	0.32	0.32	Ramp	Ramp	Water Side	Entry Last Updated : 12/28/2020	LEVEELOG		
20	0.35	0.35	Gate	Metal	Water Side	Entry Last Updated : 10/9/2014	LEVEELOG		
19	0.35	0.39	Fence	Barbed Wire	Land Side	Entry Last Updated : 10/9/2014	LEVEELOG		
21	0.35	0.35	Structure	Weir	Water Side	Concrete, non functional, low flow crossing. Entry Last Updated : 10/9/2014	LEVEELOG		
23	0.38	0.43	Revetment	Rock	Water Side	Entry Last Updated : 10/9/2014	LEVEELOG		
22	0.40	0.40	Gate	Metal	Land Side	Entry Last Updated : 10/9/2014	LEVEELOG		
27	0.47	0.47	Ramp	Ramp	Land Side	Entry Last Updated : 10/9/2014	LEVEELOG		
6	0.47	0.47	Structure	Pole - Utility	Land Side	Entry Last Updated : 12/28/2020	LEVEELOG		
17	0.47	0.47	Structure	Pole - Utility	Water Side	Entry Last Updated : 12/28/2020	LEVEELOG		
26	0.47	0.47	Ramp	Ramp	Water Side	Entry Last Updated : 10/9/2014	LEVEELOG		
38	0.47	0.47	Aerial	High Voltage	Crossing	Entry Last Updated : 12/28/2020	LEVEELOG		
4	0.48	0.48	Structure	Guardrail	Crown	Entry Last Updated : 12/28/2020	LEVEELOG		
24	0.48	0.48	Gate	Metal	Land Side	Entry Last Updated : 10/9/2014	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 11 New Linda Creek							Left	0.73	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
3	0.48	0.48	At Grade	Road / Highway	Crossing	Road and bridge across Linda Creek Entry Last Updated : 12/28/2020	USGSQUAD_EGIS 14885		
37	0.48	0.48	UCIP	Pipe	Crossing	DS_ID:24824 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 6-inch communications conduit of an unknown material through the levee, at an unknown depth. Conduit extends across the channel, attached to bridge. Entry Last Updated : 7/23/2021	UCIPAUG2021 15279		
43	0.49	0.49	UCIP	Pipe		DS_ID:24825 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 4-inch communications conduit of an unknown material through the levee, at an unknown depth. Conduit extends across the channel, attached to bridge. Entry Last Updated : 7/23/2021	UCIPAUG2021		
30	0.50	0.50	Gate	Metal	Land Side	Entry Last Updated : 10/9/2014	LEVEELOG		
40	0.50	0.50	Structure	Guardrail	Crown	Entry Last Updated : 12/28/2020	LEVEELOG		
28	0.50	0.50	Aerial	High Voltage	Crossing	Entry Last Updated : 12/28/2020	LEVEELOG		
41	0.50	0.50	Structure	Pole - Utility	Water Side	Entry Last Updated : 12/28/2020	LEVEELOG		
29	0.51	0.51	Gate	Metal	Crown	Entry Last Updated : 10/9/2014	LEVEELOG		
31	0.51	0.51	Ramp	Ramp	Land Side	Entry Last Updated : 10/9/2014	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 11 New Linda Creek	Left	0.73	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

39	0.52	0.52	UCIP	Pipe	Crossing	DS_ID:24826 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 24-inch (estimate only, field verify) storm drainage pipe of an unknown material through the levee, at an unknown depth. Concrete headwalls with debris screens located on the waterside (WS) and landside (LS). Concrete box with protective posts located on the WS shoulder. (No permit has been identified authorizing this structure. Structure is owned by the City of Sacramento). Entry Last Updated : 7/23/2021	UCIPAUG2021
----	------	------	------	------	----------	---	-------------

32	0.52	0.72	Ditches	Unlined	Land Side	Entry Last Updated : 10/9/2014	LEVEELOG
----	------	------	---------	---------	-----------	--------------------------------	----------

33	0.52	0.72	Fence	Barbed Wire	Land Side	Entry Last Updated : 10/9/2014	LEVEELOG
----	------	------	-------	-------------	-----------	--------------------------------	----------

34	0.68	0.68	Ramp	Ramp	Land Side	Entry Last Updated : 10/9/2014	LEVEELOG
----	------	------	------	------	-----------	--------------------------------	----------

35	0.73	0.73	At Grade	Bikepath	Crossing	Entry Last Updated : 10/9/2014	LEVEELOG
----	------	------	----------	----------	----------	--------------------------------	----------

42	0.73	0.73	Mark	Boundary	Crown	Entry Last Updated : 12/28/2020	LEVEELOG
----	------	------	------	----------	-------	---------------------------------	----------

36	0.73	0.73	Structure	Gauge	Water Side	Entry Last Updated : 10/9/2014	LEVEELOG
----	------	------	-----------	-------	------------	--------------------------------	----------



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 12 American River	Left	0.84	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
1	0.00	0.00	Mark	Boundary	Crown	Beginning of ARFCD Unit 12. Entry Last Updated : 10/17/2014	LEVEELOG
3	0.01	0.05	Ditches	Lined	Water Side	Concrete lined storm ditch with metal railing at top. At the end point the lined ditch turns away from the levee. Entry Last Updated : 10/16/2014	LEVEELOG
2	0.01	0.01	Structure	Floodgate	Water Side	Floodgate Entry Last Updated : 10/16/2014	LEVEELOG
4	0.02	0.02	Ramp	Ramp	Water Side	Entry Last Updated : 10/13/2014	LEVEELOG
5	0.02	0.02	Ramp	Ramp	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG
9	0.05	0.06	Fence	Chain Link	Land Side	Chain link fence around pump station equipped with barbed wire. Entry Last Updated : 10/16/2014	LEVEELOG
6	0.05	0.05	Structure	Pole - Utility	Land Side	Entry Last Updated : 12/28/2020	LEVEELOG
8	0.05	0.05	Structure	Pump Station	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG
10	0.05	0.05	Structure	Gate Valve	Water Side	Gate valve with metal lids, locks, and concrete lined pad. Entry Last Updated : 12/28/2020	LEVEELOG
33	0.05	0.05	UCIP	Pipe	Crossing	DS_ID:24834 EP_NO: 8793 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 3: 32-inch reinforced concrete storm drainage pipe (36-inch concrete pipe noted in permit records) through the levee, at an unknown depth. Pump station is located on the landside (LS). Outfall structure, concrete headwall, concrete apron, and flap gate are located on the waterside (WS) slope. (One 60-inch pipe, three 36-inch pipes, and pumping plant authorized under Permit No. 8793, 1975 - County of Sacramento). Entry Last Updated : 7/23/2021	UCIPAUG2021 8793
7	0.05	0.05	Aerial	High Voltage	Crossing	Entry Last Updated : 10/13/2014	LEVEELOG

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 12 American River	Left	0.84	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

34	0.05	0.05	UCIP	Pipe	Crossing	DS_ID:24833 EP_NO: 8793 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 3: 32-inch reinforced concrete storm drainage pipe (36-inch concrete pipe noted in permit records) through the levee, at an unknown depth. Pump station is located on the landside (LS). Outfall structure, concrete headwall, concrete apron, and flap gate are located on the waterside (WS) slope. (One 60-inch pipe, three 36-inch pipes, and pumping plant authorized under Permit No. 8793, 1975 - County of Sacramento). Entry Last Updated : 7/23/2021	UCIPAUG2021 8793
----	------	------	------	------	----------	---	---------------------

35	0.05	0.05	UCIP	Pipe	Crossing	DS_ID:24832 EP_NO: 8793 Crossing Status: Found FIELD_STRUCT_DESC: 3 of 3: 32-inch reinforced concrete storm drainage pipe (36-inch concrete pipe noted in permit records) through the levee, at an unknown depth. Pump station is located on the landside (LS). Outfall structure, concrete headwall, concrete apron, and flap gate are located on the waterside (WS) slope. (One 60-inch pipe, three 36-inch pipes, and pumping plant authorized under Permit No. 8793, 1975 - County of Sacramento). Entry Last Updated : 7/23/2021	UCIPAUG2021 8793
----	------	------	------	------	----------	---	---------------------

11	0.06	0.06	Fence	Chain Link	Water Side	Chain link fence next to concrete lined ditch. Entry Last Updated : 10/16/2014	LEVEELOG
----	------	------	-------	------------	------------	---	----------

14	0.06	0.06	Gate	Chain Link	Crown	Chain link fence with gate crossing land and water sides. Entry Last Updated : 10/16/2014	LEVEELOG
----	------	------	------	------------	-------	--	----------

15	0.07	0.07	Structure	Gauge	Water Side	Gauge, power box with stand pipe and pump above a laddered grate inside hurricane fenced enclosure. Entry Last Updated : 10/16/2014	LEVEELOG
----	------	------	-----------	-------	------------	--	----------

36	0.07	0.07	UCIP	Pipe	Crossing	DS_ID:24831 EP_NO: 8793 Crossing Status: Found FIELD_STRUCT_DESC: 60-inch reinforced concrete storm drainage pipe through the levee, at an unknown depth. Crossing is tied to pump station located about 70 feet away. Concrete box with slide gate located on the waterside (WS) shoulder. Concrete headwall and flap gate located approximately 125 feet from levee crown. (One 60-inch pipe, three 36-inch pipes, and pumping plant authorized under Permit No. 8793, 1975 - County of Sacramento). Entry Last Updated : 7/23/2021	UCIPAUG2021 8793
----	------	------	------	------	----------	---	---------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway							Bank	Unit Miles	Inspector
Unit No. 12 American River							Left	0.84	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
12	0.08	0.08	Ramp	Ramp	Land Side	Entry Last Updated : 12/28/2020	LEVEELOG		
16	0.08	0.08	Ramp	Ramp	Water Side	Entry Last Updated : 12/28/2020	LEVEELOG		
17	0.08	0.08	Fence	Chain Link	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG		
19	0.38	0.47	Miscellaneous	Landscaping	Water Side	Habitat restoration, oak trees. Entry Last Updated : 10/13/2014	LEVEELOG		
21	0.40	0.42	Structure	Walkway	Land Side	Pedestrian walkway with guardrail, landside. Entry Last Updated : 10/13/2014	LEVEELOG		
18	0.40	0.40	Ramp	Ramp	Water Side	Entry Last Updated : 12/28/2020	LEVEELOG		
20	0.40	0.40	Ramp	Ramp	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG		
41	0.40	0.40	Fence	Metal	Land Side	Entry Last Updated : 12/28/2020	LEVEELOG		
22	0.41	0.41	Structure	Sign	Water Side	Parkway habitat sign. Entry Last Updated : 10/13/2014	LEVEELOG		
23	0.44	0.44	Ramp	Ramp	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG		
24	0.66	0.66	Ramp	Ramp	Water Side	Entry Last Updated : 12/28/2020	LEVEELOG		
25	0.66	0.66	Gate	Metal	Crown	Entry Last Updated : 12/28/2020	LEVEELOG		
26	0.66	0.66	Fence	Post & Cable	Water Side and Land Side	Entry Last Updated : 10/13/2014	LEVEELOG		
27	0.66	0.66	At Grade	Bikepath	Crossing	Entry road to American River Parkway. Entry Last Updated : 10/16/2014	LEVEELOG		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 12 American River	Left	0.84	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

28	0.67	0.67	Fence	Post & Cable	Water Side and Land Side	Entry Last Updated : 12/28/2020	LEVEELOG
----	------	------	-------	--------------	--------------------------	---------------------------------	----------

29	0.67	0.67	Gate	Metal	Crown	Entry Last Updated : 10/13/2014	LEVEELOG
----	------	------	------	-------	-------	---------------------------------	----------

30	0.68	0.68	Ramp	Ramp	Land Side	Entry Last Updated : 10/13/2014	LEVEELOG
----	------	------	------	------	-----------	---------------------------------	----------

42	0.68	0.84	Fence	Metal	Land Side	Entry Last Updated : 12/28/2020	LEVEELOG
----	------	------	-------	-------	-----------	---------------------------------	----------

37	0.72	0.72	UCIP	Culvert	Crossing	DS_ID:24830 EP_NO: 12144 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [SRCSD Facility N16 NE Siphon Outlet] 1 of 3: 48-inch reinforced concrete (RC) drainage pipe through the levee, 11 feet below the crown. Pipe crosses the levee at an angle. Sacramento Regional County Sanitation District (SRCSD) Facility N16 NE Siphon Outlet located on the landside (LS). Facility is fenced off. Inside the facility are three concrete boxes with three manholes. (Three 48-inch pipes authorized under Permit No. 12144, 1978 - SRCSD. Cathodic protection for 48-inch pipe authorized under 12144-A, 1983 - SRCSD). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part 1, August 1955, (Station 601+92)]. Entry Last Updated : 8/18/2021	UCIPAUG2021 12144
----	------	------	------	---------	----------	---	----------------------

38	0.72	0.72	UCIP	Culvert	Crossing	DS_ID:24829 EP_NO: 12144 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [SRCSD Facility N16 NE Siphon Outlet] 2 of 3: 48-inch reinforced concrete (RC) drainage pipe through the levee, 11 feet below the crown. Pipe crosses the levee at an angle. Sacramento Regional County Sanitation District (SRCSD) Facility N16 NE Siphon Outlet located on the landside (LS). Facility is fenced off. Inside the facility are three concrete boxes with three manholes. (Three 48-inch pipes authorized under Permit No. 12144, 1978 - SRCSD. Cathodic protection for 48-inch pipe authorized under 12144-A, 1983 - SRCSD). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part 1, August 1955, (Station 601+92)]. Entry Last Updated : 8/18/2021	UCIPAUG2021 12144
----	------	------	------	---------	----------	---	----------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**American River Flood Control District**

Waterway	Bank	Unit Miles	Inspector
Unit No. 12 American River	Left	0.84	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

39	0.72	0.72	UCIP	Culvert	Crossing	DS_ID:24828 EP_NO: 12144 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [SRCSD Facility N16 NE Siphon Outlet] 3 of 3: 48-inch reinforced concrete (RC) drainage pipe through the levee, 11.0 feet below the crown. Pipe crosses the levee at an angle. Sacramento Regional County Sanitation District (SRCSD) Facility N16 NE Siphon Outlet located on the landside (LS). Facility is fenced off. Inside the facility are three concrete boxes with three manholes. (Three 48-inch pipes authorized under Permit No. 12144, 1978 - SRCSD. Cathodic protection for 48-inch pipe authorized under 12144-A, 1983 - SRCSD). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part 1, August 1955, (Station 601+92)]. Entry Last Updated : 8/18/2021	UCIPAUG2021 12144
----	------	------	------	---------	----------	---	----------------------

31	0.73	0.73	Ramp	Ramp	Water Side	Entry Last Updated : 10/13/2014	LEVEELOG
----	------	------	------	------	------------	---------------------------------	----------

40	0.82	0.82	UCIP	Culvert	Crossing	DS_ID:24827 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 36-inch storm drainage pipe of an unknown material through the levee, at an unknown depth. Manholes located on Mira Del Rio Drive. Concrete headwall located on the waterside (WS) approximately 145 feet north of the levee crown. Pipe crosses the levee at an angle. (No permit has been identified authorizing this structure. Structure is owned by the County of Sacramento). [Additional Reference(s): USACE Sacramento O&M Manual Unit 118, Part 1, August 1955, (Station 603+50)]. Entry Last Updated : 8/18/2021	UCIPAUG2021
----	------	------	------	---------	----------	---	-------------

32	0.84	0.84	Mark	Boundary	Crossing	Entry Last Updated : 10/13/2014	LEVEELOG
----	------	------	------	----------	----------	---------------------------------	----------