

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
3	0.00	0.00	Mark	Boundary	Crown	Left bank levee of the Sacramento River at the south boundary of the American River Flood Control District. Crown width varies but is seldom less than 100 feet and approximately 3 feet lower than the levee of the adjacent American River Flood Control District. Entry Last Updated : 11/27/2017	GEILEVEELOG
11	0.00	0.14	Aerial	High Voltage	Land Side	Overhead power line runs parallel to levee on LS hinge of crown. Entry Last Updated : 8/13/2020	LEVEELOG
5	0.00	0.16	Revetment	Rubble	Water Side	Low rock and concrete rubble revetment along the toe of the water slope. Entry Last Updated : 11/27/2017	GEILEVEELOG
6	0.00	0.00	Ramp	Ramp	Water Side	Gravel ramp on WS slope. Entry Last Updated : 11/28/2017	LEVEELOG
358	0.00	0.00	Miscellaneous	Turnouts	Water Side	Turnout on WS hinge of crown. Entry Last Updated : 11/28/2017	LEVEELOG
4	0.00	0.33	At Grade	Road / Highway	Land Side	Jibboom Street runs parallel to levee on LS hinge of crown. Entry Last Updated : 11/28/2017	LEVEELOG
1	0.00	0.09	Structure	Guardrail	Land Side	Concrete guard rail on the landward side. Entry Last Updated : 2/8/2021	GEILEVEELOG 5077
2	0.00	0.49	At Grade	Bikepath	Crown	Paved bike path on crown roadway. Entry Last Updated : 11/27/2017	GEILEVEELOG
10	0.00	0.07	Fence	Chain Link	Land Side	Chain link fence on LS hinge of crown. Entry Last Updated : 11/28/2017	LEVEELOG
7	0.05	0.06	Wall	Flood	Water Side	Floodwall along WS hinge, 150 feet long. Entry Last Updated : 2/8/2021	USACEPI
8	0.05	0.13	Ramp	Ramp	Land Side	On ramp for Interstates. Entry Last Updated : 2/8/2021	USACEPI

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

12	0.06	0.06	UCIP	Pipe	Crossing	DS_ID:21602 EP_NO: 5569 Crossing Status: Not Found FIELD_STRUCT_DESC: 30-inch corrugated metal drainage pipe through levee, 5 feet below the levee crown. Flap gate located on the waterside (WS) end of the pipe. Slide gate on the south, or landside (LS) of the levee. The slide gate will be located 300 feet from the WS end of the pipe. (30-inch pipe authorized under Permit No. 5569, 1966 - Southern Pacific Company) Entry Last Updated : 4/17/2021	UCIPAPR2021 5569
----	------	------	------	------	----------	---	---------------------

15	0.07	0.07	UCIP	Pipe	Crossing	DS_ID:21568 EP_NO: 5920 Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 18-inch corrugated metal pipe of unknown purpose through the levee, 2.5 feet below the crown, filled with concrete. (installation, use and plugging of an 18-inch dredge line authorized under Permit No. 5920, 1967 - Peter Kiewit Sons' Co, 18-inch was installed through the levee crown during the realignment of Jibbom Street; amend condition No. 6 of Permit No. 5920, 18-inch pipe was grouted and a concrete block poured around both ends of the two pipes under Permit No. 5920-A, 1968 - Petter Kiewit Sons' Company) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 5920
----	------	------	------	------	----------	--	---------------------

19	0.07	0.07	Structure	Manhole Cover	Land Side	30 inch manhole cover. Entry Last Updated : 2/8/2021	USACEPI
----	------	------	-----------	---------------	-----------	---	---------

359	0.07	0.07	Ramp	Ramp	Land Side	Asphalt ramp with chain link gate at LS slope. Entry Last Updated : 11/28/2017	LEVEELOG
-----	------	------	------	------	-----------	---	----------

13	0.08	0.08	UCIP	Pipe	Crossing	DS_ID:21559 EP_NO: 14527 Crossing Status: Found FIELD_STRUCT_DESC: 12.75-inch steel gas line through levee (right bank), unable to confirm depth below the crown. Permit indicates the pipeline shall be buried with a minimum cover of 1 feet in the levee slopes and 2 feet through the levee crown. Line was directionally bored under the left bank levee and low water channel at a minimum cover of 44 feet and 21 feet, respectively. Paddle marker located approximately 150 feet from levee crown on landside (LS). (12.75-inch line authorized under Permit No. 14527, 1987 - Southern Pacific Pipelines, Inc.) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 14527
----	------	------	------	------	----------	---	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
20	0.08	0.08	UCIP	Pipe	Water Side	DS_ID:21618 EP_NO: 17642 Crossing Status: Not Found FIELD_STRUCT_DESC: To remove abandoned PG&E cooling water intake facility (including timber crib wall, timber fenders, concrete support structures and pipeline remnants) on the left (east) bank of the Sacramento River. (remove abandoned PG&E cooling water intake facility authorized under Permit No. 17642, 2003 - City of Sacramento, Department of Utilities) Entry Last Updated : 4/17/2021	UCIPAPR2021 17642		
26	0.09	0.09	Structure	Building	Water Side	Abandoned brick building with broken floodwall 60 ft north and south of structure. Structure approx. 40 feet by 60 feet. Floodwall extends 60 feet along levee in either direction. Entry Last Updated : 8/13/2020	USACEPI		
361	0.10	0.10	Structure	Guardrail	Land Side	Metal guardrail on the crown. Separates road and bike path. Entry Last Updated : 11/28/2017	LEVEELOG		
360	0.10	0.10	Ramp	Ramp	Land Side	Asphalt paved ramp on LS slope provides access to Railyards Blvd. Entry Last Updated : 8/13/2020	LEVEELOG		
362	0.11	0.13	Fence	Chain Link	Land Side	Chain link fence runs parallel to levee at LS hinge of crown. Entry Last Updated : 11/28/2017	LEVEELOG		
363	0.11	0.13	Structure	Guardrail	Land Side	Metal guardrail on the crown. Separates road and bike path. Entry Last Updated : 11/28/2017	LEVEELOG		
16	0.13	0.33	Ramp	Ramp	Land Side	Jibboom st ascends ramp to elevated roadway that runs parallel to levee on LS hinge of crown. Ramp has metal fence guardrail. Elevated roadway has steel support structure. Entry Last Updated : 11/28/2017	LEVEELOG		
30	0.14	0.14	UCIP	Pipe	Crossing	DS_ID:24882 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 42-inch water transmission main of unknown material through levee at unknown depth. Crossing installed in 1966. Crossing installed in the 1930s according to LMA engineer and not 1966. Entry Last Updated : 4/17/2021	UCIPAPR2021		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
21	0.14	0.14	Mark	Survey	Crown	Survey marker "Gauging Station". Entry Last Updated : 8/13/2020	LEEVELOG		
31	0.14	0.14	UCIP	Pipe	Crossing	DS_ID:24883 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: ARV communication line and 3-inch steel communication line through levee at unknown depth below the levee crown. Entry Last Updated : 4/17/2021	UCIPAPR2021		
14	0.14	0.14	Structure	Pole - Utility	Water Side	Utility pole on WS shoulder Entry Last Updated : 8/13/2020	LEEVELOG		
17	0.14	0.14	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Entry Last Updated : 11/28/2017	LEEVELOG		
22	0.15	0.15	Aerial	Communications	Water Side	Communications line running from pole to gauging station on WS hinge. Entry Last Updated : 8/13/2020	LEEVELOG		
24	0.15	0.17	Aerial	Communications	Water Side	Abandoned communication line from gauging station to abandoned pole running parallel to levee. Entry Last Updated : 8/13/2020	LEEVELOG		
34	0.15	0.15	UCIP	Pipe	Crossing	DS_ID:24884 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 3-inch steel gas line though levee at unknown depth. Underground alert service (USA) markings indicate this line is a PG&E line (USA markings visible in 2013). In case of an emergency related to this crossing PG&E has identified the following contact: PG&E's local pipeline engineer, Mike Aronoff, at (916) 307-9472 (cell) and Gas Control (North) 800-442-4743. For non-emergency issues please contact the local PG&E Gas Pipeline Operations & Maintenance (GPOM) Supervisors for the Sacramento region, David Wade at (209) 639-1039 (cell) or Ron Hicks at (916) 396-9038 (cell). Entry Last Updated : 4/17/2021	UCIPAPR2021		
371	0.15	0.15	Structure	Stairs	Water Side	Gauge house with concrete stairs on WS slope Entry Last Updated : 8/13/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
35	0.16	0.16	UCIP	Conduit	Crossing	DS_ID:24885 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: ATT communication line through levee at unknown depth. Entry Last Updated : 4/17/2021	UCIPAPR2021		
38	0.17	0.17	Revetment	Rubble	Water Side	Brick and concrete rubble revetment on the waterward slope. Entry Last Updated : 2/8/2021	GEILEVEELOG 3035		
40	0.17	0.33	Fence	Chain Link	Land Side	Metal cyclone fence landward side. Entry Last Updated : 11/27/2017	GEILEVEELOG		
18	0.17	0.18	Structure	Pole - Utility	Water Side	Wooden power pole Entry Last Updated : 2/8/2021	LEVEELOG		
74	0.17	0.18	Gate	Metal	Water Side	Metal gate. Entry Last Updated : 2/8/2021	LEVEELOG		
372	0.17	0.18	Structure	Pad	Water Side	Abandoned concrete slab Entry Last Updated : 2/8/2021	USACEINSPECT		
9	0.18	0.18	Structure	Monitoring Well	Water Side	Three 30' deep borings; install one 4", 40' deep groundwater monitoring well. Entry Last Updated : 2/8/2021	LEVEELOG 18028		
25	0.18	0.29	At Grade	Road / Highway	Land Side	Asphalt access road under elevated Jibboom Street next to bike path. Entry Last Updated : 11/28/2017	LEVEELOG		
388	0.19	0.24	Structure	Building	Water Side	Abandoned brick building with broken floodwall 60ft north and south of structure. Structure approx. 40 feet by 60 feet. Floodwall extends 60 feet along levee in either direction. Entry Last Updated : 8/13/2020	USACEINSPECT		
376	0.20	0.20	Structure	Manhole Cover	Crown	30 inch manhole cover Entry Last Updated : 8/13/2020	USACEINSPECT		
378	0.20	0.20	Structure	Monitoring Well	Water Side	Monument well, 8 inch diameter riser Entry Last Updated : 8/13/2020	USACEINSPECT		
27	0.21	0.21	Structure	Monitoring Well	Water Side	Entry Last Updated : 11/28/2017	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

42	0.22	0.22	UCIP	Pipe	Crossing	DS_ID:24887 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel drainage pipe connected to 10 inch pipe through levee at unknown depth. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	---	-------------

386	0.22	0.22	Structure	Pipe Section	Crown	Cut off pipes with max dia. 10 inches along south and west sides of building listed in Inspect-ID 0016 Entry Last Updated : 8/13/2020	USACEINSPECT
-----	------	------	-----------	--------------	-------	--	--------------

29	0.23	0.23	Structure	Monitoring Well	Crown	Entry Last Updated : 11/28/2017	LEVEELOG
----	------	------	-----------	-----------------	-------	---------------------------------	----------

47	0.25	0.29	Wall	Flood	Water Side	Damaged floodwall on WS slope (may be old wall of destroyed building). Entry Last Updated : 2/8/2021	USACEPI
----	------	------	------	-------	------------	---	---------

33	0.30	0.31	Fence	Post & Cable	Water Side	Post and cable fence on WS slope runs parallel to levee. Entry Last Updated : 11/28/2017	LEVEELOG
----	------	------	-------	--------------	------------	---	----------

36	0.30	0.33	Aerial	High Voltage	Land Side	Overhead power line runs parallel to levee crown on LS. Entry Last Updated : 8/13/2020	LEVEELOG
----	------	------	--------	--------------	-----------	---	----------

37	0.30	0.30	Ramp	Ramp	Water Side	Bike path descends WS slope to WS bench. Entry Last Updated : 11/28/2017	LEVEELOG
----	------	------	------	------	------------	---	----------

52	0.31	0.49	Wall	Concrete / Masonry Wall	Water Side	Vertical concrete retaining wall along the waterward slope, 4 feet above the levee crown. Some sections have 1 - 3 foot metal tube railing. Entry Last Updated : 11/29/2017	GEILEVEELOG
----	------	------	------	-------------------------	------------	--	-------------

51	0.31	0.31	UCIP	Pipe	Crossing	DS_ID:21589 EP_NO: 17058 Crossing Status: Not Found FIELD_STRUCT_DESC: *NEVER INSTALLED-- PROJECT ABANDONED* To place three 2-inch-diameter and two 1.5-inch-diameter conduits containing fiber optic cables across and under (bored) the Sacramento River and its west levee. (three 2-inch and two 1.5-inch conduits through levee and under channel authorized under Permit No. 17058, 2000 - Worldwide Fiber -- 360networks (USA) inc. abandoned project after several failed attempts to complete bore, bore pits were restored and repaved) Entry Last Updated : 4/17/2021	UCIPAPR2021 17058
----	------	------	------	------	----------	--	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

50	0.31	0.31	UCIP	Pipe	Crossing	DS_ID:21599 EP_NO: 2864 Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch steel drainage pipe through levee beneath the Southern Pacific Railroad tracks approximately 18 feet below levee crown. Reinforced concrete pump sump located on the landside (LS). A reinforced concrete wall and flap gate located on waterside (WS) end of the pipe. (24-inch pipe authorized under Permit No. 2864, 1959 - City of Sacramento) Entry Last Updated : 4/17/2021	UCIPAPR2021 2864
----	------	------	------	------	----------	---	---------------------

39	0.33	0.36	Wall	Retaining	Water Side	Concrete retaining wall on east side of bike path under bridge and substation. Entry Last Updated : 11/28/2017	LEEVELOG
----	------	------	------	-----------	------------	---	----------

23	0.33	0.33	Structure	Pole - Utility	Water Side	Utility pole Entry Last Updated : 8/13/2020	LEEVELOG
----	------	------	-----------	----------------	------------	--	----------

41	0.33	0.33	Aerial	High Voltage	Crossing	Aerial power line crosses levee crown. Entry Last Updated : 11/29/2017	LEEVELOG
----	------	------	--------	--------------	----------	---	----------

53	0.33	0.34	Structure	Bridge	Water Side	Railroad and I Street Bridge crosses the levee above the crown elevation. Entry Last Updated : 11/29/2017	GEILEVEELOG
----	------	------	-----------	--------	------------	--	-------------

390	0.33	0.34	Fence	Wrought Iron	Water Side	Wrought iron fence and large concrete structures appear to prevent access along levee crown. Entry Last Updated : 2/8/2021	USACEINSPECT
-----	------	------	-------	--------------	------------	---	--------------

48	0.34	3.38	At Grade	Railroad	Crown	S.P.R.R. tracks on the levee crown. Entry Last Updated : 11/29/2017	GEILEVEELOG
----	------	------	----------	----------	-------	--	-------------

56	0.34	0.41	Fence	Chain Link	Water Side	Metal cyclone fence atop concrete retaining wall. Entry Last Updated : 11/27/2017	GEILEVEELOG
----	------	------	-------	------------	------------	--	-------------

63	0.35	0.74	Mark	Boundary	Crossing	Entry Last Updated : 11/30/2017	LEEVELOG
----	------	------	------	----------	----------	---------------------------------	----------

58	0.36	0.36	Ramp	Ramp	Water Side	Bike path ramp on waterward slope. Entry Last Updated : 11/29/2017	GEILEVEELOG
----	------	------	------	------	------------	---	-------------

43	0.39	0.42	Ramp	Ramp	Water Side	Bike path descends to WS bench and reascends to crown. Entry Last Updated : 11/29/2017	LEEVELOG
----	------	------	------	------	------------	---	----------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
394	0.40	0.40	Structure	Manhole Cover	Water Side	Pair of Bell Systems manholes. 36 inches diameter Entry Last Updated : 8/13/2020	USACEINSPECT		
57	0.40	0.40	UCIP	Pipe	Crossing	DS_ID:21560 EP_NO: 1628 Crossing Status: Indicator Found FIELD_STRUCT_DESC: PT&T armored submarine cable of unknown material through the levee and across the channel, 2 feet below the levee crown and depth below channel unknown. (installation and maintenance of an armored submarine cable in, and under and across river authorized under Permit No. 1628, 1952 - The Pacific Telephone & Telegraph Company [PT&T]; submarine cable across river approximately 434 feet downstream from the "I" Street Bridge authorized under Permit No. 881, 1942 - PT&T) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 1628 7107		
44	0.41	0.41	Ramp	Ramp	Water Side	Pedestrian ramp descends WS slope. Entry Last Updated : 11/29/2017	LEVEELOG		
398	0.41	0.41	Wall	Flood	Water Side	Abandoned section of floodwall Entry Last Updated : 8/13/2020	USACEINSPECT		
59	0.42	0.42	UCIP	Conduit	Crossing	DS_ID:24889 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 10-inch corrugated metal drainage pipe through levee at an unknown depth. Record was obtained from the City of Sacramento's kml file with approximate utility alignment. Entry Last Updated : 4/17/2021	UCIPAPR2021		
64	0.42	0.42	UCIP	Pipe	Crossing	DS_ID:21561 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 18-inch drainage pipe of unknown material through the levee, 5 feet below the levee crown. Concrete surge box on the waterside (WS) of the retaining wall. Concrete box spillway. [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021		
45	0.42	0.49	Wall	Concrete / Masonry Wall	Water Side	4 to 6ft tall concrete retaining wall on WS hinge of crown separates bike path from railroad tracks Entry Last Updated : 11/29/2017	LEVEELOG		
399	0.42	0.42	Structure	Manhole Cover	Water Side	3 Pacific bell manholes along WS hinge 30 inch diameter Entry Last Updated : 8/13/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

65	0.42	0.42	UCIP	Conduit	Crossing	DS_ID:24890 EP_NO: 881 Crossing Status: Indicator Found FIELD_STRUCT_DESC: Submarine cable from the bed of the Sacramento River through and along the natural west levee of the river at a depth of 2 feet to a point in the town of Broderick, opposite a point approximately 434 feet downstream from the "I" Street Bridge, Sacramento. (submarine cable across river approximately 434 feet downstream from the "I" Street Bridge authorized under Permit No. 881, 1942 - The Pacific Telephone & Telegraph Company [PT&T]; installation and maintenance of an armored submarine cable in, and under and across river authorized under Permit No. 1628, 1952 - PT&T) Entry Last Updated : 4/17/2021	UCIPAPR2021 881
----	------	------	------	---------	----------	---	--------------------

402	0.43	0.43	Structure	Control Box	Crown	Storage box at LS of wall Entry Last Updated : 8/13/2020	USACEINSPECT
-----	------	------	-----------	-------------	-------	---	--------------

66	0.45	0.58	Structure	Building	Land Side	Pacific RR depot. Includes numerous sets of tracks and rail cars. Entry Last Updated : 2/8/2021	USACEPI
----	------	------	-----------	----------	-----------	--	---------

404	0.45	0.45	Structure	Control Box	Crown	7 irrigation control boxes with an additional valve for pressurized water source Entry Last Updated : 8/13/2020	USACEINSPECT
-----	------	------	-----------	-------------	-------	--	--------------

68	0.48	0.48	Structure	Building	Land Side	Two metal cargo storage containers sitting next to depot on LS hinge of crown. Entry Last Updated : 11/29/2017	LEEVELOG
----	------	------	-----------	----------	-----------	---	----------

369	0.49	0.53	Structure	Dock	Water Side	Steel piles in river. Part of Old Sacramento docks/waterfront debris barrier. Entry Last Updated : 8/13/2020	LEEVELOG
-----	------	------	-----------	------	------------	---	----------

46	0.49	0.72	Structure	Walkway	Crown	Newly constructed stamped concrete pedestrian walkway lined with metal fence on east side, landscaping, irrigation and light posts. Entry Last Updated : 11/29/2017	LEEVELOG
----	------	------	-----------	---------	-------	--	----------

49	0.49	0.72	Fence	Metal	Water Side	Metal fencing runs along east side of pedestrian concrete walkway at crown. Entry Last Updated : 8/13/2020	LEEVELOG
----	------	------	-------	-------	------------	---	----------

61	0.49	0.61	Wall	Retaining	Water Side	Raised wooden plank wall and viewing structures with canopies on piers on WS. Entry Last Updated : 11/29/2017	LEEVELOG
----	------	------	------	-----------	------------	--	----------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
69	0.50	0.50	UCIP	Pipe	Crossing	DS_ID:24894 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 8-inch drainage pipe of unknown material through levee at unknown depth below the levee crown and along waterside (WS) for about 800 feet. Crosses levee again at 38.581544, -121.506688. Entry Last Updated : 4/17/2021	UCIPAPR2021		
364	0.50	0.50	Ramp	Ramp	Land Side	Concrete ramp on LS slope crosses railroad tracks. Entry Last Updated : 11/29/2017	LEVEELOG		
406	0.51	0.51	Structure	Control Box	Land Side	Several water control valves on LS overbuilt area. Includes fire hydrant and manhole cover Entry Last Updated : 8/13/2020	USACEINSPECT		
365	0.51	0.51	Structure	Manhole Cover	Crown	Three manhole covers in levee crown. Property of the city of Sacramento. Entry Last Updated : 8/13/2020	LEVEELOG		
366	0.51	0.51	Structure	Control Box	Crown	6 by 4ft electrical control box flush with levee crown. Entry Last Updated : 11/29/2017	LEVEELOG		
67	0.52	0.52	Miscellaneous	Irrigation	Crown	Four irrigation control valves boxes. Entry Last Updated : 2/8/2021	USACEPI		
70	0.54	0.54	Structure	Control Box	Crown	6 by 4ft electrical control box flush with levee crown. Entry Last Updated : 11/29/2017	LEVEELOG		
368	0.54	0.54	Structure	Dock	Water Side	15ft. Antique wooden shipping crane on raised wooden viewing platform. Entry Last Updated : 11/29/2017	LEVEELOG		
370	0.56	0.56	Structure	Dock	Water Side	15ft. Antique wooden shipping crane on raised wooden viewing platform. Entry Last Updated : 11/29/2017	LEVEELOG		
81	0.56	0.56	Structure	Control Box	Crown	7 in ground control boxes: (4) irrigation, (1) electrical, (1) communication, (1) unknown. Entry Last Updated : 11/29/2017	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

76	0.57	0.57	UCIP	Pipe	Crossing	DS_ID:24895 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 10-inch vitrified clay drainage pipe through levee at an unknown depth. Record was obtained from the City of Sacramento's kml file with approximate utility alignment. Entry Last Updated : 4/17/2021	UCIPAPR2021
374	0.57	0.57	Structure	Control Box	Crown	6 by 4ft electrical control box flush with levee crown. Entry Last Updated : 11/29/2017	LEVEELOG
80	0.57	0.57	UCIP	Conduit	Crossing	DS_ID:24896 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: Conduit group through floodwall. Entry Last Updated : 4/17/2021	UCIPAPR2021
73	0.57	0.57	Structure	Manhole Cover	Crown	30 inch diameter manhole. Entry Last Updated : 8/13/2020	USACEPI
72	0.58	0.58	Barrier	Metal	Crown	Steel bollards block access to pedestrian walkway. Entry Last Updated : 11/29/2017	LEVEELOG
84	0.58	0.58	Structure	Dock	Water Side	Entry Last Updated : 8/13/2020	GEILEVEELOG 14114
412	0.58	0.58	Structure	Control Box	Land Side	Fire hydrant and water control valves (2) on LS overbuilt section Entry Last Updated : 8/13/2020	USACEINSPECT
79	0.58	0.58	Ramp	Ramp	Water Side	Two gangplank ramps for Delta King. Entry Last Updated : 8/13/2020	USACEPI
375	0.58	0.58	Ramp	Ramp	Land Side	Concrete ramp crosses levee provides access across railroad tracks. Entry Last Updated : 11/29/2017	LEVEELOG
71	0.58	0.58	Structure	Sign	Water Side	Sign for Delta King on WS hinge. Mounted on two 12in diameter metal poles 10 ft tall Entry Last Updated : 8/13/2020	LEVEELOG
82	0.59	0.59	UCIP	Pipe	Crossing	DS_ID:24897 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 8 -10 inch pipe through levee. Entry Last Updated : 4/17/2021	UCIPAPR2021

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
77	0.59	0.59	Structure	Manhole Cover	Water Side	25in manhole cover in levee crown property of the City of Sacramento. Entry Last Updated : 11/29/2017	LEVEELOG		
423	0.59	0.59	Structure	Manhole Cover	Crown	30 inch diameter manhole Entry Last Updated : 8/13/2020	USACEINSPECT		
75	0.59	0.61	Structure	Building	Land Side	C.P. R.R. California Steamers building. Entry Last Updated : 8/13/2020	USACEPI		
382	0.61	0.61	Structure	Control Box	Crown	6 by 4ft electrical control box flush with levee crown. Entry Last Updated : 11/30/2017	LEVEELOG		
83	0.61	0.61	UCIP	Pipe	Crossing	DS_ID:24898 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: Sewer line through levee. Entry Last Updated : 4/17/2021	UCIPAPR2021		
379	0.62	0.62	Structure	Manhole Cover	Crown	24 in manhole cover in levee crown. Property of the City of Sacramento. Entry Last Updated : 11/30/2017	LEVEELOG		
377	0.62	0.62	Ramp	Ramp	Land Side	Wooden ramp on LS hinge of crown. Provides pedestrian access across railroad tracks. Entry Last Updated : 11/30/2017	LEVEELOG		
85	0.62	0.62	Wall	Retaining	Water Side	Large crack in the vertical concrete retaining wall near Station 11+00. Entry Last Updated : 11/27/2017	GEILEVEELOG		
380	0.62	0.62	Structure	Walkway	Water Side	Gangway for Hornblower River Cruises on WS hinge of slope. Entry Last Updated : 11/30/2017	LEVEELOG		
78	0.62	0.62	Structure	Manhole Cover	Land Side	30in manhole cover at LS hinge. Entry Last Updated : 11/30/2017	LEVEELOG		
424	0.62	0.66	Structure	Building	Water Side	Rio City Cafe. Entry Last Updated : 2/8/2021	USACEINSPECT 17508		
383	0.63	0.63	Structure	Building	Land Side	Public restroom structure LS of railroad track. Entry Last Updated : 11/30/2017	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
87	0.63	0.65	Fence	Wood	Land Side	4' wooden picket fence running parallel to railroad tracks on LS side. Entry Last Updated : 11/30/2017	LEVEELOG		
86	0.64	0.64	UCIP	Conduit	Crossing	DS_ID:24899 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: Group of conduits. Start 38.58169451, -121.5066352 End 38.581555, -121.506688 Entry Last Updated : 4/17/2021	UCIPAPR2021		
381	0.64	0.64	Structure	Manhole Cover	Crown	40in SMUD manhole cover in levee crown Entry Last Updated : 11/30/2017	LEVEELOG		
384	0.65	0.65	Structure	Control Box	Crown	6 by 4ft electrical control box flush with levee crown. Entry Last Updated : 11/30/2017	LEVEELOG		
385	0.66	0.66	Structure	Walkway	Land Side	Wooden covered walkway with wood benches LS of tracks. Entry Last Updated : 11/30/2017	LEVEELOG		
96	0.66	0.66	Ramp	Ramp	Water Side	Gangway access to floating dock. Entry Last Updated : 8/13/2020	USACEPI		
428	0.66	0.66	Structure	Building	Crown	Outer wall of Rio City Cafe is part of floodwall Entry Last Updated : 8/13/2020	USACEINSPECT		
89	0.67	0.69	Structure	Building	Land Side	Historic buildings along LS hinge of crown. Entry Last Updated : 11/30/2017	LEVEELOG		
429	0.67	0.67	Structure	Building	Crown	One building for Hornblower Cruises and events at LS of Wall Entry Last Updated : 8/13/2020	USACEINSPECT		
92	0.67	0.67	Structure	Mailbox	Land Side	Water main control valve. Entry Last Updated : 2/8/2021	USACEPI		
90	0.67	0.67	Structure	Control Box	Water Side	Metal control box on WS hinge. Box is 8ft tall and 10ft wide. Entry Last Updated : 8/13/2020	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
88	0.67	0.67	UCIP	Pipe	Crown	DS_ID:24900 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *DELETE* Fire hydrant visible on levee crown located in downtown Sacramento. Entry Last Updated : 4/17/2021	UCIPAPR2021		
437	0.67	0.71	Structure	Building	Water Side	Joe's Crab Shack Entry Last Updated : 8/13/2020	USACEINSPECT		
91	0.69	0.75	At Grade	Road / Highway	Land Side	Front St runs along LS hinge of crown. Entry Last Updated : 11/30/2017	LEEVELOG		
93	0.69	0.69	Structure	Manhole Cover	Crown	Sewer line manhole cover in crown. Entry Last Updated : 11/30/2017	LEEVELOG		
94	0.69	0.69	Structure	Manhole Cover	Crown	Three 24 in manhole covers in crown. Property of the City of Sacramento. Entry Last Updated : 8/13/2020	LEEVELOG		
95	0.70	0.72	Structure	Building	Land Side	Parking garage on LS. Entry Last Updated : 11/30/2017	LEEVELOG		
99	0.71	0.73	Wall	Flood	Water Side	Concrete floodwall with 5ft wrought iron fence along WS hinge of crown. Entry Last Updated : 8/13/2020	LEEVELOG		
97	0.71	0.71	Structure	Gate Valve	Land Side	Gas main and meter. PG&E. Entry Last Updated : 8/13/2020	USACEPI		
100	0.72	0.72	Structure	Manhole Cover	Land Side	24 in manhole cover on LS in road. Entry Last Updated : 11/30/2017	LEEVELOG		
447	0.72	0.72	Barrier	Concrete	Water Side	Concrete structure on WS slope. Entry Last Updated : 8/13/2020	USACEINSPECT		
101	0.73	0.73	Structure	Pipe Section	Water Side	Capped 3 in pipe protrudes from levee crown 1 ft. Unsure if it penetrates levee. Entry Last Updated : 8/13/2020	LEEVELOG		
446	0.73	0.73	Structure	Manhole Cover	Crown	Traffic communications manhole access point on LS of floodwall Entry Last Updated : 8/13/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
387	0.73	0.74	Fence	Metal	Crown	Metal railings on pedestrian ramp down to street crossing. Entry Last Updated : 11/30/2017	LEVEELOG		
103	0.74	0.74	UCIP	Pipe	Crossing	DS_ID:24905 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: Corrugated metal drainage pipe through floodwall visible on waterside (WS). Entry Last Updated : 4/17/2021	UCIPAPR2021		
102	0.74	0.74	Structure	Control Box	Land Side	Traffic control, SMUD, and other utility vaults on crown and LS. Entry Last Updated : 8/13/2020	USACEPI		
106	0.74	0.75	Structure	Bridge	Crossing	Tower bridge crosses the levee above the crown elevation, Capitol Avenue. Entry Last Updated : 2/8/2021	GEILEVEELOG 603		
109	0.74	0.74	Structure	Building	Water Side	Warehouse along the waterward side of the levee crown. Entry Last Updated : 11/27/2017	GEILEVEELOG		
397	0.75	0.82	Structure	Dock	Water Side	Floating dock and steel piles in river. Entry Last Updated : 11/30/2017	LEVEELOG		
110	0.75	0.75	Structure	Manhole Cover	Crown	Manhole and three small covers (possibly for valve access). Bell Systems manhole cover. Entry Last Updated : 2/8/2021	USACEPI		
107	0.76	1.15	Structure	Pole - Light	Water Side	Light pole line along pedestrian walkway. Entry Last Updated : 11/30/2017	GEILEVEELOG		
391	0.76	0.93	Structure	Walkway	Crown	Beginning of Riverfront Promenade. Concrete surface lined with metal railing and decorative light poles on WS. Lined with landscaping and decorative concrete planters on the LS. Metal benches and bike racks. Entry Last Updated : 8/13/2020	LEVEELOG		
111	0.76	0.77	Structure	Building	Land Side	Embassy Suites Entry Last Updated : 8/13/2020	LEVEEINSPECTION		
393	0.77	0.77	Structure	Tank	Land Side	Fire hydrant on LS hinge. Entry Last Updated : 11/30/2017	LEVEELOG		
395	0.77	0.92	At Grade	Railroad	Land Side	Railroad tracks have concrete paving around them. Entry Last Updated : 11/30/2017	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
396	0.78	0.78	Structure	Control Box	Land Side	Electric control box at LS. Entry Last Updated : 11/30/2017	LEVEELOG		
466	0.78	0.84	Wall	Flood	Water Side	Floodwall changes from concrete to sheet pile at this location Entry Last Updated : 8/13/2020	USACEINSPECT		
476	0.79	0.79	Structure	Gate Valve	Land Side	Water main control valve Entry Last Updated : 8/13/2020	USACEINSPECT		
468	0.79	0.79	Ramp	Ramp	Water Side	Gangway access to floating dock Entry Last Updated : 8/13/2020	USACEINSPECT		
112	0.80	0.80	UCIP	Pipe	Crossing	DS_ID:21597 EP_NO: 15263 Crossing Status: Not Found FIELD_STRUCT_DESC: 42-inch water main relocated approximately 20 feet west from abandoned 42-inch pipe. Line runs parallel to levee at approximately 3 feet below crown. Line is encased in 51 inch steel casing pipe. Project referred to as Front St. Water Main Relocation. (relocate existing 42-inch and 12-inch water main about 25 feet waterward of the existing alignment authorized under Permit 15263, 1990 - City of Sacramento) Entry Last Updated : 4/17/2021	UCIPAPR2021 15263		
113	0.81	0.81	UCIP	Pipe	Crossing	DS_ID:24908 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: Cluster of conduits through floodwall visible from waterside (WS). Entry Last Updated : 4/17/2021	UCIPAPR2021		
117	0.82	0.82	Structure	Tank	Land Side	Fire hydrant. Entry Last Updated : 2/8/2021	USACEPI		
185	0.82	1.10	At Grade	Road / Highway	Land Side	Front St runs parallel to levee on LS hinge. Entry Last Updated : 12/5/2017	LEVEELOG		
118	0.83	0.83	Ramp	Ramp	Land Side	Ramp to Neasham Street with pipe gate. Entry Last Updated : 11/27/2017	GEILEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

120	0.84	0.84	UCIP	Pipe	Crossing	DS_ID:21594 EP_NO: 18171 Crossing Status: Not Found FIELD_STRUCT_DESC: *DELETE RECORD* To replace existing 12-inch-diameter, 692-foot-long steel water pipe with a 14-inch-diameter steel water pipe on the left (east) bank levee of the Sacramento River. Entry Last Updated : 4/17/2021	UCIPAPR2021 18171
-----	------	------	------	------	----------	--	----------------------

182	0.84	1.15	Wall	Flood	Water Side	Concrete floodwall along Riverfront promenade. Entry Last Updated : 12/5/2017	LEVEELOG
-----	------	------	------	-------	------------	--	----------

119	0.84	0.84	Structure	Manhole Cover	Crown	PG&E 36 in. dia. Manhole. Entry Last Updated : 2/8/2021	USACEPI
-----	------	------	-----------	---------------	-------	--	---------

121	0.84	0.84	UCIP	Pipe	Crossing	DS_ID:21562 EP_NO: 5695 Crossing Status: Found FIELD_STRUCT_DESC: [O Street Outfall] 30-inch concrete encased drainage pipe through the levee, 6.2 feet below the crown. Gate valves and siphon breaker in concrete box in the waterside (WS) shoulder. Concrete headwall on the WS. Pump on the landside (LS). Ramp on LS "O" Street. (30-inch pipe authorized under Permit No. 5695-A, 1970 - State of California, Department of Public Works Division of Highways [Caltrans]) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 5695
-----	------	------	------	------	----------	--	---------------------

125	0.90	0.90	UCIP	Pipe	Land Side to Water Side	DS_ID:21563 EP_NO: 5687 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 52] 1 of 3: 30-inch concrete encased drainage pipe through the levee, 6.2 feet below the levee crown. Gate valves and air relief valves in concrete box on the waterside (WS) slope. Concrete splash apron and "U" headwall on the WS. Flap gates on the WS. Rock riprap on the WS. (three 30-inch pipes authorized under Permit No. 5687, 1967 - State of California, Deptment of Public Works, Division of Highways [Caltrans]; revised permit to delete permit conditions 15 and 16 under Permit No. 5687-A, 1967 - Caltrans; name change - permit supplements Permit No. 5687 and 5687-A, new owner is City of Sacramento change authorized under Permit No. 5687-1, 2016 - City of Sacramento) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 5687
-----	------	------	------	------	-------------------------	---	---------------------

108	0.90	0.90	Structure	Stairs	Land Side	"O" street runs perpendicular to levee on LS. Entry Last Updated : 11/30/2017	LEVEELOG 18405
-----	------	------	-----------	--------	-----------	--	-------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

126	0.91	0.91	UCIP	Pipe	Land Side to Water Side	DS_ID:21626 EP_NO: 5687 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 52] 2 of 3: 30-inch concrete encased drainage pipe through the levee, 6.2 feet below the levee crown. Gate valves and air relief valves in concrete box on the waterside (WS) slope. Concrete splash apron and "U" headwall on the WS. Flap gates an the WS. Rock riprap on the WS. (three 30-inch pipes authorized under Permit No. 5687, 1967 - State of California, Deptment of Public Works, Division of Highways [Caltrans]; revised permit to delete permit conditions 15 and 16 under Permit No. 5687-A, 1967 - Caltrans; name change - permit supplements Permit No. 5687 and 5687-A, new owner is City of Sacramento change authorized under Permit No. 5687-1, 2016 - City of Sacramento) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 5687
-----	------	------	------	------	-------------------------	---	---------------------

127	0.91	0.91	UCIP	Pipe	Land Side to Water Side	DS_ID:21627 EP_NO: 5687 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 52] 3 of 3: 30-inch concrete encased drainage pipe through the levee, 6.2 feet below the levee crown. Gate valves and air relief valves in concrete box on the waterside (WS) slope. Concrete splash apron and "U" headwall on the WS. Flap gates an the WS. Rock riprap on the WS. (three 30-inch pipes authorized under Permit No. 5687, 1967 - State of California, Deptment of Public Works, Division of Highways [Caltrans]; revised permit to delete permit conditions 15 and 16 under Permit No. 5687-A, 1967 - Caltrans; name change - permit supplements Permit No. 5687 and 5687-A, new owner is City of Sacramento change authorized under Permit No. 5687-1, 2016 - City of Sacramento) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 5687
-----	------	------	------	------	-------------------------	---	---------------------

115	0.91	0.91	Ramp	Ramp	Land Side	Pedestrian ramp on LS hinge. Entry Last Updated : 8/14/2020	LEEVELOG 18405
-----	------	------	------	------	-----------	--	-------------------

122	0.92	0.92	Structure	Control Box	Crown	(2) 2.5' x 1.5' SMUD/Electrical control boxes flush with ground. Entry Last Updated : 11/30/2017	LEEVELOG
-----	------	------	-----------	-------------	-------	---	----------

28	0.92	1.15	Fence	Metal	Water Side	3.5' metal and cable fence lining crown on LS and WS hinge. Entry Last Updated : 2/8/2021	LEEVELOG 18405
----	------	------	-------	-------	------------	--	-------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
124	0.92	1.15	Fence	Metal	Land Side	3.5' metal and cable fence lining crown on LS and WS hinge. Entry Last Updated : 11/30/2017	LEVEELOG 18405		
400	0.93	0.93	Structure	Control Box	Crown	Electrical control box with meter on crown. Entry Last Updated : 11/30/2017	LEVEELOG		
129	0.93	0.93	Structure	Control Box	Crown	3 green irrigation control boxes on crown. Entry Last Updated : 11/30/2017	LEVEELOG		
128	0.93	1.15	At Grade	Bikepath	Crown	Concrete pedestrian walkway/bikeway on crown with metal/cable fencing and light poles. Entry Last Updated : 2/8/2021	LEVEELOG 18405		
403	0.97	0.97	Structure	Manhole Cover	Land Side	Three 30 in manhole cover on LS hinge. Entry Last Updated : 11/30/2017	LEVEELOG		
145	0.97	1.08	Aerial	High Voltage	Land Side	Overhead powerline runs parallel to levee on the LS of Front Street. Entry Last Updated : 12/5/2017	LEVEELOG		
131	0.97	0.97	Structure	Control Box	Land Side	Electrical boxes on LS overbuilt area. Entry Last Updated : 2/8/2021	USACEPI		
134	0.98	0.98	UCIP	Pipe	Crossing	DS_ID:21595 EP_NO: 15189 Crossing Status: Not Found FIELD_STRUCT_DESC: 16-inch drainage pipe of unknown material to remove surface runoff from Interstate Highway 5. The pipeline extends from dewatering wells, located landside (LS) of the levee section, through the levee section and seawall to the channel. A flap gate is located on the discharge end of the pipeline. Reinforced concrete spillway on waterside (WS) at the discharge end of the pipeline. (16-inch pipe authorized under Permit No. 15189, 1992 - State Department of Transportation) Entry Last Updated : 4/17/2021	UCIPAPR2021 15189		
497	0.98	0.98	Structure	Walkway	Water Side	Steel grate pier area on ten steel piles. Floating bumpers in piles. Entry Last Updated : 2/8/2021	USACEINSPECT 18405		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

136	0.98	0.98	UCIP	Pipe	Crossing	DS_ID:21603 EP_NO: 3122 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 1 of 2: 36-inch reinforced concrete drainage pipe through the levee, 6.8 feet below the levee crown. Pipe encased in concrete, 6 inches thick in the open cut. Reinforced concrete box 6-feet 9-inches by 14-feet in size against the landside (LS) of the concrete wall. Gate valves and air relief valve siphon breakers placed on top of the pipes inside the reinforced concrete box. Reinforced concrete headwall and apron on waterside (WS) end of the pipes. Pipe has been plugged, year unknown. (one 36-inch pipe and one 26-inch pipe authorized under Permit No. 3122, City of Sacramento - 1960; abandoned existing 36-inch and 26-inch pipes and installed three 30-inch pipes authorized under Permit No. 5687, 1970 - State of California, Department of Public Works, Division of Highways) Entry Last Updated : 4/17/2021	UCIPAPR2021 3122 5687
-----	------	------	------	------	----------	---	-----------------------------

137	0.99	0.99	UCIP	Pipe	Crossing	DS_ID:21655 EP_NO: 3122 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 2 of 2: 26-inch reinforced concrete drainage pipe through the levee, 6.8 feet below the levee crown. Pipe encased in concrete, 6 inches thick in the open cut. Reinforced concrete box 6-feet 9-inches by 14-feet in size against the landside (LS) of the concrete wall. Gate valves and air relief valve siphon breakers placed on top of the pipes inside the reinforced concrete box. Reinforced concrete headwall and apron on waterside (WS) end of the pipes. Pipe has been plugged, year unknown. (one 36-inch pipe and one 26-inch pipe authorized under Permit No. 3122, City of Sacramento - 1960; abandoned existing 36-inch and 26-inch pipes and installed three 30-inch pipes authorized under Permit No. 5687, 1970 - State of California, Department of Public Works, Division of Highways) Entry Last Updated : 4/17/2021	UCIPAPR2021 3122 5687
-----	------	------	------	------	----------	---	-----------------------------

141	1.01	1.01	Structure	Monitoring Well	Crown	Water well cover 8 in. in diameter. Entry Last Updated : 2/8/2021	USACEPI
-----	------	------	-----------	-----------------	-------	--	---------

130	1.03	1.03	Structure	Tank	Land Side	Fire hydrant on LS hinge of crown. Entry Last Updated : 8/14/2020	LEVEELOG
-----	------	------	-----------	------	-----------	--	----------

132	1.04	1.04	Structure	Control Box	Land Side	Traffic signal control box on LS hinge of crown. Entry Last Updated : 11/30/2017	LEVEELOG
-----	------	------	-----------	-------------	-----------	---	----------

135	1.04	1.04	Structure	Manhole Cover	Land Side	Two 24 in manhole covers in road at LS hinge. Entry Last Updated : 11/30/2017	LEVEELOG
-----	------	------	-----------	---------------	-----------	--	----------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
142	1.05	1.05	Structure	Pole - Utility	Land Side	Traffic control light on LS hinge of crown. Entry Last Updated : 12/5/2017	LEVEELOG		
144	1.06	1.06	Barrier	Concrete	Land Side	Two large concrete blocks 4x4x8 on LS hinge of crown with 7 control boxes flush with crown. Entry Last Updated : 12/5/2017	LEVEELOG		
503	1.07	1.07	Structure	Control Box	Land Side	Three electrical (2) boxes on LS overbuilt area on far side of Front St. Entry Last Updated : 8/14/2020	USACEINSPECT		
147	1.08	1.08	Structure	Control Box	Land Side	Seven control boxes on LS hinge of crown. Entry Last Updated : 12/5/2017	LEVEELOG		
511	1.09	1.09	Structure	Dock	Water Side	Metal dock structure with 5 steel piers. Entry Last Updated : 2/8/2021	USACEINSPECT 18405		
146	1.10	1.10	Ramp	Ramp	Land Side	Ramp on LS hinge of crown. Provides access across railroad tracks, Front St and pedestrian and bike walkway crosses I-5 Entry Last Updated : 12/5/2017	LEVEELOG 18405		
510	1.10	1.10	Miscellaneous	Irrigation	Land Side	Irrigation, drinking fountains, valves at LS of wall. Irrigation does not appear functional. Entry Last Updated : 2/8/2021	USACEINSPECT 18405		
181	1.10	1.10	Structure	Control Box	Land Side	Large railroad control box and two crossing signals on LS hinge of crown. Entry Last Updated : 12/5/2017	LEVEELOG		
148	1.10	1.10	Aerial	High Voltage	Land Side	Overhead power on LS hinge of crown. Entry Last Updated : 12/5/2017	LEVEELOG		
149	1.11	1.15	Structure	Park	Land Side	Park on LS hinge of crown. Landscaping, metal art structure, benches, planters, and concrete pad. Entry Last Updated : 2/8/2021	LEVEELOG 18405		
520	1.15	1.15	Structure	Control Box	Land Side	RR signal control box Entry Last Updated : 8/14/2020	USACEINSPECT		
184	1.15	1.15	Ramp	Ramp	Land Side	Ramp on LS hinge of crown. Crosses railroad and leads to dirt lot on LS hinge. Entry Last Updated : 12/5/2017	LEVEELOG 18405		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

138	1.16	1.73	At Grade	Bikepath	Crown	Bikepath runs on crown. Entry Last Updated : 12/5/2017	LEVEELOG
-----	------	------	----------	----------	-------	---	----------

139	1.16	1.16	Structure	Control Box	Crown	2in by 2in control box flush with levee. Related to railroad. "Safe Train" Entry Last Updated : 8/14/2020	LEVEELOG
-----	------	------	-----------	-------------	-------	---	----------

152	1.22	1.25	Fence	Chain Link	Land Side	Five foot high chain link fence on top of five foot high retaining wall along LS of levee crown. Entry Last Updated : 2/8/2021	USACEPI
-----	------	------	-------	------------	-----------	---	---------

526	1.22	1.25	Structure	Headwall	Water Side	Ranney Well discharge pipe capped off. 100 ft. wide outfall structure Entry Last Updated : 8/14/2020	USACEINSPECT 5140
-----	------	------	-----------	----------	------------	---	----------------------

154	1.23	1.23	UCIP	Pipe	Crossing	DS_ID:21566 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 24-inch pipe at low elevation plugged by the City of Sacramento, 1965. [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	--	-------------

158	1.24	1.24	UCIP	Pipe	Crossing	DS_ID:21565 EP_NO: 5140 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 30-inch reinforced concrete condensing water pipe sleeved through 40-inch diameter pipe through the levee, 5 feet below the levee crown. Annular space between 30-inch pipe and 40-inch pipe grouted. Anchor blocks on both ends, concrete pipes under pads over pipe under railroad. Cap on the waterside (WS) end. A 1.5-foot thick by 8-foot high by 8-foot wide reinforced concrete headwall supported on a 2-foot thick by 5.5-foot wide by 12-foot long concrete footing. An 8-foot high by 64-foot wide apron constructed around the waterside (WS) end of the pipe at the WS shoulder of the levee. 18-inch temporary diameter welded steel pipe sleeved through existing 30 inch used to convey water from construction site. (30-inch pipe authorized under Permit No. 5140, 1966 - State of California-Department of General Services, abandonment of 30-inch pipe request as part of the Central Plant Renovation Project #113072 Outfall and Pipeline Abandonment at the Ranney Well Site Letter of Authorization (2015); 18-inch pipe sleeved through existing 30-inch pipe authorized under Permit No. 5745, 1967 - Ranney Method Western Corporation) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 5140
-----	------	------	------	------	----------	---	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
140	1.26	1.31	Wall	Retaining	Land Side	Two foot high retaining wall at LS toe. Entry Last Updated : 12/5/2017	LEVEELOG		
529	1.26	1.31	Fence	Chain Link	Land Side	Chain link fence along LS toe of RR embankment Entry Last Updated : 8/14/2020	USACEINSPECT		
153	1.29	1.29	Structure	Pole - Light	Land Side	Light pole at the LS toe. Entry Last Updated : 12/5/2017	LEVEELOG		
530	1.31	1.35	Wall	Retaining	Land Side	Five foot high chain link fence on top of five foot high retaining wall along LS of levee crown. Does not appear to cut into prism Entry Last Updated : 8/24/2020	USACEINSPECT		
163	1.31	1.40	Structure	Building	Land Side	PG&E gas plant on the landward side, cyclone fence along the landward slope. Entry Last Updated : 11/27/2017	GEILEVEELOG		
534	1.33	1.33	Structure	Monitoring Well	Land Side	Three monitoring wells with 15 in. cover along fence line. One on east of fence, two to west of fence. Entry Last Updated : 8/14/2020	USACEINSPECT		
537	1.35	1.40	Fence	Chain Link	Land Side	Six foot high chain link fence within LS easement Entry Last Updated : 8/24/2020	USACEINSPECT		
165	1.36	1.36	UCIP	Pipe	Crossing	DS_ID:22482 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* Two 8-inch gas lines of unknown material through levee and under channel to opposite levee. Pipes were grouted for the entire length, then cutoff on the exposed portion of the pipe on the left bank, per permit records dated 10/18/1988. Abandoned pipes: 8 inch pipe, 10.3 feet below the crown; three 6-inch pipes 8.6 feet, 7.6 feet and 25 feet below the crown; 4-inch pipe 8.5 feet below the crown; 2-inch pipe 6.6 feet below the crown; 16 inch pipe sleeved through 24 inch pipe 25 feet below crown. The abandoned pipes through the levee section are grouted and steel plates are welded on both ends. (two 8-inch lines were installed under unknown Permit No., line was installed in 1931; two 8-inch lines were abandoned (grouted) under Permit No. 14732, 1988 - Pacific Gas and Electric Company [PG&E]) Entry Last Updated : 4/17/2021	UCIPAPR2021		
155	1.36	1.36	Mark	Marker	Land Side	Wooden railroad marker on LS hinge of crown. Entry Last Updated : 12/5/2017	LEVEELOG		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
157	1.38	1.38	At Grade	Railroad	Land Side	Wooden railroad platform at LS hinge of crown. Entry Last Updated : 12/5/2017	LEVEELOG		
167	1.40	1.40	UCIP	Pipe	Crossing	DS_ID:21567 EP_NO: 2384 Crossing Status: Not Found FIELD_STRUCT_DESC: *NOT THROUGH LEVEE* Two 12-inch steel gas mains run parallel to landside toe. Sign for the gas pipeline is located on the landside (LS) berm. In case of an emergency related to this crossing PG&E has identified the following contact: PG&E's local pipeline engineer, Mike Aronoff, at (916) 307-9472 (cell) and Gas Control (North) 800-442-4743. For non-emergency issues please contact the local PG&E Gas Pipeline Operations & Maintenance (GPOM) Supervisors for the Sacramento region, David Wade at (209) 639-1039 (cell) or Ron Hicks at (916) 396-9038 (cell). (two 12-inch lines authorized under Permit No. 2384, 1956 - Pacific Gas and Electric Company [PG&E]; 12-inch line across the levee and between W and X Streets, line encased within a 15-inch corrugated metal pipe under the railroad tracks work authorized under Permit No. 2371, 1956 - PG&E) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 2384		
168	1.40	1.40	UCIP	Pipe	Crossing	DS_ID:21592 EP_NO: 6283 Crossing Status: Not Found FIELD_STRUCT_DESC: *DELETE RECORD* 2 temporary 24 inch pipes to be used for dredge material. Pipes were removed 10/30/1969 according to inspector's notes. Entry Last Updated : 4/17/2021	UCIPAPR2021 6283		
159	1.40	1.52	Fence	Chain Link	Land Side	Chain link at LS toe and runs up to LS hinge and back down to LS toe. Fence encloses City of Sacramento Pioneer Reservoir and Chemical Feed Facility as well as pipe that crosses through levee. Entry Last Updated : 8/14/2020	LEVEELOG		
160	1.40	1.40	Structure	Manhole Cover	Land Side	20 in manhole cover at LS toe. Entry Last Updated : 12/5/2017	LEVEELOG		
170	1.41	1.41	UCIP	Pipe	Crossing	DS_ID:21580 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [SUMP 1] 1 of 3: 6-inch steel water line through the levee, 8 feet below the crown. Gate valves located on the waterside (WS) slope. Manhole located on landside (LS) berm. [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

171	1.41	1.41	UCIP	Pipe	Crossing	DS_ID:21969 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [SUMP 1] 2 of 3: 60-inch concrete sewer line through the levee at low elevation. Slide gate inside concrete well located on the waterside (WS) slope. Manhole located on landside (LS) berm. Discharge gate located on the WS. Multiple manholes are located on LS berm. [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 12196
-----	------	------	------	------	----------	---	----------------------

173	1.41	1.41	UCIP	Pipe	Crossing	DS_ID:21968 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: [SUMP 1] 3 of 3: 8-inch cast iron pipe through levee, 8 feet below the crown. [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	--	-------------

177	1.43	1.43	UCIP	Pipe	Crossing	DS_ID:22483 EP_NO: 12196 Crossing Status: Found FIELD_STRUCT_DESC: [Pioneer Outfall] 1 of 2: 42-inch reinforced concrete water pipe through levee, 10 feet below the levee crown. Crossing is a wash water intake pipe used to clean out the larger pipe. Line extends approximately 145 feet from the intake to the outfall valve structure located on the waterside (WS) shoulder of the levee. Pipe is skewed approximately 12 degrees upstream. Water Intake structure has a screen located on the WS intake. WS slope is armored by rock slope protection. Rock slope protection perimeter exists at river intake. Stairway is located on the landside (LS). (42-inch pipe was installed under Permit No. 12196, 1981 - Sacramento Regional County Sanitation District; pipe was relined under Permit No. 16611, 1996 - City of Sacramento, Department of Utilities) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 12196
-----	------	------	------	------	----------	---	----------------------

543	1.43	1.43	Structure	Stairs	Land Side	120 inch diameter concrete pipe passing under levee. Stairs on LS slope. Includes access point in levee crown Entry Last Updated : 8/14/2020	USACEINSPECT 12196
-----	------	------	-----------	--------	-----------	---	-----------------------

161	1.43	1.43	Structure	Vent	Water Side	Two 20 in vents on WS hinge of crown. Entry Last Updated : 12/5/2017	LEVEELOG 12196
-----	------	------	-----------	------	------------	---	-------------------

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

178	1.43	1.43	UCIP	Pipe	Crossing	DS_ID:21569 EP_NO: 12196 Crossing Status: Found FIELD_STRUCT_DESC: [Pioneer Outfall] 2 of 2: 120-inch reinforced concrete outfall pipe through the levee, 3 feet below the crown. Pipe extends approximately 117 feet from the discharge point to a reinforced concrete outfall valve structure located on the waterside (WS) shoulder. WS slope is armored by rock slope protection. Rock slope protection perimeter exists at outlet. (120-inch pipe installed under Permit No. 12196, 1977 - Sacramento Regional County Sanitation District) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 12196
-----	------	------	------	------	----------	---	----------------------

549	1.53	1.57	Structure	Bridge	Crossing	Interstate 50 bridge. Includes six reinforced concrete piers approx. 5 ft. by 10 ft. Entry Last Updated : 8/14/2020	USACEINSPECT
-----	------	------	-----------	--------	----------	--	--------------

180	1.53	1.57	Fence	Chain Link	Land Side	Chain link fence (5 feet high). Entry Last Updated : 8/14/2020	USACEPI
-----	------	------	-------	------------	-----------	---	---------

162	1.54	1.57	Structure	Pad	Land Side	Asphalt parking lot with landscaping for city facility at LS toe. Entry Last Updated : 12/5/2017	LEVEELOG
-----	------	------	-----------	-----	-----------	---	----------

183	1.57	1.57	Structure	Manhole Cover	Land Side	PG&E gas line access vault for 24 in. HP. Entry Last Updated : 8/14/2020	USACEPI
-----	------	------	-----------	---------------	-----------	---	---------

116	1.59	1.59	UCIP	Pipe		DS_ID:21596 EP_NO: 6345 Crossing Status: Not Found FIELD_STRUCT_DESC: PERMIT CANCELLED----Two temporary 24-inch dredge pipes through levee to the adjacent spoil area. (Permit No. 6345, M. L. Dubach, Inc-1970) Entry Last Updated : 4/17/2021	UCIPAPR2021 6345
-----	------	------	------	------	--	---	---------------------

187	1.59	1.59	UCIP	Pipe	Crossing	DS_ID:21610 EP_NO: 6627 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 34-inch steel discharge pipe through levee, 3 feet below the levee crown. (34-inch pipe authorized under Permit No. 6627, C. K. Moseman Construction Co., temporary pipe) Entry Last Updated : 4/17/2021	UCIPAPR2021 6627
-----	------	------	------	------	----------	--	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

189	1.59	1.59	UCIP	Pipe	Crossing	DS_ID:21558 EP_NO: 2371 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch gas line of unknown material through the levee, 5 feet below the levee crown. Gas pipeline sign on the waterside (WS) slope and rectangular concrete box is located on the WS berm. In case of an emergency related to this crossing PG&E has identified the following contact: PG&E's local pipeline engineer, Mike Aronoff, at (916) 307-9472 (cell) and Gas Control (North) 800-442-4743. For non-emergency issues please contact the local PG&E Gas Pipeline Operations & Maintenance (GPOM) Supervisors for the Sacramento region, David Wade at (209) 639-1039 (cell) or Ron Hicks at (916) 396-9038 (cell). (12-inch line authorized under Permit No. 2371, 1959 - Pacific Gas and Electric Company [PG&E]) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 2371
-----	------	------	------	------	----------	--	---------------------

190	1.59	1.59	UCIP	Pipe	Crossing	DS_ID:24909 EP_NO: 2371 Crossing Status: Indicator Found FIELD_STRUCT_DESC: Gas line through levee. In case of an emergency related to this crossing PG&E has identified the following contact: PG&E's local pipeline engineer, Mike Aronoff, at (916) 307-9472 (cell) and Gas Control (North) 800-442-4743. For non-emergency issues please contact the local PG&E Gas Pipeline Operations & Maintenance (GPOM) Supervisors for the Sacramento region, David Wade at (209) 639-1039 (cell) or Ron Hicks at (916) 396-9038 (cell). (12-inch line authorized under Permit No. 2371, 1959 - Pacific Gas and Electric Company [PG&E]) Entry Last Updated : 4/17/2021	UCIPAPR2021 2371
-----	------	------	------	------	----------	---	---------------------

166	1.59	1.59	Structure	Sign	Water Side	Large sign with steel posts, "Gas line-no dredging". Entry Last Updated : 2/8/2021	LEVEELOG
-----	------	------	-----------	------	------------	---	----------

191	1.60	1.60	Ramp	Ramp	Water Side	Ramp on the waterward slope. Entry Last Updated : 11/27/2017	GEILEVEELOG
-----	------	------	------	------	------------	---	-------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

194	1.61	1.61	UCIP	Pipe	Crossing	DS_ID:21617 EP_NO: 14732 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch natural gas line of unknown material under the levee and channel at a depth of 25 feet minimum. In case of an emergency related to this crossing PG&E has identified the following contact: PG&E's local pipeline engineer, Mike Aronoff, at (916) 307-9472 (cell) and Gas Control (North) 800-442-4743. For non-emergency issues please contact the local PG&E Gas Pipeline Operations & Maintenance (GPOM) Supervisors for the Sacramento region, David Wade at (209) 639-1039 (cell) or Ron Hicks at (916) 396-9038 (cell). (24-inch line authorized under Permit No. 14732, 1988 - Pacific Gas and Electric Company [PG&E]) Entry Last Updated : 4/17/2021	UCIPAPR2021 14732
553	1.61	1.70	Fence	Chain Link	Land Side	Chain link fence at LS toe Entry Last Updated : 8/14/2020	USACEINSPECT
169	1.62	1.62	Structure	Control Box	Water Side	7 concrete control boxes, flush with ground at gas line crossing point on WS . Entry Last Updated : 12/5/2017	LEVEELOG
554	1.62	1.70	Fence	Chain Link	Water Side	Chain link fence (5 feet high) Entry Last Updated : 8/14/2020	USACEINSPECT
562	1.63	1.63	Structure	Post	Water Side	Abandoned wood sign post Entry Last Updated : 8/14/2020	USACEINSPECT
198	1.64	1.64	UCIP	Pipe	Crossing	DS_ID:21571 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: Two 6-inch pipes and one 18-inch pipe through the levee, 2.0 feet below the crown, to Standard Oil Co., Bulk Plant. [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021
175	1.66	1.66	Structure	Monitoring Well	Land Side	Monitoring well at LS toe. Entry Last Updated : 12/5/2017	LEVEELOG 17185
199	1.66	1.66	Structure	Tank	Land Side	Storage tanks on landward side. Entry Last Updated : 11/27/2017	GEILEVEELOG 17185

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

205	1.66	1.66	UCIP	Pipe	Crossing	DS_ID:21572 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: One 2-inch pipe sleeved through a 10-inch pipe and two 6-inch pipes sleeved through two 8-inch pipes. Casing pipes are 4.0 feet below the crown. [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	--	-------------

179	1.69	1.69	Structure	Pole - Light	Land Side	2 steel light poles for Chevron storage tank area. Entry Last Updated : 12/5/2017	LEVEELOG
-----	------	------	-----------	--------------	-----------	--	----------

188	1.70	1.70	Gate	Metal	Crown	Cross fence, pipe gate. (Lock No. A-478) Entry Last Updated : 11/27/2017	GEILEVEELOG
-----	------	------	------	-------	-------	---	-------------

203	1.70	1.70	Fence	Chain Link	Water Side	Chain link fence (along WS hinge for 150 ft. south and along WS toe to north). Entry Last Updated : 8/14/2020	USACEPI
-----	------	------	-------	------------	------------	--	---------

209	1.70	1.70	UCIP	Pipe	Water Side	DS_ID:21615 EP_NO: 17185 Crossing Status: Found FIELD_STRUCT_DESC: *REMOVED* oil tanks, holding racks, underground pipes, buildings and associated concrete slabs, footings, and foundations from the left bank of the Sacramento River. Demo site located on waterward berm from LM 1.68 (38.56893227, -121.5158786) to LM 1.74 (38.568074, -121.5160597). Demolition acceptance form signed November 2000. Exceptions or remaining features are present: 1. product piping and conduits through levee on the east side of site, abandoned in place, 2. existing electrical house located at the southeast corner of the property, 3. active conduits coming from existing electrical house and proceeding west approximately 30 feet, then south under Broadway to Tosco's active tanks located south of Broadway, and 4. 16 wooden piles 10 feet below ground surface in the middle of the site (former Tank #5009 area) (remove oil tanks, holding racks, underground pipes, buildings and associated concrete slabs, footings, foundations, and abandoning 8 or more pipe through the levee work authorized under Permit No. 17185, 2000 - Tosco Corporation/BHL Industries, Inc.) Entry Last Updated : 4/17/2021	UCIPAPR2021 17185
-----	------	------	------	------	------------	--	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

210	1.70	1.70	UCIP	Pipe	Crossing	DS_ID:21604 EP_NO: 18009 Crossing Status: Found FIELD_STRUCT_DESC: Ozone Injection and Soil Vapor Extraction Treatment System for Former Tosco Bulk Fuel Terminal #3493. To authorize and retain (for approximately 5 years) twenty-three 2 to 4-inch-diameter extraction wells and thirty-six 2-inch-diameter ozone wells; to excavate approximately 2,050 linear-feet of trench and install required PVC piping and electrical conduits from the wells to main and sub-compounds with necessary equipment to complete an ozone injection and soil vapor extraction treatment system on the overflow area of the left (east) bank levee of the Sacramento River. (authorized and retail (for about 5 years) twenty-three 2 to 4-inch extraction wells and thirty-six 2-inch ozone wells, and additional work authorized under Permit No. 18009, 2006 - Conoco Phillips) Entry Last Updated : 4/17/2021	UCIPAPR2021 18009
-----	------	------	------	------	----------	---	----------------------

186	1.73	1.73	Mark	Survey	Water Side	DWR survey marker at WS hinge of crown in remediation site on north side of paved ramp. Entry Last Updated : 12/6/2017	LEVEELOG
-----	------	------	------	--------	------------	---	----------

192	1.73	1.73	Ramp	Ramp	Water Side	Paved access ramp to remediation site along WS of levee. Entry Last Updated : 2/8/2021	LEVEELOG
-----	------	------	------	------	------------	---	----------

196	1.73	1.73	Structure	Tank	Land Side	Fire hydrant at LS hinge. Entry Last Updated : 2/8/2021	USACEPI
-----	------	------	-----------	------	-----------	--	---------

201	1.73	1.73	Structure	Control Box	Crown	Railroad crossing signals and control box on levee crown. Entry Last Updated : 12/6/2017	LEVEELOG
-----	------	------	-----------	-------------	-------	---	----------

204	1.73	1.73	Aerial	High Voltage	Crossing	Overhead powerline crosses levee over crown. Entry Last Updated : 12/6/2017	LEVEELOG
-----	------	------	--------	--------------	----------	--	----------

219	1.74	1.74	UCIP	Pipe	Crossing	DS_ID:21573 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: Eight pipes varying from 2.5-inches to 16 inches in diameter through the levee above flood plane. [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	--	-------------

32	1.74	1.74	Structure	Pole - Utility	Land Side	Wooden utility poles on both LS and WS of levee Entry Last Updated : 2/8/2021	LEVEELOG
----	------	------	-----------	----------------	-----------	--	----------

577	1.74	1.74	Structure	Pole - Utility	Water Side	Wooden utility poles on both LS and WS of levee Entry Last Updated : 8/24/2020	USACEINSPECT
-----	------	------	-----------	----------------	------------	---	--------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

220	1.74	1.74	UCIP	Pipe	Crossing	DS_ID:24910 EP_NO: 1419 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 3-inch gas main through the east levee of the Sacramento River approximately 3 feet below crown. In case of an emergency related to this crossing PG&E has identified the following contact: PG&E's local pipeline engineer, Mike Aronoff, at (916) 307-9472 (cell) and Gas Control (North) 800-442-4743. For non-emergency issues please contact the local PG&E Gas Pipeline Operations & Maintenance (GPOM) Supervisors for the Sacramento region, David Wade at (209) 639-1039 (cell) or Ron Hicks at (916) 396-9038 (cell). (3-inch line authorized under Permit No. 1419, 1949 - Pacific Gas and Electric Company [PG&E], PG&E has install date of 1976) Entry Last Updated : 4/17/2021	UCIPAPR2021 1419
-----	------	------	------	------	----------	--	---------------------

195	1.74	1.74	Ramp	Ramp	Water Side	Paved access ramp to remediation site along WS of levee. Entry Last Updated : 2/8/2021	USACEPI
-----	------	------	------	------	------------	---	---------

226	1.74	1.74	UCIP	Pipe	Crossing	DS_ID:24911 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 12-inch pipe of unknown material or purpose through levee at an unknown depth below the levee crown. Records provided by Sacramento County. Installed 1935. Entry Last Updated : 4/17/2021	UCIPAPR2021 9259
-----	------	------	------	------	----------	---	---------------------

225	1.74	1.74	UCIP	Pipe	Crossing	DS_ID:21575 EP_NO: 9259 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 12-inch cast iron water main pipe sleeved through a 20-inch steel casing through the levee, 3 feet below the levee crown. (12-inch pipe through a 20-inch pipe authorized under Permit No. 9259, 1974 - City of Sacramento City Hall) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 9259
-----	------	------	------	------	----------	---	---------------------

227	1.75	1.75	UCIP	Pipe	Crossing	DS_ID:21574 EP_NO: 5454 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1 of 2: 10-inch steel gas line through the levee, 6 feet below the levee crown. Pipes extend across the waterside (WS) berm and the channel. (two 10-inch pipes authorized under Permit No. 5454, 1966 - Southern Pacific Pipe Lines, Inc.) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 5454
-----	------	------	------	------	----------	---	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
228	1.75	1.75	UCIP	Pipe	Crossing	DS_ID:22127 EP_NO: 5454 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2 of 2: 10-inch steel gas line through the levee, 6 feet below the levee crown. Pipes extend across the waterside (WS) berm and the channel. (two 10-inch pipes authorized under Permit No. 5454, 1966 - Southern Pacific Pipe Lines, Inc.) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 5454		
202	1.75	1.78	Structure	Tank	Water Side	Phillips 66 tank storage on WS. Entry Last Updated : 12/6/2017	LEEVELOG 8816		
55	1.75	1.75	Ramp	Ramp	Land Side	Broadway crosses levee. Paved ramps on WS and LS slopes. Entry Last Updated : 2/8/2021	LEEVELOG		
200	1.75	1.75	Ramp	Ramp	Water Side	Broadway crosses levee. Paved ramps on WS and LS slopes. Entry Last Updated : 12/6/2017	LEEVELOG		
193	1.75	1.75	Ramp	Ramp	Water Side	Ramp to tank storage at WS slope. Entry Last Updated : 12/6/2017	LEEVELOG		
212	1.75	1.78	Fence	Chain Link	Water Side	Six foot high chain link fence and access ramp for tank farm located west of levee. Entry Last Updated : 2/8/2021	USACEPI		
236	1.75	1.75	UCIP	Pipe	Crossing	DS_ID:21598 EP_NO: 8816 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 4: 10-inch steel fuel line (regular) encased in 16-inch casing through the levee, 4 feet below the levee crown. Vent pipes installed at each end of the conductor pipe. (four 10-inch pipes were authorized under Permit No. 8816, 1974 - Phillips Petroleum Company) Entry Last Updated : 4/17/2021	UCIPAPR2021 8816		
238	1.76	1.76	UCIP	Pipe	Crossing	DS_ID:22383 EP_NO: 8816 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 4: 10-inch steel fuel line (premium) encased in 16-inch casing through the levee, 4 feet below the levee crown. Vent pipes installed at each end of the conductor pipe. (four 10-inch pipes were authorized under Permit No. 8816, 1974 - Phillips Petroleum Company) Entry Last Updated : 4/17/2021	UCIPAPR2021 8816		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

239	1.76	1.76	UCIP	Pipe	Crossing	DS_ID:22384 EP_NO: 8816 Crossing Status: Found FIELD_STRUCT_DESC: 3 of 4: 10-inch steel fuel line (no lead) encased in 16-inch casing through the levee, 4 feet below the levee crown. Vent pipes installed at each end of the conductor pipe. (four 10-inch pipes were authorized under Permit No. 8816, 1974 - Phillips Petroleum Company) Entry Last Updated : 4/17/2021	UCIPAPR2021 8816
-----	------	------	------	------	----------	---	---------------------

240	1.76	1.76	UCIP	Pipe	Crossing	DS_ID:22385 EP_NO: 8816 Crossing Status: Found FIELD_STRUCT_DESC: 4 of 4: 10-inch steel fuel line (diesel) encased in 16-inch casing through the levee, 4 feet below the levee crown. Vent pipes installed at each end of the conductor pipe. (four 10-inch pipes were authorized under Permit No. 8816, 1974 - Phillips Petroleum Company) Entry Last Updated : 4/17/2021	UCIPAPR2021 8816
-----	------	------	------	------	----------	--	---------------------

206	1.78	1.78	Structure	Monitoring Well	Land Side	Monitoring well at LS toe. Entry Last Updated : 12/6/2017	LEVEELOG
-----	------	------	-----------	-----------------	-----------	--	----------

241	1.78	1.78	UCIP	Pipe	Crossing	DS_ID:21576 EP_NO: 4914 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 8-inch steel oil product line through the levee, 5 feet below the crown and along the waterside (WS) to Levee Mile 2.41, for river crossing under the channel. (8-inch line authorized under Permit No. 4914, -A, -B, -C, 1965 - Standard Oil Co.) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 4914
-----	------	------	------	------	----------	--	---------------------

250	1.79	1.79	Structure	Tank	Water Side	Water valve and fire hydrant. Entry Last Updated : 2/8/2021	USACEPI
-----	------	------	-----------	------	------------	--	---------

243	1.79	1.79	Structure	Manhole Cover	Water Side	Drop inlet. Steel grate in place. Entry Last Updated : 2/8/2021	USACEPI
-----	------	------	-----------	---------------	------------	--	---------

585	1.79	1.79	Structure	Treatment Plant	Land Side	Control valve yard 30 feet by 50 feet approx. 10 ft. from LS. Entry Last Updated : 8/20/2020	USACEINSPECT
-----	------	------	-----------	-----------------	-----------	---	--------------

230	1.79	1.96	Structure	Pole - Light	Water Side	Light posts along WS hinge. Entry Last Updated : 2/8/2021	USACEPI
-----	------	------	-----------	--------------	------------	--	---------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
247	1.80	2.38	Structure	Park	Water Side	Miller Park marina and boat launching facility. Entry Last Updated : 12/7/2017	LEVEELOG		
207	1.81	1.96	Fence	Chain Link	Land Side	Chain link fence around City of Sacramento Police Equestrian Facility at LS toe. Entry Last Updated : 12/6/2017	LEVEELOG		
105	1.82	1.82	UCIP	Pipe		DS_ID:21614 EP_NO: 16015 Crossing Status: Not Found FIELD_STRUCT_DESC: PERMIT ABANDONED--To install a 48-inch-diameter "harbor flushing" pipeline with appurtenant structures within the left bank overflow of the Sacramento River. (City of Sacramento-Permit Withdrawn) Entry Last Updated : 4/17/2021	UCIPAPR2021 16015		
597	1.84	1.84	Structure	Stairs	Water Side	Concrete stairs in WS berm Entry Last Updated : 8/20/2020	USACEINSPECT		
599	1.84	1.84	Structure	Tank	Water Side	Fire hydrant and water valves on WS berm Entry Last Updated : 8/20/2020	USACEINSPECT		
211	1.86	1.86	Structure	Sign	Land Side	Wooden railway sign on LS hinge of crown. Entry Last Updated : 12/6/2017	LEVEELOG		
605	1.87	1.87	Structure	Tank	Water Side	Fire hydrant and 1 foot by 16 inch drop inlets on both sides of parking lot. Discharge direction unknown. Access for a water line near hydrant Entry Last Updated : 8/20/2020	USACEINSPECT		
252	1.92	1.96	Aerial	High Voltage	Land Side	Electrical line running along LS hinge approx. 10 to 15 ft. from sidewalk. Entry Last Updated : 2/8/2021	USACEPI		
606	1.92	1.92	Structure	Monitoring Well	Crown	Abandoned City of Sac. pumping well 8. Well, panel, and storage tank still inside fenced compound, no motor. Entry Last Updated : 2/8/2021	USACEINSPECT		
255	1.92	1.92	Miscellaneous	Irrigation	Water Side	Water control valve. Entry Last Updated : 2/8/2021	USACEPI		
611	1.92	1.92	Structure	Control Box	Water Side	Electrical boxes Entry Last Updated : 8/20/2020	USACEINSPECT		
263	1.93	1.93	Structure	Gate Valve	Water Side	PG&E gas line control valve. Entry Last Updated : 2/8/2021	USACEPI		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
613	1.93	1.93	Structure	Tank	Water Side	Water valve and fire hydrant. Entry Last Updated : 8/20/2020	USACEINSPECT		
260	1.93	1.93	Structure	Manhole Cover	Crown	Drop inlet (2 ft. by 4 ft.) filled with debris. Entry Last Updated : 2/8/2021	USACEPI		
614	1.93	1.93	Ramp	Ramp	Water Side	Access ramp to marina Entry Last Updated : 8/20/2020	USACEINSPECT		
261	1.94	1.94	UCIP	Pipe	Crossing	DS_ID:24913 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 8-inch water main pipe of unknown material through levee. Entry Last Updated : 4/17/2021	UCIPAPR2021		
213	1.95	1.95	Structure	Pole - Utility	Crown	Abandoned power pole on levee crown. Entry Last Updated : 12/6/2017	LEVEELOG		
244	1.95	1.95	Structure	Building	Water Side	Concrete access vault (4 ft. by 8 ft.). Pacific Telephone. Entry Last Updated : 2/8/2021	USACEPI		
622	1.95	1.95	Structure	Pipe Section	Water Side	Waterline covers. Run Goth parallel and perpendicular to levee Entry Last Updated : 8/24/2020	USACEINSPECT		
269	1.96	1.96	UCIP	Pipe	Crossing	DS_ID:21613 EP_NO: 7434 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Sump 3] 4-inch sanitary sewer force main 0.375-inch steel with 0.125-inch mortar liner and asphalt coated on the outside through the levee at an unknown depth below the levee crown to serve Miller Park area. Line runs along the center of the levee for approximately 1700 feet. City of Sacramento Dept. of Utilities, Sump 3 lift station, contact information in case of emergency - 916-808-5461. (6-inch pipe authorized under Permit No. 7434, City of Sacramento-1972) Entry Last Updated : 4/17/2021	UCIPAPR2021 7434 7434-A 7434-B		
267	1.96	1.96	Structure	Control Box	Crown	RR crossing and traffic control and control box. Entry Last Updated : 2/8/2021	USACEPI		
275	1.96	1.96	At Grade	Road / Highway	Crossing	Paved road crosses the levee at the crown elevation, Front Street. Entry Last Updated : 8/20/2020	GEILEVEELOG 14102		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
276	1.96	2.24	At Grade	Road / Highway	Water Side	Paved roadway along the waterward toe. Access road for inspection, road also splits right into boat dock area. Entry Last Updated : 8/20/2020	GEILEVEELOG 14602		
271	1.97	1.97	UCIP	Pipe	Crossing	DS_ID:21577 EP_NO: 14848 Crossing Status: Found FIELD_STRUCT_DESC: 4-inch polyvinyl chloride (PVC) conduit through the levee, 95-feet below the levee crown. 4-foot by 6-foot concrete box located on the landside (LS) of the levee. (4-inch pipe authorized under Permit No. 14848, 1988 - Sacramento Municipal Utility District [SMUD]) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 14848		
274	1.97	2.00	Fence	Chain Link	Land Side	Cyclone fence along the landward toe. Entry Last Updated : 8/20/2020	GEILEVEELOG		
642	1.97	1.97	Structure	Control Box	Land Side	PG&E gas line control valve Entry Last Updated : 8/20/2020	USACEINSPECT		
266	1.97	1.97	Structure	Manhole Cover	Water Side	Sewer manhole on WS bench (marina access road). Entry Last Updated : 2/8/2021	USACEPI		
273	1.97	2.02	Ramp	Ramp	Land Side	Graveled ramp along the landward side of the railroad tracks. Entry Last Updated : 12/6/2017	GEILEVEELOG		
215	1.97	1.97	Structure	Tank	Land Side	Fire hydrant on LS slope and southside of Front St. ramp. Entry Last Updated : 12/6/2017	LEVEELOG		
214	1.98	1.98	Structure	Control Box	Land Side	Green irrigation control box on LS slope and south side of Front St. ramp. Entry Last Updated : 12/6/2017	LEVEELOG		
649	1.98	2.37	Structure	Pole - Light	Water Side	Street lights Entry Last Updated : 8/24/2020	USACEINSPECT		
216	2.00	2.00	Structure	Control Box	Water Side	Concrete control box with steel cover, flush with ground. SMUD. Entry Last Updated : 12/6/2017	LEVEELOG		
217	2.00	2.24	Aerial	High Voltage	Water Side	Aerial power line with poles on WS bench. Entry Last Updated : 12/6/2017	LEVEELOG		
646	2.01	2.01	Miscellaneous	Irrigation	Water Side	Water control valve on WS berm Entry Last Updated : 8/24/2020	USACEINSPECT		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
221	2.04	2.04	Structure	Manhole Cover	Water Side	Approximately 2' manhole cover in road on WS bench. Entry Last Updated : 8/24/2020	LEVEELOG		
222	2.04	2.23	At Grade	Railroad	Land Side	Railroad track run along LS toe. Entry Last Updated : 12/6/2017	LEVEELOG		
280	2.04	2.04	UCIP	Pipe	Crossing	DS_ID:24921 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 1 of 4. Crossing found through railroad/levee visible on landside (LS). Entry Last Updated : 4/17/2021	UCIPAPR2021		
281	2.05	2.05	UCIP	Pipe	Crossing	DS_ID:24922 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 2 of 4. Crossing found through railroad/levee visible on landside (LS). Entry Last Updated : 4/17/2021	UCIPAPR2021		
259	2.07	2.07	Ramp	Ramp	Land Side	Gravel ramp on LS slope to toe. Entry Last Updated : 12/13/2017	LEVEELOG		
284	2.08	2.08	UCIP	Pipe	Crossing	DS_ID:24923 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 3 of 4. Crossing found through railroad/levee visible on landside (LS). Entry Last Updated : 4/17/2021	UCIPAPR2021		
301	2.08	3.37	Fence	Chain Link	Land Side	Chain link fence located at varying distances from levee. Fence at LS hinge in some sections and at LS toe in others. Entry Last Updated : 2/8/2021	USACEPI		
672	2.11	2.11	Structure	Tank	Water Side	Fire hydrant along WS of access road. Entry Last Updated : 2/8/2021	USACEINSPECT		
668	2.11	2.11	Structure	Manhole Cover	Crown	Manhole in center of road. SWS well next to hydrant. Entry Last Updated : 2/8/2021	USACEINSPECT		
288	2.12	2.12	UCIP	Pipe	Crossing	DS_ID:24924 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 4 of 4. Crossing found through railroad/levee visible on landside (LS). Entry Last Updated : 4/17/2021	UCIPAPR2021		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
677	2.19	2.19	Structure	Stairs	Water Side	Concrete steps set into lower WS slope of berm Entry Last Updated : 8/24/2020	USACEINSPECT		
676	2.19	2.19	Structure	Tank	Water Side	Fire hydrant on WS hinge of berm Entry Last Updated : 8/24/2020	USACEINSPECT		
290	2.24	2.38	Structure	Boat Ramp	Water Side	Boat launching facility including parking lot, launch ramp, landscaping, and restrooms. Entry Last Updated : 2/8/2021	USACEPI 16129 7672		
224	2.25	2.25	Structure	Pipe Section	Water Side	3' ft high water spigot with protective bolsters at WS toe. Entry Last Updated : 12/7/2017	LEEVELOG		
218	2.25	2.25	Structure	Pole	Water Side	5' metal parking pay box on north side of launching ramp. Entry Last Updated : 12/7/2017	LEEVELOG		
229	2.27	2.27	Structure	Sign	Water Side	Concrete and metal plaque sign and dedication for Miller Park. Entry Last Updated : 12/7/2017	LEEVELOG		
289	2.27	2.27	Structure	Monitoring Well	Water Side	Well (7) cover. Unmarked. Next to RR tracks on WS. Entry Last Updated : 2/8/2021	USACEPI		
248	2.27	2.27	Structure	Dock	Water Side	Dock for boat launch facility in river and WS slope. Entry Last Updated : 2/8/2021	LEEVELOG 7672 7672-A		
234	2.27	2.27	Structure	Building	Water Side	Restroom structure for Miller Park launching facility. Entry Last Updated : 2/8/2021	LEEVELOG 7672 7672-A		
689	2.27	2.27	Structure	Pump Station	Water Side	Sump -125 Entry Last Updated : 8/24/2020	USACEINSPECT		
297	2.29	2.29	UCIP	Pipe	Crossing	DS_ID:24925 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 18-inch drainage pipe of unknown material through the levee at an unknown depth below the levee crown. Crossing information was obtained from the City of Sacramento GIS records. Entry Last Updated : 4/17/2021	UCIPAPR2021		
693	2.34	2.34	Structure	Pipe Section	Water Side	Petroleum line crosses channel and turns to follow lower WS slope from this area to the north, parallel to the levee. Entry Last Updated : 8/24/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
696	2.34	2.34	Ramp	Ramp	Water Side	Paved access ramp and bollards blocking vehicle entry. Entry Last Updated : 2/8/2021	USACEINSPECT 13425		
237	2.34	3.67	At Grade	Bikepath	Water Side	Bike path at WS toe going up along crown at Miller Park launching facility. Entry Last Updated : 2/8/2021	LEEVELOG 13425		
270	2.34	2.34	UCIP	Pipe	Crossing	DS_ID:24917 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 8-inch steel oil product line through the levee, 3.5 feet below the levee crown. (8-inch pipe authorized under Permit No. 4914, -B, 1965 - Standard Oil Company of California, HLM 2.04; 8-inch pipe removed and replaced with new 8-inch pipe (only through RD0900 levee) authorized under Permit No. 4914-C, 2010 - Chevron Pipeline Company) [Additional Reference(s): DWR Levee Log, 2003] Entry Last Updated : 4/17/2021	UCIPAPR2021		
299	2.36	2.36	Structure	Post	Land Side	Abandoned wood pole on the landward shoulder. Entry Last Updated : 2/8/2021	GEILEVEELOG		
246	2.38	2.38	Fence	Post & Cable	Water Side	Post and cable fence with lock at top of gravel ramp. Entry Last Updated : 12/7/2017	LEEVELOG		
245	2.38	2.38	Ramp	Ramp	Water Side	Gravel ramp from WS bench to WS toe at end of boat launching facility. Entry Last Updated : 12/7/2017	LEEVELOG		
307	2.39	3.18	Revetment	Rubble	Water Side	Rubble revetment along waterward slope. Entry Last Updated : 11/27/2017	GEILEVEELOG		
308	2.39	2.39	UCIP	Pipe	Crossing	DS_ID:24926 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: Drainage pipe of unknown size through levee at an unknown depth below the levee crown. Crossing information was obtained from Sacramento County GIS records. Entry Last Updated : 4/17/2021	UCIPAPR2021		
311	2.41	2.41	Structure	Dock	Water Side	Wood piers approx. 30 ft from WS riverbank. Entry Last Updated : 2/8/2021	USACEPI		
258	2.43	3.51	At Grade	Road / Highway	Land Side	Interstate 5 runs parallel to LS toe. Entry Last Updated : 12/13/2017	LEEVELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
312	2.43	2.43	UCIP	Pipe	Crossing	DS_ID:24927 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 18-inch drainage pipe of unknown material through the levee at an unknown depth below the levee crown. Crossing information was obtained from Sacramento County GIS records. Entry Last Updated : 4/17/2021	UCIPAPR2021		
104	2.43	2.43	UCIP	Pipe		DS_ID:21619 EP_NO: 8688 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 24-inch steel conductor pipe bored and jacked through levee, 7 feet below the levee crown. 24-inch steel conductor pipe was removed from levee due to violation of condition 16 and 17. (install 24-inch pipe and remove 3 months upon completion of its use work authorized under Permit No. 8688, -A, 1973 - Granite Construction Co.) Entry Last Updated : 4/17/2021	UCIPAPR2021 8688		
707	2.46	2.75	Miscellaneous	Landscaping	Water Side	Revegetation project of lower WS slope. It includes mesh fence and irrigation line. Entry Last Updated : 8/24/2020	USACEINSPECT		
314	2.51	2.72	Miscellaneous	Irrigation	Water Side	Two irrigation lines: (1) 4 inch pipe, (1) 2 inch pipe. Entry Last Updated : 8/24/2020	USACEPI		
318	2.72	2.72	Structure	Manhole Cover	Crown	Six inch cover for water valve at LS hinge. Entry Last Updated : 8/24/2020	USACEPI		
254	2.81	3.17	Miscellaneous	Turnout	Water Side	Widened section of levee crown on WS hinge of crown. Entry Last Updated : 8/24/2020	LEVEELOG		
722	2.82	2.82	Structure	Monitoring Well	Water Side	Monitoring well at WS hinge Entry Last Updated : 8/24/2020	USACEINSPECT		
251	2.86	2.86	Structure	Post	Land Side	Wood pole on LS hinge of crown. Entry Last Updated : 12/7/2017	LEVEELOG		
323	2.89	2.89	Structure	Building	Land Side	SMUD electric vault. Entry Last Updated : 8/24/2020	USACEPI 5999		
329	2.89	2.89	Structure	Control Box	Water Side	Ranney collector on waterward slope. Entry Last Updated : 2/8/2021	GEILEVEELOG 2043 2575		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

326	2.89	2.89	UCIP	Pipe	Crossing	DS_ID:21608 EP_NO: 5999 Crossing Status: Found FIELD_STRUCT_DESC: 6-inch steel electrical service conduit bored through levee, 4 feet below crown and 11 feet below the Southern Pacific Railroad Tracks. The conduit extends from the City of Sacramento's Rainey Water Collector, located on the waterside (WS) of the levee, through the levee to a pole on the easterly side of 5th street between Perkins Way and Sixth Avenue. (6-inch conduit authorized under Permit No. 5999, 1968 - Sacramento Municipal Utility District [SMUD]) Entry Last Updated : 4/17/2021	UCIPAPR2021 5999
-----	------	------	------	------	----------	--	---------------------

327	2.89	2.89	UCIP	Pipe	Crossing	DS_ID:21578 EP_NO: 2043 Crossing Status: Found FIELD_STRUCT_DESC: [Ranney Collector] 30-inch discharge pipe through levee at an unknown depth below the levee crown. Collector system located on waterside (WS) slope. (construct one Ranney Water Collector authorized under Permit No. 2043, 1955 - City of Sacramento). [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 2043
-----	------	------	------	------	----------	--	---------------------

324	2.90	2.90	Structure	Control Box	Land Side	Control valve access vault on LS hinge. Entry Last Updated : 2/8/2021	USACEPI 2043
-----	------	------	-----------	-------------	-----------	--	-----------------

730	2.90	2.90	Structure	Pole	Crown	Emergency call box Entry Last Updated : 8/24/2020	USACEINSPECT
-----	------	------	-----------	------	-------	--	--------------

253	2.92	2.92	Ramp	Ramp	Water Side	Ramp on WS slope to toe. Entry Last Updated : 12/7/2017	LEVEELOG
-----	------	------	------	------	------------	--	----------

330	2.96	2.96	UCIP	Pipe	Crossing	DS_ID:21607 EP_NO: 2575 Crossing Status: Not Found FIELD_STRUCT_DESC: 20-inch outer casing with 12-inch inner casing well located at the crown of the levee at a total depth of 125 feet below crown. Gravel pack was used between casings. Well is associated with the Existing Ranney Water Collector (three ground water wells authorized under Permit No. 2575, 1963 - City of Sacramento) Entry Last Updated : 4/17/2021	UCIPAPR2021 2575
-----	------	------	------	------	----------	---	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

332	2.99	2.99	UCIP	Pipe	Crossing	DS_ID:21606 EP_NO: 15753 Crossing Status: Not Found FIELD_STRUCT_DESC: Four water wells in the left bank and overflow area of the Sacramento River. (abandon four water wells authorized under Permit No. 15753, 1991 - State of California Department of Water Resources) Entry Last Updated : 4/17/2021	UCIPAPR2021 15753
-----	------	------	------	------	----------	---	----------------------

738	3.09	3.09	Ramp	Ramp	Water Side	Paved access ramp to/from WS bench Entry Last Updated : 8/24/2020	USACEINSPECT
-----	------	------	------	------	------------	--	--------------

338	3.18	3.46	Revetment	Rock	Water Side	Waterward slope rock revetted, 1973. Entry Last Updated : 11/27/2017	GEILEVEELOG
-----	------	------	-----------	------	------------	---	-------------

339	3.19	3.19	UCIP	Pipe	Crossing	DS_ID:21579 EP_NO: 5123 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 2] 1 of 2: 84-inch reinforced concrete pipe through the levee, 30.8 feet below the crown. Slide gates in concrete well visible on the waterside (WS) shoulder. City of Sacramento sewer discharge. Pipe extends 82 feet towards the river to near the WS toe of the relocated levee. Outfall structure-headwall and splash apron located on the WS. Pipe installed through the relocated levee on a 16 degree skew. (84-inch pipe authorized under Permit No. 773, 1939 - City of Sacramento; reconstruction of existing outfall sewer lines authorized under Permit 5123, 1965 - State of California Department of Public Works Division of Highways, 5123A, 1974 - State Division of Highways) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 5123
-----	------	------	------	------	----------	--	---------------------

340	3.19	3.19	UCIP	Pipe	Crossing	DS_ID:22044 EP_NO: 5123 Crossing Status: Found FIELD_STRUCT_DESC: [Sump No. 2] 2 of 2: 96-inch corrugated metal pipe encased in concrete through the levee, 30.8 feet below the crown. Slide gates in concrete well found on the waterside (WS) shoulder. City of Sacramento sewer discharge. Line extends out to the riverbank. Gate structure is located on the WS. Pipe installed through the relocated levee on a 16 degree skew. (original encroachment permit for structure is unknown; reconstruction of existing outfall sewer lines authorized under Permit 5123, 1965 - State of California Department of Public Works Division of Highways, 5123A, 1974 - State Division of Highways) [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021 5123
-----	------	------	------	------	----------	--	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Left	3.67	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
256	3.22	3.22	Structure	Post	Land Side	Wooden pole at LS hinge of crown. Entry Last Updated : 12/7/2017	LEVEELOG		
748	3.24	3.24	Structure	Control Box	Land Side	Control box along LS toe next to freeway Entry Last Updated : 8/24/2020	USACEINSPECT		
114	3.30	3.30	UCIP	Pipe		DS_ID:21570 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 12-inch and 16-inch abandoned pipes plugged with concrete, 1963. Concrete well on the landside (LS) slope. [Additional Reference(s): DWR Levee Log, 1993] Entry Last Updated : 4/17/2021	UCIPAPR2021		
60	3.35	3.35	Mark	Marker	Land Side	Mile marker. Entry Last Updated : 2/8/2021	LEVEELOG		
749	3.35	3.35	Structure	Control Box	Land Side	RR control boxes Entry Last Updated : 2/8/2021	USACEINSPECT		
349	3.37	3.37	Structure	Bridge	Land Side	RR bridge abutment from southeast along LS. Entry Last Updated : 8/24/2020	USACEPI		
257	3.38	3.67	Fence	Chain Link	Land Side	Chain link fence runs parallel to levee along slope. Entry Last Updated : 12/7/2017	LEVEELOG		
759	3.44	3.44	Structure	Manhole Cover	Land Side	2 ft. by 4 ft. drop inlet at LS toe along freeway off-ramp Entry Last Updated : 8/24/2020	USACEINSPECT		
757	3.46	3.46	Structure	Stairs	Water Side	Concrete steps set into upper WS slope Entry Last Updated : 8/24/2020	USACEINSPECT		
352	3.46	3.67	Revetment	Concrete	Water Side	Waterward slope paved with concrete. Entry Last Updated : 11/27/2017	GEILEVEELOG		
765	3.51	3.51	Ramp	Ramp	Land Side	Freeway offramp (Sutterville Rd.) Entry Last Updated : 8/24/2020	USACEINSPECT		
763	3.65	3.65	Structure	Pole	Land Side	Emergency call box on LS hinge Entry Last Updated : 8/24/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

City of Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Left	3.67	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

357	3.67	3.67	Mark	Boundary	Crown	Upstream boundary of Maintenance Area No. 9 and downstream boundary of City of Sacramento Project levee. (Lock No. A-478) Entry Last Updated : 12/13/2017	GEILEVEELOG
-----	------	------	------	----------	-------	--	-------------