

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Middle Creek	Left	3.35	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
1	0.00	0.00	Revetment	Rock	Water Side	Entry Last Updated : 5/3/2019	GEILEVEELOG
2	0.00	0.00	Mark	Boundary	Crown	Entry Last Updated : 2/8/2021	LEVEELOG
5	0.10	0.10	Structure	Pole - Utility	Land Side	Power pole and guy wires in LS slope. Entry Last Updated : 2/8/2021	USACEPI 11475
10	0.10	0.10	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Entry Last Updated : 2/8/2021	GEILEVEELOG 11474
6	0.12	0.12	Fence	Wood	Land Side	Wood fence on LS shoulder Entry Last Updated : 2/8/2021	LEVEEINSPECTION
165	0.12	0.12	Ramp	Ramp	Land Side	Access ramp on LS slope. Ramp is 12 ft wide and unsurfaced. Entry Last Updated : 2/8/2021	USACEINSPECT
12	0.14	0.22	Fence	Barbed Wire	Land Side	Electric wire on T-post fence on LS slope Entry Last Updated : 2/24/2020	GEILEVEELOG
9	0.17	0.17	UCIP	Pipe	Crossing	DS_ID:21191 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 4-inch steel pipe of an unknown purpose through the levee, 3 feet below the crown. Siphon breaker in pipe well on the landside (LS) slope. Pressure valve on apex of pipe at levee shoulder. Weld flanges and wooden caps on both ends. Service pole on the berm. (Snow). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.17), listed as an abandoned 4-inch pipe. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.17), Station M316+80, listed as 4-inch pipe, USACE Drawing No. CC-4-4-29, Index Sheet 6: page 6, 40 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021
11	0.26	0.26	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Entry Last Updated : 2/8/2021	GEILEVEELOG 11474
13	0.28	0.28	Miscellaneous	Landscaping	Land Side	6-inch black walnut tree on the landward slope. Walnut tree with two 18 inch trunks on LS slope Entry Last Updated : 2/24/2020	GEILEVEELOG
502	0.30	0.30	Miscellaneous	Irrigation	Land Side	3 foot tall hose bib at LS toe Entry Last Updated : 11/30/2017	LEVEELOG

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Middle Creek							Left	3.35	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
3	0.33	0.33	Ramp	Ramp	Land Side	Ramp on both slopes. Entry Last Updated : 2/8/2021	LEVEELOG 11466		
14	0.33	0.33	Ramp	Ramp	Water Side	Ramp on both slopes. Entry Last Updated : 2/8/2021	GEILEVEELOG 11466		
16	0.36	0.36	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corps of Engineers, 1960, Middle Creek Project. Entry Last Updated : 9/21/2017	GEILEVEELOG		
17	0.37	0.37	UCIP	Pipe	Crossing	DS_ID:21192 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 8-inch coated steel pipe of an unknown purpose through the levee, 3 feet below the crown. Siphon breaker in pipe well on the landside (LS) slope. Corrugated metal cutoff wall and pressure valve on levee shoulder. 8-inch by 6-inch reducers with flanges on each end. (Moitozo Brothers, Inc.). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.37), listed as an abandoned 8-inch pipe. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.37), Station M308+79, listed as an 8-inch pipe, USACE Drawing No. CC-4-4-29, Index Sheet 6: page 6, 40 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
20	0.52	0.52	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Entry Last Updated : 2/8/2021	GEILEVEELOG 5237		
21	0.55	0.55	Revetment	Rock	Water Side	Bank rock revetted. Entry Last Updated : 9/21/2017	GEILEVEELOG		
22	0.56	0.56	UCIP	Pipe	Crossing	DS_ID:21193 EP_NO: 5237 Crossing Status: Found FIELD_STRUCT_DESC: 6-inch coated steel irrigation pipe possibly sleeved through an 8-inch steel pipe, 3 feet below the crown. Siphon breaker in 24-inch corrugated metal riser unit on the landside (LS) slope. Reinforced concrete cutoff wall at center of levee. Butterfly valve on the waterside (WS) at pump on concrete base on the WS bank. Pole on the WS berm with overhead power line supplying electricity to the pump. (6-inch pipe authorized under Permit No. 5237, 1966 - Moitozo Brothers, Inc.). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.54), listed as 8-inch pipe. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.54), Station M296+75, listed as 8-inch pipe, USACE Drawing No. CC-4-4-29, Index Sheet 6: page 6, 40 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 5237		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Middle Creek	Left	3.35	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

501	0.56	0.56	Structure	Pole - Utility	Water Side	Disconnected power drop pole on WS berm Entry Last Updated : 2/8/2021	LEVEELOG
-----	------	------	-----------	----------------	------------	--	----------

29	0.61	0.61	UCIP	Pipe	Crossing	DS_ID:21195 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch steel pipe of an unknown purpose through the levee, 3 feet below the crown. Siphon breaker in pipe well on the landside (LS) slope. Wooden caps on both ends. (Moitozo Brothers, Inc.) [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.62), listed as an abandoned 8-inch pipe. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.62), listed as 8-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	--	-------------

4	0.62	0.62	Fence	Chain Link	Water Side	Cross fence, metal drive gate. Entry Last Updated : 2/8/2021	LEVEELOG 11464
---	------	------	-------	------------	------------	---	-------------------

7	0.62	0.62	Fence	Chain Link	Land Side	Cross fence, metal drive gate. Entry Last Updated : 2/8/2021	LEVEELOG 11464
---	------	------	-------	------------	-----------	---	-------------------

23	0.62	0.62	Gate	Metal	Crown	Cross fence, metal drive gate. Entry Last Updated : 2/8/2021	GEILEVEELOG 11464
----	------	------	------	-------	-------	---	----------------------

30	0.62	0.62	UCIP	Pipe	Crossing	DS_ID:21194 EP_NO: 11468 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal drainage pipe through the levee, 8 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. (24-inch pipe [HLM 0.60] authorized under Automatic Board Order (ABO) issued as Permit No. 11468, 1975 - Moitozo Brothers, Inc.). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.60), listed as 24-inch CMP. USACE Sacramento O&M Manual, Unit 506.2, August 1961, Station M293+50, listed as 24-inch pipe, USACE Drawing No. CC-4-4-29, Index Sheet 6: page 6, 40 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11468
----	------	------	------	------	----------	--	----------------------

33	0.62	0.62	Structure	Pole - Utility	Land Side	Power pole in LS slope with guy wire. Entry Last Updated : 2/8/2021	USACEPI 11474
----	------	------	-----------	----------------	-----------	--	------------------

500	0.62	0.62	Aerial	Communications	Crossing	Telephone cable crosses levee Entry Last Updated : 2/24/2020	LEVEELOG
-----	------	------	--------	----------------	----------	---	----------

181	0.62	0.62	Miscellaneous	Irrigation	Land Side	4 inch dia vertical PVC pipe 3 ft from LS hinge, 36 inches deep. Flush with ground surface. Entry Last Updated : 2/8/2021	USACEINSPECT
-----	------	------	---------------	------------	-----------	--	--------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Middle Creek							Left	3.35	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
26	0.63	0.63	At Grade	Road / Highway	Crossing	Rancheria Road crosses the levee. Entry Last Updated : 2/8/2021	GEILEVEELOG 11465		
503	0.63	0.63	Structure	Bridge	Water Side	Bridge on WS of levee Entry Last Updated : 12/7/2017	LEVEELOG 11465		
34	0.63	0.63	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 2/4/2020	GEILEVEELOG		
182	0.64	0.64	Gate	Metal	Crown	Locked crown road access gate. Gate is steel on 8 inch wood post on LS hinge and 2 inch steel post on WS hinge. Entry Last Updated : 2/8/2021	USACEINSPECT		
31	0.64	0.64	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corps of Engineers, 1960, Middle Creek Project. Entry Last Updated : 9/21/2017	GEILEVEELOG		
32	0.69	0.69	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corps of Engineers, 1963. Entry Last Updated : 9/21/2017	GEILEVEELOG		
38	0.83	0.83	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 2/8/2021	GEILEVEELOG 11468		
42	0.83	0.83	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 2/8/2021	GEILEVEELOG 11468		
39	0.84	0.84	UCIP	Pipe	Crossing	DS_ID:21196 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 3 feet below the crown. Siphon breaker in 24-inch corrugated metal riser unit on the landside (LS) slope. Pump on the waterside (WS) bank with a butterfly valve. Service pole on the WS berm. (Moitozo Brothers, Inc.). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.84), listed as 8-inch pipe. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.83), Station M281+70, listed as 8-inch pipe, USACE Drawing No. CC-4-4-29, Index Sheet 5: page 5, 39 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
499	0.85	0.85	Structure	Pole - Utility	Water Side	Power drop pole at WS toe Entry Last Updated : 2/24/2020	LEVEELOG 4541		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Middle Creek							Left	3.35	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
195	0.85	0.85	Ramp	Ramp	Water Side	Access ramp on WS slope. Ramp is 10 ft wide, sod covered. Entry Last Updated : 2/4/2020	USACEINSPECT		
40	0.85	0.85	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Entry Last Updated : 2/8/2021	GEILEVEELOG 11474		
498	0.85	0.85	Structure	Pole - Utility	Land Side	Power pole on LS slope Entry Last Updated : 2/24/2020	LEVEELOG		
203	0.85	0.95	Aerial	High Voltage	Land Side	Overhead power line crossing 40 ft above crown. Utility pole on mid LS slope with one guy wire. Entry Last Updated : 2/8/2021	USACEINSPECT		
202	0.88	0.88	Ramp	Ramp	Water Side	Access ramp on WS slope. Ramp is 12 ft wide and gravel surfaced. Entry Last Updated : 2/8/2021	USACEINSPECT		
200	0.95	0.95	Aerial	High Voltage	Crossing	Overhead power line crosses levee w/ 30 ft of clearance. Utility pole at LS toe w/ one guy wire. Utility pole 3 ft from WS toe. Entry Last Updated : 2/8/2021	USACEINSPECT		
199	0.95	0.95	Structure	Pole - Utility	Land Side	Power pole in LS slope with guy wire. Entry Last Updated : 2/4/2020	USACEINSPECT		
205	0.98	0.98	Ramp	Ramp	Land Side	Access ramp on LS slope. Ramp is 15 ft wide and sod covered. Entry Last Updated : 2/8/2021	USACEINSPECT		
490	1.13	1.13	Ramp	Ramp	Water Side	Ramp on WS slope Entry Last Updated : 2/24/2020	LEVEELOG		
491	1.13	1.13	Structure	Pole - Utility	Land Side	Telephone pole on LS shoulder Entry Last Updated : 2/24/2020	LEVEELOG		
45	1.13	1.13	Aerial	Communications	Crossing	Overhead telephone line crosses levee. Entry Last Updated : 2/8/2021	GEILEVEELOG 11474		
493	1.13	1.13	Miscellaneous	Landscaping	Land Side	Clump of sub foot walnut trees on LS slope Entry Last Updated : 2/24/2020	LEVEELOG		
494	1.13	1.13	Structure	Pole - Utility	Water Side	Telephone pole on WS slope Entry Last Updated : 2/24/2020	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Middle Creek							Left	3.35	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
206	1.13	1.13	Ramp	Ramp	Land Side	Access ramp on LS slope. Ramp is 15 ft wide and sod covered. Entry Last Updated : 2/8/2021	USACEINSPECT		
489	1.13	1.13	Gate	Cable	Land Side	Cable gate on LS ramp Entry Last Updated : 2/24/2020	LEVEELOG		
46	1.18	1.18	Revetment	Rock	Water Side	Bank rock revetted by United States Army corps of Engineers, 1960, Middle Creek Project. Entry Last Updated : 9/21/2017	GEILEVEELOG		
488	1.19	1.29	Miscellaneous	Landscaping	Land Side	2.5 foot walnut tree Entry Last Updated : 2/8/2021	LEVEELOG 17159		
48	1.29	1.29	Revetment	Rock	Water Side	Bank rock revetted 1965. Entry Last Updated : 9/21/2017	GEILEVEELOG		
47	1.30	1.30	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 9/21/2017	GEILEVEELOG		
50	1.42	1.42	Revetment	Rock	Water Side	Bank rock revetted in 1965. Entry Last Updated : 9/21/2017	GEILEVEELOG		
487	1.48	1.48	Structure	Sign	Land Side	T-post at bottom of LS ramp Entry Last Updated : 2/24/2020	LEVEELOG		
486	1.49	1.49	Structure	Sign	Land Side	No trespassing sign on t-post on LS ramp Entry Last Updated : 2/24/2020	LEVEELOG		
8	1.51	1.51	Ramp	Ramp	Land Side	Ramp on both slopes. Entry Last Updated : 2/8/2021	LEVEELOG 11473		
53	1.51	1.51	Ramp	Ramp	Water Side	Ramp on both slopes. Entry Last Updated : 2/8/2021	GEILEVEELOG 11473		
485	1.55	1.55	Mark	Survey	Land Side	Survey marker post and rebar at LS toe Entry Last Updated : 2/24/2020	LEVEELOG		
239	1.58	1.58	Ramp	Ramp	Land Side	Access ramp on LS slope. Ramp is 12 ft wide and unsurfaced. Ramp with t-post/drift fence gate Entry Last Updated : 2/24/2020	USACEINSPECT		
484	1.59	1.59	Miscellaneous	Irrigation	Land Side	Sprinkler within 15 feet of LS toe Entry Last Updated : 2/24/2020	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Middle Creek							Left	3.35	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
483	1.61	1.61	Miscellaneous	Irrigation	Land Side	Sprinkler within 15 feet of LS toe Entry Last Updated : 2/24/2020	LEVEELOG		
482	1.65	1.65	Miscellaneous	Irrigation	Land Side	Irrigation pipe and sprinkler within 15 feet of LS toe Entry Last Updated : 2/24/2020	LEVEELOG		
15	1.73	1.73	Ramp	Ramp	Land Side	Access ramps on both slopes. Ramps are 16 ft wide and gravel surfaced. Entry Last Updated : 2/8/2021	LEVEELOG 4513		
240	1.73	1.73	Ramp	Ramp	Water Side	Access ramps on both slopes. Ramps are 16 ft wide and gravel surfaced. Entry Last Updated : 2/8/2021	USACEINSPECT 4513		
57	1.83	1.83	Revetment	Rock	Water Side	Bank rock revetted in 1965. Entry Last Updated : 9/21/2017	GEILEVEELOG		
59	2.00	2.00	Ramp	Ramp	Water Side	Ramp on waterward slope. Two ramps on WS. Entry Last Updated : 2/8/2021	GEILEVEELOG 11460		
252	2.02	2.02	Fence	Barbed Wire	Land Side	Fence is wire mesh topped with 3 strands of barbed wire on 4 inch by 4 inch wood posts. Entry Last Updated : 2/8/2021	USACEINSPECT		
62	2.02	2.02	Gate	Metal	Crown	Cross fence, metal drive gate, Lock 3379, A112. Entry Last Updated : 2/8/2021	GEILEVEELOG 11464		
481	2.02	2.02	Fence	Post & Cable	Water Side	Small piece of fence on WS shoulder Entry Last Updated : 2/24/2020	LEVEELOG		
247	2.02	2.02	Ramp	Ramp	Land Side	Access ramp on LS slope. Ramp is 12 ft wide and asphalt surfaced. Widened levee section in this area; WS is widened 60 ft. Entry Last Updated : 2/4/2020	USACEINSPECT 11460		
255	2.04	2.04	At Grade	Road / Highway	Crossing	SH 20 crossing 4 ft higher than crown includes bridge abutment on WS slope, guardrail and road signs. Roadway is 30 ft wide and asphalt paved. 20 ft wide paved ramps from HWY shoulder to access gates on both ends of levee. Entry Last Updated : 2/8/2021	USACEINSPECT 11460		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Middle Creek	Left	3.35	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
65	2.04	2.04	UCIP	Pipe	Crossing	DS_ID:21254 EP_NO: 18228 Crossing Status: Found FIELD_STRUCT_DESC: 3-inch steel sewer pipeline through the levee, at an unknown depth, inside an 8-inch diameter steel sleeve attached to the Highway 20 Bridge across Middle Creek. Sewer access lid on the landside (LS) shoulder. (3-inch pipe encased in a 6-inch pipe authorized under Permit No. 18228, 2007 - Mohammed Hussain). Entry Last Updated : 4/17/2021	UCIPAPR2021 18228 18288
66	2.04	2.04	UCIP	Pipe	Crossing	DS_ID:21241 EP_NO: 15865 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 6-inch polyvinyl chloride pressurized sewer line through the levee, 3 feet below the crown. Cutoff wall around pipe at center of levee. Sanitary Sewer manhole on the waterside (WS) shoulder. (6-inch pipe authorized under Permit No. 15865, 1992 - Zachary Calhoun). Entry Last Updated : 4/17/2021	UCIPAPR2021 15865
63	2.04	2.04	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Telephone cable on same poles. Entry Last Updated : 2/8/2021	GEILEVEELOG 11474 11475
259	2.04	2.04	Structure	Pole - Utility	Land Side	Utility pole at LS toe of ramp. Entry Last Updated : 2/8/2021	USACEINSPECT 11474
253	2.04	2.04	Fence	Barbed Wire	Land Side	Barbed wire fence along LS slope parallel to levee. Entry Last Updated : 2/4/2020	USACEINSPECT
263	2.05	2.05	Gate	Metal	Crown	Locked crown Road access gate. Gate is steel on 6 inch by 6 inch wooden posts on both sides. Entry Last Updated : 2/8/2021	USACEINSPECT
268	2.06	2.06	Ramp	Ramp	Water Side	Access ramp on WS slope. Ramp is 10 ft wide and sod cover. Entry Last Updated : 2/8/2021	USACEINSPECT 11460
480	2.15	2.15	Ramp	Ramp	Land Side	Ramp on LS slope Entry Last Updated : 2/24/2020	LEVEELOG
18	2.17	2.17	Ramp	Ramp	Land Side	Ramp on WS and LS slopes Ramp is 10 ft wide and sod cover. Entry Last Updated : 2/8/2021	LEVEELOG

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Middle Creek	Left	3.35	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

267	2.17	2.17	Ramp	Ramp	Water Side	Ramp on WS and LS slopes Ramp is 10 ft wide and sod cover. Entry Last Updated : 2/8/2021	USACEINSPECT
-----	------	------	------	------	------------	---	--------------

78	2.25	2.25	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 2/8/2021	GEILEVEELOG 11460
----	------	------	------	------	-----------	--	----------------------

70	2.26	2.26	UCIP	Pipe	Crossing	DS_ID:21240 EP_NO: 11460 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 36-inch corrugated metal drainage pipe through the levee, 9 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. (two 36-inch pipes [HLM 2.26] retained under Automatic Board Order (ABO) issued as Permit No. 11460, 1975 - Robert L. and Lavona Gentry). [Additional Reference(s): DWR Levee Log, 2005 (HLM 2.26), listed as two 36-inch CMP. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 2.26), Station M206+00, listed as two 36-inch pipes, USACE Drawing No. CC-4-4-29, Index Sheet 4: page 4, 38 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11460
----	------	------	------	------	----------	--	----------------------

71	2.26	2.26	UCIP	Pipe	Crossing	DS_ID:21197 EP_NO: 11460 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 36-inch corrugated metal drainage pipe through the levee, 9 feet below the crown. Flap gate on the waterside (WS) end. Concrete U-shaped headwalls on both ends. (two 36-inch pipes [HLM 2.26] retained under Automatic Board Order (ABO) issued as Permit No. 11460, 1975 - Robert L. and Lavona Gentry). [Additional Reference(s): DWR Levee Log, 2005 (HLM 2.26), listed as two 36-inch CMP. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 2.26), Station M206+00, listed as two 36-inch pipes, USACE Drawing No. CC-4-4-29, Index Sheet 4: page 4, 38 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11460
----	------	------	------	------	----------	---	----------------------

73	2.27	2.27	Revetment	Rock	Water Side	Bank rock revetted. Entry Last Updated : 9/21/2017	GEILEVEELOG
----	------	------	-----------	------	------------	---	-------------

77	2.27	2.27	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 2/8/2021	GEILEVEELOG 11460
----	------	------	------	------	------------	---	----------------------

72	2.29	2.29	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 2/8/2021	GEILEVEELOG 11460
----	------	------	------	------	------------	---	----------------------

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Middle Creek	Left	3.35	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

80	2.33	2.33	UCIP	Conduit	Crossing	DS_ID:21198 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 4-inch conduit of an unknown material or purpose through the levee, 5 feet below the crown. [Additional Reference(s): DWR Levee Log, 2005 (HLM 2.33), listed as a 4-inch conduit]. Entry Last Updated : 4/17/2021	UCIPAPR2021
83	2.35	2.35	UCIP	Pipe	Crossing	DS_ID:21199 EP_NO: 11460 Crossing Status: Found FIELD_STRUCT_DESC: 42-inch corrugated metal drainage pipe through the levee, 10 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwall on both ends. (42-inch pipe [HLM 2.35] retained under Automatic Board Order (ABO) issued as Permit No. 11460, 1975 - Robert L. and Lavona Gentry). [Additional Reference(s): DWR Levee Log, 2005 (HLM 2.35), listed as 42-inch CMP. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 2.35), Station C4+90, listed as 42-inch pipe, USACE Drawings No. CC-4-4-29, Index Sheet 4: page 4, 38 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11460
84	2.37	2.37	Gate	Metal	Crown	Metal drive gate. Entry Last Updated : 2/8/2021	GEILEVEELOG 11464
300	2.40	2.40	Ramp	Ramp	Water Side	Access ramp on WS slope. Ramp is 12 ft wide and gravel surfaced; cuts into levee up to 12 inches. Entry Last Updated : 2/8/2021	USACEINSPECT
307	2.40	2.40	Structure	Building	Land Side	Metal shed on LS toe. Entry Last Updated : 2/4/2020	USACEINSPECT
478	2.41	2.41	Structure	Building	Land Side	Enclosed wooden structure, no roof within 15 feet of LS toe. Entry Last Updated : 2/8/2021	LEVEELOG
313	2.42	2.42	Barrier	Concrete	Land Side	3 pipe bollards for 8 ft on LS toe and PE. Bollards are concrete filled 3 inch dia steel pipes. 1 inch dia buried steel pipe adjacent to bollards, alignment unknown. Entry Last Updated : 2/4/2020	USACEINSPECT
92	2.43	2.43	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Entry Last Updated : 2/8/2021	GEILEVEELOG 11458

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Middle Creek							Left	3.35	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
318	2.44	2.44	Miscellaneous	Landscaping	Land Side	Landscaping at LS toe. Wooden planter along toe, 12 inches tall, extends 10 ft beyond toe. Entry Last Updated : 2/8/2021	USACEINSPECT		
94	2.44	2.44	UCIP	Pipe	Crossing	DS_ID:21200 EP_NO: 11458 Crossing Status: Found FIELD_STRUCT_DESC: 36-inch corrugated metal drainage pipe through the levee, 8 feet below the crown. 24-inch by 36-inch drainage drop inlet visible at edge of pavement on Highway 20. Open on the waterside (WS) end. (36-inch pipe [HLM 2.44] authorized under Automatic Board Order (ABO) issued as Permit No. 11458, 1975 - Fernande and Guido Deghetaldi). [Additional Reference(s): DWR Levee Log, 2005 (HLM 2.44), listed as 36-inch CMP] Entry Last Updated : 4/17/2021	UCIPAPR2021 11458		
460	2.44	2.81	At Grade	Levee	Crown	Paved roadway on crown Entry Last Updated : 2/24/2020	LEVEELOG		
477	2.44	2.44	Structure	Sign	Land Side	Narrow bridge sign on LS slope Entry Last Updated : 2/24/2020	LEVEELOG		
95	2.45	2.45	Revetment	Rock	Water Side	Bank rock revetted. Entry Last Updated : 9/21/2017	GEILEVEELOG		
471	2.45	2.45	Structure	Bridge	Crossing	Levee road crosses bridge associated signs at each end. Abutment into levee. Entry Last Updated : 2/8/2021	LEVEELOG		
97	2.45	2.45	UCIP	Pipe	N/A	DS_ID:21242 EP_NO: 10379 Crossing Status: Not Found FIELD_STRUCT_DESC: *DELETE* Entry Last Updated : 4/17/2021	UCIPAPR2021 10379		
324	2.46	2.46	Aerial	High Voltage	Crossing	Overhead utility line crossing levee with 25 ft of clearance above crown. Entry Last Updated : 2/8/2021	USACEINSPECT		
476	2.46	2.46	Structure	Pole - Utility	Land Side	Power pole on LS shoulder Entry Last Updated : 2/24/2020	LEVEELOG		
351	2.46	2.92	Aerial	High Voltage	Land Side	Overhead line parallel to levee with 30 ft of clearance above LS PE. Utility pole 5 ft from LS toe. Entry Last Updated : 2/4/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Middle Creek							Left	3.35	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
475	2.46	2.46	Structure	Mailbox	Land Side	Mail box on LS shoulder Entry Last Updated : 2/24/2020	LEVEELOG		
474	2.47	2.47	Ramp	Ramp	Land Side	Ramp on LS slope Entry Last Updated : 2/24/2020	LEVEELOG		
473	2.48	2.48	Structure	Sign	Land Side	Road sign at LS shoulder Entry Last Updated : 2/24/2020	LEVEELOG		
322	2.49	2.49	Aerial	High Voltage	Crossing	Overhead utility line crossing levee with 25 ft of clearance above crown. Entry Last Updated : 2/8/2021	USACEINSPECT		
469	2.53	2.53	Structure	Pole - Utility	Land Side	Power pole at LS toe Entry Last Updated : 2/24/2020	LEVEELOG		
99	2.56	2.56	Ramp	Ramp	Land Side	Ramp on landward slope with pipe gate. Entry Last Updated : 9/21/2017	GEILEVEELOG		
468	2.57	2.57	Gate	Metal	Land Side	Gate on LS ramp Entry Last Updated : 2/24/2020	LEVEELOG		
100	2.58	2.61	Fence	Wood	Land Side	Wooden fence along LS shoulder and slope Entry Last Updated : 2/8/2021	LEVEEINSPECTION		
467	2.60	2.60	Structure	Mailbox	Land Side	Mail box at LS shoulder Entry Last Updated : 2/8/2021	LEVEELOG		
102	2.60	2.60	Ramp	Ramp	Land Side	Two ramps on the landward slope. Entry Last Updated : 2/8/2021	GEILEVEELOG 11470		
98	2.61	2.61	Aerial	High Voltage	Crossing	Overhead power line crosses levee. overhead telephone cable crosses levee on same poles. Entry Last Updated : 2/8/2021	GEILEVEELOG 11475		
466	2.61	2.61	Structure	Mailbox	Land Side	Mailbox on LS shoulder Entry Last Updated : 2/24/2020	LEVEELOG		
105	2.65	2.65	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 2/4/2020	GEILEVEELOG 11461 11471		
104	2.65	2.65	Miscellaneous	Landscaping	Land Side	Landscaping on the landward slope. Entry Last Updated : 2/8/2021	GEILEVEELOG 11471		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Middle Creek							Left	3.35	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
465	2.65	2.65	Structure	Mailbox	Land Side	Mail box on LS shoulder Entry Last Updated : 2/24/2020	LEVEELOG		
464	2.67	2.67	Ramp	Ramp	Water Side	Ramp on WS slope Entry Last Updated : 2/24/2020	LEVEELOG		
103	2.67	2.67	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Entry Last Updated : 2/8/2021	GEILEVEELOG 9609		
463	2.70	2.70	Structure	Sign	Water Side	Sign post on WS shoulder Entry Last Updated : 2/24/2020	LEVEELOG		
106	2.73	2.73	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 2/4/2020	GEILEVEELOG 11459 11461		
337	2.73	2.73	Fence	Metal	Land Side	Fence at LS toe; 30 ft long, 4 ft tall wire mesh on t-posts. Entry Last Updated : 2/4/2020	USACEINSPECT		
340	2.73	2.73	Structure	Mailbox	Land Side	Mail box on LS hinge mounted on 4 inch by 4 inch post. Entry Last Updated : 2/8/2021	USACEINSPECT		
333	2.73	2.73	Aerial	Communications	Crossing	Overhead utility line crossing levee with 40 ft of clearance above crown. Entry Last Updated : 2/8/2021	USACEINSPECT		
343	2.76	2.76	Ramp	Ramp	Land Side	Access ramp on LS slope. Ramp is 15 ft wide and asphalt paved. Entry Last Updated : 2/8/2021	USACEINSPECT 11459		
341	2.76	2.76	Structure	Mailbox	Land Side	Mail box on LS hinge mounted on 4 inch by 4 inch post. Entry Last Updated : 2/8/2021	USACEINSPECT		
462	2.79	2.79	Structure	Building	Land Side	10 foot by 5 foot shed and small concrete pad within 15 feet of LS toe Entry Last Updated : 10/16/2017	LEVEELOG		
461	2.79	2.79	Structure	Pole - Utility	Land Side	Power pole at LS toe Entry Last Updated : 2/24/2020	LEVEELOG		
342	2.81	2.81	Ramp	Ramp	Land Side	Access ramp on LS slope. Ramp is 30 ft wide and asphalt paved. Entry Last Updated : 2/8/2021	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Middle Creek							Left	3.35	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
108	2.81	2.81	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 2/8/2021	GEILEVEELOG 11456		
459	2.81	2.81	Structure	Sign	Land Side	Road sign on LS crown Entry Last Updated : 2/24/2020	LEVEELOG		
458	2.83	2.83	Structure	Building	Land Side	Wood shed 50 feet by 30 feet within 15 feet of LS toe Entry Last Updated : 2/24/2020	LEVEELOG		
457	2.83	2.83	Structure	Pole - Utility	Land Side	Power pole within 15 feet of LS toe Entry Last Updated : 2/24/2020	LEVEELOG		
349	2.84	2.84	Ramp	Ramp	Water Side	Access ramp on WS slope. Ramp is unsurfaced and 8 ft wide. Entry Last Updated : 2/8/2021	USACEINSPECT		
19	2.90	2.90	Fence	Chain Link	Water Side	Cross fence, metal drive gate. Entry Last Updated : 2/8/2021	LEVEELOG 13026		
24	2.90	2.90	Fence	Chain Link	Land Side	Cross fence, metal drive gate. Entry Last Updated : 2/8/2021	LEVEELOG 13026		
109	2.90	2.90	Gate	Chain Link	Crown	Cross fence, metal drive gate. Entry Last Updated : 2/8/2021	GEILEVEELOG 13026		
456	2.90	2.90	Structure	Sign	Land Side	End of road sign post within 15 feet of LS toe Entry Last Updated : 2/24/2020	LEVEELOG		
454	2.91	2.91	Structure	Pole - Utility	Land Side	Two power poles at LS toe Entry Last Updated : 2/24/2020	LEVEELOG		
354	2.92	2.92	Aerial	High Voltage	Crossing	Overhead utility line crossing levee with 25 ft of clearance above crown. Entry Last Updated : 2/8/2021	USACEINSPECT		
357	2.93	2.93	Structure	Building	Land Side	Metal shed at LS toe Entry Last Updated : 2/8/2021	USACEINSPECT		
360	2.94	2.94	Structure	Post	Water Side	Small t-post on WS hinge. Entry Last Updated : 2/4/2020	USACEINSPECT		
112	3.09	3.09	Gate	Metal	Crown	Cross fence, metal drive gate. (App. No.13026-J. Williams) Entry Last Updated : 9/21/2017	GEILEVEELOG 13026		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Middle Creek							Left	3.35	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
363	3.09	3.09	Fence	Barbed Wire	Water Side	Levee cross fence. No gate or fence across crown. Woven wire fence with 2 strands of barbed wire on wooden posts on both slopes. Small t-posts adjacent. Entry Last Updated : 2/8/2021	USACEINSPECT 7166		
361	3.09	3.09	Structure	Post	Water Side	Small t-post on WS hinge. Entry Last Updated : 2/4/2020	USACEINSPECT		
114	3.10	3.10	Structure	Monitoring Well	Land Side	Uncapped well in concrete structure 5-feet off landward toe. Entry Last Updated : 2/24/2020	GEILEVEELOG		
367	3.19	3.19	Gate	Metal	Land Side	Locked gate at end of LS ramp Entry Last Updated : 2/8/2021	USACEINSPECT		
368	3.19	3.19	Ramp	Ramp	Land Side	Access ramp on LS slope. Ramp is 10 ft wide and gravel surfaced. Entry Last Updated : 2/4/2020	USACEINSPECT		
371	3.22	3.25	Fence	Wood	Land Side	Wood fence along levee over 150 ft. Fence is 0 - 5 ft from toe. Entry Last Updated : 2/8/2021	USACEINSPECT		
375	3.25	3.25	Ramp	Ramp	Water Side	Access ramp on WS slope. Ramp is 16 ft wide and sod covered. Entry Last Updated : 2/4/2020	USACEINSPECT		
376	3.28	3.28	Structure	Post	Water Side	Small t-post at WS hinge. Entry Last Updated : 2/4/2020	USACEINSPECT		
133	3.40	3.40	Gate	Metal	Crown	Cross fence, metal drive gate. Gate missing, cross fence on LS only. WS fence mangled at WS toe Entry Last Updated : 2/8/2021	GEILEVEELOG 11464		
25	3.41	3.41	Mark	Boundary	Crown	Entry Last Updated : 2/8/2021	LEVEELOG		
152	3.41	3.41	Fence	Barbed Wire	Land Side	Entry Last Updated : 2/24/2020	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Middle Creek	Right	2.66	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

2	0.00	0.20	Fence	Barbed Wire	Land Side	Barbed wire fence along LS toe and slope. Remove fence from project right of way, Monitor. Entry Last Updated : 9/21/2017	USACEPI
---	------	------	-------	-------------	-----------	--	---------

4	0.00	0.21	At Grade	Road / Highway	Crown	Paved County road on top of the levee. Entry Last Updated : 9/21/2017	GEILEVEELOG
---	------	------	----------	----------------	-------	--	-------------

123	0.01	0.01	Structure	Mailbox	Land Side	Mail box on LS slope Entry Last Updated : 2/24/2020	LEVEELOG
-----	------	------	-----------	---------	-----------	--	----------

3	0.01	0.01	UCIP	Pipe		DS_ID:25060 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *DUPLICATE RECORD* Pipe through the levee at unknown depth. Headwall on both sides. Flapgate on WS toe. Entry Last Updated : 4/17/2021	UCIPAPR2021
---	------	------	------	------	--	---	-------------

5	0.02	0.02	UCIP	Pipe		DS_ID:25062 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *DUPLICATE RECORD* Pipe thru levee. Headwalls on both ends of pipe. Flap gate on WS slope. Entry Last Updated : 4/17/2021	UCIPAPR2021
---	------	------	------	------	--	--	-------------

6	0.03	0.03	UCIP	Pipe		DS_ID:25061 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *DUPLICATE RECORD* Pipe thru levee. Headwalls on both ends of pipe. Flap gate on WS slope. Entry Last Updated : 4/17/2021	UCIPAPR2021
---	------	------	------	------	--	--	-------------

11	0.11	0.11	Ramp	Ramp	Land Side	Ramp on landward slope. (ABO No. 11485 - Strickfaden) Entry Last Updated : 9/21/2017	GEILEVEELOG 11485
----	------	------	------	------	-----------	---	----------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Middle Creek	Right	2.66	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

17	0.14	0.14	UCIP	Pipe	Crossing	DS_ID:21201 EP_NO: 11485 Crossing Status: Found FIELD_STRUCT_DESC: 42-inch corrugated metal drainage pipe through the levee, 8.5 feet below the crown. Flap gate on the waterside (WS). Concrete headwalls on both ends. (42-inch pipe [HLM 0.13] retained under Automatic Board Order (ABO) issued as Permit No. 11485, 1975 - John and Vivian Strickfaden). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.13), listed as 42-inch pipe. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.13), Station M315+75, listed as 42-inch pipe, USACE Drawing No. CC-4-4-29, Index Sheet 6: page 6, 40 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11485
----	------	------	------	------	----------	---	----------------------

18	0.14	0.14	UCIP	Pipe	Crossing	DS_ID:21202 EP_NO: 11485 Crossing Status: Found FIELD_STRUCT_DESC: 4-inch steel irrigation pipe through the levee, 3 feet below the crown. Siphon breaker at well on the landside (LS) slope. Irrigation well with cinderblock retaining wall on the LS slope. (4-inch pipe [HLM 0.13] authorized under Automatic Board Order (ABO) issued as Permit No. 11485, 1975 - John and Vivian Strickfaden). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.13), listed as 4-inch pipe. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.13), Station M315+50, listed as 4-inch pipe, USACE Drawing No. CC-4-4-29, Index Sheet 6: page 6, 40 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11485
----	------	------	------	------	----------	--	----------------------

15	0.14	0.14	Structure	Other	Land Side	Irrigation well on the landward slope. Concrete retaining wall around the metal house over the well (ABO No. 11477-Upper Lake Pomo). (App. No. 16121 Indian Health Services) Entry Last Updated : 9/21/2017	GEILEVEELOG 11477 16121
----	------	------	-----------	-------	-----------	--	-------------------------------

19	0.18	0.18	Aerial	High Voltage	Crossing	Overhead power line crosses the levee. (ABO No. 11474-PG&E) Entry Last Updated : 9/21/2017	GEILEVEELOG 11474
----	------	------	--------	--------------	----------	---	----------------------

155	0.18	0.18	Structure	Sign	Land Side	Roadway reflector mounted on steel post on LS crown. Entry Last Updated : 1/29/2020	USACEINSPECT
-----	------	------	-----------	------	-----------	--	--------------

20	0.20	0.20	Structure	Building	Land Side	Comment Code: Building Issue. Type: Enforcement. Inspector Comment: residential structure within 10 feet of levee Entry Last Updated : 2/24/2020	LEVEEINSPECTION
----	------	------	-----------	----------	-----------	--	-----------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Middle Creek							Right	2.66	Luz Dial
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
166	0.21	0.21	Structure	Building	Water Side	Building on WS slope. Chain link fence around building. Power pole in WS slope. Entry Last Updated : 1/29/2020	USACEINSPECT 16121		
21	0.21	0.21	At Grade	Road / Highway	Land Side	Ramp on landward slope. Paved county road descends slope. Entry Last Updated : 9/21/2017	GEILEVEELOG		
385	0.21	0.21	Structure	Pole - Utility	Water Side	Power drop pole on WS slope Entry Last Updated : 2/24/2020	LEVEELOG 11474		
16	0.22	0.22	Aerial	High Voltage	Crossing	Overhead power line crosses the levee. (ABO No. 11474-PG&E) Entry Last Updated : 9/21/2017	GEILEVEELOG 11474		
13	0.22	0.22	UCIP	Pipe		DS_ID:21203 EP_NO: 16121 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 14-inch steel conduit for 4-inch water line through the levee, 3.6 feet below the crown. Pump in large pump house on the waterside (WS) slope. (14-inch and 4-inch pipes and pumphouse authorized under Permit No. 16121, 1993 - Indian Health Services). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.21), listed as two 14-inch pipes]. Entry Last Updated : 4/17/2021	UCIPAPR2021 16121		
24	0.23	0.23	Gate	Metal	Crown	Cross fence, metal drive gate, pipe gate. (ABO No. 11479-Lake County) Entry Last Updated : 9/21/2017	GEILEVEELOG 11479		
27	0.24	0.24	UCIP	Pipe	Crossing	DS_ID:21204 EP_NO: 11484 Crossing Status: Found FIELD_STRUCT_DESC: 36-inch corrugated metal drainage pipe through the levee, 6 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. (36-inch pipe [HLM 0.23] retained under Automatic Board Order (ABO) issued as Permit No. 11484, 1975 - Rodney Snow). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.23), listed as 36-inch CMP. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.23), Station M311+10, listed as 36-inch pipe, USACE Drawing No. CC-4-4-29, Index Sheet 6: page 6, 40 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11484		
387	0.29	0.29	Ramp	Ramp	Water Side	Access ramp on WS slope. Ramp is 12 ft wide and unsurfaced. Entry Last Updated : 12/20/2017	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Middle Creek	Right	2.66	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

31	0.33	0.33	Structure	Pump Station	Land Side	5 X 5 pit, 7 feet deep. Pump in pit.at LS toe Entry Last Updated : 11/30/2017	GEILEVEELOG
----	------	------	-----------	--------------	-----------	--	-------------

5 X 5 pit, 7 feet deep. Pump in pit.
Entry Last Updated : 9/21/2017

37	0.39	0.39	UCIP	Pipe	Crossing	DS_ID:21206 EP_NO: 11478 Crossing Status: Found FIELD_STRUCT_DESC: 42-inch corrugated metal drainage pipe through the levee, 7.7 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. Grouted spillway over revetment on bank. (42-inch pipe [HLM 0.38] retained under Automatic Board Order (ABO) issued as Permit No. 11478, 1975 - William D. and Dorothy L. Allison). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.38), listed as 42-inch CMP. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.38), Station M302+80, listed as 42-inch pipe, USACE Drawing No. CC-4-4-29, Index Sheet 6: page 6, 40 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11478
----	------	------	------	------	----------	---	----------------------

191	0.40	0.42	Fence	Chain Link	Land Side	Chain link fence along LS of levee. Entry Last Updated : 1/29/2020	USACEINSPECT
-----	------	------	-------	------------	-----------	---	--------------

196	0.41	0.41	Ramp	Ramp	Land Side	Access ramp on LS slope. Ramp is 12 ft wide and sod covered. Chain link fence at base of ramp outside PE. No USACE permit review. Entry Last Updated : 1/29/2020	USACEINSPECT
-----	------	------	------	------	-----------	---	--------------

194	0.43	0.58	Fence	Barbed Wire	Land Side	Fence along LS slope and toe and on LS shoulder Entry Last Updated : 2/24/2020	USACEINSPECT
-----	------	------	-------	-------------	-----------	---	--------------

40	0.44	0.44	UCIP	Conduit	Crossing	DS_ID:21207 EP_NO: 7261 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1.5-inch galvanized iron irrigation pipe through the levee, 2.5 feet below the crown. (1.5-inch pipe authorized under Permit No. 7261, 1970 - George Goslowsky). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.44), listed as 1.5-inch pipe] Entry Last Updated : 4/17/2021	UCIPAPR2021 7261
----	------	------	------	---------	----------	--	---------------------

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Middle Creek	Right	2.66	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

42	0.48	0.48	UCIP	Pipe	Crossing	DS_ID:21208 EP_NO: 11480 Crossing Status: Found FIELD_STRUCT_DESC: 42-inch corrugated metal drainage pipe through the levee, 7 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. (42-inch pipe [HLM 0.47] retained under Automatic Board Order (ABO) issued as Permit No. 11480, 1975 - Jose G. and Dora Moto). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.47), listed as 42-inch CMP. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.47), Station M299+30, listed as 42-inch pipe, USACE Drawing No. CC-4-4-29, Index Sheet 6: page 6, 40 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11480
----	------	------	------	------	----------	--	----------------------

7	0.48	0.48	UCIP	Pipe		DS_ID:24761 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 1.5-inch high-density polyethylene irrigation pipe through the levee, 2.5 feet below the crown. Pipe visible on the waterside (WS) berm and slope. Pump house on the LS toe. Entry Last Updated : 4/17/2021	UCIPAPR2021
---	------	------	------	------	--	--	-------------

45	0.50	0.50	UCIP	Pipe	N/A	DS_ID:21249 EP_NO: 8513 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 0.75-inch steel electrical conduit through the levee, 2 feet below the levee. Steel cutoff wall around conduit at center of levee. Well with 8-inch casing on the waterside (WS) slope. (well located on the levee berm, water pipe, and electrical conduit authorized under Permit No. 8513, 1972 - James A. Fisher). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.50), listed 1.25-inch and 0.75-inch conduits]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8513
----	------	------	------	------	-----	---	---------------------

46	0.50	0.50	UCIP	Pipe	N/A	DS_ID:21209 EP_NO: 8513 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 1.25-inch steel groundwater pipe through the levee, 2 feet below the levee. Steel cutoff wall around pipe at center of levee. Well with 8-inch casing on waterside (WS) slope. (1.25-inch water pipe and 0.75-inch electrical conduit authorized under Permit No. 8513, 1974 - Fisher) [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.50), listed 1.25-inch and 0.75-inch conduits] Entry Last Updated : 4/17/2021	UCIPAPR2021 8513
----	------	------	------	------	-----	--	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Middle Creek							Right	2.66	Luz Dial
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
48	0.55	0.55	UCIP	Pipe	Crossing	DS_ID:21210 EP_NO: 11482 Crossing Status: Found FIELD_STRUCT_DESC: 36-inch corrugated metal drainage pipe through the levee, 9 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. (36-inch pipe [HLM 0.54] retained under ABO No. 11482, 1975 - George R. and Gladys Schneider). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.54), listed as 36-inch CMP. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, 25 May 2011, (HLM 0.54), Station M294+00, listed as 36-inch pipe, USACE Drawing No. CC-4-4-29, Index Sheet 6: page 6, 40 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11482		
53	0.58	0.58	Gate	Metal	Crown	Cross fence, metal drive gate. (ABO No. 11479-Lake County) Entry Last Updated : 9/21/2017	GEILEVEELOG 11479		
49	0.58	0.58	Aerial	High Voltage	Crossing	Power pole and guy wire at LS toe. Check permit status 11474 and 11475, Monitor. Overhead telephone cable crosses the levee with power line on same poles. (ABO No.11475-Pacific Telephone). Entry Last Updated : 9/21/2017	USACEPI 11474 11475		
218	0.58	0.58	Structure	Bridge	Water Side	As-built 4-4-29, no details. Rancheria Rd crossing. Bridge abutment and guardrail on widened WS crown. Roadway is asphalt paved and 24 ft wide. Levee ties into road at high ground. No USACE permit review. Entry Last Updated : 1/29/2020	USACEINSPECT		
223	0.58	0.58	At Grade	Road / Highway	Land Side	As-built 4-4-29, no details. Rancheria Rd crossing. Bridge abutment and guardrail on widened WS crown. Roadway is asphalt paved and 24 ft wide. Levee ties into road at high ground. No USACE permit review. Entry Last Updated : 1/29/2020	USACEINSPECT		
12	0.62	0.62	UCIP	Pipe		DS_ID:24759 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 18-inch corrugated metal drainage pipe through the high ground, 14 feet below the road. Concrete headwall on the LS. Elevation of pipe at inlet is above top of levee on other side of stream. Entry Last Updated : 4/17/2021	UCIPAPR2021		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Middle Creek	Right	2.66	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

56	0.71	0.71	UCIP	Pipe	Crossing	DS_ID:24760 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal drainage pipe through the high ground, 8 feet below the road. Elevation of pipe at inlet and outlet is above top of levee on other side of stream. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	---	-------------

8	0.79	0.79	UCIP	Pipe		DS_ID:24762 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal drainage pipe through the high ground, 10 feet below the road. Concrete headwall on the landside (LS) toe. Elevation of pipe at inlet and outlet is above top of levee on other side of stream. Entry Last Updated : 4/17/2021	UCIPAPR2021
---	------	------	------	------	--	--	-------------

9	0.86	0.86	UCIP	Pipe		DS_ID:24763 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal drainage pipe through the high ground, 5 feet below the road. Concrete headwall on the LS toe. Elevation of pipe at inlet and outlet is above top of levee on other side of stream. Entry Last Updated : 4/17/2021	UCIPAPR2021
---	------	------	------	------	--	--	-------------

390	0.87	0.96	Fence	Chain Link	Water Side	chainlink fence on WS shoulder Entry Last Updated : 11/30/2017	LEVEELOG
-----	------	------	-------	------------	------------	---	----------

61	0.90	0.90	UCIP	Pipe	Crossing	DS_ID:24764 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 4-inch steel water line through the high ground, at an unknown depth. Fire hydrant on the waterside (WS) shoulder with access lid on both shoulders. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	--	-------------

62	0.91	0.91	UCIP	Pipe	Crossing	DS_ID:24765 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 12-inch corrugated metal drainage pipe through the high ground, 3 feet below the road. Concrete headwall on both ends. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	--	-------------

63	0.95	0.95	Ramp	Ramp	Crown	no drive gate Entry Last Updated : 11/30/2017	GEILEVEELOG
----	------	------	------	------	-------	--	-------------

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Middle Creek	Right	2.66	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

Start of the levee. Levee turns left from county road.
Metal drive gate.
Entry Last Updated : 9/21/2017

391	0.95	0.95	Structure	Post	Water Side and	three wooden post on both sides of levee access ramp Entry Last Updated : 11/30/2017	LEVEELOG
-----	------	------	-----------	------	----------------	---	----------

60	0.95	0.98	Fence	Barbed Wire	Land Side	Fence along LS slope and toe. Remove from project right of way, Monitor. Fence of various material Barbed wire, corrugated metal and wood Entry Last Updated : 2/24/2020	USACEPI
----	------	------	-------	-------------	-----------	---	---------

392	0.96	0.96	Structure	Building	Water Side	Two conex boxes and fenced enclosure Entry Last Updated : 2/24/2020	LEVEELOG
-----	------	------	-----------	----------	------------	--	----------

58	0.99	0.99	Ramp	Ramp	Land Side	Shed, wooden fence, garden at LS slope and toe. Fence appears new. Boat stored on slope. Remove from project right of way, Monitor. Entry Last Updated : 9/21/2017	USACEPI
----	------	------	------	------	-----------	---	---------

70	1.03	1.03	UCIP	Pipe	Crossing	DS_ID:21211 EP_NO: 11486 Crossing Status: Found FIELD_STRUCT_DESC: 36-inch corrugated metal drainage pipe through the levee, 7.3 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. Splash apron broken off on the WS end. (36-inch pipe [HLM 1.08] retained under Automatic Board Order (ABO) issued as Permit No. 11486, 1975 - Mary Truesdell). [Additional Reference(s): DWR Levee Log, 2005 (HLM 1.08), listed as 36-inch CMP. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 1.08), Station M269+00, listed as 36-inch pipe, USACE Drawing No. CC-4-4-29, Index Sheet 5: page 5, 39 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11486
----	------	------	------	------	----------	--	----------------------

393	1.03	1.03	Fence	Barbed Wire	Water Side	cross fence along WS slope and berm, posts on LS shoulder, no gate. Entry Last Updated : 11/30/2017	LEVEELOG
-----	------	------	-------	-------------	------------	--	----------

73	1.04	1.04	Aerial	Communications	Crossing	Overhead telephone line crosses levee. (ABO No.11475-Pacific Telephone) Entry Last Updated : 9/21/2017	GEILEVEELOG 11475
----	------	------	--------	----------------	----------	---	----------------------

229	1.09	1.09	Structure	Other	Land Side	Well at LS toe. Pump on LS toe. Concrete box structure associated with well. Entry Last Updated : 2/24/2020	USACEINSPECT
-----	------	------	-----------	-------	-----------	--	--------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Middle Creek	Right	2.66	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

395	1.09	1.12	Fence	Wood	Land Side	6 foot wooden fence at LS toe Entry Last Updated : 11/30/2017	LEVEELOG
-----	------	------	-------	------	-----------	--	----------

394	1.09	1.09	Fence	Barbed Wire	Water Side	T-post wire cross fence on WS of levee Entry Last Updated : 11/30/2017	LEVEELOG
-----	------	------	-------	-------------	------------	---	----------

396	1.12	1.12	Gate	Metal	Crown	Pipe drive gate on levee crown Entry Last Updated : 2/24/2020	LEVEELOG 11479
-----	------	------	------	-------	-------	--	-------------------

80	1.16	1.16	UCIP	Pipe	Crossing	DS_ID:21212 EP_NO: 11483 Crossing Status: Found FIELD_STRUCT_DESC: 30-inch corrugated metal drainage pipe through the levee, 17.8 feet below the crown. Slide gate in 44-inch corrugated metal riser unit on the waterside (WS) slope. Flap gate on the WS end at concrete headwall. 6-foot by 8-foot concrete sump at the landside (LS) toe. (30-inch pipe [HLM 1.22] retained under Automatic Board Order (ABO) issued as Permit No. 11483, 1975 - Edward M. and Mildred E. Seely). [Additional Reference(s): DWR Levee Log, 2005 (HLM 1.22), listed as 30-inch pipe. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 1.22), listed as 30-inch CMP]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11483
----	------	------	------	------	----------	---	----------------------

398	1.42	1.42	Ramp	Ramp	Land Side	ramp on LS slope Entry Last Updated : 11/30/2017	LEVEELOG 11476
-----	------	------	------	------	-----------	---	-------------------

91	1.43	1.43	UCIP	Pipe	Crossing	DS_ID:21213 EP_NO: 16177 Crossing Status: Found FIELD_STRUCT_DESC: 10-inch coated steel irrigation pipe through the levee, 2 feet below the crown. Siphon breaker on apex of pipe at the landside (LS) shoulder. Exposed filter on LS slope. Seasonal pump on the waterside (WS) slope. (12-inch pipe authorized under Permit No. 16177, 1994 - Edward Seely). [Additional Reference(s): DWR Levee Log, 2005 (HLM 1.49), listed as 12-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 16177
----	------	------	------	------	----------	--	----------------------

84	1.44	1.44	Ramp	Ramp	Water Side	Ramp on waterward slope. (ABO No.11483-Seely) Entry Last Updated : 9/21/2017	GEILEVEELOG 11483
----	------	------	------	------	------------	---	----------------------

93	1.67	1.67	Ramp	Ramp	Water Side and Land Side	Ramp on both slopes. (ABO No.11476-McCullough) Entry Last Updated : 9/21/2017	GEILEVEELOG 11476
----	------	------	------	------	--------------------------	--	----------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Middle Creek	Right	2.66	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

96	1.70	1.70	UCIP	Pipe	Crossing	DS_ID:21214 EP_NO: 15825 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 2 feet below the crown. Siphon breaker on apex of pipe at the landside (LS) shoulder. Exposed filter on LS slope. Seasonal pump on the waterside (WS) slope. (10-inch pipe authorized under Permit No. 15825, 1992 - Edward Seely, 8-inch pipe installed instead of 10-inch pipe per inspector's notes dated 9-25-92). [Additional Reference(s): DWR Levee Log, 2005 (HLM 1.82), listed as 10-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 15825
276	1.73	1.73	Structure	Monitoring Well	Land Side	Unknown dia well 4 ft from LS toe. Electrical box 6 ft from motor, alignment of water pipe and electrical conduit unknown. 12 inch dia well casing within 15 feet of LS toe Entry Last Updated : 2/24/2020	USACEINSPECT
1	1.73	1.95	Miscellaneous	Other	Land Side	17158 authorized 14 pear trees on landside toe from LM 1.28-1.95, but from Google Earth some trees appear to have been removed from LM 1.28-1.72 but still exist from LM 1.73-1.95. Entry Last Updated : 6/18/2019	LEVEELOG 17158
101	1.93	1.93	Ramp	Ramp	Water Side and Land Side	Ramp on both slopes. (ABO No. 11483-Seely) Entry Last Updated : 9/21/2017	GEILEVEELOG 11483
103	1.93	1.93	Revetment	Concrete	Water Side	Bank and levee slope concrete revetted around the Highway 20 bridge abutment. Entry Last Updated : 9/21/2017	GEILEVEELOG
104	1.93	1.93	Gate	Metal	Crown	Metal drive gate. (ABO No.11479-Lake County) Fence along waterward shoulder. Entry Last Updated : 9/21/2017	GEILEVEELOG 11479
399	1.95	1.95	Structure	Pole - Utility	Land Side	Power pole at LS toe Entry Last Updated : 2/24/2020	LEVEELOG
400	1.95	1.95	Structure	Bridge	Water Side	HWY 20 bridge and abutments on WS Entry Last Updated : 12/11/2017	LEVEELOG
106	1.95	1.95	At Grade	Road / Highway	Crossing	State Highway 20 crosses levee. (ABO No.11508-Dept. of Transportation) Entry Last Updated : 9/21/2017	GEILEVEELOG 11508

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Middle Creek							Right	2.66	Luz Dial
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
107	1.95	1.95	UCIP	Pipe	Crossing	DS_ID:21253 EP_NO: 18228 Crossing Status: Not Found FIELD_STRUCT_DESC: 3-inch steel sewer pipeline through the levee, at an unknown depth, inside an 8-inch diameter steel sleeve attached to the Highway 20 Bridge across Middle Creek. Sewer access lid on the landside (LS) shoulder. (3-inch pipe encased in a 6-inch pipe authorized under Permit No. 18228, 2007 - Mohammed Hussain). Entry Last Updated : 4/17/2021	UCIPAPR2021 18228		
111	1.96	1.96	UCIP	Pipe	Crossing	DS_ID:21243 EP_NO: 15865 Crossing Status: Found FIELD_STRUCT_DESC: 6-inch polyvinyl chloride pressurized sewer line through the levee, 3 feet below the crown. Cutoff wall around pipe at center of levee. Sanitary Sewer manhole on the waterside (WS) shoulder. (6-inch pipe authorized under Permit No. 15865, 1992 - Zachary Calhoun). Entry Last Updated : 4/17/2021	UCIPAPR2021 15865		
108	1.96	1.96	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Same poles support telephone cable. (ABO No.11475-Pacific Telephone) (ABO No.11474-PG&E) Entry Last Updated : 9/21/2017	GEILEVEELOG 11474 11475		
109	1.96	1.96	Aerial	Communications	Crossing	APP INFO: ABO No.11475 - Pacific Telephone, ABO No.11474 - PG&E; Overhead power line crosses levee. Same poles support telephone cable. (ABO No.11475-Pacific Telephone) (ABO No.11474-PG&E) Entry Last Updated : 9/21/2017	GEILEVEELOG 11474 11475		
112	1.96	1.96	Structure	Pole - Utility	Land Side	Power pole at landward toe. Entry Last Updated : 9/21/2017	GEILEVEELOG		
110	1.96	1.96	Gate	Metal	Crown	Cross fence, metal drive gate. (ABO No. 11479-Lake County) Entry Last Updated : 9/21/2017	GEILEVEELOG 11479		
401	1.98	1.98	Structure	Pole - Utility	Land Side	Power pole on LS slope Entry Last Updated : 2/24/2020	LEVEELOG		
402	2.00	2.00	Structure	Pole - Utility	Land Side	Power drop pole on LS slope and another pole at the LS toe Entry Last Updated : 2/24/2020	LEVEELOG		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Middle Creek							Right	2.66	Luz Dial
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
115	2.00	2.00	UCIP	Pipe	Crossing	DS_ID:21245 EP_NO: 17191 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 8-inch coated steel irrigation pipe through the levee, 2 feet below the crown. Well and electric pump at the waterside (WS) toe with butterfly valve. (8-inch pipe and conduit authorized under Permit No. 17191, 2000 - Lake County Land and Cattle, LLC). Entry Last Updated : 4/17/2021	UCIPAPR2021 17191		
114	2.00	2.00	UCIP	Conduit	Crossing	DS_ID:21250 EP_NO: 17191 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 2-inch polyvinyl chloride electrical conduit through the levee, 2 feet below the crown. Well and electric pump at the waterside (WS) toe. Pole and meter. (8-inch pipe and conduit authorized under Permit No. 17191, 2000 - Lake County Land and Cattle, LLC). Entry Last Updated : 4/17/2021	UCIPAPR2021 17191		
287	2.02	2.02	Structure	Pump Station	Land Side	10 inch dia well 10 ft from LS toe. Steel casing exposed, distribution pipe alignment unknown. Entry Last Updated : 1/29/2020	USACEINSPECT		
116	2.02	2.02	Ramp	Ramp	Water Side and Land Side	Ramp on both slopes. (ABO No.11481-McCarthy) Entry Last Updated : 9/21/2017	GEILEVEELOG 11481		
117	2.03	2.03	Revetment	Rock	.Not Identified	Bank rock revetted by the United States Army Corps of Engineers, 1960, Middle Creek Project. Entry Last Updated : 9/21/2017	GEILEVEELOG		
118	2.20	2.20	Ramp	Ramp	Land Side	Ramp on landward slope. (ABO No.11481-McCarthy) Entry Last Updated : 9/21/2017	GEILEVEELOG 11481		
403	2.22	2.22	Structure	Pole - Utility	Land Side	Power drop pole within 10 feet of Ls toe Entry Last Updated : 2/24/2020	LEVEELOG		
119	2.26	2.26	Aerial	High Voltage	Crossing	Overhead power line crosses levee. (App. No.9609-PG&E) Entry Last Updated : 9/21/2017	GEILEVEELOG 9609		
120	2.26	2.26	Ramp	Ramp	Water Side	Ramp on waterward slope. (ABO No.11481-McCarthy) Entry Last Updated : 9/21/2017	GEILEVEELOG 11481		
323	2.53	2.53	Ramp	Ramp	Land Side	Access ramp on LS slope. Ramp is 12 ft wide and unsurfaced. No USACE permit review. Entry Last Updated : 1/29/2020	USACEINSPECT		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Middle Creek	Right	2.66	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

405	2.55	2.64	Aerial	High Voltage	Land Side	Power and comm cable along LS toe Entry Last Updated : 2/24/2020	LEVEELOG
-----	------	------	--------	--------------	-----------	---	----------

404	2.56	2.56	Structure	Pole - Utility	Land Side	Two power poles on LS toe Entry Last Updated : 2/24/2020	LEVEELOG
-----	------	------	-----------	----------------	-----------	---	----------

317	2.56	2.56	Aerial	High Voltage	Crossing	Overhead power line crossing levee with 30 ft of clearance above crown. No utility poles within PE. Permit reviewed by USACE. Entry Last Updated : 2/24/2020	USACEINSPECT
-----	------	------	--------	--------------	----------	---	--------------

122	2.84	2.84	UCIP	Pipe	Crossing	DS_ID:21215 EP_NO: 11481 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal drainage pipe through the levee, 12 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. (24-inch pipe [HLM 2.93] retained under Automatic Board Order (ABO) issued as Permit No. 11481, 1975 - Dennis P. McCarthy). [Additional Reference(s): DWR Levee Log, 2005 (HLM 2.93), listed as 24-inch CMP. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 2.93), Station M173+00, listed as 24-inch pipe, USACE Drawing No. CC-4-4-29, Index Sheet 4: page 4, 38 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11481
-----	------	------	------	------	----------	--	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 Scotts Creek	Left	1.36	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

4	0.00	0.00	Mark	Boundary	Crown	Left bank levee of Scott Creek starts at the right bank levee of Middle Creek. The crown is 20 feet wide and graveled. The levee mileage runs upstream. Entry Last Updated : 2/3/2020	LEVEELOG
---	------	------	------	----------	-------	--	----------

2	0.05	0.05	Miscellaneous	Turnout	Water Side	Entry Last Updated : 2/3/2020	GEILEVEELOG
---	------	------	---------------	---------	------------	-------------------------------	-------------

3	0.05	0.05	At Grade	Levee	Crown	Crown roadway is 30 feet in width. Entry Last Updated : 9/21/2017	GEILEVEELOG
---	------	------	----------	-------	-------	--	-------------

72	0.05	1.07	Fence	Metal	.Not Identified	Fence approximately 4 feet from levee toe. Entry Last Updated : 1/29/2020	USACEINSPECT
----	------	------	-------	-------	-----------------	--	--------------

5	0.40	0.40	UCIP	Pipe	Crossing	DS_ID:21216 EP_NO: 11492 Crossing Status: Found FIELD_STRUCT_DESC: 6-inch steel irrigation pipe through the levee, 2 feet below the crown. Siphon breaker in 24-inch corrugated metal riser unit on the landside (LS) slope. Steel cap on the waterside (WS) berm. 1.5-inch polyvinyl chloride electrical conduit at same location with electrical panel on the LS toe just off to the north. (6-inch pipe [HLM 0.41] authorized under Automatic Board Order (ABO) issued as Permit No. 11492, 1975 - Dennis P. McCarthy). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.41), listed 6-inch pipe. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.41), Station S26+50, listed as 6-inch pipe, USACE Drawing No. CC-4-4-29, Index Sheet 4: page 4, 38 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11492
---	------	------	------	------	----------	--	----------------------

6	0.40	0.40	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 9/21/2017	GEILEVEELOG
---	------	------	------	------	------------	--	-------------

8	0.41	0.41	Ramp	Ramp	Land Side	Ramp on landward slope. (ABO No.11492-McCarthy) Entry Last Updated : 9/21/2017	GEILEVEELOG 11492
---	------	------	------	------	-----------	---	----------------------

12	0.47	0.47	Ramp	Ramp	Land Side	Y-shaped ramp on landward slope. (ABO No.11492-McCarthy) Entry Last Updated : 9/21/2017	GEILEVEELOG 11492
----	------	------	------	------	-----------	--	----------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 Scotts Creek	Left	1.36	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

15	0.54	0.54	UCIP	Pipe	Crossing	DS_ID:21217 EP_NO: 11492 Crossing Status: Found FIELD_STRUCT_DESC: 42-inch corrugated metal drainage pipe through the levee, 12 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends with a wooden retaining wall drop inlet at the landside (LS) toe. (42-inch pipe [HLM 0.55] retained under Automatic Board Order (ABO) issued as Permit No. 11492, 1975 - Dennis P. McCarthy). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.55), listed as 42-inch CMP. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.55), Station S32+50, listed as 42-inch pipe, USACE Drawing No. CC-4-4-29, Index Sheet 4: page 4, 38 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11492
----	------	------	------	------	----------	--	----------------------

18	0.61	0.61	UCIP	Pipe	Crossing	DS_ID:21246 EP_NO: 11492 Crossing Status: Not Found FIELD_STRUCT_DESC: 1.5-inch steel water pipe through the levee, 1.5 feet below the crown. (1.5-inch galvanized steel pipe [HLM 0.60] authorized under Automatic Board Order (ABO) issued as Permit No. 11492, 1975 - Dennis P. McCarthy). [Additional Reference(s): USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.60), Station S34+84, listed as 1.5-inch pipe, USACE Drawing No. CC-4-4-29, Index Sheet 4: page 4, 38 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11492
----	------	------	------	------	----------	---	----------------------

19	0.63	0.63	Revetment	Rock	Water Side	Bank rock revetted by the United States Army Corps of Engineers, 1960, Middle Creek Project. Entry Last Updated : 9/21/2017	GEILEVEELOG
----	------	------	-----------	------	------------	--	-------------

20	0.64	0.64	UCIP	Pipe	Crossing	DS_ID:21244 EP_NO: 17190 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 2.7 feet below the crown. Siphon breaker on apex of pipe at the landside (LS) shoulder. Exposed filter off LS toe with vent and shutoff valve. Seasonal pump on the waterside (WS) slope. (8-inch pipe authorized under Permit No. 17190, 2000 - Lake County Land and Cattle, LLC). Entry Last Updated : 4/17/2021	UCIPAPR2021 17190
----	------	------	------	------	----------	---	----------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 Scotts Creek	Left	1.36	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

22	0.70	0.70	UCIP	Pipe	Crossing	DS_ID:21218 EP_NO: 9797 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 2.7 feet below the crown. Steel cutoff wall around pipe at center of levee. Siphon breaker on apex of pipe at the landside (LS) shoulder. Exposed filter on LS slope. Portable pump on the waterside (WS) slope. Electrical panel next to filter at the LS toe. (8-inch pipe authorized under Permit No. 9797, 1974 - Dennis P. McCarthy). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.70), listed as 8-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9797
----	------	------	------	------	----------	---	---------------------

25	0.75	0.75	UCIP	Pipe	Crossing	DS_ID:21219 EP_NO: 11492 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 4-inch steel irrigation pipe through the levee, 2.5 feet below the crown. Siphon breaker in 24-inch corrugated metal riser unit on the landside (LS) shoulder. Pump on concrete platform on the waterside (WS). Hose chute and concrete stairway on the WS slope. (4-inch pipe [HLM 0.76] authorized under Automatic Board Order (ABO) issued as Permit No. 11492, 1975 - Dennis P. McCarthy). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.76), listed as 4-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11492
----	------	------	------	------	----------	--	----------------------

71	0.76	0.76	Structure	Pole - Utility	Land Side	Power pole at LS toe Entry Last Updated : 2/3/2020	LEVEELOG
----	------	------	-----------	----------------	-----------	---	----------

199	0.77	0.77	Structure	Pressure Breaker	Land Side	42 inch dia concrete riser pipe at LS toe with concrete lid. 10 inch by 12 inch hole on side of pipe at ground level. Riser 30 inches above ground and 7 ft below ground. Pipe exits manhole 6 ft below ground towards orchard. No structure observed on WS. Entry Last Updated : 1/29/2020	USACEINSPECT
-----	------	------	-----------	------------------	-----------	--	--------------

224	0.77	0.81	Aerial	High Voltage	Land Side	Power Line along LS toe Entry Last Updated : 2/3/2020	LEVEELOG
-----	------	------	--------	--------------	-----------	--	----------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 Scotts Creek	Left	1.36	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
26	0.77	0.77	UCIP	Pipe	Crossing	DS_ID:21220 EP_NO: 11492 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal drainage pipe through the levee, 10 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. Concrete spillway on the WS slope to bottom of channel. (24-inch pipe [HLM 0.79] authorized under Automatic Board Order (ABO) issued as Permit No. 11492, 1975 - Dennis P. McCarthy). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.79), listed as 24-inch CMP. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.79), Station S46+40.56, listed as 24-inch CMP, USACE Drawing No. CC-4-4-29, Index Sheet 4: page 4, 38 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11492
28	0.77	0.77	Ramp	Ramp	Water Side	Ramp on waterward slope. (ABO No.11492-McCarthy) Entry Last Updated : 9/21/2017	GEILEVEELOG 11492
7	0.80	0.80	Fence	Barbed Wire	Water Side	Cross fence, metal drive gate. (ABO No.11491-Lake County) Entry Last Updated : 2/3/2020	LEVEELOG 11491
31	0.80	0.80	Gate	Chain Link	Crown	Cross fence, metal drive gate. (ABO No.11491-Lake County) Entry Last Updated : 9/21/2017	GEILEVEELOG 11491
225	0.81	0.81	Aerial	High Voltage	Crossing	Power lines cross levee Entry Last Updated : 2/3/2020	LEVEELOG
10	0.82	0.82	Structure	Pole - Utility	Water Side	Power pole on WS crown Entry Last Updated : 2/3/2020	LEVEELOG
32	0.83	0.83	Ramp	Ramp	Land Side	Ramp on landward slope. (ABO No.11488-Wheeler) Entry Last Updated : 9/21/2017	GEILEVEELOG 11488
29	0.83	0.83	Structure	Sign	Land Side	Private property sign on LS shoulder Entry Last Updated : 1/29/2018	LEVEELOG
34	0.83	0.83	Aerial	High Voltage	Crossing	Overhead power line crosses levee. (ABO No.11493-PG&E) Entry Last Updated : 9/21/2017	GEILEVEELOG 11493
30	0.84	0.84	Aerial	Communications	Crossing	Overhead telephone cable crosses the levee. (ABO No.11494- Pacific Telephone) Entry Last Updated : 9/21/2017	GEILEVEELOG 11494

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 Scotts Creek	Left	1.36	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

73	0.84	0.84	Structure	Sign	Land Side	9040 State HWY 29. Mail box on 4 inch by 4 inch wood post at LS hinge, 3.5 ft tall. Sign on 2 inch by 2 inch wood post; 3 ft tall, 20 ft from mailbox. Entry Last Updated : 2/3/2020	LEVEELOG
----	------	------	-----------	------	-----------	---	----------

124	0.84	0.92	At Grade	Road / Highway	Crown	SH 29. Bridge abutment on WS slope and toe. Bridge and guardrail beyond PE. Permit reviewed by USACE. Permit has limited details. Entry Last Updated : 2/3/2020	USACEINSPECT
-----	------	------	----------	----------------	-------	--	--------------

35	0.85	0.85	Revetment	Rock	Water Side	Bank rock revetted United States Army Corps of Engineers (1963), Middle Creek Project. Entry Last Updated : 9/21/2017	GEILEVEELOG
----	------	------	-----------	------	------------	--	-------------

36	0.90	0.90	UCIP	Pipe	Crossing	DS_ID:21247 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 36-inch corrugated metal drainage pipe through the levee, 10 feet below the crown. Plugged with concrete. [Additional Reference(s): USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.90), Station S50+85, listed as a 36-inch CMP plugged with concrete, USACE Drawing No. CC-4-4-29, Index Sheet 4: page 4, 38 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	--	-------------

41	0.92	0.92	Ramp	Ramp	Water Side	Ramp on waterward slope. (ABO No.11487-Wheeler) Entry Last Updated : 9/21/2017	GEILEVEELOG 11487
----	------	------	------	------	------------	---	----------------------

133	0.93	0.93	Ramp	Ramp	Crown	As-built 4-4-29. Access ramp from SH 29 to levee crown. Ramp is 55 ft wide and gravel surfaced. Entry Last Updated : 1/29/2020	USACEINSPECT
-----	------	------	------	------	-------	---	--------------

137	0.93	0.93	Aerial	High Voltage	Land Side	Utility pole at LS toe with guy wire anchored at toe. Overhead power lines parallel to levee with 40 ft of clearance above toe. Lines connect to power line obs 0057. Electrical box and meter with conduits on pole. Buried conduit alignment unknown. Entry Last Updated : 1/29/2020	USACEINSPECT
-----	------	------	--------	--------------	-----------	---	--------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 Scotts Creek	Left	1.36	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

37	0.93	0.93	UCIP	Culvert	Crossing	DS_ID:21221 EP_NO: 11488 Crossing Status: Found FIELD_STRUCT_DESC: 42-inch corrugated metal drainage pipe through the levee, 16.5 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. (42-inch pipe [HLM 0.94] retained under Automatic Board Order (ABO) issued as Permit No. 11488, 1975 - Robert F. and Mary E. Wheeler). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.94), listed as 42-inch CMP. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.94), Station S53+84, listed as 42-inch CMP, USACE Drawing No. CC-4-4-29, Index Sheet 4: page 4, 38 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11488
----	------	------	------	---------	----------	---	----------------------

9	0.93	0.93	Fence	Barbed Wire	Water Side	As-built 4-4-29. Locked crown road access gate. Gate is steel I-beam mounted on 6 inch steel bollard on WS hinge and 8 inch steel bollard on LS hinge. Woven wire fence on WS slope. 4 inch pipe bollard on LS slope, no fence. No USACE permit review. Entry Last Updated : 2/3/2020	LEEVELOG
---	------	------	-------	-------------	------------	--	----------

134	0.93	0.93	Gate	Metal	Crown	As-built 4-4-29. Locked crown road access gate. Gate is steel I-beam mounted on 6 inch steel bollard on WS hinge and 8 inch steel bollard on LS hinge. Woven wire fence on WS slope. 4 inch pipe bollard on LS slope, no fence. No USACE permit review. Entry Last Updated : 1/29/2020	USACEINSPECT
-----	------	------	------	-------	-------	---	--------------

74	0.93	0.93	Structure	Pole - Utility	Land Side	Power pole at LS toe Entry Last Updated : 2/3/2020	LEEVELOG
----	------	------	-----------	----------------	-----------	---	----------

47	0.97	0.97	Structure	Gauge	Water Side	Stilling well on the waterward slope with steel plate welded on top. Recorder house has been removed. (ABO No. 11490-DWR) Entry Last Updated : 9/21/2017	GEILEVEELOG 11490
----	------	------	-----------	-------	------------	---	----------------------

75	0.98	0.98	Structure	Pole - Utility	Land Side	Power pole at LS toe Entry Last Updated : 2/3/2020	LEEVELOG
----	------	------	-----------	----------------	-----------	---	----------

78	0.99	0.99	Structure	Tank	Water Side	300-gallon pressure tank on the waterward slope. Entry Last Updated : 1/29/2018	LEEVELOG
----	------	------	-----------	------	------------	--	----------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 03 Scotts Creek							Left	1.36	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
49	0.99	0.99	UCIP	Pipe	Crossing	DS_ID:21248 EP_NO: 11488 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 6-inch steel irrigation pipe through the levee, 2.5 feet below the crown. Siphon breaker in 24-inch corrugated metal riser unit on the landside (LS) shoulder. Screw gate on the waterside (WS) slope next to pump and 300-gallon tank. (6-inch pipe [HLM 1.02] under Automatic Board Order (ABO) issued as Permit No. 11488, 1975 - Robert F. and Mary E. Wheeler). [Additional Reference(s): USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 1.02), listed as 6-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11488		
50	0.99	0.99	UCIP	Culvert	Crossing	DS_ID:21222 EP_NO: 11488 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal drainage pipe through the levee, 14 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. (24-inch pipe [HLM 1.01] retained under Automatic Board Order (ABO) issued as Permit No. 11488, 1975 - Robert F. and Mary E. Wheeler). [Additional Reference(s): DWR Levee Log, 2005 (HLM 1.01), listed as 24-inch CMP. USACE Sacramento O&M Manual, Unit 506.2, August 1961, (HLM 1.01), Station S57+06, listed as 24-inch CMP, USACE Drawing No. CC-4-4-29, Index Sheet 4: page 4, 38 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11488		
79	0.99	0.99	Structure	Sign	Land Side	Paddle culvert marker sign on LS shoulder Entry Last Updated : 2/3/2020	LEVEELOG		
53	1.02	1.02	Ramp	Ramp	Water Side	Ramp on waterward slope. (ABO No. 11488-Wheeler) Entry Last Updated : 9/21/2017	GEILEVEELOG 11488		
55	1.06	1.06	Ramp	Ramp	Land Side	Ramp on landward slope. (App. No. 4390-Bank of Upper Lake) Entry Last Updated : 9/21/2017	GEILEVEELOG 4390		
158	1.06	1.06	Ramp	Ramp	Land Side	Access ramp on LS slope. Ramp is 10 ft wide and unsurfaced; appears abandoned. Permit reviewed by USACE. Entry Last Updated : 1/29/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 Scotts Creek	Left	1.36	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

54	1.07	1.07	UCIP	Culvert	Crossing	DS_ID:21223 EP_NO: 11489 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal drainage pipe through the levee, 12.5 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. (24-inch pipe [HLM 1.09] retained under Automatic Board Order (ABO) issued as Permit No. 11489, 1975 - Bank of Upper Lake). [Additional Reference(s): DWR Levee Log, 2005 (HLM 1.09), listed as 24-inch pipe. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 1.09), Station S60+40, listed as 24-inch CMP, USACE Drawing No. CC-4-4-29, Index Sheet 4: page 4, 38 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11489
----	------	------	------	---------	----------	---	----------------------

81	1.07	1.07	Structure	Sign	Land Side	Paddle culvert marker sign on LS shoulder Entry Last Updated : 2/3/2020	LEVEELOG
----	------	------	-----------	------	-----------	--	----------

57	1.07	1.13	Fence	Barbed Wire	Land Side	Fence 10 feet off landward toe parallel to levee around auto dismantling yard. Entry Last Updated : 9/21/2017	GEILEVEELOG
----	------	------	-------	-------------	-----------	--	-------------

164	1.15	1.15	Ramp	Ramp	Land Side	As-built 4-4-29, does not match field conditions. Access ramp on LS slope. Ramp is 10 ft wide and sod covered. No USACE permit review. Entry Last Updated : 1/29/2020	USACEINSPECT
-----	------	------	------	------	-----------	--	--------------

58	1.17	1.17	Ramp	Ramp	Land Side	Ramp on landward slope. (ABO No. 11489-Bank of Upper Lake) Entry Last Updated : 9/21/2017	GEILEVEELOG 11489
----	------	------	------	------	-----------	--	----------------------

64	1.21	1.21	Ramp	Ramp	Water Side	Ramp on waterward slope. (ABO No. 11489-Bank of Upper Lake) Entry Last Updated : 9/21/2017	GEILEVEELOG 11489
----	------	------	------	------	------------	---	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 Scotts Creek	Left	1.36	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

59	1.23	1.23	UCIP	Culvert	Crossing	DS_ID:21224 EP_NO: 11489 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 4: 36-inch corrugated metal drainage pipe through the levee, 15.2 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. (four 36-inch pipes [HLM 1.25] retained under Automatic Board Order (ABO) issued as Permit No. 11489, 1975 - Bank of Upper Lake). [Additional Reference(s): DWR Levee Log, 2005 (HLM 1.25), listed as for 36-inch CMPs. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 1.25), Station SA10+00, listed as four 36-inch CMPs, USACE Drawing No. CC-4-4-29, Index Sheet 4: page 4, 38 of 64 and Sheet 35.1 page 64 of 64].	UCIPAPR2021 11489
----	------	------	------	---------	----------	--	----------------------

60	1.23	1.23	UCIP	Culvert	Crossing	DS_ID:21237 EP_NO: 11489 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 4: 36-inch corrugated metal drainage pipe through the levee, 15.2 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. (four 36-inch pipes [HLM 1.25] retained under Automatic Board Order (ABO) issued as Permit No. 11489, 1975 - Bank of Upper Lake). [Additional Reference(s): DWR Levee Log, 2005 (HLM 1.25), listed as four 36-inch CMPs. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 1.25), Station SA10+00, listed as four 36-inch CMPs, USACE Drawing No. CC-4-4-29, Index Sheet 4: page 4, 38 of 64 and Sheet 35.1 page 64 of 64].	UCIPAPR2021 11489
----	------	------	------	---------	----------	---	----------------------

82	1.23	1.23	Structure	Sign	Land Side	Paddle culvert marker sign on LS shoulder Entry Last Updated : 2/3/2020	LEVEELOG
----	------	------	-----------	------	-----------	--	----------

61	1.24	1.24	UCIP	Culvert	Crossing	DS_ID:21238 EP_NO: 11489 Crossing Status: Found FIELD_STRUCT_DESC: 3 of 4: 36-inch corrugated metal drainage pipe through the levee, 15.2 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. (four 36-inch pipes [HLM 1.25] retained under Automatic Board Order (ABO) issued as Permit No. 11489, 1975 - Bank of Upper Lake). [Additional Reference(s): DWR Levee Log, 2005 (HLM 1.25), listed as four 36-inch CMPs. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 1.25), Station SA10+00, listed as four 36-inch CMPs, USACE Drawing No. CC-4-4-29, Index Sheet 4: page 4, 38 of 64 and Sheet 35.1 page 64 of 64].	UCIPAPR2021 11489
----	------	------	------	---------	----------	---	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 Scotts Creek	Left	1.36	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

63	1.24	1.24	UCIP	Culvert	Crossing	DS_ID:21239 EP_NO: 11489 Crossing Status: Found FIELD_STRUCT_DESC: 4 of 4: 36-inch corrugated metal drainage pipe through the levee, 15.2 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. (four 36-inch pipes [HLM 1.25] retained under Automatic Board Order (ABO) issued as Permit No. 11489, 1975 - Bank of Upper Lake). [Additional Reference(s): DWR Levee Log, 2005 (HLM 1.25), listed as four 36-inch CMPs. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 1.25), Station SA10+00, listed as four 36-inch CMPs, USACE Drawing No. CC-4-4-29, Index Sheet 4: page 4, 38 of 64 and Sheet 35.1 page 64 of 64].	UCIPAPR2021 11489
182	1.26	1.35	Fence	Barbed Wire	Water Side	Barbed wire fence along WS toe. Entry Last Updated : 1/29/2020	USACEINSPECT
68	1.35	1.35	Gate	Metal	Crown	Cross fence, metal drive gate. Unlocked crown road access gate. Gate is woven wire on metal pipe frame mounted on 4 inch by 4 inch steel posts on concrete bases. 4 strand barbed wire fence on WS slope and woven wire fence topped with barbed wire on LS slope. (ABO No. 11489-Bank of Upper Lake) Entry Last Updated : 2/3/2020	GEILEVEELOG 11489
1	1.36	1.36	Ramp	Ramp	Water Side	Ramp on both slopes. (ABO No. 11489-Bank of Upper Lake) Entry Last Updated : 2/3/2020	LEVEELOG 11489
69	1.36	1.36	Ramp	Ramp	Land Side	Ramp on both slopes. (ABO No. 11489-Bank of Upper Lake) Entry Last Updated : 9/21/2017	GEILEVEELOG 11489
70	1.36	1.36	Miscellaneous	Turnouts	Crown	End of the left bank levee of Scott Creek. Entry Last Updated : 9/21/2017	GEILEVEELOG

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 Page, Alley and Clover Creek Diversion	Right	1.49	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
42	0.00	0.00	Mark	Boundary	Crown	Right bank levee of Clover Creek Bypass at junction with left bank levee of Middle Creek. The crown is 12 feet wide and graveled. The levee mileage runs upstream. Entry Last Updated : 2/12/2020	GEILEVEELOG
2	0.05	0.05	Gate	Metal	Crown	Metal drive gate. Entry Last Updated : 3/1/2021	GEILEVEELOG 11497
1	0.05	0.05	Aerial	Communications	Crossing	Overhead telephone line crosses the levee. Entry Last Updated : 3/1/2021	GEILEVEELOG 11505
74	0.05	0.05	Aerial	High Voltage	Crossing	Power line crosses crown 11 feet above crown. Entry Last Updated : 2/3/2020	USACEINSPECT
3	0.05	0.05	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 3/1/2021	GEILEVEELOG 11499
88	0.05	0.51	Ditches	Unlined	Land Side	Drainage ditch 12 ft from LS toe. Ditch has trapezoidal section with 4 ft bottom width, 2H:1V side slopes and 2.5 ft deep. Thick vegetation in ditch. No water in ditch. As-built 4-4-29. Entry Last Updated : 2/12/2020	USACEINSPECT
4	0.14	0.14	UCIP	Pipe	Crossing	DS_ID:21236 EP_NO: 11499 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 42-inch corrugated metal drainage pipe through the levee, 12 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. (two 42-inch pipes [HLM 0.14] retained under Automatic Board Order (ABO) issued as Permit No. 11499, 1975 - Howard D. and Eunice A. Norton). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.15), listed as two 42-inch CMPs. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.14), Station DR8+60, listed as two 42-inch CMPs, USACE Drawing No. CC-4-4-29, Index Sheet 5: page 5, 39 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11499

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 Page, Alley and Clover Creek Diversion	Right	1.49	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
5	0.14	0.14	UCIP	Pipe	Crossing	DS_ID:21225 EP_NO: 11499 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 42-inch corrugated metal drainage pipe through the levee, 12 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. (two 42-inch pipes [HLM 0.14] retained under Automatic Board Order (ABO) issued as Permit No. 11499, 1975 - Howard D. and Eunice A. Norton). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.15), listed as two 42-inch CMPs. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.14), Station DR8+60, listed as two 42-inch CMPs, USACE Drawing No. CC-4-4-29, Index Sheet 5: page 5, 39 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11499
8	0.43	0.43	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 3/1/2021	GEILEVEELOG 11495
21	0.50	0.90	Miscellaneous	Landscaping	Land Side	9 pear trees on LS easement. Entry Last Updated : 3/1/2021	LEVEELOG 17161
7	0.51	0.51	Structure	Mailbox	Land Side	10205 Elk Mountain Road. 2 mail boxes mounted to 3 ft tall, 2 ft dia wooden barrel. Barrel firmly attached to levee crown by unknown means. Entry Last Updated : 3/1/2021	LEVEELOG
9	0.51	0.51	Structure	Pole - Utility	Land Side	Entry Last Updated : 3/1/2021	LEVEELOG 11505
14	0.51	0.51	Aerial	Communications	Crossing	Overhead telephone cable crosses the levee. Entry Last Updated : 3/1/2021	GEILEVEELOG 11504 11505
10	0.52	0.52	Fence	Barbed Wire	Water Side	Fence along waterward slope from gate to bridge. Gate removed. Entry Last Updated : 3/3/2020	GEILEVEELOG
15	0.52	0.52	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Entry Last Updated : 3/1/2021	GEILEVEELOG 11504
12	0.52	0.52	At Grade	Road / Highway	Crossing	Lake Pillsbury Road crosses the levee at crown elevation. Entry Last Updated : 3/1/2021	LEVEELOG 11503
26	0.52	0.52	Structure	Bridge	Water Side	Lake Pillsbury Road crosses the levee at crown elevation. Entry Last Updated : 3/1/2021	LEVEELOG 11503

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 Page, Alley and Clover Creek Diversion	Right	1.49	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

16	0.53	0.53	UCIP	Pipe	Crossing	DS_ID:21226 EP_NO: 6303A Crossing Status: Found FIELD_STRUCT_DESC: 4-inch steel irrigation pipe through the levee, 1.5 feet below the crown. Steel cutoff wall around the pipe at center of levee. Pipe connects to 4-inch exposed aluminum pipe connected to upstream side of bridge. (4-inch water pipe authorized through both levees and suspended from the bridge authorized under Permit No. 6303-A, 1968 - John M. Siseuich). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.53), listed as 4-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 6303 6303A
104	0.53	0.53	Fence	Barbed Wire	Water Side	Levee cross fence, 4 strands of barbed wire mounted on t-post. Entry Last Updated : 3/3/2020	USACEINSPECT 11497
17	0.53	0.53	Gate	Metal	Crown	Metal drive gate. Entry Last Updated : 3/1/2021	GEILEVEELOG 11497
19	0.56	0.56	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 3/1/2021	GEILEVEELOG 11501
18	0.57	0.57	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 3/1/2021	GEILEVEELOG 11501
107	0.65	0.65	Structure	Post	Water Side	Steel sign post on WS hinge. Post is 4 ft tall, no sign. Entry Last Updated : 2/3/2020	USACEINSPECT
24	0.72	0.72	Structure	Weir	Water Side	Concrete sill across the channel. Start of right bank levee of Clover Creek. Entry Last Updated : 3/3/2020	GEILEVEELOG
23	0.72	0.72	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 3/1/2021	GEILEVEELOG 11497
25	0.74	0.74	Structure	Gauge	Water Side	Recorder station on the waterward slope. Entry Last Updated : 3/1/2021	GEILEVEELOG 11502

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 Page, Alley and Clover Creek Diversion	Right	1.49	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

27	0.75	0.75	UCIP	Pipe	Crossing	DS_ID:21227 EP_NO: 11501 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal (CM) drainage pipe through the levee, 13.8 feet below the crown. Flap gate is located on the waterside (WS) end. Concrete headwalls located on both the WS and landside (LS) ends. (24-inch pipe [HLM 0.77] was retained under Automatic Board Order (ABO) issued as Permit No. 11501, 1975 - Sisevich). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.77), listed as 24-inch pipe. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.77), Station DR41+70, listed as 24-inch CMP, USACE Drawing No. CC-4-4-29, Index Sheet 7: page 7, 41 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11501
----	------	------	------	------	----------	---	----------------------

126	0.76	0.76	Ramp	Ramp	Land Side	Access ramp on LS slope. Ramp is 16 ft wide and sod covered. Entry Last Updated : 3/3/2020	USACEINSPECT
-----	------	------	------	------	-----------	---	--------------

125	0.77	0.77	Structure	Pole	Land Side	Pole off LS toe. Entry Last Updated : 2/3/2020	USACEINSPECT
-----	------	------	-----------	------	-----------	---	--------------

31	0.81	0.81	Mark	Boundary	Water Side	Start of right bank levee of Alley Creek. Mileage continues upstream of right bank of Alley Creek. Entry Last Updated : 9/21/2017	GEILEVEELOG
----	------	------	------	----------	------------	--	-------------

11	0.97	0.97	Fence	Barbed Wire	Water Side	Cross fence, metal drive gate. Entry Last Updated : 3/1/2021	LEVEELOG 11497
----	------	------	-------	-------------	------------	---	-------------------

13	0.97	0.97	Fence	Wood	Land Side	Cross fence, metal drive gate. Entry Last Updated : 3/1/2021	LEVEELOG 11497
----	------	------	-------	------	-----------	---	-------------------

36	0.97	0.97	Gate	Metal	Crown	Cross fence, metal drive gate. Entry Last Updated : 3/1/2021	GEILEVEELOG 11497
----	------	------	------	-------	-------	---	----------------------

28	0.98	0.98	Aerial	Communications	Crossing	Overhead power line crosses levee on poles with telephone cable. Entry Last Updated : 3/1/2021	LEVEELOG 11504 11505
----	------	------	--------	----------------	----------	---	----------------------------

37	0.98	0.98	Aerial	High Voltage	Crossing	Overhead power line crosses levee on poles with telephone cable. Entry Last Updated : 3/1/2021	GEILEVEELOG 11504 11505
----	------	------	--------	--------------	----------	---	-------------------------------

151	0.98	1.03	Ditches	Unlined	Land Side	Ditch 3 ft - 5 ft from LS toe. Ditch is 16 inches wide 12 inches deep. No slope stability issues observed. Entry Last Updated : 3/3/2020	USACEINSPECT
-----	------	------	---------	---------	-----------	---	--------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 Page, Alley and Clover Creek Diversion							Right	1.49	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
40	1.03	1.03	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 3/1/2021	GEILEVEELOG 11498		
41	1.04	1.04	Gate	Metal	Crown	Metal drive gate. Entry Last Updated : 3/1/2021	GEILEVEELOG 11497		
44	1.11	1.11	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 3/1/2021	GEILEVEELOG 11496		
45	1.14	1.14	Aerial	High Voltage	Crossing	Power line crosses crown approx 11 feet above crown. Entry Last Updated : 3/1/2021	USACEPI 11504		
47	1.18	1.18	Revetment	Rock	Water Side	Bank rock revetted. Entry Last Updated : 9/21/2017	GEILEVEELOG		
48	1.19	1.19	UCIP	Pipe	Crossing	DS_ID:21228 EP_NO: 11496 Crossing Status: Found FIELD_STRUCT_DESC: 42-inch corrugated metal drainage pipe through the levee, 8 feet below the crown. Flap gate on the waterside (WS) end. Concrete headwalls on both ends. (24-inch pipes [HLM 1.21] retained under Automatic Board Order (ABO) issued as Permit No. 11496, 1975 - Earl Foutch). [Additional Reference(s): DWR Levee Log, 2005 (HLM 1.21), listed as 42-inch. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 1.21), Station A15+50, listed as 24-inch CMP referenced but 42-inch pipe constructed, USACE Drawing No. CC-4-4-29, Index Sheet 7: page 7, 41 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11496		
166	1.19	1.25	Ditches	Unlined	Land Side	Ditch at LS toe and VFZ. Ditch is 300 ft long; trapezoidal, 5 ft wide at base and 2 ft deep. No slope stability issues observed, no water in ditch. Entry Last Updated : 3/3/2020	USACEINSPECT		
51	1.24	1.24	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Entry Last Updated : 3/1/2021	GEILEVEELOG 11504		
168	1.26	1.42	Miscellaneous	Irrigation	Land Side	9 - 3.5 inch dia riser pipes along lower LS slope and toe. Buried pipe alignment unknown, possibly parallel to levee. Entry Last Updated : 3/3/2020	USACEINSPECT		
22	1.27	1.43	Miscellaneous	Landscaping	Land Side	13 pear trees on LS easement. Entry Last Updated : 3/1/2021	LEVEELOG 17162		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 04 Page, Alley and Clover Creek Diversion							Right	1.49	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
53	1.31	1.31	Mark	Boundary	Water Side	Start of the right bank levee of Poge Creek at left bank levee of Alley Creek. Mileage continues upstream on right bank Poge Creek. Entry Last Updated : 3/3/2020	GEILEVEELOG		
55	1.36	1.36	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 3/1/2021	GEILEVEELOG 11500		
231	1.39	1.39	Mark	Marker	Land Side	Marker post at LS toe, 4 inch PVC standpipe; possible irrigation marker. Entry Last Updated : 3/3/2020	LEVEELOG		
230	1.40	1.40	Mark	Marker	Land Side	Paddle marker at LS toe; possible irrigation marker. Entry Last Updated : 3/3/2020	LEVEELOG		
229	1.41	1.41	Ramp	Ramp	Land Side	Ramp on LS slope Entry Last Updated : 2/24/2020	LEVEELOG		
29	1.41	1.41	Fence	Metal	Water Side	Gate with fence down the WS. Additional gate on WS toe Entry Last Updated : 3/1/2021	LEVEELOG		
32	1.41	1.41	Fence	Metal	Land Side	Gate with fence down the LS slopes. Grape vines growing on LS fence. Entry Last Updated : 3/1/2021	LEVEELOG		
57	1.41	1.41	Gate	Metal	Crown	Cross fence, metal drive gate. Gate with fences down the WS and LS slopes. Entry Last Updated : 3/3/2020	GEILEVEELOG		
30	1.43	1.43	Ramp	Ramp	Water Side	Ramp on both slopes. Entry Last Updated : 3/1/2021	LEVEELOG 11500		
58	1.43	1.43	Ramp	Ramp	Land Side	Ramp on both slopes. Entry Last Updated : 3/1/2021	GEILEVEELOG 11500		
6	1.43	1.43	Gate	Metal	Crown	14-foot pipe gate with a fence on the crown at LM 1.43. Entry Last Updated : 3/1/2021	LEVEELOG 17160		
20	1.43	1.43	Miscellaneous	Landscaping	Land Side	Pine tree at LS toe. Entry Last Updated : 3/1/2021	LEVEELOG 17160		
61	1.43	1.46	Miscellaneous	Landscaping	Land Side	Oleander bushes along LS toe Entry Last Updated : 10/17/2017	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 04 Page, Alley and Clover Creek Diversion	Right	1.49	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

188	1.46	1.46	Ramp	Ramp	Land Side	Access ramp on LS slope. Ramp is 12 ft wide and unsurfaced. Entry Last Updated : 3/1/2021	USACEINSPECT
-----	------	------	------	------	-----------	--	--------------

33	1.47	1.47	Miscellaneous	Turnout	Crown	Levee appears to stop short of levee log 1.53 miles and line in NLD. Levee not maintained. Entry Last Updated : 3/1/2021	LEVEELOG
----	------	------	---------------	---------	-------	---	----------

189	1.47	1.47	Mark	Boundary	Crown	Entry Last Updated : 3/1/2021	USACEINSPECT
-----	------	------	------	----------	-------	-------------------------------	--------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 05 Clover Creek and Clover Creek Diversion	Left	1.03	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
9	0.00	0.31	Structure	Weir	Water Side	Concrete sill across the channel Entry Last Updated : 9/21/2017	GEILEVEELOG
2	0.00	0.00	Miscellaneous	Turnouts	Crown	Left bank levee of Clover Creek starts at high ground. The levee crown is 12 feet wide and graveled. A turnaround is provided. The levee mileage runs downstream. Entry Last Updated : 9/21/2017	GEILEVEELOG
39	0.01	0.01	Fence	Metal	Land Side	6 ft tall fence along LS toe. Fence is wire mesh topped with two strands of barbed wire mounted on t-posts. Entry Last Updated : 2/13/2020	USACEINSPECT
40	0.02	0.03	Fence	Barbed Wire	Land Side	6 ft tall fence along LS toe. Fence is wire mesh topped with two strands of barbed wire mounted on t-posts. Entry Last Updated : 2/13/2020	USACEINSPECT
112	0.03	0.24	Aerial	High Voltage	Land Side	Power line within 15 feet of LS toe Entry Last Updated : 2/19/2020	LEVEELOG
4	0.03	0.03	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Entry Last Updated : 9/21/2017	GEILEVEELOG
36	0.05	0.05	Structure	Pole - Utility	Land Side	Power pole within 15 feet of LS toe Entry Last Updated : 2/25/2020	USACEINSPECT
5	0.09	0.09	Ramp	Ramp	Land Side	Ramp on landward slope. (App. No. 4802- Elich) Entry Last Updated : 9/21/2017	GEILEVEELOG 4802
114	0.10	0.10	Structure	Pole - Utility	Land Side	Power drop pole within 15 feet of LS toe Entry Last Updated : 2/19/2020	LEVEELOG
113	0.19	0.19	Structure	Pole - Utility	Land Side	Power pole within 15 feet of LS toe Entry Last Updated : 2/19/2020	LEVEELOG
111	0.24	0.24	Structure	Pole - Utility	Land Side	Power pole within 15 feet of LS toe Entry Last Updated : 2/19/2020	LEVEELOG
45	0.26	0.26	Structure	Sign	Water Side and Land Side	Two signs mounted on t-posts on mid LS and mid WS slopes. Additional t-post at LS toe with tag attached - "Property line. Do not remove." Entry Last Updated : 2/13/2020	USACEINSPECT
1	0.30	0.30	Ramp	Ramp	Water Side	Ramp on both slopes. (App. No.4925-Sisevich) Entry Last Updated : 2/19/2020	LEVEELOG 4925

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 05 Clover Creek and Clover Creek Diversion	Left	1.03	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

7	0.30	0.30	Ramp	Ramp	Land Side	Ramp on both slopes. (App. No.4925-Sisevich) Entry Last Updated : 9/21/2017	GEILEVEELOG 4925
11	0.31	0.31	UCIP	Pipe	Crossing	DS_ID:21235 EP_NO: 11507 Crossing Status: Found FIELD_STRUCT_DESC: [Clover Creek Diversion Structure] 1 of 6: 36-inch corrugated metal drainage pipe through the levee, 12 feet below the crown. Slide gate on the waterside (WS) end. Steel walkway on the WS slope to slide gate. Concrete headwall on both ends. (six 36-inch pipes and structure [HLM 0.3] retained under Automatic Board Order (ABO) issued as Permit No. 11507, 1975 - Lake County Flood Control and Water Conservation District). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.30), listed as six 36-inch CMPs. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.31), Station DR40+19 to DR41+10, six 36-inch CMPs referenced as Clover Creek Outlet Works, USACE Drawing No. CC-4-4-29, Index Sheet 7: page 7, 41 of 64 and Sheet 29/20-21, page 53, 54 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11507
12	0.31	0.31	UCIP	Pipe	Crossing	DS_ID:21234 EP_NO: 11507 Crossing Status: Found FIELD_STRUCT_DESC: [Clover Creek Diversion Structure] 2 of 6: 36-inch corrugated metal drainage pipe through the levee, 12 feet below the crown. Slide gate on the waterside (WS) end. Steel walkway on the WS slope to slide gate. Concrete headwalls on both ends. (six 36-inch pipes and structure [HLM 0.3] retained under Automatic Board Order (ABO) issued as Permit No. 11507, 1975 - Lake County Flood Control and Water Conservation District). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.30), listed as six 36-inch CMPs. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.31), Station DR40+19 to DR41+10, six 36-inch CMPs referenced as Clover Creek Outlet Works, USACE Drawing No. CC-4-4-29, Index Sheet 7: page 7, 41 of 64 and Sheet 29/20-21, page 53, 54 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11507

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 05 Clover Creek and Clover Creek Diversion	Left	1.03	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

13	0.32	0.32	UCIP	Pipe	Crossing	DS_ID:21233 EP_NO: 11507 Crossing Status: Found FIELD_STRUCT_DESC: [Clover Creek Diversion Structure] 3 of 6: 36-inch corrugated metal drainage pipe through the levee, 12 feet below the crown. Concrete headwall on both ends. Steel slide gate plate blocks inlet on the waterside (WS) toe. (six 36-inch pipes and structure [HLM 0.30] retained under Automatic Board Order (ABO) issued as Permit No. 11507, 1975 - Lake County Flood Control and Water Conservation District). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.30), listed as six 36-inch pipes. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.31), Station DR40+19 to DR41+10, six 36-inch CMPs referenced as Clover Creek Outlet Works, USACE Drawing No. CC-4-4-29, Index Sheet 7: page 7, 41 of 64 and Sheet 29/20-21, page 53, 54 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11507
8	0.32	0.32	Structure	Other	Crossing	ABO No. 11507-Lake County; Clover Creek Diversion Structure. Six 36-inch corrugated metal pipes through the levee, 15.0 feet below the crown. Slide gates on 2 pipes. Four pipes are open. Concrete headwall on both ends. Wooden Wall. Entry Last Updated : 9/21/2017	GEILEVEELOG 11507
14	0.32	0.32	UCIP	Pipe	Crossing	DS_ID:21232 EP_NO: 11507 Crossing Status: Found FIELD_STRUCT_DESC: [Clover Creek Diversion Structure] 4 of 6: 36-inch corrugated metal drainage pipe through the levee, 12 feet below the crown. Concrete headwall on both ends. (six 36-inch pipes and structure [HLM 0.3] retained under Automatic Board Order (ABO) issued as Permit No. 11507, 1975 - Lake County Flood Control and Water Conservation District). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.30), listed as six 36-inch CMPs. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.31), Station DR40+19 to DR41+10, six 36-inch CMPs referenced as Clover Creek Outlet Works, USACE Drawing No. CC-4-4-29, Index Sheet 7: page 7, 41 of 64 and Sheet 29/20-21, page 53, 54 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11507

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway	Bank	Unit Miles	Inspector
Unit No. 05 Clover Creek and Clover Creek Diversion	Left	1.03	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

15	0.32	0.32	UCIP	Pipe	Crossing	DS_ID:21231 EP_NO: 11507 Crossing Status: Found FIELD_STRUCT_DESC: [Clover Creek Diversion Structure] 5 of 6: 36-inch corrugated metal drainage pipe through the levee, 12 feet below the crown. Concrete headwall on both ends. Steel slide gate blocks inlet on the waterside (WS) toe. (six 36-inch pipes and structure [HLM 0.3] retained under Automatic Board Order (ABO) issued as Permit No. 11507, 1975 - Lake County Flood Control and Water Conservation District). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.30), listed as six 36-inch CMPs. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.31), Station DR40+19 to DR41+10, six 36-inch CMPs referenced as Clover Creek Outlet Works, USACE Drawing No. CC-4-4-29, Index Sheet 7: page 7, 41 of 64 and Sheet 29/20-21, page 53, 54 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11507
----	------	------	------	------	----------	---	----------------------

16	0.32	0.32	UCIP	Pipe	Crossing	DS_ID:21229 EP_NO: 11507 Crossing Status: Found FIELD_STRUCT_DESC: [Clover Creek Diversion Structure] 6 of 6: 36-inch corrugated metal drainage pipe through the levee, 12 feet below the crown. Concrete headwall on both ends. Steel slide gate covers waterside (WS) inlet. (six 36-inch pipes and structure [HLM 0.3] retained under Automatic Board Order (ABO) issued as Permit No. 11507, 1975 - Lake County Flood Control and Water Conservation District). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.30), listed as six 36-inch CMPs. USACE Sacramento O&M Manual, Unit 506 Part 2 (SAC506.2), August 1961, Revised 25 May 2011, (HLM 0.31), Station DR40+19 to DR41+10, six 36-inch CMPs referenced as Clover Creek Outlet Works, USACE Drawing No. CC-4-4-29, Index Sheet 7: page 7, 41 of 64 and Sheet 29/20-21, page 53, 54 of 64]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11507
----	------	------	------	------	----------	--	----------------------

110	0.39	0.39	Mark	Survey	Water Side	Survey concrete filled 2 inch pipe and witness post on WS slope Entry Last Updated : 2/25/2020	LEVEELOG
-----	------	------	------	--------	------------	---	----------

18	0.45	0.45	Ramp	Ramp	Water Side	Ramp on both slopes. (ABO No.11506- Dodge). Ramp is sod covered and 10 ft wide. Entry Last Updated : 2/13/2020	GEILEVEELOG 11506
----	------	------	------	------	------------	---	----------------------

17	0.45	0.45	Ramp	Ramp	Land Side	Ramp on landward slope. (ABO No. 11506-Dodge). Ramp is sod covered and 10 ft wide. Entry Last Updated : 2/13/2020	GEILEVEELOG 11506
----	------	------	------	------	-----------	--	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 05 Clover Creek and Clover Creek Diversion							Left	1.03	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
109	0.53	0.53	Structure	Sign	Water Side	Sign on T-post on WS shoulder Entry Last Updated : 2/19/2020	LEVEELOG		
108	0.54	0.54	Structure	Sign	Water Side	Advertising sign on WS slope Entry Last Updated : 10/31/2017	LEVEELOG		
25	0.54	0.54	Aerial	Communications	Crossing	Overhead telephone cable crosses the levee. (ABO No. 11505- Pacific Telephone) Entry Last Updated : 9/21/2017	GEILEVEELOG 11505		
106	0.54	0.54	Structure	Pole - Utility	Land Side	Telephone/power pole at LS toe Entry Last Updated : 2/19/2020	LEVEELOG		
107	0.54	0.54	Fence	Barbed Wire	Water Side	Fence from bridge to pipe gate Entry Last Updated : 2/19/2020	LEVEELOG		
93	0.54	1.01	Aerial	Communications	Land Side	Telephone cable along LS levee toe Entry Last Updated : 2/19/2020	LEVEELOG		
28	0.54	0.54	UCIP	Pipe	Crossing	DS_ID:21230 EP_NO: 6303A Crossing Status: Found FIELD_STRUCT_DESC: 4-inch steel irrigation pipe through the levee, 1.5 feet below the crown. Steel cutoff wall around pipe at center of levee. Pipe connects to 4-inch exposed aluminum pipe visible on upstream side of bridge. (4-inch water pipe authorized through both levees and suspended from the bridge authorized under Permit No. 6303-A, 1968 - John M. Siseuich). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.55), listed as 4-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 6303A		
64	0.55	0.55	Structure	Bridge	Water Side	Elk Mtn Rd crossing. Concrete bridge abutment on WS hinge. 4 - 16 inch dia bridge piers at WS toe. Roadway is asphalt paved, 28 ft wide. Guardrail both sides with road signs. Bridge #14C-0056. No USACE permit review. Entry Last Updated : 2/13/2020	USACEINSPECT		
105	0.55	0.55	At Grade	Road / Highway	Land Side	Elk Mountain road crosses levee crown Entry Last Updated : 11/13/2017	LEVEELOG 11503		
104	0.55	0.55	Structure	Pole - Utility	Land Side	Telephone/power pole at LS toe Entry Last Updated : 2/19/2020	LEVEELOG		
115	0.55	0.55	Aerial	High Voltage	Crossing	Power and telephone cable cross levee. Entry Last Updated : 2/19/2020	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 05 Clover Creek and Clover Creek Diversion							Left	1.03	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
103	0.55	0.55	Fence	Barbed Wire	Water Side and Land Side	Steel post and 1 ft tall, 2 inch dia concrete filled pipe bollard on upper LS slope. 12 feet of barbed wire fence from crown gate to roadway Entry Last Updated : 2/13/2020	LEVEELOG		
26	0.55	0.55	Gate	Metal	Crown	Cross fence, metal drive gate. (ABO No. 11507-Lake County) Entry Last Updated : 9/21/2017	GEILEVEELOG 11507		
79	0.55	0.74	Miscellaneous	Landscaping	Land Side	Unauthorized farming along LS slope; toe of slope cut up to 12 inches. No slope stability issues observed. Vineyard 10 feet from LS toe Entry Last Updated : 2/19/2020	USACEINSPECT		
29	0.61	0.61	Structure	Other	Water Side and Land Side	Located within the Middle Creek Flood Control Project, Unit No. 4, and Unit No. 5, on the banks of Clover Creek Diversion Channel as shown on the enclosed map. Said encroachments are more particularly located and described as follows: Project Levee Mile Unit No. 4 0.47 Unit No. 5 0.61 Description Streamflow cableway measuring section. A-frame on fill on landward slope. Overhead clearance 12 feet between cable & levee crown. Project Levee Mile 0.76 Description Recorder station on waterward slope of the levee. Entry Last Updated : 9/21/2017	LEVEELOG 11502		
102	0.61	0.61	Structure	Pole - Utility	Land Side	Telephone/power pole at LS toe Entry Last Updated : 2/19/2020	LEVEELOG		
101	0.63	0.63	Gate	Cable	Land Side	Post and cable gate on LS ramp Entry Last Updated : 10/17/2017	LEVEELOG		
74	0.64	0.64	At Grade	Levee	Crown	Widened levee crown on LS; 30 ft by 12 ft, sod covered. Entry Last Updated : 2/13/2020	USACEINSPECT		
100	0.65	0.65	Ramp	Ramp	Land Side	Ramp on LS slope Entry Last Updated : 2/19/2020	LEVEELOG		
98	0.68	0.68	Ramp	Ramp	Water Side	Ramp on WS slope Entry Last Updated : 2/19/2020	LEVEELOG		
99	0.68	0.68	Structure	Pole - Utility	Land Side	Telephone/power pole at LS toe Entry Last Updated : 2/19/2020	LEVEELOG		
97	0.74	0.74	Structure	Pole - Utility	Land Side	Telephone/power pole at LS toe Entry Last Updated : 2/19/2020	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Lake County Watershed Protection District

Waterway							Bank	Unit Miles	Inspector
Unit No. 05 Clover Creek and Clover Creek Diversion							Left	1.03	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
80	0.79	1.01	Miscellaneous	Landscaping	Land Side	Unauthorized farming along LS slope; toe of slope cut up to 12 inches. No slope stability issues observed. Vineyard 10 feet from LS toe Entry Last Updated : 2/19/2020	USACEINSPECT		
96	0.80	0.80	Structure	Pole - Utility	Land Side	Telephone/power pole at LS toe Entry Last Updated : 2/19/2020	LEVEELOG		
95	0.88	0.88	Structure	Pole - Utility	Land Side	Telephone/power pole at LS toe Entry Last Updated : 2/19/2020	LEVEELOG		
94	0.95	0.95	Structure	Pole - Utility	Land Side	Telephone pole at LS toe Entry Last Updated : 2/19/2020	LEVEELOG		
92	1.02	1.02	Aerial	Communications	Crossing	Telephone cable crosses levee Entry Last Updated : 2/19/2020	LEVEELOG		
91	1.02	1.02	Structure	Pole - Utility	Water Side	Telephone pole on WS slope Entry Last Updated : 2/19/2020	LEVEELOG		
90	1.02	1.02	Miscellaneous	Landscaping	Land Side	Clump of sub foot walnut trees on LS slope Entry Last Updated : 2/19/2020	LEVEELOG		
34	1.02	1.02	Aerial	Communications	Crossing	Telephone cable crosses levee Entry Last Updated : 2/19/2020	LEVEELOG		
89	1.03	1.03	Structure	Pole - Utility	Land Side	Telephone pole on LS shoulder Entry Last Updated : 2/19/2020	LEVEELOG		
31	1.03	1.03	Aerial	Communications	Crossing	Overhead power line crosses levee. (ABO No.11505-Pacific Telephone) Entry Last Updated : 9/21/2017	GEILEVEELOG 11505		
30	1.03	1.03	Ramp	Ramp	Water Side	Ramp on waterward slope. (ABO No.11506-Dodge) Entry Last Updated : 9/21/2017	GEILEVEELOG 11506		
32	1.03	1.03	Mark	Boundary	Crown	End of left bank levee of Clover Creek Bypass at left bank levee of Middle Creek. Entry Last Updated : 9/21/2017	GEILEVEELOG		
33	1.04	1.04	Ramp	Ramp	Land Side	Ramp on the landward slope.(ABO No.11506-Dodge) Entry Last Updated : 9/21/2017	GEILEVEELOG 11506		