

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
267	0.00	0.00	Mark	Boundary	Crown	Entry Last Updated : 2/11/2021	LEVEELOG
113	0.01	0.25	At Grade	Road / Highway	Crown	County Road 108. Paved section of road is on the levee crown Entry Last Updated : 8/3/2020	LEVEELOG
37	0.01	0.04	Ramp	Ramp	Water Side	Farms Ramp on waterward slope.(App. 9378-River Garden Farms) Entry Last Updated : 6/27/2017	GEILEVEELOG 9378
118	0.04	0.04	Ramp	Ramp	Land Side	Ramp on LS slope Entry Last Updated : 8/3/2020	LEVEELOG
2	0.04	0.14	Fence	Barbed Wire	Land Side	Entry Last Updated : 8/3/2020	LEVEELOG
94	0.04	0.04	Gate	Metal	Land Side	Pipe gate on LS ramp Entry Last Updated : 2/11/2021	LEVEELOG
96	0.05	0.05	Structure	Sign	Water Side	Yolo County mileage sign on WS shoulder Entry Last Updated : 9/22/2017	LEVEELOG
31	0.05	0.05	Revetment	Rock	Water Side	Rock revetment by United States Army Corps of Engineers, 1986, Unit No. 38B, Site Mile 89.8. Entry Last Updated : 6/27/2017	GEILEVEELOG
41	0.08	0.08	Structure	Sign	Water Side	Signage on waterside shoulder Entry Last Updated : 2/11/2021	USACEPI 9352 9379
46	0.14	0.14	Ramp	Ramp	Land Side	Ramp on the landward slope (App. 9378- River Garden Farms) Entry Last Updated : 6/27/2017	GEILEVEELOG 9378
47	0.14	0.14	UCIP	Conduit	Crossing	DS_ID:20223 EP_NO: 12149 Crossing Status: Found FIELD_STRUCT_DESC: 1.5-inch galvanized steel telephone conduit through the levee, 5.0 feet below the crown. (1.5-inch conduit authorized under Permit No. 12149, 1977 - Continental Telephone Company of California). Line originates at pole on landside (LS) shoulder. [Additional Reference(s): DWR Levee Log, 2006, (HLM 0.14)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12149

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
84	0.14	0.14	Structure	Pole - Utility	Land Side	Appears to be a disconnected telephone pole on the landside shoulder. Entry Last Updated : 8/3/2020	LEVEELOG		
89	0.14	0.14	Gate	Metal	Land Side	Gate on LS ramp Entry Last Updated : 2/11/2021	LEVEELOG		
53	0.14	0.14	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corp of Engineers, 1976. Unit No. 29, Site 122.1. Entry Last Updated : 6/27/2017	GEILEVEELOG		
48	0.14	0.14	UCIP	Pipe	Crossing	DS_ID:20224 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 1 of 3: 36-inch steel drainage pipe through the levee, 30.0 feet below the crown. Flap gate on the waterside (WS) end. 24-inch pipe sleeved through the 36-inch pipe. Annular space between pipes grouted. Pumps in pump house with walkway on landside (LS) toe. [Additional Reference(s): DWR Levee Log, 2006, (HLM 0.15). USACE Sacramento O&M Manual 130, May 1960 (HLM 0.15), listed as three 36-inch pipes with gate on landside]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
49	0.14	0.14	UCIP	Pipe	Crossing	DS_ID:20356 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 2 of 3: 36-inch steel drainage pipe through the levee, 30 feet below the crown. Flap gate on the waterside (WS) end. 24-inch pipe sleeved through the 36-inch pipe. Annular space between pipes grouted. Pumps inside pump house with a walkway on the landside (LS) toe. [Additional Reference(s): DWR Levee Log, 2006, (HLM 0.15). USACE Sacramento O&M Manual 130, May 1960 (HLM 0.15), listed as 36-inch pipes with gate on landside]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
50	0.14	0.14	UCIP	Pipe	Crossing	DS_ID:20357 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 3 of 3: 36-inch steel drainage pipe through the levee, 30 feet below the crown. Flap gate on the waterside (WS) end. 24-inch pipe sleeved through the 36-inch pipe. Annular space between pipes grouted. Pumps inside pump house with a walkway on the landside (LS) toe. [Additional Reference(s): DWR Levee Log, 2006, (HLM 0.15). USACE Sacramento O&M Manual 130, May 1960 (HLM 0.15), listed as 36-inch pipes with gate on landside]. Entry Last Updated : 4/17/2021	UCIPAPR2021		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
23	0.15	0.15	Structure	Pole - Utility	Land Side	Power pole within landside easement. Entry Last Updated : 8/3/2020	LEVEELOG		
4	0.15	0.15	Structure	Sign	Water Side	County signs. Entry Last Updated : 8/3/2020	LEVEELOG		
86	0.15	0.15	Structure	Transformer	Land Side	Pump transformer within 15 feet of LS toe Entry Last Updated : 9/19/2017	LEVEELOG		
3	0.17	0.17	Structure	Pole - Utility	Land Side	Telephone pole on the landside shoulder. Entry Last Updated : 8/3/2020	LEVEELOG		
72	0.17	0.17	Structure	Sign	Land Side	County sign. Entry Last Updated : 8/3/2020	LEVEELOG		
63	0.18	0.18	Aerial	Communications	Crossing	Telephone line crosses levee. Entry Last Updated : 8/3/2020	LEVEELOG		
70	0.19	0.19	Structure	Pole - Utility	Land Side	Power pole and one anchor on the landward slope (App. 9352-PG&E) Entry Last Updated : 6/27/2017	GEILEVEELOG 9352		
6	0.21	0.21	Structure	Pole - Utility	Land Side	Power pole and anchor on LS slope Entry Last Updated : 8/3/2020	LEVEELOG		
54	0.22	0.22	UCIP	Pipe	Crossing	DS_ID:20327 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 42-inch drainage pipe of an unknown material through the levee, 28.5 feet below the crown. Abandoned in place by plugging with concrete. Headwall on waterside (WS) toe. [Additional Reference(s): USACE Sacramento O&M Manual 130, May 1960 (HLM 0.22), listed as 42-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
59	0.22	0.24	Aerial	High Voltage	Crossing	Overhead power line and telephone cable cross the levee. Pole on the waterward shoulder. (App. 9352-PG&E) Entry Last Updated : 6/27/2017	GEILEVEELOG 9352		
104	0.23	0.23	Structure	Sign	Land Side	County sign on the landside shoulder. Entry Last Updated : 8/3/2020	LEVEELOG		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
55	0.23	0.23	UCIP	Pipe	Crossing	DS_ID:20328 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 6-inch pipe of an unknown type and material through the levee, 10.3 feet below the crown. Abandoned by plugging with concrete. [Additional Reference(s): USACE Sacramento O&M Manual 130, May 1960 (HLM 0.23), 6-inch listed as abandoned and plugged]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
8	0.25	0.25	Structure	Pole - Utility	Water Side	Power/telephone pole on the waterside slope with single anchor. Entry Last Updated : 8/3/2020	LEVEELOG		
61	0.25	0.47	Aerial	High Voltage	Land Side	Overhead high tower power line on landside. (App. 9352-PG&E) Entry Last Updated : 8/27/2020	GEILEVEELOG 9352		
40	0.26	0.26	At Grade	Road / Highway	Water Side	Knights Landing Fishing Access parking lot at intersection of State Highway 45 and Road 108. Hwy 45 continues along landside toe for 1000 feet with signage on either side of the road. Entry Last Updated : 2/11/2021	USACEPI 12791 2565 9379		
5	0.26	0.26	Structure	Sign	Water Side	County road signs. Entry Last Updated : 8/3/2020	LEVEELOG		
56	0.26	0.26	Structure	Boat Ramp	Water Side	Parking, docks and boat-launching facilities on the waterward side. (App. No. 2565 and 12791 - Yolo County) Entry Last Updated : 6/27/2017	GEILEVEELOG 12791 2565		
57	0.27	0.27	At Grade	Road / Highway	Crown	Paved ramp on both slopes. Highway 45 crosses levee (App. 9379-D.O.T.) Entry Last Updated : 6/27/2017	GEILEVEELOG 9379		
630	0.28	0.43	At Grade	Road / Highway	Land Side	Hwy 45 within 15 feet of LS toe and closer Entry Last Updated : 9/7/2017	LEVEELOG		
58	0.28	0.28	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corps of Engineers, 1379. Unit No. 34, Site Mile 90.0. Entry Last Updated : 6/27/2017	GEILEVEELOG		
9	0.29	0.29	Structure	Pole - Utility	Water Side	Power/telephone pole within the landside easement. Entry Last Updated : 8/27/2020	LEVEELOG		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

62	0.30	0.30	UCIP	Pipe	Crossing	DS_ID:20320 EP_NO: 17131 Crossing Status: Not Found FIELD_STRUCT_DESC: 12-inch high-density polyethylene communications conduit through the levee, 50 feet below the crown, containing fiber optics cables. (10-inch HDPI containing fiber-optic cables across and under levee authorized under Permit No. 17131, 2000 - Level 3 Communications, LLC). Entry Last Updated : 4/17/2021	UCIPAPR2021 17131
----	------	------	------	------	----------	---	----------------------

633	0.31	0.31	Structure	Sign	Land Side	Road sign at LS toe Entry Last Updated : 2/11/2021	LEVEELOG
-----	------	------	-----------	------	-----------	---	----------

65	0.33	0.33	UCIP	Pipe	Crossing	DS_ID:20225 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 1 of 3: 36-inch steel irrigation pipe through the levee, 18.3 feet below the crown. Steel plates bolted on the crown. Steel plates bolted on the waterside (WS) end. Pipes plugged with concrete. Concrete bulkhead on the WS slope. [Additional Reference(s): DWR Levee Log, 2006, (HLM 0.32). USACE Sacramento O&M Manual 130, May 1960 (HLM 0.32), listed as three 36-inch pipes plugged with concrete]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	---	-------------

10	0.33	0.33	Gate	Metal	Crown	Pipe gate. (SRWSLD-2359-PG&E) Entry Last Updated : 8/27/2020	LEVEELOG
----	------	------	------	-------	-------	---	----------

66	0.33	0.33	UCIP	Pipe	Crossing	DS_ID:20358 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 2 of 3: 36-inch steel irrigation pipe through the levee, 18.3 feet below the crown. Steel plates bolted on the crown. Steel plates bolted on the waterside (WS) end. Pipes plugged with concrete. Concrete bulkhead on the WS slope. [Additional Reference(s): DWR Levee Log, 2006, (HLM0.32). USACE Sacramento O&M Manual 130, May 1960 (HLM 0.32), listed as three 36-inch pipes plugged with concrete]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	--	-------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
67	0.33	0.33	UCIP	Pipe	Crossing	DS_ID:20359 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 3 of 3: 36-inch steel irrigation pipe through the levee, 18.3 feet below the crown. Steel plates bolted on the crown. Steel plates bolted on the waterside (WS) end. Pipes plugged with concrete. Concrete bulkhead on the WS slope. [Additional Reference(s): DWR Levee Log, 2006, (HLM 0.32). USACE Sacramento O&M Manual 130, May 1960 (HLM 0.32), listed as three 36-inch pipes plugged with concrete]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
69	0.36	0.36	Structure	Pole - Utility	Land Side	Power pole and one anchor on the landward slope. (App.9352-PG&E) Entry Last Updated : 2/11/2021	GEILEVEELOG 9352		
628	0.43	0.43	Structure	Sign	Land Side	Sign at LS toe Entry Last Updated : 2/11/2021	LEVEELOG		
12	0.44	0.44	Gate	Metal	Crown	Pipe gate across the levee crown. Entry Last Updated : 8/27/2020	LEVEELOG		
626	0.44	0.47	Fence	Metal	Land Side	Pipe fence runs along LS toe. Entry Last Updated : 2/11/2021	LEVEELOG		
75	0.44	0.48	Ramp	Ramp	Water Side	Unpaved vehicle access ramp from waterside toe to levee crown. Entry Last Updated : 2/11/2021	USACEPI 1331 9378		
77	0.47	0.47	UCIP	Pipe	Crossing	DS_ID:20226 EP_NO: 1331 Crossing Status: Found FIELD_STRUCT_DESC: 54-inch corrugated metal irrigation pipe through the levee, 28 feet below the crown. Vertical pumps on a pile structure in the stream. Walkway to pumps. Flap gates from pumps and slide gate inside a 7-foot by 10-foot concrete surge box on the waterside (WS), 1948 installation. 15-foot by 18-foot concrete distribution box 150 feet off landside (LS) toe with slide gate. (54-inch pipe and irrigation plant authorized under Permit No. 1331, 1948 - River Farms Company of California). [Additional Reference(s): DWR Levee Log, 2006, (HLM 0.47). USACE Sacramento O&M Manual 130, May 1960 (HLM 0.47), listed as 54-inch pipe with gate on waterside]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1331		
76	0.47	0.47	Aerial	High Voltage	Crossing	Overhead power lines cross levee to power pole on waterside shoulder. Entry Last Updated : 2/11/2021	USACEPI 9352		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
608	0.47	0.47	Structure	Pole - Utility	Land Side	Power pole at LS toe Entry Last Updated : 2/11/2021	LEVEELOG 9352		
624	0.47	0.47	Structure	Pole - Utility	Water Side	Power drop pole on WS shoulder Entry Last Updated : 2/11/2021	LEVEELOG 9352		
87	0.88	0.88	Structure	Stability Berm	Land Side	Old stub levee along the landward side. Entry Last Updated : 6/27/2017	GEILEVEELOG		
90	0.98	0.98	Mark	Survey	Land Side	United States Army Corps of Engineers survey marker landward shoulder. Entry Last Updated : 6/27/2017	GEILEVEELOG		
92	1.05	1.05	Ramp	Ramp	Land Side	Ramp on the landward slope (App. 9378- River Garden Farms) Entry Last Updated : 6/27/2017	GEILEVEELOG 9378		
93	1.17	1.17	Revetment	Rock	Water Side	Proposed rock revetment, unit 37, (1984) site mile 90.8. Entry Last Updated : 6/27/2017	GEILEVEELOG		
95	1.28	1.28	Ramp	Ramp	Land Side	Ramp on the landward slope (App. 9378- River Garden Farms) Entry Last Updated : 6/27/2017	GEILEVEELOG 9378		
100	1.34	1.34	Mark	Survey	Land Side	United States Army Corps of Engineers Survey Marker landward shoulders Entry Last Updated : 6/27/2017	GEILEVEELOG		
603	1.39	1.39	Structure	Tower	Land Side	Large utility tower with 4 footings and overhead power line crosses levee. Entry Last Updated : 2/11/2021	LEVEELOG 9352		
13	1.40	1.40	Aerial	High Voltage	Crossing	High voltage crossing over the levee crown. Entry Last Updated : 2/11/2021	LEVEELOG 9352		
103	1.46	1.46	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corps of Engineers, 1979. Unit No. 30, Site Mile 91.2. Entry Last Updated : 6/27/2017	GEILEVEELOG		
601	1.54	2.38	Ditches	Unlined	Land Side	3 foot wide 2 foot deep ditch within 15 feet of LS toe. 12 inch pipe in ditch. Entry Last Updated : 9/7/2017	LEVEELOG		
105	1.64	1.64	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corps of Engineers, 1979. Unit No 34, Site Mile 91.4. Entry Last Updated : 6/27/2017	GEILEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
107	1.74	1.74	Ramp	Ramp	Water Side	Ramp on waterward shoulder. Entry Last Updated : 6/27/2017	GEILEVEELOG		
602	2.25	2.25	Structure	Flap Gate	Land Side	Entry Last Updated : 9/7/2017	LEVEELOG		
110	2.26	2.26	Revetment	Rock	Water Side	Bank rock revetted by USCE, 1979. Unit No. 30, Site 91.9. Entry Last Updated : 6/27/2017	GEILEVEELOG		
112	2.31	2.31	Miscellaneous	Irrigation	Land Side	3-inch pipe 6-inches above ground on landward shoulder. Marker post on waterward shoulder. Entry Last Updated : 6/27/2017	GEILEVEELOG		
600	2.50	2.50	Miscellaneous	Landscaping	Land Side	Cactus stands with 10 feet of LS toe Entry Last Updated : 9/18/2017	LEVEELOG		
119	2.50	2.50	Revetment	Rock	Water Side	Bank rock revetted by USCE, 1979. Unit No. 30, Site 92.3. Entry Last Updated : 6/27/2017	GEILEVEELOG		
15	2.51	2.51	Fence	Chain Link	Land Side	Chain link fence enclosure around large tank within 15 feet of LS toe. Entry Last Updated : 8/27/2020	LEVEELOG		
123	2.51	2.51	Revetment	Rock	Land Side	Rock revetment Entry Last Updated : 2/11/2021	GEILEVEELOG 9378		
131	2.52	2.52	Structure	Pole - Utility	Land Side	Power pole and one anchor on the landward slope (App. 9352-PG&E) Entry Last Updated : 6/27/2017	GEILEVEELOG 9352		
597	2.54	2.54	Structure	Pole - Utility	Land Side	9 pole guy wires within 15 feet of LS toe Entry Last Updated : 9/7/2017	LEVEELOG		
129	2.55	2.55	Gate	Metal	Land Side	Pipe gate on the landward toe. (App. 9378-River Garden Farms) Entry Last Updated : 2/11/2021	GEILEVEELOG		
122	2.57	2.57	Ramp	Ramp	Land Side	Ramp on the landward slope (App. 9378- River Garden Farms) Entry Last Updated : 6/27/2017	GEILEVEELOG		
595	2.58	2.58	Structure	Pole - Utility	Land Side	Power pole within 15 feet of LS toe Entry Last Updated : 2/11/2021	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
593	2.59	2.59	Fence	Metal	Land Side	Pipe fence extends to LS toe Entry Last Updated : 2/11/2021	LEVEELOG		
590	2.59	2.66	Miscellaneous	Landscaping	Land Side	lawn and trees within 15 feet of LS toe Entry Last Updated : 9/7/2017	LEVEELOG		
126	2.63	2.63	Revetment	Rock	Water Side	Proposed rock revetment, Unit 37, (1984) Site Mile 92.4. Entry Last Updated : 6/27/2017	GEILEVEELOG		
589	2.75	2.75	Structure	Pipe Section	Land Side	2 inch pipe embedded in LS toe Entry Last Updated : 9/7/2017	LEVEELOG		
588	2.76	2.76	Miscellaneous	Landscaping	Land Side	Grapes growing at LS toe Entry Last Updated : 2/11/2021	LEVEELOG		
133	2.76	2.83	Ramp	Ramp	Land Side	Two ramps on the landward slope with pipe gates. (App. 9378-River Garden Farms) River Farms headquarters on the landward side. (Key & K-10) Entry Last Updated : 8/27/2020	GEILEVEELOG 9378		
132	2.77	2.77	Gate	Metal	Crown	Access gate on crown. Entry Last Updated : 2/11/2021	USACEPI 9378		
585	2.80	2.80	Structure	Standpipe	Land Side	1 inch irrigation control standpipe Entry Last Updated : 9/7/2017	LEVEELOG		
580	2.81	2.81	Structure	Sign	Land Side	Street sign at LS toe Entry Last Updated : 2/11/2021	LEVEELOG		
576	2.82	2.82	Structure	Sign	Land Side	Road 110 sign at LS toe Entry Last Updated : 9/7/2017	LEVEELOG		
569	2.83	2.83	Fence	Metal	Land Side	Pipe fence protecting propane tank within 10 feet of the LS toe Entry Last Updated : 2/11/2021	LEVEELOG		
572	2.83	2.83	Structure	Standpipe	Land Side	3 inch water faucet standpipe at LS toe Entry Last Updated : 9/7/2017	LEVEELOG		
136	2.83	2.86	Structure	Tank	Land Side	Four large fuel storage tanks on the landward side of the levee. Site of old warehouse. Entry Last Updated : 2/11/2021	GEILEVEELOG 9378		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
330	2.89	2.89	Miscellaneous	Landscaping	Water Side	1 inch cable embedded in LS and WS slope Entry Last Updated : 2/11/2021	LEVEELOG		
563	2.89	2.89	Miscellaneous	Landscaping	Land Side	1 inch cable embedded in LS and WS slope Entry Last Updated : 9/7/2017	LEVEELOG		
147	2.93	3.13	Revetment	Cobble	Water Side	Proposed rock revetment Unit No. 37, (1984) Site Mile 92.8. Entry Last Updated : 6/27/2017	GEILEVEELOG		
560	2.94	2.94	Structure	Sign	Land Side	Sign at LS toe Entry Last Updated : 2/11/2021	LEVEELOG		
144	3.05	3.05	UCIP	Pipe	Crossing	DS_ID:20417 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 3-inch pipe of an unknown type and material through the levee, 6 feet below the crown. [Additional Reference(s): USACE Sacramento O&M Manual 130, May 1960 (HLM 3.08), listed as 3-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
148	3.14	3.14	Revetment	Cobble	Water Side	Waterward slope, berm and bank reshaped and bank cobble revetted by United States Army Corp of Engineer, 1970. Unit No. 16, Site Mile 92.9. Entry Last Updated : 6/27/2017	GEILEVEELOG		
149	3.17	3.17	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 6/27/2017	GEILEVEELOG		
150	3.25	3.25	Revetment	Rock	Water Side	Bank rock-revetted by United States Army Corp of Engineer, 1974, Unit No. 26, Site Mile 93.1. Entry Last Updated : 6/27/2017	GEILEVEELOG		
155	3.49	3.49	Ramp	Ramp	Land Side	Ramp on both slope. (App. 9378-River Garden Farms) Entry Last Updated : 6/27/2017	GEILEVEELOG 9378		
340	3.49	3.49	Ramp	Ramp	Water Side	Ramp on both slope. (App. 9378-River Garden Farms) Entry Last Updated : 2/11/2021	LEVEELOG 9378		
156	3.51	3.51	Revetment	Rock	Water Side	Bank rock revetted by USCE, 1979. Unit No. 34, Site 93.3. Entry Last Updated : 6/27/2017	GEILEVEELOG		
176	3.54	3.54	Ramp	Ramp	Water Side	Fill access ramp from waterside toe to crown. Entry Last Updated : 8/27/2020	USACEPI 9378		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

157	3.54	3.54	UCIP	Pipe	Land Side	DS_ID:20331 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 5-foot by 5-foot reinforced concrete box drainage tunnel through the levee, 33 feet below the crown. Slide gate at outlet on the waterside (WS) toe. Tunnel runs from concrete U-shaped riser unit on the landside (LS) shoulder to the WS toe. Steel walkway to slide gate actuator on the WS berm. [Additional Reference(s): USACE Sacramento O&M Manual 130, May 1960 (HLM 3.59), listed as 5'x5' concrete tunnel with gate on landside]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	-----------	---	-------------

158	3.54	3.54	UCIP	Pipe	Crossing	DS_ID:20329 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 2: 18-inch drainage pipe of an unknown material through the levee, 18 feet below the crown. [Additional Reference(s): USACE Sacramento O&M Manual 130, May 1960 (HLM 3.59), listed as two 18-inch pipes with gate on landside]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	--	-------------

159	3.54	3.54	UCIP	Pipe	Crossing	DS_ID:20227 EP_NO: 1684 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 44-inch steel storm drainage pipe through the levee, 25 feet below the crown. Slide gate on both ends. Siphon breaker on the waterside (WS). Two concrete cutoff walls. Metal walkway to slide gate on the WS. (44-inch concrete jacketed pipe connected to existing 60-inch outlet conduit authorized under Permit No. 1684, 1952 - River Farms Company of California). Pipe discharges into 5-foot by 5-foot concrete tunnel. [Additional Reference(s): DWR Levee Log, 2006, (HLM 3.59). USACE Sacramento O&M Manual 130, May 1960, (HLM 3.59), listed as a 42-inch pipe with gate on landside and bolted steel plate one end, 14.5 feet below the crown]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1684
-----	------	------	------	------	----------	--	---------------------

160	3.54	3.54	UCIP	Pipe	Crossing	DS_ID:20360 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 18-inch drainage pipe of an unknown material through the levee, 18 feet below the crown. [Additional Reference(s): USACE Sacramento O&M Manual 130, May 1960 (HLM 3.59)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	---	-------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway						Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River						Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source	
	Start	End					Permits	
448	3.54	3.54	UCIP	Pipe		DS_ID:20330 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 42-inch drainage pipe of an unknown material through the levee, 14.5 feet below the crown. Bolted steel plate on one end. Concrete pump platform on the landside (LS). Concrete pipe support/headwall visible inside short tunnel on the LS slope. [Additional Reference(s): USACE Sacramento O&M Manual 130, May 1960 (HLM 3.59), listed as 42-inch pipe with gate on landside - bolted steel plate one end]. Entry Last Updated : 4/17/2021	UCIPAPR2021	
552	3.54	3.54	Barrier	Concrete	Land Side	Old concrete block support structure on LS slope 20 feet by 10 feet. Entry Last Updated : 2/11/2021	LEVEELOG	
549	3.55	3.55	Fence	Metal	Land Side	Pipe fence on LS slope Entry Last Updated : 2/11/2021	LEVEELOG	
543	3.55	3.55	Structure	Screw Gate	Land Side	Screw gate in concrete channel at LS toe Entry Last Updated : 2/11/2021	LEVEELOG	
523	3.56	3.56	Gate	Metal	Land Side	Gate on ramp on LS slope Entry Last Updated : 2/11/2021	LEVEELOG	
17	3.56	3.93	Ditches	Lined	Land Side	Entry Last Updated : 8/27/2020	LEVEELOG	
162	3.56	3.56	Ramp	Ramp	Land Side	Ramp on landward slope facing downstream with pipe gate. Entry Last Updated : 6/27/2017	GEILEVEELOG	
507	3.95	4.09	Structure	Seepage Berm	Land Side	LS slope seepage berm from slope extending past the LS toe. Ramp in rock on north end. Entry Last Updated : 9/18/2017	LEVEELOG	
519	4.07	4.07	Mark	Marker	Crown	Marker in WS shoulder labeled "PSOMAS CONTROL" Entry Last Updated : 9/7/2017	LEVEELOG	
510	4.09	4.09	Ramp	Ramp	Land Side	Rock ramp on LS slope seepage berm. Entry Last Updated : 8/27/2020	LEVEELOG 9378	
178	4.23	4.23	Revetment	Rock	Water Side	Proposed rock revetted by United States Army Corp of Engineer, 1980. Unit 34, Site Mile 94.0. Entry Last Updated : 6/27/2017	GEILEVEELOG	

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
179	4.31	4.31	Mark	Marker	Land Side	Marker post on landward shoulder. Entry Last Updated : 6/27/2017	GEILEVEELOG		
185	4.53	4.53	Gate	Metal	Crown	Pipe gate. Entry Last Updated : 2/11/2021	GEILEVEELOG		
187	4.54	4.54	Ramp	Ramp	Land Side	Ramp on the landward slope. (App. 9378 - River Garden Farms) Entry Last Updated : 6/27/2017	GEILEVEELOG 9378		
194	4.69	4.69	Mark	Marker	Water Side	United States Army Corp of Engineer survey marker waterward shoulder. Entry Last Updated : 6/27/2017	GEILEVEELOG		
195	4.73	4.73	Ramp	Ramp	Land Side	Two ramps on the landward slope. (App. 9378-River Garden Farms) Entry Last Updated : 8/27/2020	GEILEVEELOG 9378		
199	4.74	4.74	Revetment	Rock	Water Side	Bank rock revet.ted by United States Army Corp of Engineer, 1974. Unit No. 24, Site Mile 94.8. Entry Last Updated : 6/27/2017	GEILEVEELOG		
191	4.74	4.74	Aerial	High Voltage	Crossing	High voltage utility tower approximately 200 feet from waterside toe with overhead power lines across levee. Entry Last Updated : 2/11/2021	USACEPI 9352		
197	4.76	4.76	Fence	Post & Cable	Water Side	Four posts with cable along waterward shoulder. Entry Last Updated : 6/27/2017	GEILEVEELOG		
196	4.77	4.77	Gate	Metal	Crown	Cross fence, pipe gate (AMK-8) (App. 9378-River Garden Farms) Entry Last Updated : 6/27/2017	GEILEVEELOG 9378		
18	4.79	4.91	Fence	Chain Link	Land Side	Chain link fence within landside easement. Entry Last Updated : 8/27/2020	LEVEELOG		
505	4.92	6.81	Ditches	Unlined	Land Side	2 feet deep and 2 feet wide ditch within ten feet of LS toe. Small 1/2 foot by 1 foot ditch within 15 feet of LS toe Entry Last Updated : 9/7/2017	LEVEELOG		
206	5.38	5.38	Revetment	Cobble	Water Side	Levee setback and bank cobble revetted by United States Army Corp of Engineer, 1968, Unit No. 95.3. Entry Last Updated : 6/27/2017	GEILEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
207	5.44	5.44	Ramp	Ramp	Land Side	Ramp on the landward slope (App. 9378- River Garden Farms) Entry Last Updated : 6/27/2017	GEILEVEELOG 9378		
20	5.47	6.77	Structure	Seepage Berm	Land Side	Seepage berm on the landside slope. Entry Last Updated : 8/27/2020	LEVEELOG 19294		
209	5.67	5.67	Revetment	Rock	Water Side	Bank rock-revetted by USCE, 1974, Unit No. 26, Site 95.5. Entry Last Updated : 6/27/2017	GEILEVEELOG		
212	6.08	6.08	Revetment	Cobble	Water Side	Levee reconstructed by United States Army Corp of engineer, 1955. Bank cobble revetted to high waterlines. Entry Last Updated : 6/27/2017	GEILEVEELOG		
220	6.11	6.38	Revetment	Cobble	Water Side	Bank rock revetted by United States Army Corp of Engineer, 1979. Unit No. 30, Site Mile 96.6. Entry Last Updated : 6/27/2017	GEILEVEELOG		
218	6.40	6.40	Ramp	Ramp	Land Side	Ramp on the landward slope. (App. 9378-River Garden Farms) Entry Last Updated : 6/27/2017	GEILEVEELOG 9378		
221	6.59	6.59	Mark	Marker	Water Side	Two markers at waterward shoulder. Entry Last Updated : 6/27/2017	GEILEVEELOG		
224	6.67	6.67	Revetment	Cobble	Water Side	Waterward slope and bank reshaped and cobble revetted to high waterline by USCE, 1970. Unit No. 16, Site 96.7. Entry Last Updated : 6/27/2017	GEILEVEELOG		
230	6.71	6.80	Revetment	Cobble	Water Side	Waterward slope rock revetted by United States Army Corp of Engineering, 1970. Unit No. 20, Site Mile 96.8. Entry Last Updated : 6/27/2017	GEILEVEELOG		
22	6.79	6.79	Gate	Metal	Crown	Pipe gate across the crown. Entry Last Updated : 8/27/2020	LEVEELOG 9378		
226	6.80	6.80	Ramp	Ramp	Water Side	Ramp on the waterward slope (App. 8501- River Garden Farms) Entry Last Updated : 6/27/2017	GEILEVEELOG 8501		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

236	6.82	6.82	UCIP	Pipe	Crossing	DS_ID:20332 EP_NO: 1297 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 1 of 2: 20-inch steel irrigation pipe through the levee, 5.7 feet below the crown. Slant pumps inside metal pump house on the waterside (WS) bank, supported on a steel structure. Pipes discharge into a 9.5-foot by 12-foot concrete distribution box on the landside (LS). Flap gate in box. Sparline flow meter on pipes near the WS toe. Siphon breaker inside a 24-inch corrugated metal riser unit on the LS shoulder. 2.5-inch electrical conduit through the levee at steps. (Permit No. 1297, 1948 - River Farms Company of California). (Removed under Permit No. 8501, 1972 - River Garden Farms, Inc.). [Additional Reference(s): DWR Levee Log, 2006, (HLM 6.89). USACE Sacramento O&M Manual 130, May 1960 (HLM 6.89), listed as 20-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1297
-----	------	------	------	------	----------	---	---------------------

488	6.82	6.82	Structure	Pole - Utility	Land Side	Power drop pole for pump station Entry Last Updated : 2/11/2021	LEVEELOG
-----	------	------	-----------	----------------	-----------	--	----------

237	6.82	6.82	UCIP	Pipe	Crossing	DS_ID:20228 EP_NO: 1297 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 2 of 2: 16-inch steel irrigation pipe through the levee, 5.2 feet below the crown. Slant pumps in a metal pump house on the waterside (WS) bank, supported on a steel structure. Pipes discharge into a 9.5-foot by 12-foot concrete distribution box on the landside (LS). Sparline flow meter on pipes near the WS toe. (Permit No. 1297, 1948 - River Farms Company of California; removed under Permit No. 8501, 2012 - River Garden Farms, Inc.). [Additional Reference(s): DWR Levee Log, 2006 HLM 6.89. USACE Sacramento O&M Manual 130, May 1960 (HLM 6.89) listed as a 14-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1297
-----	------	------	------	------	----------	---	---------------------

450	6.82	6.82	UCIP	Pipe		DS_ID:25125 EP_NO: 8501 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 20-inch steel pipe through levee 5.7 feet below crown. Slant pumps in metal pump house on the waterward bank, supported on steel structure. Diversion gate valves on pipes on the waterward side. Pipes discharge into 9.5'x12' concrete distribution box on the landward side. Flap gate in box. Sparline flow meter on pipes near the waterward toe. (20-inch pipe replacement authorized under Permit No. 8501, 2012, River Garden Farms). Entry Last Updated : 4/17/2021	UCIPAPR2021 8501
-----	------	------	------	------	--	--	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

26	6.82	6.85	Aerial	High Voltage	Land Side	Power line within landside easement. Entry Last Updated : 8/27/2020	LEVEELOG
----	------	------	--------	--------------	-----------	--	----------

454	6.82	6.82	UCIP	Pipe		DS_ID:25126 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 14-inch steel pipe through levee 5.2-feet below crown. Slant pumps in metal pump house on the waterward bank, supported on steel structure. Diversion gate valves on pipes on the waterward side. Pipes discharge into 9.5'x12' concrete distribution box on the landward side. Flap gate in box. Sparline flow meter on pipes near the waterward toe. (14-inch pipe replacement authorized under Permit No. 8501, 2012, River Garden Farms). Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	--	---	-------------

487	6.85	6.85	Structure	Pole - Utility	Land Side	Power pole at LS toe Entry Last Updated : 2/11/2021	LEVEELOG
-----	------	------	-----------	----------------	-----------	--	----------

238	6.98	6.98	Ramp	Ramp	Water Side	Ramp on waterward slope. (no application) Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	------	------	------	------	------------	---	-------------

241	7.08	7.08	Ramp	Ramp	Land Side	Ramp on the landward slope (App. 9378 River Garden Farms) Entry Last Updated : 6/27/2017	GEILEVEELOG 9378
-----	------	------	------	------	-----------	---	---------------------

481	7.10	7.10	Gate	Metal	Land Side	Broken gate at bottom of LS ramp Entry Last Updated : 2/11/2021	LEVEELOG
-----	------	------	------	-------	-----------	--	----------

480	7.13	7.13	Fence	Metal	Land Side	Pipe fence along LS toe Entry Last Updated : 2/11/2021	LEVEELOG
-----	------	------	-------	-------	-----------	---	----------

27	7.38	8.65	Ditches	Unlined	Land Side	Unlined ditch 15 feet from the landside toe. Entry Last Updated : 8/27/2020	LEVEELOG
----	------	------	---------	---------	-----------	--	----------

248	7.53	7.53	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corps of Engineer, 1978. Unit No. 34, Site Mile 97.4. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	------	------	-----------	------	------------	--	-------------

250	7.57	7.57	Revetment	Rock	Water Side	Levee reconstructed by USCE, 1954. Bank rock-revetted. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	------	------	-----------	------	------------	--	-------------

251	7.62	7.62	Ramp	Ramp	Land Side	Ramp on both slopes. (App. 9377-Faye) Entry Last Updated : 6/27/2017	GEILEVEELOG 9377
-----	------	------	------	------	-----------	---	---------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway						Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River						Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source	
	Start	End					Permits	
344	7.62	7.62	Ramp	Ramp	Water Side	Ramp on both slopes. (App. 9377-Faye) Entry Last Updated : 2/11/2021	LEVEELOG 9377	
252	7.72	7.72	Miscellaneous	Landscaping	Land Side	Eucalyptus trees planted along Toe of the landward slope, 1962. Entry Last Updated : 2/11/2021	GEILEVEELOG 9677	
256	7.85	7.85	Mark	Marker	Water Side	Marker on waterward shoulder. Entry Last Updated : 6/27/2017	GEILEVEELOG	
259	7.86	7.86	UCIP	Pipe	Crossing	DS_ID:20414 EP_NO: 9377 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 1 of 2: 20-inch steel irrigation pipe through the levee, 4.7 feet below the crown. Slant pump inside pump house on the waterside (WS) berm. Siphon breaker inside corrugated metal riser unit on the shoulder. Flap gate on pipe inside concrete distribution box on the landside (LS). Wooden steps on both slopes. (20-inch pipe authorized under ABO Permit No. 9377, 1974 - Faye Properties, Inc.; 20-inch pipe replaced under Permit No. 18206, 2007 - River Garden Farms). [Additional Reference(s): DWR Levee Log, 2006, (HLM 7.95). USACE Sacramento O&M Manual 130, May 1960 (HLM 7.95), listed as 20-inch pipe with gate and pump on waterside]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9377	
260	7.86	7.86	UCIP	Pipe	Crossing	DS_ID:20428 EP_NO: 18206 Crossing Status: Found FIELD_STRUCT_DESC: *REMOVED* 1 of 2: 20-inch steel irrigation pipe through the levee, 4.7 feet below the crown. Slant pump inside pump house on the waterside (WS) berm. Siphon breaker inside corrugated metal riser unit on the shoulder. Flap gate on pipe inside concrete distribution box on the landside (LS). Wooden steps on both slopes. [20-inch pipe replacement authorized under Permit No. 18206, 2007 - River Garden Farms. Original 20-inch pipe installed under Permit No. 9377, 1974 - Faye Properties, Inc. Fish screen system authorized under Permit No. 18588, 2011, River Garden Farms. 20-inch pipe removed under Permit No. 955-1]. [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021 18206	

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

476	7.86	7.86	UCIP	Pipe		DS_ID:25590 EP_NO: 955-1 Crossing Status: Found FIELD_STRUCT_DESC: 20-inch steel pipe through levee 4.0 feet below crown (Permit No. 955-1, 2019). Pumphouse with two slant pumps on the waterward berm. Positive closure device - butterfly valve with handwheel operator in a christy utility box on waterside levee shoulder. Siphon breaker in a christy utility box on landside levee shoulder. Flap gate in concrete distribution box on the landward side. Landowner is still deciding on when to construct new walkway. This crossing replaces replaces 20-inch pipe installed under Permit No. 18206 (DSID 20428). Entry Last Updated : 4/17/2021	UCIPAPR2021 955-1
-----	------	------	------	------	--	---	----------------------

261	7.86	7.86	UCIP	Pipe	Crossing	DS_ID:20229 EP_NO: 9377 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 2 of 2: 16-inch steel irrigation pipe through the levee, 4.7 feet below the crown. Two slant pumps inside pump house on the waterside (WS) berm. Siphon breaker inside corrugated metal riser unit on the shoulder. Flap gate on pipe inside a concrete distribution box on the landside (LS). Wooden steps on both slopes. (Permit No. 9377, 1974 - Faye Properties, Inc.; replaced under Permit No. 18206, 2007 - River Garden Farms, Inc.). [Additional Reference(s): DWR Levee Log, 2006, (HLM 7.95). USACE Sacramento O&M Manual 130, May 1960 (HLM 7.95), listed as 16-inch pipe with gate and pump on waterside]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9377 955-1
-----	------	------	------	------	----------	---	------------------------------

262	7.86	7.86	UCIP	Pipe	Crossing	DS_ID:20427 EP_NO: 18206 Crossing Status: Found FIELD_STRUCT_DESC: *REMOVED* 2 of 2: 16-inch steel irrigation pipe through the levee, 4.7 feet below the crown. Slant pump inside pump house on the waterside (WS) berm. Siphon breaker inside corrugated metal riser unit on the shoulder. Flap gate on pipe inside concrete distribution box on the landside (LS). Wooden steps on both slopes. [20-inch pipe replacement authorized under Permit No. 18206, 2007 - River Garden Farms. Original 20-inch pipe installed under Permit No. 9377, 1974 - Faye Properties, Inc. Fish screen system authorized under Permit No. 18588, 2011, River Garden Farms. 20-inch pipe removed under Permit No. 955-1]. [Additional Reference(s): DWR Levee Log, 2006, (HLM 7.95)] Entry Last Updated : 4/17/2021	UCIPAPR2021 18206 18588
-----	------	------	------	------	----------	---	-------------------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway						Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River						Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source	
	Start	End					Permits	
456	7.86	7.86	UCIP	Pipe		DS_ID:25589 EP_NO: 955-1 Crossing Status: Found FIELD_STRUCT_DESC: 16-inch steel pipe through levee 4.0 feet below crown (Permit No. 955-1, 2019). Pumphouse with two slant pumps on the waterward berm. Positive closure device - butterfly valve with handwheel operator in a christy utility box on waterside levee shoulder. Siphon breaker in a christy utility box on landside levee shoulder. Flap gate in concrete distribution box on the landward side. Landowner is still deciding on when to construct new walkway. This crossing replaces 16-inch pipe installed under Permit No. 18206 (DSID 20427). Entry Last Updated : 4/17/2021	UCIPAPR2021 955-1	
258	7.87	7.87	Aerial	High Voltage	Crossing	Overhead power line crosses the levee. Pole on the w/s shoulder. (App. 9352-PG&E) Entry Last Updated : 6/27/2017	GEILEVEELOG	
475	7.87	7.87	Structure	Pole - Utility	Land Side	Power pole within 15 feet of LS toe Entry Last Updated : 2/11/2021	LEVEELOG	
477	7.87	7.87	Structure	Pole - Utility	Water Side	Power drop pole on WS slope Entry Last Updated : 2/11/2021	LEVEELOG	
268	8.29	8.29	Ramp	Ramp	Land Side	Ramp on the landside slope. Entry Last Updated : 8/27/2020	GEILEVEELOG	
281	8.62	8.62	Mark	Marker	Land Side	Marker on landward shoulder. Entry Last Updated : 6/27/2017	GEILEVEELOG	
284	8.63	8.63	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corp of Engineer, 1978. Unit No. 34, site Mile 98.5. Entry Last Updated : 6/27/2017	GEILEVEELOG	
449	8.65	8.65	Structure	Gate Valve	Land Side	canal diversion structure on LS Entry Last Updated : 9/6/2017	LEVEELOG	
447	8.78	8.78	Structure	Building	Land Side	Tin roof shed wiothin 15 feet of LS toe Entry Last Updated : 2/11/2021	LEVEELOG	
426	8.85	8.92	Fence	Metal	Land Side	Pipe fence down LS slope and along LS crown Entry Last Updated : 2/11/2021	LEVEELOG	
399	8.85	9.79	At Grade	Road / Highway	Land Side	Highway 45 within 15 feet of LS toe and on LS crown Entry Last Updated : 9/6/2017	LEVEELOG	

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
292	8.86	8.86	Ramp	Ramp	Land Side	Ramp on both slopes. (App. 9377-Faye) To Road 98A & Highway 45. Entry Last Updated : 6/27/2017	GEILEVEELOG 9377		
347	8.86	8.86	Ramp	Ramp	Water Side	Ramp on both slopes. (App. 9377-Faye) To Road 98A & Highway 45. Entry Last Updated : 2/11/2021	LEVEELOG 9377		
295	8.86	8.86	Gate	Metal	Land Side	Pipe gate (App. 9345-SRWSLD) Access to Highway 45. Entry Last Updated : 6/27/2017	GEILEVEELOG 9345		
442	8.87	8.87	Structure	Sign	Land Side	Road direction sign at LS toe Entry Last Updated : 2/11/2021	LEVEELOG		
435	8.87	8.87	Structure	Sign	Land Side	Hwy 45 road 98 sign post at LS toe Entry Last Updated : 9/6/2017	LEVEELOG		
297	8.89	8.89	UCIP	Pipe	Crossing	DS_ID:20230 EP_NO: 9376 Crossing Status: Found FIELD_STRUCT_DESC: [El Dorado Bend Pumping Plant] 1 of 4: 50-inch sleeved through existing 54-inch concrete encased steel drainage pipe through the levee, 26.5 feet below the crown. Gate valves on the waterside (WS) ends of the pipes. Walkway provided to the control valves and around the pump house on the landside (LS). Pipes originate in a large concrete pool at the pump house on the LS. (Four 54-inch pipe [HLM 5.27] authorized under Automatic Board Order (ABO) issued as Permit No. 9376, 1974 - Reclamation District Nos. 2047 and 108; 50-inch pipe sleeved through existing 54-inch pipe and trash rack repairs authorized under maintenance in 2013). [Additional Reference(s): DWR Levee Log, 2006, (HLM 8.99). USACE Sacramento O&M Manual 130, May 1960 (HLM 8.99), listed as four 54-inch pipes with gates on landside]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9376		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

298	8.90	8.90	UCIP	Pipe	Crossing	DS_ID:20361 EP_NO: 9376 Crossing Status: Found FIELD_STRUCT_DESC: [EI Dorado Bend Pumping Plant] 2 of 4: 54-inch concrete encased steel drainage discharge pipe through the levee, 26.5 feet below the crown. Gate valves on both ends of the pipe. Walkway provided to the gate valves on the waterside (WS) shoulder. Pipe not visible on landside (LS) toe. (Four 54-inch pipe [HLM 5.27] authorized under Automatic Board Order (ABO) issued as Permit No. 9376, 1974 - Reclamation District Nos. 2047 and 108; now work was done in 2013 at this location). [Additional Reference(s): DWR Levee Log, 2006, (HLM 8.99). USACE Sacramento O&M Manual 130, May 1960 (HLM 8.99), listed as four 54-inch pipes with gate on landside]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9376
-----	------	------	------	------	----------	--	---------------------

299	8.90	8.90	UCIP	Pipe	Crossing	DS_ID:20362 EP_NO: 9376 Crossing Status: Found FIELD_STRUCT_DESC: [EI Dorado Bend Pumping Plant] 3 of 4: 50-inch sleeved through existing 54-inch concrete encased steel drainage discharge pipe through the levee, 26.5 feet below the crown. Gate valves on both ends of the pipe. Walkway provided to the control valves inside the pump house. (Four 54-inch pipes [HLM 5.27] authorized under Automatic Board Order (ABO) issued as Permit No. 9376, 1974 - Reclamation District Nos. 2047 and 108; 50-inch pipe sleeved through existing 54-inch pipe and trash rack repairs authorized under maintenance in 2013). [Additional Reference(s): DWR Levee Log, 2006, (HLM 8.99). USACE Sacramento O&M Manual 130, May 1960 (HLM 8.99), listed as four 54-inch pipes with gate on landside]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9376
-----	------	------	------	------	----------	---	---------------------

300	8.90	8.90	UCIP	Pipe	Crossing	DS_ID:20363 EP_NO: 9376 Crossing Status: Found FIELD_STRUCT_DESC: [EI Dorado Bend Pumping Plant] 4 of 4: 50-inch sleeved through existing 54-inch concrete encased steel drainage discharge pipe through the levee, 26.5 feet below the crown. Gate valves on both ends of the pipe. Walkway provided to the control valves. (Four 54-inch pipes [HLM 5.27] authorized under Automatic Board Order (ABO) issued as Permit No. 9376, 1974 - Reclamation District Nos. 2047 and 108; 50-inch pipe sleeved through existing 54-inch pipe and trash rack repairs authorized under maintenance in 2013). [Additional Reference(s): DWR Levee Log, 2006, (HLM 8.99). USACE Sacramento O&M Manual 130, May 1960 (HLM 8.99), listed as four 54-inch pipes with gate on landside]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9376
-----	------	------	------	------	----------	---	---------------------

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
346	8.92	9.63	Miscellaneous	Landscaping	Water Side	Walnut trees planted on the berm (10 feet from toe) Entry Last Updated : 6/27/2017	GEILEVEELOG		
305	8.92	8.92	Mark	Marker	Land Side	United States Army Corps of Engineer Survey Marker landward shoulder. Entry Last Updated : 6/27/2017	GEILEVEELOG		
307	8.97	8.97	Revetment	Rock	Water Side	Prop. rock revetment, Unit 37, (1984) Site Mile 98.7. Entry Last Updated : 6/27/2017	GEILEVEELOG		
308	8.98	8.98	Gate	Metal	Crown	Pipe gate Entry Last Updated : 2/11/2021	GEILEVEELOG 2359		
311	9.21	9.21	UCIP	Pipe	Crossing	DS_ID:20231 EP_NO: 1641 Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 14-inch steel irrigation pipe through the levee, 5.2 feet below the crown. Slant pump on a concrete pump platform on the waterside (WS). Siphon breaker on the landside (LS) slope. Sparling flow meter on the pipe on the WS slope. 42-inch concrete standpipe in a concrete distribution box at the landside (LS) toe. (14-inch pipe authorized under permit No. 1641, 1952 - William Erdman Jr.). [Additional Reference(s): DWR Levee Log, 2006, HLM 9.31. USACE Sacramento O&M Manual 130, May 1960 (HLM 9.31), listed as 14-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1641		
315	9.26	9.26	Mark	Survey	Water Side	Survey marker. United States Army Corp of Engineer on waterward shoulder. Entry Last Updated : 6/27/2017	GEILEVEELOG		
317	9.35	9.35	Revetment	Rock	Water Side	Prop. rock revetment Unit 37, 1984, Site Mile 99.2. Entry Last Updated : 6/27/2017	GEILEVEELOG		
318	9.38	9.38	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corp of Engineer, 1978, Unit No. 34, Site Mile 99.2. Entry Last Updated : 6/27/2017	GEILEVEELOG		
319	9.39	9.39	Revetment	Cobble	Water Side	Levee reconstructed, bank cobble-revetted 5.0-20.0 feet in height. Entry Last Updated : 6/27/2017	GEILEVEELOG		
328	9.66	9.70	Ramp	Ramp	Water Side	Two unpaved vehicle access ramps from waterside toe to levee crown.(Permit 9369) Permitted. Monitor. Entry Last Updated : 8/27/2020	USACEPI 9369		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
288	9.73	9.73	Fence	Chain Link	Water Side	Cross fence, pipe gate. (App. 9345-AMK-8 SRWSLD) Entry Last Updated : 2/11/2021	LEVEELOG 9345		
289	9.73	9.73	Fence	Chain Link	Land Side	Cross fence, pipe gate. (App. 9345-AMK-8 SRWSLD) Entry Last Updated : 2/11/2021	LEVEELOG 9345		
329	9.73	9.73	Gate	Metal	Crown	Cross fence, pipe gate. (App. 9345-AMK-8 SRWSLD) Entry Last Updated : 6/27/2017	GEILEVEELOG 9345		
331	9.75	9.75	UCIP	Pipe	Crossing	DS_ID:20415 EP_NO: 680 Crossing Status: Found FIELD_STRUCT_DESC: [Rough & Ready Pumping Plant] 42-inch concrete encased steel drainage pipe through the levee, 17.5 feet below the crown. Screw gate on the waterside (WS) end. Pump on platform in canal on landside (LS) toe. 12-inch standpipe along pipe alignment on LS toe. Staff gauge to 47 feet on structure. (42-inch drainage siphon authorized under Permit No. 680, 1936 - Reclamation District No. 108). [Additional Reference(s): DWR Levee Log, 2006, (HLM 9.87). USACE Sacramento O&M Manual 130, May 1960 (HLM 9.87), listed as 42-inch pipe with gate on waterside]. Entry Last Updated : 4/17/2021	UCIPAPR2021 680		
341	9.75	9.78	Ramp	Ramp	Land Side	Ramp on the landward slope. (App. 9369-Erdman) Entry Last Updated : 6/27/2017	GEILEVEELOG 9369		
332	9.75	9.75	UCIP	Culvert	Crossing	DS_ID:20232 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [Rough & Ready Pumping Plant] 1 of 5: 60-inch reinforced concrete drainage culvert through the levee, 35 feet below the crown. Screw gates on walkway at waterside (WS) shoulder. Staff gauge to 47.0 feet on structure. [Additional Reference(s): DWR Levee Log, 2006, (HLM 9.87). USACE Sacramento O&M Manual 130, May 1960 (HLM 9.87), five 60-inch pipes with gates on waterside]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
333	9.75	9.75	Revetment	Rock	Water Side	Bank rock revetted by USCE, 1978. Unit No. 30, Site 99.6. Entry Last Updated : 6/27/2017	GEILEVEELOG		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

334	9.76	9.76	UCIP	Culvert	Crossing	DS_ID:20364 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [Rough & Ready Pumping Plant] 2 of 5: 60-inch reinforced concrete drainage culvert through the levee, 35 feet below the crown. Screw gate actuators on metal platform on the waterside (WS) shoulder. Large pumping plant building on the landside (LS) shoulder. Staff gauge to 47 feet on structure. [Additional Reference(s): DWR Levee Log, 2006, (HLM 9.87). USACE Sacramento O&M Manual 130, May 1960 (HLM 9.87), five 60-inch pipes with gates on waterside]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	---------	----------	--	-------------

335	9.76	9.76	UCIP	Culvert	Crossing	DS_ID:20365 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [Rough & Ready Pumping Plant] 3 of 5: 60-inch reinforced concrete drainage culvert through the levee, 35 feet below the crown. Screw gate actuators on metal platform on the waterside (WS) shoulder. Large pumping plant building on the landside (LS) shoulder. Staff gauge to 47 feet on structure. [Additional Reference(s): DWR Levee Log, 2006, (HLM 9.87). USACE Sacramento O&M Manual 130, May 1960 (HLM 9.87), five 60-inch pipes with gates on waterside]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	---------	----------	--	-------------

336	9.76	9.76	UCIP	Culvert	Crossing	DS_ID:20366 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [Rough & Ready Pumping Plant] 4 of 5: 60-inch reinforced concrete drainage culvert through the levee, 35 feet below the crown. Screw gate actuators on metal platform on the waterside (WS) shoulder. Large pumping plant building on the landside (LS) shoulder. Staff gauge to 47 feet on structure. [Additional Reference(s): DWR Levee Log, 2006, (HLM 9.87). USACE Sacramento O&M Manual 130, May 1960 (HLM 9.87), five 60-inch pipes with gates on waterside]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	---------	----------	--	-------------

337	9.76	9.76	UCIP	Culvert	Crossing	DS_ID:20367 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: [Rough & Ready Pumping Plant] 5 of 5: 60-inch reinforced concrete drainage culvert through the levee, 35 feet below the crown. Screw gate actuators on metal platform on the waterside (WS) shoulder. Large pumping plant building on the landside (LS) shoulder. Staff gauge to 47 feet on structure. [Additional Reference(s): DWR Levee Log, 2006, (HLM 9.87). USACE Sacramento O&M Manual 130, May 1960 (HLM 9.87), five 60-inch pipes with gates on waterside]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	---------	----------	--	-------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
401	9.79	9.79	Structure	Sign	Land Side	Roadside traffic sign on LS slope Entry Last Updated : 2/11/2021	LEVEELOG		
338	9.79	9.79	Gate	Metal	Crown	Cross fence, pipe gate. (App. 9345-SRWSLD) (2 K-10 key) Entry Last Updated : 6/27/2017	GEILEVEELOG 9345		
269	9.79	9.81	Fence	Metal	Land Side	Pipe fence on LS toe connects to levee gate Entry Last Updated : 2/11/2021	LEVEELOG		
370	9.82	10.63	Miscellaneous	Landscaping	Land Side	Walnut trees planted along the landward toe. (App. 9276-Erdman) Cat III. Entry Last Updated : 8/27/2020	GEILEVEELOG 9276		
28	9.82	9.82	Ramp	Ramp	Water Side	Access ramp on the waterside slope. Entry Last Updated : 8/27/2020	LEVEELOG		
343	9.93	9.93	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corps of Engineers, 1974. Unit No. 24, Site 100.7. Entry Last Updated : 6/27/2017	GEILEVEELOG		
342	9.96	9.96	Ramp	Ramp	Water Side	Unpaved vehicle access ramp from waterside toe to levee crown. Entry Last Updated : 2/11/2021	USACEPI 9369		
372	9.99	11.50	Miscellaneous	Landscaping	Water Side	Trees planted on the waterward berm. Entry Last Updated : 6/27/2017	GEILEVEELOG		
351	10.08	10.08	Revetment	Cobble	Water Side	Cobble revetment along lower 4.0-18.0 feet of slope. Entry Last Updated : 6/27/2017	GEILEVEELOG		
348	10.17	10.17	Ramp	Ramp	Land Side	Two ramps on the waterside slope, and one on the landside slope (App. 9369-Erdman). Entry Last Updated : 2/11/2021	LEVEELOG 9369		
352	10.17	10.17	Ramp	Ramp	Land Side	Two ramps on the waterside slope, and one on the landside slope (App. 9369-Erdman). Entry Last Updated : 8/27/2020	GEILEVEELOG 9369		
355	10.27	10.27	Structure	Sign	Water Side	Signs on waterside slope from crown to toe. Entry Last Updated : 2/11/2021	USACEPI		
359	10.48	10.48	Ramp	Ramp	Water Side	Ramp on the waterward slope (App. 9369-Erdman) Entry Last Updated : 6/27/2017	GEILEVEELOG 9369		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
360	10.51	10.51	Miscellaneous	Irrigation	Land Side	12 inch diameter irrigation system along landside toe. Sprinkler at each tree. Entry Last Updated : 2/11/2021	USACEPI		
361	10.51	10.51	Revetment	Cobble	Water Side	Levee reconstructed and bank cobble revetted by USCE, 1968. Unit No. 12, Site 100.3. Entry Last Updated : 6/27/2017	GEILEVEELOG		
363	10.51	10.51	Ramp	Ramp	Land Side	Ramp on the landward slope. (Erdman) Entry Last Updated : 6/27/2017	GEILEVEELOG		
349	10.78	10.78	Ramp	Ramp	Water Side	Ramp on both slopes (App. 9369-Erdman) Entry Last Updated : 2/11/2021	LEVEELOG 9369		
367	10.78	10.78	Ramp	Ramp	Land Side	Ramp on both slopes (App. 9369-Erdman) Entry Last Updated : 6/27/2017	GEILEVEELOG 9369		
368	10.92	10.92	Revetment	Rock	Water Side	Bank rock-revetted by USCE, 1974. Unit No. 24, Site 100.7. Entry Last Updated : 6/27/2017	GEILEVEELOG		
167	10.94	10.94	Structure	Standpipe	Land Side	24 inch 2 feet tall metal pipe within 15 feet of LS toe Entry Last Updated : 9/6/2017	LEVEELOG		
371	10.96	10.96	Revetment	Cobble	Water Side	Levee reconstructed and bank cobble revetted by United States Army Corps of Engineers, 1968. Unit No. 12, Site 100.9. Entry Last Updated : 6/27/2017	GEILEVEELOG		
373	10.98	10.98	Revetment	Rock	Water Side	Bank rock revetted by USCE, 1974. Unit No. 24, Site 100.7. Entry Last Updated : 6/27/2017	GEILEVEELOG		
374	11.28	11.28	Revetment	Rock	Water Side	Bank rock revetted by USCE, 1978. Unit No. 34, Site 101.0. Entry Last Updated : 6/27/2017	GEILEVEELOG		
350	11.51	11.51	Ramp	Ramp	Water Side	Ramp on both slopes. (App. 9369-Erdman) Entry Last Updated : 2/11/2021	LEVEELOG 9369		
377	11.51	11.51	Ramp	Ramp	Land Side	Ramp on both slopes. (App. 9369-Erdman) Entry Last Updated : 6/27/2017	GEILEVEELOG 9369		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
379	11.53	11.60	Revetment	Cobble	Water Side	Bank cobble revetted by United States Army Corps of Engineers, 1971. Unit No. 20, Site No. 101.4. Entry Last Updated : 6/27/2017	GEILEVEELOG		
381	11.66	11.81	Miscellaneous	Landscaping	Water Side	Walnut orchard between toe and river. Approximately 80-90 trees. Entry Last Updated : 8/27/2020	LEVEEINSPECTION		
382	11.72	11.72	Mark	Survey	Water Side	Survey Marker (United States Army Corps of Engineers on waterward slope shoulders. Entry Last Updated : 6/27/2017	GEILEVEELOG		
353	11.80	11.80	Ramp	Ramp	Water Side	Ramps on both slopes (App. 8502-Erdman) Entry Last Updated : 2/11/2021	LEVEELOG 8502		
383	11.80	11.80	Ramp	Ramp	Land Side	Ramps on both slopes (App. 8502-Erdman) Entry Last Updated : 6/27/2017	GEILEVEELOG 8502		
385	11.92	11.92	Mark	Survey	Land Side	Survey marker (United States Army Corps of Engineers on landward shoulder) Entry Last Updated : 6/27/2017	GEILEVEELOG		
389	11.95	11.95	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corps of Engineers, 1974. Unit No. 24, Site 100.7. Entry Last Updated : 6/27/2017	GEILEVEELOG		
397	12.06	12.06	Revetment	Cobble	Water Side	Waterward slope reshaped by USCE, 1959. Bank cobble-revetted. Entry Last Updated : 6/27/2017	GEILEVEELOG		
390	12.07	12.07	Gate	Metal	Crown	Access gate on levee crown. Entry Last Updated : 2/11/2021	USACEPI 9345		
400	12.13	12.13	Ramp	Ramp	Land Side	Ramp on the landward side to access road. (App. 9378-River Garden Farms) Entry Last Updated : 6/27/2017	GEILEVEELOG 9378		
571	12.14	12.17	Fence	Metal	Water Side	Metal fence on WS shoulder Entry Last Updated : 2/11/2021	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

411	12.24	12.24	UCIP	Pipe	Crossing	DS_ID:20233 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 9-inch corrugated metal drainage pipe through the levee, at an unknown depth. Installed prior to 1974. Pipe debris at LM 12.38 includes a 9-inch CMP. [Additional Reference(s): DWR Levee Log, 2006, (HLM 12.45)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	----------	--	-------------

418	12.25	12.36	Revetment	Cobble	Water Side	Bank cobble-revetted to high waterline. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	--------	------------	---	-------------

405	12.25	12.25	Ramp	Ramp	Land Side	Ramp on the landward slope (App. 9378- River Garden Farms) Entry Last Updated : 6/27/2017	GEILEVEELOG 9378
-----	-------	-------	------	------	-----------	--	---------------------

403	12.25	12.29	Structure	Pad	Land Side	Concrete pad where River Garden Farms Tyndall grain warehouses previously stood. Warehouses were removed in 1987. Entry Last Updated : 8/27/2020	GEILEVEELOG 9378
-----	-------	-------	-----------	-----	-----------	---	---------------------

407	12.32	12.32	Ramp	Ramp	Land Side	Unpaved vehicle access ramp from landside toe to levee crown. Entry Last Updated : 2/11/2021	USACEPI 9378
-----	-------	-------	------	------	-----------	---	-----------------

413	12.33	12.33	Gate	Metal	Crown	Pipe gate and across fence. Entry Last Updated : 2/11/2021	GEILEVEELOG 9378
-----	-------	-------	------	-------	-------	---	---------------------

437	12.42	13.89	Ditches	Lined	Land Side	Irrigation canal parallels landside toe within 15 feet of toe. Entry Last Updated : 2/11/2021	USACEPI
-----	-------	-------	---------	-------	-----------	--	---------

425	12.42	12.42	Gate	Metal	Crown	Entry Last Updated : 2/11/2021	GEILEVEELOG 9345
-----	-------	-------	------	-------	-------	--------------------------------	---------------------

562	12.83	12.83	Structure	Walkway	Land Side	Walkway in LS canal Entry Last Updated : 2/11/2021	LEVEELOG
-----	-------	-------	-----------	---------	-----------	---	----------

555	13.03	13.03	Structure	Screw Gate	Land Side	Screw gate in LS canal Entry Last Updated : 2/11/2021	LEVEELOG
-----	-------	-------	-----------	------------	-----------	--	----------

428	13.21	13.21	Ramp	Ramp	Water Side	Unpaved vehicle access ramp from waterside toe to levee crown. Entry Last Updated : 2/11/2021	USACEPI 9378
-----	-------	-------	------	------	------------	--	-----------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
551	13.48	13.48	Structure	Gate Valve	Land Side	Pump and concrete flash board gate in LS canal Entry Last Updated : 2/11/2021	LEVEELOG		
431	13.48	13.48	Revetment	Rock	Water Side	Bank rock revetted by USCE, 1978. Unit No. 30, Site 103.2. Entry Last Updated : 6/27/2017	GEILEVEELOG		
430	13.56	13.56	Structure	Tower	Land Side	PG&E utility tower on landside slope approximately 5 feet from levee crown with guy wires on landside toe. Overhead power lines cross levee alignment. Entry Last Updated : 2/11/2021	USACEPI 9352		
433	13.56	13.56	Aerial	High Voltage	Crossing	High tower power line crosses the levee.(App. 9352-PG&E) Entry Last Updated : 6/27/2017	GEILEVEELOG 9352		
434	13.73	13.73	Ramp	Ramp	Water Side	Dual access ramps from waterside toe to overbuilt crown section. Entry Last Updated : 2/11/2021	USACEPI 9378		
445	14.09	14.09	Ramp	Ramp	Water Side	Unpaved vehicle access ramp from waterside toe to levee crown. Entry Last Updated : 2/11/2021	USACEPI 9354		
438	14.09	14.09	UCIP	Conduit	Crossing	DS_ID:20433 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 1.5-inch galvanized steel electrical conduit through the levee, at an unknown depth. Provides service to pump on the waterside (WS). Entry Last Updated : 4/17/2021	UCIPAPR2021		
440	14.09	14.09	Revetment	Cobble	Water Side	Levee reconstructed and bank cobble revetted by USCE, 1969. Unit No. 16, Site 105.7. Entry Last Updated : 6/27/2017	GEILEVEELOG		
441	14.09	14.09	Ramp	Ramp	Land Side	Ramp on the landward slope. Cable gate. (App. 9378-River Garden Farms) Entry Last Updated : 6/27/2017	GEILEVEELOG 9378		
548	14.09	14.09	Structure	Pole - Utility	Land Side	Power drop pole within 15 feet of LS toe Entry Last Updated : 2/11/2021	LEVEELOG		
547	14.10	14.10	Structure	Pole - Utility	Land Side	Power pole at LS toe Entry Last Updated : 2/11/2021	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
29	14.10	14.27	Aerial	High Voltage	Land Side	Power line with landside easement. Entry Last Updated : 8/27/2020	LEVEELOG		
537	14.19	14.19	Structure	Pole - Utility	Land Side	Power pole within 15 feet of LS toe Entry Last Updated : 2/11/2021	LEVEELOG		
534	14.27	14.27	Structure	Pole - Utility	Land Side	Power pole within 15 feet of LS toe. Entry Last Updated : 2/11/2021	LEVEELOG		
453	14.30	14.30	Ramp	Ramp	Land Side	Ramp on the landward slope. (App. 9354-RD 108) Entry Last Updated : 6/27/2017	GEILEVEELOG 9354		
531	14.31	14.32	Fence	Post & Cable	Land Side	Cable and post fence in disrepair. Entry Last Updated : 2/11/2021	LEVEELOG		
530	14.32	14.32	Gate	Metal	Land Side	Gate destroyed part laying on ground. Entry Last Updated : 2/11/2021	LEVEELOG		
512	14.34	14.34	Structure	Building	Land Side	20 X 40 shed at landward toe of levee. Entry Last Updated : 6/27/2017	GEILEVEELOG		
474	14.34	14.34	Ramp	Ramp	Water Side	Ramp on the waterward slope (App. 9354-RD 108) Entry Last Updated : 6/27/2017	GEILEVEELOG 9354		
457	14.35	14.35	Structure	Pump Station	Land Side	New pumping plant to be constructed. Entry Last Updated : 2/11/2021	GEILEVEELOG 9835		
459	14.36	14.36	UCIP	Pipe	Crossing	DS_ID:20235 EP_NO: 9354 Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* [Tysdall Mound Pumping Plant] 1 of 3: 36-inch steel irrigation pipe through the levee, 28 feet below the crown. Slide gates on the waterside (WS) ends. Grouted in place. No above-ground appurtenances remain. (Two 36-inch and one 48-inch pipes authorized under Automatic Board Order (ABO) issued as Permit No. 9354, 1974 - Reclamation District No. 108). [Additional Reference(s): DWR Levee Log, 2006, (HLM 14.53). USACE Sacramento O&M Manual 130, May 1960 (HLM 14.53), listed as two 36-inch pipes with gate on waterside]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9354		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

460	14.36	14.36	UCIP	Pipe	Crossing	DS_ID:20333 EP_NO: 9354 Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* [Tysdall Mound Pumping Plant] 2 of 3: 48-inch concrete encased steel irrigation pipe through the levee, 29 feet below the crown. Slide gate on the waterside (WS) end. Grouted in place. No above ground appurtenances remain. (Permit No. 9354, 1974 - Reclamation District No. 108). [Additional Reference(s): DWR Levee Log, 2006, (HLM 14.53). USACE Sacramento O&M Manual 130, May 1960 (HLM 14.53), listed as 48-inch pipe with gate on waterside]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9354
-----	-------	-------	------	------	----------	--	---------------------

461	14.36	14.36	UCIP	Pipe	Crossing	DS_ID:20236 EP_NO: 2887 Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* [Tysdall Mound Pumping Plant] 16-inch steel irrigation pipe through the levee, 2.7 feet below the crown. Vertical pump on the waterside (WS) end. Siphon breaker on the landside (LS) shoulder. (16-inch pipe authorized under Permit No. 2887, 1958 - Reclamation District No. 108). Grouted in place. No above-ground appurtenances remain. [Additional Reference(s): DWR Levee Log, 2006, (HLM 14.53)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2887
-----	-------	-------	------	------	----------	---	---------------------

462	14.36	14.36	UCIP	Pipe	Crossing	DS_ID:20375 EP_NO: 9354 Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* [Tysdall Mound Pumping Plant] 3 of 3: 36-inch steel irrigation pipe through the levee, 28 feet below the crown. Slide gate on the waterside (WS) end. Grouted in place. No above-ground appurtenances remain. (Permit No. 9354, 1974 - Reclamation District No. 108). [Additional Reference(s): DWR Levee Log, 2006, (HLM 14.53). USACE Sacramento O&M Manual 130, May 1960 (HLM 14.53), listed as two 36-inch pipes with gates on waterside]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9354
-----	-------	-------	------	------	----------	---	---------------------

465	14.36	14.36	UCIP	Pipe	Crossing	DS_ID:20234 EP_NO: 9835A Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 1 of 9: 4-inch steel electrical conduit through the levee, 5 feet below the crown (Nine electrical conduits authorized under Permit No. 9835-A, 1975 - Reclamation District No. 108). [Additional Reference: DWR Levee Log, 2006, (HLM 14.53)]. Control center in building on landward side. (Removed under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 9835A
-----	-------	-------	------	------	----------	---	----------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

463	14.36	14.36	UCIP	Pipe	Crossing	DS_ID:20237 EP_NO: 3630 Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* [Tysdall Mound Pumping Plant] 2 of 3: 24-inch steel irrigation pipe through the levee, 5 feet below the crown. Vertical pump unit on the waterside (WS). Siphon breaker on the landside (LS). Concrete distribution box on the LS. Walkway provided to pumps. (24-inch discharge pipe authorized under Automatic Board Order (ABO) issued as Permit No. 9354, 1974 - Reclamation District No. 108). (Tysdale Mound Pumping Plant authorized under Permit No. 3630, 1961 - Reclamation District No. 108). Grouted in place. No above-ground appurtenances remain. [Additional Reference(s): DWR Levee Log, 2006, (HLM 14.53)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 3630
-----	-------	-------	------	------	----------	--	---------------------

464	14.36	14.36	UCIP	Pipe	Crossing	DS_ID:20376 EP_NO: 9835A Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 2 of 9: 4-inch steel electrical conduit through the levee, 5 feet below the crown. Control center inside building on the landside (LS). (Nine electrical conduits authorized under Permit No. 9835-A, 1975 - Reclamation District No. 108). [Additional Reference: DWR Levee Log, 2006, (HLM 14.53)]. (Removed under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 9835A
-----	-------	-------	------	------	----------	--	----------------------

466	14.36	14.36	UCIP	Pipe	Crossing	DS_ID:20377 EP_NO: 9835A Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 3 of 9: 4-inch steel electrical conduit through the levee, 5 feet below the crown. Control center inside building on the landside (LS). (Nine electrical conduits authorized under Permit No. 9835-A, 1975 - Reclamation District No. 108). [Additional Reference: DWR Levee Log, 2006, (HLM 14.53)]. (Removed under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 9835A
-----	-------	-------	------	------	----------	--	----------------------

467	14.36	14.36	UCIP	Pipe	Crossing	DS_ID:20379 EP_NO: 9835A Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 5 of 9: 4-inch steel electrical conduit through the levee, 5 feet below the crown. Control center inside building on the landside (LS). (Nine electrical conduits authorized under Permit No. 9835-A, 1975 - Reclamation District No. 108). [Additional Reference: DWR Levee Log, 2006, (HLM 14.53)]. (Removed under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 9835A
-----	-------	-------	------	------	----------	--	----------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

468	14.36	14.36	UCIP	Pipe	Crossing	DS_ID:20378 EP_NO: 9835A Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 4 of 9: 4-inch steel electrical conduit through the levee, 5 feet below the crown. Control center inside building on the landside (LS). (Nine electrical conduits authorized under Permit No. 9835-A, 1975 - Reclamation District No. 108). [Additional Reference: DWR Levee Log, 2006, (HLM 14.53)]. (Removed under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 9835A
-----	-------	-------	------	------	----------	--	----------------------

469	14.36	14.36	UCIP	Pipe	Crossing	DS_ID:20381 EP_NO: 9835A Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 7 of 9: 4-inch steel electrical conduit through the levee, 5 feet below the crown. Control center inside building on the landside (LS). (Nine electrical conduits authorized under Permit No. 9835-A, 1975 - Reclamation District No. 108). [Additional Reference: DWR Levee Log, 2006, (HLM 14.53)]. (Removed under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 9835A
-----	-------	-------	------	------	----------	--	----------------------

470	14.36	14.36	UCIP	Pipe	Crossing	DS_ID:20383 EP_NO: 9835A Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 9 of 9: 4-inch steel electrical conduit through the levee, 5 feet below the crown. Control center inside building on the landside (LS). (Nine electrical conduits authorized under Permit No. 9835-A, 1975 - Reclamation District No. 108). [Additional Reference: DWR Levee Log, 2006, (HLM 14.53)]. (Removed under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 9835A
-----	-------	-------	------	------	----------	--	----------------------

471	14.36	14.36	UCIP	Pipe	Crossing	DS_ID:20380 EP_NO: 9835A Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 6 of 9: 4-inch steel electrical conduit through the levee, 5 feet below the crown. Control center inside building on the landside (LS). (Nine electrical conduits authorized under Permit No. 9835-A, 1975 - Reclamation District No. 108). [Additional Reference: DWR Levee Log, 2006, (HLM 14.53)]. (Removed under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 9835A
-----	-------	-------	------	------	----------	--	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
472	14.36	14.36	UCIP	Pipe	Crossing	DS_ID:20382 EP_NO: 9835A Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 8 of 9: 4-inch steel electrical conduit through the levee, 5 feet below the crown. Control center inside building on the landside (LS). (Nine electrical conduits authorized under Permit No. 9835-A, 1975 - Reclamation District No. 108). [Additional Reference: DWR Levee Log, 2006, (HLM 14.53)]. (Removed under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 9835A		
290	14.37	14.37	Fence	Chain Link	Water Side	Pipe gate and cross fence on both slopes (Key AMK 10) 14 Entry Last Updated : 2/11/2021	LEVEELOG		
291	14.37	14.37	Fence	Chain Link	Land Side	Pipe gate and cross fence on both slopes (Key AMK 10) 14 Entry Last Updated : 2/11/2021	LEVEELOG		
473	14.37	14.37	Gate	Metal	Crown	Pipe gate and cross fence on both slopes (Key AMK 10) 14 Entry Last Updated : 6/27/2017	GEILEVEELOG		
479	14.58	14.58	Ramp	Ramp	Land Side	Unpaved vehicle access ramp from landside toe to levee crown with gate and fence railings. Entry Last Updated : 2/11/2021	USACEPI 9345		
527	14.59	14.61	Fence	Metal	Land Side	Pipe fence on LS slope Entry Last Updated : 2/11/2021	LEVEELOG		
478	14.60	14.60	Ramp	Ramp	Water Side	Ramp on the waterward slope. (App. 9370-Erdman) Entry Last Updated : 6/27/2017	GEILEVEELOG 9370		
508	14.61	14.61	Gate	Metal	Land Side	Gate on bottom of LS ramp Entry Last Updated : 2/11/2021	LEVEELOG		
514	14.61	14.62	Fence	Metal	Land Side	Pipe fence on LS ramp Entry Last Updated : 2/11/2021	LEVEELOG		
30	14.61	16.61	Ditches	Lined	Land Side	Concrete lined irrigation ditch within the landside easement. Entry Last Updated : 8/27/2020	LEVEELOG		
526	14.61	14.61	Structure	Post	Land Side	Various posts within 15 feet of LS toe. Entry Last Updated : 2/11/2021	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
483	14.64	14.64	Ramp	Ramp	Land Side	Ramp on the landward slope, with pipe gate access road. (App. 9345) Entry Last Updated : 6/27/2017	GEILEVEELOG 9345		
504	14.72	14.72	Gate	Metal	Crown	Entry Last Updated : 8/24/2017	LEVEELOG		
491	14.73	14.73	Gate	Cable	Water Side	Cable gate (App. 9370-Erdmen) Entry Last Updated : 6/27/2017	GEILEVEELOG 9370		
486	14.73	14.73	Non-Project Levee	Bow	Water Side	Bow levee on the waterward side (App. 3201- Erdman) Entry Last Updated : 6/27/2017	GEILEVEELOG 3201		
484	15.03	15.03	Gate	Cable	Water Side	Cable gate to bow levee Entry Last Updated : 2/11/2021	GEILEVEELOG 9354		
489	15.03	15.03	Non-Project Levee	Bow	Water Side	Intersection with bow levee on waterside. Entry Last Updated : 2/11/2021	USACEPI 3201		
354	15.04	15.04	Ramp	Ramp	Water Side	Ramp on both slopes (end of bow levee) Entry Last Updated : 2/11/2021	LEVEELOG		
490	15.04	15.04	Ramp	Ramp	Land Side	Ramp on both slopes (end of bow levee) Entry Last Updated : 6/27/2017	GEILEVEELOG		
492	15.05	15.05	Revetment	Rock	Water Side	Levee setback by United States Army. Corps of Engineers, 1956. Bank rock revetted. Entry Last Updated : 2/11/2021	GEILEVEELOG		
485	15.05	15.05	Gate	Metal	Land Side	Pipe gate on landside ramp. (Key AMK 10) Entry Last Updated : 8/27/2020	GEILEVEELOG		
493	15.20	15.20	Ramp	Ramp	Land Side	Unpaved vehicle access ramp from landside toe to levee crown. Bridge crosses irrigation canal. (App. 3010-Erdman) Entry Last Updated : 2/11/2021	USACEPI 3010		
496	15.66	15.76	Ramp	Ramp	Land Side	Two unpaved vehicle access ramps from landside toe to levee crown. Entry Last Updated : 2/11/2021	USACEPI 9378		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway						Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River						Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

500	16.22	16.22	UCIP	Pipe	Crossing	DS_ID:20432 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: Gas line of an unknown material and diameter through the levee, at an unknown depth. Marker on waterside (WS) shoulder. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	----------	---	-------------

501	16.37	16.37	Miscellaneous	Easement	Crown	Yolo-Colusa County line. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	---------------	----------	-------	--	-------------

506	16.53	16.53	Gate	Metal	Crown	Access gate on crown Entry Last Updated : 2/11/2021	USACEPI 9378
-----	-------	-------	------	-------	-------	--	-----------------

509	16.58	16.58	Mark	Survey	Land Side	Survey marker on landside shoulder. Entry Last Updated : 2/11/2021	USACEPI
-----	-------	-------	------	--------	-----------	---	---------

503	16.67	16.67	Fence	Wood	Land Side	6 fence posts in LS slope some wood some metal Entry Last Updated : 8/24/2017	LEVEELOG
-----	-------	-------	-------	------	-----------	--	----------

515	16.68	16.68	Gate	Metal	Crown	Access gate on levee crown. Entry Last Updated : 2/11/2021	USACEPI 9345
-----	-------	-------	------	-------	-------	---	-----------------

516	16.69	16.69	Ramp	Ramp	Land Side	Ramp on the landward slope (App. 9378- River Garden Farms) Entry Last Updated : 6/27/2017	GEILEVEELOG 9378
-----	-------	-------	------	------	-----------	--	---------------------

520	16.73	16.73	UCIP	Pipe	Crossing	DS_ID:20384 EP_NO: 2235 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 1 of 3: 24-inch steel irrigation pipe through the levee, 2.5 feet below the crown. Vertical pump mounted on a pile structure in the stream. Walkway to the pump. Siphon breaker on the landside (LS) shoulder. Concrete distribution box on the LS. (Permit No. 2235, 1955 - Reclamation District No. 108; pipe and appurtenances removed under Permit No. 18026, 2006 - Reclamation District No. 108). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 130, May 1960 (HLM 16.92)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2235
-----	-------	-------	------	------	----------	---	---------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

521	16.73	16.73	UCIP	Pipe	Crossing	DS_ID:20238 EP_NO: 2235 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 2 of 3: 18-inch steel irrigation pipe through the levee, 2.5 feet below the crown. Vertical pumps mounted on pile structure in stream. Walkway to the pumps. Siphon breakers on the landside (LS) shoulder. Concrete distribution box on the LS. (Permit No. 2235, 1955 - Reclamation District No. 108; pipe and appurtenances removed under Permit No. 18026, 2006 - Reclamation District No. 108). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 130, May 1960 (HLM 16.92)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2235
-----	-------	-------	------	------	----------	--	---------------------

522	16.73	16.73	UCIP	Pipe	Crossing	DS_ID:20385 EP_NO: 2235 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 3 of 3: 32-inch steel irrigation pipe through the levee, 2.5 feet below the crown. Vertical pump mounted on a pile structure in the stream. Walkway to the pump. Siphon breaker on the landside (LS) shoulder. Concrete distribution box on the LS. (Permit No. 2235, 1955 - Reclamation District No. 108; pipe and appurtenances removed under Permit No. 18026, 2006 - Reclamation District No. 108). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 130, May 1960 (HLM 16.92)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2235
-----	-------	-------	------	------	----------	---	---------------------

518	16.74	16.80	Revetment	Cobble	Water Side	Levee reconstructed by USCE, 1959, bank cobble-revetted. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	--------	------------	--	-------------

32	16.76	18.19	Ditches	Lined	Land Side	Concrete lined irrigation ditch within the landside easement. Entry Last Updated : 8/27/2020	LEVEELOG
----	-------	-------	---------	-------	-----------	---	----------

524	16.77	16.77	Gate	Metal	Crown	Pipe gate. (App. 9345 SRWSLD) (Key AMK) Entry Last Updated : 6/27/2017	GEILEVEELOG 9345
-----	-------	-------	------	-------	-------	---	---------------------

528	17.34	17.34	Ramp	Ramp	Land Side	Unpaved vehicle access ramp from landside toe to levee crown is overgrown with brush. Entry Last Updated : 2/11/2021	USACEPI 9369
-----	-------	-------	------	------	-----------	---	-----------------

533	17.58	17.58	Revetment	Cobble	Water Side	Levee reconstructed by United States Army Corp of Engineers, 1962. Slope and bank cobble revetted. Crown width 40.0-50.0 feet. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	--------	------------	--	-------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

525	17.60	18.11	Revetment	Cobble	Water Side	Bank rock revetted by United States Army Corp of Engineers, 1978. Unit No. 30, site 109.4 Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	--------	------------	---	-------------

536	17.83	17.83	Structure	Monitoring Well	Water Side	Two 3/4-inch piezometer pipes on both shoulders. Entry Last Updated : 2/11/2021	GEILEVEELOG 4193
-----	-------	-------	-----------	-----------------	------------	--	---------------------

535	17.86	17.94	Structure	Pump Station	Water Side	Large waterside pump station with five pumps feeding an irrigation canals which is approximately 50 feet from landside toe. Sheet pile cofferdam extends into river, Control room and transformer on pump station. Entry Last Updated : 2/11/2021	USACEPI
-----	-------	-------	-----------	--------------	------------	--	---------

538	17.89	17.89	UCIP	Pipe	Crossing	DS_ID:20324 EP_NO: 18026 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 5: 48-inch steel irrigation pipe through the levee, 15 feet below the crown. Fish screen and pumping plant. Pump, electrical control building, 6-inch aggregate based, 24-foot wide access road supported by metal sheet piles. Vent and flap gate in channel on LS toe. [RD0108 - combined Emery Poundstone pumping plant and fish screen project]. (Five 48-inch pipes authorized under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 18026
-----	-------	-------	------	------	----------	--	----------------------

539	17.89	17.89	UCIP	Pipe	Crossing	DS_ID:20421 EP_NO: 18026 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 5: 48-inch steel irrigation pipe through the levee, 15 feet below the crown. Fish screen and pumping plant. Pump, electric control building, 6-inch aggregate base, 24-foot-wide access road supported by metal sheet piles. Vent and flap gate in channel on landside (LS) toe. [RD0108 - combined Emery Poundstone pumping plant and fish screen project]. (Five 48-inch pipes authorized under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 18026
-----	-------	-------	------	------	----------	--	----------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
540	17.90	17.90	UCIP	Pipe	Crossing	DS_ID:20422 EP_NO: 18026 Crossing Status: Found FIELD_STRUCT_DESC: 3 of 5: 48-inch steel irrigation pipe through the levee, 15 feet below the crown. Fish screen and pumping plant. Pump, electric control building, 6-inch aggregate base, 24-foot-wide access road supported by metal sheet piles. Vent and flap gate in channel on landside (LS) toe. [RD0108 - combined Emery Poundstone pumping plant and fish screen project]. (Five 48-inch pipes authorized under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 18026
541	17.90	17.90	UCIP	Pipe	Crossing	DS_ID:20423 EP_NO: 18026 Crossing Status: Found FIELD_STRUCT_DESC: 4 of 5: 48-inch steel irrigation pipe through the levee, 15 feet below the crown. Fish screen and pumping plant. Pump, electric control building, 6-inch aggregate base, 24-foot-wide access road supported by metal sheet piles. Vent and flap gate in channel on landside (LS) toe. [RD0108 - combined Emery Poundstone pumping plant and fish screen project]. (Five 48-inch pipes authorized under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 18026
542	17.90	17.90	UCIP	Pipe	Crossing	DS_ID:20424 EP_NO: 18026 Crossing Status: Found FIELD_STRUCT_DESC: 5 of 5: 48-inch steel irrigation pipe through the levee, 15 feet below the crown. Fish screen and pumping plant. Pump, electric control building, 6-inch aggregate base, 24-foot-wide access road supported by metal sheet piles. Vent and flap gate in channel on landside (LS) toe. [RD0108 - combined Emery Poundstone pumping plant and fish screen project]. (Five 48-inch pipes authorized under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 18026
529	17.93	17.93	Ramp	Ramp	Land Side	Ramp on the landward slope with cable gate. (App. 9369-Erdman) Entry Last Updated : 6/27/2017	GEILEVEELOG 9369
544	17.94	17.94	UCIP	Conduit	Crossing	DS_ID:22957 EP_NO: 18026 Crossing Status: Found FIELD_STRUCT_DESC: Electrical conduit of an unknown material and diameter through the levee, at an unknown depth. Signage on the landside (LS) shoulder. (Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 18026

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
502	18.01	18.01	Mark	Marker	Land Side	Paddle marker at LS toe Entry Last Updated : 2/11/2021	LEVEELOG		
499	18.12	18.12	Mark	Marker	Land Side	Paddle marker at LS toe Entry Last Updated : 2/11/2021	LEVEELOG		
607	18.21	18.76	Ditches	Lined	Land Side	Concrete lined irrigation ditch within 15 feet of landside toe. Entry Last Updated : 2/11/2021	USACEPI		
362	18.21	18.21	Structure	Gate Valve	Land Side	Flash board diversion structure in LS ditch Entry Last Updated : 2/11/2021	LEVEELOG		
550	18.23	18.23	Ramp	Ramp	Land Side	Ramp on the landward slope.(App. 9378-River Garden Farms) Entry Last Updated : 6/27/2017	GEILEVEELOG 9378		
561	18.42	18.42	Miscellaneous	Landscaping	Water Side	Water line and electrical line along waterside shoulder. Entry Last Updated : 2/11/2021	USACEPI		
568	18.42	18.42	Gate	Metal	Crown	Pipe gate. Entry Last Updated : 2/11/2021	GEILEVEELOG		
566	18.43	18.43	Revetment	Rock	Water Side	Slope bank and rock revetment 300 feet of bank. (App. 8727-F Erdman) Entry Last Updated : 6/27/2017	GEILEVEELOG 8727F		
565	18.45	18.45	Ramp	Ramp	Water Side	Ramp on the waterward slope (cable gate on crown (App. 9345-SRWSLD) Entry Last Updated : 6/27/2017	GEILEVEELOG 9345		
495	18.45	18.45	Structure	Screw Gate	Land Side	Screw gate in LS ditch Entry Last Updated : 2/11/2021	LEVEELOG		
458	18.45	18.45	Structure	Walkway	Land Side	Concrete structure with walkway over LS ditch Entry Last Updated : 2/11/2021	LEVEELOG		
452	18.45	18.45	Structure	Screw Gate	Land Side	Screw gate in LS ditch Entry Last Updated : 2/11/2021	LEVEELOG		
567	18.46	18.49	Miscellaneous	Irrigation	Water Side	Sprinkler system on waterward slope. (App. 4938B-Erdman) Entry Last Updated : 2/11/2021	GEILEVEELOG 4938B		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

451	18.46	18.46	Ditches	Lined	Land Side	Culvert in LS ditch Entry Last Updated : 2/11/2021	LEVEELOG
-----	-------	-------	---------	-------	-----------	---	----------

424	18.47	18.47	Gate	Cable	Land Side	Cable gate and posts on LS ramp Entry Last Updated : 2/11/2021	LEVEELOG
-----	-------	-------	------	-------	-----------	---	----------

432	18.47	18.47	Structure	Screw Gate	Land Side	Screw gate in LS ditch Entry Last Updated : 2/11/2021	LEVEELOG
-----	-------	-------	-----------	------------	-----------	--	----------

570	18.48	18.48	Ramp	Ramp	Land Side	Ramp on the landward slope with cable gate. (App. 9370-Erdman) Entry Last Updated : 6/27/2017	GEILEVEELOG 9370
-----	-------	-------	------	------	-----------	--	---------------------

423	18.50	18.50	Structure	Pipe Section	Water Side	1.5 inch irrigation pipe on WS slope Entry Last Updated : 8/24/2017	LEVEELOG
-----	-------	-------	-----------	--------------	------------	--	----------

327	18.50	18.59	At Grade	Road / Highway	Crown	Paved road along WS of warehouse on levee crown Entry Last Updated : 2/11/2021	LEVEELOG
-----	-------	-------	----------	----------------	-------	---	----------

577	18.50	18.50	UCIP	Pipe	Crossing	DS_ID:20326 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 14-inch coated steel pipe of an unknown type through the levee, 5.5 feet below the crown. (Section of pipe that runs through the levee was removed under Permit No. 4938-A, Year Unknown - Owner Unknown). Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	----------	--	-------------

582	18.50	18.59	Structure	Building	Crown	Boyers Landing Warehouse on landside slope and crown. Grain silos and processing plant on landside slope and crown. Entry Last Updated : 2/11/2021	GEILEVEELOG 9370
-----	-------	-------	-----------	----------	-------	---	---------------------

574	18.50	18.50	Ramp	Ramp	Land Side	Paved access ramp from landside toe to levee crown crosses over irrigation ditch. Culvert passes under ramp for to allow flow to continue in irrigation ditch. Entry Last Updated : 2/11/2021	USACEPI 8370
-----	-------	-------	------	------	-----------	--	-----------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

578	18.51	18.51	UCIP	Pipe	Crossing	DS_ID:20239 EP_NO: 4938 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 36-inch coated steel pipe of an unknown type through the levee, 3.5 feet below the crown. Air blower on the landward side. Blower discharges grain chaff screening onto the waterside (WS) berm from the warehouse (36-inch pipe authorized under Permit No. 4938, 1965 - F. Erdman, page 32). [Additional Reference(s): DWR Levee Log, 2006, (HLM 18.72)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 4938
-----	-------	-------	------	------	----------	--	---------------------

579	18.51	18.51	UCIP	Pipe	Crossing	DS_ID:20430 EP_NO: 4938 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 14-inch coated steel pipe of an unknown type through the levee, 3.5 feet below the crown. Air blower on the landside (LS). Blower discharges grain chaff screening onto the waterside (WS) berm from the warehouse. (Permit No. 4938, 1965 - F. Erdman, existing 14-inch pipe installed longitudinally from crown, see page 33). [Additional Reference(s): DWR Levee Log, 2006, (HLM 18.72)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 4938
-----	-------	-------	------	------	----------	--	---------------------

583	18.52	18.52	UCIP	Pipe	Crossing	DS_ID:20240 EP_NO: 4938B Crossing Status: Found FIELD_STRUCT_DESC: 1-inch galvanized iron electrical conduit through the levee, 1 foot below the crown. Conduit supplies power to 8-inch pump and pipe on the waterside (WS) slope. Pump supplies water to sprinklers on the WS slope. (Permit No. 4938-A, 1974 - Owner Unknown). [Additional References: DWR Levee Log, 2006, (HLM 18.73)] Entry Last Updated : 4/17/2021	UCIPAPR2021 4938B
-----	-------	-------	------	------	----------	--	----------------------

416	18.52	18.52	Miscellaneous	Irrigation	Water Side	Irrigation stand pipe on WS shoulder Entry Last Updated : 2/11/2021	LEVEELOG
-----	-------	-------	---------------	------------	------------	--	----------

406	18.52	18.52	Structure	Pipe Section	Water Side	Drainage pipe on WS slope Entry Last Updated : 2/11/2021	LEVEELOG
-----	-------	-------	-----------	--------------	------------	---	----------

584	18.52	18.52	UCIP	Pipe	Crossing	DS_ID:20241 EP_NO: 4938B Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel drainage pipe through the levee not referenced in permit 4938B, 3 feet below the crown. Pipe originates at the hinged dump platform at the grainery. Entry Last Updated : 4/17/2021	UCIPAPR2021 4938B
-----	-------	-------	------	------	----------	---	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
393	18.52	18.52	Miscellaneous	Irrigation	Water Side	PVC drainage pipe on WS slope Entry Last Updated : 2/11/2021	LEVEELOG		
586	18.52	18.52	Structure	Pump Station	Water Side	Slant pump on waterward slope. Entry Last Updated : 6/27/2017	GEILEVEELOG		
386	18.53	18.53	Ditches	Lined	Water Side	Concrete drainage chute on WS slope. Entry Last Updated : 2/11/2021	LEVEELOG		
358	18.53	18.54	Miscellaneous	Landscaping	Water Side	Fence posts trees etc. on WS slope Entry Last Updated : 2/11/2021	LEVEELOG		
587	18.54	18.54	Structure	Pole - Utility	Land Side	Power poleline along toe of the landward slope. Entry Last Updated : 2/11/2021	GEILEVEELOG 2328		
345	18.55	18.55	Structure	Control Box	Water Side	Electric switch on 1 inch post at WS shoulder Entry Last Updated : 2/11/2021	LEVEELOG		
339	18.55	18.55	Miscellaneous	Irrigation	Water Side	2 inch water stand pipe on WS shoulder Entry Last Updated : 8/24/2017	LEVEELOG		
591	18.56	18.56	Structure	Pipe Section	Water Side	12-inch CMP drain on waterward slope. Entry Last Updated : 6/27/2017	GEILEVEELOG		
581	18.56	18.56	Miscellaneous	Irrigation	Water Side	2-inch water standpipe on waterward shoulder. Entry Last Updated : 2/11/2021	GEILEVEELOG		
592	18.59	18.59	Ramp	Ramp	Land Side	Ramp on the landward slope to access road and Highway 45. Entry Last Updated : 2/11/2021	GEILEVEELOG 9370		
596	18.59	18.59	Structure	Pole - Utility	Land Side	Electric wire with posts at landward shoulder. Entry Last Updated : 6/27/2017	GEILEVEELOG		
310	18.60	18.60	Structure	Sign	Water Side	End road sign post on WS shoulder Entry Last Updated : 2/11/2021	LEVEELOG		
598	18.60	18.60	Revetment	Cobble	Water Side	Levee reconstructed, bank cobble revetted by USCE, 1966. Unit No. 8, Site 111.0. Entry Last Updated : 6/27/2017	GEILEVEELOG		
282	18.61	18.77	Fence	Chain Link	Land Side	Fence at LS toe Entry Last Updated : 2/11/2021	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
33	18.63	18.63	Gate	Metal	Crown	Metal gate across levee crown. Entry Last Updated : 8/28/2020	LEVEELOG 9428		
280	18.66	18.78	Miscellaneous	Landscaping	Land Side	Landscaping, fences, and shed at LS toe Entry Last Updated : 2/12/2021	LEVEELOG		
604	18.68	18.68	Wall	Retaining	Land Side	Concrete retaining wall on landside toe. Entry Last Updated : 2/12/2021	USACEPI		
605	18.70	18.70	Miscellaneous	Irrigation	Land Side	Irrigation system and wooden stairs on landside slope. Entry Last Updated : 2/12/2021	USACEPI 16487		
285	18.75	18.75	Structure	Standpipe	Land Side	18 inch 12 foot tall concrete standpipe within 15 feet of LS toe Entry Last Updated : 8/24/2017	LEVEELOG		
34	18.76	18.76	Fence	Wood	Land Side	Fence approximately 15 feet from the landside toe. Entry Last Updated : 8/28/2020	LEVEELOG		
25	18.77	18.77	Fence	Metal	Water Side	Cross fence, no gate (App. 9428-SRWSLD) Entry Last Updated : 2/11/2021	LEVEELOG 9428		
609	18.77	18.77	Fence	Metal	Land Side	Cross fence, no gate (App. 9428-SRWSLD) Entry Last Updated : 6/27/2017	GEILEVEELOG 9428		
610	18.78	18.78	UCIP	Pipe	Crossing	DS_ID:20244 EP_NO: 1359 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* [Boyer's Bend Pumping Plant] 1 of 3: 12-inch irrigation pipe of an unknown material through the levee, 13 feet below the crown. (Permit No. 1359, 1948 - Reclamation District No. 108). (12-inch pipe removed under Permit No. 18026, 2006 - Reclamation District No. 108). Lift station is a good indicator of the location. [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 130, May 1960, (HLM 19.02), listed as ""Boyers Bend"" Pumping Plant with two 36-inch pipes, a 30-inch pipe, an 18-inch pipe, and a 24-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1359		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

611	18.78	18.78	UCIP	Pipe	Crossing	DS_ID:20386 EP_NO: 1359 Crossing Status: Indicator Found FIELD_STRUCT_DESC: [Boyer's Bend Pumping Plant] 2 of 3: 18-inch drainage discharge pipe of an unknown material through the levee, 14 feet below the crown. Lift station is a good indicator of the location. (Permit No. 1359, 1948 - Reclamation District No. 108). [Additional Reference(s): DWR Levee Log, 2006, (HLM 19.02). USACE Sacramento O&M Manual 130, May 1960 (HLM 19.02)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1359
-----	-------	-------	------	------	----------	--	---------------------

612	18.79	18.79	UCIP	Pipe	Crossing	DS_ID:20387 EP_NO: 1359 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 3 of 3: 24-inch drainage discharge pipe of an unknown material through the levee, 12.5 feet below the crown. Lift station is a good indicator of the location. (Permit No. 1359, 1948 - Reclamation District No. 108). [Additional Reference(s): USACE Sacramento O&M Manual 130, May 1960 (HLM 19.02)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1359
-----	-------	-------	------	------	----------	---	---------------------

614	18.79	18.79	UCIP	Pipe	Crossing	DS_ID:20388 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 5-foot by 5-foot reinforced concrete box irrigation channel through the levee, 22 feet below the crown. Lift station is a good indicator of the location. (Tunnel plugged with concrete under Permit No. 1359, 1948 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	----------	--	-------------

615	18.79	18.79	UCIP	Pipe	Crossing	DS_ID:20334 EP_NO: 1531 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 36-inch irrigation pipe of an unknown material through the levee, 14 feet below the crown. Pumps on pile structure in river. Walkway to pumps. Lift station good indicator of location. (Permit No. 1531, 1950 - Reclamation District No. 108). (Filled with concrete under Permit No. 18026, 2006 - Reclamation District No. 108). [Additional Reference(s): USACE Sacramento O&M Manual 130, May 1960 (HLM 19.02)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1531
-----	-------	-------	------	------	----------	--	---------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

616	18.79	18.79	UCIP	Pipe	Crossing	DS_ID:20396 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 36-inch irrigation pipe of an unknown material through the levee, 14 feet below the crown. Pumps on a pile structure in the river. Walkway to the pumps. Lift station is a good indicator of the location. (Filled with concrete under Permit No. 18026, 2006 - Reclamation District No. 108). [Additional Reference(s): USACE Sacramento O&M Manual 130, May 1960 (HLM 19.02)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	----------	---	-------------

617	18.79	18.79	UCIP	Pipe	Crossing	DS_ID:20389 EP_NO: 9354 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 1 of 7: 1-inch polyvinyl chloride electrical conduit through the levee, 2 feet below the crown. Lift station is a good indicator of the location. (Automatic Board Order (ABO) issued as Permit No. 9354, 1974 - Reclamation District No. 108). (Removed under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 9354
-----	-------	-------	------	------	----------	---	---------------------

618	18.79	18.79	UCIP	Pipe	Crossing	DS_ID:20390 EP_NO: 9354 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 2 of 7: 1-inch polyvinyl chloride electrical conduit through the levee, 2 feet below the crown. Lift station is a good indicator of the location. (Automatic Board Order (ABO) issued as Permit No. 9354, 1974 - Reclamation District No. 108). (Removed under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 9354
-----	-------	-------	------	------	----------	---	---------------------

619	18.79	18.79	UCIP	Pipe	Crossing	DS_ID:20391 EP_NO: 9354 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 3 of 7: 3-inch polyvinyl chloride electrical conduit through the levee, 2 feet below the crown. Lift station is a good indicator of the location. (Automatic Board Order (ABO) issued as Permit No. 9354, 1974 - Reclamation District No. 108). (Removed under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 9354
-----	-------	-------	------	------	----------	---	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

623	18.79	18.79	UCIP	Pipe	Crossing	DS_ID:20395 EP_NO: 9354 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 7 of 7: 1.25-inch polyvinyl chloride electrical conduit through the levee, 2 feet below the crown. Lift station is a good indicator of the location. (Automatic Board Order (ABO) issued as Permit No. 9354, 1974 - Reclamation District No. 108). (Removed under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 9354
-----	-------	-------	------	------	----------	--	---------------------

620	18.79	18.79	UCIP	Pipe	Crossing	DS_ID:20392 EP_NO: 9354 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 4 of 7: 2.5-inch polyvinyl chloride electrical conduit through the levee, 2 feet below the crown. Lift station is a good indicator of the location. (Automatic Board Order (ABO) issued as Permit No. 9354, 1974 - Reclamation District No. 108). (Removed under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 9354
-----	-------	-------	------	------	----------	---	---------------------

621	18.79	18.79	UCIP	Pipe	Crossing	DS_ID:20393 EP_NO: 9354 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 5 of 7: 2-inch polyvinyl chloride electrical conduit through the levee, 2 feet below the crown. Lift station is a good indicator of the location. (Automatic Board Order (ABO) issued as Permit No. 9354, 1974 - Reclamation District No. 108). (Removed under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 9354
-----	-------	-------	------	------	----------	---	---------------------

622	18.80	18.80	UCIP	Pipe	Crossing	DS_ID:20394 EP_NO: 9354 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 6 of 7: 2-inch polyvinyl chloride electrical conduit through the levee, 2 feet below the crown. Lift station is a good indicator of the location. (Automatic Board Order (ABO) issued as Permit No. 9354, 1974 - Reclamation District No. 108). (Removed under Permit No. 18026, 2006 - Reclamation District No. 108). Entry Last Updated : 4/17/2021	UCIPAPR2021 9354
-----	-------	-------	------	------	----------	---	---------------------

627	18.80	18.80	Revetment	Rock	Water Side	Proposed rock revetted by USCE, 198. Unit 35, Site 111.1. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	------	------------	---	-------------

264	18.80	18.89	Ditches	Lined	Land Side	Concrete lined ditch at LS toe Entry Last Updated : 8/28/2020	LEVEELOG 7206
-----	-------	-------	---------	-------	-----------	--	------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

631	18.83	18.83	UCIP	Pipe	Crossing	DS_ID:20303 EP_NO: 9325 Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 7-inch steel irrigation pipe through the levee, 8 feet below the crown. Gate valve on the waterside (WS) end. Lift station good indicator of location. (Automatic Board Order (ABO) issued as Permit No. 9325, 1974 - Leda B. Miller). [Additional Reference(s): DWR Levee Log, 1980. USACE Sacramento O&M Manual 130, May 1960 (HLM 19.04)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9325
-----	-------	-------	------	------	----------	---	---------------------

276	18.86	18.86	Structure	Screw Gate	Land Side	Screw gate in ditch for diversion Entry Last Updated : 2/12/2021	LEVEELOG
-----	-------	-------	-----------	------------	-----------	---	----------

632	18.88	18.88	Revetment	Cobble	Water Side	Levee reconstructed by USCE, 1959, slope and bank cobble-revetted. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	--------	------------	--	-------------

274	18.90	18.90	Structure	Sign	Land Side	Sign at LS toe indicating buried phone cable Entry Last Updated : 2/12/2021	LEVEELOG
-----	-------	-------	-----------	------	-----------	--	----------

644	18.93	18.95	Ramp	Ramp	Land Side	Two ramps on the landward slope (App. 9375- S.R. Warehouse Co.). Access road from Grimes Highway. Entry Last Updated : 8/28/2020	GEILEVEELOG 9375
-----	-------	-------	------	------	-----------	---	---------------------

636	18.95	18.98	Structure	Building	Land Side	Warehouse constructed on the landside 1964 (App. 4608-S.R. Warehouse Co.). Grain hulling building on concrete pad and storage silos on LS crown. Entry Last Updated : 8/28/2020	GEILEVEELOG 4608
-----	-------	-------	-----------	----------	-----------	--	---------------------

273	18.97	18.97	Barrier	Concrete	Crown	Concrete block in WS crown, abandoned support structure. Entry Last Updated : 2/11/2021	LEVEELOG
-----	-------	-------	---------	----------	-------	--	----------

637	18.98	18.98	Structure	Treatment Plant	Water Side	10-inch overhead grain spout with A-frame support on the waterward shoulder. Grain loading facilities on the waterward bank. Entry Last Updated : 2/11/2021	GEILEVEELOG 4729
-----	-------	-------	-----------	-----------------	------------	--	---------------------

635	18.99	19.08	Structure	Building	Crown	Millers Landing warehouse on the crown. Constructed 1962 (App. 3847-S.R. Warehouse Co.). Concrete pads. Entry Last Updated : 8/28/2020	GEILEVEELOG 3847
-----	-------	-------	-----------	----------	-------	---	---------------------

641	19.06	19.06	Revetment	Rock	Water Side	Prop. rock revetment Unit 37 (1984) Site Mile 111. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	------	------------	--	-------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

642	19.08	19.08	UCIP	Culvert	Crossing	DS_ID:20335 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 6-foot by 6-foot reinforced concrete box irrigation culvert through the levee, 31.5 feet below the crown. Pump on the waterside (WS). [Additional Reference(s): USACE Sacramento O&M Manual 130, May 1960 (HLM 19.30)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	---------	----------	---	-------------

652	19.12	19.12	UCIP	Pipe	Crossing	DS_ID:20245 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch steel irrigation pipe through the levee, 17.5 feet below the crown. Slide gate on the landside (LS) slope toe. [Additional Reference(s): USACE Sacramento O&M Manual 130, May 1960 (HLM 19.36)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	----------	--	-------------

716	19.13	19.40	Ditches	Lined	Land Side	Concrete lined ditch along LS toe Entry Last Updated : 8/23/2017	GEILEVEELOG 7206
-----	-------	-------	---------	-------	-----------	---	---------------------

648	19.14	19.14	Gate	Metal	Crown	Metal drive gate on crown Entry Last Updated : 2/11/2021	GEILEVEELOG 9375
-----	-------	-------	------	-------	-------	---	---------------------

657	19.20	19.20	Revetment	Rock	Water Side	Waterward slope rock revetted by United States Army Corp of Engineers , 1976. Unit No. 29, Site Mile 111.5. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	------	------------	---	-------------

659	19.38	19.38	Barrier	Concrete	Water Side	20 by 15 foot structure set on concrete blocks within 15 feet of waterside toe. Entry Last Updated : 2/12/2021	USACEPI
-----	-------	-------	---------	----------	------------	---	---------

263	19.40	19.40	Structure	Screw Gate	Land Side	Screw gates at junction of unlined ditch and concrete lined ditch at LS toe Entry Last Updated : 2/12/2021	LEVEELOG
-----	-------	-------	-----------	------------	-----------	---	----------

36	19.40	19.61	Ditches	Unlined	Land Side	Unlined ditch within landside easement. Entry Last Updated : 8/28/2020	LEVEELOG 7206
----	-------	-------	---------	---------	-----------	---	------------------

663	19.41	19.41	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1976. Unit no. 29, Site 111.5. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	------	------------	---	-------------

257	19.44	19.44	Gate	Metal	Land Side	Gate within 15 feet of LS toe Entry Last Updated : 2/11/2021	LEVEELOG
-----	-------	-------	------	-------	-----------	---	----------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
666	19.48	19.48	Ramp	Ramp	Water Side	Ramps on both slopes. (.App. 9327-Miller) Entry Last Updated : 2/11/2021	GEILEVEELOG		
668	19.50	19.50	Structure	Pressure Breaker	Land Side	Siphon breaker in 24-inch CMP riser on the landward slope. Entry Last Updated : 2/12/2021	GEILEVEELOG		
667	19.50	19.50	UCIP	Pipe	Crossing	DS_ID:20246 EP_NO: 1507 Crossing Status: Found FIELD_STRUCT_DESC: 14-inch steel irrigation pipe through the levee, 8.4 feet below the crown. Gate valve on the waterside (WS). Siphon breaker inside a 24-inch corrugated metal riser unit on the landside (LS) slope. Concrete distribution box inside an irrigation ditch on the LS toe. (14-inch pipe authorized under permit No. 1507, 1950 - Morgan Miller Jr. PN 818). [Additional Reference(s): DWR Levee Log, 2006, (HLM 19.74). USACE Sacramento O&M Manual 130, May 1960 (HLM 19.74 listed as 14-inch pipe with gate on WS)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1507		
669	19.50	19.50	Mark	Survey	Water Side	Survey Marker (United States Army Corp of Engineers on waterward shoulder) Entry Last Updated : 6/27/2017	GEILEVEELOG		
38	19.91	19.91	Gate	Metal	Crown	Metal gate across the crown. Entry Last Updated : 8/28/2020	LEVEELOG		
246	19.91	19.91	Structure	Standpipe	Land Side	2 inch 8 feet tall pipe within 15 feet of LS toe Entry Last Updated : 8/24/2017	LEVEELOG		
161	19.97	19.97	Ramp	Ramp	Water Side	Ramp on both slopes (App. 9326-Miller) Entry Last Updated : 2/12/2021	LEVEELOG 9326		
681	19.97	19.97	Ramp	Ramp	Land Side	Ramp on both slopes (App. 9326-Miller) Entry Last Updated : 6/27/2017	GEILEVEELOG 9326		
680	20.02	20.02	UCIP	Pipe	Crossing	DS_ID:20336 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 6-inch irrigation pipe of an unknown material through the levee, 5 feet below the crown. Pump on the waterside (WS). [Additional Reference(s): USACE Sacramento O&M Manual 130, May 1960 (HLM 20.25)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
697	20.06	20.31	Revetment	Cobble	Water Side	Bank rock revetted by United States Army Corp of Engineer, 1974. Unit No. 26, Site 113.8. Entry Last Updated : 6/27/2017	GEILEVEELOG		
293	20.08	20.08	Fence	Chain Link	Water Side	Cross fence, metal drive gate (App. 9326-Miller) Entry Last Updated : 2/11/2021	LEVEELOG 9326		
294	20.08	20.08	Fence	Chain Link	Land Side	Cross fence, metal drive gate (App. 9326-Miller) Entry Last Updated : 2/11/2021	LEVEELOG 9326		
683	20.08	20.08	Gate	Metal	Crown	Cross fence, metal drive gate (App. 9326-Miller) Entry Last Updated : 6/27/2017	GEILEVEELOG 9326		
685	20.15	20.15	Revetment	Rock	Water Side	Bank rock-revetted by USCE, 1971. Unit No. 17, Site 112.3. Entry Last Updated : 6/27/2017	GEILEVEELOG		
686	20.34	20.34	Revetment	Rock	Water Side	Bank rock-revetted by USCE, 1974. Unit No. 26, Site 112.6. Entry Last Updated : 6/27/2017	GEILEVEELOG		
39	20.92	22.08	Ditches	Lined	Land Side	Concrete lined ditch within the landside easement. Entry Last Updated : 8/28/2020	LEVEELOG		
245	20.95	20.95	Structure	Screw Gate	Land Side	Two screw gates at termination of concrete lined ditch. Entry Last Updated : 2/12/2021	LEVEELOG		
690	20.97	20.97	Structure	Standpipe	Land Side	30-inch CM pipe riser unit for seepage well on the landward side (App. 9324-Zumwalt) Entry Last Updated : 6/27/2017	GEILEVEELOG 9324		
692	20.99	20.99	Structure	Pipe Section	Land Side	Two 3/4-inch piezometer pipes on both shoulders. Entry Last Updated : 2/11/2021	GEILEVEELOG 4193		
693	21.04	21.04	Revetment	Rock	Water Side	Bank rock-revetted by USCE, 1974. Unit No. 26, Site 113.2. Entry Last Updated : 6/27/2017	GEILEVEELOG		
694	21.32	21.32	Revetment	Cobble	Water Side	Levee setback and bank cobble-revetted by USCE, 1966. Unit No. 8, Site 113.5. Entry Last Updated : 6/27/2017	GEILEVEELOG		
42	21.50	21.50	Structure	Screw Gate	Land Side	Screw gate with concrete headwalls in lined ditch Entry Last Updated : 2/12/2021	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

700	21.73	21.73	Revetment	Cobble	Water Side	Levee setback and bank cobble-revetted by USCE, 1966. Unit No. 8, Site 113.9. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	--------	------------	---	-------------

703	21.75	22.06	Revetment	Cobble	Water Side	Levee reconstructed and bank cobble-revetted by USCE, 1969. Unit No. 16, Site 114.1. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	--------	------------	--	-------------

43	21.75	21.75	Structure	Screw Gate	Land Side	Screw gate with concrete headwalls in lined ditch Entry Last Updated : 2/12/2021	LEVEELOG
----	-------	-------	-----------	------------	-----------	---	----------

704	21.94	21.94	Mark	Survey	Water Side	Survey marker on waterside shoulder. Entry Last Updated : 2/12/2021	USACEPI
-----	-------	-------	------	--------	------------	--	---------

240	21.94	21.94	Structure	Screw Gate	Land Side	Screw gate with concrete headwalls in lined ditch Entry Last Updated : 2/12/2021	LEVEELOG
-----	-------	-------	-----------	------------	-----------	---	----------

705	22.07	22.07	Gate	Metal	Crown	Access gate on levee crown. Entry Last Updated : 2/11/2021	USACEPI
-----	-------	-------	------	-------	-------	---	---------

708	22.08	22.08	UCIP	Pipe	Crossing	DS_ID:20337 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 16-inch irrigation pipe of an unknown material through the levee, 2.5 feet below the crown. Likely replaced by 18-inch pipes at the same location. [Additional Reference(s): USACE Sacramento O&M Manual 130, May 1960 (HLM 22.35)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	----------	--	-------------

711	22.08	22.08	UCIP	Pipe	Crossing	DS_ID:20369 EP_NO: 2407 Crossing Status: Found FIELD_STRUCT_DESC: 2-inch electrical conduit of an unknown material through the levee, at an unknown depth. Provides service for pumps on waterside (WS) berm. Entry Last Updated : 4/17/2021	UCIPAPR2021 2407
-----	-------	-------	------	------	----------	--	---------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
712	22.09	22.09	UCIP	Pipe	Crossing	DS_ID:20247 EP_NO: 2407 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 18-inch steel irrigation pipe through the levee, 4 feet below the crown. Two slant pumps mounted on a steel pipe structure on the waterside (WS) berm. Siphon breakers on the landside (LS) slope inside a steel pipe riser unit. Distribution box on the LS. (Permit No. 2407, 1956 - Reclamation District No. 108). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 130, May 1960 (HLM 22.36)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2407		
713	22.09	22.09	UCIP	Pipe	Crossing	DS_ID:20368 EP_NO: 2407 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 18-inch steel irrigation pipe through the levee, 4 feet below the crown. Two slant pumps mounted on a steel pipe structure on the waterside (WS) berm. Siphon breakers on the landside (LS) slope inside a steel riser unit. Distribution box on the LS. Flow meter inside a 2-foot corrugated metal riser unit at the WS toe. (Permit No. 2407, 1956 - Reclamation District No. 108). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 130, May 1960 (HLM 22.36)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2407		
717	22.14	22.14	Ramp	Ramp	Water Side	Ramp on the waterward slope. Entry Last Updated : 2/12/2021	GEILEVEELOG		
239	22.17	22.17	Gate	Cable	Land Side	Post and cable gate on LS ramp Entry Last Updated : 2/11/2021	LEVEELOG		
725	22.18	22.18	Ramp	Ramp	Land Side	Unpaved vehicle access ramp from landside toe to levee crown. Entry Last Updated : 2/12/2021	USACEPI 9324		
729	22.64	22.64	Revetment	Rock	Water Side	Proposed rock revetted by USCE, 198. Unit 35, Site 114.7. Entry Last Updated : 6/27/2017	GEILEVEELOG		
728	22.66	22.66	Ramp	Ramp	Land Side	Ramp on the landward slope (App. 9324-Zumwalt) Entry Last Updated : 6/27/2017	GEILEVEELOG 9324		
731	22.69	22.69	Miscellaneous	Turnouts	Land Side	Concrete turnout on landward toe. Entry Last Updated : 6/27/2017	GEILEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

733	22.71	22.71	UCIP	Culvert	Water Side	DS_ID:20248 EP_NO: 9354 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch irrigation pipe of an unknown material through the levee, 19.5 feet below the crown. Abandoned concrete pump house on the waterside (WS) toe. [Additional Reference(s): USACE Sacramento O&M Manual 130, May 1960 (HLM 22.99)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9354
-----	-------	-------	------	---------	------------	--	---------------------

232	22.71	22.71	Miscellaneous	Irrigation	Land Side	3 inch irrigation control pipe within 15 feet of LS toe Entry Last Updated : 8/28/2017	LEVEELOG
-----	-------	-------	---------------	------------	-----------	---	----------

44	22.71	22.71	Gate	Metal	Crown	Metal gate across the crown. Entry Last Updated : 8/28/2020	LEVEELOG
----	-------	-------	------	-------	-------	--	----------

734	22.71	22.71	Miscellaneous	Landscaping	Land Side	Walnut trees planted along toe of the landward slope, 1959. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	---------------	-------------	-----------	---	-------------

736	22.78	22.78	Ramp	Ramp	Land Side	Ramp on the landward slope (App. 9374-Moore) Entry Last Updated : 6/27/2017	GEILEVEELOG 9374
-----	-------	-------	------	------	-----------	--	---------------------

741	23.01	23.01	Revetment	Rock	Water Side	Proposed rock revetted by United States Army Corp of Engineer, 1980. Unit No. 35, Site 115-3. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	------	------------	---	-------------

742	23.01	23.01	Revetment	Rock	Water Side	Bank rock-revetted by USCE, 1974. Unit No. 26, Site 115.1. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	------	------------	--	-------------

231	23.18	23.18	Miscellaneous	Irrigation	Land Side	3 inch irrigation pipe at LS toe Entry Last Updated : 8/28/2017	LEVEELOG
-----	-------	-------	---------------	------------	-----------	--	----------

747	23.33	23.33	Revetment	Rock	Water Side	Proposed rock revetment, Unit 37, (1984). Site Mile 115.6. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	------	------------	--	-------------

751	23.47	23.47	Revetment	Cobble	Water Side	Levee reconstructed and bank cobble revetted by United States Army Corp of Engineers 1966. Unit No. 8 Site Mile 115.7. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	--------	------------	--	-------------

752	23.49	23.49	Structure	Stability Berm	Water Side	Waterward berm planted to walnut trees (15 feet from toe) Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	----------------	------------	---	-------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway						Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River						Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

229	23.58	23.58	Structure	Pipe Section	Land Side	Pipe control structure Entry Last Updated : 2/12/2021	LEVEELOG
-----	-------	-------	-----------	--------------	-----------	--	----------

228	23.68	23.68	Structure	Pipe Section	Land Side	Pipe diversion structure Entry Last Updated : 2/12/2021	LEVEELOG
-----	-------	-------	-----------	--------------	-----------	--	----------

760	23.70	23.70	UCIP	Pipe	Crossing	DS_ID:20249 EP_NO: 9374 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 4: 36-inch corrugated metal irrigation pipe through the levee, 20 feet below the crown. One corrugated metal cutoff wall installed by the United States Army Corp of Engineers, 1955. Slide gate inside a 36-inch corrugated metal riser unit on the waterside (WS) slope. Pump on the WS bank. Concrete standpipe on the landside (LS) toe. (Automatic Board Order (ABO) issued as Permit No. 9374, 1974 - Richard H. Moore). [Additional Reference(s): USACE Sacramento O&M Manual 130, May 1960 (HLM 24.03)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9374
-----	-------	-------	------	------	----------	--	---------------------

356	23.78	23.78	Ramp	Ramp	Water Side	Ramps on the landward and waterward slopes. (App. No 9374-Moore) Entry Last Updated : 2/11/2021	LEVEELOG 9374
-----	-------	-------	------	------	------------	--	------------------

765	23.78	23.78	Ramp	Ramp	Land Side	Ramps on the landward and waterward slopes. (App. No 9374-Moore) Entry Last Updated : 8/28/2020	GEILEVEELOG 9374
-----	-------	-------	------	------	-----------	--	---------------------

223	23.83	23.83	Structure	Standpipe	Land Side	36 inch cmp riser within 15 feet of LS toe Entry Last Updated : 8/23/2017	LEVEELOG
-----	-------	-------	-----------	-----------	-----------	--	----------

767	23.84	23.84	UCIP	Pipe	Crossing	DS_ID:20338 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 18-inch pipe of an unknown type and material through the levee, at an unknown depth. [Additional Reference(s): USACE Sacramento O&M Manual 130, May 1960 (HLM 24.17)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	----------	--	-------------

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

768	23.85	23.85	UCIP	Pipe	Crossing	DS_ID:20250 EP_NO: 2408 Crossing Status: Found FIELD_STRUCT_DESC: 16-inch steel irrigation pipe through the levee, 4.8 feet below the crown. One metal cutoff wall. Slant pump mounted on steel structure on the waterside (WS) berm. Siphon breaker inside a 24-inch corrugated metal riser unit on the landside (LS) shoulder. Distribution box on the LS toe. (Permit No. 2408, 1956 - Reclamation District No. 108). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 130, May 1960 (HLM 24.17) listed as an 18-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2408
-----	-------	-------	------	------	----------	--	---------------------

51	23.87	23.87	Ramp	Ramp	Water Side	Ramp on the waterside slope. Entry Last Updated : 8/28/2020	LEVEELOG
----	-------	-------	------	------	------------	--	----------

45	23.87	23.93	Ditches	Lined	Land Side	Concrete lined ditch within the landside easement. Entry Last Updated : 8/28/2020	LEVEELOG
----	-------	-------	---------	-------	-----------	--	----------

771	24.02	24.02	Ramp	Ramp	Land Side	Ramp on the landward slope with pipe gate. (App. No. 9330-Locvich) Entry Last Updated : 6/27/2017	GEILEVEELOG 9330
-----	-------	-------	------	------	-----------	--	---------------------

270	24.21	24.21	Fence	Metal	Land Side	Cross fence, no gate (App. 9324-Zumwalt) Entry Last Updated : 2/11/2021	LEVEELOG 9324
-----	-------	-------	-------	-------	-----------	--	------------------

774	24.21	24.21	Fence	Metal	Water Side	Cross fence, no gate (App. 9324-Zumwalt) Entry Last Updated : 6/27/2017	GEILEVEELOG 9324
-----	-------	-------	-------	-------	------------	--	---------------------

775	24.21	24.21	Revetment	Cobble	Water Side	Levee reconstructed and bank cobble revetted by United States Army Corp of Engineers, 1966. Unit No. 8, Site 116.5. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	--------	------------	---	-------------

782	24.24	24.29	Revetment	Cobble	Water Side	Bank rock-revetted by United States Army Corps of Engineers, 1976, site 116.9. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	--------	------------	--	-------------

60	24.24	24.77	Ditches	Unlined	Land Side	Unlined ditch within the landside easement. Entry Last Updated : 9/2/2020	LEVEELOG
----	-------	-------	---------	---------	-----------	--	----------

778	24.27	24.27	Mark	Survey	Land Side	Survey Marker (United States Army Corp of Engineers on the landward shoulder) Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	------	--------	-----------	---	-------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
777	24.28	24.28	Ramp	Ramp	Land Side	Ramp on the landward slope (App. 9328- Hine) Entry Last Updated : 6/27/2017	GEILEVEELOG 9328		
780	24.36	24.36	Structure	Pump Station	Land Side	Apparent abandoned pump station on landside of levee. Valve covered in ground within 10 feet of landside toe. 8 inch diameter steel pipe laying approximately 5 feet from landside toe. Entry Last Updated : 2/11/2021	USACEPI 9211		
784	24.46	24.46	Mark	Survey	Water Side	Survey marker waterward shoulder (United States Army Corp of Engineers) Ramp on the waterward side. Entry Last Updated : 6/27/2017	GEILEVEELOG		
222	24.50	24.50	Structure	Gate Valve	Land Side	Control gate structure within 15 feet of LS toe Entry Last Updated : 2/12/2021	LEVEELOG		
213	24.51	24.51	Structure	Pole - Utility	Land Side	Power drop pole within 15 feet of LS toe Entry Last Updated : 2/12/2021	LEVEELOG		
52	24.51	24.74	Aerial	High Voltage	Land Side	Power lines along the landside easement. Entry Last Updated : 9/2/2020	LEVEELOG		
211	24.52	24.52	Structure	Pole - Utility	Land Side	Power pole within 15 feet of LS toe Entry Last Updated : 2/12/2021	LEVEELOG		
789	24.58	24.58	Revetment	Rock	Water Side	Levee reconstructed, oil gravel crown roadway. Bank cobble revetted. Bank rock revetted by USCE, 1976. Unit No. 29, Site 116.9. Entry Last Updated : 6/27/2017	GEILEVEELOG		
210	24.59	24.59	Structure	Pole - Utility	Land Side	Power pole within 15 feet of LS toe Entry Last Updated : 2/12/2021	LEVEELOG		
271	24.64	24.64	Fence	Metal	Land Side	Cross fence, no gate (App. 9328-Hine) Entry Last Updated : 2/11/2021	LEVEELOG 9328		
791	24.64	24.64	Fence	Metal	Water Side	Cross fence, no gate (App. 9328-Hine) Entry Last Updated : 2/11/2021	GEILEVEELOG 9328		
794	24.65	24.65	Structure	Pole - Utility	Land Side	Power poles within 15 feet of landside toe. Entry Last Updated : 2/11/2021	USACEPI 2495		
787	24.67	24.67	Structure	Gate Valve	Land Side	Valve buried within 5 feet of landside toe. Entry Last Updated : 2/11/2021	USACEPI		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
184	24.67	24.78	Fence	Barbed Wire	Land Side	Fence along LS toe Entry Last Updated : 2/11/2021	LEVEELOG		
797	24.73	24.73	UCIP	Pipe	Crossing	DS_ID:20251 EP_NO: 9328 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal irrigation pipe through the levee, 20 feet below the crown. Slide gate inside a 36-inch corrugated metal riser unit on the waterside (WS) slope. 7-foot by 9-foot distribution box at the toe of the landside (LS) slope. (Automatic Board Order (ABO) issued as Permit No. 9328, 1974 - Wayne A. Hine). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 130, May 1960 (HLM 25.02)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9328		
204	24.73	24.73	Structure	Pole - Utility	Water Side	Power drop pole and power meters Entry Last Updated : 2/12/2021	LEVEELOG		
202	24.73	24.73	Structure	Pole - Utility	Land Side	Power drop for pump Entry Last Updated : 2/12/2021	LEVEELOG		
198	24.73	24.73	Structure	Pole - Utility	Land Side	Power pole within 15 of LS toe Entry Last Updated : 2/12/2021	LEVEELOG		
799	24.78	24.78	Ramp	Ramp	Land Side	Ramp on the landward slope. (App. 9238-Hine) Entry Last Updated : 6/27/2017	GEILEVEELOG 9238		
183	24.81	24.84	Fence	Wood	Land Side	Fence at LS toe Entry Last Updated : 2/11/2021	LEVEELOG		
172	24.84	24.84	Gate	Wood	Crown	Wooden gate Entry Last Updated : 2/11/2021	LEVEELOG		
817	24.87	24.93	Revetment	Cobble	Water Side	Bank rock revetted by USCE, 1976. Unit No. 29, Site 117.3. Entry Last Updated : 6/27/2017	GEILEVEELOG		
809	24.90	24.90	Mark	Survey	Crown	Survey Marker in middle of crown. Entry Last Updated : 6/27/2017	GEILEVEELOG		
272	24.93	24.93	Fence	Metal	Land Side	Cross fence, panel gate Entry Last Updated : 2/11/2021	LEVEELOG 9329		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
296	24.93	24.93	Gate	Metal	Crown	Cross fence, panel gate Entry Last Updated : 2/11/2021	LEVEELOG 9329		
811	24.93	24.93	Fence	Metal	Water Side	Cross fence, panel gate Entry Last Updated : 2/11/2021	GEILEVEELOG 9329		
814	24.99	24.99	Gate	Metal	Land Side	Access gate on ramp. Entry Last Updated : 2/11/2021	USACEPI 9330		
815	24.99	24.99	Structure	Pole - Utility	Water Side	Power poles on the waterward shoulder and one anchor at the waterward toe. (App. No. 3220-Locvich) bank eroded. Wooden platform in channel. Entry Last Updated : 6/27/2017	GEILEVEELOG 3220		
357	25.00	25.00	Ramp	Ramp	Water Side	Ramp on both slopes (App. 9329-Locvich) Entry Last Updated : 2/11/2021	LEVEELOG 9329		
816	25.00	25.00	Ramp	Ramp	Land Side	Ramp on both slopes (App. 9329-Locvich) Entry Last Updated : 2/11/2021	GEILEVEELOG 9329		
168	25.00	25.00	Structure	Pole - Utility	Land Side	Power pole at LS toe Entry Last Updated : 2/12/2021	LEVEELOG		
165	25.01	25.01	Aerial	High Voltage	Crossing	Power crossing Entry Last Updated : 2/12/2021	LEVEELOG		
152	25.01	25.01	Structure	Pole - Utility	Water Side	Power drop for pump, no pump visible Entry Last Updated : 2/12/2021	LEVEELOG		
819	25.02	25.02	UCIP	Pipe	Crossing	DS_ID:20339 EP_NO: 9330 Crossing Status: Found FIELD_STRUCT_DESC: 10-inch steel irrigation pipe through the levee, 12.3 feet below the crown. 6-inch pipe discharges into a 10-inch pipe on the waterside (WS). Portable pump and gate valve on the WS. Power pole and anchor on the WS shoulder and toe. (Automatic Board Order (ABO) issued as Permit No. 9330, 1974 - Paul Locvich). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 130, May 1960 (HLM 25.31)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9330		
820	25.02	25.02	Ramp	Ramp	Land Side	Ramp on the landward slope (App. 9330- Locovish) Entry Last Updated : 6/27/2017	GEILEVEELOG 9330		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
151	25.03	25.03	Gate	Metal	Land Side	Gate on LS ramp Entry Last Updated : 2/11/2021	LEVEELOG		
821	25.13	25.13	Revetment	Cobble	Water Side	Levee setback and bank cobble revetted by United States Army Corp of Engineers, 1566. Unit 8, Site 117.5. Entry Last Updated : 6/27/2017	GEILEVEELOG		
828	25.23	25.28	Revetment	Cobble	Water Side	Proposed rock revetment Unit No. 37 (1984) Survey Marker 117.7. Entry Last Updated : 6/27/2017	GEILEVEELOG		
824	25.24	25.24	Structure	Pipe Section	Crown	4 inch steel pipe embedded in concrete is cut off at ground surface on levee crown. Entry Last Updated : 2/11/2021	USACEPI		
826	25.28	25.28	Revetment	Rock	Water Side	Levee setback and bank cobble-revetted by USCE, 1966. Unit 8, Site 117.5. Entry Last Updated : 6/27/2017	GEILEVEELOG		
846	25.30	25.30	Ramp	Ramp	Water Side	Old unpaved vehicle access ramp from waterside toe to levee crown. Entry Last Updated : 2/12/2021	USACEPI		
829	25.30	25.30	UCIP	Pipe	Crossing	DS_ID:20323 EP_NO: 5467 Crossing Status: Found FIELD_STRUCT_DESC: 2-inch galvanized steel pipe under the waterside (WS) slope of the levee, 1 foot below the crown. Pipe to house plastic gas tubing. 5.33-foot by 8-foot high concrete block instrument shelter house on top of a concrete pad on the WS slope. (Permit No. 5467, 1966 - USGS Water Resources Division). Entry Last Updated : 4/17/2021	UCIPAPR2021 5467		
827	25.30	25.30	Structure	Gauge	Water Side	USGS flow gage station on waterside slope and toe. Concrete block building on the waterward shoulder. Staff gages on the waterward slope reading to 51.0. Wilkins Slough Station. Entry Last Updated : 2/12/2021	GEILEVEELOG 5467		
832	25.35	25.35	Mark	Survey	Land Side	Survey Marker (United States Army Corp of Engineers on landward shoulder) Entry Last Updated : 6/27/2017	GEILEVEELOG		
143	25.44	25.44	Miscellaneous	Irrigation	Land Side	One inch cable embedded in LS slope Entry Last Updated : 2/12/2021	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
141	25.45	25.45	Structure	Pole - Utility	Land Side	Power pole in LS slope. Entry Last Updated : 2/11/2021	LEVEELOG		
111	25.51	25.56	Miscellaneous	Landscaping	Land Side	Shrubs and rock on LS slope Entry Last Updated : 2/12/2021	LEVEELOG		
139	25.51	25.51	At Grade	Road / Highway	Water Side	South side of paved road over diversion structure. Entry Last Updated : 8/23/2017	LEVEELOG		
125	25.52	25.52	Structure	Mailbox	Land Side	Two mailboxes at LS toe Entry Last Updated : 2/12/2021	LEVEELOG		
836	25.52	25.52	Ramp	Ramp	Land Side	Two ramps on the landward slope. (App. 9354-Rd108) Entry Last Updated : 2/12/2021	GEILEVEELOG		
116	25.53	25.53	Ramp	Ramp	Water Side	Ramp to deck of diversion structure Entry Last Updated : 2/12/2021	LEVEELOG		
857	25.53	25.53	Gate	Metal	Land Side	Pipe gate (2029-SRWSLD) (AMK-10 key) Entry Last Updated : 6/27/2017	GEILEVEELOG 2029		
856	25.55	25.59	Revetment	Rock	Water Side	Waterward slope rock revetted by United States Army Corps of Engineers, 1976. Unit No. 29, Site 117-8. Entry Last Updated : 6/27/2017	GEILEVEELOG		
847	25.56	25.56	Ramp	Ramp	Land Side	Ramp on the landward slope to SRWSLD District Office (App. 9354-SRWSLD) Access to Wilson Bend Road. Entry Last Updated : 6/27/2017	GEILEVEELOG 9354		
839	25.56	25.56	UCIP	Culvert	Crossing	DS_ID:20252 EP_NO: 9354 Crossing Status: Found FIELD_STRUCT_DESC: [Wilkins Slough Pumping Plant] 1 of 6: 5-foot by 5-foot reinforced concrete irrigation culvert through the levee, 40 feet below the crown. Control gates on the landside (LS) and waterside (WS) shoulder. Pump on the WS berm. (six 5-foot by 5-foot culverts [HLM 25.88] authorized under Automatic Board Order (ABO) issued as Permit No. 9354, 1974 - Reclamation District No. 108; plant was upgraded with new fish ladder in 2005; positive barrier fish screens authorized under Permit No. 16748, 1997 - Reclamation District No. 108 [RD0108]; other related Permit Nos. include 1359 and 1534). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 130, May 1960 (HLM 25.88)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9354		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

840	25.57	25.57	UCIP	Culvert	Crossing	DS_ID:20370 EP_NO: 9354 Crossing Status: Found FIELD_STRUCT_DESC: [Wilkins Slough Pumping Plant] 2 of 6: 5-foot by 5-foot reinforced concrete irrigation culvert through the levee, 40 feet below the crown. Control gates on the landside (LS) and waterside (WS) shoulder. Pump on the WS berm. (six 5-foot by 5-foot culverts [HLM 25.88] authorized under Automatic Board Order (ABO) issued as Permit No. 9354, 1974 - Reclamation District No. 108; plant was upgraded with new fish latter in 2005; positive barrier fish screens authorized under Permit No. 16748, 1997 - Reclamation District No. 108 [RD0108]; other related Permit Nos. include 1359 and 1534). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 130, May 1960 (HLM 25.88)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9354
-----	-------	-------	------	---------	----------	---	---------------------

841	25.57	25.57	UCIP	Culvert	Crossing	DS_ID:20371 EP_NO: 9354 Crossing Status: Found FIELD_STRUCT_DESC: [Wilkins Slough Pumping Plant] 3 of 6: 5-foot by 5-foot reinforced concrete irrigation culvert through the levee, 40 feet below the crown. Control gates on the landside (LS) and waterside (WS) shoulder. Pump on the WS berm. (six 5-foot by 5-foot culverts [HLM 25.88] authorized under Automatic Board Order (ABO) issued as Permit No. 9354, 1974 - Reclamation District No. 108; plant was upgraded with new fish latter in 2005; positive barrier fish screens authorized under Permit No. 16748, 1997 - Reclamation District No. 108 [RD0108]; other related Permit Nos. include 1359 and 1534). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 130, May 1960 (HLM 25.88)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9354
-----	-------	-------	------	---------	----------	---	---------------------

842	25.57	25.57	UCIP	Culvert	Crossing	DS_ID:20372 EP_NO: 9354 Crossing Status: Found FIELD_STRUCT_DESC: [Wilkins Slough Pumping Plant] 4 of 6: 5-foot by 5-foot reinforced concrete irrigation culvert through the levee, 40 feet below the crown. Control gates on the landside (LS) and waterside (WS) shoulder. Pump on the WS berm. (six 5-foot by 5-foot culverts [HLM 25.88] authorized under Automatic Board Order (ABO) issued as Permit No. 9354, 1974 - Reclamation District No. 108; plant was upgraded with new fish latter in 2005; positive barrier fish screens authorized under Permit No. 16748, 1997 - Reclamation District No. 108 [RD0108]; other related Permit Nos. include 1359 and 1534). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 130, May 1960 (HLM 25.88)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9354
-----	-------	-------	------	---------	----------	---	---------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

843	25.57	25.57	UCIP	Culvert	Crossing	DS_ID:20373 EP_NO: 9354 Crossing Status: Found FIELD_STRUCT_DESC: [Wilkins Slough Pumping Plant] 5 of 6: 5-foot by 5-foot reinforced concrete irrigation culvert through the levee, 40 feet below the crown. Control gates on the landside (LS) and waterside (WS) shoulder. Pump on the WS berm. (six 5-foot by 5-foot culverts [HLM 25.88] authorized under Automatic Board Order (ABO) issued as Permit No. 9354, 1974 - Reclamation District No. 108; plant was upgraded with new fish latter in 2005; positive barrier fish screens authorized under Permit No. 16748, 1997 - Reclamation District No. 108 [RD0108]; other related Permit Nos. include 1359 and 1534). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 130, May 1960 (HLM 25.88)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9354
-----	-------	-------	------	---------	----------	---	---------------------

833	25.57	25.57	Structure	Pump Station	Water Side	Wilkins Slough Pumping plant. Six culverts through the levee. Control gates on landside and waterside shoulder. Pumps on waterside berm. Power transformer surrounded by bollards on landside shoulder. Entry Last Updated : 2/12/2021	USACEPI 9352 9354
-----	-------	-------	-----------	--------------	------------	---	-------------------------

844	25.57	25.57	UCIP	Culvert	Crossing	DS_ID:20374 EP_NO: 9354 Crossing Status: Found FIELD_STRUCT_DESC: [Wilkins Slough Pumping Plant] 6 of 6: 5-foot by 5-foot reinforced concrete irrigation culvert through the levee, 40 feet below the crown. Control gates on the landside (LS) and waterside (WS) shoulder. Pump on the WS berm. (six 5-foot by 5-foot culverts [HLM 25.88] authorized under Automatic Board Order (ABO) issued as Permit No. 9354, 1974 - Reclamation District No. 108; plant was upgraded with new fish latter in 2005; positive barrier fish screens authorized under Permit No. 16748, 1997 - Reclamation District No. 108 [RD0108]; other related Permit Nos. include 1359 and 1534). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 130, May 1960 (HLM 25.88)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9354
-----	-------	-------	------	---------	----------	---	---------------------

845	25.57	25.57	UCIP	Pipe	Crossing	DS_ID:22958 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 1.5-inch polyvinyl chloride irrigation line through the levee, 2 feet below the crown. Distribution manifold at the corner of building on waterside (WS) shoulder. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	----------	--	-------------

109	25.58	25.58	Structure	Pole - Utility	Land Side	Pole with antenna at top Entry Last Updated : 2/12/2021	LEVEELOG
-----	-------	-------	-----------	----------------	-----------	--	----------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

852	25.58	25.58	UCIP	Pipe	Crossing	DS_ID:22960 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 1 of 4: 4-inch galvanized iron electrical conduit through the levee, 3 feet below the crown. Pipe runs from an electric vault on the landside (LS) shoulder to a building on the waterside (WS) shoulder. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	----------	---	-------------

850	25.58	25.58	UCIP	Pipe	Crossing	DS_ID:22961 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 2 of 4: 4-inch galvanized iron electrical conduit through the levee, 3.4 feet below the crown. Pipe runs from an electric vault on the landside (LS) shoulder to a building on the waterside (WS) shoulder. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	----------	---	-------------

853	25.58	25.58	UCIP	Pipe	Crossing	DS_ID:22962 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 3 of 4: 4-inch galvanized iron electrical conduit through the levee, 3.8 feet below the crown. Pipe runs from an electric vault on the landside (LS) shoulder to a building on the waterside (WS) shoulder. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	----------	---	-------------

851	25.58	25.58	UCIP	Pipe	Crossing	DS_ID:22963 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 4 of 4: 4-inch galvanized iron electrical conduit through the levee, 4.2 feet below the crown. Pipe runs from an electric vault on the landside (LS) shoulder to a building on the waterside (WS) shoulder. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	----------	---	-------------

849	25.59	25.59	Structure	Transformer	Land Side	Power facilities transformers, 10'x 15 ' area surrounded by surrounded by bollards on the levee crown. (App., 9352-PG&E) Entry Last Updated : 12/18/2020	GEILEVEELOG 9352
-----	-------	-------	-----------	-------------	-----------	---	---------------------

108	25.59	25.59	Structure	Pole - Utility	Land Side	Power drop pole at LS shoulder Entry Last Updated : 12/18/2020	LEVEELOG
-----	-------	-------	-----------	----------------	-----------	---	----------

64	25.59	25.93	Aerial	High Voltage	Land Side	Power line running along landside slope parallel to levee. Entry Last Updated : 12/18/2020	LEVEELOG
----	-------	-------	--------	--------------	-----------	---	----------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
854	25.59	25.59	Miscellaneous	Landscaping	Land Side	Walnut trees planted along the landward slope (App. 9781-Kitamura) Entry Last Updated : 6/27/2017	GEILEVEELOG 9781		
102	25.59	25.59	Ramp	Ramp	Water Side	Metal ramp to top of pumps Entry Last Updated : 2/12/2021	LEVEELOG		
101	25.61	25.61	Structure	Pole - Utility	Land Side	Power pole at LS toe Entry Last Updated : 12/18/2020	LEVEELOG		
855	25.63	25.63	Ramp	Ramp	Land Side	Ramp on the landward slope. Access from Wilson Bend Road. (App. 9345-SRWSLD) Entry Last Updated : 6/27/2017	GEILEVEELOG 9345		
99	25.63	25.63	Ramp	Ramp	Water Side	Ramp to deck of diversion structure Entry Last Updated : 2/12/2021	LEVEELOG		
97	25.63	25.63	Gate	Metal	Land Side	Gate on LS ramp Entry Last Updated : 2/11/2021	LEVEELOG		
91	25.65	25.65	At Grade	Road / Highway	Water Side	Paved road across WS diversion structure, cutoff wall. Entry Last Updated : 2/12/2021	LEVEELOG		
85	25.68	25.68	Structure	Pole - Utility	Land Side	Power pole at LS toe Entry Last Updated : 12/18/2020	LEVEELOG		
68	25.73	25.73	Aerial	High Voltage	Crossing	Overhead power line crossing the levee. Entry Last Updated : 12/18/2020	LEVEELOG		
83	25.75	25.75	Structure	Sign	Land Side	Roadway sign at LS toe Entry Last Updated : 2/12/2021	LEVEELOG		
859	25.79	25.79	Mark	Survey	Land Side	Survey Marker on landward shoulder. Entry Last Updated : 6/27/2017	GEILEVEELOG		
35	25.82	25.82	Structure	Pole - Utility	Land Side	Power pole at LS toe Entry Last Updated : 12/18/2020	LEVEELOG		
24	25.89	25.89	Structure	Pole - Utility	Land Side	Power pole within 15 feet of LS toe Entry Last Updated : 12/18/2020	LEVEELOG		
861	25.98	25.98	Aerial	High Voltage	Crossing	Overhead high tower power line crosses the levee (App. 9352-PG&E) Entry Last Updated : 6/27/2017	GEILEVEELOG 9352		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
863	25.98	25.98	Structure	Sign	Land Side	Wilson Bend Road signage within 5 feet of landside toe. Entry Last Updated : 2/12/2021	USACEPI		
21	26.00	26.00	Structure	Pole - Utility	Land Side	Power pole at LS toe with guy wire. Entry Last Updated : 12/18/2020	LEEVEELOG		
19	26.13	26.13	Structure	Pole - Utility	Land Side	Power pole at LS toe Entry Last Updated : 12/18/2020	LEEVEELOG		
865	26.15	26.15	Miscellaneous	Easement	Crown	North boundary of RD 108. Entry Last Updated : 6/27/2017	GEILEVEELOG		
869	26.18	26.18	Revetment	Rock	Water Side	Proposed rock revetted by United States Army Corp of Engineers. Unit No. 35, Site 118.4. Entry Last Updated : 6/27/2017	GEILEVEELOG		
14	26.22	26.22	Structure	Pole - Utility	Land Side	Powerpole at LS toe Entry Last Updated : 8/23/2017	LEEVEELOG		
870	26.27	26.27	Revetment	Cobble	Water Side	Levee setback and bank cobble-revetted by United States Army Corp of Engineers, 1965. Unit No. 4, Site 118.7. Entry Last Updated : 6/27/2017	GEILEVEELOG		
877	26.45	26.45	Structure	Pump Station	Land Side	Slant pump with 14 inch diameter pipe and second 14 inch diameter steel pipe with gate valve to concrete wet well. Distribution box approximately 25 feet from landside toe. Entry Last Updated : 2/11/2021	USACEPI 9353 9871		
878	26.46	26.46	UCIP	Pipe	Crossing	DS_ID:20253 EP_NO: 9136 Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 18-inch coated steel drainage pipe through the levee, 3 feet below the crown. Steel cutoff wall at the centerline. Air release valve on the waterside (WS) shoulder. Slide gate inside a 72-inch diameter corrugated metal riser unit on the landside (LS) toe. (Permit No. 9136, 1973 - Durst Brothers). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9136		
11	26.55	26.55	Mark	Marker	Land Side	Highway paddle marker at LS toe Entry Last Updated : 2/12/2021	LEEVEELOG		
874	26.56	26.56	Mark	Survey	Crown	Survey marker post on landside shoulder. Entry Last Updated : 2/12/2021	USACEPI		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

883	26.58	26.58	Ramp	Ramp	Land Side	Ramp on the landward slope. (App. 9372-Durst) Entry Last Updated : 6/27/2017	GEILEVEELOG 9372
-----	-------	-------	------	------	-----------	---	---------------------

885	26.58	26.58	UCIP	Pipe	Crossing	DS_ID:20254 EP_NO: 9371 Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 1 of 2: 14-inch steel irrigation pipe through the levee, 4.5 feet below the crown. Slant pump on steel structure on the waterside (WS) bank. Screw gate at pump to divert water into concrete sump on the WS berm. Concrete tank on the landside (LS) across the county road. Steel plate bolted on the WS end. (two 14-inch pipes, at different depths, authorized under Automatic Board Order (ABO) issued as Permit No. 9371, 1974 - Fred, Lloyd, and Beverly Durst; 14-inch pipe grouted in place in 2000 under PN 9371 as per permit notes). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 26.92), one 14-inch pipe referenced]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9371
-----	-------	-------	------	------	----------	--	---------------------

886	26.58	26.58	UCIP	Pipe	Crossing	DS_ID:20397 EP_NO: 9371 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 14-inch steel irrigation pipe through the levee, 5 feet below the crown. Slant pump on a steel structure on the waterside (WS) bank. 4-foot diameter concrete standpipe on the landside (LS) toe with a butterfly valve at the west side of Highway 45. Hand pump on pipe at the LS shoulder. (two 14-inch pipes, at different depths, authorized under Automatic Board Order (ABO) issued as Permit No. 9371, 1974 - Fred, Lloyd, and Beverly Durst). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 26.92), one 14-inch pipe referenced]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9371
-----	-------	-------	------	------	----------	---	---------------------

889	26.68	26.68	Structure	Mailbox	Land Side	Mailbox located at the landside levee toe. Entry Last Updated : 2/12/2021	USACEPI
-----	-------	-------	-----------	---------	-----------	--	---------

892	26.83	26.83	UCIP	Pipe	Water Side	DS_ID:20255 EP_NO: 4786 Crossing Status: Found FIELD_STRUCT_DESC: 16-inch steel drainage pipe through the levee, 6.2 feet below the crown. One metal cutoff wall. Gate valve on the landside (LS) end. Siphon breaker on the waterside (WS) slope inside steel riser unit. Flap gate on the WS end. Bank rock revetted. (Permit No. 4786, 1964 - F. Erdman). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021 4786
-----	-------	-------	------	------	------------	---	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

895	26.88	26.88	Gate	Metal	Crown	Pipe gate with post and cable fence down WS slope. Gate at toe. (App. 9345-SRWSLD) Entry Last Updated : 12/18/2020	GEILEVEELOG 9345
-----	-------	-------	------	-------	-------	---	---------------------

896	26.90	26.91	At Grade	Road / Highway	Crossing	Wilson Bend Road (paved) ascends the landward slope to the levee crown (App. 9357-Colusa County) Ramp on the waterward slope. Entry Last Updated : 6/27/2017	GEILEVEELOG 9357
-----	-------	-------	----------	----------------	----------	---	---------------------

7	26.90	26.90	Ramp	Ramp	Water Side	Entry Last Updated : 8/23/2017	LEVEELOG
---	-------	-------	------	------	------------	--------------------------------	----------

1	26.92	27.46	Ditches	Unlined	Land Side	Irrigation ditch at LS toe with 24 inch pipe layed inside ditch 0.10 miles ditch continues. Entry Last Updated : 2/12/2021	LEVEELOG
---	-------	-------	---------	---------	-----------	---	----------

897	26.94	26.94	Ramp	Ramp	Water Side	Ramp on the waterward slope. (App. 9368-Erdman) Entry Last Updated : 6/27/2017	GEILEVEELOG 9368
-----	-------	-------	------	------	------------	---	---------------------

899	27.17	27.17	Revetment	Cobble	Water Side	Cobble revetment along lower 8.0 feet of bank. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	--------	------------	--	-------------

900	27.17	27.17	Revetment	Rock	Water Side	Bank rock-revetted by USCE, 1974. Unit No. 26, Site 119.5. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	------	------------	--	-------------

903	27.30	27.30	Structure	Tank	Land Side	Well, piping and tank are present at the toe of the landside berm. Entry Last Updated : 2/12/2021	USACEPI
-----	-------	-------	-----------	------	-----------	--	---------

902	27.31	27.31	Ditches	Unlined	Land Side	Telecom utility trench and sign within 15 feet of landside toe. Entry Last Updated : 2/11/2021	USACEPI
-----	-------	-------	---------	---------	-----------	---	---------

908	27.39	27.39	Ramp	Ramp	Water Side	Ramp on the waterward slope. (App. 9368-Erdman) Entry Last Updated : 6/27/2017	GEILEVEELOG 9368
-----	-------	-------	------	------	------------	---	---------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

917	27.46	27.46	UCIP	Pipe	Crossing	DS_ID:20256 EP_NO: 9368 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch steel irrigation pipe through the levee, 16.2 feet below the crown. Pump on the waterside (WS) bank. Gate valve on the landside (LS) end. Concrete box at the LS toe of the slope. Irrigation well 6 feet from the toe of the landward slope. (Automatic Board Order (ABO) issued as Permit No. 9368, 1974 - Fredinand Erdman). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 27.79) (standpipe on the WS)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9368
-----	-------	-------	------	------	----------	---	---------------------

921	27.46	27.46	UCIP	Pipe	Crossing	DS_ID:20416 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 24-inch pipe of an unknown type and material through the levee, 6.2 feet below the crown. Pipe debris on the waterside (WS) slope. [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 27.79)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	----------	--	-------------

923	27.48	27.48	Ramp	Ramp	Water Side	Ramp on the waterward slope. Gate at WS shoulder. (App. 9368-Erdman) Wilson Bend Road on the crown descends on the landward side (App. 9352-Colusa County, App. 9368-Erdman) Entry Last Updated : 12/18/2020	GEILEVEELOG 9352 9368
-----	-------	-------	------	------	------------	---	-----------------------------

364	27.48	27.48	Structure	Guardrail	Water Side	Guard rail descending down LS slope and along the WS shoulder. Entry Last Updated : 2/11/2021	LEVEELOG
-----	-------	-------	-----------	-----------	------------	--	----------

915	27.48	27.48	Structure	Guardrail	Land Side	Guard rail descending down LS slope and along the WS shoulder. Entry Last Updated : 2/11/2021	USACEPI
-----	-------	-------	-----------	-----------	-----------	--	---------

925	27.50	27.50	Gate	Metal	Crown	Pipe gate (App. 9345-SRWSLD) Entry Last Updated : 6/27/2017	GEILEVEELOG 9345
-----	-------	-------	------	-------	-------	--	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

927	27.54	27.54	UCIP	Pipe	Crossing	DS_ID:20257 EP_NO: 9355 Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 24-inch steel drainage pipe through the levee, 14 feet below the crown. Slide gate on the waterside (WS) end. Gate valve on the landside (LS) end. (24-inch pipe [HLM 27.89] authorized under Automatic Board Order (ABO) issued as Permit No. 9355, 1974 - Alvin Gustafson). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 27.89)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9355
-----	-------	-------	------	------	----------	---	---------------------

932	27.80	27.80	Revetment	Cobble	Water Side	Bank cobble revetted, low rock. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	--------	------------	---	-------------

933	27.86	27.86	Ramp	Ramp	Water Side	Ramp on the waterward slope (App. 9367- Schohr) Entry Last Updated : 6/27/2017	GEILEVEELOG 9367
-----	-------	-------	------	------	------------	---	---------------------

934	27.91	27.91	Ramp	Ramp	Land Side	Fill access ramp from landside toe. Entry Last Updated : 2/12/2021	USACEPI
-----	-------	-------	------	------	-----------	---	---------

935	27.93	27.93	Aerial	High Voltage	Crossing	Overhead high tower power line crosses the levee. (App. 9352-PG&E) Entry Last Updated : 6/27/2017	GEILEVEELOG 9352
-----	-------	-------	--------	--------------	----------	--	---------------------

940	28.01	28.01	Structure	Gate Valve	Land Side	Valve on the landside levee slope and 15 inch discharge pipe at the toe associated with a pump station. Entry Last Updated : 2/11/2021	USACEPI
-----	-------	-------	-----------	------------	-----------	---	---------

941	28.01	28.01	Revetment	Rock	Water Side	Bank cobble revetted by United States Army Corp of Engineers, 1960. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	------	------------	---	-------------

937	28.02	28.02	Ramp	Ramp	Water Side	Ramp on the waterward slope. (App. 9367-Schohr) Entry Last Updated : 6/27/2017	GEILEVEELOG 9367
-----	-------	-------	------	------	------------	---	---------------------

944	28.04	28.04	Fence	Barbed Wire	Water Side	Wire fence extending down the waterside levee slope. Entry Last Updated : 2/11/2021	USACEPI
-----	-------	-------	-------	-------------	------------	--	---------

947	28.05	28.05	Gate	Metal	Crown	Pipe gate (2029-SRWSLD) Entry Last Updated : 6/27/2017	GEILEVEELOG 2029
-----	-------	-------	------	-------	-------	---	---------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

945	28.06	28.06	UCIP	Pipe	Crossing	DS_ID:20258 EP_NO: 9367 Crossing Status: Found FIELD_STRUCT_DESC: 14-inch irrigation pipe of an unknown material through the levee, 7.5 feet below the crown. Pump in pump house on the waterside (WS) bank. Siphon breaker inside a 24-inch corrugated metal riser unit on the landside (LS) slope. Pole on the WS shoulder. (Automatic Board Order (ABO) issued as Permit No. 9367, 1974 - Elna Schohr, Inc.). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 28.41)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9367
-----	-------	-------	------	------	----------	--	---------------------

955	28.16	28.16	Ramp	Ramp	Land Side	Ramp on the landside slope. (App. 9345-SRWSLD) Access to Wilson Bend Road. Entry Last Updated : 12/18/2020	GEILEVEELOG 9345
-----	-------	-------	------	------	-----------	---	---------------------

954	28.17	28.17	Gate	Metal	Crown	Pipe gate (2029-SRWSLD) Cable gate with four steel posts on waterward slope to the top of bank. Entry Last Updated : 6/27/2017	GEILEVEELOG 2029
-----	-------	-------	------	-------	-------	---	---------------------

958	28.45	28.45	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corp of Engineers, 1976. Unit No. 29., Site 120.8. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	------	------------	---	-------------

960	28.48	28.48	Ditches	Unlined	Land Side	An irrigation ditch 3.0-10.0 feet from toe. Entry Last Updated : 2/11/2021	GEILEVEELOG
-----	-------	-------	---------	---------	-----------	---	-------------

964	28.61	28.61	UCIP	Pipe	Crossing	DS_ID:20319 EP_NO: 16632 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 4-inch welded steel natural gas pipeline through the levee, 62 feet below the crown. Crosses under both levees and the Sacramento River channel with a minimum clearance of 35 feet. Gas well visible approximately 1,500 feet west of the levee on the landside (LS). (4-inch line authorized under permit No. 16632, 1997 - Slawson Exploration Company, Inc./AA Production Services, Inc.). Entry Last Updated : 4/17/2021	UCIPAPR2021 16632
-----	-------	-------	------	------	----------	--	----------------------

963	28.61	28.61	Ramp	Ramp	Land Side	Ramp on the landward slope. (App. 9358-CNB) Entry Last Updated : 6/27/2017	GEILEVEELOG 9358
-----	-------	-------	------	------	-----------	---	---------------------

974	28.64	28.64	Structure	Pressure Breaker	Water Side	2 siphon breakers in riser on waterward shoulder. (App. 12609-J. Gross) Entry Last Updated : 2/12/2021	GEILEVEELOG 12609
-----	-------	-------	-----------	------------------	------------	---	----------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

965	28.64	28.64	UCIP	Pipe	Crossing	DS_ID:20341 EP_NO: 9358 Crossing Status: Found FIELD_STRUCT_DESC: 16-inch steel drainage pipe through the levee, 8.5 feet below the crown. Siphon breaker inside a 24-inch corrugated metal riser unit on the waterside (WS) slope. Pump inside pump house on the landside (LS). Overhead power line crosses the levee. Pole on the LS shoulder. (one 12-inch, one 16-inch, and one 24-inch pipes [HLM 29.02] authorized under Automatic Board Order (ABO) issued as Permit No. 9358, 1974 - Crocker National Bank (Trustee)). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 29.02)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9358
-----	-------	-------	------	------	----------	--	---------------------

966	28.65	28.65	UCIP	Pipe	Crossing	DS_ID:20259 EP_NO: 9358 Crossing Status: Found FIELD_STRUCT_DESC: 10-inch steel drainage pipe through the levee, 8 feet below the crown. Siphon breaker in a 24-inch corrugated metal riser on the waterside (WS) slope. Slide gate at base of pump house on landside (LS) toe. Pump over sump at pump house on LS toe. Overhead power line crosses the levee. Pole on the LS shoulder. (one 12-inch, one 16-inch, and one 24-inch pipes [HLM 29.02] authorized under Automatic Board Order (ABO) issued as Permit No. 9358, 1974 - Crocker National Bank (Trustee)). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 29.02)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9358
-----	-------	-------	------	------	----------	---	---------------------

967	28.65	28.65	UCIP	Pipe	Crossing	DS_ID:20340 EP_NO: 9358 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch steel irrigation pipe through the levee, 24.5 feet below the crown. Screw gate in pump house on the waterside (WS) berm. 24-inch corrugated metal riser unit on the WS berm where slant pump on steel structure at water's edge ties into this pipe (butterfly valve at junction). Butterfly valve in concrete sump at landside (LS) toe. Overhead power line crosses the levee. Pole on the LS shoulder. (one 12-inch, one 16-inch, and one 24-inch pipes [HLM 29.02] authorized under Automatic Board Order (ABO) issued as Permit No. 9358, 1974 - Crocker National Bank (Trustee)). [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 29.02)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9358
-----	-------	-------	------	------	----------	--	---------------------

968	28.65	28.65	Revetment	Cobble	Water Side	Bank cobble revetted by United States Army Corp of Engineers, 1960. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	--------	------------	---	-------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

973	28.78	28.78	UCIP	Pipe	Crossing	DS_ID:20311 EP_NO: 12609 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch steel outfall drainage pipe through the levee, 4.1 feet below the crown. Siphon breaker inside an 18-inch concrete riser unit on the waterside (WS) shoulder. Flap gate on the WS toe. Rock protection along the riverbank at the WS toe. (Permit No. 12609, 1978 - Jack E. Gross). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12609
-----	-------	-------	------	------	----------	---	----------------------

976	28.82	28.82	Revetment	Rock	Water Side	Bank rock-revetted by USCE, 1971. Unit No. 17, Site 121.1. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	------	------------	--	-------------

979	29.65	29.65	Mark	Survey	Water Side	Survey Marker (United States Army Corp of Engineers on waterward shoulder) Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	------	--------	------------	--	-------------

980	29.74	29.74	Revetment	Rock	Water Side	Bank rock-revetted by USCE, 1974. Unit No. 26, Site 122.1. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	------	------------	--	-------------

991	30.06	30.06	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 8/10/2017	GEILEVEELOG
-----	-------	-------	------	------	-----------	---	-------------

988	30.07	30.07	UCIP	Pipe	Crossing	DS_ID:20260 EP_NO: 9358 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 12-inch steel drainage pipe through the levee, 8 feet below the crown. Siphon breaker in a 24-inch corrugated metal riser unit on the landside (LS) slope. Pump inside pump house on the LS toe. Ramp on the LS slope. (one 12-inch and one 16-inch pipes [HLM 30.47] Automatic Board Order (ABO) issued as Permit No. 9358, 1974 - Crocker National Bank (Trustee); removed under Permit No. 14495, 1986 - Jack Gross). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 30.47)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9358
-----	-------	-------	------	------	----------	--	---------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

989	30.08	30.08	UCIP	Pipe	Crossing	DS_ID:20342 EP_NO: 9358 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 16-inch steel drainage pipe through the levee, 8.3 feet below the crown. Siphon breaker inside a 24-inch corrugated metal riser unit on the landside (LS) slope. Pump inside pump house on the LS toe. Ramp on the LS slope. (one 12-inch and one 16-inch pipes [HLM 30.47] Automatic Board Order (ABO) issued as Permit No. 9358, 1974 - Crocker National Bank (Trustee); removed under Permit No. 14495, 1986 - Jack Gross). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 30.47)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9358
-----	-------	-------	------	------	----------	--	---------------------

990	30.08	30.08	UCIP	Pipe	Crossing	DS_ID:20317 EP_NO: 14495 Crossing Status: Found FIELD_STRUCT_DESC: 22-inch steel drainage pipe through the levee, 3.8 feet below the crown. Pipe extends from existing pump house located at the landside (LS) toe through the levee to the low-water channel. Siphon breaker in 24-inch corrugated metal riser unit on LS shoulder. (22-inch pipe authorized under Permit No. 14495, 1986 - Jack Gross; 22-inch pipe replaced previous 12-inch and 16-inch pipes, installed under Automatic Board Order (ABO) issued as Permit No. 9358, 1974 - Crocker National Bank (Trustee)). Entry Last Updated : 4/17/2021	UCIPAPR2021 14495
-----	-------	-------	------	------	----------	---	----------------------

992	30.09	30.09	Mark	Survey	Water Side	Survey Marker (United States Army Corp of Engineers on waterward slope) Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	------	--------	------------	---	-------------

993	30.09	30.09	Mark	Survey	Land Side	Survey Marker (United States Army Corp of Engineers on landward slope) Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	------	--------	-----------	--	-------------

995	30.10	30.10	Revetment	Rock	Water Side	Bank rock revetted by USCE, 1976. Unit No. 29, Site 122.3. Entry Last Updated : 6/27/2017	GEILEVEELOG
-----	-------	-------	-----------	------	------------	--	-------------

1000	30.51	30.51	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corp of Engineers, 1971. Unit No. 17, Site 123.1. Entry Last Updated : 6/27/2017	GEILEVEELOG
------	-------	-------	-----------	------	------------	--	-------------

1003	30.69	30.69	Ramp	Ramp	Land Side	Ramp on the landward slope. (App. 9358-CNB) Entry Last Updated : 6/27/2017	GEILEVEELOG 9358
------	-------	-------	------	------	-----------	---	---------------------

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1010	31.30	31.30	Mark	Survey	Water Side	Survey Marker (United States Army Corp of Engineers on waterward slope) Entry Last Updated : 6/27/2017	GEILEVEELOG		
1005	31.31	31.31	Ramp	Ramp	Land Side	Fill access ramp on the landside of the levee. Entry Last Updated : 2/12/2021	USACEPI		
1016	31.37	31.37	UCIP	Pipe	Crossing	DS_ID:20261 EP_NO: 9358 Crossing Status: Found FIELD_STRUCT_DESC: 3-foot by 3-foot reinforced concrete box irrigation culvert through the levee, 18 feet below the crown. Slide gate on the waterside (WS) inside a concrete surge box. Pump house on the WS berm. 5-foot by 7-foot concrete distribution box at the landside (LS) toe. Overhead power line crosses the levee. Pole on the WS shoulder (3-foot by 3-foot culvert [HLM 31.78] Automatic Board Order (ABO) issued as Permit No. 9358, 1974 - Crocker National Bank (Trustee)). [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 31.78)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9358		
1017	31.40	31.40	Gate	Metal	Crown	Pipe gate. Ramp on the landward slope. (App. 9358-CNB) Entry Last Updated : 6/27/2017	GEILEVEELOG 9358		
1021	31.44	31.44	Revetment	Cobble	Water Side	Levee reconstructed by United States Army Corp of Engineers, 1959 slope and bank cobble revetted. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1029	31.47	31.56	Revetment	Cobble	Water Side	Proposed rock revetted by USCE, 198. Unit No. 35, Site 123.9. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1025	31.54	31.54	Ramp	Ramp	Land Side	Ramp on the landward slope (App.9345- SRWSLD) Access to State Highway 45. Entry Last Updated : 6/27/2017	GEILEVEELOG 9345		
1026	31.55	31.55	Miscellaneous	Mitigation Site	Water Side	Cut into the waterside levee slope created by a cut and fill access ramp from the waterside levee toe. The cut has created an approximately 5 foot high, 1:1 slope showing signs of slumping and raveling. Entry Last Updated : 2/11/2021	USACEPI		
1027	31.55	31.55	Structure	Pump Station	Water Side	Pump house located at the waterside levee toe. Entry Last Updated : 2/11/2021	USACEPI		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1030	31.57	31.57	Mark	Survey	Land Side	Survey Marker (United States Army Corp of Engineers on I/s shoulder) Entry Last Updated : 6/27/2017	GEILEVEELOG		
1031	31.58	31.58	Ramp	Ramp	Water Side	Ramp on the waterward slope (App. 9358-CNB) Entry Last Updated : 6/27/2017	GEILEVEELOG 9358		
1032	31.58	31.58	Fence	Metal	Water Side	Metal fence on the waterside of the levee. Entry Last Updated : 2/11/2021	USACEPI		
1033	31.58	31.58	Gate	Metal	Crown	Pipe gate Entry Last Updated : 2/11/2021	GEILEVEELOG		
1034	31.61	31.61	Aerial	High Voltage	Crossing	Power line crossing over the levee. Entry Last Updated : 12/22/2020	USACEPI 12825		
1036	31.61	31.61	Structure	Treatment Plant	Land Side	Old concrete pumphouse on shoulder open needs to be sealed up. Entry Last Updated : 2/11/2021	LEVEEINSPECTION		
1037	31.61	31.61	UCIP	Pipe	Crossing	DS_ID:20262 EP_NO: 9338 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch steel irrigation pipe through the levee, 24 feet below the crown. Slide gate in abandoned concrete pump house on the waterside (WS) slope. Three slant pumps mounted on a pile structure on the WS bank. 30-inch concrete pipe under the highway on the landside (LS). 48-inch steel riser unit on the LS of the highway. Overhead high tower power line crosses the levee. Power line has been run underground to service box on WS shoulder at LM 31.63. Ramps on both slopes. (Automatic Board Order (ABO) issued as Permit No. 9338, 1974 - Julie Ann Steidlmayer). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 32.02)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9338		
455	31.63	31.63	UCIP	Pipe		DS_ID:25588 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: Electrical conduit of unknown diameter through the levee at unknown depth below crown. Conduit comes from a junction pole on LS to an electric box on waterside shoulder. Crossing is located next to an abandoned pumphouse where 3 slant pumps at riverbank are installed (LM 31.614 DSID 20262). No permit available. Entry Last Updated : 4/17/2021	UCIPAPR2021		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
365	31.63	31.63	Ramp	Ramp	Water Side	Access ramps on both sides of the levee. Entry Last Updated : 2/11/2021	LEVEELOG		
1039	31.63	31.63	Ramp	Ramp	Land Side	Access ramps on both sides of the levee. Entry Last Updated : 2/11/2021	USACEPI		
1538	31.68	32.79	At Grade	Road / Highway	Land Side	Highway 45 within 15 feet of LS toe Entry Last Updated : 2/12/2021	LEVEELOG		
82	31.70	31.92	Aerial	Communications	Land Side	Telephone line parallel to levee. Entry Last Updated : 12/22/2020	LEVEELOG		
71	31.70	31.70	Structure	Pole - Utility	Land Side	Telephone pole at the landside toe. Entry Last Updated : 12/22/2020	LEVEELOG		
1042	31.70	31.70	Fence	Chain Link	Water Side	Pipe with cross fence on waterward shoulder. (Key AMK-10) (App. 9345-SRWSLD) Entry Last Updated : 6/27/2017	GEILEVEELOG 9345		
1043	31.72	31.72	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corp of Engineers, 1963. Unit No. 22, Site 124.1 (accepted conditionally by Board in September 1978) Entry Last Updated : 2/11/2021	GEILEVEELOG		
73	31.73	31.73	Structure	Pole - Utility	Land Side	Telephone pole at the landside toe. Entry Last Updated : 12/22/2020	LEVEELOG		
74	31.75	31.75	Structure	Pole - Utility	Land Side	Telephone pole at the landside toe. Entry Last Updated : 12/22/2020	LEVEELOG		
78	31.77	31.77	Structure	Pole - Utility	Land Side	Telephone pole at the landside toe. Entry Last Updated : 12/22/2020	LEVEELOG		
1045	31.78	31.78	Structure	Pump Station	Land Side	Pump station valve at the crown near the landside hinge point. Pump station outlet located greater than 15 feet from the landside toe. Entry Last Updated : 2/11/2021	USACEPI 12825 1755A		
1047	31.80	31.80	Structure	Pole - Utility	Land Side	Telephone pole at the landside toe. Entry Last Updated : 2/11/2021	USACEPI 12825		
79	31.84	31.84	Structure	Pole - Utility	Land Side	Telephone pole at the landside toe. Entry Last Updated : 12/22/2020	LEVEELOG		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

1050	31.87	31.87	UCIP	Conduit	Crossing	DS_ID:20312 EP_NO: 12825 Crossing Status: Found FIELD_STRUCT_DESC: 3-inch PVC conduit through levee unknown feet below crown (Permit No. 12825, 1980). Power for pump installed under Permit No. 1755A. Pipe runs from JP on LS to pump on WS berm. Entry Last Updated : 4/17/2021	UCIPAPR2021 12825
------	-------	-------	------	---------	----------	--	----------------------

1051	31.87	31.87	UCIP	Pipe	Crossing	DS_ID:20263 EP_NO: 1755A Crossing Status: Found FIELD_STRUCT_DESC: 18-inch steel irrigation pipe through the levee, 4 feet below the crown. Slant pump on the waterside (WS) bank. Siphon breaker inside a 12-inch steel riser unit on the WS shoulder. Pipe may terminate inside an 18-inch concrete riser on the landside (LS) toe. (Permit No. 1755-A, 1979 - Julie Ann Steidlmayer). (Replaced 18-inch steel pipe installed under Permit No. 1755, 1953 - Pete Andreotti). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1755A
------	-------	-------	------	------	----------	---	----------------------

1052	31.87	31.87	UCIP	Pipe	Crossing	DS_ID:20434 EP_NO: 1755 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 18-inch steel storm water drainage pipe through the levee, 4 feet below the crown. Pump on the waterside (WS) bank. (Permit No. 1755, 1953 - Pete Andreotti). (Removed and replaced under Permit No. 1755-A, 1979 - Julie Ann Steidlmayer). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1755
------	-------	-------	------	------	----------	--	---------------------

80	31.88	31.88	Structure	Pole - Utility	Land Side	Telephone pole at the landside toe. Entry Last Updated : 12/22/2020	LEEVELOG
----	-------	-------	-----------	----------------	-----------	--	----------

1053	31.89	31.89	UCIP	Pipe	Crossing	DS_ID:20343 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 12-inch irrigation pipe of an unknown material through the levee, 4 feet below the crown. Pump on waterside (WS). [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 32.28)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
------	-------	-------	------	------	----------	---	-------------

81	31.92	31.92	Structure	Pole - Utility	Land Side	Telephone pole at the landside toe. Entry Last Updated : 12/22/2020	LEEVELOG
----	-------	-------	-----------	----------------	-----------	--	----------

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1054	32.02	32.02	Structure	Boat Ramp	Water Side	Entry Last Updated : 4/24/2019	LEVEEINSPECTION		
1055	32.05	32.05	Structure	Park	Water Side	Grimes' Fishing and Boating Resort along the waterward side. RV park and boat ramp. (Apps.1903 and 2543A-Moore) Entry Last Updated : 12/22/2020	GEILEVEELOG 1903 2543A		
98	32.08	32.08	Structure	Pole - Utility	Water Side	Power and telephone poles on waterside slope and at waterside toe. Entry Last Updated : 12/23/2020	LEVEELOG		
106	32.08	32.13	Aerial	High Voltage	Crossing	Power line crossing over the levee. Entry Last Updated : 12/23/2020	LEVEELOG		
114	32.08	32.13	Aerial	Communications	Water Side	Telephone line runs along waterside toe. Entry Last Updated : 12/23/2020	LEVEELOG		
88	32.13	32.13	Structure	Pole - Utility	Land Side	Power pole on the landside and waterside slopes. Entry Last Updated : 12/23/2020	LEVEELOG		
366	32.13	32.13	Structure	Pole - Utility	Water Side	Power pole on the landside and waterside slopes. Entry Last Updated : 2/11/2021	LEVEELOG		
369	32.16	32.16	Ramp	Ramp	Water Side	Two access ramps on the landward slope (App. 9374-Moore) Ramp on the waterward slope (App. 9374-Moore) Sign on the landward shoulder. Grimes, Boat Landing and Cafe. Entry Last Updated : 2/11/2021	LEVEELOG 9374		
1062	32.16	32.16	Ramp	Ramp	Land Side	Two access ramps on the landward slope (App. 9374-Moore) Ramp on the waterward slope (App. 9374-Moore) Sign on the landward shoulder. Grimes, Boat Landing and Cafe. Entry Last Updated : 6/27/2017	GEILEVEELOG 9374		
1059	32.19	32.19	Gate	Metal	Crown	Pipe gate (App. SRWSLD) Entry Last Updated : 6/27/2017	GEILEVEELOG		
1065	32.21	32.21	Structure	Pole - Utility	Land Side	Powerline anchor pole in landward slope. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1067	32.22	32.22	Revetment	Cobble	Water Side	Bank cobble revetted by United States Army Corp of Engineers, 1970. Unit No. 17, Site 124.7. Entry Last Updated : 6/27/2017	GEILEVEELOG		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

1068	32.27	32.27	UCIP	Pipe	Crossing	DS_ID:20344 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *DUPLICATE ENTRY: DELETE* 4-inch pipe of an unknown type and material through the levee, 19.3 feet below the crown. [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 32.68)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
------	-------	-------	------	------	----------	--	-------------

1069	32.27	32.27	UCIP	Pipe	Crossing	DS_ID:20304 EP_NO: 9374 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 2 of 4: 4-inch irrigation pipe of an unknown material through the levee, 6.5 feet below the crown. Gate valve on the waterside (WS) end. Siphon breaker inside a 24-inch corrugated metal riser unit on the landside (LS) slope. 4-foot by 4-foot concrete distribution box on the south side of Highway 45 at the LS toe. (Automatic Board Order (ABO) issued as Permit No. 9374, 1974 - Richard H. Moore). [Additional Reference(s): DWR Levee Log, 1980. USACE Sacramento O&M Manual 131, May 1960 (HLM 32.68)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9374
------	-------	-------	------	------	----------	--	---------------------

1070	32.45	32.45	UCIP	Pipe	Crossing	DS_ID:20264 EP_NO: 9339 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal irrigation pipe through the levee, 21 feet below the crown. Slide gate inside a concrete box on the waterside (WS) berm. Slant pump on the WS bank. Pipe discharges into a 7-foot by 9-foot concrete box across the county road. Service pole and switch panel on the WS berm. (Automatic Board Order (ABO) issued as Permit No. 9339, 1974 - Allen Moore). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 32.87)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9339
------	-------	-------	------	------	----------	--	---------------------

1074	32.52	32.52	Ramp	Ramp	Water Side	Ramp on the waterward slope (App. 9339- Moore) Entry Last Updated : 6/27/2017	GEILEVEELOG 9339
------	-------	-------	------	------	------------	--	---------------------

1147	32.52	33.39	Revetment	Cobble	Water Side	Bank rock revetted by United States Army of Corps Engineers, 1973 Unit NO. 22, Site 126.5. Entry Last Updated : 6/27/2017	GEILEVEELOG
------	-------	-------	-----------	--------	------------	--	-------------

1079	32.54	32.54	Gate	Metal	Land Side	Pipe gate on LS ramp, no number on gate. (App. 9345-SRWSLD) Entry Last Updated : 12/23/2020	GEILEVEELOG 9345
------	-------	-------	------	-------	-----------	--	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1076	32.55	32.55	Revetment	Cobble	Water Side	Levee reconstructed by United States Army Corp of Engineers, 1959 bank cobble revetted. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1077	32.56	32.56	Ramp	Ramp	Land Side	Ramp on the landward slope. (App. 9345 SRWSLD) Entry Last Updated : 6/27/2017	GEILEVEELOG 9345		
1080	32.57	32.57	UCIP	Pipe	Crossing	DS_ID:20265 EP_NO: 3800 Crossing Status: Found FIELD_STRUCT_DESC: 20-inch steel gas pipeline through the levee, 3 feet below the crown. Sign and marker located on waterside (WS) shoulder. Shutoff valve located 70 feet south of landside (LS) toe. (20-inch gas line authorized under permit No. 3800, 1961 - Pacific Gas and Electric [PG&E]). [Additional Reference(s): DWR Levee Log, 2006, HLM 32.98]. Entry Last Updated : 4/17/2021	UCIPAPR2021 3800		
115	32.58	32.66	Wall	Retaining	Land Side	Retaining wall at landside toe. Entry Last Updated : 12/23/2020	LEVEELOG		
1084	32.66	32.66	Revetment	Rock	Water Side	Bank rock-revetted by USCE, 1971. Unit No. 17, Site 125.1. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1086	32.70	32.70	UCIP	Pipe	Crossing	DS_ID:20305 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 36-inch steel irrigation pipe through the levee, 18 feet below the crown. Plugged with concrete on the waterside (WS) end. Screw gate on the WS end. [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 33.09)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
1479	32.71	32.82	Aerial	High Voltage	Land Side	Power line running parallel to levee over landside slope. Entry Last Updated : 12/23/2020	LEVEELOG		
1541	32.71	32.71	Structure	Pole - Utility	Land Side	Power pole at LS toe guy wire on LS slope Entry Last Updated : 2/12/2021	LEVEELOG		
1540	32.72	32.72	Structure	Headwall	Land Side	Concrete headwalls drainage under hwy structure. Entry Last Updated : 2/12/2021	LEVEELOG		
1088	32.73	32.73	Ramp	Ramp	Water Side	Fill access ramp from the waterside levee toe. Entry Last Updated : 2/11/2021	USACEPI		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1533	32.76	32.76	Structure	Pole - Utility	Land Side	Power drop pole at LS shoulder. Entry Last Updated : 12/23/2020	LEVEELOG		
1537	32.76	32.76	Structure	Pole - Utility	Water Side	Power drop pole on waterside shoulder. Entry Last Updated : 12/23/2020	LEVEELOG		
1527	32.76	32.76	Structure	Pole - Utility	Land Side	Power drop line for pump Entry Last Updated : 2/12/2021	LEVEELOG		
1095	32.76	32.76	Ramp	Ramp	Water Side	Ramp on the waterward slope. (App. 13032-E. Poundstone) Entry Last Updated : 6/27/2017	GEILEVEELOG 13032		
1097	32.76	32.76	Revetment	Cobble	Water Side	Levee reconstructed by United States Army Corp of Engineers, 1959 slope and bank cobble revetted. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1526	32.76	32.76	Structure	Pole - Utility	Land Side	Power pole at LS toe Entry Last Updated : 12/23/2020	LEVEELOG		
1098	32.76	32.76	UCIP	Pipe	Crossing	DS_ID:20266 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 24-inch reinforced concrete irrigation pipe through the levee, 17 feet below the crown. Two slant pumps mounted on a steel structure on the bank. Screw gate in a concrete pump house at the waterside (WS) toe. 5-foot by 5-foot concrete distribution box at the landside (LS) toe. Overhead power line crosses the levee. Pole on the LS shoulder. Pole at the WS toe. (Maintenance of existing 24-inch pipe partially encased in concrete authorized under permit No. 917, 1943 - Hoffman, Beckley, Poundstone & Richey. Related permit No. 1938, 1954 - PG&E, for power pole line extension). [Additional Reference(s): DWR Levee Log, 2006 (HLM 33.18). USACE Sacramento O&M Manual 131, May 1960 (HLM 33.18, listed as 24-inch single pipe with gate and pumphouse on waterside)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
1495	32.79	32.79	Structure	Sign	Land Side	Turn sign on Hwy 45 at LS toe Entry Last Updated : 8/9/2017	LEVEELOG		
117	32.82	32.82	Structure	Pole - Utility	Land Side	Power pole at the LS toe of over built levee spur. Entry Last Updated : 2/12/2021	LEVEELOG		
1382	32.84	33.08	Miscellaneous	Landscaping	Land Side	Various landscaping along LS toe Entry Last Updated : 2/12/2021	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1103	32.85	32.85	Non-Project Levee	Spur	Land Side	Overbuilt section 100 feet by 150 feet on landside. Entry Last Updated : 2/12/2021	GEILEVEELOG		
1435	32.86	32.86	Structure	Pole	Land Side	Pole supporting trees at LS toe Entry Last Updated : 2/11/2021	LEVEELOG		
1106	32.90	32.90	Miscellaneous	Irrigation	Water Side	4 inch plastic outfall extending from a trench at the waterside levee toe. Entry Last Updated : 2/11/2021	USACEPI 14714		
1107	32.90	32.90	Aerial	Communications	Crossing	Overhead telephone line crosses levee (App. 5196-PT&T) Entry Last Updated : 6/27/2017	GEILEVEELOG 5196		
1405	32.91	32.91	Structure	Standpipe	Land Side	4 inch PVC standpipe Entry Last Updated : 8/9/2017	LEVEELOG		
1401	32.92	32.92	Structure	Building	Land Side	House within 15 feet of LS toe Entry Last Updated : 2/12/2021	LEVEELOG		
1105	32.96	32.99	Fence	Barbed Wire	Land Side	Fence along toe of the landward slope. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1112	33.00	33.00	Structure	Pad	Land Side	Two 30 foot abandoned tank foundations and associated flatwork located on an overbuilt section on the landside of the levee. Entry Last Updated : 2/12/2021	USACEPI		
1137	33.01	33.01	Structure	Building	Land Side	Steel warehouse within 15 feet of LS toe Entry Last Updated : 8/14/2017	LEVEELOG		
1122	33.03	33.03	Structure	Stairs	Land Side	Metal stairway on the landward slope (App. 9331-Grimes) Entry Last Updated : 6/27/2017	GEILEVEELOG 9331		
1399	33.03	33.04	Fence	Post & Cable	Land Side	Short fence at LS toe Entry Last Updated : 2/11/2021	LEVEELOG		
1118	33.04	33.04	UCIP	Pipe	Crossing	DS_ID:20426 EP_NO: 14714 Crossing Status: Found FIELD_STRUCT_DESC: 3-inch galvanized iron storm water drainage pipe through the levee, 12 feet below the crown. Catch basin and pump located approximately 103 feet west of the northeast corner of the Main Street and 2nd Street intersection. Switch on pole at entrance to post office. (Permit No. 14714, 1987 - Don Runyan). Entry Last Updated : 4/17/2021	UCIPAPR2021 14714		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1121	33.13	33.13	Gate	Metal	Crown	Pipe gate (App. 9345-SRWSLD-Key AMK-10) Entry Last Updated : 6/27/2017	GEILEVEELOG 9345		
1124	33.15	33.15	Ramp	Ramp	Land Side	Ramp on the landward slope (App. 9345- SRWSLD) Access to Highway 45. Entry Last Updated : 6/27/2017	GEILEVEELOG 9345		
1123	33.15	33.15	Gate	Metal	Crossing	Pipe gate (APP. 2359-SRWSLD) Entry Last Updated : 8/9/2017	GEILEVEELOG 2359		
1125	33.16	33.16	Structure	Walkway	Water Side	Walkway to waterward side. (App. 3357A-SRW Co.) Entry Last Updated : 6/27/2017	GEILEVEELOG 3357A		
1374	33.17	33.17	Structure	Stairs	Water Side	Concrete steps on WS slope Entry Last Updated : 2/12/2021	LEVEELOG		
1127	33.26	33.26	Fence	Metal	Water Side	Cross fence on waterward slope. (App. 9360-SRW Co.) Entry Last Updated : 6/27/2017	GEILEVEELOG 9360		
1128	33.26	33.26	Ramp	Ramp	Land Side	Two ramps on the landward slope (App. 9360-SRW Co.) Entry Last Updated : 6/27/2017	GEILEVEELOG 9360		
1367	33.36	33.36	Structure	Screw Gate	Land Side	Two steel diversion and drain structures. Entry Last Updated : 2/12/2021	LEVEELOG		
1140	33.36	33.77	Ditches	Unlined	Land Side	Unlined agricultural ditch about 10 feet wide and 4 feet deep located about 12 feet from the landside levee toe. Entry Last Updated : 2/12/2021	USACEPI		
1132	33.39	33.39	Ramp	Ramp	Water Side	Ramp on the waterward slope. (App. 9365-Armstrong) Entry Last Updated : 8/9/2017	GEILEVEELOG 9365		
275	33.39	33.39	Fence	Metal	Land Side	Cross fence (App. 9360-SRW Co.) Entry Last Updated : 2/11/2021	LEVEELOG 9360		
1133	33.39	33.39	Fence	Metal	Water Side	Cross fence (App. 9360-SRW Co.) Entry Last Updated : 6/27/2017	GEILEVEELOG 9360		
375	33.42	33.42	Ramp	Ramp	Water Side	Ramp on both slopes (App. 9365-Armstrong) Levee setback, crown 12 feet in width. Entry Last Updated : 2/11/2021	LEVEELOG 9365		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1134	33.42	33.42	Ramp	Ramp	Land Side	Ramp on both slopes (App. 9365-Armstrong) Levee setback, crown 12 feet in width. Entry Last Updated : 6/27/2017	GEILEVEELOG 9365		
1143	33.42	33.42	Ramp	Ramp	Water Side	Ramp on Waterward slope. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1346	33.44	33.44	Structure	Pipe Section	Land Side	Diversion pipe from LS ditch to pump Entry Last Updated : 2/12/2021	LEVEELOG		
1139	33.61	33.61	Structure	Tank	Water Side	Fuel tank for a nearby pump station within 15 feet of the waterside toe. Entry Last Updated : 2/11/2021	USACEPI		
1342	33.77	33.77	Structure	Screw Gate	Land Side	48 inch concrete control structure for associated ditch. Entry Last Updated : 8/9/2017	LEVEELOG		
1146	33.83	33.83	Revetment	Rock	Water Side	Levee setback and bank rock-revetted, 1945. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1150	33.90	33.90	Structure	Pump Station	Water Side	Small pump station located 25 feet from the waterside levee toe with an outlet and power pole located at the landside levee toe. Entry Last Updated : 2/11/2021	USACEPI		
1341	33.90	33.90	Structure	Standpipe	Land Side	12 inch 12 foot tall PVC riser within 15 feet of LS toe Entry Last Updated : 8/9/2017	LEVEELOG		
1155	33.91	33.91	Fence	Post & Cable	Land Side	End post of fence at LS toe Entry Last Updated : 2/11/2021	LEVEELOG		
1151	33.93	33.93	Fence	Metal	Water Side	Cross fence (App. 9365-Armstrong) Entry Last Updated : 6/27/2017	GEILEVEELOG 9365		
1152	33.93	33.93	Fence	Metal	Land Side	Fence along landward shoulder (App. 6074- Steidlmaier) Entry Last Updated : 6/27/2017	GEILEVEELOG 6074		
1154	33.95	33.95	UCIP	Pipe	Crossing	DS_ID:20267 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 3-inch steel water intake pipe through the top of the levee crown. Water being used for well drilling operation, 200 feet from landside (LS) toe. Entry Last Updated : 4/17/2021	UCIPAPR2021		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1330	34.00	34.00	Structure	Pole - Utility	Land Side	Power pole at LS toe Entry Last Updated : 8/9/2017	LEVEELOG		
1156	34.00	34.00	UCIP	Pipe	Crossing	DS_ID:20268 EP_NO: 9364A Crossing Status: Found FIELD_STRUCT_DESC: 1 of 4: 16-inch steel irrigation pipe through the levee, 6.3 feet below the crown. Pump in pump house on the waterside (WS) end. Siphon breaker in a 36-inch steel riser unit on the landside (LS) slope. Discharges into a 5-foot by 9-foot concrete distribution box at the LS toe. (Automatic Board Order (ABO) issued as Permit No. 9364-A, 1974 - Alice Steidlmayer). (Installed by the United States Army Corp of Engineers, 1945). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 34.46)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9364A		
1326	34.00	34.00	Structure	Pole - Utility	Land Side	Power for pump Entry Last Updated : 2/12/2021	LEVEELOG		
1324	34.00	34.00	Structure	Pole - Utility	Water Side	Power drop pole on WS slope Entry Last Updated : 2/12/2021	LEVEELOG		
1159	34.00	34.00	Gate	Metal	Crown	Cross fence down waterside slope, metal drive gate (App. 9364- Steidlmayer) Entry Last Updated : 12/23/2020	GEILEVEELOG 9364		
1158	34.01	34.01	UCIP	Pipe	Crossing	DS_ID:20269 EP_NO: 9364A Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 2 of 4: 16-inch steel irrigation pipe through the levee, 6.5 feet below the crown. Plugged on the waterside (WS) end. Siphon breaker in a 24-inch corrugated metal riser unit on the landside (LS) shoulder (Automatic Board Order (ABO) issued as Permit No. 9364-A, 1974 - Alice Steidlmayer). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 34.47)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9364A		
1312	34.01	34.01	Structure	Standpipe	Land Side	Abandoned riser on LS slope Entry Last Updated : 2/12/2021	LEVEELOG		
1306	34.07	34.07	Structure	Pressure Breaker	Land Side	Two 8 inch PVC pressure breakers within 15 feet of LS toe Entry Last Updated : 2/12/2021	LEVEELOG		
1162	34.21	34.21	Ramp	Ramp	Land Side	Ramp on landward slope.(App. No. 9364A-Steidlmayer) Entry Last Updated : 6/27/2017	GEILEVEELOG 9364A		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1188	34.25	35.01	Fence	Barbed Wire	Land Side	Metal t-post and wire fence along landside toe. Entry Last Updated : 2/11/2021	USACEPI		
301	34.27	34.27	Fence	Chain Link	Water Side	Cross fence, pipe gate (App. 9364- Steidlmayer) Entry Last Updated : 2/11/2021	LEVEELOG		
302	34.27	34.27	Fence	Chain Link	Land Side	Cross fence, pipe gate (App. 9364- Steidlmayer) Entry Last Updated : 2/11/2021	LEVEELOG		
1164	34.27	34.27	Gate	Metal	Crown	Cross fence, pipe gate (App. 9364- Steidlmayer) Entry Last Updated : 2/11/2021	GEILEVEELOG		
1193	34.35	34.35	Structure	Screw Gate	Land Side	Sluice gate and 30 inch dirersion pipe and 2 random wood posts within 15 feet of LS toe Entry Last Updated : 2/12/2021	LEVEELOG		
1174	34.60	34.60	Revetment	Rock	Water Side	Bank rock revetted by Bank rock revetted United States Army Corp of Engineers, 1971. Unit No. 17, Site 127.1. Unit No. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1176	34.72	34.72	UCIP	Culvert	Crossing	DS_ID:20270 EP_NO: 494 Crossing Status: Found FIELD_STRUCT_DESC: 48-inch corrugated metal drainage pipe through the levee, 23 feet below the crown. Slide gate on concrete headwall on the waterside (WS) end. Walkway provided to control gate. (Permit No. 494, 1930 - S. L. Cecil). (Automatic Board Order (ABO) issued as Permit No. 9363, 1974 - S. L. Cecil). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 35.18)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 494		
376	34.77	34.77	Ramp	Ramp	Water Side	Ramp on both slopes (App. 9363-Cecil) (Key AMK-10) Entry Last Updated : 2/11/2021	LEVEELOG 9363		
1177	34.77	34.77	Ramp	Ramp	Land Side	Ramp on both slopes (App. 9363-Cecil) (Key AMK-10) Entry Last Updated : 6/27/2017	GEILEVEELOG 9363		
303	35.04	35.04	Fence	Chain Link	Water Side	Cross fence, pipe gate (App. 9363- Cecil) Entry Last Updated : 2/11/2021	LEVEELOG 9363		
304	35.04	35.04	Fence	Chain Link	Land Side	Cross fence, pipe gate (App. 9363- Cecil) Entry Last Updated : 2/11/2021	LEVEELOG 9363		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1183	35.04	35.04	Gate	Metal	Crown	Cross fence, pipe gate (App. 9363- Cecil) Entry Last Updated : 2/11/2021	GEILEVEELOG 9363		
1269	35.09	35.09	Structure	Pole - Utility	Land Side	Power pole within 15 feet of LS toe Entry Last Updated : 2/12/2021	LEVEELOG		
1267	35.15	35.15	Miscellaneous	Irrigation	Land Side	6 inch 2 feet tall PVC irrigation pipe Entry Last Updated : 2/12/2021	LEVEELOG		
1263	35.15	35.15	Structure	Pole - Utility	Land Side	Power pole within 15 feet of LS toe Entry Last Updated : 2/12/2021	LEVEELOG		
1186	35.21	35.21	UCIP	Culvert	Crossing	DS_ID:20271 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 3.5-foot by 4-foot reinforced concrete box drainage culvert through the levee, 16.5 feet below the crown. Slide gate and corrugated metal riser on the waterside (WS) slope. Some concrete still visible in ditch at landside (LS) toe. (Culvert abandoned and grouted in 2004 under Permit No. 17861, 2004 - Froh Farms, Inc.). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 35.68)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
1190	35.26	35.26	Revetment	Rock	Water Side	Proposed rock revetted by USCE, 198. Unit No. 35, Site 127.9. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1192	35.32	35.32	Revetment	Rock	Water Side	Bank rock-revetted by USCE, 1973. Unit No. 22, Site 128.0. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1194	35.32	35.32	Structure	Pump Station	Land Side	Pump station outlet at the landside levee toe and valve at the levee crest near the landside hinge point. Probable penetration to LS structures and pipes. Power poles located within 15 feet of the landside toe. Entry Last Updated : 2/12/2021	USACEPI 12632		
378	35.34	35.34	Ramp	Ramp	Water Side	Ramp on both slopes (App. No. 9362-Froh) Entry Last Updated : 2/11/2021	LEVEELOG 9362		
1195	35.34	35.34	Ramp	Ramp	Land Side	Ramp on both slopes (App. No. 9362-Froh) Entry Last Updated : 6/27/2017	GEILEVEELOG 9362		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1253	35.35	35.35	Structure	Pole - Utility	Land Side	Power pole at LS toe Entry Last Updated : 2/12/2021	LEVEELOG		
1201	35.38	35.38	Ramp	Ramp	Water Side	Fill access ramp from waterside toe. Entry Last Updated : 2/12/2021	USACEPI		
1196	35.39	35.39	Revetment	Cobble	Water Side	Levee setback and bank cobble-revetted by USCE, 1966. Unit No. 8, Site 128.2. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1199	35.41	35.41	Gate	Metal	Water Side	Pipe gate with cross fence on waterward slope (Key AMK-10) Entry Last Updated : 6/27/2017	GEILEVEELOG		
1244	35.42	35.42	Structure	Pole - Utility	Land Side	Power pole near LS toe. Entry Last Updated : 12/29/2020	LEVEELOG		
1242	35.42	35.42	Structure	Pole - Utility	Land Side	Power drop pole. Entry Last Updated : 12/29/2020	LEVEELOG		
1198	35.42	35.42	UCIP	Pipe	Crossing	DS_ID:20306 EP_NO: 12632 Crossing Status: Found FIELD_STRUCT_DESC: 18-inch steel irrigation pipe through the levee, 6 feet below the crown. Pump and motor on pile platform on the waterside (WS) approximately 300 feet downstream from the pipe crossing, an ait vent next to it. Butterfly valve in covered corrugated metal riser on WS shoulder, utility box at WS toe. Siphon breaker inside a 12-inch corrugated metal riser unit on the landside (LS) shoulder. 55-inch corrugated metal standpipe near the LS toe. (Permit No. 12632, 1979 - J. Peter Steidlmayer, Secondary Permit No. 12632-A, 2011 - J. Peter Steidlmayer). [Additional Reference(s): DWR Levee Log, 1980]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12632		
1200	35.44	35.44	Structure	Gate Valve	Land Side	Valve located at the levee crest near the landside hinge point. Pump station outlet pipe on the landside but greater than 15 feet from the toe. Entry Last Updated : 2/11/2021	USACEPI 14662		
1203	35.52	35.52	Ramp	Ramp	Water Side	Ramp on the waterward slope (App. 9364- Steidlmayer) Entry Last Updated : 6/27/2017	GEILEVEELOG 9364		
1223	35.55	35.55	Structure	Pressure Breaker	Land Side	36 inch CMP with siphon pressure breaker at LS of crown Entry Last Updated : 8/9/2017	LEVEELOG		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

1205	35.56	35.56	UCIP	Pipe	Crossing	DS_ID:20273 EP_NO: 9364A Crossing Status: Indicator Found FIELD_STRUCT_DESC: 3 of 4: 18-inch steel irrigation pipe through the levee, 16 feet below the crown. Metal cutoff wall. Gate valve on the waterside (WS) bank. Siphon breaker in a 24-inch corrugated metal riser unit on the landside (LS) shoulder. (Automatic Board Order (ABO) issued as Permit No. 9364-A, 1974 - Alice Steidlmayer). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 36.04). USACE As-Built Drawing No. 50-04-5011, Page 10, STA 55+90, Sheet 5011/10.1, 29 April 1976]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9364A
------	-------	-------	------	------	----------	---	----------------------

1204	35.56	35.56	UCIP	Conduit	Crossing	DS_ID:20398 EP_NO: 9364 Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 4 of 4: 1.25-inch electrical conduit of an unknown material through the levee, 3 feet below the crown. (Automatic Board Order (ABO) issued as Permit No. 9364-A, 1974 - Alice Steidlmayer). Entry Last Updated : 4/17/2021	UCIPAPR2021 9364
------	-------	-------	------	---------	----------	--	---------------------

1217	35.60	35.60	Structure	Pipe Section	Water Side	One inch vertical pipe 12 feet tall at WS toe. Entry Last Updated : 12/29/2020	LEVEELOG
------	-------	-------	-----------	--------------	------------	---	----------

277	35.60	35.60	Fence	Post & Cable	Water Side	Metal post and wire fence down both slopes. Entry Last Updated : 2/11/2021	LEVEELOG
-----	-------	-------	-------	--------------	------------	---	----------

1206	35.60	35.60	Fence	Post & Cable	Land Side	Metal post and wire fence down both slopes. Entry Last Updated : 2/11/2021	USACEPI
------	-------	-------	-------	--------------	-----------	---	---------

1210	35.67	35.67	Mark	Bench Mark	Land Side	United States Army Corps of Engineers bench mark on landward shoulder. Entry Last Updated : 12/29/2020	GEILEVEELOG
------	-------	-------	------	------------	-----------	---	-------------

1214	35.69	35.69	Ramp	Ramp	Land Side	Ramp on the landward slope. Entry Last Updated : 6/27/2017	GEILEVEELOG
------	-------	-------	------	------	-----------	---	-------------

306	35.97	35.97	Fence	Chain Link	Water Side	Cross fence, pipe gate (2029) (App. No. 9361-Tuttle) Entry Last Updated : 2/11/2021	LEVEELOG 9361
-----	-------	-------	-------	------------	------------	--	------------------

309	35.97	35.97	Fence	Chain Link	Land Side	Cross fence, pipe gate (2029) (App. No. 9361-Tuttle) Entry Last Updated : 2/11/2021	LEVEELOG 9361
-----	-------	-------	-------	------------	-----------	--	------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1218	35.97	35.97	Gate	Metal	Crown	Cross fence, pipe gate (2029) (App. No. 9361-Tuttle) Entry Last Updated : 6/27/2017	GEILEVEELOG 9361		
1219	36.02	36.02	Structure	Walkway	Water Side	Wooden walkway and valve at the waterside toe and slope. Entry Last Updated : 2/11/2021	USACEPI		
1228	36.15	36.15	UCIP	Pipe	Water Side	DS_ID:20345 EP_NO: 9374 Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 3 of 3: 24-inch concrete encased steel drainage pipe through the levee, 17 feet below the crown. Slide gate on concrete headwall on waterside (WS) end. Walkway to control gate and gate valve on landside (LS) end. (24-inch pipe [HLM 36.61] authorized under Automatic Board Order (ABO) issued as Permit No. 9374, 1974 - Richard H. Moore). [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 36.61)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9374		
380	36.18	36.18	Ramp	Ramp	Water Side	Ramp on both slopes (App. No. 9374-Moore) Entry Last Updated : 2/11/2021	LEVEELOG 9374		
1230	36.18	36.18	Ramp	Ramp	Land Side	Ramp on both slopes (App. No. 9374-Moore) Entry Last Updated : 6/27/2017	GEILEVEELOG 9374		
1233	36.22	36.22	Fence	Metal	Land Side	Fence along the landward toe. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1229	36.22	36.40	Revetment	Cobble	Water Side	Levee reconstructed by USCE, 1955. Slope cobble-revetted. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1524	36.23	36.23	Structure	Pole - Utility	Land Side	Power pole within 15 feet of LS toe. Entry Last Updated : 12/29/2020	LEVEELOG		
1234	36.23	36.23	Aerial	High Voltage	Crossing	Power drop for pump Entry Last Updated : 12/29/2020	LEVEELOG		
1522	36.24	36.24	Structure	Building	Water Side	Pump house on WS slope Entry Last Updated : 2/12/2021	LEVEELOG		
1521	36.24	36.24	Structure	Pole - Utility	Water Side	Power drop on WS slope. Entry Last Updated : 12/29/2020	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1259	36.24	36.24	Structure	Boat Ramp	Water Side	Launch ramp for pump on WS slope and concrete anchor on WS shoulder Entry Last Updated : 2/12/2021	LEVEELOG		
1237	36.24	36.24	UCIP	Pipe	Crossing	DS_ID:20274 EP_NO: 9374 Crossing Status: Found FIELD_STRUCT_DESC: 4 of 4: 24-inch corrugated metal irrigation pipe through the levee, 15.5 feet below the crown. Two corrugated metal cutoff walls. Slide gate in a 36-inch corrugated metal riser unit on the waterside (WS) slope. Pump house with no connection on the WS bank. 12-inch steel pipe with steel plate over end at WS toe (likely pump connection point). 6-foot diameter concrete riser on landside (LS) toe. Skid rails mounted on wood piling on the WS slope. Department of Water Resources B.M. SR 47 on top of concrete anchor post on the WS shoulder. Power pole and meter box on the WS shoulder. Switch panel in metal house on the WS slope. Concrete standpipe on the LS. Overhead power line crosses the levee to service pole. (Automatic Board Order (ABO) issued as Permit No. 9374, 1974 - Richard H. Moore). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9374		
1238	36.25	36.25	UCIP	Pipe	Crossing	DS_ID:20420 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 18-inch irrigation pipe of an unknown material through the levee, 15.5 feet below the crown. [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 36.71)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
1520	36.27	36.27	Structure	Pole - Utility	Land Side	Power pole at LS toe. Entry Last Updated : 2/12/2021	LEVEELOG		
1247	36.32	36.32	Gate	Metal	Crown	Cross fence, panel gate (App. 9374- Moore) Entry Last Updated : 6/27/2017	GEILEVEELOG 9374		
1252	36.32	36.32	Gate	Metal	Crown	Cross fence, metal drive gate (App. 9359-Garofalo) Entry Last Updated : 6/27/2017	GEILEVEELOG 9359		
1232	36.33	36.33	Structure	Standpipe	Land Side	12 inch diameter vertical PVC pipe located about 10 feet from the landside levee toe. Entry Last Updated : 2/12/2021	USACEPI		
1245	36.35	36.35	Fence	Metal	Land Side	Fence along the landside toe. Entry Last Updated : 2/11/2021	USACEPI		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1519	36.39	36.39	Structure	Pole - Utility	Land Side	Power pole at LS toe. Entry Last Updated : 1/4/2021	LEEVELOG		
384	36.43	36.43	Ramp	Ramp	Water Side	Ramp on both slopes (App. No. 9359-Garofalo) on landward ramp. Entry Last Updated : 2/11/2021	Pipe gate	LEEVELOG 9359	
387	36.43	36.43	Ramp	Ramp	Land Side	Ramp on both slopes (App. No. 9359-Garofalo) on landward ramp. Entry Last Updated : 2/11/2021	Pipe gate	LEEVELOG 9359	
1514	36.44	36.44	Structure	Pole - Utility	Land Side	Power pole at LS toe. Entry Last Updated : 1/4/2021	LEEVELOG		
1510	36.50	36.50	Miscellaneous	Landscaping	Land Side	Vegetation wood post etc at LS toe. Entry Last Updated : 1/4/2021	LEEVELOG		
1243	36.58	36.58	Ramp	Ramp	Water Side	Fill access ramp from the waterside toe. Entry Last Updated : 2/12/2021	USACEPI		
278	36.61	36.61	Fence	Post & Cable	Land Side	Wood post and wire fence on both levee slopes. Entry Last Updated : 2/11/2021	LEEVELOG		
1258	36.61	36.61	Fence	Post & Cable	Water Side	Wood post and wire fence on both levee slopes. Entry Last Updated : 2/11/2021	USACEPI		
1261	36.62	36.69	Ditches	Unlined	Land Side	Unlined agricultural ditch 10 feet wide at the landside levee toe. Entry Last Updated : 2/12/2021	USACEPI		
1262	36.71	36.71	Gate	Metal	Crossing	Cross Fence, Panel gate (App. No. 9344-Steidlmayer) Entry Last Updated : 6/27/2017	GEILEVEELOG 9344		
1272	36.75	37.04	Ditches	Unlined	Land Side	Unlined agricultural ditch 10 feet wide at the landside levee toe. Entry Last Updated : 2/12/2021	USACEPI		
1264	36.89	36.89	Ramp	Ramp	Land Side	Fill access ramp from landside toe. Entry Last Updated : 2/12/2021	USACEPI		
1456	36.89	36.89	Structure	Gate Valve	Land Side	Diversion structure in ditch at LS toe. Entry Last Updated : 1/4/2021	LEEVELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1446	36.94	36.94	Structure	Pole - Utility	Land Side	Power drop pole at LS toe. Entry Last Updated : 1/4/2021	LEVEELOG		
1268	36.94	36.94	Revetment	Rock	Water Side	Proposed rock revetted by USCE, 198. Unit No. 35, Site 130.5. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1270	36.96	36.96	Structure	Gate Valve	Land Side	Pump station outlet vault discharges into a ditch on the landside toe. Entry Last Updated : 2/12/2021	USACEPI 2895		
1444	36.99	36.99	Structure	Pole - Utility	Land Side	Power pole at LS toe. Entry Last Updated : 1/4/2021	LEVEELOG		
1273	37.05	37.05	UCIP	Conduit	Crossing	DS_ID:20413 EP_NO: 18300 Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 2: 1-inch electrical conduit of an unknown material through the levee, 2 feet below the crown. Pump on platform supported by four 8-inch steel pilings on the waterside (WS) berm. (Permit No. 18300, 2007 - Mark Steidlmayer). Entry Last Updated : 4/17/2021	UCIPAPR2021 18300		
1274	37.05	37.05	UCIP	Pipe	Crossing	DS_ID:20325 EP_NO: 18300 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 24-inch steel irrigation pipe through the levee, 2.5 feet below the crown. Siphon breaker inside an 18-inch corrugated metal riser unit on the landside (LS) shoulder. 9-foot by 10-foot concrete distribution box at the LS toe. Pump on platform supported by four 8-inch steel pilings on the waterside (WS) berm. (Permit No. 18300, 2007 - Mark Steidlmayer). Entry Last Updated : 4/17/2021	UCIPAPR2021 18300		
1439	37.05	37.05	Structure	Pole - Utility	Water Side	Power pole at WS toe. Entry Last Updated : 1/4/2021	LEVEELOG		
1438	37.06	37.06	Ramp	Ramp	Water Side	Ramp on WS slope. Entry Last Updated : 1/4/2021	LEVEELOG		
279	37.10	37.10	Fence	Chain Link	Land Side	Cross fence on both slopes. Entry Last Updated : 2/11/2021	LEVEELOG 9344		
1276	37.10	37.10	Fence	Chain Link	Water Side	Cross fence on both slopes. Entry Last Updated : 2/11/2021	GEILEVEELOG 9344		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
205	37.12	37.12	Ramp	Ramp	Water Side	Ramp on both slopes (App. No. 9344-Steidlmayer) Entry Last Updated : 2/11/2021	LEEVELOG 9344		
1277	37.12	37.12	Ramp	Ramp	Land Side	Ramp on both slopes (App. No. 9344-Steidlmayer) Entry Last Updated : 6/27/2017	GEILEVEELOG 9344		
1278	37.12	37.12	Revetment	Rock	Water Side	Sparse revetment along lower 8 feet of bank. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1280	37.19	37.19	UCIP	Pipe	Crossing	DS_ID:20275 EP_NO: 9344 Crossing Status: Found FIELD_STRUCT_DESC: 30-inch by 30-inch reinforced concrete box irrigation culvert through the levee, 19 feet below the crown. Slide gate in 6-foot by 8-foot concrete surge box at the toe of the waterside (WS) slope. Pump in pump house on the WS berm. Concrete distribution box on the landside (LS). (Reinforced concrete conduit, and pumping pit, for irrigation purposes authorized under Permit No. 638, 1935 - Steidlmayer Brothers. 30-inch square concrete culvert also authorized under Automatic Board Order (ABO) issued as Permit No. 9344, 1974 - George E. Steidlmayer). [Additional Reference(s): DWR Levee Log, 2006 (HLM 37.67). USACE Sacramento O&M Manual 131, May 1960 (HLM 37.67, listed as 30-inch square concrete culvert with gate and pumphouse on waterside)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9344		
1437	37.20	37.20	Structure	Pole - Utility	Water Side	Power drop pole for pump. Entry Last Updated : 1/4/2021	LEEVELOG		
1281	37.20	37.20	Aerial	High Voltage	Crossing	Overhead power line crosses the levee, pole on the waterward shoulder. (App. No. 9352-PG&E) Entry Last Updated : 2/12/2021	GEILEVEELOG 9532		
1433	37.21	37.21	Structure	Pole - Utility	Land Side	Power drop pole at LS toe. Entry Last Updated : 1/4/2021	LEEVELOG		
1284	37.21	37.21	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1285	37.22	37.26	Revetment	Cobble	Water Side	Bank rock-revetted by USCE, 1971, Unit No. 17, Site 130.7. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1286	37.31	37.31	Fence	Barbed Wire	Land Side	Metal post and wire fence up landside slope. Entry Last Updated : 2/11/2021	USACEPI		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1422	37.32	37.32	Structure	Pole - Utility	Land Side	Power pole at LS toe. Entry Last Updated : 1/4/2021	LEVEELOG		
312	37.38	37.38	Fence	Barbed Wire	Land Side	Access gate at crown, fence on both slopes. Entry Last Updated : 2/11/2021	LEVEELOG		
1289	37.38	37.38	Gate	Metal	Crown	Access gate at crown, fence on both slopes. Entry Last Updated : 2/11/2021	USACEPI		
1290	37.42	37.42	Ramp	Ramp	Land Side	Fill access ramp on the landward slope. Entry Last Updated : 2/11/2021	GEILEVEELOG 9345		
283	37.43	37.43	Fence	Chain Link	Land Side	Cross fence (App. 9345-SRWSLD) on both slopes. Entry Last Updated : 2/11/2021	LEVEELOG 9345		
1293	37.43	37.43	Fence	Chain Link	Water Side	Cross fence (App. 9345-SRWSLD) on both slopes. Entry Last Updated : 6/27/2017	GEILEVEELOG 9345		
1294	37.45	37.45	Gate	Metal	Crown	Cross fence, panel gate (App. 9356- Propfe) Entry Last Updated : 6/27/2017	GEILEVEELOG 9356		
120	37.46	37.46	Structure	Pole - Utility	Land Side	Power drop pole at the landside toe. Entry Last Updated : 1/4/2021	LEVEELOG 6644		
121	37.47	37.47	Structure	Pole - Utility	Land Side	Power drop pole at the landside toe. Entry Last Updated : 1/4/2021	LEVEELOG 6644		
1297	37.47	37.47	UCIP	Pipe	Crossing	DS_ID:20307 EP_NO: 1734 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel drainage pipe through the levee, 1 foot below the crown. One metal cutoff wall. Vertical pumping unit in drainage ditch at the landside (LS) toe. Siphon breaker on the waterside (WS) slope. (Permit No. 1734, 1953 - Davis Ranches). [Additional Reference(s): DWR Levee Log, 1980. USACE Sacramento O&M Manual 131, May 1960 (HLM 37.95)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1734		
1298	37.47	37.47	Aerial	High Voltage	Crossing	Overhead power line between drop poles. Entry Last Updated : 1/4/2021	GEILEVEELOG 6644		
1412	37.52	37.52	Ramp	Ramp	Land Side	Ramp down LS slope to toe Entry Last Updated : 2/12/2021	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1301	37.66	37.66	Structure	Pump Station	Water Side	Old pump station at the waterside slope, including a wooden walkway. 12 inch diameter concrete standpipe at the landside levee toe and small concrete block. Entry Last Updated : 2/11/2021	USACEPI 5310		
1304	37.74	37.74	Ditches	Unlined	Land Side	Small agricultural ditch 4 feet wide and 12 inches deep located about 6 feet from the landside levee toe. Entry Last Updated : 2/11/2021	USACEPI		
1302	37.80	37.81	Fence	Barbed Wire	Water Side	Wire fence along toe of the waterside slope. Entry Last Updated : 2/11/2021	USACEPI		
1309	37.83	38.40	Ditches	Lined	Land Side	Concrete-lined irrigation ditch along the landward side, 5-12 feet from toe. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1310	37.85	37.85	Ramp	Ramp	Water Side	Ramp on waterward slope (App. No. 9356-Propfe) Entry Last Updated : 6/27/2017	GEILEVEELOG 9356		
1311	37.87	37.87	Ramp	Ramp	Land Side	Ramp on the landward slope (App. No. 9356-Propfe) Entry Last Updated : 6/27/2017	GEILEVEELOG 9356		
1308	37.89	37.91	Revetment	Cobble	Water Side	Levee reconstructed, bank cobble-revetted. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1313	38.24	38.24	Mark	Marker	Land Side	United States Army Corps of Engineers paddle marker on landward shoulder. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1314	38.25	38.25	Revetment	Rock	Water Side	Levee reconstructed, bank rock revetted. Berm 30 feet wide (United States Army Corps of Engineers, 1962) Entry Last Updated : 6/27/2017	GEILEVEELOG		
1318	38.40	38.40	Gate	Metal	Crown	Pipe gate with cable cross fence on waterward slope with cable at waterward toe (App. No. 9356-Propfe) Entry Last Updated : 6/27/2017	GEILEVEELOG 9356		
1315	38.40	38.40	UCIP	Culvert	Crossing	DS_ID:20346 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 2: 3-foot by 4-foot reinforced concrete box drainage culvert through the levee, 21 feet below the crown. [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 38.89)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

1316	38.41	38.41	UCIP	Pipe	Crossing	DS_ID:20277 EP_NO: 9356 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 5: 16-inch concrete encased steel irrigation pipe through the levee, 20 feet below the crown. Two concrete walls. Slant pump mounted on channel iron supports the waterside (WS) bank. Slide gate in 60-inch corrugated metal riser unit on the WS slope. Flap gate mounted in a concrete distribution box on the landside (LS). Water meter in 48-inch corrugated metal riser unit on the WS berm. (Automatic Board Order (ABO) issued as Permit No. 9356, 1974 - Annie D. Propfe). (Pipe installed by the United States Army Corps of Engineers, 1962). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9356
------	-------	-------	------	------	----------	---	---------------------

1317	38.41	38.41	UCIP	Culvert	Crossing	DS_ID:20399 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 2 of 2: 3-foot by 4-foot reinforced concrete box drainage culvert through the levee, 21 feet below the crown. [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 38.89)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
------	-------	-------	------	---------	----------	---	-------------

1322	38.45	38.45	Ramp	Ramp	Water Side	Ramp on the waterward slope (App. 9356-Propfe) Entry Last Updated : 6/27/2017	GEILEVEELOG 9356
------	-------	-------	------	------	------------	--	---------------------

1321	38.46	38.46	Structure	Sign	Water Side	Sign on the waterside slope crest associated with a gas pipeline crossing the levee. Entry Last Updated : 2/11/2021	USACEPI 4383A 6270
------	-------	-------	-----------	------	------------	--	--------------------------

1320	38.46	38.46	UCIP	Pipe	Crossing	DS_ID:20322 EP_NO: 4383A Crossing Status: Found FIELD_STRUCT_DESC: 8.625-inch gas pipeline of an unknown material through the levee, 3.5 feet below the crown. Concrete cutoff wall. Gas line markers on landside (LS) toe and waterside (WS) shoulder. Pipe crosses channel. (8-5/8-inch line authorized under Permit No. 4383-A, 1963 - PG&E). [Additional Reference(s): DWR Levee Log, 2006 (HLM 38.97)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 4383A
------	-------	-------	------	------	----------	---	----------------------

1325	38.54	38.54	Ramp	Ramp	Land Side	Ramp on the landward slope to access road (App. No. 9345- SRWSLD) Sycamore combination lock on access road 437-2400. Entry Last Updated : 6/27/2017	GEILEVEELOG 9345
------	-------	-------	------	------	-----------	--	---------------------

1328	38.62	38.62	Ramp	Ramp	Land Side	Ramp on the landward slope (App. 9356- Propfe) Entry Last Updated : 6/27/2017	GEILEVEELOG 9356
------	-------	-------	------	------	-----------	--	---------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

1332	38.72	38.72	UCIP	Culvert	Crossing	DS_ID:20347 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 2 of 2: 6-foot by 6-foot reinforced concrete box irrigation culvert through the levee, 30 feet below the crown. [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 39.20)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
------	-------	-------	------	---------	----------	---	-------------

1331	38.72	38.72	UCIP	Culvert	Crossing	DS_ID:20400 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 2: 6-foot by 6-foot reinforced concrete box irrigation culvert through the levee, 30 feet below the crown. [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 39.20)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
------	-------	-------	------	---------	----------	---	-------------

1333	38.72	38.72	UCIP	Conduit	Crossing	DS_ID:22964 EP_NO: 9356 Crossing Status: Found FIELD_STRUCT_DESC: 3-inch galvanized steel electrical conduit through the levee, at an unknown depth. Provides power for a pumping plant on the waterside (WS) slope. Entry Last Updated : 4/17/2021	UCIPAPR2021 9356
------	-------	-------	------	---------	----------	---	-------------------------

1334	38.72	38.72	UCIP	Pipe	Crossing	DS_ID:20313 EP_NO: 2574 Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 2: 30-inch irrigation pipe of an unknown material through the levee, 3 feet below the crown. (Permit No. 2574, 1957 - O. P. Davis). Entry Last Updated : 4/17/2021	UCIPAPR2021 2574
------	-------	-------	------	------	----------	---	-------------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

1335	38.72	38.72	UCIP	Pipe	Crossing	DS_ID:20278 EP_NO: 9356 Crossing Status: Found FIELD_STRUCT_DESC: 30-inch steel irrigation pipe through the levee, 10 feet below the crown. Two corrugated metal cutoff walls. Two slant pumps mounted on a steel structure on the waterside (WS) bank. Water meters in two 48-inch corrugated metal riser units on the WS berm. Steel walkway to pumps. Siphon breakers in 24-inch steel risers on the landside (LS) slope. Flap gates on the LS end. Slide gates at metal walkway on LS toe. Concrete headwall on and grouted spillway at the LS toe. Large irrigation ditch by the United States Army Corps of Engineers, 1962. (Two 30-inch pipes authorized under Permit No. 2574 (Davis Ranches) and 2574-A, 1957 - Olive Percy Davis Trust Et Al. Original Permit No. 2574 authorizes 30-inch and 24-inch pipes. Two 30-inch pipes also authorized under Automatic Board Order (ABO) issued as Permit No. 9356, 1974 - Annie D. Propfe). [Additional Reference(s): DWR Levee Log, 2006 (HLM 39.23)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9356
------	-------	-------	------	------	----------	--	---------------------

1336	38.73	38.73	UCIP	Pipe	Crossing	DS_ID:20401 EP_NO: 9356 Crossing Status: Found FIELD_STRUCT_DESC: 30-inch steel irrigation pipe through the levee, 10 feet below the crown. Two corrugated metal cutoff walls. Two slant pumps mounted on a steel structure on the waterside (WS) bank. Water meters inside two 48-inch corrugated metal riser units on the WS berm. Steel walkway to pumps. Siphon breakers inside 24-inch steel riser units on the landside (LS) slope. Flap gates on the LS end. Concrete headwall on and grouted spillway at the LS toe. Large irrigation ditch built by the United States Army Corps of Engineers in 1962. (Two 30-inch pipes authorized under Permit No. 2574 (Davis Ranches) and 2574-A, 1957 - Olive Percy Davis Trust Et Al. Original Permit No. 2574 authorizes 30-inch and 24-inch pipes. Two 30-inch pipes also authorized under Automatic Board Order (ABO) issued as Permit No. 9356, 1974 - Annie D. Propfe). [Additional Reference(s): DWR Levee Log, 2006 (HLM 39.23)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9356
------	-------	-------	------	------	----------	---	---------------------

1338	38.73	38.73	UCIP	Pipe	Crossing	DS_ID:20405 EP_NO: 2574 Crossing Status: Not Found FIELD_STRUCT_DESC: 2 of 2: 24-inch irrigation pipe of an unknown material through the levee, 3 feet below the crown. (Permit No. 2574, 1957 - O. P. Davis). Entry Last Updated : 4/17/2021	UCIPAPR2021 2574
------	-------	-------	------	------	----------	---	---------------------

286	38.74	38.74	Fence	Chain Link	Land Side	Cross fence, metal drive gate (App. 9356-Propfe) Entry Last Updated : 2/11/2021	LEVEELOG 9356
-----	-------	-------	-------	------------	-----------	--	------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1339	38.74	38.74	Fence	Chain Link	Water Side	Cross fence, metal drive gate (App. 9356-Propfe) Entry Last Updated : 6/27/2017	GEILEVEELOG 9356		
1340	38.80	38.80	Ramp	Ramp	Land Side	Ramp on the landward slope (App. No. 9345-SRWSLD) Graveled access road to Highway 20. Entry Last Updated : 2/12/2021	GEILEVEELOG 9345		
1372	39.06	39.46	Revetment	Cobble	Water Side	Bank rock-revetted along lower 8 feet. Entry Last Updated : 7/27/2017	GEILEVEELOG		
1345	39.06	39.18	Revetment	Cobble	Water Side	Bank rock-revetted by USCE, 1971. Unit No. 17, Site 132.7. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1347	39.13	39.13	Ramp	Ramp	Water Side	Fill access ramp from the waterside slope toe. Entry Last Updated : 2/12/2021	GEILEVEELOG		
1348	39.18	39.18	UCIP	Pipe	Crossing	DS_ID:20425 EP_NO: 13871 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 18-inch coated steel irrigation pipe through the levee, 24.5 feet below the crown. Slide gate inside steel riser unit at pump platform on waterside (WS) toe. (Permit No. 13781, 1985 - Willis David Hupp). Entry Last Updated : 4/17/2021	UCIPAPR2021 13871		
1349	39.18	39.18	UCIP	Pipe	Crossing	DS_ID:20402 EP_NO: 9356 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *REMOVED* 4 of 5: 16-inch irrigation pipe of an unknown material through the levee, 23 feet below the crown. Gate valve on waterside (WS) end. Empties into downstream tunnel on WS through a concrete wall. Tunnel has a 30-inch slide gate. Concrete pipe supports remain at rivers edge. (Automatic Board Order (ABO) issued as Permit No. 9356, 1974 - Annie D. Propfe, listed as a 12-inch pipe). (Removed under Permit No. 3278-A, 1977 - Davis Ranches). [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 39.68), listed as a 12-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9356		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

1352	39.18	39.18	UCIP	Pipe	Crossing	DS_ID:20315 EP_NO: 13871 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2 of 2: 36-inch coated steel irrigation pipe through the levee, 24.5 feet below the crown. Pipe discharges into a 3-foot by 6-foot tunnel at the waterside (WS) toe. 36-inch steel riser unit with slide gate on WS toe. (Permit No. 3278, 1960 - Olive Percy Davis). (Replaced 30-inch pipe installed under Permit No. 3278-A, 1977 - Davis Ranches). Entry Last Updated : 4/17/2021	UCIPAPR2021 13871
------	-------	-------	------	------	----------	--	----------------------

1353	39.18	39.18	UCIP	Culvert	Crossing	DS_ID:20279 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 3-foot by 6-foot reinforced concrete box irrigation tunnel through the levee, 27.5 feet below the crown. (Tunnels installed in 1916, but mentioned in Permit No. 3278, 1960 - Olive Percy Daris). Pipes tie into tunnels at standpipes on the waterside (WS) toe. [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021
------	-------	-------	------	---------	----------	---	-------------

1350	39.18	39.18	UCIP	Pipe	Crossing	DS_ID:20348 EP_NO: 9356 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *REMOVED* 6 of 6: 16-inch irrigation pipe of an unknown material through the levee, 23 feet below the crown. Gate valve on the waterside (WS). Empties into downstream tunnel on WS through a concrete wall. Tunnel has a 30-inch slide gate. Remnants of concrete pipe supports on rivers edge. (Automatic Board Order (ABO) issued as Permit No. 9356, 1974 - Annie D. Propfe, listed as a 12-inch pipe). (Removed under Permit No. 3278-A, 1977 - Davis Ranches). [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 39.68), listed as a 12-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9356
------	-------	-------	------	------	----------	--	---------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

1351	39.18	39.18	UCIP	Pipe	Crossing	DS_ID:20349 EP_NO: 9356 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *REMOVED* 5 of 5: 18-inch irrigation pipe of an unknown material through the levee, 23 feet below the crown. Gate valve on the waterside (WS). Empties into downstream tunnel on WS through a concrete wall. Tunnel has a 30-inch slide gate. Concrete support structures visible on WS toe at water's edge. (Automatic Board Order (ABO) issued as Permit No. 9356, 1974 - Annie D. Propfe, listed as a 16-inch pipe). (Removed under Permit No. 13871, Year Unknown - Owner Unknown). [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 39.68), listed as a 16-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9356
------	-------	-------	------	------	----------	--	---------------------

1355	39.18	39.18	UCIP	Pipe	Crossing	DS_ID:20350 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *REMOVED* 30-inch irrigation pipe of an unknown material through the levee, 23 feet below the crown. Pump on waterside (WS). Remnants of concrete support structure found at river's edge. (no permit found authorizing 30-inch; removed and replaced by new 36-inch pipe under Permit No. 3278-A, 1977 - Davis Ranches). [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 39.68)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
------	-------	-------	------	------	----------	---	-------------

1356	39.18	39.18	UCIP	Pipe	Crossing	DS_ID:20419 EP_NO: 3278A Crossing Status: Found FIELD_STRUCT_DESC: 36-inch irrigation pipe of an unknown material through the levee, 23 feet below the crown. Slide gate inside standpipe on the waterside (WS) toe at pumping plant. Pump on the WS. Entry Last Updated : 4/17/2021	UCIPAPR2021 3278A
------	-------	-------	------	------	----------	--	----------------------

1354	39.18	39.18	UCIP	Culvert	Crossing	DS_ID:20418 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 3-foot by 6-foot reinforced concrete box irrigation tunnel through the levee, 27.5 feet below the crown. Pipe runs through concrete tunnel. Tunnel installed in 1916. (Mentioned in Permit No. 3278, 1960 - Olive Percy Davis). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021
------	-------	-------	------	---------	----------	---	-------------

1358	39.18	39.18	Aerial	High Voltage	Crossing	Overhead power line for pump crosses the levee, pole and switch panels on the waterward shoulder. (App. NO. 9352-PG&E) Entry Last Updated : 1/4/2021	GEILEVEELOG 9352
------	-------	-------	--------	--------------	----------	---	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
124	39.19	39.19	Structure	Pole - Utility	Water Side	Drop pole on waterside shoulder. Entry Last Updated : 1/4/2021	LEVEELOG 9352		
1359	39.20	39.20	Fence	Metal	Land Side	Fence along landward toe. Entry Last Updated : 6/27/2017	GEILEVEELOG		
127	39.32	39.32	Structure	Pole - Utility	Land Side	Drop pole on landside slope. Entry Last Updated : 1/4/2021	LEVEELOG		
128	39.32	39.32	Aerial	High Voltage	Land Side	Overhead powerline to pump station. Entry Last Updated : 1/4/2021	LEVEELOG		
1364	39.33	39.33	UCIP	Conduit	Crossing	DS_ID:22965 EP_NO: 9341 Crossing Status: Found FIELD_STRUCT_DESC: 2-inch electrical conduit of an unknown material through the levee, at an unknown depth. Provides power for pump on waterside (WS) berm. Entry Last Updated : 4/17/2021	UCIPAPR2021 9341		
1365	39.33	39.33	UCIP	Pipe	Water Side and Land Side	DS_ID:20280 EP_NO: 9341 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch reinforced concrete irrigation pipe through the levee, 21 feet below the crown. Slide gate on the waterside (WS) end in a concrete surge box with flap gates. Pump platform on the WS berm. Pipe discharges into a concrete riser at the toe of the landside (LS) slope. (Automatic Board Order (ABO) issued as Permit No. 9341, 1974 - F. J. Steidlmayer). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 39.82)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9341		
388	39.36	39.36	Ramp	Ramp	Water Side	Ramp on both slopes (App. 9341- Steidlmayer) Entry Last Updated : 2/11/2021	LEVEELOG 9341		
1366	39.36	39.36	Ramp	Ramp	Land Side	Ramp on both slopes (App. 9341- Steidlmayer) Entry Last Updated : 6/27/2017	GEILEVEELOG 9341		
1368	39.36	39.63	Fence	Barbed Wire	Land Side	A metal post and wire fence within 15 feet of the landside levee toe. Entry Last Updated : 2/11/2021	USACEPI		
313	39.47	39.47	Fence	Barbed Wire	Water Side	Cross fence, pipe gate (App. No. 9341-m Steidlmayer) Entry Last Updated : 2/11/2021	LEVEELOG 9341-m		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
314	39.47	39.47	Fence	Barbed Wire	Land Side	Cross fence, pipe gate (App. No. 9341-m Steidlmayer) Entry Last Updated : 2/11/2021	LEVEELOG 9341-m		
1369	39.47	39.47	Gate	Metal	Crown	Cross fence, pipe gate (App. No. 9341-m Steidlmayer) Entry Last Updated : 6/27/2017	GEILEVEELOG 9341-m		
391	39.79	39.79	Ramp	Ramp	Water Side	Ramp on both slopes. Cable gate on landward shoulder ramp (App. No.9353-Kalfsbeek) Entry Last Updated : 2/11/2021	LEVEELOG 9353		
1373	39.79	39.79	Ramp	Ramp	Land Side	Ramp on both slopes. Cable gate on landward shoulder ramp (App. No.9353-Kalfsbeek) Entry Last Updated : 6/27/2017	GEILEVEELOG 9353		
1375	39.80	39.80	UCIP	Pipe	Crossing	DS_ID:20281 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch pipe of an unknown material and type across the levee. High berm. Entry Last Updated : 4/17/2021	UCIPAPR2021		
1377	39.80	39.80	Ditches	Unlined	Land Side	Irrigation ditch 5 to 15 feet from the landside toe. The ditch is 18 inches deep, 4 feet wide and unlined. Entry Last Updated : 2/11/2021	USACEPI		
1379	39.83	39.83	UCIP	Pipe	Crossing	DS_ID:20403 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *REMOVED* 1 of 3: 6-inch steel oil pipeline through the levee, 1 foot below the crown. Pipe is open on both ends. Dilapidated timber walkway on the waterside (WS) berm. (Oil Terminals Co., Cat. IV-A). DWR BM SR 51, 1961, on WS slope. Concrete support block at the landside (LS) toe. [Additional Reference(s): DWR Levee Log, 1980. USACE Sacramento O&M Manual 131, May 1960 (HLM 40.33)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
1380	39.84	39.84	UCIP	Pipe	Crossing	DS_ID:20308 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *REMOVED* 2 of 3: 6-inch steel oil pipeline through the levee, 1 foot below the crown, open on both ends. Dilapidated timber walkway on the waterside (WS) berm. (Oil Terminals Co., Cat. IV-A). DWR BM SR 51, 1961, on waterward slope. Concrete pipe support structure at landside (LS) toe. [Additional Reference(s): DWR Levee Log, 1980. USACE Sacramento O&M Manual 131, May 1960 (HLM 40.33)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

1381	39.84	39.84	UCIP	Pipe	Crossing	DS_ID:20404 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *REMOVED* 3 of 3: 6-inch steel oil pipeline through the levee, 1 foot below the crown. Pipe is open on both ends. Dilapidated timber walkway on the waterside (WS) berm. (Oil Terminals Co., Cat. IV-A). DWR BM SR 51, 1961, on WS slope. Concrete support structure at the landside (LS) toe. [Additional Reference(s): DWR Levee Log, 1980. USACE Sacramento O&M Manual 131, May 1960 (HLM 40.33)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
1387	39.93	39.93	UCIP	Pipe	Crossing	DS_ID:20282 EP_NO: 635 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel irrigation pipe through the levee, 5 feet below the crown. Switch house on the waterside (WS) shoulder. Pump and gate valve on the WS bank. Concrete discharge standpipe on the landside (LS). (For a 14-inch pipe, Permit No. 635, 1935 - Henry F. Schmidt). (Automatic Board Order (ABO) issued as Permit No. 9351, 1974 - W. A. Gerrans). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 40.43)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 635 9352
1388	39.93	39.93	UCIP	Conduit	Crossing	DS_ID:22966 EP_NO: 9352 Crossing Status: Found FIELD_STRUCT_DESC: 1.5-inch galvanized steel electrical conduit through the levee, at an unknown depth. Visible on the waterside (WS) slope. (Permit No. 635, 1935 - Henry F. Schmidt). Entry Last Updated : 4/17/2021	UCIPAPR2021 9352
1389	39.97	39.97	At Grade	Levee	Crown	Section of levee widened to 60 feet by addition to both embankments. Entry Last Updated : 2/11/2021	USACEPI 6302
1391	40.07	40.07	Ramp	Ramp	Water Side	Ramp on the waterward slope (App. 9351- Gerrans) Entry Last Updated : 6/27/2017	GEILEVEELOG 9351
1396	40.36	40.36	UCIP	Pipe	Crossing	DS_ID:20283 EP_NO: 1508 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 4-inch telephone cable of an unknown material through the levee, 4 feet below the crown. Old rusty sign at waterside (WS) toe of levee. (Permit No. 1508, 1950 - PT&T). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1508

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1397	40.36	40.36	UCIP	Conduit	Crossing	DS_ID:20284 EP_NO: 6903 Crossing Status: Indicator Found FIELD_STRUCT_DESC: Telephone cable of an unknown material and diameter through the levee, 2.5 feet below the crown. One concrete cutoff wall. Signs on both the landside (LS) and the waterside (WS) of the levee. (Permit No. 6903, 1970 - PT&T). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021 6903		
1398	40.37	40.37	UCIP	Conduit	Crossing	DS_ID:20310 EP_NO: 13488 Crossing Status: Indicator Found FIELD_STRUCT_DESC: Communications cable of an unknown material and diameter through the levee, 2.5 feet below the crown. Crosses the channel. Signs on both the landside (LS) and the waterside (WS) at the levee toe. (Permit No. 13488, 1982 - PT&T). Entry Last Updated : 4/17/2021	UCIPAPR2021 13488		
1402	40.44	40.44	UCIP	Pipe	Crossing	DS_ID:20285 EP_NO: 12799 Crossing Status: Found FIELD_STRUCT_DESC: 18-inch steel irrigation pipe through the levee, 6.5 feet below the crown. 30-inch corrugated metal standpipe on landside (LS) toe. Pump on the waterside (WS) toe. Vent inside a 12-inch corrugated metal riser unit on the WS shoulder. (Permit No. 12799, 1979 - Bruce Myers). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12799		
1407	40.53	40.53	Ramp	Ramp	Water Side	Ramp on the waterward slope. Low water crossing under bridge. (App. 9351-Gerrans) Entry Last Updated : 6/27/2017	GEILEVEELOG 9351		
287	40.54	40.54	Fence	Chain Link	Land Side	Cross fence, metal drive gate (App. 9345-SRWSLD) Entry Last Updated : 2/11/2021	LEVEELOG 9345		
316	40.54	40.54	Gate	Metal	Crown	Cross fence, metal drive gate (App. 9345-SRWSLD) Entry Last Updated : 2/11/2021	LEVEELOG 9345		
1409	40.54	40.54	Fence	Chain Link	Water Side	Cross fence, metal drive gate (App. 9345-SRWSLD) Entry Last Updated : 6/27/2017	GEILEVEELOG 9345		
1411	40.54	40.54	Structure	Sign	Water Side	Sign post and utility vault at waterside slope crest, associated with a gas pipeline crossing the levee. Entry Last Updated : 2/11/2021	USACEPI 15576 3800		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1415	40.56	40.56	At Grade	Road / Highway	Crossing	State Highway No. 20 crosses the levee, 2 feet below the crown. Vehicular crossing provided, Meridian Bridge (App. 9379-D.O.T.) Entry Last Updated : 6/27/2017	GEILEVEELOG 9379		
1416	40.56	40.56	Ramp	Ramp	Land Side	Fill access ramp from the landside levee toe. Entry Last Updated : 2/12/2021	USACEPI		
1418	40.63	40.63	Aerial	High Voltage	Crossing	High tower power line crosses the levee (App. 9352-PG&E) Entry Last Updated : 2/12/2021	GEILEVEELOG 9351 9352		
1419	40.64	40.64	Ramp	Ramp	Land Side	Paved ramp on the landward slope (App. NO. 9351-Gerrans) Entry Last Updated : 6/27/2017	GEILEVEELOG 9351		
1421	40.66	40.66	Ramp	Ramp	Water Side	Ramp on waterward slope, access under bridge. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1424	40.69	40.69	UCIP	Pipe	Crossing	DS_ID:20318 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 3-inch steel gas pipeline through the levee, 4.0 feet below the crown. Concrete vault and sign on the waterside (WS) shoulder. Entry Last Updated : 4/17/2021	UCIPAPR2021		
1425	40.69	40.69	UCIP	Pipe	Crossing	DS_ID:20286 EP_NO: 767 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 3-inch steel gas line through the levee, 4 feet below the crown. Concrete inspection chamber and sign on the waterside (WS) shoulder. (Gas line is authorized under permit No. 767, 1938 - Pacific Gas & Electric Company [PG&E]). [Additional Reference(s): DWR Levee Log, 2006, HLM 41.18]. Entry Last Updated : 4/17/2021	UCIPAPR2021 767		
1428	40.86	40.86	Revetment	Rock	Water Side	Levee reconstructed by United States Army Corps of Engineers, 1949. Bank rock revetted. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1426	40.88	40.88	Ramp	Ramp	Water Side	Ramp on waterward slope (App. No. 9351-Gerrans) Entry Last Updated : 6/27/2017	GEILEVEELOG 9351		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1429	40.89	40.89	UCIP	Pipe	Crossing	DS_ID:20287 EP_NO: 9351 Crossing Status: Found FIELD_STRUCT_DESC: 30-inch corrugated metal irrigation pipe through the levee, 17.5 feet below the crown. Slide gate on the waterside (WS) end. Discharges into a concrete box at the landside (LS) toe. Small pump discharges into a sump area in front of slide gate at WS toe. (Automatic Board Order (ABO) issued as Permit No. 9351, 1974 - W. A. Gerrans). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 41.39)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9351		
1432	41.04	41.04	Revetment	Rock	Water Side	Proposed rock revetted by USCE, 198. Unit No. 35, Site 134.7. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1430	41.06	41.06	Gate	Metal	Crown	Cross fence, panel gate (App. No. 9351-Gerrans) Entry Last Updated : 6/27/2017	GEILEVEELOG 9351		
1451	41.07	41.07	Fence	Barbed Wire	Land Side	A wire fence along the landside levee crest. Entry Last Updated : 2/11/2021	USACEPI		
1434	41.08	41.08	UCIP	Pipe	Crossing	DS_ID:20288 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 24-inch drainage pipe of an unknown material through the levee, 19 feet below the crown. 6-foot diameter corrugated metal standpipe on the landside (LS) toe. Pump and 24-inch pipe on the LS. Slide gate in corrugated metal riser unit on waterside (WS) slope. Concrete block wall at WS toe for discharge line. (Modified under Permit No. 8587, 1973 - Anthony E. Steidlmaier). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 41.56)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
1436	41.45	41.45	Revetment	Rock	Water Side	Bank rock revetted by USCE, 1976. Unit No. 29, Site 135.0. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1441	41.53	41.53	Revetment	Rock	Water Side	Levee reconstructed, bank rock revetted by United States Army Corps of Engineers, 1966. Berm 30 feet wide. Unit No. 8, Site 135.2. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1443	41.55	41.55	Fence	Chain Link	Land Side	Fence along toe of the landward slope. Entry Last Updated : 6/27/2017	GEILEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
320	41.69	41.69	Fence	Chain Link	Water Side	Cross fence, metal drive gate (App. 9341-Steidlmayer) Entry Last Updated : 2/11/2021	LEVEELOG		
321	41.69	41.69	Fence	Chain Link	Land Side	Cross fence, metal drive gate (App. 9341-Steidlmayer) Entry Last Updated : 2/11/2021	LEVEELOG		
1450	41.69	41.69	Gate	Metal	Crown	Cross fence, metal drive gate (App. 9341-Steidlmayer) Entry Last Updated : 6/27/2017	USACEPI		
1452	41.73	41.73	Revetment	Rock	Water Side	Bank rock revetment by United States Army Corp of Engineers, 1976. Unit No. 29, Site 135.3. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1455	41.75	41.75	Fence	Metal	Land Side	Grazing sheep on the levee Fence along the landward shoulder (App. 6074-Steidlmayer Grazing sheep on the levee) Entry Last Updated : 6/27/2017	GEILEVEELOG 6074		
322	41.78	41.78	Fence	Chain Link	Water Side	Cross fence, panel gate. Fences run down LS and WS slopes, additional gate at WS toe. Entry Last Updated : 2/11/2021	LEVEELOG 9341		
323	41.78	41.78	Fence	Chain Link	Land Side	Cross fence, panel gate. Fences run down LS and WS slopes, additional gate at WS toe. Entry Last Updated : 2/11/2021	LEVEELOG 9341		
1477	41.78	41.78	Gate	Chain Link	Crown	Cross fence, panel gate. Fences run down LS and WS slopes, additional gate at WS toe. Entry Last Updated : 2/11/2021	GEILEVEELOG 9341		
1458	41.82	41.82	Fence	Chain Link	Land Side	Fence crossing levee and extending along the landside levee crest. Entry Last Updated : 2/11/2021	USACEPI		
1460	41.86	41.86	UCIP	Pipe	Crossing	DS_ID:20289 EP_NO: 9341 Crossing Status: Found FIELD_STRUCT_DESC: 30-inch irrigation pipe of an unknown material through the levee, 19.5 feet below the crown. Slide gate in a 36-inch corrugated metal riser unit on the waterside (WS) slope. (Automatic Board Order (ABO) issued as Permit No. 9341, 1974 - F. J. Steidlmayer). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 42.37)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9341		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1464	41.96	41.96	Revetment	Rock	Water Side	Bank rock revetted by USCE, 1976. Unit No. 29, Site 135.3	GEILEVEELOG		
1470	42.06	42.21	Ditches	Unlined	Land Side	An irrigation ditch, 4 feet deep by 10 feet wide, within 15 feet of landside levee toe. (app. No. 9341-Steidlmayer) Entry Last Updated : 1/4/2021	USACEPI 9341		
1473	42.14	42.14	Structure	Gate Valve	Land Side	Gate structure within landside ditch about 10 feet from the landside toe. Entry Last Updated : 2/12/2021	USACEPI		
324	42.14	42.14	Fence	Chain Link	Water Side	Cross fence, panel gate (App. 9341- Steidlmayer) Ramp on the landward slope. Gate with fences running down the LS and WS slopes. Additional gate at WS toe Entry Last Updated : 2/11/2021	LEVEELOG 9341		
325	42.14	42.14	Fence	Chain Link	Land Side	Cross fence, panel gate (App. 9341- Steidlmayer) Ramp on the landward slope. Gate with fences running down the LS and WS slopes. Additional gate at WS toe Entry Last Updated : 2/11/2021	LEVEELOG 9341		
1474	42.14	42.14	Gate	Chain Link	Crown	Cross fence, panel gate (App. 9341- Steidlmayer) Ramp on the landward slope. Gate with fences running down the LS and WS slopes. Additional gate at WS toe Entry Last Updated : 1/4/2021	GEILEVEELOG 9341		
1475	42.16	42.16	Miscellaneous	Landscaping	Land Side	Walnut trees encroach along toe of the landward slope (App. No. 9341-Steidlmayer) Entry Last Updated : 6/27/2017	GEILEVEELOG 9341		
1472	42.20	42.22	Revetment	Cobble	Water Side	Slope and bank rock revetted. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1478	42.46	42.46	UCIP	Pipe	Crossing	DS_ID:20290 EP_NO: 9341 Crossing Status: Found FIELD_STRUCT_DESC: 30-inch corrugated metal irrigation pipe through the levee, 19.5 feet below the crown. Slide gate inside a corrugated metal riser unit on the waterside (WS) slope. Pipe discharges into a concrete distribution box at a canal on the landside (LS) toe. (Automatic Board Order (ABO) issued as Permit No. 9341, 1974 - F. J. Steidlmayer). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 42.98)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9341		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1490	42.48	42.48	Structure	Headwall	Land Side	Concrete flash board diversion structure. Turnout at landward toe in irrigation ditch. Entry Last Updated : 1/4/2021	GEILEVEELOG		
1491	42.65	42.65	Structure	Gate Valve	Land Side	Sluice gate in agricultural ditch, which is within 15 feet of landside levee toe. Entry Last Updated : 2/12/2021	USACEPI		
1480	42.65	42.65	UCIP	Pipe	Crossing	DS_ID:20291 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch plastic pipe of an unknown type through the levee, at an unknown depth. Siphon breaker on the waterside (WS) shoulder. [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
1481	42.69	42.69	Aerial	High Voltage	Crossing	High tower power line crosses the levee. (App. 9352-PG&E) Entry Last Updated : 6/27/2017	GEILEVEELOG 9352		
1493	42.85	42.85	Ramp	Ramp	Water Side	Ramp on the waterward slope. (App. 9341-Steidlmayer) Entry Last Updated : 8/1/2017	USACEPI 9341		
395	43.05	43.05	UCIP	Pipe		DS_ID:25485 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 4-inch polyvinyl chloride (PVC) irrigation pipe through the levee, of an unknown depth below crown. Siphon breaker off landside (LS) shoulder. The pipe irrigates landscape on the waterside of the levee and is not permitted. Pipe found by DWR inspector Zach Jojola during Spring 2017 inspection. Entry Last Updated : 4/17/2021	UCIPAPR2021		
1497	43.15	43.15	Revetment	Rock	Water Side	Proposed rock revetted by United States Army Corps of Engineers, 1980. Unit No. 35, Site 136.7. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1500	43.21	43.26	Fence	Wood	Land Side	Wooden fence at LS toe Entry Last Updated : 1/4/2021	LEVEEINSPECTION		
326	43.25	43.25	Gate	Barbed Wire	Land Side	Hog wire gate and fence along slopes and crown road. Entry Last Updated : 2/11/2021	LEVEELOG		
1499	43.25	43.25	Gate	Barbed Wire	Water Side	Hog wire gate and fence along slopes and crown road. Entry Last Updated : 2/11/2021	USACEPI		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1509	43.31	43.31	Ramp	Ramp	Land Side	Ramp on the landward slope to graveled access ranch road. (App. 9345-SRWSLD) Entry Last Updated : 6/27/2017	GEILEVEELOG 9345		
130	43.43	43.50	Ditches	Unlined	Land Side	Irrigation ditch within landside easement. Entry Last Updated : 1/4/2021	LEVEELOG		
1513	43.46	43.46	Revetment	Cobble	Water Side	Slope and bank cobble revetted, berm 0-20 feet in width. Entry Last Updated : 6/27/2017	GEILEVEELOG		
1508	43.47	43.47	Ramp	Ramp	Water Side	Waterside access ramp. Entry Last Updated : 2/12/2021	USACEPI		
1515	43.50	43.50	UCIP	Culvert	Crossing	DS_ID:20292 EP_NO: 9344 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 3: 4-foot by 5-foot reinforced concrete box irrigation culvert through the levee, 21 feet below the crown. Slide gate inside a concrete surge box at the waterside (WS) toe. Pump in pump house on the WS slope. Steps on the WS slope. Discharges into a concrete box on the landside (LS). Wash in rock on the WS slope, 4 feet in depth from 36-inch overflow pipe from pump. (Automatic Board Order (ABO) issued as Permit No. 9341, 1974 - F. J. Steidlmayer). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 44.05)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9344		
1523	43.50	43.50	Structure	Pump Station	Water Side	Pump station on waterside bank Entry Last Updated : 2/11/2021	USACEPI 5307		
1525	43.65	43.65	Ramp	Ramp	Water Side	Access ramp on the waterside of the levee. (Permit 10778, App. 9345-SRWSLD) Ramp on the landward slope to gravel access ranch road. Entry Last Updated : 8/1/2017	GEILEVEELOG 10778 9345		
134	43.66	44.32	Ditches	Unlined	Land Side	Irrigation ditch within landside easement. Entry Last Updated : 1/4/2021	LEVEELOG		
1528	43.70	43.70	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corps of Engineers, 1976. Unit No. 29, Site 137.1. Entry Last Updated : 6/27/2017	GEILEVEELOG		
135	43.70	43.70	Aerial	High Voltage	Crossing	Overhead power line crosses the levee (App. 5375-PG&E) Entry Last Updated : 1/4/2021	LEVEELOG 5375		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1529	43.70	43.70	Structure	Pole - Utility	Water Side	Power drop for pump at waterside toe. Entry Last Updated : 1/4/2021	GEILEVEELOG 5375		
1530	43.71	43.71	UCIP	Conduit	Crossing	DS_ID:20406 EP_NO: 5307 Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 2: 1.5-inch steel electrical conduit through the levee, 5.3 feet below the crown. Slant pump on the waterside (WS) bank. Siphon breaker inside a 24-inch corrugated metal riser unit on the landside (LS) shoulder. Pipe discharges into a concrete box at the LS toe. (Permit No. 5307, 1966 - George Steidlmayer). Entry Last Updated : 4/17/2021	UCIPAPR2021 5307		
1531	43.71	43.71	UCIP	Pipe	Crossing	DS_ID:20293 EP_NO: 5307 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 24-inch steel irrigation pipe through the levee, 5.3 feet below the crown. Metal cutoff wall. Slant pump on the waterside (WS) bank. Siphon breaker inside a 31-inch corrugated metal riser unit on the landside (LS) shoulder. Discharges into a concrete box at the LS toe. (Permit No. 5307, 1966 - George Steidlmayer). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021 5307		
1539	44.00	44.00	Revetment	Rock	Water Side	Proposed rock revetted by United States Army Corps of Engineers, 1980. Unit No. 35, Site 137.4. Entry Last Updated : 6/27/2017	GEILEVEELOG		
138	44.29	44.29	Ramp	Ramp	Land Side	Ramp on landside and waterside slopes. Entry Last Updated : 1/4/2021	LEVEELOG		
392	44.29	44.29	Ramp	Ramp	Water Side	Ramp on landside and waterside slopes. Entry Last Updated : 2/11/2021	LEVEELOG		
142	44.69	44.69	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/4/2021	LEVEELOG		
137	44.79	45.57	Ditches	Unlined	Land Side	Irrigation ditch within landside easement. Entry Last Updated : 1/4/2021	LEVEELOG		
145	44.90	44.90	Ramp	Ramp	Land Side	Fill ramp on landside slope. Entry Last Updated : 1/4/2021	LEVEELOG		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway						Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River						Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source	
	Start	End					Permits	
402	45.57	45.57	UCIP	Pipe		DS_ID:20294 EP_NO: 9344 Crossing Status: Found FIELD_STRUCT_DESC: 3 of 3: 24-inch steel irrigation pipe through the levee, 5.7 feet below the crown. Pump in pump house on the waterside (WS) bank. Gate valve inside the pump house. Discharges into an irrigation ditch on the landside (LS). (Automatic Board Order (ABO) issued as Permit No. 9344, 1974 - George E. Steidlmayer). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 46.06)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9344	
146	45.57	45.57	Structure	Pole - Utility	Water Side	Power pole on waterside shoulder. Entry Last Updated : 1/4/2021	LEVEELOG	
153	45.57	45.57	Aerial	High Voltage	Crossing	Overhead power line crosses the levee. Entry Last Updated : 1/4/2021	LEVEELOG	
154	45.61	45.61	Ramp	Ramp	Land Side	Fill ramp on landside and waterside slopes. Entry Last Updated : 1/4/2021	LEVEELOG	
394	45.61	45.61	Ramp	Ramp	Water Side	Fill ramp on landside and waterside slopes. Entry Last Updated : 2/11/2021	LEVEELOG	
163	45.68	45.68	Ramp	Ramp	Land Side	Fill ramp on landside slope. Entry Last Updated : 1/4/2021	LEVEELOG	
404	46.01	46.01	UCIP	Pipe		DS_ID:20314 EP_NO: 15763 Crossing Status: Found FIELD_STRUCT_DESC: 4-inch galvanized steel irrigation pipe through the levee, 2 feet below the crown. Irrigation valve approximately 50 feet landward of the landside (LS) toe. Fresno valve on the waterside (WS) shoulder with connection for pump at the WS berm. (Permit No. 15763, 1991 - Randy Salverson). Entry Last Updated : 4/17/2021	UCIPAPR2021 15763	
169	46.21	46.21	Gate	Metal	Crown	District gate across crown. Entry Last Updated : 1/4/2021	LEVEELOG	

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

408	46.23	46.23	UCIP	Pipe		DS_ID:20295 EP_NO: 9350 Crossing Status: Found FIELD_STRUCT_DESC: 18-inch irrigation pipe of an unknown material through the levee, 21 feet below the crown. Gate valve and slant pump on the waterside (WS) bank. Switch board on the WS shoulder. Discharges into a 5-foot by 5-foot concrete distribution box on the landside (LS) toe. (Automatic Board Order (ABO) issued as Permit No. 9350, 1974 - W. H. Halsey). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 46.73)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9350
-----	-------	-------	------	------	--	--	---------------------

166	46.23	46.23	Structure	Pole - Utility	Water Side	Two power drop poles on waterside shoulder. Entry Last Updated : 1/4/2021	LEVEELOG
-----	-------	-------	-----------	----------------	------------	--	----------

170	46.23	46.23	Aerial	High Voltage	Crossing	Overhead powerline crosses over levee. Entry Last Updated : 1/4/2021	LEVEELOG
-----	-------	-------	--------	--------------	----------	---	----------

171	46.30	46.30	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/4/2021	LEVEELOG
-----	-------	-------	------	------	-----------	--	----------

164	46.31	46.31	UCIP	Pipe		DS_ID:20429 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 18-inch irrigation pipe of an unknown material through the levee, 25.5 feet below the crown. (Removed under Permit No. 5551, 1966 - Ramona Davis). [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 46.86)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	--	--	-------------

173	46.32	46.32	Structure	Pole - Utility	Land Side	Power pole within landside easement. Entry Last Updated : 1/4/2021	LEVEELOG
-----	-------	-------	-----------	----------------	-----------	---	----------

174	46.34	46.34	Structure	Pole - Utility	Land Side	Power pole on landside shoulder. Entry Last Updated : 1/4/2021	LEVEELOG
-----	-------	-------	-----------	----------------	-----------	---	----------

177	46.34	46.35	Aerial	High Voltage	Crossing	Overhead powerline crossing over levee. Entry Last Updated : 1/4/2021	LEVEELOG
-----	-------	-------	--------	--------------	----------	--	----------

175	46.35	46.35	Structure	Pole - Utility	Water Side	Power pole on waterside shoulder. Entry Last Updated : 1/4/2021	LEVEELOG
-----	-------	-------	-----------	----------------	------------	--	----------

181	46.35	46.53	Ditches	Unlined	Land Side	Irrigation ditch within landside easement. Entry Last Updated : 1/4/2021	LEVEELOG
-----	-------	-------	---------	---------	-----------	---	----------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

409	46.35	46.35	UCIP	Pipe		DS_ID:20296 EP_NO: 5551 Crossing Status: Found FIELD_STRUCT_DESC: 18-inch steel irrigation pipe through the levee, 3 feet below the crown. Pump mounted on a piling structure on the waterside (WS) bank. Switch box on the WS shoulder. Siphon breaker inside a 30-inch corrugated metal riser unit on the landside (LS) shoulder. Pipe discharges into a concrete box at the LS toe. (Automatic Board Order (ABO) issued as Permit No. 9349, 1974 - Ramona Davis). (Pump and pump platform replaced under Permit No. 5551, 1966 - Ramona Davis). (Fish screen installed under Permit No. 17222, 2000 - A&L Rental and Leasing). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021 5551
-----	-------	-------	------	------	--	--	---------------------

180	46.37	46.37	Ramp	Ramp	Water Side	Ramp on waterside slope. Entry Last Updated : 1/4/2021	LEVEELOG
-----	-------	-------	------	------	------------	---	----------

182	46.43	46.43	Structure	Pole - Utility	Land Side	Power pole at landside toe. Entry Last Updated : 1/4/2021	LEVEELOG
-----	-------	-------	-----------	----------------	-----------	--	----------

188	46.43	47.13	Aerial	High Voltage	Land Side	Overhead power and telephone lines running parallel to levee. Entry Last Updated : 1/5/2021	LEVEELOG
-----	-------	-------	--------	--------------	-----------	--	----------

189	46.50	46.50	Structure	Pole - Utility	Land Side	Power pole at landside toe. Entry Last Updated : 1/4/2021	LEVEELOG
-----	-------	-------	-----------	----------------	-----------	--	----------

410	46.53	46.53	UCIP	Pipe		DS_ID:20297 EP_NO: 7343 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel gas pipeline through the levee, 3 feet below the crown. Cutoff wall, installed in 1971. Signage and shutoff valve on the landside (LS) toe. Large sign and vent on the waterside (WS) shoulder. Continues across channel. (8-inch gas line across channel and both levees is authorized under permit No. 7343, 1971 - PG&E). [Additional Reference(s): DWR Levee Log, 2006, HLM 47.04]. Entry Last Updated : 4/17/2021	UCIPAPR2021 7343
-----	-------	-------	------	------	--	---	---------------------

190	46.53	46.53	Structure	Pole - Utility	Land Side	Power pole at landside toe. Entry Last Updated : 1/4/2021	LEVEELOG
-----	-------	-------	-----------	----------------	-----------	--	----------

192	46.59	46.59	Structure	Pole - Utility	Land Side	Power pole at landside toe. Entry Last Updated : 1/4/2021	LEVEELOG
-----	-------	-------	-----------	----------------	-----------	--	----------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	49.64	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
193	46.61	46.61	Ramp	Ramp	Land Side	Fill ramp on landside slope. Entry Last Updated : 1/4/2021	LEVEELOG		
200	46.63	46.63	Structure	Pole - Utility	Land Side	Power pole at landside toe. Entry Last Updated : 1/4/2021	LEVEELOG		
201	46.67	46.67	Structure	Pole - Utility	Land Side	Abandoned pole within landside easement. Entry Last Updated : 1/5/2021	LEVEELOG		
203	46.68	46.68	Structure	Pole - Utility	Land Side	Telephone pole within landside easement. Entry Last Updated : 1/5/2021	LEVEELOG		
208	46.70	46.70	Structure	Pole - Utility	Land Side	Power pole within landside easement. Entry Last Updated : 1/5/2021	LEVEELOG		
214	46.76	46.76	Structure	Pole - Utility	Land Side	Power pole within landside easement. Entry Last Updated : 1/5/2021	LEVEELOG		
215	46.79	46.79	Structure	Pole - Utility	Land Side	Power pole within landside easement. Entry Last Updated : 1/5/2021	LEVEELOG		
216	46.82	46.82	Structure	Pole - Utility	Land Side	Power pole within landside easement. Entry Last Updated : 1/5/2021	LEVEELOG		
217	46.91	46.91	Structure	Pole - Utility	Land Side	Power pole within landside easement. Entry Last Updated : 1/5/2021	LEVEELOG		
219	46.95	46.95	Structure	Pole - Utility	Land Side	Power pole within landside easement. Entry Last Updated : 1/5/2021	LEVEELOG		
225	46.95	46.95	Ramp	Ramp	Land Side	Fill ramp on landside slope. Entry Last Updated : 1/5/2021	LEVEELOG		
227	47.02	47.02	Structure	Pole - Utility	Land Side	Power pole within landside easement. Entry Last Updated : 1/5/2021	LEVEELOG		
233	47.09	47.09	Structure	Pole - Utility	Land Side	Power pole within landside easement. Entry Last Updated : 1/5/2021	LEVEELOG		
186	47.13	47.13	Structure	Pole - Utility	Land Side	Power pole at landside toe. Entry Last Updated : 1/4/2021	LEVEELOG		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

234	47.15	47.15	Ramp	Ramp	Land Side	Fill ramp on landside slope. Entry Last Updated : 1/5/2021	LEVEELOG
-----	-------	-------	------	------	-----------	---	----------

235	47.15	47.15	Fence	Wood	Land Side	Wood fence perpendicular to the levee on the landside. Entry Last Updated : 1/5/2021	LEVEELOG
-----	-------	-------	-------	------	-----------	---	----------

412	47.16	47.16	UCIP	Pipe		DS_ID:20298 EP_NO: 9347 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1 of 2: 24-inch irrigation pipe of an unknown material through the levee, 25.5 feet below the crown. 14-inch pipe sleeved through 24-inch pipe. Annular space grouted. Pump inside pump house on the landside (LS). Gate valve inside pump house on the LS. (Automatic Board Order (ABO) issued as Permit No. 9347, 1974 - Floremon Orchards). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 47.71)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9347
-----	-------	-------	------	------	--	--	---------------------

242	47.38	47.38	Ramp	Ramp	Land Side	Fill ramp on landside slope. Entry Last Updated : 1/5/2021	LEVEELOG
-----	-------	-------	------	------	-----------	---	----------

414	47.71	47.71	UCIP	Pipe		DS_ID:20309 EP_NO: 9347 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *REMOVED* 2 of 2: 16-inch steel irrigation pipe through the levee, 17.3 feet below the crown. Gate valve on the waterside (WS) end. Pump on the WS bank. Switch box on the WS shoulder. (Automatic Board Order (ABO) issued as Permit No. 9347, 1974 - Floremon Orchards). [Additional Reference(s): DWR Levee Log, 1980. USACE Sacramento O&M Manual 131, May 1960 (HLM 48.23)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9347
-----	-------	-------	------	------	--	--	---------------------

243	47.74	47.77	Ramp	Ramp	Water Side	Two fill ramps on the waterside slope. Entry Last Updated : 1/5/2021	LEVEELOG
-----	-------	-------	------	------	------------	---	----------

244	47.80	47.80	Gate	Metal	Crown	District gate across crown. Entry Last Updated : 1/5/2021	LEVEELOG
-----	-------	-------	------	-------	-------	--	----------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

415	48.10	48.10	UCIP	Pipe		DS_ID:20299 EP_NO: 9343 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 14-inch steel irrigation pipe through the levee, 17.7 feet below the crown. Switch house on the waterside (WS) shoulder. Slant pump and gate valve on the WS bank. Flow meter inside a 14-inch steel standpipe on the landside (LS) toe. Fresno valve inside a 10-inch steel standpipe on the LS toe. Overhead power line crosses the levee. Poles and anchor on the WS slope. (Automatic Board Order (ABO) issued as Permit No. 9343, 1974 - Emile F. Cribari). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 48.64)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9343
-----	-------	-------	------	------	--	--	---------------------

247	48.19	48.19	Ramp	Ramp	Land Side	Fill ramp on landside slope. Entry Last Updated : 1/5/2021	LEEVELOG
-----	-------	-------	------	------	-----------	---	----------

417	48.38	48.38	UCIP	Pipe		DS_ID:20300 EP_NO: 9343 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 24-inch irrigation pipe of an unknown material through the levee, 15.5 feet below the crown. (Pipe measures 12 inches on landside (LS) toe). Slant pump on steel piling structure on the waterside (WS) bank. Butterfly valve at the LS toe. Overhead power line crosses the levee. (Automatic Board Order (ABO) issued as Permit No. 9343, 1974 - Emile F. Cribari). [Additional Reference(s): DWR Levee Log, 2006. USACE Sacramento O&M Manual 131, May 1960 (HLM 48.91)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9343
-----	-------	-------	------	------	--	---	---------------------

249	48.51	48.51	Ramp	Ramp	Land Side	Fill ramp on landside slope. Entry Last Updated : 1/5/2021	LEEVELOG
-----	-------	-------	------	------	-----------	---	----------

253	48.51	48.51	Gate	Metal	Land Side	District gate on landside ramp. Entry Last Updated : 1/5/2021	LEEVELOG
-----	-------	-------	------	-------	-----------	--	----------

419	48.58	48.58	UCIP	Pipe		DS_ID:20351 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 0.5-inch drinking water line of an unknown material through the levee, 2.1 feet below the crown. Domestic supply. [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 49.14)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	--	---	-------------

254	48.58	49.58	Fence	Wood	Land Side	Wooden fence at landside toe. Entry Last Updated : 1/5/2021	LEEVELOG
-----	-------	-------	-------	------	-----------	--	----------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

420	48.68	48.68	UCIP	Pipe	DS_ID:20352 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2 of 2: 7-inch petroleum pipeline of an unknown material through the levee, 2.6 feet below the crown. Metal support for pipe at landside (LS) toe near Shell Oil Co. property edge. Appears to be abandoned. [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 49.22)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	--	-------------

421	48.68	48.68	UCIP	Pipe	DS_ID:20407 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1 of 2: 7-inch oil pipeline of an unknown material through the levee, 2.6 feet below the crown. Metal support for pipe found at landside (LS) toe near Shell Oil Co. property edge. Appears to be abandoned. [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 49.22)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	--	-------------

422	48.77	48.77	UCIP	Pipe	DS_ID:20353 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 4: 7-inch petroleum pipeline of an unknown material through the levee, 2.6 feet below the crown. Union Oil Co. dock. (Permit No. 1499, 1950 - Union Oil Company). [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 49.33)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	--	-------------

427	48.77	48.77	UCIP	Pipe	DS_ID:20408 EP_NO: 1499 Crossing Status: Not Found FIELD_STRUCT_DESC: 2 of 4: 7-inch petroleum pipeline of an unknown material through the levee, 2.6 feet below the crown. Union Oil Company dock. (Permit No. 1499, 1950 - Union Oil Company). [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 49.33)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1499
-----	-------	-------	------	------	---	---------------------

429	48.77	48.77	UCIP	Pipe	DS_ID:20409 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 3 of 4: 7-inch petroleum pipeline of an unknown material through the levee, 2.6 feet below the crown. Union Oil Company dock. (Permit No. 1499, 1950 - Union Oil Company). [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 49.33)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	--	-------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

436	48.77	48.77	UCIP	Pipe		DS_ID:20410 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 4 of 4: 7-inch petroleum pipeline of an unknown material through the levee, 2.6 feet below the crown. Union Oil Company dock. (Permit No. 1499, 1950 - Union Oil Company). [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 49.33)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	--	--	-------------

255	48.93	48.93	Structure	Pole - Utility	Land Side	Power pole at landside toe. Entry Last Updated : 1/5/2021	LEVEELOG
-----	-------	-------	-----------	----------------	-----------	--	----------

439	49.38	49.38	UCIP	Pipe		DS_ID:20354 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 26-inch irrigation pipe of an unknown material through the levee, 23.7 feet below the crown. Colusa Irrigation Co. pumping plant. [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 49.95)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	--	---	-------------

443	49.38	49.38	UCIP	Pipe		DS_ID:20355 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 2: 5-foot by 5-foot reinforced concrete box drainage culvert through the levee, 21 feet below the crown. [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 49.95)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	--	---	-------------

444	49.38	49.38	UCIP	Pipe		DS_ID:20411 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 2 of 2: 5-foot by 5-foot reinforced concrete box drainage culvert through the levee, 21 feet below the crown. [Additional Reference(s): USACE Sacramento O&M Manual 131, May 1960 (HLM 49.95)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	-------	-------	------	------	--	---	-------------

446	49.39	49.39	UCIP	Pipe		DS_ID:20412 EP_NO: 9334 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 2-inch conduit of an unknown type and material through the levee, 18.5 feet below the crown. Meter pole at the landside (LS) toe. (Automatic Board Order (ABO) issued as Permit No. 9334, 1974 - Owner Unknown). Entry Last Updated : 4/17/2021	UCIPAPR2021 9334
-----	-------	-------	------	------	--	---	---------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento River West Side Levee District

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	49.64	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

396	49.39	49.39	UCIP	Pipe		DS_ID:20301 EP_NO: 9334 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 36-inch corrugated metal irrigation pipe through the levee, 18.5 feet below the crown. Vertical pump unit on piling structure in the stream. Concrete pipe collar on the waterside (WS) end. Slide gate inside a 48-inch corrugated metal riser unit on the WS slope. Two corrugated metal cutoff walls. Timber walkway on the WS. Flap gate inside a concrete box on the landside (LS). Meter pole at the LS toe. (Automatic Board Order (ABO) issued as Permit No. 9334, 1974 - Owner Unknown). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9334
-----	-------	-------	------	------	--	--	---------------------

265	49.59	49.59	Gate	Metal	Crown	District gate across crown. Entry Last Updated : 1/5/2021	LEVEELOG
-----	-------	-------	------	-------	-------	--	----------

398	49.61	49.61	UCIP	Pipe		DS_ID:20302 EP_NO: 12935 Crossing Status: Found FIELD_STRUCT_DESC: 2-inch polyvinyl chloride electrical conduit through the levee, 2 feet below the crown. Concrete block instrument house on the waterside (WS) slope. USGS recorder and DWR gage inside house, February 1980. (Permit No. 12935, 1980 - DWR). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12935
-----	-------	-------	------	------	--	--	----------------------

140	49.61	49.61	Mark	Boundary	Crown	Entry Last Updated : 2/12/2021	LEVEELOG
-----	-------	-------	------	----------	-------	--------------------------------	----------

266	49.61	49.61	Structure	Building	Water Side	Gage station on waterside shoulder. Entry Last Updated : 1/5/2021	LEVEELOG
-----	-------	-------	-----------	----------	------------	--	----------