

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	6.56	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
3	0.00	0.00	Mark	Boundary	Crossing	Right bank levee of the Sacramento River at the downstream boundary of R. D. 765 at Babel Slough Road. Access is by way of South River Road. The levee mileage runs downstream. Entry Last Updated : 10/14/2016	GEILEVEELOG
453	0.00	6.56	At Grade	Road / Highway	Crown	South River Road on levee crown. Entry Last Updated : 10/18/2016	LEVEELOG
454	0.08	0.44	Ditches	Unlined	Land Side	Unlined irrigation ditch within 10ft of LS toe. Entry Last Updated : 10/18/2016	LEVEELOG
459	0.12	0.12	Structure	Post	Land Side	Two metal posts on L/S. Entry Last Updated : 1/23/2020	USACEINSPECT
4	0.26	1.53	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1950. Entry Last Updated : 10/14/2016	GEILEVEELOG
463	0.33	0.33	Structure	Sign	Water Side	Metal sign post on R/S slope. Entry Last Updated : 1/23/2020	USACEINSPECT
464	0.42	0.42	Structure	Other	Land Side	4-ft by 4-ft concrete block with metal bolts on L/S slope. Entry Last Updated : 1/23/2020	USACEINSPECT
471	0.44	0.44	Structure	Dock	Water Side	Docking facilities for bridge construction on R/S toe. Entry Last Updated : 1/23/2020	USACEINSPECT
480	0.45	0.59	At Grade	Road / Highway	Land Side	10-ft wide, 500-ft long paved road along L/S toe. Entry Last Updated : 1/23/2020	USACEINSPECT
9	0.45	0.45	Structure	Control Box	Water Side	Control box on R/S slope. Entry Last Updated : 1/30/2020	LEVEELOG
13	0.45	0.59	Aerial	High Voltage	Land Side	Power pole line along the landward toe Entry Last Updated : 10/14/2016	GEILEVEELOG
473	0.45	0.45	Structure	Pole - Utility	Land Side	Utility poles with overhead lines at L/S toe. Extends for 1,000-ft along levee. Entry Last Updated : 1/23/2020	USACEINSPECT
469	0.45	0.45	Ditches	Lined	Land Side	Concrete ditch at L/S toe. 100-ft along levee, 7-ft wide, 3-ft deep. Cuts up to 1-ft into levee prism. Shown on as-built drawings. Entry Last Updated : 1/23/2020	USACEINSPECT

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	6.56	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

11	0.45	0.45	UCIP	Pipe	Crossing	DS_ID:21657 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 15-inch steel irrigation pipe through the levee, 16.7 feet below the crown. 15-inch pipe sleeved through an existing 20-inch pipe. 20-inch pipe first recorded in the 1964 USACE O&M Manual. Pump missing from abandoned steel pier located on the waterside (WS) toe. Walkway on the waterside (WS) from shoulder to pier missing or abandoned. Concrete U-shaped outlet with flap gate is located on the landside (LS) toe. Service pole located on the LS slope with anchor. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual Unit 114, October 1964, (River Mile 48.53)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	---	-------------

10	0.45	0.45	UCIP	Pipe	Crossing	DS_ID:21656 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: *DUPLICATE--DELETE* 1 of 2: 15-inch steel irrigation pipe sleeved through 21-inch steel conduit, through the levee 16.7 feet below crown. Slant pump, gate valve, concrete headwall, electrical control pane, and abandoned pier on WS slope. Concrete U-shaped outlet with flap gate on LS toe. Service pole on the landward slope with anchor. [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	--	-------------

12	0.45	0.45	UCIP	Conduit	Crossing	DS_ID:21721 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 1.5-inch galvanized iron electrical conduit through the levee, 2.5 feet below the crown. Service pole on the landside (LS) slope with anchor. [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	---------	----------	---	-------------

7	0.49	0.49	Structure	Pole - Utility	Land Side	Utility poles with overhead lines at L/S toe. Extends for 1,000-ft along levee. Entry Last Updated : 1/23/2020	LEVEELOG
---	------	------	-----------	----------------	-----------	---	----------

50	0.52	0.52	Structure	Mailbox	Land Side	Metal mailbox on access ramp on L/S slope. Stairway down L/S slope next to mailbox. Entry Last Updated : 1/30/2020	LEVEELOG
----	------	------	-----------	---------	-----------	---	----------

477	0.52	0.52	Structure	Stairs	Land Side	Stairway down L/S slope next to mailbox. Entry Last Updated : 1/30/2020	USACEINSPECT
-----	------	------	-----------	--------	-----------	--	--------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
478	0.52	0.52	Wall	Retaining	Land Side	Retaining wall up to 4-feet high at L/S toe. Does not cut into levee prism, levee is horizontally overbuilt approximately 20-ft in this location. Soil backfill for lawn and driveway. Extends 100-ft along levee. Entry Last Updated : 1/23/2020	USACEINSPECT		
479	0.52	0.52	Ramp	Ramp	Land Side	15-ft wide gravel-covered access ramp with locking metal gate on L/S slope. Does not cut into levee prism. Shown on as-built drawings. Entry Last Updated : 1/23/2020	USACEINSPECT		
476	0.52	0.52	Gate	Metal	Land Side	Gate across LS ramp Entry Last Updated : 1/23/2020	USACEINSPECT		
481	0.54	0.54	Barrier	Wood	Land Side	3 logs up to 2-ft diameter, 15-ft long, on L/S slope preventing vehicle access. Entry Last Updated : 1/23/2020	USACEINSPECT		
8	0.54	0.54	Structure	Pole - Utility	Land Side	Utility poles with overhead lines at L/S toe. Extends for 1,000-ft along levee. Entry Last Updated : 1/30/2020	LEVEELOG		
482	0.55	0.55	Structure	Tank	Land Side	Concrete silo on L/S hinge in overbuilt levee section, appx 10-ft diameter, 30-ft high. Appx 12-ft from projected L/S hinge. Unknown foundation conditions. Tank appears abandoned. (Cat. IV-A - Martinelli) Entry Last Updated : 1/23/2020	USACEINSPECT		
483	0.55	0.55	Structure	Post	Land Side	Wooden sign post on L/S slope. Entry Last Updated : 1/30/2020	USACEINSPECT		
484	0.56	0.56	Fence	Post & Cable	Land Side	Post and cable fence and wooden post on L/S slope. Extends 25-feet along levee. Entry Last Updated : 1/23/2020	USACEINSPECT		
486	0.56	0.56	Ramp	Ramp	Land Side	20-foot wide asphalt-covered ramp on L/S slope. Does not cut into levee prism. Shown on as-built drawings. Entry Last Updated : 1/23/2020	USACEINSPECT		
497	0.92	0.92	Structure	Pump Station	Water Side	Raised pump station on pedestrian bridge at toe on R/S. 16-in pipe up R/S slope and through levee appx 2-ft below crown. Discharges to 3-ft by 3-ft concrete box at L/S toe containing two slide gates. Permit 18303, No Objection letter present. Entry Last Updated : 1/23/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
495	0.92	0.92	Structure	Pole - Utility	Land Side	Utility poles and overhead lines and L/S toe. Extends 1,000-ft along levee. Entry Last Updated : 1/23/2020	USACEINSPECT		
22	0.92	0.92	UCIP	Pipe	Crossing	DS_ID:21718 EP_NO: 18229 Crossing Status: Found FIELD_STRUCT_DESC: 16-inch steel irrigation pipe through the levee, 2 feet below the crown. Pump on metal pier with walkway on the waterside (WS) toe. Distribution box, joint pole (JP), and meter on the landside (LS) toe. (Permit No. 18229, 2007 - Albert Martinelli). Entry Last Updated : 4/17/2021	UCIPAPR2021 18229		
24	0.92	0.92	UCIP	Conduit	Crossing	DS_ID:21727 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 1.5-inch electrical conduit of an unknown material through the levee, 4.2 feet below the crown. Walkway from shoulder to pump on pile structure in river. Service pole on the landside (LS) toe. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 48.69)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
21	0.93	0.93	UCIP	Pipe	Crossing	DS_ID:24014 EP_NO: 18229 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 2-inch galvanized iron electrical conduit through the levee, 2 feet below the crown. (Permit No. 18229, 2007 - Albert Martinelli). Entry Last Updated : 4/17/2021	UCIPAPR2021 18229		
23	0.93	0.93	UCIP	Pipe	Crossing	DS_ID:21658 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *REMOVED* 1 of 2: 14-inch steel irrigation pipe through the levee, 4.2 feet below the crown. Abandoned section of pipe visible under walkway on the waterside (WS) shoulder. (Replaced under Permit No. 18229, 2007 - Albert Martinelli). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 48.69)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
25	0.93	0.93	Structure	Pole - Utility	Land Side	Power pole line along the landward slope and toe. Entry Last Updated : 10/14/2016	GEILEVEELOG		
14	0.93	1.07	Aerial	High Voltage	Land Side	Power lines along levee on LS between power poles. Entry Last Updated : 10/18/2016	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
15	0.93	0.93	Structure	Other	Land Side	Large metal Conex storage/shipping container on LS toe. There are warning signs posted on the sides of the structure. Entry Last Updated : 10/18/2016	LEVEELOG		
16	0.95	0.95	Structure	Pole - Utility	Land Side	Power pole line along the landward slope and toe. Entry Last Updated : 10/18/2016	LEVEELOG		
19	1.00	1.00	Structure	Pole - Utility	Land Side	Power pole line along the landward slope and toe. Entry Last Updated : 10/18/2016	LEVEELOG		
20	1.06	1.06	Structure	Pole - Utility	Land Side	Power pole line along the landward slope and toe. Entry Last Updated : 10/18/2016	LEVEELOG		
507	1.07	1.07	Structure	Pump Station	Water Side	Permit 8012. Pump Station on WS. Service Power pole on LS slope. Entry Last Updated : 1/23/2020	USACEINSPECT 8012		
27	1.08	1.08	UCIP	Pipe	Crossing	DS_ID:21659 EP_NO: 8012 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 20-inch steel irrigation pipe through the levee, 7.4 feet below the crown. Walkway from the waterside (WS) shoulder to pump on pile structure in stream. Distribution box and gate valve at the landside (LS) toe. Service pole on the LS. (Permit No. 8012, 1972 - Eula Glide Elliott). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 48.53)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8012		
28	1.08	1.08	UCIP	Conduit	Crossing	DS_ID:21728 EP_NO: 8012 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 1.5-inch electrical conduit of an unknown material through the levee, 2 feet below the crown. Conduit visible under walkway on the waterside (WS) shoulder. Joint pole (JP) and meter on the landside (LS) slope. (Permit No. 8012, 1972 - Eula Glide Elliott). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 48.53)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8012		
505	1.08	1.08	Structure	Pole - Utility	Land Side	Abandoned utility pole on L/S toe. 1-ft diameter. Entry Last Updated : 1/30/2020	USACEINSPECT		
506	1.08	1.08	Structure	Gauge	Water Side	USGS Gauging station on WS. Permit #3324 Entry Last Updated : 1/23/2020	USACEINSPECT 3324		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
29	1.08	1.08	UCIP	Conduit	Crossing	DS_ID:21660 EP_NO: 3324 Crossing Status: Found FIELD_STRUCT_DESC: 1.25-inch electrical conduit of an unknown material through the levee, 10 feet below the crown. Corrugated metal stage recorder house and walkway on the waterside (WS) slope. Service pole on the landside (LS) slope. (Permit No. 3324, 1960 - U.S. Department of the Interior, Surface Water Branch). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 3324		
33	1.11	1.11	Structure	Mailbox	Land Side	Mailbox and metal pole located at L/S hinge. Entry Last Updated : 1/30/2020	LEEVELOG		
509	1.11	1.11	Structure	Stairs	Land Side	Concrete stairway on L/S slope. Permit 17524. Entry Last Updated : 1/30/2020	USACEINSPECT 17524		
510	1.11	1.11	Structure	Building	Land Side	House on LS toe. Appears to be beyond easement, but there is fill on LS. Permit # 8013 Entry Last Updated : 1/30/2020	USACEINSPECT 8013		
517	1.15	1.15	Ramp	Ramp	Land Side	16-ft wide asphalt-covered ramp on L/S slope. Does not cut into levee prism. Shown on as-built drawings. Entry Last Updated : 1/23/2020	USACEINSPECT		
36	1.15	1.15	Wall	Retaining	Land Side	Buttressed, concrete retaining wall on the landward slope. Six fruit and nut trees and buildings behind retaining wall. (App. No. 8013 - Elliot) Entry Last Updated : 10/14/2016	GEILEVEELOG 8013		
518	1.15	1.15	Structure	Building	Land Side	Trailer and 2 buildings along L/S toe, extends 50-ft along levee. Entry Last Updated : 1/23/2020	USACEINSPECT		
37	1.20	1.20	Structure	Pole - Utility	Land Side	Power pole at LS toe. Entry Last Updated : 10/18/2016	LEEVELOG		
520	1.20	1.47	Aerial	High Voltage	Land Side	Overhead power lines and poles at L/S toe. Approximately 25-feet vertical clearance. Permit 10993, No Objection letter present. Entry Last Updated : 1/23/2020	USACEINSPECT 10993		
38	1.25	1.25	Structure	Pole - Utility	Land Side	Power pole at LS toe. Entry Last Updated : 10/18/2016	LEEVELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
524	1.31	1.31	Structure	Sign	Water Side	Metal sign post on R/S slope. Entry Last Updated : 1/23/2020	USACEINSPECT		
39	1.31	1.31	Structure	Pole - Utility	Land Side	Power pole at LS toe. Entry Last Updated : 10/18/2016	LEVEELOG		
40	1.37	1.37	Structure	Pole - Utility	Land Side	Power pole at LS toe. Entry Last Updated : 10/18/2016	LEVEELOG		
457	1.41	1.41	Structure	Vent	Land Side	Field irrigation vent at LS toe. Entry Last Updated : 10/18/2016	LEVEELOG		
458	1.43	1.43	Structure	Pole - Utility	Land Side	Power pole at LS toe. Entry Last Updated : 10/18/2016	LEVEELOG		
462	1.47	1.47	Structure	Pole - Utility	Land Side	Power pole on LS toe. Entry Last Updated : 10/18/2016	LEVEELOG		
529	1.49	1.49	Fence	Metal	Land Side	Metal cross fence at L/S toe. Entry Last Updated : 1/23/2020	USACEINSPECT		
46	1.49	1.49	Structure	Stairs	Land Side	LS stairs wooden. Entry Last Updated : 1/30/2020	USACEPI		
17	1.50	1.50	Structure	Sign	Land Side	1-ft diameter wooden posts at L/S hinge on either side of ramp. Metal signs on wooden posts. Shown on as-built drawings. Entry Last Updated : 1/30/2020	LEVEELOG		
530	1.50	1.50	Ramp	Ramp	Land Side	10-ft wide paved access ramp. 1-ft diameter wooden posts at L/S hinge on either side of ramp. Metal signs on wooden posts. Shown on as-built drawings. Entry Last Updated : 1/23/2020	USACEINSPECT		
18	1.53	1.53	Structure	Mailbox	Land Side	Two mailboxes Entry Last Updated : 1/17/2020	LEVEELOG		
534	1.53	1.53	Structure	Stairs	Land Side	Staircase cut into levee 1-ft deep on the L/S slope. Shown on as-built drawings. Mailbox included in Obs 0538. Entry Last Updated : 1/23/2020	USACEINSPECT		
44	1.53	1.77	Revetment	Rock	Water Side	Waterward, slope rock revetted by USCE, 1954. Entry Last Updated : 10/14/2016	GEILEVEELOG		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
47	1.54	1.54	UCIP	Conduit	Crossing	DS_ID:24015 EP_NO: 18303 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 2.5-inch galvanized iron electrical conduit through the levee, 2 feet below the crown. Pump and standpipe on the landside (LS). (Permit No. 18303, 2008 - Noboru Nakayama). Entry Last Updated : 4/17/2021	UCIPAPR2021 18303		
537	1.54	1.54	Structure	Sign	Water Side	Metal sign post on R/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
48	1.54	1.54	UCIP	Pipe	Land Side	DS_ID:21661 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 8-inch steel irrigation pipe through the levee, 15.3 feet below the crown. Pump, gate valve, and a 36-inch concrete standpipe on the landside (LS) toe. (Pipe appears to be abandoned and grouted in place under Permit No. 18303, 2008 - Noboru Nakayama). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 48.06)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 18303		
41	1.54	1.54	Structure	Pole - Utility	Land Side	Old pump power pole at LS toe. Entry Last Updated : 10/18/2016	LEEVELOG		
49	1.54	1.54	UCIP	Pipe	Water Side to Land Side	DS_ID:22129 EP_NO: 18303 Crossing Status: Found FIELD_STRUCT_DESC: 10-inch coated galvanized steel irrigation pipe through the levee, 2 feet below the crown. Butterfly valve on the waterside (WS) shoulder. Steel plate welded over end on the landside (LS) toe. (Pipe replaced existing pipe at same location under Permit No. 18303, 2008 - Noboru Nakayama). Entry Last Updated : 4/17/2021	UCIPAPR2021 18303		
5	1.56	1.56	Miscellaneous	Landscaping	Land Side	Permit 17525 authorized orange and cherry tree within landside toe easement. Entry Last Updated : 4/10/2019	LEEVELOG 17525		
544	1.57	1.57	Structure	Stairs	Land Side	LS stairs wooden Entry Last Updated : 1/24/2020	USACEINSPECT		
548	1.57	1.57	Structure	Building	Land Side	Residence at L/S toe. Concrete pathway from toe extending 10-ft to residence. Residence includes garage and light pole. Entry Last Updated : 1/24/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
550	1.60	1.60	Ramp	Ramp	Land Side	10-ft wide asphalt-covered ramp on L/S slope. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
34	1.61	1.61	Structure	Mailbox	Land Side	Metal mailbox on L/S hinge. Entry Last Updated : 1/30/2020	LEEVELOG 8014		
42	1.61	1.61	Miscellaneous	Irrigation	Land Side	Irrigation system on L/S hinge and slope. Permit 8014, No USACE review. Entry Last Updated : 1/30/2020	LEEVELOG 8014		
549	1.61	1.61	Structure	Stairs	Land Side	Concrete staircase on L/S slope. Permit 8014 Entry Last Updated : 1/30/2020	USACEINSPECT 8014		
55	1.62	1.62	UCIP	Pipe	Crossing	DS_ID:24017 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 1.5-inch polyvinyl chloride (PVC) irrigation pipe through the levee, 2 feet below the crown. Metal walkway and pier on the waterside (WS) slope. Possible pump, filter, and tanks on the landside (LS) slope. Entry Last Updated : 4/17/2021	UCIPAPR2021		
56	1.62	1.62	UCIP	Pipe	Crossing	DS_ID:24016 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 1.5-inch polyvinyl chloride (PVC) irrigation pipe through the levee, 2 feet below the crown. Metal walkway and pier on the waterside (WS) slope. Possible pump, filter, and tanks on the landside (LS) slope. Entry Last Updated : 4/17/2021	UCIPAPR2021		
53	1.63	1.63	Structure	Stairs	Land Side	LS stairs and railing. House at LS toe, irrigation lines on LS slope, and trees on LS slope and toe. Entry Last Updated : 1/30/2020	USACEPI		
557	1.63	1.74	Structure	Sign	Water Side	4 metal sign posts on R/S slope within 50-ft along levee. Entry Last Updated : 1/24/2020	USACEINSPECT		
54	1.63	1.63	Ramp	Ramp	Land Side	Two ramps on the landward slope. Entry Last Updated : 10/14/2016	GEILEVEELOG		
556	1.63	1.63	Structure	Sign	Water Side	Metal sign post on R/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
43	1.63	1.63	Structure	Dock	Water Side	Dock and metal gangway on WS slope. Dock is blocked by locking metal gate. Entry Last Updated : 1/30/2020	LEVEELOG		
552	1.63	1.63	Structure	Stairs	Water Side	Metal stairway leading to docking facility on R/S slope. Entry Last Updated : 1/30/2020	USACEINSPECT		
559	1.65	1.65	Fence	Metal	Land Side	Wire fence along L/S slope, 3-ft tall, extends 100-ft. Entry Last Updated : 1/24/2020	USACEINSPECT		
58	1.65	1.65	Miscellaneous	Landscaping	Land Side	Landward slope landscaped. Small oak and six fir trees, ice plant. Sprinkler system. 17526 also authorizes ten mature oak trees, five mature pine trees, and sprinkler system at Azeveda property. (App. No. 8014 Azeveda) Cat. III Entry Last Updated : 1/30/2020	GEILEVEELOG 17526 8014		
26	1.66	1.66	Structure	Mailbox	Land Side	Mailbox on L/S slope. Entry Last Updated : 1/30/2020	LEVEELOG		
560	1.66	1.66	Structure	Stairs	Land Side	Concrete stairs on L/S slope. 17526 authorizes concrete steps. Shown on as-built drawings. Entry Last Updated : 1/30/2020	USACEINSPECT 17526		
62	1.68	1.68	UCIP	Pipe	Crossing	DS_ID:21662 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *REMOVED* 10-inch steel irrigation pipe through the levee, 11.4 feet below the crown. 2-inch steel standpipe for grouting visible on the waterside (WS) slope. (Replaced under Permit No. 18231, 2007 - Arbatel De La Cuesta). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 47.93)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
64	1.68	1.68	UCIP	Pipe	Water Side to Land Side	DS_ID:21716 EP_NO: 18231 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 10-inch steel irrigation pipe through the levee, 2 feet below the crown. Butterfly valve and electrical panel on the waterside (WS) shoulder. Pipe runs through abandoned pump house on the landside (LS) toe. 3-foot by 3-foot anchor block in the WS slope. (Replaced 10-inch pipe at same location under Permit No. 18231, 2007 - Arbatel De La Cuesta). Entry Last Updated : 4/17/2021	UCIPAPR2021 18231		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
63	1.68	1.68	UCIP	Conduit	Crossing	DS_ID:21730 EP_NO: 18231 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 2-inch steel electrical conduit through the levee, 2 feet below the crown. Electrical panel on the waterside (WS) shoulder. 3-foot by 3-foot anchor block in the WS slope. (Permit No. 18231, 2007 - Arbatel De La Cuesta). Entry Last Updated : 4/17/2021	UCIPAPR2021 18231		
45	1.68	1.68	Structure	Post	Land Side	Wooden posts and metal handrails but stairs removed. Entry Last Updated : 10/18/2016	LEVEELOG		
6	1.68	1.68	Wall	Retaining	Land Side	17526 authorizes a 3-ft high concrete retaining wall at LM1.68. Entry Last Updated : 4/10/2019	LEVEELOG 17526		
67	1.69	1.69	Miscellaneous	Landscaping	Land Side	Fig trees, 15 to 20, on the landward slope. (Cat. IV-A - Azeveda) Entry Last Updated : 10/14/2016	GEILEVEELOG		
573	1.77	1.77	Structure	Building	Land Side	Fill & Barn on LS Entry Last Updated : 1/24/2020	USACEINSPECT		
576	1.77	1.77	Ramp	Ramp	Land Side	10-ft wide earth-covered ramp on L/S slope, single gate post and chain on ramp. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
72	1.82	1.82	UCIP	Pipe	Land Side to Water Side	DS_ID:21663 EP_NO: 8016 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 8-inch iron irrigation pipe through the levee, 15.7 feet below the crown. No connection in pump house on the landside (LS) toe, but 8-inch outlet pipe remains at connection from pump house to concrete standpipe. (Permit No. 8016, 1972 - Anna Gloria Serpa. Pipe capped at both ends for replacement pipe according to Permit No. 18209, 2007 - Daniel Serpa). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 47.78)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8016		
581	1.82	1.82	Structure	Building	Land Side	4-in metal pipe through levee 4-ft below crown. Pipe goes down R/S slope, could not verify R/S closure due to vegetation. Pumphouse on L/S toe. Outlet in concrete riser on L/S slope. 2-in electrical conduit through levee. Utility box on R/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
74	1.82	1.82	UCIP	Pipe	Crossing	DS_ID:21746 EP_NO: 18209 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 10-inch steel irrigation pipe through the levee, 2 feet below the crown. Control panel and butterfly valve on the waterside (WS) shoulder. Pipe measures 4 inches in diameter along the WS slope. Abandoned pump house on the landside (LS) toe. Pipe ties into filter plant at the LS toe. 3-foot by 3-foot anchor block in the WS slope. (Replaced 8-inch pipe at same location under Permit No. 18209, 2007 - Daniel Serpa). Entry Last Updated : 4/17/2021	UCIPAPR2021 18209		
73	1.82	1.82	UCIP	Conduit	Land Side to Water Side	DS_ID:21747 EP_NO: 18209 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 2-inch steel electrical conduit through the levee, 2 feet below the crown. Conduit runs from the pump house on the landside (LS) toe to an electrical panel on the waterside (WS) shoulder. Pump likely in a pipe at the WS toe. (Permit No. 18209, 2007 - Daniel Serpa). Entry Last Updated : 4/17/2021	UCIPAPR2021 18209		
71	1.84	1.86	Fence	Chain Link	Land Side	Chain link fence at LS toe. NA, Monitor. Entry Last Updated : 10/14/2016	USACEPI 17527		
584	1.84	1.84	Mark	Marker	Water Side	Highway marker on R/S hinge. Entry Last Updated : 1/30/2020	USACEINSPECT		
583	1.84	1.84	Structure	Sign	Land Side	Wooden sign post on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
585	1.84	1.93	Structure	Post	Water Side	Metal posts along R/S hinge. Extends 300-ft along levee. Entry Last Updated : 1/24/2020	USACEINSPECT		
77	1.84	1.86	Miscellaneous	Landscaping	Land Side	Permit 17527 authorizes 4 mature oak trees, 1 fig tree, 4 other mature trees, sprinklers on slope, and chain link fence within easement. Landward mound 6 to 8-feet below flood plane. Ivy and sprinkler system on the mound. (Cat. II - Serpa) Entry Last Updated : 1/30/2020	GEILEVEELOG 17527		
68	1.85	1.85	Structure	Post	Land Side	4 metal posts near L/S hinge. Entry Last Updated : 1/30/2020	LEVEELOG		
586	1.85	1.85	Structure	Mailbox	Land Side	Mailbox on L/S slope. Entry Last Updated : 1/30/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
75	1.87	1.87	Fence	Metal	Land Side	Fence on LS slope. Entry Last Updated : 1/30/2020	LEVEELOG		
589	1.87	1.87	Structure	Building	Land Side	Shed on LS toe. Within 10' from toe. Entry Last Updated : 1/30/2020	USACEINSPECT		
590	1.87	1.87	Structure	Sign	Crown	Wooden sign post on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
84	1.90	1.90	Fence	Metal	Land Side	Fences on LS slope. Entry Last Updated : 1/30/2020	USACEPI		
592	1.90	1.90	Ramp	Ramp	Land Side	16-ft wide asphalt-covered ramp on L/S slope. Locked electronic gate on ramp, multiple metal posts along ramp. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
594	1.91	1.91	Gate	Metal	Land Side	4-ft tall pipe gate on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT		
595	1.91	1.91	Ramp	Ramp	Land Side	15-ft wide gravel-covered ramp on L/S slope. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
81	1.91	1.92	Wall	Retaining	Land Side	Wooden retaining wall on LS slope. Stabilizing LS ramp. NA, Monitor. Entry Last Updated : 10/14/2016	USACEPI		
605	1.93	1.97	Fence	Metal	Land Side	Metal posts on L/S hinge. Extends 100-ft along levee. Entry Last Updated : 1/30/2020	USACEINSPECT		
600	1.93	1.93	Structure	Sign	Crown	Metal sign post on R/S slope. Guardrail included in Obs 0531. Revegetation site sign. Entry Last Updated : 1/30/2020	USACEINSPECT		
598	1.93	2.69	Structure	Guardrail	Water Side	Metal guardrail on R/S hinge. Permit 14816, No Objection letter present. Entry Last Updated : 1/30/2020	USACEINSPECT 14816		
603	1.94	1.94	Structure	Stairs	Land Side	Wooden stairs on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
604	1.94	1.94	Structure	Mailbox	Crown	Mailbox on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	6.56	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

602	1.95	1.95	Structure	Sign	Crown	One wooden sign post within 50-feet on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT
-----	------	------	-----------	------	-------	---	--------------

87	1.97	2.18	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1977. Unit No. 33, Site 47.6. Entry Last Updated : 10/14/2016	GEILEVEELOG
----	------	------	-----------	------	------------	---	-------------

78	1.97	1.97	Structure	Sign	Land Side	2 Metal signs on L/S slope. Entry Last Updated : 1/30/2020	LEVEELOG
----	------	------	-----------	------	-----------	---	----------

606	1.97	1.97	Structure	Sign	Water Side	Metal sign post on R/S slope. Guardrail included in Obs 0531. Entry Last Updated : 1/24/2020	USACEINSPECT
-----	------	------	-----------	------	------------	---	--------------

51	2.00	2.00	Gate	Metal	Land Side	Entry Last Updated : 1/17/2020	LEVEELOG
----	------	------	------	-------	-----------	--------------------------------	----------

609	2.00	2.00	Ramp	Ramp	Land Side	15-ft wide paved ramp with locking gate and a mailbox extending from the crown towards the L/S. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT
-----	------	------	------	------	-----------	--	--------------

88	2.00	2.00	Structure	Building	Land Side	House and shed on toe. Entry Last Updated : 1/30/2020	USACEPI
----	------	------	-----------	----------	-----------	--	---------

30	2.02	2.06	Miscellaneous	Landscaping	Land Side	23 mature cottonwoods, 1 oak, and 1 fig within 10' of LS toe; 1 pomegranate and 4 other trees on LS slope. Permit No. 17529. Entry Last Updated : 5/2/2019	LEVEELOG 17529
----	------	------	---------------	-------------	-----------	---	-------------------

92	2.03	2.31	Aerial	Communications	Land Side	Telephone pole line including anchors on the landward slope. (App. No. 8019 - General Telephone) Entry Last Updated : 10/14/2016	GEILEVEELOG 8019
----	------	------	--------	----------------	-----------	---	---------------------

90	2.03	2.03	UCIP	Pipe	Crossing	DS_ID:21664 EP_NO: 8018 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 14.7 feet below the crown. Pump and butterfly valve in pump house next to a 36-inch concrete standpipe on the landside (LS) toe. Service pole on the LS slope. (Permit No. 8018, 1972 - William and Isabell Correa). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 47.56)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8018
----	------	------	------	------	----------	--	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
613	2.03	2.03	Structure	Pole - Utility	Land Side	Wooden utility poles, guy wires, and overhead lines on L/S slope. Permit 8019, No USACE review. Entry Last Updated : 1/30/2020	USACEINSPECT 8019		
614	2.05	2.05	Structure	Pole - Utility	Land Side	Power poles on LS hinge Entry Last Updated : 1/24/2020	USACEINSPECT		
97	2.06	2.06	Ramp	Ramp	Land Side	Ramp on the landward slope. Entry Last Updated : 10/14/2016	GEILEVEELOG		
616	2.07	2.07	Structure	Building	Land Side	Multiple storage sheds at L/S toe. Entry Last Updated : 1/24/2020	USACEINSPECT		
617	2.09	2.09	Ramp	Ramp	Land Side	10-ft wide paved access ramp to private residence. Metal locking gate on L/S slope. Large address sign on decorative pump on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT		
619	2.09	2.09	Mark	Marker	Crown	Mile marker and two reflective highway markers on R/S hinge. Guardrail included in Obs 0531. Entry Last Updated : 1/24/2020	USACEINSPECT		
618	2.09	2.09	Miscellaneous	Irrigation	Land Side	Irrigation lines on LS slope Permit # 8020 Entry Last Updated : 1/24/2020	USACEINSPECT 8020		
52	2.09	2.09	Structure	Mailbox	Crown	Old drill press mailbox. Entry Last Updated : 10/19/2016	LEVEELOG		
35	2.09	2.13	Miscellaneous	Landscaping	Land Side	17530 authorizes 1 mature peach tree, 1 oak tree, five large evergreen bushes, and a small shed within 10' landward of the LS toe. Landward slope landscaped, three trees and ice plant. (App. No. 8018 - Correa) Entry Last Updated : 1/30/2020	LEVEELOG 17530 8018		
622	2.13	2.13	Structure	Sign	Water Side	Damaged metal sign post on R/S hinge. Guardrail included in Obs 0531. Entry Last Updated : 1/24/2020	USACEINSPECT		
93	2.13	2.13	Structure	Pole - Utility	Land Side	Power poles on LS hinge. NA, Monitor. Entry Last Updated : 10/14/2016	USACEPI		
96	2.13	2.19	Miscellaneous	Landscaping	Land Side	Landward slope landscaped. Ice plant and one oak tree, sprinkler system. (App. No. 8020 - Correa) Entry Last Updated : 10/14/2016	GEILEVEELOG 8020		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
620	2.13	2.13	Ramp	Ramp	Land Side	12-foot wide asphalt-covered ramp on L/S slope. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
59	2.16	2.16	Structure	Pole - Utility	Land Side	Entry Last Updated : 1/17/2020	LEVEELOG		
621	2.18	2.18	Structure	Sign	Land Side	Wooden sign post on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT		
100	2.21	2.21	UCIP	Pipe	Crossing	DS_ID:21665 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 5-inch steel irrigation pipe through the levee, 2 feet below the crown. Pipe open on both ends. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 47.38) (6-inch pipe listed)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
627	2.23	2.23	Ramp	Ramp	Land Side	12-foot wide asphalt-covered ramp on L/S slope. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
60	2.23	2.23	Structure	Mailbox	Land Side	Metal plow mailbox. Entry Last Updated : 10/19/2016	LEVEELOG		
99	2.23	2.23	Miscellaneous	Landscaping	Land Side	Landward slope landscaped with trees and shrubs. (Cat. III - Correa) Pyracantha and cactus plants. (Cat. IV-A) Entry Last Updated : 10/14/2016	GEILEVEELOG		
61	2.24	2.24	Structure	Pole - Utility	Land Side	Communication pole at LS slope. Entry Last Updated : 10/19/2016	LEVEELOG		
633	2.28	2.28	Structure	Building	Land Side	Large shed, 25-ft long, 8-wide on L/S toe. CONEX container with turbine vents. Entry Last Updated : 1/30/2020	USACEINSPECT		
636	2.29	2.29	Miscellaneous	Irrigation	Land Side	Irrigation line on L/S hinge. Extends for appx 50-ft. Largely covered by vegetation. Permit 8021, No USACE review. Entry Last Updated : 1/30/2020	USACEINSPECT 8021		
635	2.29	2.29	Structure	Sign	Land Side	Metal sign post on L/S slope. Entry Last Updated : 1/30/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
65	2.31	2.31	Structure	Pole - Utility	Land Side	Communication pole on LS slope. Entry Last Updated : 10/19/2016	LEVEELOG		
637	2.31	2.31	Structure	Sign	Water Side	Metal sign post on R/S slope. Entry Last Updated : 1/30/2020	USACEINSPECT		
106	2.35	2.73	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1954. Entry Last Updated : 10/14/2016	GEILEVEELOG		
638	2.35	2.35	Ramp	Ramp	Land Side	15-ft wide paved ramp and mailbox on L/S slope. Does not cut into levee prism. Shown on as-built drawings. Entry Last Updated : 1/24/2020	USACEINSPECT		
66	2.36	2.36	Structure	Pole - Utility	Land Side	2 Power poles on LS toe. Entry Last Updated : 10/19/2016	LEVEELOG		
107	2.36	2.36	UCIP	Pipe	Water Side to Land Side	DS_ID:21666 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 15.1 feet below the crown. Pump and butterfly valve in pump house on the landside (LS) toe. 36-inch concrete standpipe and filter system next to pump house on the LS toe. Service pole on the LS slope. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 47.23)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
109	2.37	2.41	Miscellaneous	Landscaping	Land Side	Two mature orange trees, 10 mature pine trees, and two ornamental trees, 40 bushes, and several plants PN:17531. Landward slope landscaped, and a sprinkler system. (App. No. 8021 - Taylor) Entry Last Updated : 1/30/2020	GEILEVEELOG 17531 8021		
645	2.41	2.41	Structure	Mailbox	Land Side	Mailbox on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT		
644	2.41	2.41	Ramp	Ramp	Land Side	14-foot wide asphalt-covered ramp on L/S slope. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
110	2.42	2.42	UCIP	Pipe	Water Side to Land Side	DS_ID:21667 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 6-inch steel irrigation pipe through the levee, 3 feet below the crown. Pump and gate valve on the waterside (WS) slope. 36-inch concrete standpipe on the landside (LS) toe. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 47.17)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
647	2.43	2.43	Fence	Metal	Land Side	Wire fence and landscaping along L/S slope. Entry Last Updated : 1/30/2020	USACEINSPECT		
648	2.43	2.43	Structure	Stairs	Land Side	Concrete stairway on L/S slope. Shown on as-built drawings. Entry Last Updated : 1/24/2020	USACEINSPECT		
651	2.43	2.43	Structure	Stairs	Water Side	Wooden staircase on R/S slope. Shown on as-built drawings. Entry Last Updated : 1/24/2020	USACEINSPECT		
108	2.43	2.43	Structure	Building	Land Side	House on LS toe within 10' of toe. Entry Last Updated : 1/30/2020	USACEPI		
112	2.45	2.45	Structure	Building	Land Side	Barn and truck at LS toe within 10'. NA, Monitor. Entry Last Updated : 10/14/2016	USACEPI		
652	2.46	2.46	Ramp	Ramp	Land Side	15-ft wide paved ramp and mailbox on L/S slope. Does not cut into levee prism. Shown on as-built drawings. Entry Last Updated : 1/24/2020	USACEINSPECT		
114	2.46	2.46	Miscellaneous	Landscaping	Land Side	Entry Last Updated : 1/17/2020	GEILEVEELOG		
69	2.46	2.46	Barrier	Boulder	Land Side	Painted, concrete bollards line ramp/driveway on LS. Entry Last Updated : 10/19/2016	LEVEELOG		
118	2.47	2.47	Structure	Sign	Land Side	Advertising sign on the landward slope. (App. No. 8022 IDES Hall) Entry Last Updated : 10/14/2016	GEILEVEELOG 8022		
660	2.49	2.49	Ramp	Ramp	Land Side	40-ft wide gravel-covered ramp on L/S slope. Does not cut into levee prism. Shown on as-built drawings. Entry Last Updated : 1/24/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
658	2.49	2.49	Mark	Marker	Land Side	Address marker, roadway reflector, and construction stake on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT		
121	2.49	2.52	Miscellaneous	Landscaping	Land Side	Landward slope landscaped with Ice Plant. (Mesquite) PN: 17532 Entry Last Updated : 5/16/2019	GEILEVEELOG 17532		
123	2.57	2.57	UCIP	Pipe	Water Side to Land Side	DS_ID:21668 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 10-inch steel irrigation pipe through the levee, 10.9 feet below the crown. Pump and butterfly valve in pump house on the landside (LS) toe. 36-inch concrete standpipe and joint pole (JP) on the LS toe. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 47.07)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
70	2.57	2.57	Structure	Pole - Utility	Land Side	Power pole at LS toe. Entry Last Updated : 10/19/2016	LEVEELOG		
129	2.57	2.57	Structure	Stairs	Water Side	Concrete stairway on the waterward slope. (Rodriquez) Entry Last Updated : 10/14/2016	GEILEVEELOG		
32	2.58	2.59	Miscellaneous	Landscaping	Land Side	17533: one mature pyracantha bush, one orange tree, one mature tree, groundcover, and sprinkler system at 32250 South River Rd. Entry Last Updated : 5/21/2019	LEVEELOG 17533		
665	2.59	2.59	Structure	Building	Land Side	House on is of levee within 10' easement. Shed on LS toe Entry Last Updated : 1/30/2020	USACEINSPECT		
668	2.59	2.59	Ramp	Ramp	Land Side	14-ft wide asphalt-covered ramp on L/S slope, wood retaining walls on sides for backfill to build ramp. Permit 10993, No Objection letter present. Entry Last Updated : 1/24/2020	USACEINSPECT 10993		
124	2.59	2.59	UCIP	Conduit	Crossing	DS_ID:21712 EP_NO: 4068 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 4-inch telephone cable of an unknown material through the levee and across the channel, 3 feet below the crown. Sign on the waterside (WS) slope, and communication vault off the landside (LS) toe. (Permit No. 4068, 1962 - Delta Telephone and Telegraph Company). Entry Last Updated : 4/17/2021	UCIPAPR2021 4068		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
31	2.59	2.59	Wall	Retaining	Land Side	17533: Wooden retaining wall. Entry Last Updated : 7/2/2019	LEVEELOG 17533		
1	2.59	2.59	Structure	Pole - Utility	Land Side	Two utility poles and electrical box at L/S toe. Entry Last Updated : 1/30/2020	LEVEELOG		
663	2.59	2.59	Structure	Stairs	Land Side	Stairs Entry Last Updated : 1/30/2020	USACEINSPECT 17533		
671	2.59	2.59	Structure	Sign	Water Side	Wooden sign on R/S slope marking underground telephone line. No conduit or pipe seen on R/S. Entry Last Updated : 1/30/2020	USACEINSPECT		
125	2.60	2.60	UCIP	Pipe	Crossing	DS_ID:21669 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 12.4 feet below the crown. Pump and butterfly valve in pump house on the landside (LS) slope. Concrete standpipe and service pole on the LS slope. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 47.02)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
127	2.60	2.60	UCIP	Conduit	Crossing	DS_ID:21670 EP_NO: 6352 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 6-inch galvanized iron telephone conduit through the levee and across the channel, 2 feet below the crown. Sign on the waterside (WS) berm, and cut in pavement visible on the crown. (Permit No. 6352, 1968 - General Telephone Company). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 6352		
128	2.60	2.66	Miscellaneous	Landscaping	Land Side	L/S slope landscaped, walnut tree, ice plant, and ivy. (Cat. III-Rodriguez) Pyracantha shrubs. (Cat. IV-A). 17534: two mature cherry and two mature pine trees on LS toe at 32338 South River Rd. Entry Last Updated : 1/30/2020	GEILEVEELOG 17534		
674	2.60	2.60	Ramp	Ramp	Land Side	12-ft wide paved "Y" shaped ramp extending from the crown to the L/S. Does not cut into levee prism. Permit 15481, No Objection letter present. Entry Last Updated : 1/24/2020	USACEINSPECT 15481		
675	2.64	2.64	Structure	Sign	Water Side and Land Side	Metal sign posts on L/S and R/S hinges. Entry Last Updated : 1/24/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
676	2.66	2.66	Ramp	Ramp	Land Side	Two 12-foot wide asphalt-covered ramps on L/S slope. Do not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
132	2.72	2.72	Ramp	Ramp	Land Side	Ramp on landward slope. (Permit No. 15218) (Turner-Proposed) Entry Last Updated : 10/14/2016	GEILEVEELOG 15218		
86	2.73	2.73	UCIP	Pipe		DS_ID:21671 EP_NO: 8023 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee 13.7 feet below the crown. Pump and gate valve in pump house on the landward toe. 4'X2.5' concrete distribution box off LS toe. Service pole and anchor on the landward slope (Permit No. 8023, 1972). Included in the 1959 O&M manual. Entry Last Updated : 4/17/2021	UCIPAPR2021 8023		
79	2.73	2.73	Structure	Pole - Utility	Land Side	Service poles at LS toe provided service to pump station. Entry Last Updated : 10/26/2016	LEVEELOG		
682	2.77	2.77	Structure	Sign	Water Side	Metal sign post on R/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
683	2.77	2.77	Aerial	High Voltage	Crossing	OH lines crossing levee, appx 50-ft vertical clearance. Entry Last Updated : 1/24/2020	USACEINSPECT		
139	2.77	2.91	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1964. Site Mile 46.8. Entry Last Updated : 10/14/2016	GEILEVEELOG		
681	2.77	2.77	Structure	Tower	Land Side	Electrical tower on LS toe. Bldg under tower. Entry Last Updated : 1/30/2020	USACEINSPECT		
57	2.78	2.78	Fence	Post & Cable	Land Side	Post and cable fence on LS. Entry Last Updated : 1/30/2020	LEVEELOG		
684	2.78	2.78	Ramp	Ramp	Land Side	12-foot wide aggregate base-covered ramp on L/S slope. Locked metal pipe gate across ramp. Does not cut into levee prism. Entry Last Updated : 1/30/2020	USACEINSPECT		
686	2.78	2.78	Gate	Metal	Land Side	Pipe gate on LS ramp. Entry Last Updated : 1/24/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	6.56	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
141	2.79	2.79	UCIP	Pipe	Crossing	DS_ID:21710 EP_NO: 16312 Crossing Status: Found FIELD_STRUCT_DESC: 20-inch natural gas pipeline of an unknown material through the levee and under the channel, 60 feet below the crown. (Permit No. 16312, 1995 - Sacramento Municipal Utility District [SMUD] and Ford, Bacon, and Davis, Inc.). Entry Last Updated : 4/17/2021	UCIPAPR2021 16312
144	2.80	2.80	UCIP	Pipe	Crossing	DS_ID:24018 EP_NO: 17682 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1 of 2: 66-inch steel sewer pipe (force main) under the levee, 50 feet below the crown. Pipes installed in same boring tunnel and backfilled with grout. (Permit No. 17682, 2004 - Sacramento Regional County Sanitation District). Entry Last Updated : 4/17/2021	UCIPAPR2021 17682
145	2.81	2.81	UCIP	Pipe	Crossing	DS_ID:24019 EP_NO: 17682 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2 of 2: 66-inch steel sewer pipe (force main) under the levee, 50 feet below the crown. Pipes installed in same boring tunnel and backfilled with grout. (Permit No. 17682, 2004 - Sacramento Regional County Sanitation District). Entry Last Updated : 4/17/2021	UCIPAPR2021 17682
690	2.81	2.81	Mark	Survey	Land Side	Survey sign on L/S slope near toe. Entry Last Updated : 1/24/2020	USACEINSPECT
693	2.81	2.93	Miscellaneous	Landscaping	Land Side	Landscaping, shrubs, trees and sprinkler system on L/S slope. Extends 100-feet along levee. Permit 8023, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8023
692	2.83	2.83	Structure	Stairs	Land Side	Concrete stairs. Vegetation on LS slope. Can't see to toe. Entry Last Updated : 1/24/2020	USACEINSPECT
695	2.84	2.84	Ramp	Ramp	Land Side	12-ft wide "Y" shaped ramp on L/S slope. Extends to residence. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT
152	2.88	2.88	Structure	Stairs	Water Side	Stairway with hand rails to WS Dock is gone. It was set on fire. Wood stairway on the waterward slope. Floating boat dock. (App. No. 8024 - Baniel) Entry Last Updated : 1/30/2020	USACEPI 8024

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
149	2.88	2.88	Ramp	Ramp	Land Side	Ramp on the landward slope. Entry Last Updated : 10/14/2016	GEILEVEELOG		
76	2.89	2.95	Miscellaneous	Landscaping	Land Side	17535: one mature pomegranate, one mature walnut, two mature orange, and four mature trees within 10' of LS toe at 32468 South River. Entry Last Updated : 5/21/2019	LEVEELOG 17535		
150	2.91	3.25	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1954. Entry Last Updated : 10/14/2016	GEILEVEELOG		
153	2.93	2.93	Fence	Chain Link	Land Side	Chain link fence on LS slope & toe. Permit 8024. Sprinklers. Entry Last Updated : 1/30/2020	USACEPI 8024		
701	2.93	2.93	Wall	Retaining	Land Side	Concrete cinder block retaining wall for access ramp on upstream side. Appx 10-ft long and 4-ft high. Cuts 4-ft into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
700	2.93	2.93	Ramp	Ramp	Land Side	15-ft wide paved access ramp to private residence. Chain fencing on either side. Lamp post and mail box on L/S hinge. Gravel placed on ramp slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
82	2.93	2.93	Structure	Mailbox	Land Side	Mailboxes and lamppost on LS hinge. Entry Last Updated : 10/26/2016	LEVEELOG		
83	2.93	2.93	Wall	Retaining	Land Side	Wooden retaining wall at base of LS ramp. Entry Last Updated : 10/26/2016	LEVEELOG		
705	2.95	2.95	Ramp	Ramp	Land Side	12-foot wide asphalt-covered ramp on L/S slope. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
156	2.97	3.00	Fence	Barbed Wire	Land Side	Wire fence at LS hinge Shed at LS toe. NA, Monitor. Entry Last Updated : 10/14/2016	USACEPI		
154	2.97	3.00	Structure	Building	Land Side	Fence and building goat pen. NA, Monitor. Entry Last Updated : 10/14/2016	USACEPI		
85	3.00	3.00	Gate	Metal	Land Side	Metal electronic gate across ramp. Entry Last Updated : 10/26/2016	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
157	3.00	3.00	Ramp	Ramp	Land Side	Ramp on the landward slope. Entry Last Updated : 10/14/2016	GEILEVEELOG		
158	3.00	3.06	Miscellaneous	Landscaping	Land Side	Landward slope landscaped. Ice plant and fruit trees. Sprinkler system. (App. No. 8024 - Baliet). 17536: one mature oak tree within 10' of LS toe, three mature peach, one pine tree, ground cover, and sprinkler system on LS slope at 32738 South River Rd. Entry Last Updated : 1/30/2020	GEILEVEELOG 17536 8024		
710	3.00	3.00	Structure	Stairs	Water Side	Stairway w hand rails to WS Dock is gone. It was set on fire. Entry Last Updated : 1/24/2020	USACEINSPECT		
714	3.00	3.00	Structure	Mailbox	Land Side	Mailbox on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT		
720	3.06	3.06	Ramp	Ramp	Land Side	12-foot wide aggregate base-covered ramp on L/S slope. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
159	3.07	3.07	UCIP	Pipe	Water Side to Land Side	DS_ID:21672 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 10-inch steel irrigation pipe through the levee, 13.9 feet below the crown. Gate valve and pump in pump house on the landside (LS) toe. 36-inch concrete standpipe off the LS toe with concrete headwall. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 46.51)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
719	3.07	3.07	Structure	Pole - Utility	Land Side	Utility pole on L/S slope, service to pump house. Permit 8025, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8025		
726	3.08	3.08	Ramp	Ramp	Land Side	12-foot wide aggregate base-covered ramp on L/S slope. Does not cut into levee prism. Shown on as-built drawings. Entry Last Updated : 1/24/2020	USACEINSPECT		
732	3.14	3.14	Ramp	Ramp	Land Side	12-ft wide gravel-covered ramp and 30-ft wide turnout on L/S. Do not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
729	3.14	3.14	Fence	Barbed Wire	Land Side	4-ft tall wire fence on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
733	3.16	3.16	Ramp	Ramp	Land Side	20-foot wide asphalt-covered ramp on L/S slope. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
735	3.16	3.16	Structure	Mailbox	Land Side	Mailbox at L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT		
174	3.19	3.19	Ramp	Ramp	Land Side	Ramp on the landward slope. (App. No. 8556-Cath. Church) Entry Last Updated : 10/14/2016	GEILEVEELOG 8556		
736	3.19	3.19	Fence	Wood	Land Side	Wood fence on L/S slope. Permit 17334, No USACE review. Entry Last Updated : 1/30/2020	USACEINSPECT 17334		
165	3.20	3.31	Miscellaneous	Landscaping	Land Side	Landward slope landscaped, acacia trees and ice plant. (App. No. 8026 - Fonts). 17334 includes landscaping (88 trees and bushes), sprinkler system, wooden fence, and cable fence. Entry Last Updated : 1/30/2020	GEILEVEELOG 17334 8026		
737	3.20	3.20	Ramp	Ramp	Land Side	40-ft wide paved ramp on L/S slope. Does not cut into levee prism. Permit 8856, No USACE review. Shown on as-built drawings. Entry Last Updated : 1/24/2020	USACEINSPECT 8856		
101	3.21	3.21	Structure	Sign	Land Side	Brick sign for Catholic Church on LS slope. Entry Last Updated : 10/26/2016	LEVEELOG		
102	3.21	3.25	Fence	Chain Link	Land Side	Chain link fence on LS hinge. 17334 includes chainlink fence, sprinklers, landscaping, and wooden fence. Entry Last Updated : 1/30/2020	LEVEELOG 17334		
167	3.25	3.25	UCIP	Pipe	Water Side to Land Side	DS_ID:24020 EP_NO: 1567 Crossing Status: Found FIELD_STRUCT_DESC: 3 of 3: 20-inch steel irrigation pipe through the levee, 14 feet below the crown. 16-inch steel irrigation pipe sleeved through the 20-inch pipe with annular space grouted. Walkway from shoulder to the pump on a pile structure in stream. Gate valve on the waterside (WS) slope. Service pole on the landside (LS) slope. (Permit No. 1567, 1951 - Cowell Land and Cattle Company). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 46.33) (24-inch pipe listed)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1567		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	6.56	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

169	3.25	3.25	UCIP	Pipe	Water Side to Land Side	DS_ID:21673 EP_NO: 1567 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 16-inch steel irrigation pipe through the levee, 14 feet below the crown. 16-inch pipe sleeved through an existing 20-inch pipe with annular space grouted. Walkway from shoulder to the pump on a pile structure in stream. Gate valve on the waterside (WS) slope. Service pole on the landside (LS) slope, and a large rectangular concrete distribution box off the LS toe. (Permit No. 1567, 1951 - Cowell Land and Cattle Company). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 46.33), listed as a 24-inch pipe, 14 feet below the crown]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1567
-----	------	------	------	------	-------------------------	--	---------------------

105	3.25	3.25	Fence	Wood	Land Side	Wood fence at LS toe runs perpendicular to levee. Entry Last Updated : 10/26/2016	LEVEELOG
-----	------	------	-------	------	-----------	--	----------

166	3.25	3.40	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1972. Unit 21, Site 46.3. Entry Last Updated : 10/14/2016	GEILEVEELOG
-----	------	------	-----------	------	------------	---	-------------

168	3.25	3.25	UCIP	Conduit	Land Side to Water Side	DS_ID:21729 EP_NO: 1567 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 1.5-inch electrical conduit of an unknown material through the levee, 4 feet below the crown. Walkway from shoulder to the pump on a pile structure in stream. Gate valve on the waterside (WS) slope. Service pole on the landside (LS) slope. (Permit No. 1567, 1951 - Cowell Land and Cattle Company). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 46.33), listed as a 24-inch pipe, 14 feet below the crown]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1567
-----	------	------	------	---------	-------------------------	--	---------------------

744	3.28	3.28	Structure	Dock	Water Side	Stairway and pedestrian bridge leading to docking facilities on R/S slope. 1-ft diameter pile. 2-in electrical conduit with bridge. Permit 8027, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8027
-----	------	------	-----------	------	------------	---	----------------------

747	3.28	3.28	Structure	Stairs	Land Side	Wooden stairway on L/S slope. Permit 8027, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8027
-----	------	------	-----------	--------	-----------	---	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway						Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River						Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source	
	Start	End					Permits	
175	3.28	3.28	UCIP	Conduit	Land Side to Water Side	DS_ID:21676 EP_NO: 14482 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 3: 2-inch galvanized iron electrical conduit through the levee, 2.5 feet below the crown. Polyvinyl chloride (PVC) electrical conduit visible at walkway on the waterside (WS) shoulder. Boat dock in the channel. (Permit No. 14482, 1986 - Gus Ahlstrom). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 14482	
176	3.28	3.28	UCIP	Conduit	Land Side to Water Side	DS_ID:21733 EP_NO: 14482 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 3: 2-inch steel conduit for water line through the levee, 2.5 feet below the crown. 1-inch polyvinyl chloride (PVC) water line sleeved through the conduit and visible at walkway on the waterside (WS) shoulder. Boat dock in the channel. (Permit No. 14482, 1986 - Gus Ahlstrom). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 14482	
177	3.28	3.28	UCIP	Conduit	Water Side to Land Side	DS_ID:21734 EP_NO: 14482 Crossing Status: Found FIELD_STRUCT_DESC: 3 of 3: 2-inch steel conduit for sewer pipe through the levee, 2.5 feet below the crown. 1.5-inch polyvinyl chloride (PVC) pipe visible at walkway on the waterside (WS) shoulder. Boat dock in the channel. (Permit No. 14482, 1986 - Gus Ahlstrom). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 14482	
179	3.29	3.29	UCIP	Pipe	Water Side to Land Side	DS_ID:21674 EP_NO: 8027 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch iron irrigation pipe through the levee, 11.7 feet below the crown. Pump in pump house on the landside (LS) toe with butterfly valve just upstream of pump house. Gate valve on the waterside (WS) slope, and a 36-inch concrete standpipe and filter station on the LS toe. (Permit No. 8027, 1972 - Wilbur Brandt). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 46.29)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8027	
184	3.32	3.32	Structure	Building	Land Side	House within 10 easement. on fill on LS of levee. Concrete stairway in LS slope. Shed at LS toe. Ice plant on levee slope. Thick trees. Entry Last Updated : 1/30/2020	USACEPI	

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
752	3.32	3.32	Ramp	Ramp	Land Side	15-ft wide gravel-covered ramp on L/S slope. Does not cut into prism. Road reflectors on hinge. Entry Last Updated : 1/24/2020	USACEINSPECT 8558		
181	3.33	3.33	UCIP	Culvert	Land Side to Water Side	DS_ID:21675 EP_NO: 8558 Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch drainage pipe of an unknown material through the levee, 11.8 feet below the crown. Gate valve on the landside (LS) end. (Permit No. 8558, 1973 - Walter Correa). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8558		
189	3.35	3.35	Structure	Stairs	Water Side	Wood stairway on the waterward slope. Floating boat dock. (App. No. 9121 - Brandt) Entry Last Updated : 10/14/2016	GEILEVEELOG 9121		
190	3.36	3.36	Ramp	Ramp	Land Side	Two ramps on the landward slope. (App. No. 8558-Brandt) Entry Last Updated : 10/14/2016	GEILEVEELOG 8558		
192	3.38	3.43	Miscellaneous	Landscaping	Land Side	Landward slope landscaped. Trees, ornamental bushes, groundcover and a wood fence. (Cat. III - Correa) Entry Last Updated : 6/14/2019	GEILEVEELOG 17537		
185	3.38	3.38	Ramp	Ramp	Land Side	Ramp on the landward slope. (App. No. 8567 - Brandt) Entry Last Updated : 10/14/2016	GEILEVEELOG 8567		
756	3.38	3.38	Ramp	Ramp	Land Side	Two gravel ramps extending from the crown towards the L/S. A 10-ft wide and a 40-ft wide ramp. Do not cut into levee prism. Permit 8853, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8853		
113	3.38	3.38	Structure	Standpipe	Water Side	12 in standpipe on WS slope. The pipe is plugged with concrete. Not sure if still in use. Unsure of purpose. Entry Last Updated : 10/26/2016	LEVEELOG		
115	3.40	3.40	Fence	Barbed Wire	Land Side	Barbed wire fence at toe of LS levee. Entry Last Updated : 10/26/2016	LEVEELOG		
187	3.40	3.60	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1954. Entry Last Updated : 10/14/2016	GEILEVEELOG		
196	3.40	3.40	Structure	Stairs	Land Side	Concrete stairway and retaining wall on the landward slope. Entry Last Updated : 10/14/2016	GEILEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
763	3.43	3.43	Structure	Stairs	Land Side	Concrete stairway on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
764	3.43	3.43	Structure	Mailbox	Land Side	Mailbox on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
767	3.43	3.43	Structure	Building	Land Side	House within 10 easement. On fill on LS of levee. Concrete stairway in LS slope. Shed at LS toe. Ice plant on levee slope. Thick trees. Entry Last Updated : 1/24/2020	USACEINSPECT		
765	3.43	3.43	Wall	Retaining	Land Side	Retaining wall along L/S slope. Extends 150-feet along levee. No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 17537		
770	3.44	3.49	Fence	Barbed Wire	Land Side	4-ft high wire fence on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
195	3.44	3.44	Structure	Standpipe	Land Side	32-inch pipe through the right bank of the levee. (App. No. 14482-Ahlstrom) Entry Last Updated : 10/14/2016	GEILEVEELOG 14482		
191	3.44	3.44	UCIP	Pipe	Land Side	DS_ID:21677 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 11.8 feet below the crown. Pump house on the landside (LS) toe. 48-inch-diameter concrete standpipe just off the LS toe. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 46.14)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
200	3.44	3.44	Miscellaneous	Landscaping	Land Side	Fruit trees planted along the toe of the landward slope. (App. No. 8028 - Vierra) Entry Last Updated : 10/14/2016	GEILEVEELOG 8028		
775	3.49	3.49	Ramp	Ramp	Land Side	20-ft wide brick paved ramp on L/S slope. Ramp has a non-locking gate and mailbox. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
117	3.49	3.49	Gate	Metal	Land Side	Metal gate across ramp on LS hinge. Entry Last Updated : 10/26/2016	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
198	3.50	3.50	UCIP	Pipe	Water Side to Land Side	DS_ID:21678 EP_NO: 2274 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 10-inch steel irrigation pipe through the levee, 3.9 feet below the crown. Pump and butterfly valve in pump house on the waterside (WS) slope. 36-inch concrete standpipe on the landside (LS) toe. (Permit No. 2274, 1956 - Rosa S. Antonio). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 46.07)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2274		
199	3.50	3.50	UCIP	Conduit	Land Side to Water Side	DS_ID:21722 EP_NO: 2274 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 1-inch electrical conduit of an unknown material through the levee, 3.9 feet below the crown. Pump and gate valve in a pump house on the waterside (WS) slope. (Permit No. 2274, 1956 - Rosa S. Antonio). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2274		
202	3.52	3.52	Fence	Wrought Iron	Land Side	Wrought iron fence and old tractor at LS hinge. NA, Monitor. Entry Last Updated : 10/14/2016	USACEPI		
782	3.52	3.52	Structure	Sign	Land Side	Metal sign post on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
781	3.52	3.52	Ramp	Ramp	Land Side	15-ft wide brick paved ramp on L/S slope. Does not cut into levee prism. Ramp has locking gate. Entry Last Updated : 1/24/2020	USACEINSPECT		
216	3.54	3.54	Structure	Other	Water Side	Transducer box on waterward slope. (App. No. 9739A) Entry Last Updated : 10/14/2016	GEILEVEELOG 9739A		
215	3.55	3.55	Fence	Wrought Iron	Land Side	Wrought iron fence on LS slope Permit 8029. NA, Monitor. Entry Last Updated : 10/14/2016	USACEPI 8029		
787	3.55	3.55	Wall	Retaining	Water Side	Concrete retaining wall for Freeport bridge. Extends appx 100-ft and is 10-ft tall. Entry Last Updated : 1/24/2020	USACEINSPECT		
204	3.55	3.60	Miscellaneous	Landscaping	Land Side	Landward slope landscaped with Ice plant. (App. No. 8028 - Vierra) Entry Last Updated : 10/14/2016	GEILEVEELOG 8028		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	6.56	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

786	3.55	3.55	Structure	Bridge	Water Side	Freeport Bridge on R/S. Appx 30-ft wide paved public road. Entry Last Updated : 1/24/2020	USACEINSPECT
-----	------	------	-----------	--------	------------	--	--------------

206	3.56	3.56	UCIP	Conduit	Crossing	DS_ID:21735 EP_NO: 3096 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 4: 1.5-inch steel thin wall soil nail conduit through the levee, 6.5 feet below the crown. 1-inch steel soil nail rods sleeved through the conduit. (Permit No. 3096, 1959 - County of Yolo). Entry Last Updated : 4/17/2021	UCIPAPR2021 3096
-----	------	------	------	---------	----------	---	---------------------

207	3.56	3.56	UCIP	Conduit	Crossing	DS_ID:21736 EP_NO: 3096 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 4: 1.5-inch steel thin wall soil nail conduit through the levee, 6.5 feet below the crown. 1-inch steel soil nail rods sleeved through the conduit. (Permit No. 3096, 1959 - County of Yolo). Entry Last Updated : 4/17/2021	UCIPAPR2021 3096
-----	------	------	------	---------	----------	---	---------------------

785	3.56	3.56	Structure	Sign	Water Side	3 metal traffic signs on R/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT
-----	------	------	-----------	------	------------	---	--------------

209	3.56	3.56	UCIP	Conduit	Crossing	DS_ID:21737 EP_NO: 3096 Crossing Status: Found FIELD_STRUCT_DESC: 3 of 4: 1.5-inch steel thin wall soil nail conduit through the levee, 6.5 feet below the crown. 1-inch steel soil nail rods sleeved through the conduit. (Permit No. 3096, 1959 - County of Yolo). Entry Last Updated : 4/17/2021	UCIPAPR2021 3096
-----	------	------	------	---------	----------	---	---------------------

788	3.56	3.56	Structure	Sign	Land Side	Metal sign post on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT
-----	------	------	-----------	------	-----------	---	--------------

789	3.56	3.56	Structure	Guardrail	Water Side and Land Side	Guardrail and signage on L/S slope facing Freeport Bridge. Extends 20-feet along levee. Entry Last Updated : 1/24/2020	USACEINSPECT
-----	------	------	-----------	-----------	--------------------------	---	--------------

210	3.56	3.56	UCIP	Conduit	Crossing	DS_ID:21714 EP_NO: 3096 Crossing Status: Found FIELD_STRUCT_DESC: 4 of 4: 1.5-inch steel thin wall soil nail conduit through the levee, 6.5 feet below the crown. 1-inch steel soil nail rods sleeved through the conduit. (Permit No. 3096, 1959 - County of Yolo). Entry Last Updated : 4/17/2021	UCIPAPR2021 3096
-----	------	------	------	---------	----------	---	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
120	3.58	3.58	Gate	Metal	Land Side	Wrought Iron Gate across ramp on LS slope. Entry Last Updated : 10/26/2016	LEVEELOG		
211	3.58	3.58	Structure	Pump Station	Land Side	Pump on LS toe. Pipe through levee. Appears abandoned. NA, Monitor. Entry Last Updated : 10/14/2016	USACEPI		
790	3.58	3.58	Ramp	Ramp	Land Side	15-ft wide paved ramp on L/S slope. Ramp has a gate and mailbox. Does not cut into levee prism. Shown on as-built drawings. Entry Last Updated : 1/24/2020	USACEINSPECT		
791	3.58	3.58	Fence	Wrought Iron	Land Side	Wrought iron fence on LS slope Permit 8029 Entry Last Updated : 1/24/2020	USACEINSPECT 8029		
212	3.60	3.60	UCIP	Pipe	Water Side to Land Side	DS_ID:21679 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 7-inch steel irrigation pipe through the levee, 14.7 feet below the crown. Pump in pump house on the landside (LS) toe. Gate valve on the waterside (WS) slope and at pump house on the LS toe. Air vent on pipe at the WS toe near the waterline. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 45.98)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
792	3.60	3.60	Miscellaneous	Turnout	Land Side	40-ft wide, 40-ft long paved turnout with 10-ft wide ramp on L/S slope. Ramp has a pipe gate. Do not cut into levee prism. Permit 8663: Turnout & ramp on Ls hinge & slope. Entry Last Updated : 1/30/2020	USACEINSPECT		
213	3.60	3.63	Miscellaneous	Landscaping	Land Side	Landward-slope landscaped. Various shrubs, trees and planter boxes (App. No. 8029 - Buscher). Pyracantha & Oleander shrubs. (Cat IV-A) Entry Last Updated : 10/14/2016	GEILEVEELOG 8029		
214	3.60	3.68	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1969. Unit No. 21, Site 46.0. Entry Last Updated : 10/14/2016	GEILEVEELOG		
217	3.62	3.62	Ramp	Ramp	Land Side	Turnout and ramp on the landward slope. (App. No. 8663 Smith) Entry Last Updated : 10/14/2016	GEILEVEELOG 8663		
797	3.62	3.62	Gate	Metal	Land Side	Gate Entry Last Updated : 2/25/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
798	3.63	3.63	Structure	Sign	Land Side	3 metal sign posts on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT		
223	3.63	3.63	Ramp	Ramp	Land Side	Ramp on the landward slope. (App. No. 8559 - Smith) Entry Last Updated : 10/14/2016	GEILEVEELOG 8559		
220	3.65	3.65	UCIP	Pipe	Water Side to Land Side	DS_ID:21680 EP_NO: 8030 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 12-inch steel irrigation pipe through the levee, 6 feet below the crown. Walkway on the waterside (WS) slope to a pump on a pile structure in the stream. Joint pole (JP) and meter on the landside (LS) toe. Pipe appears to cross the levee at an angle. (Permit No. 8030, 1972 - Robert and Hazel Kirkland). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 45.92)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8030		
219	3.66	3.66	UCIP	Conduit	Land Side to Water Side	DS_ID:21723 EP_NO: 8030 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 1.5-inch electrical conduit of an unknown material through the levee, 6 feet below the crown. Walkway on the waterside (WS) slope to pump on a pile structure. Meter on joint pole (JP) at the landside (LS) toe. (Permit No. 8030, 1972 - Robert and Hazel Kirkland). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8030		
801	3.67	3.67	Ramp	Ramp	Land Side	15-ft wide "Y" shaped paved ramp on L/S slope. Does not cut into levee prism. Permit 8559, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8559		
221	3.67	3.67	UCIP	Pipe	Crossing	DS_ID:21681 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 6-inch steel pipe of an unknown purpose through the levee, 16.5 feet below the crown. Wooden plate bolted on the landside (LS) end. Unable to locate pipe, but found USA markings for 6-inch pipe, 07/31/2013. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 45.91)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
803	3.68	3.68	Structure	Mailbox	Land Side	Mailbox on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	6.56	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

131	3.68	3.72	Miscellaneous	Landscaping	Land Side	Landward-slope landscaped. Various shrubs and trees. Entry Last Updated : 10/26/2016	LEVEELOG
-----	------	------	---------------	-------------	-----------	---	----------

222	3.68	3.83	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1972. Unit No21, Site 45.9. Entry Last Updated : 10/14/2016	GEILEVEELOG
-----	------	------	-----------	------	------------	---	-------------

808	3.69	3.72	Structure	Post	Land Side	Metal posts on L/S. Entry Last Updated : 1/30/2020	USACEINSPECT
-----	------	------	-----------	------	-----------	---	--------------

225	3.72	3.78	Miscellaneous	Landscaping	Land Side	Landward slope landscaped. Various species of trees and shrubs. (App. No. 8030 - Kirtland) Entry Last Updated : 10/14/2016	GEILEVEELOG 8030
-----	------	------	---------------	-------------	-----------	---	---------------------

227	3.78	3.78	Ramp	Ramp	Land Side	Ramp on landward slope. (App. No. 12544 - F.C. Kirtlan, Jr.) Entry Last Updated : 10/14/2016	GEILEVEELOG 12544
-----	------	------	------	------	-----------	---	----------------------

810	3.78	3.78	Gate	Metal	Land Side	12-ft wide gravel access ramp with locking metal gate. Does not cut into levee prism. Permit 12544, No Objection letter present. Entry Last Updated : 1/24/2020	USACEINSPECT 12544
-----	------	------	------	-------	-----------	--	-----------------------

228	3.78	3.85	Miscellaneous	Landscaping	Land Side	Trees on the landward slope, almond and oak. (App. No. 8031 - Kirtlan). Grass, oleander, and eucalyptus. Entry Last Updated : 1/30/2020	GEILEVEELOG 8031
-----	------	------	---------------	-------------	-----------	--	---------------------

814	3.82	3.82	Structure	Mailbox	Land Side	Mailbox on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT
-----	------	------	-----------	---------	-----------	---	--------------

813	3.82	3.82	Ramp	Ramp	Land Side	10-foot wide asphalt-covered ramp on L/S slope. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT
-----	------	------	------	------	-----------	--	--------------

815	3.82	3.82	Miscellaneous	Landscaping	Land Side	Landscaping on LS Slope & toe. Entry Last Updated : 1/30/2020	USACEINSPECT
-----	------	------	---------------	-------------	-----------	--	--------------

229	3.83	4.05	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1977. Unit No. 33, Site-45.6 Entry Last Updated : 10/14/2016	GEILEVEELOG
-----	------	------	-----------	------	------------	--	-------------

230	3.85	3.91	Miscellaneous	Landscaping	Land Side	Trees on the landward slope, almond and oak. (App. No. 8032 - Kirtlan) Entry Last Updated : 10/14/2016	GEILEVEELOG 8032
-----	------	------	---------------	-------------	-----------	---	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	6.56	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

816	3.88	3.88	Ramp	Ramp	Land Side	Ramp cut into LS slope. Entry Last Updated : 1/30/2020	USACEINSPECT
-----	------	------	------	------	-----------	---	--------------

818	3.88	3.88	Wall	Retaining	Land Side	20-ft wide gravel-covered "Y" shaped ramp on L/S slope. Does not cut into levee prism. Brick retaining wall and flagpole on L/S slope. Entry Last Updated : 1/30/2020	USACEINSPECT
-----	------	------	------	-----------	-----------	--	--------------

238	3.88	3.88	Structure	Pole - Utility	Land Side	Power pole on the landward slope. (App. No. 8035 - PG&E) Entry Last Updated : 10/14/2016	GEILEVEELOG 8035
-----	------	------	-----------	----------------	-----------	---	---------------------

234	3.90	3.90	UCIP	Pipe	Water Side to Land Side	DS_ID:21682 EP_NO: 8034 Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 1 of 2: 14-inch steel irrigation pipe through the levee, 13 feet below the crown. Pump on pile structure with walkway located on waterside (WS) slope. Gate valve located on the WS toe and a 48-inch concrete standpipe located on the LS toe. Sheet pile wall around base of metal pier at WS toe (14-inch pipe first referenced in the USACE O&M Manual and later pipe authorized under Automatic Board Order (ABO) issued as Permit No. 8034, 1972 - Heringer). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual Unit 114, October 1964 (River Mile 45.67)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8034
-----	------	------	------	------	-------------------------	---	---------------------

235	3.90	3.90	UCIP	Conduit	Land Side to Water Side	DS_ID:21724 EP_NO: 8034 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 1.5-inch electrical conduit of an unknown material through the levee, 13 feet below the crown. Pump on pile structure at the waterside (WS) toe. Gate valve on the WS slope. (Automatic Board Order (ABO) issued as Permit No. 8034, 1972 - Alta G. Heringer). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8034
-----	------	------	------	---------	-------------------------	---	---------------------

231	3.91	3.91	Ramp	Ramp	Land Side	Ramp cut into LS slope. Retaining wall cut into LS slope. Flag pole in LS toe. Entry Last Updated : 1/30/2020	USACEPI
-----	------	------	------	------	-----------	--	---------

823	3.91	3.91	Structure	Pole - Utility	Land Side	Utility pole on L/S slope. Permit 8035, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8035
-----	------	------	-----------	----------------	-----------	--	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
236	3.91	3.97	Miscellaneous	Landscaping	Land Side	Trees on the landward slope, almond. (App. No. 8033-Heringer). 17538: One mature tree within 10' of LS toe and two mature trees on LS slope at 33624 South River Rd. Grass landscaping on LS slope. Entry Last Updated : 1/30/2020	GEILEVEELOG 17538 8033		
822	3.92	3.92	Miscellaneous	Irrigation	Land Side	Sprinkler system on L/S slope. Extends 300-feet along levee. Permit 8036, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8036		
824	3.92	3.92	Structure	Stairs	Land Side	Concrete staircase on L/S slope. 17538: Concrete stairs on LS slope at 33624 South River Rd. Entry Last Updated : 1/30/2020	USACEINSPECT 17538		
821	3.92	3.92	Structure	Mailbox	Land Side	Mailbox on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
237	3.97	4.01	Miscellaneous	Landscaping	Land Side	Vineyard within 10 ft of LS levee too. Cherry trees removed. Landward slope landscaped. 18 cherry trees and small amount of well maintained ivy. Sprinkler system. Concrete stairway on the l/s slope. (App. No. 8036 - Conlan) Entry Last Updated : 1/30/2020	GEILEVEELOG 8036		
						Vineyard within 10 ft of LS levee too. Cherry trees removed. Entry Last Updated : 10/26/2016	8036		
826	3.97	3.97	Mark	Marker	Land Side	Address marker on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
827	3.97	3.97	Structure	Sign	Land Side	Metal sign posts on L/S. Entry Last Updated : 1/24/2020	USACEINSPECT		
828	3.97	3.97	Ramp	Ramp	Land Side	40-ft wide paved ramp on L/S slope. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
830	3.97	3.97	Wall	Concrete / Masonry Wall	Crown	This property has a brick wall on the shoulder that has no permit. The district is aware of this. Entry Last Updated : 1/30/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	6.56	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

242	3.98	3.98	UCIP	Pipe	Water Side to Land Side	DS_ID:21683 EP_NO: 8037 Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 1 of 2: 6-inch steel irrigation pipe through the levee, 15 feet below the crown. Pump and gate valve on the waterside (WS) slope. (Automatic Board Order (ABO) issued as Permit No. 8037, 1972 - Raymond and Isabel Baliei. Landside (LS) end of the pipe was removed at rupture within embankment. The rest of the pipe was grouted in place in 2012 under Permit No. 18461, 2012 - Randy Valenzano). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 45.59)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8037
-----	------	------	------	------	-------------------------	--	---------------------

832	3.98	3.98	Structure	Mailbox	Land Side	Mailbox on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT
-----	------	------	-----------	---------	-----------	---	--------------

241	3.99	3.99	UCIP	Conduit	Land Side to Water Side	DS_ID:22072 EP_NO: 18461 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 2-inch galvanized iron electrical conduit through the levee, 2 feet below the crown. Stairs and pump on the waterside (WS) slope. (Permit No. 18461, 2012 - Randy Valenzano. Conduit replaced existing 2-inch conduit at the same location. Installed under Permit No. 8037, 1972 - Raymond and Isabel Baliei). Entry Last Updated : 4/17/2021	UCIPAPR2021 18461
-----	------	------	------	---------	-------------------------	---	----------------------

243	3.99	3.99	UCIP	Pipe	Water Side to Land Side	DS_ID:22071 EP_NO: 18461 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 2 of 2: 10-inch steel irrigation pipe through the levee, 2 feet below the crown. Stairs, pump, and gate valve on the waterside (WS) slope. (Permit No. 18461, 2012 - Randy Valenzano. Pipe replaced existing 6-inch pipe at the same location. Installed under Permit No. 8037, 1972 - Raymond and Isabel Baliei). Abandoned and grouted in place. Entry Last Updated : 4/17/2021	UCIPAPR2021 18461
-----	------	------	------	------	-------------------------	--	----------------------

240	3.99	3.99	UCIP	Conduit	Land Side to Water Side	DS_ID:21725 EP_NO: 8037 Crossing Status: Found FIELD_STRUCT_DESC: *REMOVED* 2 of 2: 1.5-inch electrical conduit of an unknown material through the levee, 15 feet below the crown. Pump and gate valve on the waterside (WS) slope. (Automatic Board Order (ABO) issued as Permit No. 8037, 1972 - Raymond and Isabel Baliei. Pipe removed in 2012 under Permit No. 18461, 2012 - Randy Valenzano). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8037
-----	------	------	------	---------	-------------------------	--	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
838	4.05	4.05	Ramp	Ramp	Land Side	12-ft wide gravel-covered ramp on L/S slope. Does not cut into levee prism. Locking gate on ramp, ramp overgrown with brush. Entry Last Updated : 1/24/2020	USACEINSPECT		
248	4.05	4.20	Miscellaneous	Landscaping	Land Side	Landward slope landscaped, Orange and Loquat trees. (App. No. 8037 - Baliel) Entry Last Updated : 10/14/2016	GEILEVEELOG 8037		
249	4.05	4.20	Revetment	Rock	Water Side	Waterward slope rock, revetted by USCE, 1972, Unit No. 23, Site 45.5. Entry Last Updated : 10/14/2016	GEILEVEELOG		
133	4.05	4.05	Gate	Cable	Land Side	Post and cable gate on LS slope. Entry Last Updated : 10/26/2016	LEVEELOG		
250	4.07	4.07	UCIP	Pipe	Water Side to Land Side	DS_ID:21684 EP_NO: 8038 Crossing Status: Found FIELD_STRUCT_DESC: 6-inch steel irrigation pipe through the levee, 13.5 feet below the crown. Gate valve in 5-foot diameter corrugated metal pipe (CMP) riser located on the waterside (WS) slope. Power pole and meter located on the landside (LS) toe (6-inch pipe first referenced in the USACE O&M Manual and later pipe authorized under Automatic Board Order (ABO) issued as Permit No. 8038, 1972 - King). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual Unit 114, October 1964 (River Mile 45.59)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8038		
840	4.07	4.07	Structure	Sign	Land Side	Metal sign on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT		
253	4.11	4.11	UCIP	Pipe	Water Side to Land Side	DS_ID:21685 EP_NO: 8039 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 12 feet below the crown. Gate valve in a 6-foot-diameter corrugated metal pipe (CMP) riser on the waterside (WS) slope. Pump and gate valve in pump house on the landside (LS) toe. (Permit No. 8039, 1972 - Frederick and Videt Kirtlas and Robert and Hazel Kirtlas). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 45.46) (7-inch pipe listed)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8039		
252	4.12	4.12	Ramp	Ramp	Land Side	Two ramps on the landward slope. (App. No. 8576 - King). Ramp is overgrown with Ivy. Entry Last Updated : 1/30/2020	GEILEVEELOG 8576		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
848	4.12	4.12	Structure	Pole	Land Side	Metal pole on L/S hinge. Entry Last Updated : 1/30/2020	USACEINSPECT		
847	4.14	4.14	Structure	Building	Land Side	Building at LS toe. Might be pumphouse Permit 8039 Entry Last Updated : 1/30/2020	USACEINSPECT 8039		
851	4.16	4.16	Fence	Chain Link	Land Side	Chainlink fence at L/S toe. 3.5-ft high, extends 100-ft along levee. Entry Last Updated : 1/24/2020	USACEINSPECT		
267	4.20	4.20	Miscellaneous	Landscaping	Land Side	Cactus planted along the landward shoulder, cross fence and miscellaneous junk. (Cat. IV-A - Kirtlan) Entry Last Updated : 10/14/2016	GEILEVEELOG		
852	4.20	4.20	Structure	Building	Land Side	Shed at LS toe Entry Last Updated : 1/30/2020	USACEINSPECT		
854	4.20	4.20	Structure	Mailbox	Land Side	Mailbox on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT		
259	4.20	4.36	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1977. Unit No. 33, Site-45.4. Entry Last Updated : 10/14/2016	GEILEVEELOG		
857	4.22	4.22	Ramp	Ramp	Land Side	20-foot wide asphalt-covered ramp on L/S slope. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
856	4.22	4.22	Fence	Post & Cable	Land Side	Entry Last Updated : 1/22/2020	USACEINSPECT		
261	4.22	4.22	Structure	Dock	Land Side	Wooden stairway and dock on the waterward side. (App. No. 10449 - Ladwig) Entry Last Updated : 1/30/2020	GEILEVEELOG 10449 18880		
265	4.22	4.22	UCIP	Pipe	Water Side to Land Side	DS_ID:21686 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 8-inch steel irrigation pipe through the levee, 11.7 feet below the crown. Gate valve on the landside (LS) end. Pipe visible on the waterside (WS) slope. Unable to locate, 08/06/2013. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 45.35)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
859	4.23	4.23	Fence	Barbed Wire	Land Side	Wire fence with wooden posts on the L/S hinge. Extends for 20-ft. Entry Last Updated : 1/24/2020	USACEINSPECT		
858	4.23	4.23	Structure	Mailbox	Land Side	Mailbox on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT		
861	4.26	4.26	Fence	Barbed Wire	Land Side	Fence along LS shoulder. Wire fence goes down LS slope up to the LS hinge. Entry Last Updated : 1/30/2020	USACEINSPECT		
863	4.31	4.31	Structure	Post	Land Side	Metal posts on L/S hinge. Extends 75-ft along levee. Entry Last Updated : 1/24/2020	USACEINSPECT		
868	4.31	4.31	Structure	Mailbox	Land Side	Mailbox on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
870	4.31	4.34	Miscellaneous	Landscaping	Land Side	Landscaping on L/S slope. Retaining wall with shrubs and backfill, hedges along hinge, small fruit trees. Extends appx 100-ft along levee. Permit 8040, No USACE review. Shrubs, hedges and trees included in Obs 547. Entry Last Updated : 1/24/2020	USACEINSPECT 8040		
866	4.31	4.31	Structure	Sign	Water Side	Metal sign post on R/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
865	4.31	4.31	Miscellaneous	Irrigation	Land Side	Irrigation line along LS hinge Entry Last Updated : 1/24/2020	USACEINSPECT		
867	4.31	4.31	Ramp	Ramp	Land Side	15-ft wide paved access ramp with locking metal gate on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
271	4.31	4.34	Wall	Retaining	Land Side	Retaining Wall at Ls toe, cut into prism. This retaining wall was in place prior to the spring inspection 2013. No CVFPB permit on file. Entry Last Updated : 1/30/2020	USACEPI		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	6.56	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

275	4.31	4.31	UCIP	Pipe	Water Side to Land Side	DS_ID:21687 EP_NO: 8040 Crossing Status: Found FIELD_STRUCT_DESC: 6-inch steel irrigation pipe through the levee, 12.7 feet below the crown. Pump, gate valve, and air vent in pump house on the landside (LS) toe. (Permit No. 8040, 1972 - John and Elverta Perry). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 45.26)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8040
-----	------	------	------	------	-------------------------	---	---------------------

873	4.32	4.32	Wall	Retaining	Land Side	Small retaining wall cut into the toe, several feet high. Entry Last Updated : 1/30/2020	USACEINSPECT
-----	------	------	------	-----------	-----------	---	--------------

874	4.32	4.32	Structure	Building	Land Side	Shed at Ls toe Entry Last Updated : 1/30/2020	USACEINSPECT
-----	------	------	-----------	----------	-----------	--	--------------

280	4.34	4.40	Miscellaneous	Landscaping	Land Side	Landward slope landscaped. Ice plant and stairway. (App. No. 8040 - Perry) Entry Last Updated : 10/14/2016	GEILEVEELOG 8040
-----	------	------	---------------	-------------	-----------	---	---------------------

136	4.34	4.34	Fence	Chain Link	Land Side	Chain link fence within 10ft of LS toe perpendicular to levee. Entry Last Updated : 10/26/2016	LEVEELOG
-----	------	------	-------	------------	-----------	---	----------

276	4.35	4.35	UCIP	Pipe	Water Side to Land Side	DS_ID:21688 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 6-inch steel irrigation pipe through the levee, 15.5 feet below the crown. Pump in pump house on the landside (LS) slope. Vent and filter plant off the LS toe. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 45.22)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	-------------------------	--	-------------

277	4.36	4.46	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1985. Unit No. 37, Site 45.2. Entry Last Updated : 10/14/2016	GEILEVEELOG
-----	------	------	-----------	------	------------	---	-------------

880	4.37	5.62	Structure	Guardrail	Water Side	Metal guardrail permit # 14816 along WS hinge Entry Last Updated : 1/24/2020	USACEINSPECT 14816
-----	------	------	-----------	-----------	------------	---	-----------------------

287	4.38	4.38	Ramp	Ramp	Land Side	Paved ramp on the landward slope. (App. No. 2653 - Fonts) Entry Last Updated : 10/14/2016	GEILEVEELOG 2653
-----	------	------	------	------	-----------	--	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
288	4.38	4.38	Structure	Stairs	Water Side	Wood stairway on the waterward slope. Floating boat dock on the bank. (App. No. 8041 - Fonts) Entry Last Updated : 10/14/2016	GEILEVEELOG 8041		
884	4.39	4.39	Structure	Mailbox	Land Side	Mailboxes on L/S hinge, extends 30-feet along levee. Entry Last Updated : 1/24/2020	USACEINSPECT		
883	4.39	4.39	Ramp	Ramp	Land Side	20-foot wide paved ramp on L/S, built up on fill, does not cut into levee prism. Permit 2653, No Objection letter present. Entry Last Updated : 1/24/2020	USACEINSPECT 2653		
137	4.39	4.39	Structure	Mailbox	Land Side	Mailbox on LS hinge. Entry Last Updated : 11/2/2016	LEVEELOG		
282	4.40	4.46	Miscellaneous	Landscaping	Land Side	Trees on landward slope. Walnut and fig trees. (Cat. IV-A - Neves) Entry Last Updated : 10/14/2016	GEILEVEELOG		
281	4.40	4.40	Miscellaneous	Irrigation	Land Side	Above ground irrigation system on LS slope. Landscaping permitted. Entry Last Updated : 1/30/2020	USACEPI		
289	4.46	4.46	UCIP	Pipe	Water Side to Land Side	DS_ID:21689 EP_NO: 11908 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel irrigation pipe through the levee, 4 feet below the crown. Slant pump and siphon breaker on the waterside (WS) slope. 36-inch concrete standpipe, power pole, and meter on the landside (LS) toe. 1.5-inch galvanized iron electrical conduit at the same location. (Permit No. 11908, 1977 - Albert Fonts). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11908		
291	4.46	4.69	Revetment	Rock	Water Side	Waterward slope rock revetted, 1972. Unit No. 21, Site 44.9 Entry Last Updated : 10/14/2016	GEILEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
290	4.46	4.46	UCIP	Pipe	Water Side to Land Side	DS_ID:21690 EP_NO: 8041 Crossing Status: Found FIELD_STRUCT_DESC: 6-inch steel irrigation pipe through the levee, 13.5 feet below the crown. Pump and gate valve in pump house on the landside (LS) slope. Gate valve on the waterside (WS) slope. Service pole and anchor on the LS slope. (Permit No. 8041, 1972 - Albert and Genevieve Fonts). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 45.11)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8041		
887	4.48	4.48	Ramp	Ramp	Land Side	14-ft wide earth-covered ramp on L/S slope. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
889	4.48	4.48	Ramp	Ramp	Land Side	15-ft wide paved access ramp to private residence on L/S. Two ramps are on either side of property. Do not cut into levee prism. Permit 8560, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8560		
138	4.48	4.48	Wall	Retaining	Land Side	Rock retaining wall on LS slope. Entry Last Updated : 11/2/2016	LEVEELOG		
142	4.48	4.48	Gate	Cable	Land Side	Cable gate on LS ramp. Entry Last Updated : 11/2/2016	LEVEELOG		
297	4.50	4.50	Miscellaneous	Landscaping	Land Side	Fig tree on the landward slope. (Cat. IV-A - Fonts) Entry Last Updated : 10/14/2016	GEILEVEELOG		
300	4.50	4.50	Ramp	Ramp	Land Side	Ramp on the landward slope. (App. No. 8560 - Gomes) Entry Last Updated : 10/14/2016	GEILEVEELOG 8560		
293	4.50	4.50	Structure	Stairs	Land Side	Concrete stairs and handrail on Ls slope. 12" high retaining wall near hinge. Entry Last Updated : 1/30/2020	USACEPI		
301	4.50	4.50	Structure	Building	Land Side	Dwelling on the landward side. Concrete stairway and one Black Walnut tree on the landward slope. (App. No. 8042 Gomes) Entry Last Updated : 10/14/2016	GEILEVEELOG 8042		
292	4.50	4.58	Structure	Building	Land Side	Airport hangar on LS toe. Entry Last Updated : 1/30/2020	USACEPI		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
897	4.58	4.58	Structure	Stairs	Water Side	Concrete stairway down R/S slope. Leads to significantly damaged wooden walkway and abandoned docking facility. Permit 8561, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8561		
896	4.58	4.58	Structure	Post	Water Side	Two concrete posts, 1-ft diameter, 4-ft tall, on R/S slope within 50-ft along levee. Entry Last Updated : 1/24/2020	USACEINSPECT		
302	4.58	4.58	UCIP	Pipe	Water Side to Land Side	DS_ID:21691 EP_NO: 8561 Crossing Status: Found FIELD_STRUCT_DESC: 10-inch steel irrigation pipe through the levee, 12.8 feet below the crown. Pump, gate valve, and a 6-foot by 8-foot concrete distribution box on the landside (LS) toe. Gate valve on the waterside (WS) slope. (Permit No. 8561, 1973 - Joseph Borgas). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 44.99)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8561		
2	4.59	4.60	Wall	Retaining	Land Side	17542: A concrete retaining wall on the LS slope. Entry Last Updated : 7/3/2019	LEEVELOG 17542		
902	4.60	4.60	Structure	Stairs	Land Side	Concrete stairs and handrail on LS slope. Entry Last Updated : 1/24/2020	USACEINSPECT 17542		
143	4.62	4.62	Mark	Survey	Land Side	Survey marker on LS hinge. Entry Last Updated : 11/2/2016	LEEVELOG		
906	4.62	4.62	Ramp	Ramp	Land Side	15-ft wide gravel access ramp on L/S slope leading to residence. Does not cut into levee prism. Permit 8561, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8561		
909	4.64	4.64	Ramp	Ramp	Land Side	20-ft wide paved access ramp to Miner's Leap business. Large rocks, 3-ft diameter, on downstream side of ramp. Does not cut into levee prism. Permit 8562, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8562		
910	4.64	4.64	Structure	Sign	Land Side	Two signs and mailbox for Miner's Leap Winery on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
305	4.64	4.69	Miscellaneous	Landscaping	Land Side	Landscaping on LS slope. Fig tree, bushes, and small trees. Rock retaining wall along LS slope toe. Entry Last Updated : 11/2/2016	LEEVEINSPECTION		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
147	4.64	4.64	Gate	Metal	Land Side	Metal gate on LS ramp. Entry Last Updated : 11/2/2016	LEVEELOG		
306	4.64	4.64	Wall	Retaining	Land Side	Concrete stairway and 6-inch high wood retaining wall on the l/s slope. (App. No. 8043 - Borges) Entry Last Updated : 10/14/2016	GEILEVEELOG 8043		
148	4.66	4.66	Structure	Sign	Land Side	Clarksburg sign on LS hinge. Entry Last Updated : 11/2/2016	LEVEELOG		
318	4.68	4.68	Structure	Stairs	Land Side	Concrete stairway on the landward slope. (App. No. 8044 Maley) Entry Last Updated : 10/14/2016	GEILEVEELOG 8044		
319	4.68	4.75	Miscellaneous	Landscaping	Land Side	Fig trees on the landward slope. (Cat. IV-A - Maley) Entry Last Updated : 10/14/2016	GEILEVEELOG		
311	4.69	4.71	Wall	Retaining	Land Side	Brick retaining wall on LS slope. 2-tier in one location. Irrigation lines along LS toe. House on fill. Entry Last Updated : 1/30/2020	USACEPI 17543		
312	4.69	4.79	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1985, Unit No. 37, Site 44.9. Entry Last Updated : 10/14/2016	GEILEVEELOG		
314	4.72	4.72	UCIP	Pipe	Water Side to Land Side	DS_ID:21692 EP_NO: 8044 Crossing Status: Found FIELD_STRUCT_DESC: 6-inch steel irrigation pipe through the levee, 13.5 feet below the crown. Pump, gate valve, and vent in pump house on the landside (LS) toe. (Permit No. 8044, 1972 - Mary Azevedo). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 44.85)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8044		
322	4.73	4.79	Miscellaneous	Landscaping	Land Side	Landward slope landscaped. Fig trees and various other trees. (Cat. III - Michelson) Entry Last Updated : 10/14/2016	GEILEVEELOG		
327	4.73	4.73	Structure	Stairs	Land Side	Wood stairway on the landward slope. (App. No. 8045 Michelson) Entry Last Updated : 10/14/2016	GEILEVEELOG 8045		
918	4.75	4.77	Fence	Chain Link	Land Side	Chain link fence and patio 10-ft from L/S toe, extends 100-ft along levee. Entry Last Updated : 1/24/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
925	4.77	4.77	Wall	Retaining	Land Side	Retaining wall, transverse to embankment. Entry Last Updated : 1/30/2020	USACEINSPECT		
921	4.77	4.77	Structure	Stairs	Water Side	Metal stairway on R/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
923	4.78	4.78	Ramp	Ramp	Land Side	12-ft wide paved access ramp on L/S slope. Leads to residence. Address marker next to ramp. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
323	4.79	4.79	Wall	Retaining	Land Side	Retaining wall, transverse to embankment. Entry Last Updated : 1/30/2020	USACEPI		
924	4.79	4.79	Structure	Mailbox	Land Side	Mailboxes on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT		
927	4.80	4.80	Fence	Barbed Wire	Land Side	Wire fence 5-feet from L/S toe, extends 75-feet parallel to levee. Entry Last Updated : 1/24/2020	USACEINSPECT		
325	4.82	4.82	UCIP	Pipe	Water Side to Land Side	DS_ID:21693 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 6-inch steel irrigation pipe through the levee, 1.5 feet below the crown. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 44.75)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1213		
324	4.82	4.82	UCIP	Conduit	Land Side to Water Side	DS_ID:21726 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 1-inch electrical conduit of an unknown material through the levee, 1.5 feet below the crown. [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
151	4.82	4.82	Structure	Pole - Utility	Land Side	Service pole at LS toe. Entry Last Updated : 1/16/2020	LEVEELOG 10568		
335	4.84	4.84	Aerial	High Voltage	Crossing	Overhead power line crosses the levee with a pole on the w/s shoulder. (App. No. 10568 - PG&E). Service pole on R/S slope for pump, overhead line crossing levee, appx. 20-feet overhead clearance. Entry Last Updated : 1/30/2020	GEILEVEELOG 10568		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
936	4.86	4.86	Ramp	Ramp	Land Side	12-ft wide earth-covered ramp with over grown brush extending from the crown towards the L/S slope. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
155	4.86	4.86	Structure	Pole - Utility	Water Side and Land Side	Remarks: Service pole on R/S slope for pump, overhead line crossing levee, appx. 20-feet overhead clearance. Permit 8046. Permit 8046, No USACE review. Inspection Action: Verify levee easement; relocate outside levee easement or obtain USACE review. Status: Monitor Entry Last Updated : 11/2/2016	LEVEELOG		
331	4.86	4.86	UCIP	Pipe	Water Side to Land Side	DS_ID:21694 EP_NO: 8046 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 8-inch steel irrigation pipe through the levee, 7.5 feet below the crown. Service pole on the waterside (WS) shoulder. (Permit No. 8046, 1972 - John and Elverta Perry. Abandoned under Permit No. 18222, 2007 - Seebeck 2000 Family Trust, care of Melvin and Lois Seebeck). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 44.70) (6-inch pipe listed)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 18222 8046		
332	4.86	4.86	UCIP	Pipe	Water Side to Land Side	DS_ID:21709 EP_NO: 18222 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 10-inch steel irrigation pipe through the levee, 2 feet below the crown. Pump on metal rail slide on the waterside (WS) slope. Steel pad for control panel, butterfly valve, and 6-inch post on the WS slope. (Permit No. 18222, 2007 - Seebeck 2000 Family Trust, care of Melvin and Lois Seebeck. Replaced an existing 6-inch pipe at the same location). Entry Last Updated : 4/17/2021	UCIPAPR2021 18222		
333	4.87	4.87	UCIP	Conduit	Land Side to Water Side	DS_ID:21743 EP_NO: 18222 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 2-inch galvanized iron electrical conduit through the levee, 2 feet below the crown. (Permit No. 18222, 2007 - Seebeck 2000 Family Trust, care of Melvin and Lois Seebeck). Entry Last Updated : 4/17/2021	UCIPAPR2021 18222		
940	4.97	4.97	Structure	Post	Land Side	Tiki torch attached to metal post on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
339	4.97	4.97	Wall	Retaining	Land Side	Fence and retaining wall along LS toe and small shed. NA, Monitor. Entry Last Updated : 10/14/2016	USACEPI		
337	4.97	5.00	Fence	Wrought Iron	Land Side	Wrought iron fence on LS Toe. Shed at toe. Entry Last Updated : 1/30/2020	USACEPI		
939	4.97	4.97	Ramp	Ramp	Land Side	15-ft wide paved access ramp to residence on L/S slope. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
941	4.97	5.00	Miscellaneous	Landscaping	Land Side	Fence, landscaping, retaining wall along L/S slope. Fence is perpendicular to levee, retaining wall cuts up to 2-ft into levee prism. Extends 300-ft along levee. Entry Last Updated : 1/30/2020	USACEINSPECT		
943	4.97	4.97	Structure	Building	Land Side	Small shed Entry Last Updated : 1/30/2020	USACEINSPECT		
944	4.98	4.98	Structure	Mailbox	Land Side	Mailboxes and 2 wooden sign posts within 20-feet along L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
948	5.00	5.08	Miscellaneous	Landscaping	Land Side	Thick vegetation on LS slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
946	5.00	5.00	Ramp	Ramp	Land Side	40-ft wide paved access ramp splitting into two separate ramps leading to residences on the landside. Does not cut into the levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
945	5.00	5.00	Wall	Retaining	Land Side	Retaining Wall on LS slope for ramp. Entry Last Updated : 1/30/2020	USACEINSPECT		
340	5.00	5.00	UCIP	Pipe	Water Side to Land Side	DS_ID:21695 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 6-inch steel irrigation pipe through the levee, 5.5 feet below the crown. Inactive pump and gate valve on the waterside (WS) slope. (Abandoned and grouted in place under Permit No. 4501, 1964 - Joseph Borges). Not found, 08/06/2013. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 44.56)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	6.56	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

341	5.01	5.01	UCIP	Pipe	Water Side to Land Side	DS_ID:21719 EP_NO: 4501 Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 5 feet below the crown. Distribution box on the landside (LS). Pump on the waterside (WS). (Permit No. 4501, 1964 - Joseph Borges. Replaced an existing 6-inch pipe). Not found, 08/06/2013. Entry Last Updated : 4/17/2021	UCIPAPR2021 4501
-----	------	------	------	------	-------------------------	---	---------------------

348	5.05	5.05	UCIP	Pipe	Water Side to Land Side	DS_ID:21696 EP_NO: 7195 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *REMOVED* 1 of 2: 8-inch aluminum irrigation pipe through the levee, 3.5 feet below the crown. Slant pump on the waterside (WS) slope. Power pole and distribution box on the landside (LS). (Permit No. 7195, 1970 - Lloyd Sloan. Removed under Permit No. 18329, 2008 - Ernest Burroughs). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 18329 7195
-----	------	------	------	------	-------------------------	---	------------------------------

349	5.05	5.05	UCIP	Pipe	Water Side to Land Side	DS_ID:22130 EP_NO: 18329 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 10-inch coated steel irrigation pipe through the levee, 2 feet below the crown. Steel platform and slant pump on the waterside (WS) slope. Power pole and meter at the landside (LS) toe. (Permit No. 18329, 2008 - Ernest Burroughs). Entry Last Updated : 4/17/2021	UCIPAPR2021 18329
-----	------	------	------	------	-------------------------	--	----------------------

350	5.05	5.05	UCIP	Conduit	Land Side to Water Side	DS_ID:21738 EP_NO: 7195 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *REMOVED* 2 of 2: 1.25-inch electrical conduit of an unknown material through the levee, 3.5 feet below the crown. Slant pump on the waterside (WS) slope. Power pole and distribution box on the landside (LS). (Permit No. 7195, 1970 - Lloyd Sloan. Removed under Permit No. 18329, 2008 - Ernest Burroughs). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 7195
-----	------	------	------	---------	-------------------------	---	---------------------

351	5.05	5.05	UCIP	Conduit	Land Side to Water Side	DS_ID:22131 EP_NO: 18329 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 2-inch galvanized iron electrical conduit through the levee, 1 foot below the crown. Slant pump on the waterside (WS) slope, and a power pole on the landside (LS) toe. (Permit No. 18329, 2008 - Ernest Burroughs). Entry Last Updated : 4/17/2021	UCIPAPR2021 18329
-----	------	------	------	---------	-------------------------	--	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
161	5.11	5.11	Gate	Cable	Land Side	Entry Last Updated : 1/22/2020	LEVEELOG		
958	5.11	5.11	Structure	Walkway	Water Side	Metal and wood walkway down R/S slope. Concrete base. Floating dock. Metal gate near toe. Entry Last Updated : 1/24/2020	USACEINSPECT		
160	5.11	5.11	Miscellaneous	Landscaping	Land Side	Citrus orchard at LS toe. Entry Last Updated : 11/2/2016	LEVEELOG		
961	5.11	5.11	Structure	Dock	Water Side	Boat dock on WS. Entry Last Updated : 1/30/2020	USACEINSPECT		
959	5.11	5.13	Ramp	Ramp	Land Side	Two asphalt-covered ramps on L/S slope, "Y" shape configuration, 12-feet and 20-feet wide. Do not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
163	5.12	5.12	Gate	Metal	Land Side	Entry Last Updated : 1/22/2020	LEVEELOG		
960	5.14	5.14	Structure	Mailbox	Land Side	Mailbox on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT		
170	5.14	5.14	Structure	Tank	Land Side	Agricultural water filtration system at LS toe. Entry Last Updated : 11/2/2016	LEVEELOG		
356	5.14	5.27	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1977. Unit No. 33, Site 44.4 Entry Last Updated : 10/14/2016	GEILEVEELOG		
357	5.14	5.14	UCIP	Pipe	Water Side to Land Side	DS_ID:21697 EP_NO: 8047 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 17.7 feet below the crown. Pump, gate valve, and service pole on the landside (LS) toe. (Permit No. 8047, 1972 - Ethel Clare Dwyre, et al.). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 44.42)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8047		
964	5.15	5.15	Ramp	Ramp	Land Side	15-foot wide aggregate base-covered ramp on L/S slope. Does not cut into levee prism. Permit 8047, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8047		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
968	5.17	5.17	Structure	Mailbox	Land Side	Mailbox on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
967	5.17	5.17	Ramp	Ramp	Land Side	10-ft wide "Y" shaped paved access ramp leads to private residence on L/S. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
182	5.19	5.19	Mark	Marker	Water Side	Levee mile marker "5.00". Entry Last Updated : 11/2/2016	LEVEELOG		
971	5.19	5.19	Structure	Stairs	Land Side	Concrete staircase and electrical conduit on L/S slope. Permit 8048, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8048		
368	5.21	5.21	Fence	Chain Link	Water Side	Chainlink fence, transverse to embankment. Entry Last Updated : 1/30/2020	USACEPI		
361	5.23	5.23	UCIP	Pipe	Water Side to Land Side	DS_ID:21698 EP_NO: 8048 Crossing Status: Found FIELD_STRUCT_DESC: 6-inch steel irrigation pipe through the levee, 14.5 feet below the crown. Gate valve in a 5-foot-diameter corrugated metal pipe (CMP) riser on the waterside (WS) slope. Pump and gate valve in pump house on the landside (LS) toe. 36-inch concrete standpipe on the LS of the pump house. (Permit No. 8048, 1972 - John Rose). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 44.33)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8048		
976	5.23	5.30	Miscellaneous	Irrigation	Land Side	Irrigation lines on LS slope. Thick vegetation. Entry Last Updated : 1/24/2020	USACEINSPECT		
975	5.27	5.27	Structure	Tank	Land Side	750 gallon above ground storage tank at the L/S toe. Entry Last Updated : 1/24/2020	USACEINSPECT		
363	5.27	5.55	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1972. Unit No. 23, Site 44.0 Entry Last Updated : 10/14/2016	GEILEVEELOG		
977	5.30	5.30	Ramp	Ramp	Land Side	15-foot wide asphalt-covered ramp on L/S slope. Does not cut into levee prism. Permit 8578, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8578		
979	5.30	5.30	Structure	Mailbox	Land Side	Mailboxes and wooden handrail on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
369	5.32	5.32	Ramp	Ramp	Land Side	Ramp on the landward slope. (App. No. 8578 Perez & Lane) Entry Last Updated : 10/14/2016	GEILEVEELOG 8578		
981	5.32	5.32	Ramp	Ramp	Land Side	12-ft wide concrete access ramp to private residence on L/S slope. Address marker next to ramp. Does not cut into levee prism. Permit 8579, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8579		
188	5.32	5.38	Miscellaneous	Landscaping	Land Side	Misc. landscaping on LS ramp and LS toe. Entry Last Updated : 11/2/2016	LEVEELOG		
373	5.37	5.37	UCIP	Pipe	Water Side to Land Side	DS_ID:21700 EP_NO: 8049 Crossing Status: Found FIELD_STRUCT_DESC: 6-inch steel irrigation pipe through the levee, 14.5 feet below the crown. Pump house on the landside (LS) toe. Gate valve in a 5-foot-diameter corrugated metal pipe (CMP) riser on the waterside (WS) slope. (Permit No. 8049, 1972 - Mary Gomes). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 44.19)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8049		
371	5.38	5.38	Structure	Building	Land Side	House on LS of levee. Within 10' of levee. House is raised on fill, 3 ft retaining wall cut into prism and orange trees. concrete stairs on Ls slope. Permit 8049 Gomes. Entry Last Updated : 1/30/2020	USACEPI 8049		
372	5.38	5.38	Ramp	Ramp	Land Side	Ramp on the landward slope. (App. No. 8579 - Gomes) Entry Last Updated : 10/14/2016	GEILEVEELOG 8579		
194	5.41	5.41	Structure	Building	Land Side	Storage shed at LS toe. Entry Last Updated : 11/2/2016	LEVEELOG		
989	5.41	5.41	Fence	Barbed Wire	Land Side	Wire fence along L/S slope, parallel to levee. 5-ft tall, 600-ft long. Entry Last Updated : 1/24/2020	USACEINSPECT		
993	5.46	5.46	Miscellaneous	Irrigation	Land Side	Irrigation lines on LS slope Entry Last Updated : 1/24/2020	USACEINSPECT		
197	5.46	5.46	Structure	Gate Valve	Water Side	Gate valve in 5-foot diameter CMP riser on water ward slope. Unable to locate pipe or any other equipment on either slope. Entry Last Updated : 11/3/2016	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
998	5.46	5.46	Wall	Retaining	Land Side	Timber retaining wall extends 150-feet along levee. Permit 8130, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8130		
377	5.48	5.48	UCIP	Pipe	Water Side to Land Side	DS_ID:21701 EP_NO: 8050 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 12.7 feet below the crown. Pump, vent, butterfly valve, 36-inch concrete standpipe, and a power pole at the landside (LS) toe. Gate valve in a 5-foot-diameter corrugated metal pipe (CMP) riser on the waterside (WS) slope. (Permit No. 8050, 1972 - Glen Franklin Rose). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 44.08)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8050		
996	5.49	5.49	Structure	Stairs	Land Side	Concrete walkway on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
995	5.49	5.49	Ramp	Ramp	Land Side	12-ft wide paved ramp on L/S slope. Mailbox on hinge. Does not cut into levee prism. Permit 8180. No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8180		
382	5.50	5.53	Miscellaneous	Landscaping	Land Side	Existing encroachments on the landward slope. Landscaping. (App. No. 8130 - Gomes) Entry Last Updated : 11/8/2016	GEILEVEELOG 8130		
384	5.53	5.53	Ramp	Ramp	Land Side	Ramp on the landward slope. (App. No. 8580 - Rose) Entry Last Updated : 10/14/2016	GEILEVEELOG 8580		
385	5.55	5.55	Miscellaneous	Irrigation	Land Side	Irrigation lines on LS slope. Entry Last Updated : 1/30/2020	USACEPI		
387	5.55	5.99	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1985. Unit No. 37, Site 44.9 Entry Last Updated : 10/14/2016	GEILEVEELOG		
201	5.57	5.57	Structure	Mailbox	Land Side	Metal mailbox on L/S hinge. Entry Last Updated : 1/30/2020	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	6.56	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

388	5.57	5.69	Miscellaneous	Landscaping	Land Side	Landward slope thickly landscaped with various trees and shrubs. 17544: Four mature pine, 1 oak, 1 walnut tree within LS toe easement; two mature cherry, 5 bottle brush trees, ice plant, sprinklers on LS slope. 17545: Several mature oak and one walnut tree, groundcover, and sprinklers on LS slope at 53340 S. River Road. According to USACE Viewer, Permit 8131 coordinates are at LM 4.38, and this permit attachment appears to be incorrect. Entry Last Updated : 2/25/2020	GEILEVEELOG 17544 17545 8131
-----	------	------	---------------	-------------	-----------	---	---------------------------------------

1003	5.57	5.57	Structure	Stairs	Land Side	Wooden staircase down L/S slope. Mailbox on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT
------	------	------	-----------	--------	-----------	---	--------------

1008	5.67	5.67	Structure	Mailbox	Land Side	Metal mailbox on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT
------	------	------	-----------	---------	-----------	--	--------------

1009	5.67	5.67	Ramp	Ramp	Land Side	8-ft wide gravel access ramp on L/S slope. Leads to private residence. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT
------	------	------	------	------	-----------	--	--------------

391	5.68	5.68	UCIP	Pipe	Crossing	DS_ID:21702 EP_NO: 8051 Crossing Status: Found FIELD_STRUCT_DESC: 10-inch steel irrigation pipe through the levee, 16.8 feet below the crown. 8-inch steel irrigation pipe sleeved through the 10-inch pipe. Pump, vent, power pole, and gate valve on the landside (LS) toe. 36-inch concrete standpipe next to pump on the LS toe. (Permit No. 8051, 1972 - Robert and Hazel Kirtlan and Frederick and Violet Kirtlan). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 43.87)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8051
-----	------	------	------	------	----------	--	---------------------

205	5.69	5.69	Structure	Pole - Utility	Land Side	Service pole providing electricity to pump station at LS toe. Entry Last Updated : 11/8/2016	LEVEELOG
-----	------	------	-----------	----------------	-----------	--	----------

1015	5.76	5.76	Ramp	Ramp	Land Side	15-ft wide earth-covered ramp on L/S slope. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT
------	------	------	------	------	-----------	---	--------------

1014	5.76	5.76	Mark	Marker	Land Side	Wooden address marker and property line barrier on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT
------	------	------	------	--------	-----------	--	--------------

1018	5.81	5.81	Structure	Post	Land Side	Metal posts for gate on LS slope. Entry Last Updated : 1/24/2020	USACEINSPECT
------	------	------	-----------	------	-----------	--	--------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1019	5.81	5.85	Ditches	Unlined	Land Side	Ditch at the L/S toe. 10-ft wide, 4-ft deep, 400-ft along levee. Entry Last Updated : 1/24/2020	USACEINSPECT		
1017	5.81	5.81	Ramp	Ramp	Land Side	15-ft wide earth-covered ramp on L/S slope. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
218	5.82	5.82	Structure	Tank	Land Side	Metal tank at LS toe. Entry Last Updated : 11/8/2016	LEVEELOG		
232	5.87	5.90	Miscellaneous	Landscaping	Land Side	Cacti and landscaping on LS slope. Entry Last Updated : 11/8/2016	LEVEELOG		
1021	5.87	5.87	Structure	Stairs	Land Side	Stairway on LS slope penetrations into the levee Entry Last Updated : 1/24/2020	USACEINSPECT		
1025	5.87	5.87	Structure	Mailbox	Land Side	Mailbox on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
1022	5.87	5.94	Miscellaneous	Turnout	Water Side	Earthen turnout on R/S hinge. Appx 100-ft long and 30-ft wide. Entry Last Updated : 1/24/2020	USACEINSPECT		
398	5.90	5.90	UCIP	Conduit	Land Side to Water Side	DS_ID:21744 EP_NO: 18210 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 2.5-inch steel electrical conduit through the levee, 2 feet below the crown. Pump on the waterside (WS) slope, and a power pole on the landside (LS) slope. (Permit No. 18210, 2007 - Lorna Kelso). Entry Last Updated : 4/17/2021	UCIPAPR2021 18210		
400	5.90	5.90	UCIP	Pipe	Water Side to Land Side	DS_ID:21703 EP_NO: 8052 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 6-inch steel irrigation pipe through the levee, 10.5 feet below the crown. Pump and gate valve on the waterside (WS) end. Service pole at the landside (LS) toe. (Permit No. 8052, 1972 - Lucille Tognues. Removed under Permit No. 18210, 2007 - Lorna Kelso). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 43.66)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 18210 8052		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	6.56	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

399	5.90	5.90	UCIP	Pipe	Water Side to Land Side	DS_ID:21717 EP_NO: 18210 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 10-inch steel irrigation pipe through the levee, 2 feet below the crown. Removable pump on skid rails on the waterside (WS) slope. Electrical panel on a steel platform with a butterfly valve on the WS shoulder. Butterfly valve, vent, and power pole on the landside (LS) toe. (Replaced an existing pipe under Permit No. 18210, 2007 - Lorna Kelso). Entry Last Updated : 4/17/2021	UCIPAPR2021 18210
-----	------	------	------	------	-------------------------	--	----------------------

1029	5.90	5.90	Ramp	Ramp	Land Side	15-ft wide earth-covered ramp extending from the crown towards the L/S. Entry Last Updated : 1/24/2020	USACEINSPECT
------	------	------	------	------	-----------	---	--------------

1035	5.91	5.91	Structure	Building	Land Side	Shed at L/S toe. 20-ft long, 50-ft wide, 15-ft high. Entry Last Updated : 1/24/2020	USACEINSPECT
------	------	------	-----------	----------	-----------	--	--------------

402	5.93	5.93	UCIP	Pipe	Land Side to Water Side	DS_ID:21704 EP_NO: 12259 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1 of 5: 30-inch reinforced concrete sewer line through the levee, 3 feet below the crown. 10-foot by 12-foot concrete pump station on the landside (LS) slope, and a 5-foot by 5-foot valve box on the waterside (WS) shoulder. (Permit No. 12259, 1977 - East Yolo Community Service District and Dewante and Stowell Consulting Engineers). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12259
-----	------	------	------	------	-------------------------	---	----------------------

403	5.93	5.93	UCIP	Pipe	Water Side to Land Side	DS_ID:21739 EP_NO: 12259 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2 of 5: 6-inch cast iron water line conduit through the levee, 3 feet below the crown. 1-inch plastic water line sleeved through the 6-inch conduit. Pump station on the landside (LS) slope, and a valve box on the waterside (WS) shoulder. (Permit No. 12259, 1977 - East Yolo Community Service District and Dewante and Stowell Consulting Engineers). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12259
-----	------	------	------	------	-------------------------	---	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
404	5.93	5.93	UCIP	Conduit	Crossing	DS_ID:21740 EP_NO: 12259 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 3 of 5: 1.5-inch galvanized steel vacuum line through the levee, 3 feet below the crown. Pump station on the landside (LS) slope, and a valve box on the waterside (WS) shoulder. (Permit No. 12259, 1977 - East Yolo Community Service District and Dewante and Stowell Consulting Engineers). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12259		
405	5.93	5.93	UCIP	Pipe	Water Side to Land Side	DS_ID:21741 EP_NO: 12259 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 4 of 5: 1-inch galvanized iron water line through the levee, 3 feet below the crown. Pump station on the landside (LS) slope, and a valve box on the waterside (WS) shoulder. (Permit No. 12259, 1977 - East Yolo Community Service District and Dewante and Stowell Consulting Engineers). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12259		
406	5.93	5.93	UCIP	Pipe	Land Side to Water Side	DS_ID:21742 EP_NO: 12259 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 5 of 5: 1.5-inch galvanized steel sump pump discharge line through the levee, 3 feet below the crown. Pump station on the landside (LS) slope, and a valve box on the waterside (WS) shoulder. (Permit No. 12259, 1977 - East Yolo Community Service District and Dewante and Stowell Consulting Engineers). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12259		
1041	5.94	5.94	Structure	Sign	Land Side	Two traffic signs for Rose Rd on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
1037	5.94	5.94	Ramp	Ramp	Land Side	14-foot wide asphalt-covered ramp on L/S slope for Rose Rd. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
1042	5.94	6.27	Structure	Guardrail	Water Side and Land Side	Metal guard rail on L/S and R/S hinge. Permit 14816, No Objection letter present. Entry Last Updated : 1/30/2020	USACEINSPECT 14816		
409	5.98	6.08	Revetment	Rock	Water Side	Waterward slope rock revetted by USCE, 1985. Unit No. 37, Site 43-9 Entry Last Updated : 10/14/2016	GEILEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
411	5.99	5.99	UCIP	Conduit	Land Side to Water Side	DS_ID:21713 EP_NO: 6519 Crossing Status: Found FIELD_STRUCT_DESC: 1.5-inch electrical conduit of an unknown material through the levee, 1 foot below the crown. Slant pump and electrical panel on the waterside (WS) slope, and a power pole and meter on the landside (LS) toe. (Permit No. 6519, 1969 - S. H. Cowell Foundation). Entry Last Updated : 4/17/2021	UCIPAPR2021 6519		
410	5.99	5.99	UCIP	Pipe	Water Side to Land Side	DS_ID:21732 EP_NO: 8053 Crossing Status: Found FIELD_STRUCT_DESC: 20-inch steel irrigation pipe through the levee, 14.7 feet below the crown. 16-inch irrigation pipe sleeved through the 20-inch pipe. Slant pump and gate valve on the waterside (WS) slope. Gate valve, power pole, and electrical panel on the landside (LS) toe. (Permit No. 8053, 1972 - S. H. Cowell Foundation, E. H. Connick, Max Theldan, and W. F. Bank). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 43.57)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8053		
80	6.02	6.02	Structure	Tank	Land Side	Water tank on L/S toe. Entry Last Updated : 1/30/2020	LEEVELOG		
1048	6.02	6.02	Structure	Pole - Light	Land Side	Light pole on L/S. Entry Last Updated : 1/30/2020	USACEINSPECT		
1051	6.06	6.06	Fence	Barbed Wire	Water Side	Wire fence on R/S slope. Extends appx 1,000-ft. Entry Last Updated : 1/30/2020	USACEINSPECT		
1053	6.06	6.12	Structure	Pole - Light	Land Side	Streetlamps at L/S toe. 5 lamps with 500-ft along levee connected by an underground conduit. Entry Last Updated : 1/24/2020	USACEINSPECT		
420	6.08	6.56	Revetment	Rock	Water Side	Waterward slope rock revetted at low water line by district in 1940. Entry Last Updated : 10/14/2016	GEILEVEELOG		
1055	6.14	6.14	Ramp	Ramp	Land Side	20-ft wide AB-covered ramp on L/S slope. Does not cut into levee prism. Entry Last Updated : 1/30/2020	USACEINSPECT		
1056	6.15	6.16	Barrier	Wood	Land Side	Logs along L/S hinge, up to 24-in diameter, extends 50-feet along levee. Entry Last Updated : 1/30/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
421	6.16	6.16	UCIP	Pipe	Water Side to Land Side	DS_ID:21705 EP_NO: 8054 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel irrigation pipe through the levee, 15.8 feet below the crown. 10-inch steel irrigation pipe sleeved through the 12-inch pipe. Pump, gate valve, and air vent in pump house on the landside (LS) toe. 4-foot-diameter concrete standpipe off the LS toe. (Permit No. 8054, 1972 - Frederick and Violet Kirtlan). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 43.38) (8-inch pipe listed)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8054		
251	6.17	6.17	Miscellaneous	Irrigation	Water Side	Irrigation lines on WS slope. On site revegetation in progress. Entry Last Updated : 11/8/2016	LEVEELOG		
1060	6.19	6.24	Structure	Building	Land Side	Wooden shed at L/S toe, extends 200-feet along levee. Entry Last Updated : 1/24/2020	USACEINSPECT		
427	6.25	6.25	Miscellaneous	Landscaping	Land Side	Landward slope landscaped, various shrubs (Berry vines - only). (App. No. 8054 - Kirtlan) Entry Last Updated : 10/14/2016	GEILEVEELOG 8054		
1065	6.27	6.27	Miscellaneous	Turnout	Water Side	12-ft wide, 100-foot long aggregate base-covered turnout on R/S slope, does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
424	6.27	6.27	Ramp	Ramp	Land Side	Ramp on the landward slope. Entry Last Updated : 10/14/2016	GEILEVEELOG		
1070	6.29	6.29	Mark	Survey	Water Side	Survey marker on R/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
1069	6.29	6.29	Structure	Building	Land Side	Residence on L/S slope. Extends 75-ft along levee. Entry Last Updated : 1/24/2020	USACEINSPECT		
1072	6.29	6.29	Ramp	Ramp	Land Side	10-ft wide earth-covered ramp on L/S slope. Cuts up to 2-ft deep into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
1061	6.29	6.56	Structure	Guardrail	Land Side	Metal guardrail on L/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT		
1073	6.35	6.35	Ramp	Ramp	Land Side	15-foot wide earth-covered ramp on L/S. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
1074	6.35	6.35	Structure	Building	Land Side	House close to 10' of toe on Ls Entry Last Updated : 1/24/2020	USACEINSPECT		
434	6.36	6.36	Structure	Other	Water Side	Navigation Beacon in stream. No. 19. (App. No. 8056 U.S.L.S.) Entry Last Updated : 10/14/2016	GEILEVEELOG 8056		
435	6.37	6.37	Structure	Pole - Utility	Land Side	Power pole on the landward slope. (App. No. 8055 PG&E) Entry Last Updated : 10/14/2016	GEILEVEELOG 8055		
1078	6.40	6.40	Ramp	Ramp	Land Side	12-ft wide earth-covered ramp with reflectors and address marker on L/S slope. Does not cut into levee prism. Entry Last Updated : 1/24/2020	USACEINSPECT		
437	6.40	6.40	Miscellaneous	Landscaping	Land Side	Trees on the landward slope. Oak, fir, and walnut trees. (App. No. 8058 - Schneider) Entry Last Updated : 10/14/2016	GEILEVEELOG 8058		
430	6.40	6.40	UCIP	Pipe	Water Side to Land Side	DS_ID:21715 EP_NO: 16514 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 12-inch steel irrigation pipe through the levee, 2 feet below the crown. Slant pump and butterfly valve on the waterside (WS) slope. Gate valve next to abandoned pump house on the landside (LS) toe, and a filter plant on the LS toe. (Permit No. 16514, 1995 - Lawrence R. and Ruth Schneider). Entry Last Updated : 4/17/2021	UCIPAPR2021 16514		
431	6.40	6.40	UCIP	Conduit	Land Side to Water Side	DS_ID:21745 EP_NO: 16514 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 2-inch galvanized iron electrical conduit through the levee, 2 feet below the crown. Slant pump on the waterside (WS) slope, and a power pole and meter on the landside (LS) toe. (Permit No. 16514, 1995 - Lawrence R. and Ruth Schneider). Entry Last Updated : 4/17/2021	UCIPAPR2021 16514		
432	6.40	6.40	UCIP	Pipe	Water Side to Land Side	DS_ID:21706 EP_NO: 8057 Crossing Status: Found FIELD_STRUCT_DESC: 10-inch steel irrigation pipe through the levee, 13.8 feet below the crown. Pump and gate valve in pump house on the landside (LS) toe. (Permit No. 8057, 1972 - Lawrence R. and Ruth Schneider). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 43.14)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8057		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
258	6.41	6.41	Structure	Building	Land Side	Shed and farm equipment at LS toe. Entry Last Updated : 11/8/2016	LEVEELOG		
1076	6.41	6.41	Structure	Pole - Utility	Land Side	Utility pole for pumphouse on L/S toe. Permit 8055, No USACE review. Entry Last Updated : 1/24/2020	USACEINSPECT 8055		
1084	6.49	6.49	Structure	Building	Land Side	15-ft wide, 15-ft long metal shed and two tanks up to 4-ft diameter at the L/S toe. Entry Last Updated : 1/24/2020	USACEINSPECT 17547		
436	6.49	6.52	Miscellaneous	Landscaping	Land Side	Trees on the landward slope. Oak, fir, and walnut trees. (App. No. 8057 - Schneider). 17547: Seven mature walnut and two oak trees within 10' of the LS toe, one mature walnut tree, ivy groundcover on LS slope at 34840 S. River Road. Entry Last Updated : 1/30/2020	GEILEVEELOG 17547 8057		
1089	6.52	6.52	Structure	Sign	Water Side	Metal post traffic sign on R/S hinge. Mile marker on R/S hinge. Entry Last Updated : 1/24/2020	USACEINSPECT		
1087	6.52	6.52	Structure	Sign	Land Side	Address sign on L/S slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
1088	6.52	6.52	Ramp	Ramp	Land Side	12-ft wide asphalt-covered ramp on L/S slope. Does not cut into levee prism Entry Last Updated : 1/24/2020	USACEINSPECT		
441	6.54	6.54	UCIP	Pipe	Land Side to Water Side	DS_ID:21707 EP_NO: 4096 Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 36-inch steel drainage pipe through the levee, 6 feet below the crown. Gate valve located just off the landside (LS) toe on a steel platform. Pumping plant and trash rack located 200 feet off the LS toe. Flap gate on the waterside (WS) end. (Permit No. 4096, 1962 - Reclamation District No. 307. Replaced a 36-inch pipe that was grouted in place at the same location). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 4096		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0307 Lisbon

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River							Right	6.56	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
440	6.54	6.54	UCIP	Pipe	Land Side to Water Side	DS_ID:21708 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: *ABANDONED* 1 of 2: 36-inch steel drainage pipe through the levee, 16 feet below the crown. Grouted in place. Flap gate on the waterside (WS) end. Gate valve on the landside (LS) end. Pipe debris visible on the LS toe. (Abandoned and grouted in place under Permit No. 4096, 1962 - Reclamation District No. 307). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 43.08)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
442	6.54	6.54	UCIP	Pipe	Land Side to Water Side	DS_ID:21711 EP_NO: 16807 Crossing Status: Found FIELD_STRUCT_DESC: 30-inch steel drainage pipe through the levee, 3 feet below the crown. Pump and trash rack 200 feet off the landside (LS) toe. Siphon breaker in a 3-foot-diameter steel riser on the waterside (WS) shoulder, and a flap gate at the WS toe. (Permit No. 16807, 1998 - Reclamation District No. 307). Entry Last Updated : 4/17/2021	UCIPAPR2021 16807		
443	6.54	6.54	UCIP	Pipe	Land Side to Water Side	DS_ID:21731 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 36-inch steel drainage pipe through the levee, 16 feet below the crown. Flap gate on the waterside (WS) end. Gate valve and air vent on the landside (LS). Pump and trash rack 200 feet off the LS toe. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 114, April 1959, (RM 43.08)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
1097	6.56	6.56	Ramp	Ramp	Land Side	24-foot wide asphalt-covered ramp for Pumphouse Road on L/S. Does not cut into levee prism. Entry Last Updated : 1/30/2020	USACEINSPECT		
262	6.56	6.56	Fence	Chain Link	Land Side	Chain link fence on LS hinge with metal drive gate to pump station at LS toe. Entry Last Updated : 11/8/2016	LEVEELOG		
1096	6.56	6.56	Structure	Sign	Crown	Metal sign posts on R/S slope for Pumphouse Road. Entry Last Updated : 1/24/2020	USACEINSPECT		
263	6.56	6.56	Ramp	Ramp	Land Side	Gravel ramp with gate to pump station. Entry Last Updated : 11/8/2016	LEVEELOG		