

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 San Joaquin River	Right	2.35	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

39	0.00	0.00	Mark	Boundary	Crown	Start of Unit 1 San Joaquin River RB. Entry Last Updated : 7/20/2015	INSPECTION
----	------	------	------	----------	-------	---	------------

71	0.00	0.76	Revetment	Rock	Water Side	Entry Last Updated : 7/20/2015	INSPECTION
----	------	------	-----------	------	------------	--------------------------------	------------

1	0.24	0.24	UCIP	Culvert	Land Side to Water Side	DS_ID:18684 EP_NO: N/A Crossing Status: Not Found FIELD_STRUCT_DESC: 42-inch corrugated metal drainage discharge pipe through the levee, 10 feet below the crown. Flap gate on the waterside (WS) end. Presumably there is a pump on the landside (LS), but it has not been recorded. [Additional Reference(s): USACE San Joaquin O&M Manual 1, March 1963, (HLM 0.25)]. Entry Last Updated : 4/16/2021	UCIPAPR2021
---	------	------	------	---------	-------------------------	---	-------------

3	0.48	0.48	UCIP	Culvert	Land Side to Water Side	DS_ID:22968 EP_NO: N/A Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 36-inch corrugated metal gravity drainage pipe through the levee, approximately 18 feet below the crown. Pipe may not fully penetrate the levee as it does not daylight on the landside (LS). This drainage pipe was field discovered with no mention of it in any reference. Entry Last Updated : 4/16/2021	UCIPAPR2021
---	------	------	------	---------	-------------------------	---	-------------

2	0.48	0.48	UCIP	Culvert	Land Side to Water Side	DS_ID:22969 EP_NO: N/A Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 36-inch corrugated metal gravity drainage pipe through the levee, approximately 18 feet below the crown. Pipe may not fully penetrate the levee as it does not daylight on the landside (LS). This drainage pipe was field discovered with no mention of it in any reference. Entry Last Updated : 4/16/2021	UCIPAPR2021
---	------	------	------	---------	-------------------------	---	-------------

73	0.55	0.55	Ramp	Ramp	Land Side	Entry Last Updated : 12/28/2020	INSPECTION
----	------	------	------	------	-----------	---------------------------------	------------

4	0.65	0.65	UCIP	Culvert	Land Side to Water Side	DS_ID:17952 EP_NO: N/A Crossing Status: Found FIELD_STRUCT_DESC: 1 of 3: 30-inch corrugated metal gravity drainage pipe through the levee, 22 feet below the crown. Flap gate on the waterside (WS) end. Steel intake structure on the landside (LS). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021
---	------	------	------	---------	-------------------------	--	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 San Joaquin River	Right	2.35	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

6	0.66	0.66	UCIP	Culvert	Land Side to Water Side	DS_ID:18811 EP_NO: N/A Crossing Status: Found FIELD_STRUCT_DESC: 2 of 3: 30-inch corrugated metal gravity drainage pipe through the levee, 22 feet below the crown. Flap gate on the waterside (WS) end. Steel intake structure on the landside (LS). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021
---	------	------	------	---------	-------------------------	--	-------------

5	0.66	0.66	UCIP	Culvert	Land Side to Water Side	DS_ID:18810 EP_NO: N/A Crossing Status: Found FIELD_STRUCT_DESC: 3 of 3: 30-inch corrugated metal gravity drainage pipe through the levee, 22 feet below the crown. Flap gate on the waterside (WS) end. Steel intake structure on the landside (LS). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021
---	------	------	------	---------	-------------------------	--	-------------

41	0.67	0.73	Miscellaneous	Pit	Land Side	Detention basin at landside slope. Entry Last Updated : 7/20/2015	USACEINSPECT
----	------	------	---------------	-----	-----------	--	--------------

74	0.67	0.73	Fence	Chain Link	Land Side	Entry Last Updated : 12/28/2020	INSPECTION
----	------	------	-------	------------	-----------	---------------------------------	------------

7	0.68	0.68	UCIP	Culvert	Land Side to Water Side	DS_ID:18683 EP_NO: N/A Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch steel pipe of an unknown purpose through the levee, 3 feet below levee crown, not found. Valve on the waterside (WS), not found. [Additional Reference(s): USACE San Joaquin O&M Manual 1, March 1963, (HLM 0.68)]. Entry Last Updated : 4/16/2021	UCIPAPR2021
---	------	------	------	---------	-------------------------	--	-------------

75	0.70	0.70	Structure	Pole - Utility	Land Side	Cutoff pole with electrical box. Entry Last Updated : 7/20/2015	INSPECTION
----	------	------	-----------	----------------	-----------	--	------------

31	0.73	0.73	Structure	Pole - Utility	Land Side	Cutoff pole with electrical box. Entry Last Updated : 6/16/2020	LEVEELOG
----	------	------	-----------	----------------	-----------	--	----------

79	0.73	0.73	Aerial	High Voltage	Land Side	Entry Last Updated : 12/28/2020	INSPECTION
----	------	------	--------	--------------	-----------	---------------------------------	------------

80	0.73	0.73	At Grade	Levee	Land Side	Entry Last Updated : 12/28/2020	INSPECTION
----	------	------	----------	-------	-----------	---------------------------------	------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 San Joaquin River	Right	2.35	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

81	0.75	0.75	Ramp	Ramp	Land Side	Entry Last Updated : 7/20/2015	INSPECTION
----	------	------	------	------	-----------	--------------------------------	------------

8	0.75	0.75	UCIP	Culvert	Land Side to Water Side	DS_ID:17945 EP_NO: N/A Crossing Status: Found FIELD_STRUCT_DESC: 42-inch corrugated metal drainage discharge pipe, 18 feet below the crown. Flap gate, concrete headwall, and spillway on the waterside (WS). Pump house on the landside (LS). Abandoned concrete headwall, power pole, and two wooden piles found on the LS. This drainage pipe likely belongs to the City of Stockton. [Additional Reference(s): DWR Levee Log, 2006. USACE San Joaquin O&M Manual 1, March 1963, (HLM 0.78)]. Entry Last Updated : 4/16/2021	UCIPAPR2021
---	------	------	------	---------	-------------------------	---	-------------

42	0.76	0.76	Structure	Pump Station	Land Side	Pump station at landside toe. Entry Last Updated : 7/20/2015	USACEINSPECT
----	------	------	-----------	--------------	-----------	---	--------------

87	0.76	0.76	Structure	Pole - Utility	Land Side	Entry Last Updated : 6/16/2020	INSPECTION
----	------	------	-----------	----------------	-----------	--------------------------------	------------

83	0.78	0.78	Structure	Pole - Utility	Land Side	Entry Last Updated : 12/28/2020	INSPECTION
----	------	------	-----------	----------------	-----------	---------------------------------	------------

43	0.78	0.78	At Grade	Railroad	Crossing	Existing Burlington Northern Santa Fe Railway crossing preventing vehicular access on levee crown. Entry Last Updated : 12/28/2020	USACEINSPECT
----	------	------	----------	----------	----------	---	--------------

82	0.78	0.78	Structure	Pad	Crown	Entry Last Updated : 7/20/2015	INSPECTION
----	------	------	-----------	-----	-------	--------------------------------	------------

86	0.79	0.79	Structure	Distribution Box	Land Side	Metal shed with conduits. Entry Last Updated : 7/20/2015	INSPECTION
----	------	------	-----------	------------------	-----------	---	------------

9	0.79	0.79	UCIP	Conduit	Crossing	DS_ID:17946 EP_NO: N/A Crossing Status: Found FIELD_STRUCT_DESC: Telephone conduit of an unknown size or material through both levees and under the San Joaquin River, at an unknown depth. This buried telephone cable is no longer operational. [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021
---	------	------	------	---------	----------	--	-------------

88	0.81	0.81	Ramp	Ramp	Land Side	Ramp to road access. Entry Last Updated : 7/21/2015	INSPECTION
----	------	------	------	------	-----------	--	------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 San Joaquin River							Right	2.35	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
46	0.82	0.82	Gate	Chain Link	Crown	Access gate. Entry Last Updated : 6/16/2020	USACEINSPECT		
89	0.82	0.82	Fence	Chain Link	Water Side and Land Side	Entry Last Updated : 12/28/2020	INSPECTION		
45	0.82	1.18	Fence	Chain Link	Land Side	Existing chain link fencing located at landside toe adjacent to the City of Stockton Sewer Treatment Plant. No encroachment permit found. Entry Last Updated : 6/16/2020	USACEINSPECT		
90	0.82	0.93	Miscellaneous	Pits	Land Side	Entry Last Updated : 12/28/2020	INSPECTION		
91	0.83	0.83	Miscellaneous	Turnout	Crown	Entry Last Updated : 7/21/2015	INSPECTION		
92	0.83	2.35	Revetment	Rock	Water Side	Intermittent revetment. Entry Last Updated : 7/21/2015	INSPECTION		
93	0.88	1.08	Structure	Pipe Section	Land Side	Water line runs parallel to levee at landside toe. Fire hydrants, valves penetrate vertically about every 100 feet. Entry Last Updated : 7/21/2015	INSPECTION		
47	0.98	0.98	Structure	Other	Land Side	Multiple utilities near the landside toe (fire hydrant, water valve, electrical). No encroachment permit found. Entry Last Updated : 6/16/2020	USACEINSPECT		
94	1.03	1.03	Ramp	Ramp	Land Side	Entry Last Updated : 7/21/2015	INSPECTION		
10	1.05	1.05	UCIP	Pipe	Crossing	DS_ID:17949 EP_NO: N/A Crossing Status: Found FIELD_STRUCT_DESC: 42-inch corrugated metal sewage outfall pipe through the levee, 12.5 feet below the crown. Flap gate, concrete headwall, and spillway on the waterside (WS) end. [Additional Reference(s): USACE San Joaquin O&M Manual 1, March 1963, (HLM 1.11), referenced as 18 feet below the crown]. Entry Last Updated : 4/16/2021	UCIPAPR2021		
95	1.05	1.05	Structure	Sign	Water Side	Entry Last Updated : 12/28/2020	INSPECTION		

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 San Joaquin River	Right	2.35	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

13	1.08	1.08	UCIP	Culvert	Land Side to Water Side	DS_ID:17947 EP_NO: 11759 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 3: 25-inch mortar coated welded steel conduit through the levee, 3 feet below the crown. Concrete access structure in landward slope. (Plans to install a 60-inch effluent pipe and two 25-inch conduit lines across the channel and levees of the San Joaquin River authorized under Permit No. 11759, 1976 - City of Stockton. Plans to amend Permit No. 11759 to include driving of steel sheet piling, excavating, and backfilling of material along the levee authorized under Permit No. 11759-A, 1978 - City of Stockton). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 11759
----	------	------	------	---------	-------------------------	--	----------------------

11	1.08	1.08	UCIP	Culvert	Land Side to Water Side	DS_ID:18706 EP_NO: 11759 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 3: 25-inch mortar coated welded steel conduit through the levee, 3 feet below the crown. Concrete access structure in landward slope. (Plans to install a 60-inch effluent pipe and two 25-inch conduit lines across the channel and levees of the San Joaquin River authorized under Permit No. 11759, 1976 - City of Stockton. Plans to amend Permit No. 11759 to include driving of steel sheet piling, excavating, and backfilling of material along the levee authorized under Permit No. 11759-A, 1978 - City of Stockton). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 11759
----	------	------	------	---------	-------------------------	--	----------------------

12	1.08	1.08	UCIP	Culvert	Land Side to Water Side	DS_ID:18707 EP_NO: 11759 Crossing Status: Found FIELD_STRUCT_DESC: 3 of 3: 60-inch reinforced concrete encased steel secondary effluent pipe through the levee, 3 feet below the crown. Concrete access structure in landward slope. (Plans to install a 60-inch effluent pipe and two 25-inch conduit lines across the channel and levees of the San Joaquin River authorized under Permit No. 11759, 1976 - City of Stockton. Plans to amend Permit No. 11759 to include driving of steel sheet piling, excavating, and backfilling of material along the levee authorized under Permit No. 11759-A, 1978 - City of Stockton). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 11759
----	------	------	------	---------	-------------------------	---	----------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 San Joaquin River	Right	2.35	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

14	1.08	1.08	UCIP	Culvert	Land Side to Water Side	DS_ID:17948 EP_NO: 2725 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 36-inch concrete encased steel gravity drainage pipe through the levee and across the channel, 15 feet below the crown. Two concrete cutoff walls. Environmental Protection Agency (EPA) instrumentation on the landside (LS) shoulder. 9-foot by 25-foot concrete pad on the LS shoulder. (Plans for the construction of a 36-inch pipeline through the right and left bank levees and under the channel of the San Joaquin River and an additional 36-inch pipe through the left bank levee authorized under Permit No. 2725-B, 1959 - City of Stockton). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 2725
15	1.09	1.09	UCIP	Pipe	Water Side to Land Side	DS_ID:17950 EP_NO: N/A Crossing Status: Found FIELD_STRUCT_DESC: 6-inch steel domestic water line through the levee, 8 feet below the crown. Pump on a concrete headwall on the waterside (WS). [Additional Reference(s): DWR Levee Log, 2006. USACE San Joaquin O&M Manual 1, March 1963, (HLM 1.12), 4-inch pipe referenced]. Entry Last Updated : 4/16/2021	UCIPAPR2021
50	1.09	1.09	Structure	Gauge	Water Side	USGS river gauge (Encroachment Permit No. 3880). Entry Last Updated : 6/16/2020	USACEINSPECT 3880
98	1.09	1.09	Structure	Stairs	Water Side	Entry Last Updated : 7/21/2015	INSPECTION
44	1.09	1.09	UCIP	Pipe		DS_ID:25128 EP_NO: N/A Crossing Status: Indicator Found FIELD_STRUCT_DESC: 60-inch lock joint reinforced concrete sewage effluent pipe under the levee, 27 feet below the crown. Reinforced concrete apron and cutoff walls. Steel sheet piling apron installed with the pipe on the waterside (WS) slope. Headwall, stairs, and pump with shutoff valve visible on the WS slope. Apparent shutoff valves 30 feet off the landside (LS) toe in alignment with the pipe. (Plans for the construction of a 60-inch lock joint reinforced concrete sewage effluent pipe under the easterly levee of the San Joaquin River authorized under Permit No. 1164, 1947 - City of Stockton).	UCIPAPR2021
101	1.13	1.13	Structure	Manhole Cover	Crown	2.5' by 3' rectangular vault marked "INSTRUMENTATION". Entry Last Updated : 8/12/2015	INSPECTION

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 San Joaquin River							Right	2.35	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
102	1.13	1.13	Structure	Guardrail	Water Side	Entry Last Updated : 7/21/2015	INSPECTION		
51	1.13	1.13	Structure	Bridge	Water Side	Existing bridge over river for City of Stockton Sewer Treatment Plant (Encroachment Permit No. 17902). Entry Last Updated : 6/16/2020	USACEINSPECT 17902		
100	1.13	1.13	Ramp	Ramp	Land Side	Asphalt ramp to treatment plant. Entry Last Updated : 7/21/2015	INSPECTION		
52	1.18	1.18	Gate	Chain Link	Crown	Access gate. Entry Last Updated : 6/16/2020	USACEINSPECT		
104	1.18	1.18	Fence	Chain Link	Water Side and Land Side	Entry Last Updated : 7/21/2015	INSPECTION		
105	1.21	1.21	Wall	Retaining	Water Side	Entry Last Updated : 7/21/2015	INSPECTION		
54	1.42	1.42	Structure	Headwall	Water Side	Existing headwall structure approximately 9' from top of waterside slope. Pipe and gates not visible. Fallen tree collapsed section of headwall. Vertical crack on south side of headwall. Existing standpipe near landside toe. No permit found. Entry Last Updated : 6/16/2020	USACEINSPECT		
16	1.42	1.42	UCIP	Pipe	Crossing	DS_ID:17951 EP_NO: N/A Crossing Status: Found FIELD_STRUCT_DESC: 36-inch pipe of an unknown material through the levee, 20 feet below the crown. Control valves on both sides, used for both drainage and irrigation. Installation now completely covered with fill material on the landside (LS) and rubble on the waterside (WS). [Additional Reference(s): DWR Levee Log, 2006. USACE San Joaquin O&M Manual 1, March 1963, (HLM 1.43)]. Entry Last Updated : 4/16/2021	UCIPAPR2021		
17	1.42	1.42	UCIP	Pipe	Crossing	DS_ID:18682 EP_NO: N/A Crossing Status: Not Found FIELD_STRUCT_DESC: 4-inch steel pipe of an unknown purpose through the levee, 5 feet below the crown. [Additional Reference(s): USACE San Joaquin O&M Manual 1, March 1963, (HLM 1.43)]. Entry Last Updated : 4/16/2021	UCIPAPR2021		

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 San Joaquin River							Right	2.35	Dustin Sanoski

  

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
18	1.50	1.50	UCIP	Conduit	Crossing	DS_ID:17963 EP_NO: 898 Crossing Status: Not Found FIELD_STRUCT_DESC: 3-inch telephone conduit of an unknown material through the levee and across the channel, 2.5 feet below the crown. (Plans to install a temporary cable on adjacent highway bridge and to replace original cable across the San Joaquin River channel and adjacent levees authorized under Permit No. 898-C, 1971 - Pacific Telephone and Telegraph Company [PT&T]). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 898
55	1.54	1.54	Gate	Metal	Crown	Access gate. Entry Last Updated : 6/16/2020	USACEINSPECT
20	1.55	1.55	UCIP	Culvert	Land Side to Water Side	DS_ID:18701 EP_NO: 4117 Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 3: 20-inch welded steel storm water drainage discharge pipe through the levee, 2 feet below the crown. (Plans to install two 20-inch pipelines and one 18-inch pipeline through the levee authorized under Permit No. 4117, 1962 - City of Stockton). Entry Last Updated : 4/16/2021	UCIPAPR2021 4117
22	1.55	1.55	UCIP	Culvert	Land Side to Water Side	DS_ID:18708 EP_NO: 4175 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 12-inch steel drainage discharge pipe through the levee, 5 feet below the crown. Siphon breaker on the waterside (WS) shoulder. Power pole, electrical control panel, and pump about 200 feet off the landside (LS) toe. (Plans for installation of a 10-inch, 12-gauge welded steel discharge pipe over the levee authorized under Permit No. 4175, 1963 - City of Stockton). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 4175
106	1.55	1.55	Fence	Metal	Land Side	Entry Last Updated : 7/21/2015	INSPECTION



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 San Joaquin River	Right	2.35	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

21	1.55	1.55	UCIP	Culvert	Land Side to Water Side	DS_ID:17955 EP_NO: 4175 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 12-inch steel drainage discharge pipe through the levee, 5 feet below the crown. Siphon breaker on the waterside (WS) shoulder. Power pole, electrical control panel, and pump about 200 feet off the landside (LS) toe. (Plans for installation of a 10-inch, 12-gauge welded steel discharge pipe over the levee authorized under Permit No. 4175, 1963 - City of Stockton). [Additional Reference(s): DWR Levee Log, 2006, 10-inch pipe referenced]. Entry Last Updated : 4/16/2021	UCIPAPR2021 10496 4175
----	------	------	------	---------	-------------------------	--	------------------------------

109	1.55	1.55	Structure	Control Box	Land Side	Entry Last Updated : 12/28/2020	INSPECTION
-----	------	------	-----------	-------------	-----------	---------------------------------	------------

111	1.55	1.55	Structure	Pad	Land Side	Entry Last Updated : 12/28/2020	INSPECTION
-----	------	------	-----------	-----	-----------	---------------------------------	------------

112	1.55	1.55	Structure	Manhole Cover	Land Side	Entry Last Updated : 12/28/2020	INSPECTION
-----	------	------	-----------	---------------	-----------	---------------------------------	------------

108	1.55	1.55	Structure	Pole - Utility	Land Side	Entry Last Updated : 12/28/2020	INSPECTION
-----	------	------	-----------	----------------	-----------	---------------------------------	------------

107	1.55	1.55	Fence	Chain Link	Land Side	Entry Last Updated : 7/21/2015	INSPECTION
-----	------	------	-------	------------	-----------	--------------------------------	------------

23	1.55	1.55	UCIP	Culvert	Land Side to Water Side	DS_ID:18709 EP_NO: 4117 Crossing Status: Not Found FIELD_STRUCT_DESC: 2 of 3: 20-inch welded steel storm water drainage discharge pipe through the levee, 2 feet below the crown. (Plans to install two 20-inch pipelines and one 18-inch pipeline through the levee authorized under Permit No. 4117, 1962 - City of Stockton). Entry Last Updated : 4/16/2021	UCIPAPR2021 4117
----	------	------	------	---------	-------------------------	---	---------------------

56	1.55	1.55	Structure	Pump Station	Water Side	Drainage pump plant with 2-12" discharge pipes on surface of levee slopes and through levee crown, and closure devices at the waterside top of slope (Encroachment Permit Nos. 4175 and 10496). Power pole at landside top of slope. Entry Last Updated : 6/16/2020	USACEINSPECT 10496 4175
----	------	------	-----------	--------------	------------	--	-------------------------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 San Joaquin River							Right	2.35	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
24	1.55	1.55	UCIP	Culvert	Land Side to Water Side	DS_ID:18710 EP_NO: 4117 Crossing Status: Not Found FIELD_STRUCT_DESC: 3 of 3: 18-inch welded steel storm water drainage discharge pipe through the levee, 2 feet below the crown. (Plans to install two 20-inch pipelines and one 18-inch pipeline through the levee authorized under Permit No. 4117, 1962 - City of Stockton). Entry Last Updated : 4/16/2021	UCIPAPR2021 4117		
57	1.55	1.55	At Grade	Road / Highway	Crossing	Highway 4 crossing. Entry Last Updated : 7/21/2015	USACEINSPECT		
19	1.56	1.56	UCIP	Conduit	Crossing	DS_ID:17944 EP_NO: 10835 Crossing Status: Not Found FIELD_STRUCT_DESC: 6-inch direct burial 900-pair communications conduit through the levee, 2.5 feet below the crown. (Plans to install a 900-pair communications cable across the San Joaquin River authorized under Permit No. 10835, 1976 - Pacific Telephone and Telegraph Company [PT&T]). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 10835		
114	1.57	1.57	Gate	Metal	Crown	Entry Last Updated : 7/21/2015	INSPECTION		
116	1.57	1.57	Ramp	Ramp	Land Side	Access to road. Entry Last Updated : 7/21/2015	INSPECTION		
25	1.58	1.58	UCIP	Conduit	Crossing	DS_ID:17956 EP_NO: 15562 Crossing Status: Not Found FIELD_STRUCT_DESC: 4-inch steel fiber optics conduit under both levees and the channel, 34 feet below the crown. (Plans to install fiber optics communications cable through both levees and under the San Joaquin River authorized under Permit No. 15562, 1990 - US Sprint Communications). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 15562		
117	1.61	1.61	Structure	Pole - Utility	Land Side	Entry Last Updated : 6/16/2020	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 San Joaquin River	Right	2.35	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

26	1.64	1.64	UCIP	Pipe	Crossing	DS_ID:18812 EP_NO: 10897 Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 14-inch irrigation discharge pipe of an unknown material through the levee, 3 feet below the crown. Siphon breaker on the waterside (WS). (Plans to install a 20-horsepower irrigation pump on an existing structure and a 14-inch discharge pipe through the levee authorized under Permit No. 10897, 1975 - Alfred Volpi. 14-inch pipe replaces existing 12-inch pipe). [Additional Reference(s): DWR Levee Log, 2006. USACE San Joaquin O&M Manual 1, March 1963, (HLM 1.63), 12-inch pipe referenced, 5.5 feet below the crown]. Entry Last Updated : 4/16/2021	UCIPAPR2021 10897
----	------	------	------	------	----------	--	----------------------

29	1.66	1.66	UCIP	Pipe	Crossing	DS_ID:18680 EP_NO: N/A Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 2: 12-inch steel pipe of an unknown purpose through the levee, 5 feet below the crown. Siphon breaker on the waterside (WS). [Additional Reference(s): DWR Levee Log, 2006. USACE San Joaquin O&M Manual 1, March 1963, (HLM 1.67)]. Entry Last Updated : 4/16/2021	UCIPAPR2021
----	------	------	------	------	----------	---	-------------

28	1.66	1.66	UCIP	Pipe	Crossing	DS_ID:17958 EP_NO: N/A Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 2 of 2: 6-inch pipe of an unknown material or purpose through the levee, 5 feet below the crown. Siphon breaker on the waterside (WS). Pump on the landside (LS). [Additional Reference(s): DWR Levee Log, 2006. USACE San Joaquin O&M Manual 1, March 1963, (HLM 1.67)]. Entry Last Updated : 4/16/2021	UCIPAPR2021
----	------	------	------	------	----------	---	-------------

60	1.76	1.76	Structure	Pole - Utility	Land Side	Guy wires for power pole encroaching on landside slope. Entry Last Updated : 12/28/2020	USACEINSPECT
----	------	------	-----------	----------------	-----------	--	--------------

118	1.76	1.76	Ramp	Ramp	Land Side	Entry Last Updated : 6/16/2020	INSPECTION
-----	------	------	------	------	-----------	--------------------------------	------------

119	1.77	1.77	Gate	Metal	Crown	Entry Last Updated : 12/28/2020	INSPECTION
-----	------	------	------	-------	-------	---------------------------------	------------

120	1.77	1.77	Fence	Chain Link	Land Side	Entry Last Updated : 12/28/2020	INSPECTION
-----	------	------	-------	------------	-----------	---------------------------------	------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 San Joaquin River	Right	2.35	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

30	1.77	1.77	UCIP	Pipe	Crossing	DS_ID:17960 EP_NO: N/A Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 12-inch steel drainage discharge pipe through the levee, 3 feet below the crown. Pump house on the landside (LS). Gate valve on the waterside (WS) slope. Distribution box on the LS shoulder. Pipe not visible. [Additional Reference(s): DWR Levee Log, 2006. USACE San Joaquin O&M Manual 1, March 1963, (HLM 1.76)]. Entry Last Updated : 4/16/2021	UCIPAPR2021
----	------	------	------	------	----------	--	-------------

121	1.79	1.79	Ramp	Ramp	Land Side	Entry Last Updated : 7/21/2015	INSPECTION
-----	------	------	------	------	-----------	--------------------------------	------------

40	1.79	1.79	UCIP	Pipe		DS_ID:17959 EP_NO: 6560 Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 8-inch coated steel drainage discharge pipe through the levee, 5 feet below the crown. Pump on the waterside (WS) slope. (Plans to install a 7-horsepower pump and motor, cyclone fence, and an 8-inch steel pipe through the levee authorized under Permit No. 6560, 1969 - City of Stockton, Department of Public Works). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 6560
----	------	------	------	------	--	--	---------------------

32	1.79	1.79	UCIP	Culvert	Land Side to Water Side	DS_ID:17962 EP_NO: 15329 Crossing Status: Found FIELD_STRUCT_DESC: [8th Street-San Joaquin River Discharge Structure] 1 of 5: 24-inch steel drainage discharge pipe through the levee, 6.5 feet below the crown. Concrete discharge structure on the waterside (WS) slope. Chain-link fence around the discharge structure. Siphon breaker on the WS shoulder. Pumping station off the landside (LS) toe. (Plans to install five discharge pipes through the levee, construct a dissipator, place riprap, and replace fencing and gates on the levee authorized under Permit No. 15329, 1990 - City of Stockton, Department of Public Works). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 15329
----	------	------	------	---------	-------------------------	--	----------------------

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 San Joaquin River	Right	2.35	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

33	1.80	1.80	UCIP	Culvert	Land Side to Water Side	DS_ID:18711 EP_NO: 15329 Crossing Status: Found FIELD_STRUCT_DESC: [8th Street-San Joaquin River Discharge Structure] 2 of 5: 24-inch steel drainage discharge pipe through the levee, 6.5 feet below the crown. Concrete discharge structure on the waterside (WS) slope. Chain-link fence around the discharge structure. Siphon breaker on the WS shoulder. Pumping station off the landside (LS) toe. (Plans to install five discharge pipes through the levee, construct a dissipator, place riprap, and replace fencing and gates on the levee authorized under Permit No. 15329, 1990 - City of Stockton, Department of Public Works). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 15329
----	------	------	------	---------	-------------------------	--	----------------------

34	1.80	1.80	UCIP	Culvert	Crossing	DS_ID:18714 EP_NO: 15329 Crossing Status: Found FIELD_STRUCT_DESC: [8th Street-San Joaquin River Discharge Structure] 3 of 5: 8-inch steel drainage discharge pipe through the levee, 7 feet below the crown. Concrete discharge structure on the waterside (WS) slope. Chain-link fence around the discharge structure. Siphon breaker on the WS shoulder. Pumping station off the landside (LS) toe. (Plans to install five discharge pipes through the levee, construct a dissipator, place riprap, and replace fencing and gates on the levee authorized under Permit No. 15329, 1990 - City of Stockton, Department of Public Works). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 15329
----	------	------	------	---------	----------	---	----------------------

61	1.80	1.80	Structure	Pump Station	Water Side	City of Stockton 8th Street Pump Station. Outfall structure and flap gates on waterside in good condition. Shutoff valves at waterside top. Irrigation pump on waterside slope. Erosion at southeast corner of outfall structure. Entry Last Updated : 6/16/2020	USACEINSPECT
----	------	------	-----------	--------------	------------	---	--------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway						Bank	Unit Miles	Inspector
Unit No. 01 San Joaquin River						Right	2.35	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source	
	Start	End					Permits	
35	1.80	1.80	UCIP	Culvert	Land Side to Water Side	DS_ID:18712 EP_NO: 15329 Crossing Status: Found FIELD_STRUCT_DESC: [8th Street-San Joaquin River Discharge Structure] 4 of 5: 24-inch steel drainage discharge pipe through the levee, 6.5 feet below the crown. Concrete discharge structure on the waterside (WS) slope. Chain-link fence around the discharge structure. Siphon breaker on the WS shoulder. Pumping station off the landside (LS) toe. (Plans to install five discharge pipes through the levee, construct a dissipator, place riprap, and replace fencing and gates on the levee authorized under Permit No. 15329, 1990 - City of Stockton, Department of Public Works). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 15329	
36	1.80	1.80	UCIP	Culvert	Land Side to Water Side	DS_ID:18713 EP_NO: 15329 Crossing Status: Found FIELD_STRUCT_DESC: [8th Street-San Joaquin River Discharge Structure] 5 of 5: 24-inch steel drainage discharge pipe through the levee, 6.5 feet below the crown. Concrete discharge structure on the waterside (WS) slope. Chain-link fence around the discharge structure. Siphon breaker on the WS shoulder. Pumping station off the landside (LS) toe. (Plans to install five discharge pipes through the levee, construct a dissipator, place riprap, and replace fencing and gates on the levee authorized under Permit No. 15329, 1990 - City of Stockton, Department of Public Works). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 15329	
62	1.80	1.90	Revetment	Rock	Water Side	Existing slope maintenance location. Riprap placed on lower half of waterside slope. No vegetative cover on top of slope. Rodent holes up to 3" in diameter at landside toe of slope Entry Last Updated : 6/16/2020	USACEINSPECT	
122	1.81	1.81	Fence	Chain Link	Water Side	Entry Last Updated : 7/21/2015	INSPECTION	
123	1.81	1.81	Structure	Pump Station	Land Side	Entry Last Updated : 7/21/2015	INSPECTION	

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 San Joaquin River	Right	2.35	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

37	1.81	1.81	UCIP	Pipe	Water Side to Land Side	DS_ID:17961 EP_NO: 6560 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation discharge pipe through the levee, 7 feet below the crown. Chain-link fence around the pump and motor on the waterside (WS) slope. (Plans to install a 7-horsepower pump and motor, cyclone fence, and an 8-inch steel pipe through the levee authorized under Permit No. 6560, 1969 - City of Stockton, Department of Public Works). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 6560
----	------	------	------	------	-------------------------	---	---------------------

125	1.90	1.90	Structure	Sign	Water Side	Entry Last Updated : 7/21/2015	INSPECTION
-----	------	------	-----------	------	------------	--------------------------------	------------

63	1.99	1.99	Revetment	Rock	Water Side	Erosion on waterside slope. Inadequate slope protection. Entry Last Updated : 12/28/2020	USACEINSPECT
----	------	------	-----------	------	------------	---	--------------

126	2.09	2.09	Structure	Sign	Water Side	Entry Last Updated : 7/21/2015	INSPECTION
-----	------	------	-----------	------	------------	--------------------------------	------------

127	2.15	2.15	Structure	Sign	Water Side	Entry Last Updated : 12/28/2020	INSPECTION
-----	------	------	-----------	------	------------	---------------------------------	------------

38	2.19	2.19	UCIP	Pipe	Crossing	DS_ID:17954 EP_NO: N/A Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 6-inch steel pipe of an unknown purpose through the levee, 6 feet below the crown. Valve on the waterside (WS). [Additional Reference(s): DWR Levee Log, 2006. USACE San Joaquin O&M Manual 1, March 1963, (HLM 2.20)]. Entry Last Updated : 4/16/2021	UCIPAPR2021
----	------	------	------	------	----------	---	-------------

130	2.26	2.26	Structure	Sign	Water Side	Entry Last Updated : 7/21/2015	INSPECTION
-----	------	------	-----------	------	------------	--------------------------------	------------

129	2.35	2.35	Mark	Boundary	Crown	End of San Joaquin River Unit 1 RB. Beginning of French Camp RB Unit 2. Entry Last Updated : 7/21/2015	INSPECTION
-----	------	------	------	----------	-------	---	------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 French Camp Slough	Right	1.75	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

22	0.00	0.00	Mark	Boundary	Crown	Beginning of French Camp RB Unit 2. End of San Joaquin River RB Unit 1. Entry Last Updated : 7/21/2015	INSPECTION
----	------	------	------	----------	-------	---	------------

35	0.00	0.12	Revetment	Rock	Water Side	Entry Last Updated : 1/15/2020	INSPECTION
----	------	------	-----------	------	------------	--------------------------------	------------

23	0.05	0.05	Structure	Monitoring Well	Crown	Remarks: Monitoring well in center of levee crown. Entry Last Updated : 1/14/2020	USACEINSPECT
----	------	------	-----------	-----------------	-------	--	--------------

25	0.15	0.15	Revetment	Rock	Water Side	Entry Last Updated : 1/15/2020	LEEVELOG
----	------	------	-----------	------	------------	--------------------------------	----------

29	0.18	0.22	Revetment	Rock	Water Side	Entry Last Updated : 1/15/2020	LEEVELOG
----	------	------	-----------	------	------------	--------------------------------	----------

2	0.22	0.22	UCIP	Pipe	Water Side to Land Side	DS_ID:18785 EP_NO: N/A Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 8-inch irrigation discharge pipe of an unknown material through the levee, 2.5 feet below the crown. Pump on the waterside (WS) berm. Siphon breaker on the WS shoulder. Pipe not visible. [Additional Reference(s): DWR Levee Log, 2006. USACE San Joaquin O&M Manual 1, March 1963, (HLM 0.22)]. Entry Last Updated : 4/16/2021	UCIPAPR2021
---	------	------	------	------	-------------------------	--	-------------

32	0.25	0.45	Revetment	Rock	Water Side	Entry Last Updated : 1/15/2020	LEEVELOG
----	------	------	-----------	------	------------	--------------------------------	----------

3	0.42	0.42	UCIP	Pipe	Crossing	DS_ID:18802 EP_NO: 14992 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1 of 3: 12-inch polyvinyl chloride (PVC) sewer force main through the levee, 12 feet below the crown. (Plans to install two 27-inch sewer force mains under both levees and French Camp Slough authorized under Permit No. 14992, 1988 - City of Stockton and Richard Blewett). The pipe is estimated to be 12 feet below the crown based upon the backfill depth recorded on the permit. [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 14992
---	------	------	------	------	----------	---	----------------------



**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 French Camp Slough	Right	1.75	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

5	0.42	0.42	UCIP	Pipe	Land Side	DS_ID:18780 EP_NO: 14992 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2 of 3: 30-inch polyvinyl chloride (PVC) sewer force main through the levee, 12 feet below the crown. (Plans to install two 27-inch sewer force mains under both levees and French Camp Slough authorized under Permit No. 14992, 1988 - City of Stockton and Richard Blewett). The pipe is estimated to be 12 feet below the crown based upon the backfill depth recorded on the permit. [Additional Reference(s): DWR Levee Log, 2006, 27-inch pipe referenced]. Entry Last Updated : 4/16/2021	UCIPAPR2021 14992
---	------	------	------	------	-----------	--	----------------------

4	0.43	0.43	UCIP	Pipe	Crossing	DS_ID:18801 EP_NO: 14992 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 3 of 3: 30-inch polyvinyl chloride (PVC) sewer force main through the levee, 12 feet below the crown. (Plans to install two 27-inch sewer force mains under both levees and French Camp Slough authorized under Permit No. 14992, 1988 - City of Stockton and Richard Blewett). The pipe is estimated to be 12 feet below the crown based upon the backfill depth recorded on the permit. [Additional Reference(s): DWR Levee Log, 2006, 27-inch pipe referenced]. Entry Last Updated : 4/16/2021	UCIPAPR2021 14992
---	------	------	------	------	----------	--	----------------------

24	0.45	0.45	Structure	Pad	Land Side	Remarks: Golf course tee and driveway encroachment. Entry Last Updated : 1/15/2020	USACEINSPECT
----	------	------	-----------	-----	-----------	---	--------------

36	0.45	0.45	Ramp	Ramp	Land Side	Entry Last Updated : 7/21/2015	INSPECTION
----	------	------	------	------	-----------	--------------------------------	------------

6	0.73	0.73	UCIP	Pipe	Water Side to Land Side	DS_ID:18781 EP_NO: 3340 Crossing Status: Found FIELD_STRUCT_DESC: 6-inch steel irrigation discharge pipe through the levee, 2 feet below the crown. One corrugated metal cutoff wall. Pump on a pile structure in the stream. Shutoff valve and siphon breaker on the waterside (WS) shoulder. Timber walkway on the WS slope. (Plans for installation of three pumping plants on the north levee of French Camp Slough authorized under Permit No. 3340-A, 1960 - City of Stockton). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 3340 3340A
---	------	------	------	------	-------------------------	--	------------------------------

37	0.73	0.73	Structure	Stairs	Water Side	Entry Last Updated : 7/21/2015	INSPECTION
----	------	------	-----------	--------	------------	--------------------------------	------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 French Camp Slough	Right	1.75	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

7	0.74	0.74	UCIP	Culvert	Land Side to Water Side	DS_ID:18782 EP_NO: 4448 Crossing Status: Found FIELD_STRUCT_DESC: 18-inch steel drainage discharge pipe through the levee, 9.3 feet below the crown. Pump on the landside (LS). Two corrugated metal cutoff walls. Siphon breaker in a concrete well on the waterside (WS) shoulder. (Plans for installation of a discharge pipe through the levee authorized under Permit No. 4448, 1964 - City of Stockton, Department of Public Works). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 4448
---	------	------	------	---------	-------------------------	---	---------------------

38	0.74	0.74	Structure	Pole - Utility	Land Side	Entry Last Updated : 1/17/2020	INSPECTION
----	------	------	-----------	----------------	-----------	--------------------------------	------------

26	0.75	0.75	Structure	Monitoring Well	Crown	Remarks: Monitoring well at center of crown. Trees on levee slopes. Entry Last Updated : 1/15/2020	USACEINSPECT
----	------	------	-----------	-----------------	-------	---	--------------

39	0.81	0.81	Structure	Pole - Utility	Land Side	Entry Last Updated : 1/17/2020	INSPECTION
----	------	------	-----------	----------------	-----------	--------------------------------	------------

9	0.81	0.81	UCIP	Pipe	Crossing	DS_ID:18784 EP_NO: N/A Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 8-inch pipe of an unknown material or purpose through the levee, 5 feet below the crown. [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021
---	------	------	------	------	----------	--	-------------

8	0.81	0.81	UCIP	Pipe	Land Side to Water Side	DS_ID:18786 EP_NO: N/A Crossing Status: Indicator Found FIELD_STRUCT_DESC: 16-inch drainage discharge pipe of an unknown material through the levee, 12 feet below the crown. Pump and gate valve in a pump house on the landside (LS). Pump house was found approximately 250 feet from the levee. New 8-inch steel pipe found near the pump house. [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021
---	------	------	------	------	-------------------------	---	-------------

1	0.81	0.81	UCIP	Pipe	Crossing	DS_ID:19176 EP_NO: N/A Crossing Status: Not Found FIELD_STRUCT_DESC: 12-inch steel pipe of an unknown purpose through the levee, 5 feet below the crown. [Additional Reference(s): USACE San Joaquin O&M Manual 1, March 1963, (HLM 0.78)]. Entry Last Updated : 4/16/2021	UCIPAPR2021
---	------	------	------	------	----------	--	-------------

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 French Camp Slough	Right	1.75	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

10	0.81	0.81	UCIP	Pipe	Crossing	DS_ID:18794 EP_NO: N/A Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 4-inch irrigation pipe of an unknown material through the levee, 8 feet below the crown. Pump on the waterside (WS) slope. [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021
40	0.85	0.85	Structure	Pole - Utility	Land Side	Entry Last Updated : 1/17/2020	INSPECTION
41	0.90	0.90	Structure	Pole	Land Side	Entry Last Updated : 7/21/2015	INSPECTION
42	0.91	0.91	Aerial	High Voltage	Crossing	Entry Last Updated : 7/21/2015	INSPECTION
43	0.92	0.92	Aerial	High Voltage	Crossing	Entry Last Updated : 7/21/2015	INSPECTION
44	0.96	0.96	Structure	Pole - Utility	Land Side	Entry Last Updated : 1/17/2020	INSPECTION
45	0.97	0.97	Ramp	Ramp	Land Side	Entry Last Updated : 7/21/2015	INSPECTION
33	0.98	1.13	Revetment	Rock	Water Side	Entry Last Updated : 1/15/2020	LEVEELOG
28	1.04	1.04	Structure	Sign	Water Side	Remarks: Existing sign posts at top of waterside slope. Entry Last Updated : 1/15/2020	USACEINSPECT
46	1.07	1.07	Structure	Pole - Utility	Land Side	Entry Last Updated : 1/17/2020	INSPECTION
11	1.09	1.09	UCIP	Conduit	Crossing	DS_ID:18779 EP_NO: 863 Crossing Status: Not Found FIELD_STRUCT_DESC: 3-inch telephone conduit of an unknown material through the levee and across the channel, 2.5 feet below the crown. [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 863

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 French Camp Slough							Right	1.75	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
47	1.11	1.11	Structure	Pole - Utility	Land Side	Entry Last Updated : 1/17/2020	INSPECTION		
12	1.13	1.13	UCIP	Pipe	Water Side to Land Side	DS_ID:18788 EP_NO: 3340 Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 6-inch steel irrigation discharge pipe through the levee, 2 feet below the crown. Siphon breaker on the landside (LS) shoulder, not found. Pile structure in the stream. Pump removed. Pipe disconnected at the flange joint on the berm. Steel plate welded over the waterside (WS) end of the pipe. Abandoned pipe, pump, and structure. (Plans for installation of three pumping plants on the north levee of French Camp Slough authorized under Permit No. 3340-A, 1960 - City of Stockton). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 3340 3340A		
48	1.13	1.13	Structure	Tank	Land Side	Large tank surrounded by chain link fence. Entry Last Updated : 7/21/2015	INSPECTION		
49	1.13	1.13	Fence	Chain Link	Land Side	Entry Last Updated : 7/21/2015	INSPECTION		
13	1.13	1.13	UCIP	Pipe	Crossing	DS_ID:18789 EP_NO: N/A Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 6-inch pipe of an unknown material or purpose through the levee, 5 feet below the crown. Siphon breaker on the landside (LS) shoulder. [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021		
27	1.20	1.52	Revetment	Rock	Water Side	Entry Last Updated : 1/15/2020	LEVEELOG		
30	1.44	1.44	Structure	Monitoring Well	Land Side	6" steel monitoring well at LS toe. Entry Last Updated : 7/21/2015	USACEINSPECT		
31	1.45	1.45	Structure	Pole - Utility	Land Side	Utility pole along landside toe. Entry Last Updated : 7/21/2015	USACEINSPECT		
50	1.46	1.46	Fence	Wrought Iron	Water Side and Land Side	Entry Last Updated : 7/21/2015	INSPECTION		

**Flood Control Project Maintenance  
Levee Inspections  
Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 French Camp Slough							Right	1.75	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
51	1.46	1.46	Gate	Metal	Crown	Entry Last Updated : 7/21/2015	INSPECTION		
14	1.55	1.55	UCIP	Pipe	Crossing	DS_ID:18792 EP_NO: 3340 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *REMOVED* 3-inch galvanized iron irrigation discharge pipe through the levee, 1 foot below the crown. Pile structure in the stream. Damaged siphon breaker at the landside (LS) toe. (Plans for installation of three pumping plants on the north levee of French Camp Slough authorized under Permit No. 3340-A, 1960 - City of Stockton). Entry Last Updated : 4/16/2021	UCIPAPR2021 3340		
15	1.56	1.56	UCIP	Pipe	Crossing	DS_ID:18791 EP_NO: N/A Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 18-inch pipe of an unknown material or purpose through the levee, 8 feet below the crown. Steel plate welded onto the waterside (WS) end of the pipe. [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021		
16	1.56	1.56	UCIP	Pipe	Crossing	DS_ID:18790 EP_NO: 3340 Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 8-inch pipe of an unknown material or purpose through the levee, 3 feet below the crown. [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 3340		
53	1.56	1.56	Structure	Pole - Utility	Land Side	Entry Last Updated : 1/17/2020	INSPECTION		
54	1.60	1.60	Structure	Pole - Utility	Land Side	Entry Last Updated : 1/17/2020	INSPECTION		

**Flood Control Project Maintenance**  
**Levee Inspections**  
**Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 French Camp Slough	Right	1.75	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

17	1.75	1.75	UCIP	Conduit	Crossing	DS_ID:18793 EP_NO: 6623 Crossing Status: Not Found FIELD_STRUCT_DESC: 5-inch steel natural gas pipeline through the levee and across the channel, 6.4 feet below the crown. One corrugated metal cutoff wall. Waterside (WS) slope rock revetted. Vent pipe at the WS shoulder. (Plans to install a 5-inch steel natural gas pipeline across Walker Slough and across French Camp Slough authorized under Permit No. 6623, 1969 - Laymac Corporation). [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021 6623
59	1.75	1.75	Ramp	Ramp	Land Side	Access to levee crown through park. Entry Last Updated : 7/21/2015	INSPECTION
18	1.76	1.76	UCIP	Pipe	Crossing	DS_ID:18686 EP_NO: N/A Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 2: 14-inch steel pipe of an unknown purpose, 4 feet below the crown. [Additional Reference(s): USACE San Joaquin O&M Manual 1, March 1963, (HLM 1.75)]. Entry Last Updated : 4/16/2021	UCIPAPR2021
55	1.76	1.76	Gate	Metal	Crown	Entry Last Updated : 7/21/2015	INSPECTION 6299
56	1.76	1.76	Mark	Boundary	Crown	End of French Camp RB Unit 2 at Manthey Road. Entry Last Updated : 7/21/2015	INSPECTION
57	1.76	1.76	Aerial	High Voltage	Crossing	Entry Last Updated : 7/21/2015	INSPECTION
58	1.76	1.76	Aerial	Communications	Crossing	Entry Last Updated : 7/21/2015	INSPECTION
19	1.76	1.76	UCIP	Pipe	Crossing	DS_ID:18804 EP_NO: N/A Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1 of 2: 42-inch reinforced concrete sewer line through the levee, 8 feet below the crown. Pipe crosses another 42-inch sewer line under the channel. [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021

**Flood Control Project Maintenance  
Levee Inspections**

**Levee Log Report By Levee Mile - Updated 8/23/2021**

**Reclamation District No. 0404 Boggs**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 French Camp Slough	Right	1.75	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

20	1.76	1.76	UCIP	Pipe	Crossing	DS_ID:18787 EP_NO: N/A Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2 of 2: 42-inch reinforced concrete sewer line through the levee, 8 feet below the crown. Pipe crosses another 42-inch sewer line under the channel. [Additional Reference(s): DWR Levee Log, 2006]. Entry Last Updated : 4/16/2021	UCIPAPR2021
----	------	------	------	------	----------	--	-------------

21	1.76	1.76	UCIP	Pipe	Crossing	DS_ID:18795 EP_NO: N/A Crossing Status: Not Found FIELD_STRUCT_DESC: 2 of 2: 16-inch steel drainage discharge pipe through the levee, 4 feet below the crown. Pump house on the landside (LS). [Additional Reference(s): USACE San Joaquin O&M Manual 1, March 1963, (HLM 1.75), two 16-inch pipes referenced]. Entry Last Updated : 4/16/2021	UCIPAPR2021
----	------	------	------	------	----------	--	-------------