

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Lindsey Slough	Right	5.58	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

1	0.00	0.00	UCIP	Pipe	Crossing	DS_ID:22712 EP_NO: 10114 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 60-inch corrugated metal gravity drainage pipe through the levee, 10 feet below the crown. Flap gate on the waterside (WS). Headwall on each end. Culverts run under the road to provide drainage from agricultural fields via a landside (LS) ditch to Lindsey Slough. No. 100 gate in the LS drainage ditch. Reclamation District No. 536 (RD0536) president is David Hearn at hearnd5@gmail.com. (Retention of one 60-inch and one 36-inch drainage pipes through the levee, 10 feet and 6.5 feet below the crown, respectively, and flap gates on the WS ends authorized under Automatic Board Order (ABO) issued as Permit No. 10114, 1974 - H. E. Peterson). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 106, May 1953, (Station 294+49 "'A'"), invert elevation 14.4 feet]. Entry Last Updated : 4/17/2021	UCIPAPR2021 10114
87	0.00	5.38	Revetment	Rock	Water Side	Waterward slope rock revetted to high water line. Entry Last Updated : 9/21/2016	GEILEVEELOG
2	0.00	0.00	Mark	Marker	N/A	Start of Unit 01 (Egbert) Entry Last Updated : 9/30/2016	LEVEELOG
99	0.00	0.00	Structure	Sign	Crown	"Unit 1" levee sign on 3 inch steel post. Entry Last Updated : 1/21/2020	USACEINSPECT

Right bank of Lindsey Slough at high ground. Access from Rio-Dixon Road (Hwy. 113). Levee mileage runs downstream. Gravelled crown roadway.
Entry Last Updated : 9/23/2016

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Lindsey Slough	Right	5.58	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

4	0.00	0.00	UCIP	Pipe	Water Side and	DS_ID:22726 EP_NO: 10114 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 36-inch corrugated metal gravity drainage pipe through the levee, 10 feet below the crown. Flap gate on the waterside (WS). Headwall on each end. Culverts run under the road to provide drainage from agricultural fields via a landside (LS) ditch to Lindsey Slough. No. 100 gate in the LS drainage ditch. Reclamation District No. 536 (RD0536) president is David Hearn at hearnd5@gmail.com. (Retention of one 60-inch and one 36-inch drainage pipes through the levee, 10 feet and 6.5 feet below the crown, respectively, and flap gates on the WS ends authorized under Automatic Board Order (ABO) issued as Permit No. 10114, 1974 - H. E. Peterson). [Additional Reference(s): DWR Levee Log, 1992, referenced as 6.5 feet below the crown. USACE Sacramento O&M Manual 106, May 1953, (Station 294+49 "'A'"), invert elevation 14.4 feet]. Entry Last Updated : 4/17/2021	UCIPAPR2021 10114
102	0.01	0.01	Gate	Metal	Water Side	Gate and corner post at waterside toe. Two 12 ft steel tube gates on 12 inch diameter wood posts. Entry Last Updated : 1/21/2020	USACEINSPECT
56	0.01	0.01	Fence	Barbed Wire	Water Side and Land Side	5 ft tall steel pipe and woven wire fence on both waterside and landside slope. Entry Last Updated : 1/21/2020	LEVEELOG
104	0.01	0.01	Gate	Metal	Crown	Crown road access gate. Two 12 ft wide steel pipe and woven wire gates across crown. 2 inch post set in concrete at center of crown. 5 ft tall steel pipe and woven wire fence on both slopes. Entry Last Updated : 1/21/2020	USACEINSPECT
106	0.01	0.01	Structure	Other	Land Side	6 ft by 10 ft cattle guard on landside of crown. Steel angle frame with steel tube cross members. Entry Last Updated : 1/21/2020	USACEINSPECT
26	0.01	0.27	Fence	Barbed Wire	Water Side	Fence along waterside toe. Fence is 4 ft tall wire mesh topped with 3 strands of barbed wire on T-posts and 4x4 inch wood posts. Entry Last Updated : 1/21/2020	LEVEELOG

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0536 Egbert

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Lindsey Slough	Right	5.58	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

5	0.01	0.01	UCIP	Pipe	Water Side and Land Side	DS_ID:22725 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 18-inch corrugated metal gravity irrigation pipe through the levee, invert elevation 21 feet. Alfalfa valve on the landside (LS). [Additional Reference(s): USACE Sacramento O&M Manual 106, May 1953, (Station 293+60 ""A"")]. Entry Last Updated : 4/17/2021	UCIPAPR2021
108	0.02	0.21	Fence	Barbed Wire	Land Side	Fence along waterside toe. Fence is 4 ft tall wire mesh topped with 3 strands of barbed wire on T-posts and 4x4 inch wood posts. Entry Last Updated : 1/21/2020	USACEINSPECT
107	0.02	0.27	Ditches	Unlined	Water Side	Waterside ditch 5 to 11 ft from toe, 2 to 3 ft deep. Entry Last Updated : 1/21/2020	USACEINSPECT
24	0.27	0.27	Structure	Standpipe	Water Side	Concrete stand pipe approximately 10 feet from toe of water side of levee. Entry Last Updated : 9/23/2016	LEVEELOG
3	0.27	0.27	Ramp	Ramp	Land Side	Ramp on both slopes. (ABO No. 10114 - Peterson) Entry Last Updated : 1/21/2020	LEVEELOG 10115
8	0.27	0.27	Ramp	Ramp	Water Side	Ramp on both slopes. (ABO No. 10114 - Peterson) Entry Last Updated : 9/23/2016	GEILEVEELOG 10114
9	0.27	0.27	Fence	Metal	Crown	Cross fence, cattle guard. (ABO No. 10114 - Peterson) Entry Last Updated : 9/23/2016	GEILEVEELOG 10114
10	0.30	0.30	Aerial	High Voltage	Crossing	Overhead powerline crosses levee. Pole on landward slope. (ABO No. 10113 - PG&E) Entry Last Updated : 9/23/2016	GEILEVEELOG 10113
121	0.30	0.30	Structure	Pole - Utility	Water Side	Powerline pole 5 ft from waterside toe. Entry Last Updated : 1/21/2020	USACEINSPECT 10113

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway						Bank	Unit Miles	Inspector
Unit No. 01 Lindsey Slough						Right	5.58	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source	
	Start	End					Permits	
12	0.31	0.31	UCIP	Pipe	Water Side	DS_ID:22713 EP_NO: 10114 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch corrugated metal gravity drainage pipe through the levee, 10.5 feet below the crown. Flap gate on the waterside (WS) end. Headwall on each end, not found in 2013 or 2016. No. 100 gate on the WS. Concrete debris on the WS slope. This crossing is also used for irrigation. 1-inch polyvinyl chloride (PVC) pipe sleeved through the 24-inch pipe, visible through the landside (LS) end. According to David Hearn, Reclamation District No. 536 (RD0536) president, the PVC pipe does not connect all the way through. Present landowner, as of 2016, is Solano Land Trust, and the pipe runs through the Jepson Prairie Reserve, managed by the University of California, Davis, (UC Davis). (Retention of a 24-inch drainage pipe through the levee, 10.5 feet below the crown, and a flap gate on the WS end authorized under Automatic Board Order (ABO) issued as Permit No. 10114, 1974 - H. E. Peterson). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 106, May 1953, (Station 274+00 ""A""), invert elevation 15.8 feet]. Entry Last Updated : 4/17/2021	UCIPAPR2021 10114	
7	0.35	0.35	Structure	Pole - Utility	Water Side	Powerline pole on waterside slope. Entry Last Updated : 1/21/2020	LEEVELOG 10113	
118	0.36	0.36	Structure	Other	Crown	10 ft by 10 ft cattle guard on landside of crown. Concrete foundation with steel cross members. Cattle guard is 12 inches deep. Entry Last Updated : 1/21/2020	USACEINSPECT	
119	0.36	0.36	Fence	Barbed Wire	Land Side	Cross fence on landside slope. Fence is wood rail with barbed wire on 6 inch by 9 inch posts. Entry Last Updated : 1/21/2020	USACEINSPECT 10114	
6	0.36	0.36	Ramp	Ramp	Water Side	Access ramp on waterside slope. Ramp is 18 ft wide and gravel surfaced. Entry Last Updated : 1/21/2020	LEEVELOG	
117	0.36	0.36	Ramp	Ramp	Land Side	Access ramp on landside slope. Ramp is 18 ft wide and gravel surfaced. Entry Last Updated : 1/21/2020	USACEINSPECT	
13	0.36	0.36	Aerial	High Voltage	Crossing	Overhead power line crosses levee, power pole on waterwar slope. (ABO No. 10113 - PG&E) Entry Last Updated : 9/23/2016	GEILEVEELOG 10113	

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Lindsey Slough	Right	5.58	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

15	0.39	0.39	UCIP	Pipe	Crossing	DS_ID:22714 EP_NO: 1308 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel irrigation discharge pipe through the levee, 2 feet below the crown. Pump and concrete standpipe on the waterside (WS) berm. Concrete distribution box on the landside (LS). (Plans for the installation of a 12-inch steel discharge pipe across the westerly end of the Lindsey Slough levee authorized under Permit No. 1308, 1948 - Harry Petersen). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 106, May 1953, (Station 272+00 ""A""), invert elevation 20.5 feet]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1308
31	0.60	0.60	Structure	Pole - Utility	Water Side	Powerline pole next to waterside toe. Entry Last Updated : 1/21/2020	LEEVEELOG 10113
18	0.60	0.60	Aerial	High Voltage	Crossing	Overhead power line crosses levee. (ABO No. 10113 - PG&E) Entry Last Updated : 9/21/2016	GEILEVEELOG 10113
11	0.60	0.60	Ramp	Ramp	Land Side	Ramp on both slopes. (ABO No. 10115 - Peterson) Entry Last Updated : 1/21/2020	LEEVEELOG 10115
16	0.60	0.60	Ramp	Ramp	Water Side	Ramp on both slopes. (ABO No. 10115 - Peterson) Entry Last Updated : 9/21/2016	GEILEVEELOG 10115
17	0.60	0.60	Fence	Metal	Crown	Cross fence, cattle guard. (ABO No. 10115 - Peterson) Entry Last Updated : 9/23/2016	GEILEVEELOG 10115
127	0.64	0.64	Structure	Pump Station	Water Side	Domestic well on 4 ft by 4 ft concrete pad 8 ft from waterside toe. Pressure tank on pad, electrical panels on adjacent 6 inch by 6 inch wood post. Power from adjacent building 30 ft from waterside toe. Entry Last Updated : 1/21/2020	USACEINSPECT
126	0.64	0.66	Structure	Building	Water Side	Equipment storage shed along waterside toe. Entry Last Updated : 1/21/2020	USACEINSPECT
32	0.70	0.70	Structure	Pole - Utility	Land Side	Powerline pole next to landside toe. Entry Last Updated : 1/21/2020	LEEVEELOG 10113
36	0.77	0.77	Structure	Pole - Utility	Land Side	Powerline pole next to landside toe. Entry Last Updated : 1/21/2020	LEEVEELOG 10113

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Lindsey Slough							Right	5.58	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
48	0.85	0.85	Structure	Pole - Utility	Land Side	Powerline pole next to landside toe. Entry Last Updated : 1/21/2020	LEVEELOG 10113		
41	0.90	0.90	Structure	Pole - Utility	Land Side	Powerline pole next to landside toe. Entry Last Updated : 1/21/2020	LEVEELOG 10113		
49	0.95	0.95	Structure	Pole - Utility	Land Side	Powerline pole next to landside toe. Entry Last Updated : 1/21/2020	LEVEELOG 10113		
130	1.00	1.00	Structure	Sign	Crown	Mile Marker "1.0" on upper landside slope. Sign is mounted on 2 inch dia steel post. Entry Last Updated : 1/21/2020	USACEINSPECT		
50	1.01	1.01	Structure	Pole - Utility	Land Side	Powerline pole next to landside toe. Entry Last Updated : 1/21/2020	LEVEELOG 10113		
29	1.10	1.10	UCIP	Pipe		DS_ID:22715 EP_NO: 10115 Crossing Status: Found FIELD_STRUCT_DESC: 42-inch corrugated metal gravity drainage pipe through the levee, 22.5 feet below the crown. Concrete headwall on each end. Screw gate on the waterside (WS) end. (Retention of a 42-inch drainage pipe through the levee, 22.5 feet below the crown, and a slide gate on the WS end authorized under Automatic Board Order (ABO) issued as Permit No. 10115, 1974 - Petersen Estate Company, care of R. Moss). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 106, May 1953, (Station 238+36 "'A'"), invert elevation 1.5 feet]. Entry Last Updated : 4/17/2021	UCIPAPR2021 10115		
22	1.10	1.10	Gate	Metal	Crown	Cross Fence, drag gate, no lock. (ABO No. 10115 - Peterson) Entry Last Updated : 9/21/2016	GEILEVEELOG 10115		
57	1.10	1.10	Fence	Barbed Wire	Water Side and Land Side	Cross Fence, drag gate, no lock. (ABO No. 10115 - Peterson) Entry Last Updated : 1/21/2020	LEVEELOG 10115		
134	1.10	1.33	Ditches	Unlined	Land Side	Ditch on landside of levee 8 - 15 ft from toe. Ditch is up to 10 ft wide and 3 ft deep. Entry Last Updated : 1/21/2020	USACEINSPECT		
23	1.29	1.33	Ramp	Ramp	Land Side	Ramp on landward slope. (ABO No. 10115 - Peterson) Entry Last Updated : 9/21/2016	GEILEVEELOG 10115		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Lindsey Slough	Right	5.58	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

136	1.33	1.33	Fence	Barbed Wire	Water Side	5-strand barbed wire fence along waterside toe for 30 ft. Fence is at access to channel flood gate located beyond inspection area. Floodgate is in O&M manual. Entry Last Updated : 1/21/2020	USACEINSPECT
-----	------	------	-------	-------------	------------	--	--------------

25	1.55	1.55	Gate	Metal	Crown	Cross fence, metal drive gate (no lock). Entry Last Updated : 9/23/2016	GEILEVEELOG
----	------	------	------	-------	-------	--	-------------

58	1.55	1.55	Fence	Barbed Wire	Water Side and Land Side	Cross fence, metal drive gate (no lock). Entry Last Updated : 1/21/2020	LEVEELOG
----	------	------	-------	-------------	--------------------------	--	----------

138	1.55	1.55	Structure	Dock	Water Side	Floating wood dock at waterside toe. Dock is 6 ft by 12 ft. Entry Last Updated : 1/21/2020	USACEINSPECT
-----	------	------	-----------	------	------------	---	--------------

139	1.75	1.75	Mark	Marker	Land Side	PG&E gas line marker 25 ft from LS toe. No other facilities observed, alignment unknown. Entry Last Updated : 1/27/2020	USACEINSPECT 12784
-----	------	------	------	--------	-----------	--	-----------------------

27	1.77	1.77	Gate	Metal	Crown	Steel gate at crown. Four 6 inch by 8 inch posts at crown. Entry Last Updated : 1/21/2020	GEILEVEELOG
----	------	------	------	-------	-------	--	-------------

60	1.77	1.77	Fence	Barbed Wire	Water Side and Land Side	Metal drive gate Entry Last Updated : 1/21/2020	LEVEELOG
----	------	------	-------	-------------	--------------------------	--	----------

143	1.77	1.80	Ramp	Ramp	Land Side	Access ramp on landside slope. Ramp is 16 ft wide and unsurfaced. Cuts into slope up to 6 inches Entry Last Updated : 1/21/2020	USACEINSPECT
-----	------	------	------	------	-----------	--	--------------

144	1.85	1.85	Mark	Marker	Water Side	PG&E gas line crossing. PG&E billboard at waterside toe. Plastic marker posts at waterside crown and landside toe. Two metal marker posts along landside toe. Entry Last Updated : 1/21/2020	USACEINSPECT 12784
-----	------	------	------	--------	------------	---	-----------------------

30	1.85	1.85	UCIP	Pipe	Crossing	DS_ID:22716 EP_NO: 12784 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 8.625-inch natural gas pipeline of an unknown material through the levee, 3 feet below the crown. Gas line markers on both slopes. (Plans to construct an 8.625-inch pipeline across the channel and both levees of Lindsey Slough authorized under Permit No. 12784, 1979 - Pacific Gas and Electric Company [PG&E]). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12784
----	------	------	------	------	----------	--	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Lindsey Slough							Right	5.58	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
28	2.00	2.00	Mark	Survey	Water Side	DWR Survey marker on waterward side. Entry Last Updated : 10/12/2016	LEVEELOG		
146	2.00	2.00	Mark	Marker	Crown	Levee mile marker "2.0" on landside of crown. Sign mounted on 2 inch post. Entry Last Updated : 1/21/2020	USACEINSPECT		
148	2.02	2.13	Mark	Marker	Land Side	Natural gas line pipeline marker 13 ft from LS toe. West end of exposed 2.5 inch steel pipe immediately below sign. Entry Last Updated : 1/21/2020	USACEINSPECT		
149	2.15	2.15	Structure	Pipe Section	Land Side	2 inch steel pipe projecting from mid landside slope. Pipe projects 15 inches out of landside slope. Appears to be an abandoned post. Entry Last Updated : 1/21/2020	USACEINSPECT		
34	2.48	2.50	Ramp	Ramp	Land Side	Ramp on landward slope. Access ramp on landside slope. Ramp is 18 ft wide and unsurfaced. (ABO No. 10115 - Peterson) Entry Last Updated : 1/27/2020	GEILEVEELOG 10115		
35	2.55	2.57	Ramp	Ramp	Land Side	Ramp on landward slope. Access ramp on LS slope from as-builts (50-4-2878). Ramp is 18 ft wide and unsurfaced. Permit 10115, no USACE review. (ABO No. 10115 - Peterson) Entry Last Updated : 1/27/2020	GEILEVEELOG 10115		
39	2.88	2.91	Ramp	Ramp	Land Side	Ramp on landward slope. Access ramp on landside slope. Ramp is 16 ft wide and sod covered. (ABO No. 10115 - Peterson) Entry Last Updated : 1/27/2020	GEILEVEELOG 10115		
40	2.96	2.98	Ramp	Ramp	Land Side	Ramp on both slopes. Access ramp on landside slope. Ramp is 14 ft wide and sod covered. (ABO No. 10115 - Peterson) Entry Last Updated : 1/27/2020	GEILEVEELOG 10115		
155	3.01	3.01	Mark	Marker	Crown	Mile marker "3.0" on landside of crown. Sign mounted on 2 inch steel pipe. Entry Last Updated : 1/21/2020	USACEINSPECT		
42	3.33	3.33	Ramp	Ramp	Water Side	Ramp on waterward slope. Access ramp on waterside slope. Ramp is 40 ft wide and sod covered. (ABO No. 10115 - Peterson) Entry Last Updated : 1/27/2020	GEILEVEELOG 10115		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Lindsey Slough							Right	5.58	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
43	3.36	3.36	Aerial	High Voltage	Crossing	High tower line crosses levee. High tower power lines cross levee 80 to 100 ft above crown. (App. No. 5245 - PG&E) Entry Last Updated : 1/27/2020	GEILEVEELOG 5245		
52	3.36	3.36	Structure	Tower	Land Side	High tower line crosses levee. (App. No. 5245 - PG&E) Entry Last Updated : 1/21/2020	LEVEELOG 5245		
44	3.38	3.38	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 1/21/2020	GEILEVEELOG 10115		
160	3.61	3.67	Fence	Barbed Wire	Land Side	6 strand barbed wire fence 10 to 12 ft from landside toe. Entry Last Updated : 1/21/2020	USACEINSPECT		
63	3.67	3.67	Fence	Barbed Wire	Water Side and Land Side	4 ft tall wire mesh cross fence on T-posts on waterside and landside slope. 1 strand of barbed wire on fence on waterside slope. Entry Last Updated : 1/21/2020	LEVEELOG		
161	3.67	3.67	Gate	Metal	Crown	Steel gate at crown. Entry Last Updated : 1/21/2020	USACEINSPECT		
33	3.69	3.69	UCIP	Pipe		DS_ID:22717 EP_NO: 3644 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 16-inch steel drainage discharge pipe through the levee, 5.9 feet below the crown. Pump in a pump house on the landside (LS). Siphon breaker on the waterside (WS) slope. Flap gate on the WS end. (Plans for construction of a pumping plant with a discharge pipe through the levee authorized under Permit No. 3644, 1961 - Reclamation District No. 536 [RD0536]). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 3644		
37	3.69	3.69	UCIP	Pipe		DS_ID:24023 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 18-inch steel drainage discharge pipe through the levee, approximately 4 feet below the crown. Pump, called the Buddha Pump, in a pump house on the landside (LS) at the drainage ditch. Pressure breaker on the waterside (WS) slope. Pump and pipes are used by Reclamation District No. 536 (RD0536), per district president David Hearn, but could not identify permit information. Landowner is Dan Hearn per Solano County Assessor's Office (Parcel No. 0042-180-220). Entry Last Updated : 4/17/2021	UCIPAPR2021		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Lindsey Slough							Right	5.58	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
55	3.69	3.73	Ramp	Ramp	Land Side	Ramp on landward slope. (ABO No. 10112 - R.D. 536) Entry Last Updated : 9/21/2016	GEILEVEELOG 10112		
59	3.92	3.92	UCIP	Culvert	Land Side to Water Side	DS_ID:22718 EP_NO: 10116 Crossing Status: Found FIELD_STRUCT_DESC: 54-inch corrugated metal gravity drainage pipe through the levee, 30 feet below the crown. Screw gate in a pipe riser on the waterside (WS) slope. Saddle, apron, headwall, two corrugated metal cutoff walls, one No. 101 gate, and one No. 102 gate. (Retention of a 54-inch drainage pipe through the levee, 30 feet below the crown, and a slide gate on the WS slope authorized under Automatic Board Order (ABO) 10116, 1974 - Marion Sanchez Farms). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 106, May 1953, (Station 87+70 "'R'"), invert elevation -2 feet]. Entry Last Updated : 4/17/2021	UCIPAPR2021 10116		
62	3.94	3.94	Ramp	Ramp	Land Side	Ramp on landward slope. Ramp is 20 ft wide and unsurfaced. (ABO No. 10116 - Sanchez) Entry Last Updated : 1/27/2020	GEILEVEELOG 10116		
69	3.95	4.63	Ditches	Unlined	Land Side	Constructed berm on landward side by United States Army Corps of Engineers. Entry Last Updated : 9/23/2016	LEVEELOG		
Large ditch runs along landward toe, past landward side landing. Entry Last Updated : 9/23/2016									
38	3.95	3.95	UCIP	Pipe		DS_ID:22719 EP_NO: 2131 Crossing Status: Found FIELD_STRUCT_DESC: 20-inch drainage discharge pipe of an unknown material through the levee, 1.5 feet below the crown. Pump, which was replaced recently, is on a steel platform in the drainage ditch on the landside (LS) toe. Siphon breaker on the waterside (WS) slope. Pipe is exposed on both slopes, but only found on the WS in 2016. Walkway over the pipe on the LS leads to the pump platform. Pipe and pump are now used by Reclamation District No. 536 [RD0536], per district president David Hearn. (Plans for construction of a 20-horsepower drainage pump installation and a 20-inch discharge pipe through the levee authorized under Permit No. 2131, 1955 - California Packing Corporation). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2131		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Lindsey Slough	Right	5.58	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

168	4.00	4.00	Mark	Marker	Land Side	Levee mile marker "4.0" on 2 inch dia steel pipe post on landside of crown. Entry Last Updated : 1/21/2020	USACEINSPECT
-----	------	------	------	--------	-----------	---	--------------

171	4.50	4.50	Mark	Marker	Land Side	Levee mile marker "4.5" on 2 inch steel pipe post on landside of crown. Entry Last Updated : 1/21/2020	USACEINSPECT
-----	------	------	------	--------	-----------	---	--------------

172	4.62	4.62	Structure	Post	Crown	Remnants of abandoned cross fence. Two T-posts on waterside slope, gate posts for missing gate on landside crown. T-posts with 1 strand of barbed wire on landside slope. Entry Last Updated : 1/21/2020	USACEINSPECT 10116
-----	------	------	-----------	------	-------	---	-----------------------

64	4.63	4.63	Fence	Barbed Wire	Water Side and Land Side	Cross fence, metal drive gate. Barbed wire fence extending out from gate on both waterside and landside. (Lock combination No. 0536) (ABO No. 10116 - Sanchez) Entry Last Updated : 1/27/2020	LEEVEELOG 10116
----	------	------	-------	-------------	--------------------------	--	--------------------

66	4.63	4.63	Gate	Metal	Crown	Cross fence, metal drive gate. Crown road access gate made of steel tubing with woven wire. (Lock combination No. 0536) (ABO No. 10116 - Sanchez) Entry Last Updated : 1/27/2020	GEILEVEELOG 10116
----	------	------	------	-------	-------	---	----------------------

67	4.63	4.68	Ramp	Ramp	Land Side	Ramp on landward slope to paved access road. Key 0241 works on lock on gate at bottom of ramp. Ramp is 18 ft wide and gravel surfaced. (ABO No. 10116 - Sanchez) Entry Last Updated : 1/27/2020	GEILEVEELOG 10116
----	------	------	------	------	-----------	--	----------------------

68	4.73	4.73	Ramp	Ramp	Land Side	Ramp on landward slope. Ramp is 30 ft wide and gravel surfaced. (ABO No. 10116 - Sanchez) Entry Last Updated : 1/27/2020	GEILEVEELOG 10116
----	------	------	------	------	-----------	---	----------------------

181	4.87	4.87	Miscellaneous	Irrigation	Land Side	2 inch PVC tee with two garden spigots 5 ft from LS toe. Pipe alignment and purpose unknown. 40 ft from toe in center of berm. Entry Last Updated : 1/27/2020	USACEINSPECT
-----	------	------	---------------	------------	-----------	--	--------------

183	4.89	4.91	Fence	Post & Cable	Land Side	Fence along landward slope. Multiple fence gates. Entry Last Updated : 9/23/2016	LEEVEELOG
-----	------	------	-------	--------------	-----------	---	-----------

70	4.92	4.92	Ramp	Ramp	Land Side	Ramp on landward slope. Ramp is 15 ft wide and unsurfaced. (A1204 lock) (ABO No. 10116 - Sanchez) Entry Last Updated : 1/27/2020	GEILEVEELOG 10116
----	------	------	------	------	-----------	---	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Lindsey Slough							Right	5.58	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
71	4.92	4.92	Structure	Other	Water Side	Makeshift structures on waterward slope. Entry Last Updated : 9/23/2016	LEVEELOG		
73	4.96	4.96	Structure	Building	Water Side	Lindsey slough recorder house and stilling well on waterward slope. Wooden walkway from levee slope to recorder. Recorder no longer in use. Entry Last Updated : 1/21/2020	GEILEVEELOG		
74	4.96	4.96	Fence	Barbed Wire	Water Side and Land Side	4 ft wire mesh cross fence on T-posts on both waterside and landside with three 6 inch by 8 inch wood posts on crown. Entry Last Updated : 1/21/2020	LEVEELOG		
184	4.96	4.96	Gate	Metal	Crown	Steel pipe gate across crown. Entry Last Updated : 1/21/2020	USACEINSPECT		
185	4.96	4.96	Structure	Tank	Water Side	Metal water tank on concrete stands on upper waterside slope. Disconnected 3 inch waterline extends from tank into levee slope. Entry Last Updated : 1/21/2020	USACEINSPECT		
187	4.96	4.96	Structure	Pole - Utility	Land Side	Powerline pole 5 ft from landside toe. Entry Last Updated : 1/21/2020	USACEINSPECT		
72	4.96	4.96	UCIP	Pipe	Crossing	DS_ID:22720 EP_NO: 10116 Crossing Status: Found FIELD_STRUCT_DESC: 3-inch galvanized irrigation discharge pipe through the levee, 4 feet below the crown. Catwalk and pump house on the waterside (WS). Concrete saddle and water tank on the WS slope. (Retention of a 3.5-inch pipe through the levee, 4 feet below the crown, concrete saddle, and water tank on the WS slope authorized under Automatic Board Order (ABO) issued as Permit No. 10116, 1974 - Marion Sanchez Farms). [Additional Reference(s): DWR Levee Log, 1992. USACE Sacramento O&M Manual 106, May 1953, (Station 33+16 ""R""), invert elevation 19 feet]. Entry Last Updated : 4/17/2021	UCIPAPR2021 10116		
189	4.99	4.99	Structure	Pole - Utility	Land Side	Powerline pole 6 ft from landside toe with guy wire at landside toe. Entry Last Updated : 1/21/2020	USACEINSPECT		
191	5.00	5.00	Mark	Marker	Land Side	Levee mile marker "5.0" on 2 inch dia steel post on LS crown. Entry Last Updated : 1/21/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0536 Egbert

Waterway						Bank	Unit Miles	Inspector
Unit No. 01 Lindsey Slough						Right	5.58	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

76	5.06	5.06	Aerial	High Voltage	Crossing	High tower line across levee. Entry Last Updated : 1/21/2020	GEILEVEELOG 1324
----	------	------	--------	--------------	----------	---	---------------------

192	5.07	5.07	Structure	Pole - Utility	Land Side	Anchor cables of large powerline pole set in landside toe. Entry Last Updated : 1/21/2020	USACEINSPECT
-----	------	------	-----------	----------------	-----------	--	--------------

78	5.10	5.10	UCIP	Pipe	Water Side to Land Side	DS_ID:24664 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* Approximately 6-inch steel irrigation discharge pipe and an electrical conduit through the levee, at an unknown depth. Slant pump in a steel support on the channel bank. Gate valve on the pipe. No pipes and appurtenances on the landside (LS). This crossing was field discovered. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	-------------------------	--	-------------

19	5.10	5.10	UCIP	Pipe		DS_ID:22721 EP_NO: 3873 Crossing Status: Found FIELD_STRUCT_DESC: 6-inch irrigation discharge pipe of an unknown material through the levee, 2 feet below the crown. Pump on a concrete base on the waterside (WS) slope. Gate valve on the WS slope. (Plans for installation of a 6-inch pipe through the levee authorized under Permit No. 3873, 1962 - California Packing Corporation). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 3873
----	------	------	------	------	--	---	---------------------

80	5.12	5.12	UCIP	Culvert	Land Side to Water Side	DS_ID:24024 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 6-inch galvanized iron drainage pipe on top of a concrete pad and through the levee, at an unknown depth. Details not available. This crossing was field discovered. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	---------	-------------------------	--	-------------

196	5.14	5.14	Ramp	Ramp	Land Side	Access ramp on landside slope. Ramp is 16 ft wide and gravel surfaced. Entry Last Updated : 1/21/2020	USACEINSPECT
-----	------	------	------	------	-----------	--	--------------

77	5.17	5.17	Gate	Barbed Wire	Water Side and Land Side	Cross fence, pipe gate. 4 to 5 ft tall wire mesh cross fence on tee posts on waterside and landside slope. (A647 lock) (ABO No. 10116 - Sanchez) Entry Last Updated : 1/27/2020	LEVEELOG 10116
----	------	------	------	-------------	--------------------------	--	-------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Lindsey Slough							Right	5.58	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
81	5.17	5.17	Gate	Metal	Crown	Cross fence, pipe gate. 40 ft double steel gate on crown. (A647 lock) (ABO No. 10116 - Sanchez) Entry Last Updated : 1/27/2020	GEILEVEELOG 10116		
95	5.18	5.30	Fence	Post & Cable	Water Side	Fence along waterward hinge. Extending from Hastings Island Bridge. Entry Last Updated : 9/23/2016	LEVEELOG		
83	5.18	5.18	Ramp	Ramp	Land Side	Ramp on landward slope. Access ramp on landside slope. Liberty Island Rd along the crown east from this point. Road is gravel surfaced and 30 ft wide. (ABO No. 10116 - Sanchez) Entry Last Updated : 1/27/2020	GEILEVEELOG 10116		
197	5.18	5.18	Fence	Post & Cable	Land Side	West end of fence along waterside hinge. Fence 4 ft tall wire mesh fence topped with 1 strand of barbed wire on T-posts. Entry Last Updated : 1/21/2020	USACEINSPECT		
200	5.19	5.19	Structure	Sign	Land Side	Road sign on landside hinge point of the levee on 2 inch by 2 inch steel post. Entry Last Updated : 1/21/2020	USACEINSPECT		
203	5.30	5.30	Structure	Pump Station	Land Side	Pump and 10 inch dia well 10 ft from landside toe on 4 ft by 6 ft concrete pad. Concrete pipe saddles adjacent to pad. Entry Last Updated : 1/21/2020	USACEINSPECT		
79	5.31	5.31	Structure	Bridge	Water Side	Hastings Island bridge across channel. Hastings Island Bridge includes corrugated metal abutment on waterside slope and wood bridge piers starting 10 to 15 ft from waterside toe. (App. No. 4283 - Hastings Farms) Entry Last Updated : 1/27/2020	LEVEELOG 4283		
85	5.31	5.31	At Grade	Road / Highway	Water Side	Hastings Island bridge across channel. (App. No. 4283 - Hastings Farms) Entry Last Updated : 9/21/2016	GEILEVEELOG 4283		
206	5.31	5.31	Structure	Sign	Land Side	Road sign on landside hinge mounted on 2 inch by 2 inch steel post. Entry Last Updated : 1/21/2020	USACEINSPECT		
204	5.31	5.31	Structure	Pole - Utility	Land Side	Powerline pole, guy wire, phone box, and buried cable on landside slope. Entry Last Updated : 1/21/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Lindsey Slough	Right	5.58	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

92	5.32	5.58	Fence	Post & Cable	Water Side	Fence along waterside hinge point of the levee. Entry Last Updated : 1/21/2020	LEVEELOG
----	------	------	-------	--------------	------------	---	----------

210	5.33	5.33	Structure	Sign	Land Side	Stop sign on 4 inch by 4 inch wood post on landside hinge. Entry Last Updated : 1/21/2020	USACEINSPECT
-----	------	------	-----------	------	-----------	--	--------------

209	5.33	5.33	Structure	Sign	Water Side	Two road signs on steel and 4 inch by 4 inch wood post. Signs on waterside hinge of crown. Entry Last Updated : 1/21/2020	USACEINSPECT
-----	------	------	-----------	------	------------	---	--------------

211	5.33	5.33	Gate	Metal	Crossing	Crown road access gate. Gate is 4 ft tall steel tubing on 12 inch dia steel posts set in concrete foundations. Entry Last Updated : 1/21/2020	USACEINSPECT
-----	------	------	------	-------	----------	--	--------------

89	5.33	5.33	Structure	Building	Land Side	Burnt structure and concrete pad on landward side, past levee toe. Entry Last Updated : 9/23/2016	LEVEELOG
----	------	------	-----------	----------	-----------	--	----------

88	5.38	5.38	Ramp	Ramp	Land Side	Ramp on landward slope. Ramp is 20 ft wide and gravel surfaced. Ramp is overgrown with vegetation. (ABO No. 10116 - Sanchez) Entry Last Updated : 1/27/2020	GEILEVEELOG 10116
----	------	------	------	------	-----------	--	----------------------

20	5.49	5.49	UCIP	Pipe		DS_ID:22722 EP_NO: 7208 Crossing Status: Found FIELD_STRUCT_DESC: 30-inch steel drainage discharge pipe through the levee, 5.7 feet below the crown. Pump in a piling structure in a drainage ditch on the landside (LS). Siphon breaker on the waterside (WS) shoulder. (Plans to install a drainage pumping plant and 35 feet of 30-inch pipe through the levee authorized under Permit No. 7208, 1970 - Reclamation District No. 536 [RD0536]). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 7208
----	------	------	------	------	--	--	---------------------

215	5.57	5.57	Structure	Sign	Water Side	Road sign mounted on 2 inch by 2 inch steel post on waterside hinge point of the levee. Entry Last Updated : 1/21/2020	USACEINSPECT
-----	------	------	-----------	------	------------	---	--------------

217	5.58	5.58	Structure	Building	Water Side	Residence extending 100 ft along WS slope includes: wire mesh fence on WS slope at west end of property, 30 ft long wood retaining wall 1 ft high (does not cut into projected slope), metal and concrete debris, and RV parked 15 ft from WS toe. R.V. park on berm along waterside toe of the levee. Boat docks in channel. Entry Last Updated : 1/27/2020	USACEINSPECT
-----	------	------	-----------	----------	------------	---	--------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Lindsey Slough	Right	5.58	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
14	5.58	5.58	Ramp	Ramp	Water Side	Ramp on both slopes. Ramp is asphalt paved and 30 ft wide. (ABO No. 10116 - Sanchez) Entry Last Updated : 1/27/2020	LEVEELOG 10116
94	5.58	5.58	Ramp	Ramp	Land Side	Ramp on both slopes. Ramp is gravel surfaced and 50 ft wide. (ABO No. 10116 - Sanchez) Entry Last Updated : 1/27/2020	GEILEVEELOG 10116
98	5.58	5.58	Mark	Boundary	Crown	End of Levee Unit No. 1 Entry Last Updated : 9/23/2016	LEVEELOG

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Right	5.01	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

2	0.00	0.00	Mark	Boundary	Crown	Right bank levee of Yolo Bypass at Lindsey Slough, access from Liberty Island Road. Levee mileage runs downstream or southerly. Entry Last Updated : 9/1/2016	GEILEVEELOG
---	------	------	------	----------	-------	--	-------------

1	0.00	0.05	Structure	Stability Berm	Land Side	Constructed landside berm by United States Army Corps of Engineers. Entry Last Updated : 9/1/2016	GEILEVEELOG
---	------	------	-----------	----------------	-----------	--	-------------

57	0.00	0.09	At Grade	Road / Highway	Crown	Asphalt Liberty Island Road on crown. Entry Last Updated : 9/29/2016	LEVEELOG
----	------	------	----------	----------------	-------	---	----------

59	0.00	0.05	Fence	Barbed Wire	Water Side	Wire fence on waterside hinge. Entry Last Updated : 1/15/2020	LEVEELOG
----	------	------	-------	-------------	------------	--	----------

124	0.01	0.01	Structure	Pole - Utility	Water Side	Two abandoned power poles at waterside toe. Entry Last Updated : 1/15/2020	LEVEELOG
-----	------	------	-----------	----------------	------------	---	----------

123	0.01	0.01	Aerial	High Voltage	Land Side	Power line running along landside ramp. Entry Last Updated : 1/15/2020	LEVEELOG
-----	------	------	--------	--------------	-----------	---	----------

122	0.01	0.01	Structure	Pole - Utility	Land Side	Power pole with guy wire on landside hinge. Entry Last Updated : 1/15/2020	LEVEELOG
-----	------	------	-----------	----------------	-----------	---	----------

125	0.02	0.09	Structure	Dock	Water Side	Several docks and floating sheds at waterside toe. Entry Last Updated : 1/15/2020	LEVEELOG
-----	------	------	-----------	------	------------	--	----------

126	0.02	0.06	Aerial	High Voltage	Water Side	Power line for docks at waterside toe. Entry Last Updated : 1/15/2020	LEVEELOG 10119
-----	------	------	--------	--------------	------------	--	-------------------

127	0.04	0.04	Structure	Pole - Utility	Water Side	Power pole on waterside slope. Entry Last Updated : 1/15/2020	LEVEELOG 10119
-----	------	------	-----------	----------------	------------	--	-------------------

128	0.04	0.11	Aerial	High Voltage	Water Side	Power line running parallel to levee on waterside slope. Entry Last Updated : 1/15/2020	LEVEELOG
-----	------	------	--------	--------------	------------	--	----------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0536 Egbert

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Right	5.01	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

3	0.07	0.07	UCIP	Pipe		DS_ID:22724 EP_NO: 10116 Crossing Status: Found FIELD_STRUCT_DESC: 36-inch drainage discharge pipe of an unknown material through the levee, 25 feet below the crown. Pump house on the landside (LS). Headwall and flap gate in pipe end on the waterside (WS). Steel pipe riser on the WS shoulder. (Retention of one 36-inch pipe through the levee, 25 feet below the crown, a slide gate on the WS slope, and a pump house on the LS authorized under Automatic Board Order (ABO) issued as Permit No. 10116, 1974 - Marion Sanchez Farms). [Additional Reference(s): DWR Levee Log, 1992, recorded as Unit 1 HLM 5.66]. Entry Last Updated : 4/17/2021	UCIPAPR2021 10116
---	------	------	------	------	--	--	----------------------

5	0.07	0.07	UCIP	Pipe		DS_ID:22723 EP_NO: 8624 Crossing Status: Found FIELD_STRUCT_DESC: 30-inch steel drainage discharge pipe through the levee, 5 feet below the crown. This pipe replaces a 36-inch pipe. Siphon breaker on the waterside (WS) slope. (Plans to install a new 30-inch pipe through the levee authorized under Permit No. 8624, 1973 - Reclamation District No. 536 [RD0536]). [Additional Reference(s): DWR Levee Log, 1992, recorded as Unit 1 HLM 5.66]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8624
---	------	------	------	------	--	---	---------------------

129	0.08	0.08	Structure	Pole - Utility	Water Side	Power pole on waterside slope. Entry Last Updated : 1/15/2020	LEEVELOG
-----	------	------	-----------	----------------	------------	--	----------

130	0.08	0.08	Structure	Building	Water Side	Small wooden shed on WS shelf. Entry Last Updated : 9/29/2016	LEEVELOG
-----	------	------	-----------	----------	------------	--	----------

132	0.09	0.09	Revetment	Rock	Water Side	Entry Last Updated : 9/29/2016	LEEVELOG
-----	------	------	-----------	------	------------	--------------------------------	----------

131	0.09	0.09	Structure	Walkway	Water Side	Metal ramp/gangway on waterside shelf. Entry Last Updated : 1/15/2020	LEEVELOG
-----	------	------	-----------	---------	------------	--	----------

58	0.09	0.09	Ramp	Ramp	Crossing	Access ramps on landside and waterside slopes. Waterside ramp is 14 ft wide and asphalt surfaced, landside ramp is 14 ft wide and gravel surfaced. Landside ramp cuts into levee slope and hinge up to 2 ft. Waterside cuts into slope up to 6 inches. Entry Last Updated : 1/15/2020	USACEINSPECT
----	------	------	------	------	----------	--	--------------

61	0.11	0.11	Structure	Pole	Land Side	Sign missing. Only metal frame remains. Entry Last Updated : 9/29/2016	USACEINSPECT
----	------	------	-----------	------	-----------	---	--------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Right	5.01	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
133	0.11	0.11	Structure	Pole - Utility	Water Side	Power pole at waterside hinge Entry Last Updated : 1/15/2020	LEVEELOG		
62	0.12	0.12	Gate	Metal	Crown	Steel gate mounted on 10 inch steel posts set in concrete. Entry Last Updated : 1/15/2020	USACEINSPECT 10120		
6	0.13	0.13	Structure	Pole - Utility	Water Side	Power pole at waterside hinge Entry Last Updated : 1/15/2020	LEVEELOG		
4	0.13	0.13	Aerial	High Voltage	Crown	Overhead power line crosses the levee. Entry Last Updated : 1/15/2020	GEILEVEELOG 10119		
65	0.14	0.14	Structure	Other	Water Side	Line of 7 boulders along waterside shoulder. Boulders are up to 4 ft in dia and extend over a 50 ft distance. Entry Last Updated : 1/15/2020	USACEINSPECT		
68	0.64	0.64	Ramp	Ramp	Water Side	Access ramp on waterside slope. Ramp is 18 ft wide and sod covered. Entry Last Updated : 1/15/2020	USACEINSPECT 10121		
67	0.64	0.64	Ramp	Ramp	Land Side	Access ramp on landside slope. Ramp is 20 ft wide with weedy sod cover. Entry Last Updated : 1/15/2020	USACEINSPECT 10122		
10	0.82	0.82	Ramp	Ramp	Land Side	Access ramp on landside slope. Ramp is 16 ft wide and gravel surfaced. Entry Last Updated : 1/15/2020	LEVEELOG 10117		
70	0.82	0.82	Ramp	Ramp	Water Side	Access ramp on both waterside slope. Ramp is 16 ft wide and gravel surfaced. Entry Last Updated : 1/15/2020	USACEINSPECT 10121		
13	1.09	1.09	UCIP	Pipe	Water Side to Land Side	DS_ID:22733 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 20-inch steel irrigation discharge pipe through the levee, 12.6 feet below the crown. Pump and gate valve on the waterside (WS). [Additional Reference(s): USACE Sacramento O&M Manual 106, May 1953, (Station 54+00), invert elevation 7 feet]. Entry Last Updated : 4/17/2021	UCIPAPR2021		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0536 Egbert

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Right	5.01	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

14	1.47	1.47	UCIP	Pipe	Crossing	DS_ID:22732 EP_NO: 17829 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 3.5-inch welded steel natural gas pipeline under the levee, 44 feet below the crown. (Plans to install a 3.5-inch welded steel natural gas pipeline bored under the levee authorized under Permit No. 17829, 2004 - Towne Exploration Company). Entry Last Updated : 4/17/2021	UCIPAPR2021 17829
72	1.98	1.98	Ramp	Ramp	Land Side	Access ramp on landside slope. Ramp is 15 ft wide and sod covered. Entry Last Updated : 1/15/2020	USACEINSPECT 10117
73	1.98	1.98	Ramp	Ramp	Water Side	Access ramp on waterside slope. Ramp is 15 ft wide and gravel surfaced. Entry Last Updated : 1/15/2020	USACEINSPECT 10121
74	2.12	2.12	Structure	Pole - Utility	Water Side	Powerline pole at waterside toe with guy wires at toe and mid slope. Entry Last Updated : 1/15/2020	USACEINSPECT 2170
76	2.17	2.17	Ramp	Ramp	Land Side	Access ramp on landside slope. Ramp is 15 ft wide and gravel surfaced. Entry Last Updated : 1/15/2020	USACEINSPECT 10123
77	2.17	2.17	Ramp	Ramp	Water Side	Access ramp on waterside slope. Ramp is 15 ft wide and gravel surfaced. Entry Last Updated : 1/15/2020	USACEINSPECT 10118
24	2.50	2.50	UCIP	Pipe	Water Side to Land Side	DS_ID:24025 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel irrigation discharge pipe with vertical pump on the drainage ditch. No other details available. This crossing was field discovered. Entry Last Updated : 4/17/2021	UCIPAPR2021
81	2.50	2.50	Structure	Standpipe	Land Side	10 inch dia concrete riser with brass cap at LS toe. Buried pipe alignment unknown. Entry Last Updated : 1/17/2020	USACEINSPECT
						Concrete riser is broken up and removed from levee and lies at landside levee toe. Entry Last Updated : 1/15/2020	
82	2.50	2.50	Structure	Post	Land Side	8 inch by 8 inch wood post at landside toe. Entry Last Updated : 1/15/2020	USACEINSPECT

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0536 Egbert

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Right	5.01	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
25	2.50	2.50	UCIP	Pipe	Crossing	DS_ID:22728 EP_NO: 1093 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch welded steel irrigation discharge pipe through the levee, 23 feet below the crown. Pump, gate valve, and air vent on a steel structure on the waterside (WS) end. Headwall in the irrigation ditch bank on the landside (LS). Discharge pipe opens into an irrigation ditch on the LS. Alfalfa valve on the LS toe. (Plans for the installation of a 24-inch welded steel pipe through the levee authorized under Permit No. 1093, 1946 - Peter Cook Jr). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1093		
78	2.50	2.60	Ditches	Unlined	Water Side	Dry ditch along waterside toe. Ditch is trapezoidal at north end; 15 ft wide and 6 ft deep and transitions to V-ditch after 30 ft; 6 ft deep and 8 ft wide. Entry Last Updated : 1/15/2020	USACEINSPECT		
7	2.60	2.60	Structure	Pole - Utility	Land Side	Powerline pole on the waterside toe. Entry Last Updated : 1/15/2020	LEVEELOG		
26	2.60	2.60	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Entry Last Updated : 1/15/2020	GEILEVEELOG 10119		
84	2.60	2.60	Structure	Pole - Utility	Water Side	Powerline pole on the waterside toe. Entry Last Updated : 1/15/2020	USACEINSPECT		
9	2.60	2.60	Structure	Post	Water Side	Pressure treated 2x4in post on waterside slope. Entry Last Updated : 1/15/2020	LEVEELOG		
85	2.60	2.60	Structure	Sign	Water Side	Sign at waterside toe for a 3" gas line crossing crossing the levee. Entry Last Updated : 1/15/2020	USACEINSPECT		
28	2.61	2.61	Ramp	Ramp	Water Side	Access ramp on waterward slope. Ramp is 16 ft wide and gravel surfaced. Entry Last Updated : 1/17/2020	GEILEVEELOG 10118		
29	2.61	2.61	Ramp	Ramp	Land Side	Access ramp on landside slope. Ramp is 16 ft wide and gravel surfaced. Entry Last Updated : 1/15/2020	GEILEVEELOG 10123		
87	2.61	2.61	Mark	Survey	Crown	Survey monument sign on upper waterside slope. Entry Last Updated : 1/15/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Right	5.01	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
88	2.62	2.62	Gate	Metal	Crown	20 ft steel pipe gate on crown. Two 6 inch and two 4 inch steel pipe posts on waterside crown. Entry Last Updated : 1/15/2020	USACEINSPECT 10118		
12	2.93	3.50	Miscellaneous	Landscaping	Water Side	Alfalfa field within 10ft of waterside levee toe. Drainage ditch at edge of field. Sound field is cutting into levee toe. Entry Last Updated : 1/15/2020	LEVEELOG		
91	3.45	3.45	Ramp	Ramp	Land Side	Access ramp on landside slope. Ramp is 15 ft wide and sod covered. Entry Last Updated : 1/15/2020	USACEINSPECT 10118		
92	3.46	3.46	Fence	Barbed Wire	Water Side and Land Side	Woven wire fence topped with 2 strands barbed wire on T-posts extending out from gate on waterside and landside slopes. Entry Last Updated : 1/15/2020	USACEINSPECT 10120		
93	3.46	3.50	Fence	Barbed Wire	Water Side	Woven wire fence topped with 2 strands of barbed wire on T-posts and wood posts along lower waterside slope. Entry Last Updated : 1/15/2020	USACEINSPECT		
31	3.46	3.46	Gate	Metal	Crown	Metal gate across levee crown. Entry Last Updated : 1/15/2020	GEILEVEELOG 10120		
11	3.50	3.50	Ramp	Ramp	Water Side	Access ramps on waterside slope. Ramp is 15 ft wide and gravel surfaced. Entry Last Updated : 1/15/2020	LEVEELOG		
33	3.50	3.50	At Grade	Levee	Crown	Intersection of Yolo Bypass and Watson Hollow slough. Levee turns westward on Watson Hollow to high ground. Crown 10 feet in width. Oiled crown roadway. Entry Last Updated : 9/1/2016	GEILEVEELOG		
95	3.50	3.50	Ramp	Ramp	Land Side	Access ramps on landside slope. Ramp is 15 ft wide and unsurfaced. Entry Last Updated : 1/15/2020	USACEINSPECT		
103	3.51	4.94	Ditches	Unlined	Land Side	Trapezoidal ditch that expands into wider drainage canal. Entry Last Updated : 1/15/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Right	5.01	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

36	3.52	3.52	UCIP	Pipe	Crossing	DS_ID:22734 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: [Reclamation District No. 536 (RD0536) Drainage Pumps] 1 of 2: 36-inch steel drainage discharge pipe through the levee, 17.6 feet below the crown. Two concrete cutoff walls. Standpipe with No. 1001 gate near the waterside (WS) crown. Outlet structure on the WS with 1001 gate. Drainage pumps on the WS. [Additional Reference(s): USACE Sacramento O&M Manual 106, May 1953, (Station 183+00), invert elevation 2 feet]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	---	-------------

37	3.52	3.52	UCIP	Pipe	Crossing	DS_ID:22736 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: [Reclamation District No. 536 (RD0536) Drainage Pumps] 2 of 2: 36-inch steel drainage discharge pipe through the levee, 17.6 feet below the crown. Two concrete cutoff walls. Standpipe with No. 1001 gate near the waterside (WS) crown. Outlet structure on the WS with 1001 gate. Drainage pumps on the WS. [Additional Reference(s): USACE Sacramento O&M Manual 106, May 1953, (Station 183+00), invert elevation 2 feet]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	---	-------------

38	3.53	3.53	UCIP	Pipe	Land Side to Water Side	DS_ID:22729 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 16-inch metal drainage siphon through the levee, 4 feet below the crown. Siphon breaker on the landside (LS) slope. [Additional Reference(s): DWR Levee Log, 1992, incorrect permit referenced]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	-------------------------	--	-------------

21	3.85	3.85	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/15/2020	LEVEELOG
----	------	------	-----------	------	------------	--	----------

97	4.02	4.02	Ramp	Ramp	Land Side	Access ramp on landside slope. Ramp is 10 ft wide and sod covered. Entry Last Updated : 1/15/2020	USACEINSPECT
----	------	------	------	------	-----------	--	--------------

40	4.03	4.03	UCIP	Pipe	Crossing	DS_ID:22730 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED* 4-inch pipe of an unknown material or purpose through the levee, 1 foot below the crown. Open on the waterside (WS) end. Piece of 4-inch pipe lying on the slope, 04/29/1992. (Doty and Tilton). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	--	-------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Right	5.01	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

44	4.13	4.13	Fence	Barbed Wire	Water Side and Land Side	Cross fence and cattle guard. Entry Last Updated : 1/15/2020	GEILEVEELOG 10123
----	------	------	-------	-------------	--------------------------	---	----------------------

45	4.14	4.14	UCIP	Pipe	Crossing	DS_ID:22731 EP_NO: 1217 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 8.625-inch natural gas pipeline of an unknown material through the levee, at an unknown depth. (Plans for installing an 8.625-inch natural gas pipeline crossing authorized under Permit No. 1217, 1947 - Pacific Gas and Electric Company [PG&E]). [Additional Reference(s): DWR Levee Log, 1992]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1217
----	------	------	------	------	----------	---	---------------------

101	4.19	4.19	Ramp	Ramp	Water Side	Access ramp on waterside slope. Ramp is 18 ft wide and covered with vegetation. Entry Last Updated : 1/15/2020	USACEINSPECT 10120
-----	------	------	------	------	------------	---	-----------------------

102	4.20	4.36	Fence	Barbed Wire	Land Side	North end of fence along landside toe. Fence is wire mesh with 6 strands of barbed wire mounted on T-posts and 4 inch by 4 inch wood posts. Entry Last Updated : 1/15/2020	USACEINSPECT
-----	------	------	-------	-------------	-----------	---	--------------

104	4.24	4.24	Ramp	Ramp	Water Side	Access ramp on waterside slope. Ramp is 18 ft wide and sod covered. Entry Last Updated : 1/15/2020	USACEINSPECT 10120
-----	------	------	------	------	------------	---	-----------------------

50	4.36	4.36	UCIP	Pipe	Crossing	DS_ID:22735 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 18-inch steel drainage pipe through the levee, at an unknown depth. Steel standpipe on each side of the levee. Temporary canvas about 2 inches below the crown. Per 2015 Inspection Report provided by Herman Phillips, a diesel motor was found on the waterside (WS), and the owner is Mr. Page Baldwin. This crossing was field discovered. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	--	-------------

108	4.38	4.38	Ramp	Ramp	Land Side	Two ramps on LS slope connected at toe. Both ramps are 15 ft wide and gravel surfaced. Entry Last Updated : 1/15/2020	USACEINSPECT 10123
-----	------	------	------	------	-----------	--	-----------------------

52	4.47	4.47	Fence	Barbed Wire	Water Side and Land Side	Fence along waterward slope. Cross fence, wood panel gate. Barbed wire cross fence extending out from gate on waterside and landside slopes. (ABO No. 10124 - Wellman) Entry Last Updated : 1/17/2020	GEILEVEELOG 10124
----	------	------	-------	-------------	--------------------------	--	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021
Reclamation District No. 0536 Egbert**

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Right	5.01	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
109	4.47	4.47	Gate	Metal	Crown	Steel pipe gate across the levee crown. Entry Last Updated : 1/15/2020	USACEINSPECT 10124		
34	4.61	4.61	Structure	Post	Water Side	Three 4x6 in wooden posts on waterside slope. Entry Last Updated : 1/15/2020	LEVEELOG		
42	4.66	4.66	Structure	Post	Water Side	Three 4x6 in wooden posts on waterside slope. Entry Last Updated : 1/15/2020	LEVEELOG		
47	4.67	4.67	Ramp	Ramp	Water Side	Ramp on waterside slope down to foot bridge across slough. Entry Last Updated : 1/15/2020	LEVEELOG		
110	4.70	5.01	Fence	Barbed Wire	Land Side	Wire mesh fence with 2 to 6 strands barbed wire along bottom of landside slope. Entry Last Updated : 1/15/2020	USACEINSPECT		
112	4.73	4.73	Structure	Post	Water Side	Four 4x6 in wooden posts on waterside slope. Entry Last Updated : 1/15/2020	USACEINSPECT		
51	4.79	4.79	Structure	Post	Water Side	Four 4x6 in wooden posts on waterside slope. Entry Last Updated : 1/15/2020	LEVEELOG		
113	4.95	4.95	Ramp	Ramp	Water Side	Access ramp on waterside slope. Ramp is 40 ft wide and unsurfaced. Entry Last Updated : 1/15/2020	USACEINSPECT		
114	4.95	4.95	Structure	Pole - Utility	Water Side	Powerline pole on the waterside toe. Entry Last Updated : 1/15/2020	USACEINSPECT		
115	4.96	5.01	Fence	Barbed Wire	Water Side	Wire mesh fence along waterside toe topped with two strands of barbed wire. Entry Last Updated : 1/15/2020	USACEINSPECT		
8	5.01	5.01	Fence	Barbed Wire	Water Side and Land Side	Wire mesh fence extending out from gate on waterside and landside slope with two strands of barbed wire. Entry Last Updated : 1/15/2020	LEVEELOG		
55	5.01	5.01	Gate	Metal	Crown	Wire drag gate. Entry Last Updated : 1/15/2020	GEILEVEELOG 10124		
56	5.01	5.01	Mark	Boundary	Crown	End of Unit No. 2 at high ground on Watson Hollow slough.	GEILEVEELOG		