

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
97	0.00	3.67	Miscellaneous	Landscaping	Water Side	Planted tress along waterside bank. Entry Last Updated : 1/23/2020	GEILEVEELOG 17291
2	0.00	0.00	Mark	Boundary	Crossing	Left bank levee Georgiana Slough at downstream end of Racetrack Road ramp (downstream boundary R.D. No 554). Mileage runs downstream. Standard project levee constructed by United States Army Corps of Engineers, 1950-51. Entry Last Updated : 9/1/2016	GEILEVEELOG
1	0.00	0.86	At Grade	Road / Highway	Crown	Crown roadway paved (Racetrack Road). Entry Last Updated : 9/1/2016	GEILEVEELOG
167	0.00	0.00	Structure	Sign	Water Side	Three separate signs wooden posts on waterside hinge. Entry Last Updated : 1/27/2020	LEVEELOG
262	0.00	0.00	Structure	Guardrail	Water Side	Guardrail at waterside hinge point of the levee. Entry Last Updated : 1/27/2020	LEVEELOG
575	0.01	0.01	Structure	Pole - Light	Water Side	Light pole on waterside slope near hinge. Entry Last Updated : 1/27/2020	LEVEELOG
159	0.01	0.01	Structure	Sign	Land Side	Stop sign on landside hinge. Entry Last Updated : 1/27/2020	LEVEELOG
163	0.01	0.01	Structure	Sign	Water Side	Wooden sign on two wooden posts on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
264	0.01	0.01	At Grade	Road / Highway	Crown	Asphalt pavement on levee crown. Entry Last Updated : 1/23/2020	USACEINSPECT
160	0.02	0.02	Structure	Sign	Water Side	Signs on wooden post on waterside hinge. Entry Last Updated : 1/27/2020	LEVEELOG
265	0.02	0.02	Structure	Sign	Land Side	Sign on metal post on landside hinge. Entry Last Updated : 1/27/2020	USACEINSPECT
263	0.02	0.02	Structure	Pole - Utility	Land Side	Powerline pole within 15 feet of levee toe. Entry Last Updated : 1/27/2020	USACEINSPECT
3	0.02	0.52	Aerial	High Voltage	Land Side	Power lines run parallel to levee within 10ft of landside levee toe. Entry Last Updated : 1/23/2020	LEVEELOG

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
266	0.02	0.02	Ramp	Ramp	Water Side	Ramp on WS slope. Does not reduce levee prism. LM 0.01 in log. Entry Last Updated : 1/29/2020	USACEINSPECT		
4	0.02	0.02	UCIP	Pipe	Crossing	DS_ID:20199 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 10-inch steel irrigation pipe through the levee, at an unknown depth. 36-inch concrete standpipe at the landside (LS) toe. Entry Last Updated : 4/17/2021	UCIPAPR2021		
576	0.06	0.06	Structure	Pole - Utility	Land Side	Powerline pole within 15 feet of landside toe. Entry Last Updated : 1/27/2020	LEVEELOG		
173	0.10	0.10	Structure	Sign	Land Side	Sign on wooden post at landside hinge. Entry Last Updated : 1/27/2020	LEVEELOG		
577	0.10	0.10	Structure	Pole - Utility	Land Side	Powerline pole within 15 feet of landside toe. Entry Last Updated : 1/27/2020	LEVEELOG		
8	0.15	0.15	Structure	Pole - Utility	Land Side	Power poles within 15-ft of LS toe. Entry Last Updated : 1/29/2020	LEVEELOG		
272	0.15	0.15	Structure	Building	Land Side	Metal shed and brick fire pit at landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT		
174	0.15	0.15	Structure	Mailbox	Land Side	Mailbox on landside hinge. Entry Last Updated : 1/27/2020	LEVEELOG		
270	0.15	0.15	Structure	Sign	Land Side	Sign on metal post on landside hinge. Entry Last Updated : 1/27/2020	USACEINSPECT		
6	0.15	0.18	Ramp	Ramp	Land Side	Paved access ramp on landside slope. Entry Last Updated : 1/24/2020	LEVEELOG 11218		
273	0.18	0.20	Ramp	Ramp	Land Side	Paved access ramp on landside slope. Entry Last Updated : 1/24/2020	USACEINSPECT 11218		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
9	0.20	0.20	UCIP	Pipe	Crossing	DS_ID:20129 EP_NO: 3448 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 4.5-inch steel gas line through the levee, 4 feet below the crown and across the channel. Monitoring well in the center of levee crown. Large warning sign on the waterside (WS) slope. (4.5-inch gas line authorized under Permit No. 3448, 1960 - Pacific Gas and Electric). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.19)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 3448		
579	0.20	0.20	Mark	Survey	Crown	Survey Monument on crown roadway. Entry Last Updated : 9/15/2016	LEEVELOG		
581	0.25	0.25	Mark	Survey	Crown	Survey Monument LS5035 on levee crown. Entry Last Updated : 1/23/2020	LEEVELOG		
580	0.25	0.25	Structure	Pole - Utility	Land Side	Powerline pole within 15 feet of landside toe. Entry Last Updated : 1/27/2020	LEEVELOG		
582	0.30	0.30	Structure	Pole - Utility	Land Side	Powerline pole within 15 feet of landside toe. Entry Last Updated : 1/27/2020	LEEVELOG		
276	0.30	0.30	Structure	Post	Water Side	Three 1-in steel posts on waterside slope. Entry Last Updated : 1/27/2020	USACEINSPECT		
583	0.34	0.34	Structure	Pole - Utility	Land Side	Powerline pole within 15 feet of landside toe. Entry Last Updated : 1/27/2020	LEEVELOG		
584	0.38	0.38	Structure	Pole - Utility	Land Side	Powerline pole within 15 feet of landside toe. Entry Last Updated : 1/27/2020	LEEVELOG		
277	0.40	0.40	Structure	Standpipe	Land Side	Concrete riser within 15 feet of landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT		
278	0.41	0.43	Ramp	Ramp	Water Side	Y ramp on waterside slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
10	0.41	0.41	Structure	Sign	Water Side	PVC pipe memorial cross with concrete base on waterside slope. Entry Last Updated : 1/27/2020	LEEVELOG		
585	0.43	0.43	Structure	Pole - Utility	Land Side	Powerline pole within 15 feet of landside toe. Entry Last Updated : 1/27/2020	LEEVELOG		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
586	0.44	0.44	Aerial	High Voltage	Land Side	Power lines crosses landside levee slope to utility pole on landside slope. Entry Last Updated : 1/23/2020	LEVEELOG		
12	0.45	0.45	UCIP	Pipe	Crossing	DS_ID:20130 EP_NO: 11218 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel irrigation pipe through the levee, 5 feet below the crown. Walkway to pump on pile structure in stream. Siphon breaker in a 24-inch corrugated metal pipe (CMP) riser on the waterside (WS) shoulder. 1-inch air and vacuum valve and a 15-foot-tall by 36-inch-diameter concrete standpipe at the landside (LS) toe. Service pole at landside slope, 2-inch electrical conduit through the levee at this location. (12-inch pipe [HLM 0.45] authorized under Automatic Board Order (ABO) issued as Permit No. 11218, 1975 - Fong Yock Yee). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.45). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L2' 196+67.8), listed as 12-inch pipe. USACE As-Built Drawing No. 50-04-2671, Sheet 5, Station 196+67.8, 25 January 1951]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11218		
587	0.46	0.46	Miscellaneous	Turnouts	Crown	Turnout on waterside hinge at crown. Entry Last Updated : 1/23/2020	LEVEELOG		
588	0.47	0.47	Structure	Pole - Utility	Land Side	Powerline pole within 15 feet of landside toe. Entry Last Updated : 1/27/2020	LEVEELOG		
281	0.52	0.52	Structure	Pole - Utility	Land Side	Powerline pole within 15 feet of landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT		
280	0.52	0.52	Structure	Standpipe	Land Side	Concrete standpipe within 15 feet of landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT		
14	0.53	0.56	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 9/1/2016	GEILEVEELOG		
13	0.56	0.59	Revetment	Rock	Water Side	Rock revetment by United States Army Corps of Engineers, 1978, Unit No. 32, Site 11.4. Revetment is mostly covered by vegetation. Entry Last Updated : 1/27/2020	GEILEVEELOG		
282	0.60	0.62	Ramp	Ramp	Water Side	Y ramp on waterside slope. Entry Last Updated : 1/24/2020	LEVEELOG		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

283	0.61	0.61	Structure	Sign	Water Side	Road signs on wooden post on waterside hinge. Entry Last Updated : 1/27/2020	USACEINSPECT
-----	------	------	-----------	------	------------	---	--------------

589	0.66	0.69	Wall	Retaining	Land Side	Retaining wall on landside slope. Entry Last Updated : 1/23/2020	LEVEELOG
-----	------	------	------	-----------	-----------	---	----------

15	0.69	0.70	Ramp	Ramp	Water Side	Ramp on waterside slope. Entry Last Updated : 1/24/2020	GEILEVEELOG 11218
----	------	------	------	------	------------	--	----------------------

284	0.69	0.69	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	USACEINSPECT 11218
-----	------	------	------	------	-----------	---	-----------------------

16	0.72	0.72	UCIP	Pipe	Crossing	DS_ID:20188 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 3.3 feet below the crown. 6-inch concrete standpipe. Pump on the waterside (WS). Pipe not found, likely replaced with a 12-inch pipe DS-ID 20131 at the same location. [Additional Reference(s): USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L2' 182+21), listed as 8-inch pipe. USACE As-Built Drawing No. 50-04-2671, Sheet 5, Station 182+21, 25 January 1951, listed as 10-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	--	-------------

68	0.72	0.72	UCIP	Pipe		DS_ID:25486 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *DUPLICATE* Partial replacement of pipe. See DS-ID 20131. 6-inch externally-coated steel irrigation pipe, 3 or 4 feet below the crown. Pipe is likely a replacement for the 12-inch at this location under DSID 20131. Pipe is not permitted and found by DWR inspector Richard Willoughby during Spring 2017 inspection. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	--	---	-------------

17	0.73	0.73	UCIP	Pipe	Crossing	DS_ID:20131 EP_NO: 11203 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel irrigation pipe through the levee, 5 feet below the crown. Slant pump located on the waterside (WS). Siphon breaker and switch box also located on the WS slope. Service pole with panel is located on the landside (LS) slope. Concrete standpipe at landside toe. (12-inch pipe [HLM 0.73] authorized under Automatic Board Order (ABO) issued as Permit No. 11203, 1975 - Delta Farmers, inc.). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.73)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11203
----	------	------	------	------	----------	---	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

20	0.78	0.78	UCIP	Pipe	Crossing	DS_ID:20196 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *NEVER INSTALLED* 8-inch welded steel pipe of an unknown purpose through the levee, at an unknown depth. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	--	-------------

590	0.79	0.84	Aerial	High Voltage	Land Side	Overhead power lines parallel to levee within 10ft of landside toe. Entry Last Updated : 1/23/2020	LEVEELOG
-----	------	------	--------	--------------	-----------	---	----------

591	0.79	0.79	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	----------------	-----------	---	----------

574	0.79	0.82	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	USACEINSPECT 11203
-----	------	------	------	------	-----------	---	-----------------------

287	0.84	0.84	Structure	Pole - Utility	Land Side	Power pole within 15 feet of landside toe. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	----------------	-----------	--	----------

11	0.86	0.86	Structure	Sign	Land Side	Sign on wooden post on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG
----	------	------	-----------	------	-----------	--	----------

18	0.86	0.86	Structure	Sign	Land Side	Sign on wooden post on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG
----	------	------	-----------	------	-----------	--	----------

292	0.86	0.86	Structure	Sign	Water Side	Sign on white post on waterside toe. Entry Last Updated : 1/27/2020	USACEINSPECT
-----	------	------	-----------	------	------------	--	--------------

291	0.86	0.86	Ramp	Ramp	Land Side	Ramp to Racetrack Road on landside slope. Entry Last Updated : 1/24/2020	USACEINSPECT 11213
-----	------	------	------	------	-----------	---	-----------------------

24	0.86	0.86	Gate	Metal	Crown	Pipe gate across levee crown. Entry Last Updated : 1/23/2020	GEILEVEELOG 11213
----	------	------	------	-------	-------	---	----------------------

290	0.86	3.67	At Grade	Road / Highway	Crown	Aggregate base ends and asphalt pavement begins on levee crown. Entry Last Updated : 1/23/2020	USACEINSPECT
-----	------	------	----------	----------------	-------	---	--------------

175	0.87	0.87	Structure	Post	Crown	Metal post with keypad for automatic gate on waterside hinge. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	------	-------	---	----------

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
293	0.88	0.88	Structure	Standpipe	Land Side	Irrigation valve box and metal standpipe on landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT		
296	0.93	0.93	Gate	Metal	Crown	Access gate across levee crown. Entry Last Updated : 1/23/2020	USACEINSPECT		
25	0.93	0.93	UCIP	Pipe	Crossing	DS_ID:20132 EP_NO: 11210 Crossing Status: Found FIELD_STRUCT_DESC: 6-inch irrigation pipe of an unknown material through the levee, 3 inches below the crown. Pump and gate valve in pump house on the waterside (WS) slope. Service pole on the landside (LS) slope, 42-inch concrete standpipe with slide gate at landside toe. 1-inch polyvinyl chloride (PVC) electrical conduit through the levee at the same location, at an unknown depth. (8-inch pipe [HLM 0.94] authorized under Automatic Board Order (ABO) issued as Permit No. 11210, 1975 - Leland O. Hanson). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.94), listed as 8-inch pipe. USACE As-Built Drawing No. 50-04-2671, Sheet 5, Station 171+89.3, 25 January 1951, listed as 8-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11210		
27	0.93	0.93	Structure	Stairs	Water Side	Stairs on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG 11210		
295	0.93	0.93	Structure	Stairs	Land Side	Stairs on landside slope. Entry Last Updated : 1/27/2020	USACEINSPECT 11210		
26	0.93	1.02	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	GEILEVEELOG		
22	0.93	0.93	Structure	Pole - Utility	Land Side	Powerline poles within 15 feet of landside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
288	0.93	0.93	Aerial	High Voltage	Land Side	Power lines between utility poles on landside levee slope. Entry Last Updated : 1/23/2020	LEVEELOG		
297	0.94	0.94	Miscellaneous	Irrigation	Land Side	Irrigation valve box at landside toe. Entry Last Updated : 1/23/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

29	0.96	0.96	UCIP	Pipe	Crossing	DS_ID:20133 EP_NO: 11210 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel drainage pipe through the levee, 3 feet below the crown. Flap gate on the waterside (WS). Pipe open on the landside (LS). (8-inch pipe [HLM 0.97] authorized under Automatic Board Order (ABO) issued as Permit No. 11210, 1975 - Leland O. Hanson). [Additional Reference(s): DWR Levee Log, 2005 (HLM 0.97). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L2' 170+50), listed as 8-inch pipe. USACE As-Built Drawing No. 50-04-2671, Sheet 5, Station 170+50, 25 January 1951]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11210
----	------	------	------	------	----------	---	----------------------

108	0.98	0.98	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	------	------------	--	----------

19	1.09	1.13	Miscellaneous	Irrigation	Land Side	Sprinkler system on landside slope. Entry Last Updated : 1/23/2020	LEVEELOG
----	------	------	---------------	------------	-----------	---	----------

5	1.10	1.10	Structure	Stairs	Land Side	Stairs on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG
---	------	------	-----------	--------	-----------	---	----------

28	1.13	1.13	Structure	Building	Land Side	Building within 15 ft of landside toe. Entry Last Updated : 1/27/2020	LEVEELOG
----	------	------	-----------	----------	-----------	--	----------

300	1.13	1.14	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	USACEINSPECT 11210
-----	------	------	------	------	-----------	---	-----------------------

34	1.17	1.17	Miscellaneous	Turnouts	Water Side	Turnout on waterside crown. 20 ft wide by 100 ft long. Entry Last Updated : 1/23/2020	LEVEELOG
----	------	------	---------------	----------	------------	--	----------

303	1.17	1.17	Ramp	Ramp	Water Side	Ramp on waterside slope. Entry Last Updated : 1/24/2020	USACEINSPECT 11210 11210
-----	------	------	------	------	------------	--	--------------------------------

304	1.19	1.21	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	USACEINSPECT 11210
-----	------	------	------	------	-----------	---	-----------------------

37	1.20	1.20	Gate	Cable	Crown	Cable gate across levee crown. Entry Last Updated : 9/1/2016	GEILEVEELOG 11213
----	------	------	------	-------	-------	---	----------------------

38	1.20	1.20	Gate	Metal	Crown	Panel gate across levee crown. Entry Last Updated : 1/23/2020	GEILEVEELOG 11213
----	------	------	------	-------	-------	--	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
39	1.22	1.22	Structure	Tank	Land Side	Propane tank within 15 feet of landside toe. Entry Last Updated : 1/27/2020	LEVEELOG		
306	1.22	1.22	Structure	Building	Land Side	Metal shed within 15 feet of landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT		
308	1.38	1.38	Structure	Gate Valve	Land Side	Irrigation valve and pole at landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT		
309	1.39	1.39	Structure	Stairs	Land Side	Concrete steps cutting into landside slope. Entry Last Updated : 1/27/2020	USACEINSPECT		
40	1.40	1.40	UCIP	Pipe	Crossing	DS_ID:20134 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 2-inch electrical conduit of an unknown material through the levee, 2 feet below the crown. [Additional Reference(s): DWR Levee Log, 2005 (HLM 1.42)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2522		
41	1.40	1.40	UCIP	Pipe	Crossing	DS_ID:20189 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 3.1 feet below the crown. 9-foot-tall by 36-inch-diameter concrete standpipe on the landside (LS) toe. 6-foot by 6-foot corrugated metal pump house with pump and butterfly valve on the waterside (WS). 1-inch galvanized iron electrical conduit through the levee at the same location, at an unknown depth. (Installation of pump authorized under Permit No. 2522, 1957 - Munz Pumps, Inc.). [Additional Reference(s): DWR Levee Log, 2005 (HLM 1.42). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L2' 146+62.8), listed as 8-inch pipe. USACE As-Built Drawing No. 50-04-2671, Sheet 4, Station 146+62.8, 25 January 1951]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2522		
45	1.40	1.40	Structure	Building	Land Side	Shed at landside toe. Entry Last Updated : 1/27/2020	LEVEEINSPECTION		
311	1.40	1.40	Structure	Stairs	Land Side	Concrete stairs on LS slope and within 15-ft of toe. Entry Last Updated : 1/29/2020	USACEINSPECT		
42	1.40	1.40	Structure	Pole - Utility	Land Side	Power pole on LS slope. Entry Last Updated : 9/15/2016	LEVEELOG		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
44	1.40	1.40	Aerial	High Voltage	Land Side	Powerline from power pole on landside toe to power pump station on landside slope. Entry Last Updated : 1/23/2020	LEVEELOG		
305	1.41	1.41	Structure	Gate Valve	Land Side	Irrigation valve at landside toe. Entry Last Updated : 1/27/2020	LEVEELOG		
46	1.53	1.53	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	GEILEVEELOG 11209		
307	1.63	1.63	Structure	Other	Land Side	Guy wire in landside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
47	1.63	1.63	UCIP	Conduit	Crossing	DS_ID:20135 EP_NO: 3735A Crossing Status: Found FIELD_STRUCT_DESC: 4-inch steel electrical conduit through the levee, 2 feet below the crown. Conduit runs under the channel and connects to power poles approximately 25 feet off of the landside (LS) toes of each levee. This crossing replaces 12kV cable (see DSID 25654). (Replacement of existing submarine cable with new 21kV cable at same location authorized under Permit No. 3735A, 1974 - Pacific Gas and Electric). [Additional Reference(s): DWR Levee Log, 2005 (HLM 1.65)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 3735A		
51	1.73	1.73	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	GEILEVEELOG 11209		
52	1.78	1.78	UCIP	Pipe	Crossing	DS_ID:20197 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 6-inch welded steel irrigation pipe through the levee, at an unknown depth. Pump on the waterside (WS), pumphouse at waterside toe. Concrete distribution box on the landside (LS). [Additional Reference(s): Pipe not referenced in USACE O&M SAC103. USACE As-Built Drawing No. 50-04-2671, Sheet 4, upstream of Station 124+00, 25 January 1951]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
312	1.80	1.80	Structure	Stairs	Water Side	Metal stair structure resting on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
322	1.81	1.81	Miscellaneous	Turnouts	Land Side	Overbuilt levee section on landside slope with parking pad and 2 lion statues. Walkway to house from landside hinge. Entry Last Updated : 1/23/2020	USACEINSPECT		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

55	1.85	1.85	Structure	Building	Land Side	Single family dwelling on piles landward of the levee toe. A 4-foot-wide wooden walkway extends from the dwelling to the landward shoulder. Area landscaped. Entry Last Updated : 9/1/2016	GEILEVEELOG
----	------	------	-----------	----------	-----------	---	-------------

54	1.86	1.86	UCIP	Pipe	Crossing	DS_ID:20187 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 2-inch steel irrigation pipe through the levee, 3.1 feet below the crown. Pump at base of building with shutoff valve on the landside (LS) toe. Pressure tank at the wall of building off landside toe and away from pump. [Additional Reference(s): USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L2' 122+21.7), listed as 2-inch pipe. USACE As-Built Drawing No. 50-04-2671, Sheet 4, Station 122+21.7, 25 January 1951]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	--	-------------

56	1.86	1.86	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	GEILEVEELOG 11204
----	------	------	------	------	-----------	---	----------------------

58	1.96	1.96	UCIP	Pipe	Crossing	DS_ID:20136 EP_NO: 11204 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe sleeved through a 12-inch pipe through the levee, 4 feet below the crown. 1.5-inch galvanized steel electrical conduit through the levee at the same location, at an unknown depth. Pump on pile structure on the waterside (WS). Timber walkway to pump on the WS. Service pole on the landside (LS) slope. Siphon breaker on the WS slope. (12-inch pipe [HLM 1.99] authorized under Automatic Board Order (ABO) issued as Permit No. 11204, 1975 - Roy H. Elliott Jr. (Pipe owner name change issued under Permit No. 11204-1, 2015 - Jim Morris). [Additional Reference(s): DWR Levee Log, 2005 (HLM 1.99), listed as 12-inch pipe. USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L2' 116+73), listed as 12-inch pipe. USACE As-Built Drawing No. 50-04-2671, Sheet 4, Station 116+73, 25 January 1951, listed as 12-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11204
----	------	------	------	------	----------	---	----------------------

329	1.96	1.96	Structure	Building	Land Side	Pump house foundation retaining LS slope. 2-ft into slope 8-ft long. Entry Last Updated : 1/29/2020	USACEINSPECT
-----	------	------	-----------	----------	-----------	--	--------------

314	1.96	1.96	Structure	Pole - Utility	Land Side	Two power poles in LS slope. Entry Last Updated : 9/15/2016	LEVEELOG
-----	------	------	-----------	----------------	-----------	--	----------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
315	1.96	1.96	Aerial	High Voltage	Land Side	Powerline from power pole on landside toe to power pump station on landside slope. Entry Last Updated : 1/23/2020	LEVEELOG		
316	1.97	2.19	Ditches	Unlined	Land Side	Ditch 10 ft from LS toe. 6 ft wide 4 ft deep. Entry Last Updated : 9/15/2016	LEVEELOG		
60	2.08	2.08	UCIP	Pipe	Crossing	DS_ID:20200 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *NEVER INSTALLED* 10-inch concrete encased steel pipe of an unknown purpose through the levee, at an unknown depth. Pump in pump house on the landside (LS) toe. Entry Last Updated : 4/17/2021	UCIPAPR2021		
318	2.16	2.18	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
62	2.18	2.18	UCIP	Conduit	Crossing	DS_ID:20201 EP_NO: 13311 Crossing Status: Found FIELD_STRUCT_DESC: 1.5-inch coated steel electrical conduit through the levee, 3 feet below the crown. Steel meter boxes on both the waterside (WS) shoulder and the landside (LS) slope. Installed above the 12-inch pipe. (1.5-inch electrical conduit authorized under Permit No. 13311, 1981 - P. L. Lykins Ranch). Entry Last Updated : 4/17/2021	UCIPAPR2021 13311		
30	2.19	2.19	UCIP	Pipe		DS_ID:20137 EP_NO: 11207 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 12-inch steel irrigation pipe through the levee, 5.5 feet below the crown. Flap gate on the waterside (WS) end. Slant pump on the landside (LS). Siphon breaker on the LS slope. Service pole at the LS toe. (12-inch pipe [HLM 2.22] authorized under Automatic Board Order (ABO) issued as Permit No. 11207, 1975 - Henry L. Fong). Pipe removed and replaced with new 12-inch pipe under Permit 13311 (see DSID 20176). [Additional Reference(s): DWR Levee Log, 2005 (HLM 2.22). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L2' 104+55), listed as 12-inch pipe. USACE As-Built Drawing No. 50-04-2630, Sheet 8, Station 104+55, January 1950, listed as 12-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11207		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
64	2.19	2.19	UCIP	Pipe	Crossing	DS_ID:20176 EP_NO: 13311 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel irrigation pipe through levee, 3 feet below the crown. Slant pump is located on the waterside (WS) toe. 36-inch concrete standpipe and pipe works visible on the landside (LS) toe. Siphon breaker in 24-inch corrugated metal pipe (CMP) riser located on the LS shoulder. This crossing replaces 12-inch pipe (see DSID 20137). (12-inch pipe authorized under Permit No. 13311, 1981 - P.L. Lykins Ranch). [Additional Reference(s): DWR Levee Log, 2005 (HLM 2.22). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L2' 104+55), listed as 12-inch pipe. USACE As-Built Drawing No. 50-04-2630, Sheet 8, Station 104+55, January 1950, listed as 12-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 13311		
63	2.19	2.19	Structure	Pump Station	Crossing	Flap gate on waterward end. Slant pump on landward side. Siphon breaker on landward slope. Service pole at landward toe. Permit No. 13311, 1982. Entry Last Updated : 9/15/2016	UCIPMAY2015 11207		
61	2.19	2.19	Aerial	High Voltage	Land Side	Overhead power line runs parallel to landside slope. Entry Last Updated : 1/23/2020	LEEVEELOG		
317	2.19	2.19	Structure	Pole - Utility	Land Side	Two powerline poles at landside toe. Entry Last Updated : 1/27/2020	LEEVEELOG		
48	2.19	2.23	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEEVEELOG		
69	2.40	2.40	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	GEILEVEELOG 11207		
71	2.52	2.72	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corps of Engineers, 1973, Unit 25, Site 9.5. Revetment is mostly covered by vegetation. Entry Last Updated : 1/27/2020	GEILEVEELOG		
70	2.57	2.57	Structure	Pole - Utility	Land Side	Powerline pole at landside toe. Entry Last Updated : 1/27/2020	LEEVEELOG		
73	2.57	2.59	Ramp	Ramp	Land Side	Landowner installed unauthorized ramp on landside slope. Entry Last Updated : 9/1/2016	LEEVEEINSPECTION		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
72	2.61	2.61	UCIP	Pipe	Water Side and Land Side	DS_ID:20138 EP_NO: 9146 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel irrigation pipe through the levee, 6.0 feet below the crown. Slant pump in stream. Gate valve on waterside (WS) slope. Service pole on landside (LS) shoulder. 1-inch steel electrical conduit at the same location, at an unknown depth. Reinforced concrete standpipe LS of the toe. (12-inch pipe [HLM 2.65] authorized under Automatic Board Order (ABO) issued as Permit No. 9146, 1973 - Pooie Ying Fong). [Additional Reference(s): DWR Levee Log, 2005 (HLM 2.65). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L2' 82+25), listed as 12-inch pipe. USACE As-Built Drawing No. 50-04-2630, Sheet 7, Station 82+25, January 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9146		
43	2.61	2.61	Structure	Pole - Light	Land Side	Light pole on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
342	2.61	2.61	Structure	Pole - Utility	Land Side	Powerline pole on landside hinge. Entry Last Updated : 1/27/2020	USACEINSPECT		
53	2.62	2.62	Structure	Tank	Land Side	Propane tank at landside toe. Entry Last Updated : 1/27/2020	LEVEELOG		
75	2.62	2.62	Structure	Pole - Utility	Land Side	Powerline pole at landside toe. Entry Last Updated : 1/27/2020	LEVEELOG		
319	2.62	2.62	Aerial	High Voltage	Land Side	Power line provides power to pump station on landside hinge point of the levee. Entry Last Updated : 1/23/2020	LEVEELOG		
76	2.62	2.65	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	GEILEVEELOG 11207		
345	2.66	2.66	Structure	Monitoring Well	Land Side	Domestic well and tank with electrical box at landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT		
77	2.72	3.07	Revetment	Rock	Water Side	Rock revetted by United States Army Corps of Engineers, 1978, Unit 32, Site 7.7. Revetment is mostly covered by vegetation. Entry Last Updated : 1/27/2020	GEILEVEELOG		
80	2.78	2.78	Structure	Other	Land Side	Power pole guy wire anchor on landside slope. Entry Last Updated : 1/27/2020	GEILEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
78	2.82	2.82	Structure	Pole - Utility	Land Side	Powerline pole at landside toe. Entry Last Updated : 1/27/2020	LEVEELOG		
79	2.82	2.85	Aerial	High Voltage	Land Side	Overhead power line runs parallel within 15 ft of landside toe. Entry Last Updated : 1/23/2020	LEVEELOG		
81	2.85	2.85	Structure	Pole - Utility	Land Side	Powerline pole at landside toe. Entry Last Updated : 1/27/2020	LEVEELOG		
82	2.85	2.89	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	GEILEVEELOG 11207		
320	2.89	2.91	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	LEVEELOG		
350	2.89	2.89	Gate	Metal	Crossing	Access gate across levee with two, 6-in posts at landside & waterside hinges. Entry Last Updated : 1/23/2020	USACEINSPECT 11213		
325	2.92	2.94	Aerial	High Voltage	Land Side	Overhead power line runs parallel to along landside slope. Entry Last Updated : 1/23/2020	LEVEELOG		
324	2.92	2.92	Structure	Pole - Utility	Land Side	Power pole at LS toe. Entry Last Updated : 9/15/2016	LEVEELOG		
323	2.92	3.21	Ditches	Unlined	Land Side	Ditch at landside toe running parallel to levee. Entry Last Updated : 1/23/2020	LEVEELOG		
326	2.94	2.94	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
85	3.00	3.00	UCIP	Pipe	Crossing	DS_ID:20139 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 6-inch steel pipe of an unknown purpose through the levee, 4 feet below the crown. Siphon breaker in a 24-inch corrugated metal pipe (CMP) riser on the landside (LS) shoulder. Open on both ends. [Additional Reference(s): DWR Levee Log, 2005 (HLM 3.05). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L2' 62+79), listed as 6-inch pipe. USACE As-Built Drawing No. 50-04-2630, Sheet 7, Station 62+79, January 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

65	3.07	3.10	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
----	------	------	-----------	------	------------	--	----------

327	3.23	3.23	Structure	Other	Water Side	Picnic table on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	-------	------------	--	----------

87	3.25	3.25	UCIP	Pipe	Crossing	DS_ID:20186 EP_NO: 11211 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 8-inch steel irrigation pipe through the levee, 1.3 feet below the crown. Pump and gate valve in pump house on the waterside (WS). Service pole on the landside (LS) shoulder. Pipe removed and replaced with new 12-inch pipe under Permit 12708 (see DSID 20140). (8-inch pipe [HLM 3.32] authorized under Automatic Board Order (ABO) issued as Permit No. 11211, 1975 - Erma E. Locke). [Additional Reference(s): DWR Levee Log, 2005 (HLM 3.32), listed as 14-inch pipe. USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L2' 48+81), listed as 8-inch pipe. USACE As-Built Drawing No. 50-04-2630, Sheet 7, Station 48+81, January 1950, listed as 8-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11211
----	------	------	------	------	----------	---	----------------------

88	3.25	3.25	UCIP	Pipe	Crossing	DS_ID:20140 EP_NO: 12708 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel irrigation pipe sleeved through 14-inch coated steel pipe through the levee, 3 feet below the crown. Slant pump and gate valve on the waterside (WS). 9-foot by 7-foot reinforced concrete distribution box on the landside (LS) toe. Service pole on the LS shoulder. This crossing replaces 8-inch pipe (see DSID 20186). (12-inch pipe authorized under Permit No. 12708, 1979 - George C. Wilson). [Additional Reference(s): DWR Levee Log, (HLM 3.32), listed as 14-inch pipe. USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 48+81), listed as 8-inch pipe. USACE As-Built Drawing No. 50-04-2630, Sheet 7, Station 48+81, January 1950, listed as 8-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12708
----	------	------	------	------	----------	--	----------------------

89	3.26	3.26	UCIP	Conduit	Crossing	DS_ID:20202 EP_NO: 12708 Crossing Status: Found FIELD_STRUCT_DESC: 1.5-inch polyvinyl chloride (PVC) electrical conduit through the levee, 3 feet below the crown. (1.5-inch electrical conduit installed under Permit No. 12708, 1979 - George C. Wilson). Entry Last Updated : 4/17/2021	UCIPAPR2021 12708
----	------	------	------	---------	----------	--	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
90	3.26	3.26	Ramp	Ramp	Water Side	Ramp on waterside slope. Entry Last Updated : 1/24/2020	LEEVEELOG 11211		
330	3.26	3.26	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEEVEELOG		
331	3.26	3.26	Aerial	High Voltage	Land Side	Power lines feeds pump station on landside slope. Entry Last Updated : 1/23/2020	LEEVEELOG		
332	3.29	3.32	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	LEEVEELOG 11211		
333	3.29	3.29	Structure	Other	Water Side	Concrete block on waterside turnout. Entry Last Updated : 1/27/2020	LEEVEELOG		
334	3.30	3.30	Miscellaneous	Turnouts	Water Side	Turnout on waterside hinge of crown. Entry Last Updated : 1/23/2020	LEEVEELOG		
94	3.32	3.34	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	GEILEVEELOG 11211		
361	3.34	3.52	Ditches	Unlined	Land Side	Ditch at landside toe. Entry Last Updated : 1/23/2020	USACEINSPECT		
7	3.53	3.53	At Grade	Road / Highway	Land Side	At grade gravel driveway on landside shoulder. Entry Last Updated : 1/24/2020	LEEVEELOG 18555		
364	3.53	3.57	Structure	Building	Land Side	Building pad on landside slope at crown elevation. Entry Last Updated : 1/24/2020	USACEINSPECT 18555		
21	3.57	3.57	At Grade	Road / Highway	Land Side	At grade gravel driveway on landside shoulder. Entry Last Updated : 1/24/2020	LEEVEELOG 18555		
337	3.57	3.66	Ditches	Unlined	Land Side	Ditch along landside toe. Entry Last Updated : 1/23/2020	LEEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

95	3.66	3.66	UCIP	Pipe	Crossing	DS_ID:20141 EP_NO: 11205 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel irrigation siphon through the levee, 3.7 feet below the crown. 2-inch vent/filler on the landside (LS) slope. 32-inch steel standpipe with butterfly valve at the LS toe. Wooden headwall off the LS toe. (12-inch pipe [HLM 3.73] authorized under Automatic Board Order (ABO) issued as Permit No. 11205, 1975 - Joshua Eppinger Jr.). [Additional Reference(s): DWR Levee Log, 2005 (HLM 3.73). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L2' 27+35), listed as 12-inch pipe. USACE As-Built Drawing No. 50-04-2630, Sheet 6, Station 27+35, January 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11205
366	3.66	3.66	Gate	Metal	Crown	Access gate across crown. Entry Last Updated : 1/23/2020	USACEINSPECT
98	3.67	3.67	Ramp	Ramp	Land Side	Paved ramp on landward slope. Entry Last Updated : 1/24/2020	GEILEVEELOG 11205
367	3.67	9.05	At Grade	Road / Highway	Crown	Asphalt pavement ends, begin aggregate base patrol road on levee crown. Entry Last Updated : 1/23/2020	USACEINSPECT
83	3.68	3.69	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
372	3.76	3.76	Structure	Pole - Utility	Land Side	Powerline pole at landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT
84	3.79	3.80	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
338	3.94	3.94	Structure	Sign	Water Side	No trespassing sign on waterside hinge. Entry Last Updated : 1/27/2020	LEVEELOG
86	3.96	3.99	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
99	3.99	4.18	Revetment	Rock	Water Side	Bank rock revetted by USACE, 1969, Unit 15. Bank rock revetted by United States Army Corps of Engineers, 1973, Unit 25, Site 8.4. Revetment is partially covered by vegetation. Entry Last Updated : 1/27/2020	GEILEVEELOG

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
379	4.18	4.18	Structure	Gate Valve	Land Side	2.5-ft diameter concrete riser at landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT		
104	4.24	4.24	UCIP	Pipe	Crossing	DS_ID:20142 EP_NO: 5925 Crossing Status: Not Found FIELD_STRUCT_DESC: 8.5-inch gas line of an unknown material through the levee, 3 feet below the crown. (8-inch gas line authorized under Permit No. 5925, 1967 - Pacific Gas and Electric). [Additional Reference(s): DWR Levee Log, 2005 (HLM 4.35), listed as 8.5-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 5925		
74	4.26	4.26	UCIP	Pipe		DS_ID:23971 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 6-inch gas line of an unknown material through the levee, at an unknown depth. Cut in pavement and pipe visible on the waterside (WS) toe. (Video inspection of existing 6-inch gas line authorized under Permit 15539, 1990 - Pacific Gas & Electric). (Construction of collection gas line between Tyler Island and Staten Island authorized under Permit 3516, 1960 - Pacific Gas & Electric). Entry Last Updated : 4/17/2021	UCIPAPR2021		
107	4.30	4.30	UCIP	Pipe	Water Side to Land Side	DS_ID:20143 EP_NO: 11205 Crossing Status: Found FIELD_STRUCT_DESC: 10-inch steel irrigation pipe through the levee, 4.8 feet below the crown. Pump on pile structure in stream. Siphon breaker on the landside (LS) shoulder. 48-inch concrete standpipe at the LS toe. Service pole on the LS slope. 1-inch galvanized iron electrical conduit through the levee at the same location, at an unknown depth. (10-inch pipe [HLM 4.38] authorized under Automatic Board Order (ABO) issued as Permit No. 11205, 1975 - Joshua Eppinger Jr.). [Additional Reference(s): DWR Levee Log, 2005 (HLM 4.38). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 414+27.4), listed as 10-inch pipe. USACE As-Built Drawing No. 50-04-2630, Sheet 5, Station 414+27.4, January 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11205		
102	4.30	4.30	Gate	Cable	Water Side	Cable gate on waterside slope. Entry Last Updated : 1/23/2020	LEVEELOG		
385	4.30	4.30	Ramp	Ramp	Water Side	Ramp on waterside slope. Entry Last Updated : 1/24/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
106	4.30	4.85	Revetment	Rock	Water Side	Rock revetted by United States Army Corps of Engineers, 1978, Unit 32, Site 7.7. Bank rock revetted by P.G.&E. Revetment is partially covered by vegetation. Entry Last Updated : 1/27/2020	GEILEVEELOG 5925		
384	4.30	4.30	Structure	Sign	Water Side	Sign on 4-in diameter steel post on waterside hinge. Entry Last Updated : 1/27/2020	USACEINSPECT		
103	4.33	4.33	Structure	Pole - Utility	Land Side	Powerline pole at landside toe. Entry Last Updated : 1/27/2020	LEVEELOG		
339	4.33	4.38	Aerial	High Voltage	Land Side	Overhead power line runs parallel along landside slope. Entry Last Updated : 1/23/2020	LEVEELOG		
341	4.34	4.36	Ramp	Ramp	Land Side	Entry Last Updated : 1/24/2020	LEVEELOG		
343	4.38	4.38	Structure	Pole - Utility	Land Side	Powerline pole at landside toe. Entry Last Updated : 1/27/2020	LEVEELOG		
114	4.60	4.60	UCIP	Pipe	Crossing	DS_ID:20144 EP_NO: 11205 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 3 of 5: 18-inch steel irrigation pipe through the levee, 4.8 feet below the crown. Siphon breaker on the landside (LS) slope. Pipe removed and replaced with new 20-inch pipe under Permit 16712 (see DSID 20178). (18-inch pipe [HLM 4.69] authorized under Automatic Board Order (ABO) issued as Permit No. 11205, 1975 - Joshua Eppinger Jr). [Additional Reference(s): DWR Levee Log, 2005 (HLM 4.69), listed as 18-inch pipe. USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 398+41.3), listed as 20-inch pipe. USACE As-Built Drawing No. 50-04-2630, Sheet 5, Station 398+41.3, January 1950, listed as 20-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11205		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
115	4.60	4.60	UCIP	Pipe	Crossing	DS_ID:20178 EP_NO: 16712 Crossing Status: Found FIELD_STRUCT_DESC: 20-inch steel irrigation siphon pipe through the levee, 5 feet below the crown. 4-foot-diameter reinforced concrete standpipe on the landside (LS) toe with slide gate. 2-inch prime valve on pipe on landside slope. This crossing replaces 18-inch pipe (see DSID 20144). (20-inch pipe authorized under Permit No. 16712, 1997 - David Bettencourt - Levenson Properties). [Additional Reference(s): DWR Levee Log, 2005 (HLM 4.69), listed as 18-inch pipe. USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 398+41.3), listed as 20-inch pipe. USACE As-Built Drawing No. 50-04-2630, Sheet 5, Station 398+41.3, January 1950, listed as 20-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 16712		
23	4.62	4.62	Gate	Cable	Water Side	Cable gate across waterside ramp. Entry Last Updated : 1/24/2020	LEVEELOG 11205		
31	4.62	4.62	Ramp	Ramp	Water Side	Ramp on waterside slope. Entry Last Updated : 1/24/2020	LEVEELOG 11205		
112	4.62	4.62	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	GEILEVEELOG 11205		
394	4.62	4.62	Structure	Sign	Land Side	Road sign at landside hinge. Entry Last Updated : 1/27/2020	USACEINSPECT		
402	4.68	4.68	Structure	Other	Land Side	CONEX boxes near within 15 feet of landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT		
119	4.68	4.68	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	GEILEVEELOG 11205		
347	4.74	4.74	Aerial	High Voltage	Land Side	Power line provides power to pump station on landside toe.	LEVEELOG		
346	4.74	4.74	Structure	Pole - Utility	Land Side	Powerline pole within 15 feet of landside toe. Entry Last Updated : 1/27/2020	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

118	4.75	4.75	UCIP	Pipe	Water Side to Land Side	DS_ID:20145 EP_NO: 11205 Crossing Status: Found FIELD_STRUCT_DESC: 10-inch steel irrigation pipe through the levee, 3.8 feet below the crown. Siphon breaker on the landside (LS) shoulder. Slant pump off the waterside (WS) toe. Diesel pump and media filter station off the LS toe. Abandoned concrete distribution box at the LS toe. 1-inch galvanized iron electrical conduit through the levee at the same location, at an unknown depth. (9-inch pipe [HLM 4.84] authorized under Automatic Board Order (ABO) issued as Permit No. 11205, 1975 - Joshua Eppinger Jr.). [Additional Reference(s): DWR Levee Log, 2005 (HLM 4.84), listed as 9-inch pipe. USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 390+74.5), listed as 10-inch pipe. USACE As-Built Drawing No. 50-04-2630, Sheet 5, Station 390+74.5, January 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11205
-----	------	------	------	------	-------------------------	--	----------------------

406	5.00	5.00	Ramp	Ramp	Water Side	Y ramp on waterside slope. Entry Last Updated : 1/24/2020	USACEINSPECT 11205
-----	------	------	------	------	------------	--	-----------------------

121	5.17	5.17	UCIP	Pipe	Water Side to Land Side	DS_ID:20146 EP_NO: 11205 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 3.7 feet below the crown. Pump and gate valve on the waterside (WS) end. Siphon breaker on the landside (LS) shoulder. (8-inch pipe [HLM 5.28] authorized under Automatic Board Order (ABO) issued as Permit No. 11205, 1975 - Joshua Eppinger Jr.). [Additional Reference(s): DWR Levee Log, 2005 (HLM 5.28). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 368+38), listed as 8-inch pipe. USACE As-Built Drawing No. 50-04-2630, Sheet 4, Station 368+38, January 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11205
-----	------	------	------	------	-------------------------	--	----------------------

348	5.17	5.17	Structure	Pole	Water Side	Rusted metal pole with coating at waterside hinge. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	------	------------	--	----------

122	5.17	5.28	Revetment	Rock	Water Side	Bank rock revetted by United States Army Corps of Engineers, 1973, Unit 25, Site 7.1. Revetment is mostly covered by vegetation. Entry Last Updated : 1/27/2020	GEILEVEELOG
-----	------	------	-----------	------	------------	--	-------------

349	5.23	5.23	Structure	Post	Water Side	Metal sign post with concrete base on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	------	------------	--	----------

351	5.40	5.40	Structure	Post	Water Side	Metal sign post on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	------	------------	---	----------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
57	5.43	5.43	Structure	Building	Land Side	Metal shed at landside toe. Entry Last Updated : 1/27/2020	LEVEELOG		
412	5.43	5.43	Structure	Pole - Utility	Land Side	Powerline pole at landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT		
352	5.44	5.44	Gate	Metal	Land Side	Metal gate at bottom of landside ramp. Entry Last Updated : 1/23/2020	LEVEELOG		
32	5.44	5.44	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	LEVEELOG		
413	5.46	5.49	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
33	5.49	5.51	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	LEVEELOG		
127	5.84	5.84	UCIP	Pipe	Crossing	DS_ID:20194 EP_NO: 6316 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 4.5-inch steel gas line through the levee, 3 feet below the crown. Signs on both sides. This crossing replaces 8-5/8-inch pipe (see DSID 20179). (4-1/2-inch gas line authorized under Permit No. 6316, 1968 - Pacific Gas and Electric). [Additional Reference(s): DWR Levee Log, 2005 (HLM 5.94)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 6316		
126	5.84	5.84	UCIP	Pipe	Crossing	DS_ID:20147 EP_NO: 6316 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 4.5-inch steel gas line through the levee, 3 feet below the crown. Signs on both sides. This crossing replaces 8-5/8-inch pipe (see DSID 20195). (4-1/2-inch gas line authorized under Permit No. 6316, 1968 - Pacific Gas and Electric). [Additional Reference(s): DWR Levee Log, 2005 (HLM 5.94)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 6316		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

128	5.85	5.85	UCIP	Pipe	Crossing	DS_ID:20179 EP_NO: 3326 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 8.625-inch coated steel gas line through the levee, 2 feet below the crown. Visible on the waterside (WS) toe. Pipe grouted in place and replaced with new 4.5-inch pipe under Permit 6316 (see DSID 20194). (8-5/8 high pressure gas line authorized under Permit No. 3326, 1960 - Pacific Gas and Electric). Entry Last Updated : 4/17/2021	UCIPAPR2021 3326
-----	------	------	------	------	----------	---	---------------------

353	5.86	5.86	Ramp	Ramp	Water Side	Y ramp on waterside slope. Entry Last Updated : 1/24/2020	LEEVELOG
-----	------	------	------	------	------------	--	----------

129	5.87	5.87	UCIP	Pipe	Crossing	DS_ID:20148 EP_NO: 1826 Crossing Status: Found FIELD_STRUCT_DESC: 2-inch gas well drain pipe of an unknown material through the levee, 2.7 feet below the crown. (2-inch gas well discharge pipe authorized under Permit No. 1826, 1953 - Brazos Oil and Gas Company). [Additional Reference(s): DWR Levee Log, 2005 (HLM 5.97)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1826
-----	------	------	------	------	----------	--	---------------------

130	5.87	5.87	UCIP	Pipe	Crossing	DS_ID:20195 EP_NO: 1532 Crossing Status: Not Found FIELD_STRUCT_DESC: 8.625-inch coated steel gas line through the levee, 2 feet below the crown. Pipe grouted in place and replaced with new 4-1/2-inch pipe under Permit 6316 (see DSID 20147). (8-5/8-inch natural gas pipeline authorized under Permit No. 1532, 1951 - Pacific Gas and Electric). Entry Last Updated : 4/17/2021	UCIPAPR2021 1532
-----	------	------	------	------	----------	---	---------------------

131	5.88	5.88	UCIP	Pipe	Crossing	DS_ID:20175 EP_NO: 11206 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 3.7 feet below the crown. Pump and gate valve on the waterside (WS). Siphon breaker in 24-inch CMP riser on the landside (LS) shoulder. 7-foot by 9-foot concrete distribution box at the LS toe. (8-inch pipe [HLM 6.00] authorized under Automatic Board Order (ABO) issued as Permit No. 11206, 1975 - Daniel Faustman). [Additional Reference(s): DWR Levee Log, 2005 (HLM 5.97). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, ('L' 331+00.5), listed as 8-inch pipe. USACE As-Built Drawing No. 50-04-2630, Sheet 3, Station 331+00.5, January 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11206
-----	------	------	------	------	----------	---	----------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
135	5.88	6.01	Revetment	Rock	Water Side	Rock revetment by United States Army Corps of Engineers, 1978, Unit 32, Site 6.3. Revetment is mostly covered by vegetation. Entry Last Updated : 1/27/2020	GEILEVEELOG
355	5.91	5.94	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	LEVEELOG 11206
357	5.94	5.98	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	LEVEELOG 11206
136	6.01	6.01	UCIP	Pipe	Crossing	DS_ID:20149 EP_NO: 11206 Crossing Status: Found FIELD_STRUCT_DESC: 10-inch steel irrigation siphon through the levee, 4.8 feet below the crown. Vent/filler pipe on the landside (LS) shoulder. 7-foot by 9-foot concrete distribution box on the LS toe. Pipe is crossing levee at an angle. (10-inch pipe [HLM 6.14] authorized under Automatic Board Order (ABO) issued as Permit No. 11206, 1975 - Daniel Faustman). [Additional Reference(s): DWR Levee Log, 2005 (HLM 6.14). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 324+07.5), listed as 10-inch pipe. USACE As-Built Drawing No. 50-04-2630, Sheet 3, Station 324+07.5, January 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11206
140	6.07	6.07	UCIP	Pipe	Crossing	DS_ID:20150 EP_NO: 11200 Crossing Status: Found FIELD_STRUCT_DESC: 10-inch steel irrigation siphon sleeved through the 18-inch steel pipe through the levee, 5.2 feet below the crown. Siphon breaker in a 24-inch corrugated metal pipe (CMP) riser on the landside (LS) shoulder. Air vent on pipe on the LS slope. Diesel pump and filter plant off the LS toe. (18-inch pipe [HLM 6.20] authorized under Automatic Board Order (ABO) issued as Permit No. 11200, 1975 - Cora R. and Furth Brandt). [Additional Reference(s): DWR Levee Log, 2005 (HLM 6.20), listed as 18-inch pipe. USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 321+03), listed as 18-inch pipe. USACE As-Built Drawing No. 50-04-2630, Sheet 3, Station 321+03, January 1950, listed as 18-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11200
138	6.20	6.20	Structure	Sign	Water Side	No trespassing sign on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
144	6.21	6.23	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	GEILEVEELOG 11200

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
59	6.25	6.25	Structure	Building	Land Side	House at landside toe. Entry Last Updated : 1/27/2020	LEVEELOG		
431	6.25	6.25	Structure	Tank	Land Side	Propane tank at landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT		
109	6.25	6.25	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
146	6.27	6.30	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	GEILEVEELOG 11200		
139	6.40	6.40	Mark	Survey	Water Side	Survey marker on waterside hinge. Entry Last Updated : 1/23/2020	LEVEELOG		
49	6.43	6.43	Structure	Pole - Utility	Water Side	Powerline pole on waterside slope. Entry Last Updated : 1/23/2020	LEVEELOG 11212		
50	6.43	6.43	Structure	Pole - Utility	Land Side	Powerline pole at landside toe. Entry Last Updated : 1/23/2020	LEVEELOG 11212		
152	6.43	6.43	Aerial	High Voltage	Crown	Overhead power line crosses levee. Pole on waterward slope. Pole at toe of landward slope. Entry Last Updated : 9/1/2016	GEILEVEELOG 11212		
151	6.43	6.58	Revetment	Rock	Water Side	Rock revetment by USACE, 1978, Unit 32, Site 5.6. Revetment is mostly covered by vegetation. Entry Last Updated : 1/27/2020	GEILEVEELOG		
436	6.46	6.46	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	USACEINSPECT 11200		
437	6.50	6.50	Wall	Retaining	Land Side	Block wall perpendicular to levee on mid-slope of landside. Entry Last Updated : 1/27/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
147	6.51	6.51	UCIP	Pipe	Crossing	DS_ID:20151 EP_NO: 11201 Crossing Status: Found FIELD_STRUCT_DESC: 14-inch steel irrigation pipe through the levee, 4 feet below the crown. Pump in pump house at the landside (LS) toe with a 5-foot-diameter concrete standpipe on the LS toe. (14-inch pipe [HLM 6.65] authorized under Automatic Board Order (ABO) issued as Permit No. 11201, 1975 - Joseph Brun). [Additional Reference(s): DWR Levee Log, 2005 (HLM 6.65). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 297+43.8), listed as 14-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 10, Station 297+43.8, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11201		
148	6.51	6.51	UCIP	Pipe	Crossing	DS_ID:20191 EP_NO: 11201 Crossing Status: Not Found FIELD_STRUCT_DESC: 2-inch primer pipe of an unknown material through the levee, 4 feet below the crown. (2-inch primer pipe [HLM 6.65] authorized under Automatic Board Order (ABO) issued as Permit No. 11201, 1975 - Joseph Brun). [Additional Reference(s): DWR Levee Log, 2005 (HLM 6.65)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11201		
66	6.51	6.51	Structure	Walkway	Water Side	Metal ramp structure laid on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
359	6.51	6.51	Structure	Dock	Water Side	Dock on waterside slope and toe. Entry Last Updated : 1/27/2020	LEVEELOG		
157	6.53	6.53	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/24/2020	GEILEVEELOG 11201		
150	6.55	6.55	Ramp	Ramp	Water Side	Ramp on waterside slope. Entry Last Updated : 1/24/2020	GEILEVEELOG 11200		
360	6.55	6.59	Fence	Post & Cable	Water Side	Post and cable fence on waterside hinge point of the levee. Entry Last Updated : 1/23/2020	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
149	6.57	6.57	UCIP	Pipe	Crossing	DS_ID:20152 EP_NO: 11201 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 4.7 feet below the crown. Pump and gate valve on the waterside (WS) berm. 4-foot-diameter concrete standpipe on the landside (LS) toe. Y-ramp on the WS slope. (8-inch pipe [HLM 6.71] authorized under Automatic Board Order (ABO) issued as Permit No. 11201, 1975 - Joseph H. Brun). [Additional Reference(s): DWR Levee Log, 2005 (HLM 6.71). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 294+25.1), listed as 8-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 10, Station 294+25.1, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11201		
35	6.57	6.60	Ramp	Ramp	Land Side	Ramp on landside toe. Entry Last Updated : 1/24/2020	LEVEELOG 11201		
442	6.58	6.60	Ramp	Ramp	Water Side	Y ramp on waterside slope. Entry Last Updated : 1/24/2020	USACEINSPECT		
156	6.66	6.66	UCIP	Pipe	Crossing	DS_ID:20153 EP_NO: 11202 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel irrigation pipe through the levee, 4.5 feet below the crown. Vent/filler pipe in a 24-inch corrugated metal pipe (CMP) riser on the landside (LS) shoulder, and a 7-foot by 9-foot concrete distribution box on the LS toe. (12-inch pipe [HLM 6.81] authorized under Automatic Board Order (ABO) issued as Permit No. 11202, 1975 - Peter L. and Marian M. Campi). [Additional Reference(s): DWR Levee Log, 2005 (HLM 6.81). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 289+22.9), listed as 12-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 10, Station 289+22.9, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11202		
161	6.78	6.78	Ramp	Ramp	Land Side	Y-ramp on landside slope. Entry Last Updated : 1/27/2020	GEILEVEELOG 11201		
162	6.79	6.81	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/27/2020	GEILEVEELOG 11202		
166	6.80	6.80	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
164	6.83	6.87	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 9/1/2016	GEILEVEELOG 11202		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
362	6.96	6.96	Structure	Other	Water Side	Concrete block 6 ft tall 2 ft wide at waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
165	7.04	7.04	UCIP	Pipe	Crossing	DS_ID:20154 EP_NO: 11214 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel irrigation pipe through the levee, 3.7 feet below the crown. Siphon breaker on the waterside (WS) slope. Concrete distribution box at landside levee toe. (8-inch pipe [HLM 7.19] authorized under Automatic Board Order (ABO) issued as Permit No. 11214, 1975 - River Island Land Company). [Additional Reference(s): DWR Levee Log, 2005 (HLM 7.19). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 269+36), listed as 8-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 10, Station 269+36, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11214		
363	7.08	7.08	Structure	Other	Land Side	Large berm runs parallel to levee. Entry Last Updated : 9/20/2016	LEVEELOG		
168	7.09	7.13	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/27/2020	GEILEVEELOG 11214		
365	7.11	7.11	Gate	Metal	Land Side	Metal gate crosses ramp on landside slope. Entry Last Updated : 1/23/2020	LEVEELOG		
368	7.11	7.11	Structure	Pole - Utility	Land Side	Telephone pole with security poles on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
369	7.11	7.11	Structure	Other	Land Side	Concrete block on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
91	7.15	10.20	Revetment	Rock	Water Side	Rock revetment on lower waterside slope. Mostly obstructed by vegetation. Entry Last Updated : 1/27/2020	LEVEELOG		
170	7.15	7.22	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/27/2020	GEILEVEELOG 11214		
371	7.20	7.20	Gate	Metal	Land Side	Metal gate on ramp at landside slope. Entry Last Updated : 1/23/2020	LEVEELOG		
373	7.20	7.20	Structure	Pole - Utility	Land Side	Telephone pole with security camera on LS slope. Entry Last Updated : 1/27/2020	LEVEELOG		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
374	7.20	7.20	Mark	Survey	Land Side	Survey marker on landside hinge. Entry Last Updated : 1/23/2020	LEVEELOG		
169	7.36	7.36	UCIP	Pipe	Crossing	DS_ID:20155 EP_NO: 11214 Crossing Status: Found FIELD_STRUCT_DESC: 24-inch steel irrigation siphon through the levee, 0.5 feet below the crown. Vent and filler pipe on the landside (LS) slope. (24-inch pipe [HLM 7.51] authorized under Automatic Board Order (ABO) issued as Permit No. 11214, 1975 - River Island Land Company). [Additional Reference(s): DWR Levee Log, 2005 (HLM 7.51). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 252+40.7), listed as 24-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 9, Station 252+40.7, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11214		
172	7.38	7.38	UCIP	Conduit	Crossing	DS_ID:20156 EP_NO: 1543 Crossing Status: Not Found FIELD_STRUCT_DESC: 3-inch electrical conduit through the levee, 3 feet below the crown and across the channel. Electrical conduit abandoned in place and replaced with new 22 kV cable under Permit 7657A (see DSID 20180). (3-inch conduit with submerging cable authorized under Permit No. 1543, 1951 - Pacific Gas and Electric). [Additional Reference(s): DWR Levee Log, 2005 (HLM 7.52)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1543		
171	7.38	7.38	UCIP	Conduit	Crossing	DS_ID:20180 EP_NO: 7657A Crossing Status: Found FIELD_STRUCT_DESC: 22-kilovolt replacement conduit of an unknown size through the levee, 2 feet below the crown and across the channel. Power pole off the landside (LS) toe with turn down for electrical conduit. This crossing replaces 3-inch electrical conduit (see DSID 20156). (22 kV submarine cable authorized under Permit No. 7657, 1971 - Pacific Gas and Electric). (Revision of plans to install a submarine cable instead of aerial authorized under Permit No. 7657A, 1972 - Pacific Gas and Electric). [Additional Reference(s): DWR Levee Log, 2005 (HLM 7.52), listed as 3-inch electrical conduit]. Entry Last Updated : 4/17/2021	UCIPAPR2021 7657A		
457	7.38	7.38	Structure	Sign	Water Side	Sign on two, 1-ft dia wood posts on waterside slope. Entry Last Updated : 1/27/2020	USACEINSPECT		
458	7.38	7.38	Ramp	Ramp	Water Side	Y-ramp on waterside slope. Entry Last Updated : 1/27/2020	USACEINSPECT		

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
456	7.38	7.38	Gate	Cable	Crown	Cable crossing of levee and river, 3-ft below crown. Entry Last Updated : 1/23/2020	USACEINSPECT 1543 7657		
459	7.51	7.53	Ramp	Ramp	Water Side	Ramp on waterside slope. Entry Last Updated : 1/27/2020	USACEINSPECT		
177	7.57	7.57	Structure	Post	Land Side	Metal stake at landside hinge. Entry Last Updated : 1/27/2020	LEVEELOG		
178	7.72	7.72	UCIP	Pipe	Crossing	DS_ID:20185 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 14-inch steel irrigation pipe through the levee, 5.1 feet below the crown. CMP riser with 1.5-inch air release valve on landside levee slope. HDPE riser with 1-inch prime line connected to the pipe on landside shoulder. [Additional Reference(s): USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 233+50.5), listed as 14-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 9, Station 233+50.5, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
464	7.72	7.72	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/27/2020	USACEINSPECT 11214		
185	7.73	7.73	At Grade	Road / Highway	Water Side	At grade ramp to Tyler Island Bridge. Entry Last Updated : 1/27/2020	GEILEVEELOG 765		
466	7.73	7.73	Structure	Bridge	Water Side	Tyler Island Bridge with bridge abutment in waterside slope. Entry Last Updated : 1/27/2020	USACEINSPECT 765		
468	7.73	7.73	Structure	Sign	Water Side	11 road signs and signals near Tyler Island Bridge. Signal box on LS hinge. Entry Last Updated : 1/27/2020	USACEINSPECT		
180	7.73	7.73	UCIP	Pipe	Crossing	DS_ID:20177 EP_NO: 14174 Crossing Status: Indicator Found FIELD_STRUCT_DESC: Communication cable of an unknown size or material through the levee, 2 feet below the crown. Sign and cable visible on the waterside (WS) toe. (Installation of submarine conduit through both levees and Georgiana Slough authorized under Permit No. 14174, 1985 - General Telephone Company). Entry Last Updated : 4/17/2021	UCIPAPR2021 14174		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

465	7.74	7.74	Structure	Pole - Utility	Water Side	Powerline pole on WS slope. Entry Last Updated : 1/27/2020	USACEINSPECT
-----	------	------	-----------	----------------	------------	---	--------------

181	7.75	7.75	UCIP	Conduit	Crossing	DS_ID:23972 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 1-inch electrical conduit of an unknown material through the levee, at an unknown depth. Provides electricity for bridge stoplights. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	---------	----------	--	-------------

182	7.75	7.75	UCIP	Pipe	Crossing	DS_ID:20184 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1.5-inch steel electrical conduit through the levee, 5.4 feet below the crown. Corrugated metal pump house on the landside (LS) toe. [Additional Reference(s): USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 232+09), listed as 1.5-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 9, Station 232+09, 6 January 1953]. USACE As-Built Drawing No. 50-04-2632, Sheet 9, Station 232+09, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021
-----	------	------	------	------	----------	--	-------------

467	7.75	7.75	Structure	Building	Land Side	Metal sheds at landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT
-----	------	------	-----------	----------	-----------	--	--------------

179	7.76	7.76	Miscellaneous	Turnout	Water Side	10 ft wide turnout on waterside hinge. Entry Last Updated : 1/23/2020	LEVEELOG
-----	------	------	---------------	---------	------------	--	----------

469	7.78	7.78	Structure	Post	Water Side	8 steel posts on waterside slope. Entry Last Updated : 1/27/2020	USACEINSPECT
-----	------	------	-----------	------	------------	---	--------------

184	7.90	7.90	UCIP	Pipe	Crossing	DS_ID:20157 EP_NO: 17250 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 24-inch steel gas line through the levee, 110 feet below the crown. Gas line markers on both shoulders. (24-inch natural gas pipeline authorized under Permit No. 17250, 2001 - Perry Schuller - Lodi Gas Storage, LLC). [Additional Reference(s): DWR Levee Log, 2005 (HLM 8.07)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 17250
-----	------	------	------	------	----------	---	----------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

187	7.92	7.92	UCIP	Pipe	Crossing	DS_ID:23973 EP_NO: Crossing Status: Indicator Found FIELD_STRUCT_DESC: Gas line of an unknown size or material through the levee, at an unknown depth. Gas line marker on the WS shoulder. Monitoring well on waterside shoulder. Entry Last Updated : 4/17/2021	UCIPAPR2021
186	7.92	7.92	Structure	Sign	Water Side	Tyler Island sign on waterside hinge. Entry Last Updated : 1/27/2020	LEVEELOG
188	7.92	7.92	UCIP	Non-Round	Water Side and Land Side	DS_ID:23974 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: Gas line of an unknown size or material through the levee, at an unknown depth. Gas line marker on the WS shoulder. Monitoring well on waterside shoulder. Entry Last Updated : 4/17/2021	UCIPAPR2021
189	7.94	7.94	UCIP	Pipe	Crossing	DS_ID:20158 EP_NO: 841 Crossing Status: Found FIELD_STRUCT_DESC: 8-inch gas line of an unknown material through the levee, 4.7 feet below the crown. Pipe visible at the waterside (WS) toe. (8-inch gas line authorized under Permit No. 841, 1940 - Pacific Gas and Electric). [Additional Reference(s): DWR Levee Log, 2005 (HLM 8.10)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 841
190	7.94	7.94	UCIP	Pipe	Crossing	DS_ID:20193 EP_NO: 841 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 8-inch gas line of an unknown material through the levee, 4.7 feet below the crown. Pipe visible at the waterline on the waterside (WS) toe. (8-inch gas line authorized under Permit No. 841, 1940 - Pacific Gas and Electric). [Additional Reference(s): DWR Levee Log, 2005 (HLM 8.10)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 841
195	7.97	7.99	Ramp	Ramp	Land Side	Y Ramp on landside slope. Entry Last Updated : 1/27/2020	GEILEVEELOG 11214

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

191	7.98	7.98	UCIP	Pipe	Crossing	DS_ID:20159 EP_NO: 9145 Crossing Status: Found FIELD_STRUCT_DESC: 14-inch steel irrigation pipe through the levee, 5.5 feet below the crown. Slide gate in a 6-foot by 8-foot concrete distribution box on the landside (LS) toe. Vent/filler pipe on the LS shoulder. (14-inch pipe [HLM 8.16] authorized under Automatic Board Order (ABO) issued as Permit No. 9145, 1973 - Owen E. Wilkerson). [Additional Reference(s): DWR Levee Log, 2005 (HLM 8.16). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 219+71.2), listed as 14-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 8, Station 219+71.2, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9145
-----	------	------	------	------	----------	--	---------------------

472	7.99	7.99	Ditches	Unlined	Land Side	Ditch near landside toe. Entry Last Updated : 1/23/2020	USACEINSPECT
-----	------	------	---------	---------	-----------	--	--------------

199	7.99	8.01	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 9/1/2016	GEILEVEELOG 9145
-----	------	------	------	------	-----------	--	---------------------

483	8.05	8.25	Ditches	Unlined	Land Side	Ditch within 15-ft of landside toe. Entry Last Updated : 1/23/2020	USACEINSPECT
-----	------	------	---------	---------	-----------	---	--------------

192	8.11	8.11	Structure	Pole - Utility	Land Side	Telephone pole at landside toe. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	----------------	-----------	---	----------

197	8.11	8.15	Aerial	High Voltage	Land Side	Overhead power line runs parallel to the landside slope. Entry Last Updated : 1/23/2020	LEVEELOG
-----	------	------	--------	--------------	-----------	--	----------

196	8.13	8.13	UCIP	Pipe	Crossing	DS_ID:20160 EP_NO: 9145 Crossing Status: Found FIELD_STRUCT_DESC: 14-inch steel irrigation siphon sleeved through the 16-inch pipe with annular space grouted, 3 feet below the crown. Air vent/filler pipe on the landside (LS) shoulder with a slide gate in a 48-inch steel standpipe on the LS toe. (14-inch pipe [HLM 8.30] authorized under Automatic Board Order (ABO) issued as Permit No. 9145, 1973 - Owen E. Wilkerson). [Additional Reference(s): DWR Levee Log, 2005 (HLM 8.29), listed as 14-inch pipe. USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 212+44.5), listed as 16-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 8, Station 212+44.5, April 1950, listed as 16-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 9145
-----	------	------	------	------	----------	---	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
375	8.15	8.15	Structure	Pole - Utility	Land Side	Powerline pole at landside toe. Entry Last Updated : 1/27/2020	LEVEELOG		
370	8.21	8.22	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
201	8.23	8.25	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/27/2020	GEILEVEELOG 9145		
92	8.26	8.27	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
67	8.27	8.31	Structure	Building	Land Side	Propane tank awithin 15-ft of landside toe. Entry Last Updated : 1/27/2020	LEVEELOG		
487	8.27	8.31	Structure	Building	Land Side	Farm buildings within 15-ft of landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT		
202	8.29	8.29	Structure	Pump Station	Land Side	Pump at landside toe. Possibly a groundwater pump. Entry Last Updated : 1/27/2020	LEVEELOG		
203	8.33	8.35	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/27/2020	GEILEVEELOG 11217 9145		
490	8.38	8.38	Structure	Pole - Utility	Land Side	Powerline pole with anchor at landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT 11208		
376	8.38	8.84	Aerial	High Voltage	Land Side	Overhead powerline runs parallel to landside slope. Entry Last Updated : 1/23/2020	LEVEELOG		
377	8.44	8.44	Structure	Pole - Utility	Land Side	Powerline pole at landside toe. Entry Last Updated : 1/27/2020	LEVEELOG		
207	8.46	8.48	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/27/2020	GEILEVEELOG 11217		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

204	8.47	8.47	UCIP	Pipe	Crossing	DS_ID:20161 EP_NO: 11217 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel irrigation siphon pipe through the levee, 3.6 feet below the crown. Vent/filler pipe on the landside (LS) shoulder, and a slide gate in a 7-foot by 9-foot concrete distribution box on the LS toe. (10-inch pipe [HLM 8.64] authorized under Automatic Board Order (ABO) issued as Permit No. 11217, 1975 - Owen E. Wilkerson).[Additional Reference(s): DWR Levee Log, 2005 (HLM 8.64), listed as 10-inch pipe. USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 193+23.5), listed as 12-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 8, Station 193+23.5, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11217
-----	------	------	------	------	----------	--	----------------------

206	8.50	8.50	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	----------------	-----------	---	----------

378	8.55	8.55	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	----------------	-----------	---	----------

380	8.61	8.61	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	----------------	-----------	---	----------

381	8.67	8.67	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	----------------	-----------	---	----------

382	8.73	8.73	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	----------------	-----------	---	----------

383	8.79	8.79	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	----------------	-----------	---	----------

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

209	8.83	8.83	UCIP	Pipe	Crossing	DS_ID:20162 EP_NO: 11217 Crossing Status: Found FIELD_STRUCT_DESC: 16-inch steel irrigation siphon pipe through the levee, 4.3 feet below the crown. Vent/filler pipe on the landside (LS) shoulder, and a removable plug in a 7-foot by 9-foot concrete distribution box on the LS toe. (16-inch pipe [HLM 9.03] authorized under Automatic Board Order (ABO) issued as Permit No. 11217, 1975 - Owen E. Wilkenson). [Additional Reference(s): DWR Levee Log, 2005 (HLM 9.03). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 173+94.5), listed as 16-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 7, Station 173+94.5, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11217
-----	------	------	------	------	----------	---	----------------------

387	8.84	8.84	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEEVELOG
-----	------	------	-----------	----------------	-----------	---	----------

210	8.88	8.88	UCIP	Pipe	Crossing	DS_ID:20163 EP_NO: 11217 Crossing Status: Found FIELD_STRUCT_DESC: 14-inch steel irrigation pipe through the levee, 4.2 feet below the crown. Vent/filler pipe on the landside (LS) shoulder. Slide gate in 7-foot by 9-foot concrete distribution box on the LS toe. (14-inch pipe [HLM 9.06] authorized under Automatic Board Order (ABO) issued as Permit No. 11217, 1975 - Owen E. Wilkenso). [Additional Reference(s): DWR Levee Log, 2005 (HLM 9.06). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 171+57.5), listed as 14-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 7, Station 171+57.5, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11217
-----	------	------	------	------	----------	---	----------------------

390	8.90	8.90	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEEVELOG
-----	------	------	-----------	----------------	-----------	---	----------

391	8.95	8.95	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEEVELOG
-----	------	------	-----------	----------------	-----------	---	----------

392	8.95	9.18	Aerial	High Voltage	Land Side	Overhead power line runs parallel to landside slope. Entry Last Updated : 1/23/2020	LEEVELOG
-----	------	------	--------	--------------	-----------	--	----------

393	9.01	9.01	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEEVELOG
-----	------	------	-----------	----------------	-----------	---	----------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

211	9.03	9.03	UCIP	Pipe	Crossing	DS_ID:20183 EP_NO: 11217 Crossing Status: Found FIELD_STRUCT_DESC: 14-inch steel irrigation pipe through the levee, 2.5 feet below the crown. 2-inch air and primer valve in a 24-inch corrugated metal pipe (CMP) riser on the waterside (WS) shoulder, and a slide gate in a 7-foot by 9-foot concrete distribution box on the landside (LS) toe. (12-inch pipe [HLM 9.19] authorized under Automatic Board Order (ABO) issued as Permit No. 11217, 1975 - Owen E. Wilkenson). [Additional Reference(s): DWR Levee Log, 2005 (HLM 9.19), listed as 12-inch pipe. USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 164+10), listed as 14-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 7, Station 164+10, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11217
-----	------	------	------	------	----------	---	----------------------

215	9.04	9.09	Ramp	Ramp	Land Side	Highway ramp on landside slope. Entry Last Updated : 1/27/2020	GEILEVEELOG
-----	------	------	------	------	-----------	---	-------------

509	9.05	12.11	At Grade	Road / Highway	Crown	Aggregate Base on levee crown. Entry Last Updated : 1/23/2020	USACEINSPECT
-----	------	-------	----------	----------------	-------	--	--------------

216	9.06	9.06	Gate	Metal	Crossing	Pipe gate across levee crown. Entry Last Updated : 9/1/2016	GEILEVEELOG 11213
-----	------	------	------	-------	----------	--	----------------------

395	9.07	9.07	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	----------------	-----------	---	----------

396	9.10	9.10	Gate	Metal	Land Side	Metal pipe gate at landside toe. Entry Last Updated : 1/23/2020	LEVEELOG
-----	------	------	------	-------	-----------	--	----------

397	9.10	9.10	Mark	Survey	Crown	Survey marker on landside hinge of crown. Entry Last Updated : 1/23/2020	LEVEELOG
-----	------	------	------	--------	-------	---	----------

398	9.12	9.12	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	----------------	-----------	---	----------

399	9.18	9.18	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	------	------	-----------	----------------	-----------	---	----------

400	9.18	9.18	Mark	Survey	Crown	Survey marker on waterside hinge of crown. Entry Last Updated : 1/23/2020	LEVEELOG
-----	------	------	------	--------	-------	--	----------

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
403	9.25	9.25	Mark	Survey	Water Side	Survey marker at waterside hinge of crown. Entry Last Updated : 1/23/2020	LEVEELOG		
219	9.29	9.31	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/27/2020	GEILEVEELOG 11217		
408	9.29	9.33	Aerial	High Voltage	Land Side	Overhead power line runs parallel to landside toe. Entry Last Updated : 1/23/2020	LEVEELOG		
407	9.29	9.29	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG 11212		
93	9.31	9.31	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
520	9.31	9.33	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/27/2020	USACEINSPECT		
218	9.33	9.33	UCIP	Pipe	Crossing	DS_ID:20165 EP_NO: 11217 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel irrigation siphon pipe through the levee, 4 feet below the crown. Air vent/filler pipe on the landside (LS) shoulder, and a 7-foot by 9-foot concrete distribution box on the LS toe. (12-inch pipe [HLM 9.51] authorized under Automatic Board Order (ABO) issued as Permit No. 11217, 1975 - Owen E. Wilkenson). [Additional Reference(s): DWR Levee Log, 2005 (HLM 9.51). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 148+58.5), listed as 12-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 7, Station 148+58.5, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11217		
409	9.33	9.33	Structure	Pole - Utility	Land Side	Powerline pole on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG 11212		
96	9.35	9.44	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
220	9.37	9.37	Mark	Survey	Water Side	Survey marker on waterside hinge of crown Entry Last Updated : 1/23/2020	LEVEELOG		
522	9.37	12.00	Ditches	Unlined	Land Side	Ditch within 15-ft of landside levee toe. Entry Last Updated : 1/23/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
110	9.55	9.55	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
222	9.56	9.56	UCIP	Pipe	Crossing	DS_ID:20166 EP_NO: 11217 Crossing Status: Found FIELD_STRUCT_DESC: 10-inch steel irrigation pipe through the levee, 3.8 feet below the crown. Vent/filler pipe on the landside (LS) shoulder. 4-foot-diameter concrete standpipe on the LS toe. (9-inch pipe [HLM 9.76] authorized under Automatic Board Order (ABO) issued as Permit No. 11217, 1975 - Owen E. Wilkenson).[Additional Reference(s): DWR Levee Log, 2005 (HLM 9.76), listed as 9-inch pipe. USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 136+45.1), listed as 10-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 7, Station 136+45.1, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11217		
411	9.62	9.62	Structure	Sign	Water Side	Warning sign on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
111	9.72	9.74	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
414	9.77	9.77	Mark	Survey	Water Side	Entry Last Updated : 1/29/2020	LEVEELOG		
113	9.78	9.78	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
226	9.83	9.85	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/27/2020	GEILEVEELOG 11217 9145		
225	9.84	9.84	Mark	Survey	Water Side	Survey marker on waterside hinge. Entry Last Updated : 1/23/2020	LEVEELOG		
227	9.85	9.86	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/27/2020	GEILEVEELOG 11217		
105	9.87	9.89	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

224	9.88	9.88	UCIP	Pipe	Crossing	DS_ID:20167 EP_NO: 11217 Crossing Status: Found FIELD_STRUCT_DESC: 14-inch steel irrigation siphon pipe through the levee, 4.3 feet below the crown. Vent/filler pipe on the landside (LS) shoulder, and a slide gate in a 5-foot-diameter steel standpipe at the LS toe. (16-inch pipe [HLM 10.09] authorized under Automatic Board Order (ABO) issued as Permit No. 11217, 1975 - Owen E. Wilkenson). [Additional Reference(s): DWR Levee Log, 2005 (HLM 10.09), listed as 16-inch pipe. USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 119+16), listed as 16-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 6, Station 119+16, April 1950, listed as 16-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11217
-----	------	------	------	------	----------	--	----------------------

116	10.10	10.10	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	-------	-------	-----------	------	------------	--	----------

120	10.12	10.12	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	-------	-------	-----------	------	------------	--	----------

123	10.13	10.19	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	-------	-------	-----------	------	------------	--	----------

538	10.20	10.20	Aerial	High Voltage	Crossing	Overhead power line crosses slough and levee to power pole beyond landside toe. Entry Last Updated : 1/23/2020	USACEINSPECT 14746
-----	-------	-------	--------	--------------	----------	---	-----------------------

233	10.20	12.11	Revetment	Rock	Water Side	Rock revetment by United States Army Corps of Engineers, 1978, Unit 32, Site 1.3. Revetment is partially covered by vegetation. Entry Last Updated : 1/27/2020	GEILEVEELOG
-----	-------	-------	-----------	------	------------	---	-------------

229	10.21	10.21	UCIP	Conduit	Crossing	DS_ID:20181 EP_NO: 4657 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 3-inch 22-kilovolt electrical conduit of an unknown material through the levee, 3 feet below the crown. This crossing replaces 3-inch electrical conduit (see DSID 20190). (Armored submarine cable across Georgiana Slough authorized under Permit No. 4657, 1964 - Pacific Gas and Electric). Conduit removed and replaced with three 1-1/4 -inch cables across the channel under Permit 4657A (see DSID 20168). [Additional Reference(s): DWR Levee Log, 2005 (HLM 10.41)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 4657
-----	-------	-------	------	---------	----------	---	---------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

230	10.21	10.21	UCIP	Conduit	Crossing	DS_ID:20168 EP_NO: 4657A Crossing Status: Not Found FIELD_STRUCT_DESC: Polyvinyl chloride (PVC) pipe of an unknown size containing three 1.25-inch electrical conduits through the levee and across the channel, 2 feet below the crown. This crossing replaces 3-inch conduit (see DSID 20181). (Three 1-1/4-inch cables authorized under Permit No. 4657A, 1979 - Pacific Gas and Electric). [Additional Reference(s): DWR Levee Log, 2005 (HLM 10.41)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 4657A
-----	-------	-------	------	---------	----------	---	----------------------

231	10.21	10.21	UCIP	Conduit	Crossing	DS_ID:20190 EP_NO: 1543 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 3-inch electrical conduit of an unknown material through the levee and across the channel, 3 feet below the crown. Conduit removed and replaced with new 3-inch electrical conduit under Permit 4657 (see DSID 20181). (Submarine cables crossing Georgiana Slough authorized under Permit No. 1543, 1951 - Pacific Gas and Electric). [Additional Reference(s): DWR Levee Log, 2005 (HLM 10.41)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1543
-----	-------	-------	------	---------	----------	---	---------------------

124	10.22	10.30	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
117	10.50	10.50	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
125	10.58	10.61	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
236	10.60	10.63	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/27/2020	GEILEVEELOG 11217
542	10.63	10.65	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/27/2020	USACEINSPECT

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

235	10.63	10.63	UCIP	Pipe	Crossing	DS_ID:20169 EP_NO: 11217 Crossing Status: Not Found FIELD_STRUCT_DESC: 12-inch steel irrigation pipe through the levee, 4 feet below the crown. Siphon breaker on the landside (LS) shoulder. Field visit on 12/17/2015 showed no indication of pipe crossing. Significant rodent activity in the area. Large burrows in the levee slope, and internal levee material present at the surface with no vegetation established. Depressions in the slope likely due to partial collapse of burrows inside the levee. Rodent traps present, but appear to be unsuccessful. (12-inch pipe [HLM 10.81] authorized under Automatic Board Order (ABO) issued as Permit No. 11217, 1975 - Owen E. Wilkenson). [Additional Reference(s): DWR Levee Log, 2005 (HLM 10.81). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 81+71.4), listed as 12-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 5, Station 81+71.4, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11217
-----	-------	-------	------	------	----------	---	----------------------

133	10.63	10.63	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	-------	-------	-----------	------	------------	--	----------

132	10.64	10.69	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	-------	-------	-----------	------	------------	--	----------

543	10.70	10.77	Revetment	Rock	Water Side	Rock and concrete revetment on waterside slope. Entry Last Updated : 1/27/2020	USACEINSPECT
-----	-------	-------	-----------	------	------------	---	--------------

137	10.80	10.87	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG
-----	-------	-------	-----------	------	------------	--	----------

239	10.99	10.99	UCIP	Pipe	Crossing	DS_ID:20170 EP_NO: 11217 Crossing Status: Found FIELD_STRUCT_DESC: 16-inch steel irrigation siphon pipe through the levee, 1 foot below the crown. Air vent/filler pipe on the landside (LS) shoulder. Slide gate in a 5-foot-diameter steel standpipe on the LS toe. (14-inch pipe [HLM 11.22] authorized under Automatic Board Order (ABO) issued as Permit No. 11217, 1975 - Owen E. Wilkenson). [Additional Reference(s): DWR Levee Log, 2005 (HLM 11.22), listed as 14-inch pipe. USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 60+34), listed as 14-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 4, Station 60+34, April 1950, listed as 14-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11217
-----	-------	-------	------	------	----------	--	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
546	10.99	10.99	Structure	Other	Crown	Berm above midpoint of landside slope 7-ft wide, extends 200-ft. 2:1 side slope. Entry Last Updated : 1/27/2020	USACEINSPECT		
548	11.00	11.00	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/27/2020	USACEINSPECT		
232	11.25	11.25	Structure	Pipe Section	Land Side	Stack of plastic 12"x30ft corrugated pipes on landside levee slope. Entry Last Updated : 1/27/2020	LEEVELOG		
242	11.30	11.30	UCIP	Pipe	Crossing	DS_ID:20171 EP_NO: 11217 Crossing Status: Found FIELD_STRUCT_DESC: 14-inch steel irrigation siphon pipe through the levee, 4.2 feet below the crown. Air vent on the landside (LS) shoulder. 7-foot by 9-foot concrete distribution box with slide gate at the LS toe. (14-inch pipe [HLM 11.53] authorized under Automatic Board Order (ABO) issued as Permit No. 11217, 1975 - Owen E. Wilkenson). [Additional Reference(s): DWR Levee Log, 2005 (HLM 11.49). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 43+91.9), listed as 14-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 4, Station 43+91.9, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11217		
240	11.30	11.30	Structure	Pipe Section	Land Side	4" steel pipe section on landside slope apporixmately 30ft in length. Entry Last Updated : 1/27/2020	LEEVELOG		
141	11.44	11.44	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEEVELOG		
142	11.46	11.46	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEEVELOG		
143	11.51	11.56	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEEVELOG		
145	11.60	11.60	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEEVELOG		
153	11.70	11.71	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEEVELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
154	11.72	11.74	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
245	11.76	11.76	UCIP	Pipe	Crossing	DS_ID:20174 EP_NO: 11217 Crossing Status: Found FIELD_STRUCT_DESC: 12-inch steel irrigation siphon pipe through the levee, 4.5 feet below the crown. Air vent on the landside (LS) shoulder, and slide gate in a 7-foot by 9-foot concrete distribution box at the LS toe. (12-inch pipe [HLM 12.00] authorized under Automatic Board Order (ABO) issued as Permit No. 11217, 1975 - Owen E. Wilkenson). [Additional Reference(s): DWR Levee Log, 2005 (HLM 12.00). USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 19+23.5), listed as 12-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 3, Station 19+23.5, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11217		
155	11.77	11.85	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
558	11.79	11.79	Structure	Post	Water Side	Two steel posts on waterside slope. Entry Last Updated : 1/27/2020	USACEINSPECT		
158	11.89	11.89	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
134	11.91	11.96	Revetment	Rock	Water Side	Rock revetment on waterside slope. Entry Last Updated : 1/27/2020	LEVEELOG		
561	11.93	11.95	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/27/2020	USACEINSPECT		
247	12.00	12.00	UCIP	Pipe	Crossing	DS_ID:23975 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 24-inch coated steel drainage pipe through the levee, 1 foot below the crown. Pump on the landside (LS). Siphon breaker on the waterside (WS) shoulder. [Additional Reference(s): DWR Levee Log, 2005 (HLM 12.20), listed as 18-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)	Left	12.11	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

248	12.00	12.00	UCIP	Pipe	Crossing	DS_ID:20172 EP_NO: 11213 Crossing Status: Found FIELD_STRUCT_DESC: 20-inch steel drainage pipe through the levee, 1 foot below the crown. Pump on the landside (LS). Siphon breaker on the waterside (WS) shoulder. (18-inch pipe [HLM 12.28] authorized under Automatic Board Order (ABO) issued as Permit No. 11213, 1975 - Reclamation District No. 563). [Additional Reference(s): DWR Levee Log, 2005 (HLM 12.20), listed as 30-inch pipe. USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 6+48.9), listed as 20-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 3, Station 6+48.9, April 1950]. Entry Last Updated : 4/17/2021	UCIPAPR2021 11213
-----	-------	-------	------	------	----------	---	----------------------

249	12.00	12.00	UCIP	Pipe	Crossing	DS_ID:20182 EP_NO: 2635 Crossing Status: Indicator Found FIELD_STRUCT_DESC: *REMOVED* 36-inch steel drainage pipe through the levee, 4 feet below the crown. Shutoff valve at pump. Pipe residual is visible on the waterside (WS) at headwall. Pipe removed and replaced with new 30-inch pipe under Permit 2635 (see DSID 20173). [Additional Reference(s): DWR Levee Log, 2005 (HLM 12.20), listed as 30-inch pipe. USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 6+39), listed as 36-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 3, Station 6+39, April 1950, listed as 36-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2635
-----	-------	-------	------	------	----------	--	---------------------

250	12.01	12.01	UCIP	Pipe	Crossing	DS_ID:20173 EP_NO: 2635 Crossing Status: Found FIELD_STRUCT_DESC: 30-inch steel drainage pipe through the levee, 1 foot below the crown. Pump on the landside (LS). Siphon breaker on the waterside (WS) shoulder. Pump station located in excess of 500 feet from the LS toe. This crossing replaces 36-inch pipe (see DSID 20182). (30-inch pipe authorized under Permit No. 2635, 1957 - Reclamation District 563). [Additional Reference(s): DWR Levee Log, 2005 (HLM 12.20), listed as 30-inch pipe. USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 6+39), listed as 36-inch pipe. USACE As-Built Drawing No. 50-04-2632, Sheet 3, Station 6+39, April 1950, listed as 36-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2635
-----	-------	-------	------	------	----------	---	---------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0563 Tyler Island

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Georgiana Slough (Tyler Island)							Left	12.11	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
251	12.01	12.01	UCIP	Pipe	Crossing	DS_ID:20192 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 1-inch steel pipe of an unknown purpose through the levee, 3 feet below the crown. [Additional Reference(s): USACE Sacramento O&M Manual, Unit 103, June 1954, Revised 29 December 2016, (Station 'L' 6+39), listed as 1-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
563	12.01	12.01	Gate	Metal	Crown	Access gate on levee crown with 2 stand pipes. Entry Last Updated : 1/23/2020	USACEINSPECT 11213		
36	12.01	12.01	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/27/2020	LEVEELOG 11216		
565	12.01	12.03	Ramp	Ramp	Water Side	Ramp on waterside slope. Entry Last Updated : 1/27/2020	USACEINSPECT		
260	12.11	12.11	Mark	Boundary	Crown	End of R.D. 563 left bank levee at right bank levee Mokelumne River. Entry Last Updated : 9/1/2016	GEILEVEELOG		
568	12.11	12.11	Ramp	Ramp	Land Side	Ramp on landside slope. Entry Last Updated : 1/27/2020	USACEINSPECT		