

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0900 West Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Left	5.26	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

4	0.00	0.00	Aerial	High Voltage	Crossing	Two overhead power lines cross the levee. Entry Last Updated : 1/8/2015	GEILEVEELOG
---	------	------	--------	--------------	----------	--	-------------

3	0.02	0.02	Mark	Boundary	Crossing	Left bank of the Yolo Bypass beginning at the Southern Pacific R.R. crossing. The R.R. crossing is the downstream boundary of R.D. No. 537. Access is by way of West Capitol Avenue. The levee mileage runs downstream. Entry Last Updated : 1/8/2015	GEILEVEELOG
---	------	------	------	----------	----------	--	-------------

146	0.02	0.02	Wall	Flood	Crown	Entry Last Updated : 1/14/2015	LEVEELOG
-----	------	------	------	-------	-------	--------------------------------	----------

149	0.02	2.56	Revetment	Rock	Water Side	Entry Last Updated : 1/14/2015	LEVEELOG
-----	------	------	-----------	------	------------	--------------------------------	----------

147	0.02	0.02	Structure	Sign	Land Side	Warning post and sign approx 10 ft from LS levee toe. Entry Last Updated : 1/14/2015	LEVEELOG
-----	------	------	-----------	------	-----------	---	----------

148	0.02	0.02	Structure	Other	Crown	5 by 45-ft reinforced concrete stoplogs on crown for fitting gap in levee at railroad xing. Entry Last Updated : 12/18/2015	LEVEELOG
-----	------	------	-----------	-------	-------	--	----------

15	0.02	0.02	UCIP	Pipe		DS_ID:25600 EP_NO: 6382 Crossing Status: Not Found FIELD_STRUCT_DESC: 9 - 3.5-inch multiple cement conduits through the levee at unknown depth below crown. (9 - 3.5-inch conduits authorized under Permit No. 6382, 1969 - Pacific Telephone & Telegraph Company). [Additional Reference(s): DWR Levee Log, 1992 (HLM 0.02)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 6382
----	------	------	------	------	--	---	---------------------

71	0.02	0.02	UCIP	Conduit	Crossing	DS_ID:17864 EP_NO: 15730 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 4-inch polyvinyl chloride (PVC) conduit through levee, 4 feet below the crown. (4-inch conduit authorized under Permit No. 15730, 1991 - Pacific Bell). [Additional Reference(s): DWR Levee Log, 2003 (HLM 0.01)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 15730
----	------	------	------	---------	----------	--	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0900 West Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Left	5.26	Luz Dial
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
6	0.03	0.03	UCIP	Pipe		DS_ID:25601 EP_NO: 17497 Crossing Status: Indicator Found FIELD_STRUCT_DESC: An approximately 10 mile long, 12-inch-diameter jet fuel underground pipeline crossing under (bored) the Sacramento River, Sacramento Bypass and their levees with cover approximately 30' under levee toe. The project begins in the City of West Sacramento and continues to the Sacramento International Airport and encroaches in the following districts: Reclamation Districts 537, 785, 900, 1000, and Sacramento Maintenance Yard. (12-inch diameter jet fuel pipeline authorized under Permit No. 17497, 2003 - Wickland Pipelines, LLC.) Entry Last Updated : 4/17/2021	UCIPAPR2021 17497		
7	0.03	0.03	Miscellaneous	Turnouts	Crown	Turnaround on levee crown. Entry Last Updated : 1/8/2015	GEILEVEELOG		
151	0.04	0.21	Ditches	Unlined	Land Side	Ditch at LS toe Entry Last Updated : 1/14/2015	LEVEELOG		
150	0.04	0.04	Structure	Sign	Land Side	Sign and wood post at LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
152	0.05	0.05	Ramp	Ramp	Crossing	Upstream ends of approx 4-ft concrete pipes in ditch. The pipes go through the LS ramp. Entry Last Updated : 1/28/2015	LEVEELOG		
153	0.06	0.50	Fence	Chain Link	Land Side	Entry Last Updated : 1/14/2015	LEVEELOG		
154	0.06	0.06	Structure	Sign	Land Side	Wood post (no sign) on LS slope. Entry Last Updated : 1/14/2015	LEVEELOG		
9	0.07	0.07	Ramp	Ramp	Water Side	Ramp on the waterward slope. Entry Last Updated : 1/8/2015	GEILEVEELOG		
155	0.10	0.10	Structure	Sign	Land Side	Wood post and sign on LS slope. Entry Last Updated : 1/14/2015	LEVEELOG		
156	0.19	0.25	Ramp	Ramp	Land Side	Approx 3-ft cmp and 4-ft pvc pipes through LS ramp embankment. Entry Last Updated : 1/28/2015	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0900 West Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Left	5.26	Luz Dial
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
72	0.21	0.21	UCIP	Pipe	Crossing	DS_ID:17863 EP_NO: 16722 Crossing Status: Found FIELD_STRUCT_DESC: [Racetrack Plant] 1 of 2. 30-inch steel drainage pipe through the levee, 3 feet below the crown. (Partial replacement of 30-inch pipe authorized under Permit No. 16722, 1997 - Reclamation District No. 900 [RD0900]). [Additional Reference(s): DWR Levee Log, 2003 (HLM 0.20)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 16722		
157	0.21	0.21	Structure	Pump Station	Land Side	Entry Last Updated : 1/14/2015	LEEVELOG 10972		
73	0.21	0.21	UCIP	Pipe	Crossing	DS_ID:17890 EP_NO: 16722 Crossing Status: Found FIELD_STRUCT_DESC: [Racetrack Plant] 2 of 2: 30-inch steel drainage pipe through the levee, 3 feet below the crown. (Partial replacement of 30-inch pipe authorized under Permit No. 16722, 1997 - Reclamation District No. 900 [RD0900]). [Additional Reference(s): DWR Levee Log, 2003 (HLM 0.20)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 16722		
12	0.23	0.23	Structure	Pole - Utility	Land Side	Power pole on the landward side. Entry Last Updated : 1/8/2015	GEILEVEELOG 11664		
159	0.24	0.24	Structure	Manhole Cover	Land Side	AT&T manhole cover at LS toe. Entry Last Updated : 1/14/2015	LEEVELOG		
158	0.24	0.24	Structure	Sign	Land Side	Two fiber optic posts and signs on LS slope. Entry Last Updated : 1/14/2015	LEEVELOG		
160	0.32	0.32	Ramp	Ramp	Land Side	Entry Last Updated : 1/14/2015	LEEVELOG		
161	0.41	0.41	Structure	Manhole Cover	Land Side	Storm drain manhole cover at LS toe. Entry Last Updated : 1/14/2015	LEEVELOG		
162	0.42	0.42	Structure	Monitoring Well	Land Side	Monitoring well approx 8 ft off of LS toe. Entry Last Updated : 1/14/2015	LEEVELOG		
163	0.44	0.44	Structure	Monitoring Well	Land Side	Monitoring well approx 8 ft off of LS toe. Entry Last Updated : 1/14/2015	LEEVELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0900 West Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Left	5.26	Luz Dial
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
164	0.46	0.46	Structure	Monitoring Well	Land Side	Monitoring well approx 8 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
165	0.48	0.48	Structure	Monitoring Well	Land Side	Monitoring well approx 8 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
166	0.50	0.50	Structure	Monitoring Well	Land Side	Monitoring well approx 8 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
179	0.51	0.71	Fence	Post & Cable	Land Side	Post and cable fence approx 20 ft from LS toe. Bikepath beyond fence. Entry Last Updated : 1/14/2015	LEVEELOG		
167	0.51	0.51	Structure	Monitoring Well	Land Side	Monitoring well approx 5 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
168	0.52	0.52	Structure	Monitoring Well	Land Side	Monitoring well approx 8 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
169	0.54	0.54	Structure	Monitoring Well	Land Side	Monitoring well approx 8 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
170	0.56	0.56	Structure	Monitoring Well	Land Side	Monitoring well approx 8 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
171	0.57	0.57	Structure	Monitoring Well	Land Side	Monitoring well approx 8 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
172	0.59	0.59	Structure	Monitoring Well	Land Side	Monitoring well approx 8 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
173	0.60	0.60	Structure	Monitoring Well	Land Side	Monitoring well approx 5 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
174	0.61	0.61	Structure	Monitoring Well	Land Side	Monitoring well approx 10 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
175	0.63	0.63	Structure	Monitoring Well	Land Side	Monitoring well approx 10 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
176	0.65	0.65	Structure	Monitoring Well	Land Side	Monitoring well approx 10 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0900 West Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Left	5.26	Luz Dial
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
177	0.67	0.67	Structure	Monitoring Well	Land Side	Monitoring well approx 10 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
178	0.69	0.69	Structure	Monitoring Well	Land Side	Monitoring well approx 10 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
180	0.69	0.69	Structure	Monitoring Well	Land Side	Monitoring well approx 5 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
181	0.71	0.71	Structure	Monitoring Well	Land Side	Monitoring well approx 10 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
182	0.72	0.72	Structure	Monitoring Well	Land Side	Monitoring well approx 10 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
183	0.74	0.74	Structure	Monitoring Well	Land Side	Monitoring well approx 10 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
184	0.76	0.76	Structure	Monitoring Well	Land Side	Monitoring well approx 10 ft off of LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		
185	0.78	0.78	Structure	Monitoring Well	Land Side	Monitoring well at toe of LS ramp. Entry Last Updated : 1/14/2015	LEVEELOG		
30	0.79	0.79	Ramp	Ramp	Land Side	Ramp on the landward slope (access to West Capitol Avenue and Interstate 80) with steel beam gate across ramp. (R.D. 900 key). Approx 3-ft grated black pvc drainage pipe under ramp discharges to ditch. Entry Last Updated : 1/14/2015	GEILEVEELOG		
188	0.81	0.96	Fence	Chain Link	Land Side	Entry Last Updated : 1/14/2015	LEVEELOG		
189	0.84	0.93	Ditches	Unlined	Land Side	Entry Last Updated : 1/14/2015	LEVEELOG		
186	0.87	0.87	Mark	Marker	Land Side	Petroleum pipeline marker at LS toe. Entry Last Updated : 1/14/2015	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0900 West Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Left	5.26	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

77	0.87	0.87	UCIP	Pipe	Crossing	DS_ID:17874 EP_NO: 17739 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 20-inch petroleum pipeline across and under (bored) Willow Slough and its west levee, across (trenched) the Yolo bypass, and across and under (bored) toe drain and east levee. (20-inch pipe authorized under Permit No. 17739, 2004 - Paragon Partners Ltd. Name change authorized under Permit No. 17739-Rev, 2004 - SFPP, L.P., a Delaware Limited Partnership c/o Paragon Partners Ltd) Entry Last Updated : 4/17/2021	UCIPAPR2021 17739
----	------	------	------	------	----------	--	----------------------

187	0.89	0.89	Mark	Marker	Land Side	Petroleum pipeline marker at LS shoulder of levee crown. Entry Last Updated : 1/14/2015	LEVEELOG
-----	------	------	------	--------	-----------	--	----------

190	0.89	0.89	Structure	Pole - Utility	Land Side	High voltage power and telephone pole. Entry Last Updated : 1/15/2015	LEVEELOG
-----	------	------	-----------	----------------	-----------	--	----------

191	0.92	0.92	Structure	Sign	Land Side	Large blue billboard with 3 posts on LS shoulder of levee crown. Entry Last Updated : 1/14/2015	LEVEELOG
-----	------	------	-----------	------	-----------	--	----------

193	0.93	0.93	Ramp	Ramp	Water Side	Entry Last Updated : 1/14/2015	LEVEELOG
-----	------	------	------	------	------------	--------------------------------	----------

192	0.93	0.93	Structure	Pole - Utility	Land Side	High voltage power and telephone pole at LS toe with anchors. Entry Last Updated : 1/15/2015	LEVEELOG
-----	------	------	-----------	----------------	-----------	---	----------

78	0.95	0.95	UCIP	Pipe	Crossing	DS_ID:17862 EP_NO: 2444 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 16-inch high pressure steel gas line through the levee, 3.0 feet below the levee crown. (16-inch pipe authorized under Permit No. 2444, 1956 - Pacific Gas and Electric Company [PG&E]). [Additional Reference(s): DWR Levee Log, 2003 (HLM 0.95)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2444
----	------	------	------	------	----------	--	---------------------

39	0.96	0.96	Structure	Pole - Utility	Land Side	Power pole on the landward shoulder. Overhead power line crosses the levee to advert sign at the waterward toe, approx 30 ft beyond end of levee crest road at I-80. Entry Last Updated : 1/14/2015	GEILEVEELOG 5900
----	------	------	-----------	----------------	-----------	--	---------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0900 West Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Left	5.26	Luz Dial
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
195	0.96	0.96	Fence	Chain Link	Crown	Barricade cyclone fence across the levee crown. Weather station approx 30ft beyond fence by I-80. Also a billboard, 3 Caltrans control boxes, bike path with stoplog, and power poles & line. Entry Last Updated : 1/15/2015	LEVEELOG 5990		
16	0.98	0.98	UCIP	Pipe		DS_ID:25602 EP_NO: 570 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 8-inch gas line along the north side of the State Highway along the Yolo Bypass; exact crossing location is unknown and the depth is unknown. (8-inch diameter gas line along north side of Highway 80 authorized under Permit No. 570, 1932 - Pacific Gas & Electric [PG&E]). Entry Last Updated : 4/17/2021	UCIPAPR2021 570		
17	0.98	0.98	UCIP	Pipe		DS_ID:25603 EP_NO: 1447 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 12-3/4 inch O.D. gas main across the Yolo Bypass and the east levee immediately north of State Highway 80 at a minimum cover of three feet below the levee crown. (12-3/4 inch O.D. gas main authorized under Permit No. 1447, 1949 - Pacific Gas & Electric [PG&E]). Entry Last Updated : 4/17/2021	UCIPAPR2021 1447		
41	1.01	1.04	Structure	Bridge	Crossing	Interstate 80 crosses the levee crown. Entry Last Updated : 1/8/2015	GEILEVEELOG 5990		
50	1.04	1.04	Gate	Metal	Crown	Cross fence, metal beam gate. (R.D. 900 master key) Entry Last Updated : 1/8/2015	GEILEVEELOG		
79	1.05	1.05	UCIP	Pipe	Crossing	DS_ID:17861 EP_NO: 11539 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 16-inch steel gas line through the levee, 3.5 feet below the levee crown. (16-inch pipe authorized under Permit No. 11539, 1977 - Pacific Gas and Electric Company [PG&E]). [Additional Reference(s): DWR Levee Log, 2003 (HLM 1.05)] Entry Last Updated : 4/17/2021	UCIPAPR2021 11539		
47	1.05	1.05	Ramp	Ramp	Land Side	Ramp on the landward slope. Access from I-80. Entry Last Updated : 1/8/2015	GEILEVEELOG		
198	1.05	1.05	Mark	Survey	Crown	DWR survey marker sign on WS shoulder of levee crest. Unable to locate survey monument. Entry Last Updated : 1/15/2015	LEVEELOG		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0900 West Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Left	5.26	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

80	1.06	1.06	UCIP	Culvert	Crossing	DS_ID:17872 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 36-inch corrugated metal drainage pipe through the levee at an unknown depth below the levee crown. Slide gate is located on waterside (WS). [Additional Reference(s): USACE Sacramento O&M Manual Unit No. 116, August 1955, revised 29 December 2016, (Station 3+90)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	---------	----------	--	-------------

81	1.06	1.06	UCIP	Non-Round	Crossing	DS_ID:17873 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 14-feet by 27-feet concrete box, no additional information is available on this structure. [Additional Reference(s): USACE Sacramento O&M Manual Unit No. 116, August 1955, revised 29 December 2016, (Station 3+90)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	-----------	----------	--	-------------

82	1.06	1.06	UCIP	Pipe	Crossing	DS_ID:17860 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 54-inch corrugated metal irrigation pipe through the levee, 26 feet below the levee crown. Slide gate in riser and pump platform are located on the waterside (WS). Pump has been removed, platform remains. [Additional Reference(s): DWR Levee Log, 2003 (HLM 1.05). USACE As-Built Drawing No. 50-04-6003, pdf page 16, Sheet C7, 13 January 1998]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	--	-------------

44	1.06	1.06	UCIP	Pipe		DS_ID:17894 EP_NO: 16721 Crossing Status: Found FIELD_STRUCT_DESC: [Old Causeway Pump House] 1 of 2: 30-inch steel drainage pipe through the levee, 3 feet below the levee crown. Pumphouse on landside (LS) toe. (30-inch pipe authorized under Permit No. 16721, 1997 - Reclamation District No. 900 [RD0900]). [Additional Reference(s): DWR Levee Log, 2003 (HLM 1.05), listed as 10-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 16721
----	------	------	------	------	--	---	----------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0900 West Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Left	5.26	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

46	1.06	1.06	UCIP	Pipe		DS_ID:17895 EP_NO: 16721 Crossing Status: Found FIELD_STRUCT_DESC: [Old Causeway Pump House] 2 of 2: 30-inch steel drainage pipe through the levee, 3 feet below the levee crown. Pumphouse on landside (LS) toe. (30-inch pipe authorized under Permit No. 16721, 1997 - Reclamation District No. 900 [RD0900]). [Additional Reference(s): DWR Levee Log, 2003 (HLM 1.05), listed as 10-inch pipe]. Entry Last Updated : 4/17/2021	UCIPAPR2021 16721
----	------	------	------	------	--	---	----------------------

97	1.06	1.06	UCIP	Culvert	Crossing	DS_ID:17859 EP_NO: 2721 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* [Old Causeway Pump House] 1 of 2: 30-inch corrugated metal drainage pipe through the levee, 5.0 feet below the levee crown. Pump house on the landside (LS) and siphon breaker located on the waterside (WS). (30-inch pipe authorized under Permit No. 2721 - Reclamation District No. 900 [RD0900]. Pipe removed and replaced with 30-inch pipe under Permit No. 16721 - 1999 (see DSID 17894)). [Additional Reference(s): DWR Levee Log, 2003 (HLM 1.05), listed as two 10-inch pipes]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2721
----	------	------	------	---------	----------	---	---------------------

200	1.06	1.62	Structure	Stability Berm	Land Side	Entry Last Updated : 1/15/2015	LEVEELOG
-----	------	------	-----------	----------------	-----------	--------------------------------	----------

98	1.06	1.06	UCIP	Culvert	Crossing	DS_ID:17858 EP_NO: 2721 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* [Old Causeway Pump House] 2 of 2: 30-inch corrugated metal drainage pipe through the levee, 5.0 feet below the levee crown. Pump house on landside (LS) and siphon breaker located on the waterside (WS). (30-inch pipe authorized under Permit No. 2721 - Reclamation District No. 900 [RD0900]. Pipe removed and replaced with 30-inch pipe under Permit No. 16721 - 1999 (see DSID 17895). [Additional Reference(s): DWR Levee Log, 2003 (HLM 1.05)] Entry Last Updated : 4/17/2021	UCIPAPR2021 2721
----	------	------	------	---------	----------	--	---------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0900 West Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Left	5.26	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

21	1.07	1.07	UCIP	Pipe		DS_ID:25608 EP_NO: 13599 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 1 of 2: 30-inch steel pipe through the levee, 2 feet below the levee crown. (30-inch pipe authorized under Permit No. 13599, 1983 - Reclamation District No. 900 [RD0900]. Pipe was removed and replaced under Permit No. 16721, 1997 - Reclamation District No. 900 [RD0900] (see DSID 17857)). [Additional Reference(s): DWR Levee Log, 2003 (HLM 1.05)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 13599
----	------	------	------	------	--	---	----------------------

83	1.07	1.07	UCIP	Pipe	Crossing	DS_ID:17857 EP_NO: 16721 Crossing Status: Found FIELD_STRUCT_DESC: [New Causeway Pump House] 1 of 4: 30-inch steel pipe through the levee, 3 feet below the levee crown. Pump on the landside (LS) toe. (30-inch pipe authorized under Permit No. 16721, 1997 - Reclamation District No. 900 [RD0900]. This pipe replaced a 30-inch pipe authorized under Permit No. 13599 - 1988 (see DSID 25608)). [Additional Reference(s): DWR Levee Log, 2003 (HLM 1.05)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 16721
----	------	------	------	------	----------	--	----------------------

2	1.07	1.07	UCIP	Pipe		DS_ID:25609 EP_NO: 13599 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 2 of 2: 30-inch steel pipe through the levee, 2 feet below the levee crown. (30-inch pipe authorized under Permit No. 13599, 1983 - Reclamation District No. 900 [RD0900]. Pipe was removed and replaced under Permit No. 16721, 1997 - Reclamation District No. 900 [RD0900] (see DSID 17889)). [Additional Reference(s): DWR Levee Log, 2003 (HLM 1.05)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 13599
---	------	------	------	------	--	---	----------------------

84	1.07	1.07	UCIP	Pipe	Crossing	DS_ID:17889 EP_NO: 16721 Crossing Status: Found FIELD_STRUCT_DESC: [New Causeway Pump House] 2 of 4: 30-inch steel pipe through the levee, 3 feet below the levee crown. Pump on the landside (LS) toe. (30-inch pipe authorized under Permit No. 16721, 1997 - Reclamation District No. 900 [RD0900]. This pipe replaced a 30-inch pipe authorized under Permit No. 13599 - 1988 (see DSID 25609)). [Additional Reference(s): DWR Levee Log, 2003 (HLM 1.05)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 16721
----	------	------	------	------	----------	--	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0900 West Sacramento

Waterway						Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass						Left	5.26	Luz Dial
Entry No	Levee Mile		Category	Item	Location	Comment	Source	
	Start	End					Permits	
23	1.07	1.07	UCIP	Pipe		DS_ID:17892 EP_NO: 16721 Crossing Status: Found FIELD_STRUCT_DESC: [New Causeway Pump House] 3 of 4: 30-inch steel pipe through the levee, 3 feet below the levee crown. Pump on landside (LS) end. (30-inch pipe authorized under Permit No. 16721, 1997 - Reclamation District No. 900 [RD0900]). [Additional Reference(s): DWR Levee Log, 2003 (HLM 1.05)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 16721	
22	1.07	1.07	UCIP	Pipe		DS_ID:17893 EP_NO: 16721 Crossing Status: Found FIELD_STRUCT_DESC: [New Causeway Pump House] 4 of 4: 30-inch steel pipe through the levee, 3 feet below the levee crown. Pump on landside (LS) end. (30-inch pipe authorized under Permit No. 16721, 1997 - Reclamation District No. 900 [RD0900]). [Additional Reference(s): DWR Levee Log, 2003 (HLM 1.05)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 16721	
199	1.08	1.08	Structure	Pump Station	Land Side	Pump house on the landward side, four siphon breakers on the waterward shoulder. Unable to view pipes. Entry Last Updated : 1/15/2015	LEEVELOG	
201	1.09	1.09	Structure	Control Box	Land Side	Green utility box approx 10 ft from LS toe. Entry Last Updated : 1/14/2015	LEEVELOG	
204	1.09	1.09	Structure	Monitoring Well	Land Side	Monitoring well approx 5 ft from LS levee toe. Entry Last Updated : 1/14/2015	LEEVELOG	
203	1.09	1.09	Structure	Monitoring Well	Crown	Entry Last Updated : 1/14/2015	LEEVELOG	
202	1.09	1.09	Ramp	Ramp	Water Side	Entry Last Updated : 1/14/2015	LEEVELOG	
34	1.16	1.16	Structure	Sign	Land Side	2 natural gas lines close to levee toe. (Orange signs); NA; Monitor. Unable to locate signs. Entry Last Updated : 1/15/2015	USACEPI	
205	1.30	1.30	Structure	Other	Land Side	Abandoned city water well at the landward toe. Contains fenced utility box and protruding pipes through concrete pad with four light poles. Entry Last Updated : 1/15/2015	LEEVELOG	

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0900 West Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Left	5.26	Luz Dial
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
59	1.86	1.86	Aerial	High Voltage	Crossing	Overhead power line crosses the levee. Entry Last Updated : 1/8/2015	GEILEVEELOG 9766		
206	2.07	2.07	Gate	Metal	Crown	Metal pipe gate on levee crown and post and cable fence on LS levee slope. Entry Last Updated : 1/14/2015	LEVEELOG		
65	2.46	2.46	Aerial	High Voltage	Crossing	12 KV overhead power line crosses the levee. Entry Last Updated : 1/8/2015	GEILEVEELOG 12105		
70	2.56	2.56	Ditches	Unlined	Crown	Deep water channel crosses the levee section with a right of way fence on each side. Entry Last Updated : 1/8/2015	GEILEVEELOG 1463		
69	2.56	2.56	Ramp	Ramp	Land Side	Ramp on the landward slope of the levee. Entry Last Updated : 1/8/2015	GEILEVEELOG		
207	2.57	2.57	Gate	Metal	Land Side	Abandoned metal pipe gate and post and cable fence on LS levee slope. Entry Last Updated : 1/14/2015	LEVEELOG		
74	3.07	3.07	Gate	Metal	Crossing	Abandoned cross fence, heavy "H" beam metal gate. (No key) Entry Last Updated : 1/27/2015	GEILEVEELOG		
1	3.07	3.07	Mark	Survey	Land Side	USACE survey marker on LS shoulder of levee crest. Entry Last Updated : 1/27/2015	LEVEELOG		
8	3.09	3.09	Ramp	Ramp	Water Side	Dirt ramp. Entry Last Updated : 1/29/2015	LEVEELOG		
75	3.10	3.10	Structure	Pole	N/A	Old post sign pole. Entry Last Updated : 1/8/2015	LEVEEINSPECTION		
76	3.19	3.25	Ditches	Unlined	Land Side	Drainage ditch at LS toe; NA; Monitor. District maintained drainage channel necessary for operation of the system located at the landward toe. Entry Last Updated : 1/27/2015	USACEPI		
13	3.21	3.25	Fence	Chain Link	Land Side	Fence around pump station. Entry Last Updated : 1/27/2015	LEVEELOG		
10	3.21	3.21	Ramp	Ramp	Land Side	Entry Last Updated : 1/29/2015	LEVEELOG		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0900 West Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Left	5.26	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

14	3.22	3.22	Structure	Pump Station	Land Side	Pump station structure; pumps and pipes ahead. Entry Last Updated : 1/27/2015	LEVEELOG
99	3.23	3.23	UCIP	Pipe	Crossing	DS_ID:17885 EP_NO: 17070 Crossing Status: Found FIELD_STRUCT_DESC: [Southport Business Park Storm Water Pump Station] 1 of 5: 30-inch steel drainage pipe through the levee, 2 feet below the levee crown. Concrete headwall and flap gate on the waterside (WS) end. Concrete headwall and pump structure on landside (LS) end. (30-inch pipe authorized under Permit No. 17070, 2000 - Reclamation District No. 900). Entry Last Updated : 4/17/2021	UCIPAPR2021 17070
100	3.23	3.23	UCIP	Pipe	Crossing	DS_ID:17876 EP_NO: 17070 Crossing Status: Found FIELD_STRUCT_DESC: [Southport Business Park Storm Water Pump Station] 2 of 5: 30-inch steel drainage pipe through the levee, 2 feet below the levee crown. Concrete headwall and flap gate on the waterside (WS) end. Concrete headwall and pump structure on landside (LS) end. (30-inch pipe authorized under Permit No. 17070, 2000 - Reclamation District No. 900). Entry Last Updated : 4/17/2021	UCIPAPR2021 17070
101	3.23	3.23	UCIP	Pipe	Crossing	DS_ID:17888 EP_NO: 17070 Crossing Status: Found FIELD_STRUCT_DESC: [Southport Business Park Storm Water Pump Station] 3 of 5: 12-inch steel drainage pipe through the levee, 2 feet below the levee crown. Concrete headwall and flap gate on the waterside (WS) end. Concrete headwall and pump structure on landside (LS) end. (12-inch pipe authorized under Permit No. 17070, 2000 - Reclamation District No. 900). Entry Last Updated : 4/17/2021	UCIPAPR2021 17070
102	3.23	3.23	UCIP	Pipe	Crossing	DS_ID:17887 EP_NO: 17070 Crossing Status: Found FIELD_STRUCT_DESC: [Southport Business Park Storm Water Pump Station] 4 of 5: 30-inch steel drainage pipe through the levee, 2 feet below the levee crown. Concrete headwall and flap gate on the waterside (WS) end. Concrete headwall and pump structure on landside (LS) end. (30-inch pipe authorized under Permit No. 17070, 2000 - Reclamation District No. 900). Entry Last Updated : 4/17/2021	UCIPAPR2021 17070

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0900 West Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Left	5.26	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

103	3.24	3.24	UCIP	Pipe	Crossing	DS_ID:17886 EP_NO: 17070 Crossing Status: Found FIELD_STRUCT_DESC: [Southport Business Park Storm Water Pump Station] 5 of 5: 30-inch steel drainage pipe through the levee, 2 feet below the levee crown. Concrete headwall and flap gate on the waterside (WS) end. Concrete headwall and pump structure on landside (LS) end. (30-inch pipe authorized under Permit No. 17070, 2000 - Reclamation District No. 900). Entry Last Updated : 4/17/2021	UCIPAPR2021 17070
-----	------	------	------	------	----------	--	----------------------

18	3.25	3.25	Structure	Sign	Land Side	Warning post and sign on LS shoulder of levee crest. Entry Last Updated : 1/27/2015	LEVEELOG
----	------	------	-----------	------	-----------	--	----------

24	3.25	4.91	Ditches	Unlined	Land Side	Larger ditch with tule growth on LS. Two approx 4-ft concrete pipes discharge into ditch. Entry Last Updated : 1/29/2015	LEVEELOG
----	------	------	---------	---------	-----------	---	----------

86	3.26	3.26	Aerial	High Voltage	Crossing	Overhead power line crossing. Pole on landward slope. Entry Last Updated : 1/8/2015	GEILEVEELOG
----	------	------	--------	--------------	----------	--	-------------

26	3.26	3.26	Gate	Metal	Crown	Metal gate on crest and metal fence on LS and WS slopes. Entry Last Updated : 1/27/2015	LEVEELOG
----	------	------	------	-------	-------	--	----------

104	3.26	3.26	UCIP	Pipe	Crossing	DS_ID:17856 EP_NO: 2721A Crossing Status: Found FIELD_STRUCT_DESC: [Drainage Pump Station] 36-inch corrugated metal irrigation pipe through the levee, 3.0 feet below the levee crown. Pump house and siphon breaker are located on the waterside (WS), with a concrete outlet at WS end. Concrete headwall with intake pipe located on landside (LS) end. (36-inch pipe authorized under Permit No. 2721 and 2721A - Reclamation District No. 900 [RD0900]). [Additional Reference(s): DWR Levee Log, 2003 (HLM 3.28)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2721A
-----	------	------	------	------	----------	---	----------------------

28	3.26	3.66	Fence	Wood	Land Side	Entry Last Updated : 1/27/2015	LEVEELOG
----	------	------	-------	------	-----------	--------------------------------	----------

27	3.26	3.67	Aerial	High Voltage	Land Side	Entry Last Updated : 1/27/2015	LEVEELOG
----	------	------	--------	--------------	-----------	--------------------------------	----------

87	3.27	3.27	Ramp	Ramp	Land Side	Ramp on the landward slope cut into the slope of the levee. Entry Last Updated : 1/8/2015	GEILEVEELOG
----	------	------	------	------	-----------	--	-------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0900 West Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Left	5.26	Luz Dial
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
88	3.28	3.28	Ramp	Ramp	Water Side	Ramp on the waterward slope. Entry Last Updated : 1/8/2015	GEILEVEELOG		
29	3.28	3.28	Structure	Sign	Water Side	No Trespassing post and sign on WS slope. Entry Last Updated : 1/27/2015	LEVEELOG		
31	3.43	3.43	Structure	Pole	Land Side	T-bar on LS shoulder of levee crest. Entry Last Updated : 1/27/2015	LEVEELOG		
32	3.46	3.46	Mark	Marker	Water Side	"3.7 W" marker on WS shoulder of levee crest. Entry Last Updated : 1/27/2015	LEVEELOG		
35	3.58	3.58	Mark	Marker	Water Side	"3.8 W" marker on WS shoulder of levee crest. Entry Last Updated : 1/27/2015	LEVEELOG		
36	3.61	3.61	Structure	Sign	Water Side	No Trespassing sign on WS slope. Entry Last Updated : 1/27/2015	LEVEELOG		
92	3.62	3.62	Ramp	Ramp	Crossing	Ramp crossing levee. Access to Marshall Road. Metal gate at end of LS ramp. Entry Last Updated : 1/27/2015	GEILEVEELOG		
37	3.65	3.65	Mark	Marker	Water Side	"3.9 W" marker on WS shoulder of levee crest. Entry Last Updated : 1/27/2015	LEVEELOG		
40	3.67	3.67	Structure	Sign	Land Side	No Trespassing post and sign on LS slope. Entry Last Updated : 1/27/2015	LEVEELOG		
42	3.67	3.67	Structure	Pipe Section	Land Side	2 approx 4-ft concrete pipes in ditch through end of crossing ramp to Marshall Rd. Entry Last Updated : 1/27/2015	LEVEELOG		
43	3.69	3.69	Ramp	Ramp	Land Side	LS ramp; access to Marshall Rd. Entry Last Updated : 1/27/2015	LEVEELOG		
49	3.70	3.70	Ramp	Ramp	Water Side	Entry Last Updated : 1/27/2015	LEVEELOG		
52	3.71	3.71	Structure	Sign	Water Side	T-bar and rusty sign on WS slope. Entry Last Updated : 1/27/2015	LEVEELOG		
53	3.74	3.74	Structure	Pole	Land Side	T-bar on LS slope. Entry Last Updated : 1/27/2015	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0900 West Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Left	5.26	Luz Dial
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
54	3.76	3.76	Mark	Marker	Water Side	"4.0 W" marker on WS shoulder of levee crest. Entry Last Updated : 1/27/2015	LEVEELOG		
55	3.77	3.91	Fence	Wood	Land Side	Entry Last Updated : 1/27/2015	LEVEELOG		
60	3.84	3.84	Mark	Marker	Water Side	"4.1 W" marker on WS shoulder of levee crest. Entry Last Updated : 1/27/2015	LEVEELOG		
61	3.92	3.92	Structure	Pipe Section	Land Side	Approx 3-ft concrete pipe discharging into ditch at LS toe. Entry Last Updated : 1/27/2015	LEVEELOG		
63	3.92	4.12	Fence	Wrought Iron	Land Side	Entry Last Updated : 1/27/2015	LEVEELOG		
64	3.95	3.95	Mark	Marker	Water Side	"4.2 W" marker on WS shoulder of levee crest. Entry Last Updated : 1/27/2015	LEVEELOG		
66	3.98	3.98	Structure	Pole	Land Side	T-bar on LS slope. Entry Last Updated : 1/27/2015	LEVEELOG		
217	4.08	4.45	Structure	Stability Berm	Water Side	Berm on WS. Entry Last Updated : 1/29/2015	LEVEELOG		
68	4.09	4.09	Mark	Marker	Water Side	"4.3 W" marker on WS shoulder of levee crest. Entry Last Updated : 1/27/2015	LEVEELOG		
142	4.13	4.13	Structure	Pole	Water Side	T-bar on WS. Entry Last Updated : 1/27/2015	LEVEELOG		
143	4.13	4.45	Ditches	Unlined	Land Side	Start of second LS ditch further from levee; approx 4-ft concrete pipe discharges into ditch. Entry Last Updated : 1/27/2015	LEVEELOG		
144	4.19	4.19	Mark	Marker	Water Side	"4.4 W" marker on WS shoulder of levee crest. Entry Last Updated : 1/27/2015	LEVEELOG		
94	4.23	4.23	Mark	Marker	Land Side	Bollard + monument on LS hinge; NA; Monitor. Entry Last Updated : 1/8/2015	USACEPI		
194	4.39	4.39	Structure	Sign	Water Side	No Trespassing post and sign at WS toe. Entry Last Updated : 1/27/2015	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0900 West Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Left	5.26	Luz Dial
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
196	4.40	4.40	Mark	Marker	Water Side	"4.6 W" marker on WS shoulder of levee crest. Entry Last Updated : 1/27/2015	LEVEELOG		
197	4.46	4.46	Structure	Pipe Section	Land Side	2 approx 1.5-ft cmp from second ditch discharge into ditch closer to levee. Also, 2 approx 4-ft concrete pipes in closer ditch through abandoned road. Entry Last Updated : 1/27/2015	LEVEELOG		
209	4.47	4.47	Structure	Sign	Land Side	No Trespassing post and sign by abandoned metal fence. Entry Last Updated : 1/27/2015	LEVEELOG		
208	4.47	4.47	Gate	Metal	Land Side	Abandoned metal gate and small metal fence segment crossing abandoned road. Entry Last Updated : 1/27/2015	LEVEELOG		
210	4.50	4.50	Structure	Pole	Land Side	T-bar on LS slope. Entry Last Updated : 1/27/2015	LEVEELOG		
96	4.53	4.53	Ramp	Ramp	Land Side	Ramp on LS slope cut into prism; NA; Monitor. Entry Last Updated : 1/8/2015	USACEPI		
211	4.55	4.55	Structure	Sign	Water Side	No Trespassing post and sign at WS toe. Entry Last Updated : 1/27/2015	LEVEELOG		
212	4.68	4.68	Structure	Pole	Land Side	T-bar on LS slope. Entry Last Updated : 1/27/2015	LEVEELOG		
213	4.69	4.69	Structure	Sign	Water Side	No Trespassing post and sign at WS toe. Entry Last Updated : 1/27/2015	LEVEELOG		
214	4.73	4.73	Mark	Marker	Water Side	"4.9 W" marker on WS shoulder of levee crest. Entry Last Updated : 1/27/2015	LEVEELOG		
215	4.73	4.73	Structure	Sign	Water Side	No Trespassing post and sign at WS toe. Entry Last Updated : 1/27/2015	LEVEELOG		
216	4.85	4.85	Gate	Metal	Crown	Metal gate with No Trespassing sign and metal post and cable fence on LS slope. Old crane and concrete pipe debris on WS. Entry Last Updated : 1/27/2015	LEVEELOG		
218	4.88	4.88	Ramp	Ramp	Crossing	Entry Last Updated : 1/28/2015	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0900 West Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Left	5.26	Luz Dial
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
219	4.90	4.90	Structure	Sign	Water Side	No Trespassing sign at WS toe. Entry Last Updated : 1/29/2015	LEVEELOG		
220	4.90	4.90	Miscellaneous	Turnout	Crown	Entry Last Updated : 1/28/2015	LEVEELOG		
221	4.90	4.90	Ramp	Ramp	Water Side	Entry Last Updated : 1/28/2015	LEVEELOG		
222	4.91	5.00	Fence	Chain Link	Land Side	Chain link fence along 3-building compound. Entry Last Updated : 1/28/2015	LEVEELOG		
223	4.91	4.97	Structure	Building	Land Side	Compound of 3 buildings. Entry Last Updated : 1/29/2015	LEVEELOG		
105	4.95	4.95	UCIP	Pipe	Crossing	DS_ID:17855 EP_NO: 12780 Crossing Status: Found FIELD_STRUCT_DESC: [RD 900 Pumping Station] 1 of 3: 42-inch steel pipe through the levee, 5.5 feet below the levee crown. Pump station located on the landside (LS) end, siphon breaker located on the waterside (WS) slope, and concrete headwall and flap gate on WS end. (42-inch-diameter pipe authorized under Permit No. 12780, 1979 - Reclamation District No. 900 [RD0900]. New reinforced concrete discharge structure designed to eliminate erosion, a Harris anti-siphon valve at the top of the levee, and a flap gate at the end of the discharge pipe authorized under Permit No. 18116, 2006 - Reclamation District No. 900 [RD0900]). [Additional Reference(s): DWR Levee Log, 2003 (HLM 4.97)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12780		
106	4.95	4.95	UCIP	Pipe	Crossing	DS_ID:17878 EP_NO: 12780 Crossing Status: Found FIELD_STRUCT_DESC: [RD 900 Pumping Station] 2 of 3: 30-inch steel pipe through the levee, 6 feet below the levee crown. Pump station located on the landside (LS) end, siphon breaker located on the waterside (WS) slope, and concrete headwall and flap gate on WS end. (30-inch-diameter pipe authorized under Permit No. 12780, 1979 - Reclamation District No. 900 [RD0900]. New reinforced concrete discharge structure designed to eliminate erosion, a Harris anti-siphon valve at the top of the levee, and a flap gate at the end of the discharge pipe authorized under Permit No. 18116, 2006 - Reclamation District No. 900 [RD0900]). [Additional Reference(s): DWR Levee Log, 2003 (HLM 4.97)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12780		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0900 West Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Left	5.26	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

107	4.96	4.96	UCIP	Pipe	Crossing	DS_ID:17879 EP_NO: 12780 Crossing Status: Found FIELD_STRUCT_DESC: [RD 900 Pumping Station] 3 of 3: 30-inch steel pipe through the levee, 6 feet below the levee crown. Pump station located on the landside (LS) end, siphon breaker located on the waterside (WS) slope, and concrete headwall and flap gate on WS end. (30-inch-diameter pipe authorized under Permit No. 12780, 1979 - Reclamation District No. 900 [RD0900]. New reinforced concrete discharge structure designed to eliminate erosion, a Harris anti-siphon valve at the top of the levee, and a flap gate at the end of the discharge pipe authorized under Permit No. 18116, 2006 - Reclamation District No. 900 [RD0900]). [Additional Reference(s): DWR Levee Log, 2003 (HLM 4.97)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12780
-----	------	------	------	------	----------	---	----------------------

5	4.96	4.96	UCIP	Pipe		DS_ID:25606 EP_NO: 4257 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* [West Sacramento Main Drain Pump Station] 1 of 2: 48-inch steel drainage pipe through the levee, 5 feet below the crown. Pump house is located on the landside (LS) and siphon breaker is located on the waterside (WS) slope. (48-inch-diameter pipe authorized under Permit No. 4257, 4257-A, 1963 - Reclamation District No. 900 [RD0900]. Pipe removed and replaced with 54-inch pipe under Permit No. 18116 (see DSID 17880). [Additional Reference(s): DWR Levee Log, 2003 (HLM 4.97). USACE Sacramento O&M Manual, Unit 116, August 1955, Revised 29 December 2016, (Station 140+00)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 4257
---	------	------	------	------	--	--	---------------------

19	4.96	4.96	UCIP	Pipe		DS_ID:25604 EP_NO: 4257 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* [West Sacramento Main Drain Pump Station] 1 of 2: 48-inch steel drainage pipe through the levee at an unknown depth below the crown. Pumphouse on the landside (LS) end. (48-inch pipe authorized under O&M Manual, 1955. Pipe was removed and replaced with 48-inch pipe under Permit No. 4257, 1963 (see DSID 25606). [Additional Reference(s): DWR Levee Log, 2003 (HLM 4.97). USACE Sacramento O&M Manual, Unit 116, August 1955, Revised 29 December 2016, (Station 140+00)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 4257
----	------	------	------	------	--	---	---------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0900 West Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Left	5.26	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

108	4.96	4.96	UCIP	Pipe	Crossing	DS_ID:17880 EP_NO: 18116 Crossing Status: Found FIELD_STRUCT_DESC: [West Sacramento Main Drain Pump Station] 1 of 4: 54-inch steel drainage pipe through the levee, 5 feet below the crown. Pump house is located on the landside (LS), siphon breaker is located on the waterside (WS) slope, and concrete headwall with flap gate at WS end. (54-inch pipe authorized under Permit No. 18116, 2007 - Reclamation District No. 900 [RD0900]. This crossing (group of 4) replaces dual 48-inch (listed as 60-inch) pipe (see DSID 25606, 25607)). [Additional Reference(s): DWR Levee Log, 2003 (HLM 4.97). USACE Sacramento O&M Manual, Unit 116, August 1955, Revised 29 December 2016, (Station 140+00)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 18116
-----	------	------	------	------	----------	---	----------------------

20	4.96	4.96	UCIP	Pipe		DS_ID:25605 EP_NO: 4257 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* [West Sacramento Main Drain Pump Station] 2 of 2: 48-inch steel drainage pipe through the levee at an unknown depth below the crown. Pumphouse on the landside (LS) end. (48-inch pipe authorized under O&M Manual, 1955. Pipe was removed and replaced with 48-inch pipe under Permit No. 4257, 1963 (see DSID 25607). [Additional Reference(s): DWR Levee Log, 2003 [HLM 4.97]. USACE Sacramento O&M Manual, Unit 116, August 1955, Revised 29 December 2016, (Station 140+00)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 4257
----	------	------	------	------	--	---	---------------------

48	4.96	4.96	UCIP	Pipe		DS_ID:25607 EP_NO: 4257 Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* [West Sacramento Main Drain Pump Station] 2 of 2: 48-inch steel drainage pipe through the levee, 5 feet below the crown. Pump house is located on the landside (LS) and siphon breaker is located on the waterside (WS) slope. (48-inch-diameter pipe authorized under Permit No. 4257, 4257-A, 1963 - Reclamation District No. 900 [RD0900]. Pipe removed and replaced with 54-inch pipe under Permit No. 18116 (see DSID 17881). [Additional Reference(s): DWR Levee Log, 2003 (HLM 4.97). USACE Sacramento O&M Manual, Unit 116, August 1955, Revised 29 December 2016, (Station 140+00)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 4257
----	------	------	------	------	--	--	---------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0900 West Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Left	5.26	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

109	4.96	4.96	UCIP	Pipe	Crossing	DS_ID:17881 EP_NO: 18116 Crossing Status: Found FIELD_STRUCT_DESC: [West Sacramento Main Drain Pump Station] 2 of 4: 54-inch steel drainage pipe through the levee, 5 feet below the crown. Pump house is located on the landside (LS), siphon breaker is located on the waterside (WS) slope, and concrete headwall with flap gate at WS end. (54-inch pipe authorized under Permit No. 18116, 2007 - Reclamation District No. 900 [RD0900]. This crossing (group of 4) replaces dual 48-inch (listed as 60-inch) pipe (see DSID 25606, 25607)). [Additional Reference(s): DWR Levee Log, 2003 (HLM 4.97). USACE Sacramento O&M Manual, Unit 116, August 1955, Revised 29 December 2016, (Station 140+00)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 18116
-----	------	------	------	------	----------	---	----------------------

225	4.97	4.97	Structure	Pump Station	Land Side	Pump station is third of three buildings. Entry Last Updated : 1/28/2015	LEVEELOG
-----	------	------	-----------	--------------	-----------	---	----------

111	4.97	4.97	UCIP	Pipe	Crossing	DS_ID:17882 EP_NO: 18116 Crossing Status: Found FIELD_STRUCT_DESC: [West Sacramento Main Drain Pump Station] 3 of 4: 54-inch steel drainage pipe through the levee, 5 feet below the crown. Pump house is located on the landside (LS), siphon breaker is located on the waterside (WS) slope, and concrete headwall with flap gate at WS end. (54-inch pipe authorized under Permit No. 18116, 2007 - Reclamation District No. 900 [RD0900]. This crossing (group of 4) replaces dual 48-inch (listed as 60-inch) pipe (see DSID 25606, 25607)). [Additional Reference(s): DWR Levee Log, 2003 (HLM 4.97). USACE Sacramento O&M Manual, Unit 116, August 1955, Revised 29 December 2016, (Station 140+00)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 18116
-----	------	------	------	------	----------	---	----------------------

112	4.97	4.97	UCIP	Pipe	Crossing	DS_ID:17883 EP_NO: 18116 Crossing Status: Found FIELD_STRUCT_DESC: [West Sacramento Main Drain Pump Station] 4 of 4: 54-inch steel drainage pipe through the levee, 5 feet below the crown. Pump house is located on the landside (LS), siphon breaker is located on the waterside (WS) slope, and concrete headwall with flap gate at WS end. (54-inch pipe authorized under Permit No. 18116, 2007 - Reclamation District No. 900 [RD0900]. This crossing (group of 4) replaces dual 48-inch (listed as 60-inch) pipe (see DSID 25606, 25607)). [Additional Reference(s): DWR Levee Log, 2003 (HLM 4.97). USACE Sacramento O&M Manual, Unit 116, August 1955, Revised 29 December 2016, (Station 140+00)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 18116
-----	------	------	------	------	----------	---	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 0900 West Sacramento

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Left	5.26	Luz Dial
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
227	4.98	4.98	Structure	Sign	Crown	Warning post and sign on WS shoulder of levee crest. Entry Last Updated : 1/28/2015	LEVEELOG		
113	4.98	4.98	Ramp	Ramp	Water Side	Ramp on the waterward slope. Entry Last Updated : 1/8/2015	GEILEVEELOG		
229	5.00	5.47	Ditches	Unlined	Land Side	District maintained drainage channel necessary for operation of the system located at the landward toe. Entry Last Updated : 1/29/2015	LEVEELOG		
228	5.00	5.69	Aerial	High Voltage	Land Side	Entry Last Updated : 1/29/2015	LEVEELOG 3100		
230	5.01	5.01	Structure	Control Box	Land Side	Power box and abandoned pump and iron pipe in LS ditch. Entry Last Updated : 1/28/2015	LEVEELOG		
231	5.01	5.01	Ramp	Ramp	Land Side	Paved ramp to pump station. Entry Last Updated : 1/28/2015	LEVEELOG		
232	5.12	5.12	Miscellaneous	Turnout	Water Side	Turnout on WS berm with pipe and rock debris and nearby dirt embankments. Entry Last Updated : 1/29/2015	LEVEELOG		
234	5.30	5.30	Structure	Pole	Water Side	Two pvc poles on WS. Entry Last Updated : 1/29/2015	LEVEELOG		
233	5.30	5.30	Structure	Pole	Crown	Pvc pole at center of levee crest. Entry Last Updated : 1/28/2015	LEVEELOG		
129	5.38	5.47	Structure	Building	Water Side	House on WS berm with wrought iron fence around house. Entry Last Updated : 1/28/2015	USACEPI		
235	5.67	5.67	Structure	Pole	Crown	Pvc pole at center of levee crest. Entry Last Updated : 1/28/2015	LEVEELOG		
236	5.69	5.69	At Grade	Road / Highway	Water Side	Dirt road on WS berm. Entry Last Updated : 1/28/2015	LEVEELOG		
238	5.70	5.70	Fence	Wrought Iron	Land Side	Entry Last Updated : 1/28/2015	LEVEELOG		
240	5.70	5.70	Mark	Survey	Land Side	Survey marker on LS crest just beyond wrought iron gate. Entry Last Updated : 1/28/2015	LEVEELOG		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 0900 West Sacramento

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Left	5.26	Luz Dial

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

237	5.71	5.71	Gate	Metal	Crown	Electric rolling wrought iron gate across levee crest. Access from Jefferson Boulevard. Entry Last Updated : 1/29/2015	LEVEELOG
-----	------	------	------	-------	-------	--	----------

141	5.71	5.71	Mark	Boundary	Crossing	Downstream boundary of R.D. 900 at upstream boundary of R.D. 999 (at Jefferson Blvd). Entry Last Updated : 1/28/2015	GEILEVEELOG
-----	------	------	------	----------	----------	---	-------------

114	5.72	5.72	UCIP	Pipe	Crossing	DS_ID:17854 EP_NO: 4914-A Crossing Status: Indicator Found FIELD_STRUCT_DESC: 8-inch steel oil product line through the levee, 3.5 feet below the levee crown. Pipe marker on the waterside (WS) shoulder and on the landside (LS) slope. (8-inch pipe authorized under Permit No. 4914-A, 4914-B, 1965 - Standard Oil Company of California). [Additional Reference(s): DWR Levee Log, 2003 (HLM 5.72)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 4914-A 4914-B 4914-C
-----	------	------	------	------	----------	--	---