

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 2035 Conaway

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Cache Creek Settling Basin	Right	2.01	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

2	0.00	0.00	At Grade	Levee	Crown	Crown roadway and waterward slope reshaped by USACE, 1960. Entry Last Updated : 10/5/2016	GEILEVEELOG
---	------	------	----------	-------	-------	--	-------------

4	0.00	0.00	Mark	Boundary	Crown	South Levee of Cache Creek Settling Basin at County Road 103 crossing. Slab levee section placed against waterward side of Sacramento-Northern Railway embankment. Crown width 12 feet, plus 18 feet of railway roadbed. Gravel crown roadway. Entry Last Updated : 10/6/2016	GEILEVEELOG
---	------	------	------	----------	-------	--	-------------

8	0.00	0.00	UCIP	Pipe	Water Side	DS_ID:17819 EP_NO: 4363 Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 36-inch corrugated metal drainage pipe through the levee, 7.8 feet below the crown. 30-inch welded steel pipe sleeved through the 36-inch corrugated metal pipe (CMP) with annular space grouted. Flap gate in 72-inch corrugated metal pipe (CMP) riser at the waterside (WS) toe with abandoned pump platform on the south side of East Main Street. (30-inch drainage pipe sleeved through 36-inch conductor pipe through the railway embankment authorized under Permit No. 4363, 1963 - City of Woodland, City Engineer). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 4363
---	------	------	------	------	------------	---	---------------------

27	0.00	2.00	At Grade	Railroad	Land Side	Railroad runs along landside of levee slope. Sacramento-Northern railroad track along landward side. Entry Last Updated : 10/6/2016	LEVEELOG
----	------	------	----------	----------	-----------	--	----------

5	0.00	0.00	Gate	Metal	Crown	Pipe gate. Entry Last Updated : 10/5/2016	GEILEVEELOG 10126
---	------	------	------	-------	-------	--	----------------------

3	0.00	0.00	Aerial	High Voltage	Crown	Overhead power line crosses levee. Entry Last Updated : 10/6/2016	GEILEVEELOG 7952
---	------	------	--------	--------------	-------	--	---------------------

11	0.00	0.00	Structure	Sign	Crown	Metal sign on metal post indicating No Trespassing. Entry Last Updated : 10/6/2016	LEVEELOG
----	------	------	-----------	------	-------	---	----------

9	0.01	0.01	UCIP	Non-Round	Water Side	DS_ID:22954 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 72-inch by 72-inch reinforced concrete irrigation channel, 7 feet below the crown. Slide gate in a 9-foot by 9-foot concrete box on the waterside (WS). Entry Last Updated : 4/17/2021	UCIPAPR2021
---	------	------	------	-----------	------------	---	-------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 2035 Conaway

Waterway							Bank	Unit Miles	Inspector
Unit No. 01 Cache Creek Settling Basin							Right	2.01	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
13	0.01	2.00	Ditches	Unlined	Water Side	Drainage ditch at toe of waterward slope. Entry Last Updated : 10/5/2016	GEILEVEELOG 1662 7138		
10	0.01	0.01	UCIP	Pipe	Crossing	DS_ID:17813 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 30-inch corrugated metal irrigation pipe through the levee, 8.2 feet below the crown. Concrete U-shaped headwall on the waterside (WS) end. 6-foot by 7-foot concrete box on the landside (LS). Combination slide/flap gate in a 48-inch riser on the WS. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 126, November 1961, (HLM 0.01), listed as a 42-inch pipe, 5.5 feet below the crown]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
28	0.01	0.01	Structure	Sign	Land Side	Metal post with wood sign for railroad. Description: "Birch" Entry Last Updated : 10/6/2016	LEVEELOG		
29	0.01	0.01	Barrier	Concrete	Water Side	Large concrete blocks on water side of levee slope. Entry Last Updated : 10/6/2016	LEVEELOG		
15	0.02	0.02	UCIP	Pipe	Crossing	DS_ID:17814 EP_NO: 10127 Crossing Status: Found FIELD_STRUCT_DESC: 42-inch concrete encased corrugated metal drainage pipe through the levee, 10 feet below the crown. Flap gate on the waterside (WS) end. Grouted spillway on the WS. Pipe exposed on the landside (LS). (36-inch pipe [HLM 0.02] authorized under Automatic Board Order (ABO) issued as Permit No. 10127, 1974 - City of Woodland, Department of Public Works). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 126, November 1961, (HLM 0.01), listed as 5.5 feet below the crown]. Entry Last Updated : 4/17/2021	UCIPAPR2021 10127		
16	0.03	0.03	UCIP	Pipe	Crossing	DS_ID:22955 EP_NO: 12983 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 6-inch Steel natural gas pipe through the levee 2-feet below the crown. Gas line markers on both sides. (4-inch and 6-inch natural gas pipelines authorized under Permit No. 12983, 1980 - Shell Oil Company). Entry Last Updated : 4/17/2021	UCIPAPR2021 12983		
17	0.21	0.21	Structure	Sign	Land Side	Small metal sign on metal post on landward slope of levee between slope and railroad tracks. Entry Last Updated : 10/6/2016	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 2035 Conaway

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Cache Creek Settling Basin	Right	2.01	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

30	0.69	0.69	Structure	Sign	Land Side	Wood sign on wood post for railroad. Description: "13 MP" Entry Last Updated : 10/6/2016	LEVEELOG
----	------	------	-----------	------	-----------	---	----------

19	1.27	1.27	UCIP	Pipe	Water Side	DS_ID:17816 EP_NO: 12597 Crossing Status: Found FIELD_STRUCT_DESC: *ABANDONED* 18-inch steel conductor pipe for floating silt dredge through the levee, 3.4 feet below the crown. 10-inch steel pipe sleeved through the 18-inch steel conductor pipe with annular space grouted. Siphon breaker on the waterside (WS) shoulder in steel riser. (18-inch conductor pipe installed under the railroad fill by boring and 10-inch pipe sleeved through conductor pipe authorized under Permit No. 12597, 1978 - Reclamation District No. 2035). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12597
----	------	------	------	------	------------	--	----------------------

31	1.73	1.73	Structure	Sign	Land Side	Wood sign on wood post for railroad. Description: "12 MP" Entry Last Updated : 10/6/2016	LEVEELOG
----	------	------	-----------	------	-----------	---	----------

32	1.76	1.76	Structure	Tower	Land Side	Communications tower with small concrete building on concrete pad. Chain link fence surrounds the compound. Entry Last Updated : 10/6/2016	LEVEELOG
----	------	------	-----------	-------	-----------	---	----------

33	1.77	1.77	Structure	Sign	Land Side	Wood sign on wood post for railroad. Description: "Conaway" Entry Last Updated : 10/6/2016	LEVEELOG
----	------	------	-----------	------	-----------	---	----------

34	1.77	1.96	At Grade	Railroad	Land Side	Railroad at Conaway switch station. 2nd track extends out towards East Main Street by 10 feet. Entry Last Updated : 10/6/2016	LEVEELOG
----	------	------	----------	----------	-----------	--	----------

1	1.87	1.87	UCIP	Pipe		DS_ID:17867 EP_NO: 13201 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 8-inch casing of an unknown material through the levee, 25 feet below the crown. 3-inch gas line sleeved through the casing with annular space filled with bentonite. Possible vent for pipe on the landside (LS) next to Old River Road. (3-inch gas pipeline within an 8-inch casing authorized under Permit No. 13201, 1981 - Pacific Gas and Electric Company [PG&E]). Entry Last Updated : 4/17/2021	UCIPAPR2021 13201
---	------	------	------	------	--	--	----------------------

22	1.90	1.90	Aerial	High Voltage	Crossing	High voltage power line crosses levee. Entry Last Updated : 10/5/2016	GEILEVEELOG 10125
----	------	------	--------	--------------	----------	--	----------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 2035 Conaway

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Cache Creek Settling Basin	Right	2.01	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

23	1.94	1.94	UCIP	Pipe	Crossing	DS_ID:17817 EP_NO: 2544 Crossing Status: Found FIELD_STRUCT_DESC: 16-inch steel sewage discharge pipe through the levee, 5 feet below the crown. Pump on piling structure in drainage ditch on the landside (LS). 36-inch concrete standpipe on the waterside (WS) shoulder. (16-inch sewage discharge pipe authorized under Permit No. 2544, 1957 - City of Woodland). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 2544
26	2.00	2.00	Mark	Boundary	Crown	End unit 1. Gravel access road to levee crosses railroad from East Main Stree. Entry Last Updated : 10/6/2016	LEVEELOG
25	2.00	2.00	Gate	Metal	Crown	Pipe gate. Entry Last Updated : 10/5/2016	GEILEVEELOG 10126

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 2035 Conaway

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Right	7.63	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits
1	0.00	0.00	Mark	Marker	Crown	West Levee of Yolo Bypass (R.D. 2035) begins at the intersection of Unit No. 3 of DWR maintained ST11 of the West Levee Yolo Bypass and R.D. 2035 Unit No. 1 Cache Creek Settling Basin. Levee mileage runs south. Entry Last Updated : 1/21/2020	LEVEELOG
62	0.00	0.00	Ramp	Ramp	Water Side	Waterside fill access ramp. Entry Last Updated : 1/21/2020	LEVEELOG
138	0.00	0.00	Ramp	Ramp	Land Side	Landside fill access ramp. Entry Last Updated : 1/21/2020	USACEINSPECT
152	0.00	0.00	At Grade	Railroad	Crossing	Railroad tracks crossing the levee crown. The crown elevation is locally lower at this location. Entry Last Updated : 1/21/2020	USACEINSPECT
19	0.00	0.00	Structure	Sign	Crown	Stop signs on both railroad crossing. Entry Last Updated : 1/21/2020	LEVEELOG
20	0.00	0.00	Structure	Sign	Crown	Stop signs on both railroad crossing. Entry Last Updated : 1/21/2020	LEVEELOG
2	0.01	0.03	Fence	Metal	Water Side	Metal fence on waterside slope. Entry Last Updated : 10/6/2016	LEVEELOG
3	0.01	0.01	UCIP	Pipe	Crossing	DS_ID:17866 EP_NO: 17132 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 12-inch steel fiber optics conduit across and bored under the Yolo Bypass and its west levee, 43 feet below the crown. Flags on the waterside (WS), and communications marker off the WS toe. (12-inch HDPE conduit authorized under Permit No. 17132, 1999 - Level 3 Communications; revised permit for 12-inch HDPE authorized under Permit No. 17132-R, 1999 - Level 3 Communications). Entry Last Updated : 4/17/2021	UCIPAPR2021 17132
134	0.01	0.01	Gate	Metal	Crown	Pipe gate at the levee crown and landside toe with short pipe fence down the landside and waterside slopes (Permit 10130). Entry Last Updated : 1/21/2020	USACEINSPECT 10130
118	0.02	0.38	Aerial	High Voltage	Land Side	Power lines on top of the pole line running parallel to the levee on the landside. Entry Last Updated : 1/23/2020	LEVEELOG

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 2035 Conaway

Waterway						Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass						Right	7.63	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

146	0.02	0.02	Structure	Pole - Utility	Water Side	Utility pole with guy wires on the waterside slope. Entry Last Updated : 1/21/2020	USACEINSPECT
-----	------	------	-----------	----------------	------------	---	--------------

5	0.03	0.03	UCIP	Conduit	Crossing	DS_ID:17865 EP_NO: 16962 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2-inch high-density polyethylene (HDPE) fiber optics conduit through the levee, 43 feet below the crown. Communications markers along the roadway. (place three 2-inch and three 1.5-inch HDPE conduits containing fiber optic cables across and under (bore) the Yolo Bypass and its east and west levees, work authorized under Permit No. 16962, 2000 - Worldwide Fiber). Entry Last Updated : 4/17/2021	UCIPAPR2021 16962
---	------	------	------	---------	----------	--	----------------------

7	0.03	0.03	Aerial	High Voltage	Crossing	Power lines cross over levee. Entry Last Updated : 10/6/2016	LEVEELOG
---	------	------	--------	--------------	----------	---	----------

6	0.03	0.03	UCIP	Pipe	Crossing	DS_ID:17821 EP_NO: 7559A Crossing Status: Found FIELD_STRUCT_DESC: 30-inch concrete encased steel sewer pipe through the levee, 2 feet below the crown. Siphon breaker in fenced in area on the landside (LS). Three pumps and three slide gates on the LS. (30-inch sewage effluent pipeline authorized under Permit No. 7559, 1971 - City of Woodland; revised plans of 30-inch sewage effluent line by changing location of pipe [20-feet upstream from highway centerline] authorized under Permit No. 7559-A, 1971 - City of Woodland). [Additional Reference(s): DWR Levee Log, 1990, 30-inch pipe 7.8 feet below crown sleeved through 36-inch corrugated metal pipe and annular spaced sealed]. Entry Last Updated : 4/17/2021	UCIPAPR2021 7559 7559A
---	------	------	------	------	----------	--	------------------------------

71	0.03	0.03	Structure	Pole - Utility	Water Side	Utility pole with guy wires on the waterside toe. Entry Last Updated : 1/21/2020	LEVEELOG
----	------	------	-----------	----------------	------------	---	----------

151	0.03	0.03	At Grade	Road / Highway	Crossing	County Road 22 crossing the levee crown. The crown elevation is locally lower at this location. Entry Last Updated : 1/22/2020	USACEINSPECT
-----	------	------	----------	----------------	----------	---	--------------

8	0.05	0.05	Structure	Pole - Utility	Land Side	Power pole on the toe of landward slope. Entry Last Updated : 1/22/2020	GEILEVEELOG
---	------	------	-----------	----------------	-----------	--	-------------

106	0.05	0.05	Gate	Metal	Land Side	Gate on the landside toe road. Entry Last Updated : 1/22/2020	LEVEELOG 10130
-----	------	------	------	-------	-----------	--	-------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 2035 Conaway

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Right	7.63	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
107	0.05	0.06	Fence	Metal	Land Side	Fence on the landside slope. Entry Last Updated : 1/22/2020	LEVEELOG 10130		
9	0.06	0.06	Gate	Metal	Crown	Cross fence pipe gate. Entry Last Updated : 10/5/2016	GEILEVEELOG 10130		
105	0.06	0.06	Fence	Metal	Water Side	Metal fence runs down the waterside slope. Entry Last Updated : 1/22/2020	LEVEELOG 10130		
96	0.07	1.88	Ditches	Unlined	Land Side	Irrigation ditch runs along the landside toe road. Entry Last Updated : 1/23/2020	LEVEELOG		
10	0.07	0.07	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 10/5/2016	GEILEVEELOG		
92	0.09	0.09	Gate	Metal	Water Side	Metal access gate beyond water side toe of levee leads to access ramps. Entry Last Updated : 10/6/2016	LEVEELOG		
115	0.10	0.10	Structure	Pipe Section	Water Side	Pipe under access roadway across canal. Entry Last Updated : 1/23/2020	LEVEELOG		
93	0.13	0.13	Ramp	Ramp	Water Side	Gravel access ramp on water side of levee. Entry Last Updated : 10/6/2016	LEVEELOG		
4	0.15	0.15	Structure	Pole - Utility	Land Side	Power pole on toe of landward slope. Entry Last Updated : 1/22/2020	LEVEELOG		
94	0.20	0.20	Ramp	Ramp	Land Side	One of two landside fill access ramps spaced 400 ft apart. Gravel road moves from the crown to landside toe below I-5 bridge. Entry Last Updated : 1/23/2020	USACEINSPECT 10132		
84	0.24	0.24	Structure	Pole - Utility	Land Side	Power pole on toe of landward slope. Entry Last Updated : 1/22/2020	LEVEELOG		
95	0.24	0.27	Ditches	Lined	Land Side	This portion of the ditch on the landside toe is concrete lined. Entry Last Updated : 1/23/2020	USACEINSPECT		
12	0.24	0.25	Structure	Bridge	Crossing	I-5 crossing. Entry Last Updated : 10/5/2016	GEILEVEELOG 5819		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 2035 Conaway

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Right	7.63	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
135	0.26	0.27	Structure	Bridge	Crossing	I-5 crossing. Entry Last Updated : 1/23/2020	LEVEELOG		
102	0.28	0.28	Structure	Pole - Utility	Land Side	Power pole on toe of landward slope. Entry Last Updated : 1/22/2020	LEVEELOG		
13	0.31	0.31	Gate	Metal	Crown	Metal drive gate across levee crown. Entry Last Updated : 10/5/2016	GEILEVEELOG 10130		
109	0.32	0.32	Ramp	Ramp	Land Side	Two of two landside fill access ramps spaced 400 ft apart. Gravel road moves from the crown to landside toe below I-5 bridge. Entry Last Updated : 1/23/2020	LEVEELOG 10132		
14	0.34	0.34	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 10/5/2016	GEILEVEELOG 10132		
100	0.35	0.35	Ramp	Ramp	Water Side	Un-surfaced waterside fill access ramp. Entry Last Updated : 1/23/2020	USACEINSPECT		
103	0.37	0.37	Structure	Pole - Utility	Land Side	Power pole on toe of landward slope. Entry Last Updated : 1/22/2020	LEVEELOG		
17	0.38	0.38	UCIP	Pipe	Crossing	DS_ID:17822 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 44-inch corrugated metal drainage pipe through the levee, 22 feet below the crown. Pump on platform in drainage ditch at the landside (LS) toe. Slide gate and flap gates in a 5-foot by 9-foot concrete box. Flap gate on the waterside (WS) toe. 8-inch vent/standpipe at the WS toe. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 121, May 1959, (HLM 0.4) (4-foot by 4-foot concrete culvert listed)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
16	0.38	0.38	Structure	Pipe Section	Land Side	Pipe under farmer access road on the landside. Entry Last Updated : 1/23/2020	LEVEELOG		
18	0.41	0.41	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 10/5/2016	GEILEVEELOG 10132		
21	0.90	0.90	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 1/23/2020	GEILEVEELOG 10132		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 2035 Conaway

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Right	7.63	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

22	0.96	0.96	UCIP	Pipe	Crossing	DS_ID:17870 EP_NO: 14672 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 4-inch steel fiber optics conduit under the levee, 55 feet below the crown. Concrete vault off the landside (LS) toe. (4-inch authorized under Permit No. 14672, 1987 - American Telephone and Telegraph Communications Company of California, Inc. [AT&T]). Entry Last Updated : 4/17/2021	UCIPAPR2021 14672
----	------	------	------	------	----------	--	----------------------

23	0.96	0.96	UCIP	Conduit	Crossing	DS_ID:17824 EP_NO: 7668 Crossing Status: Indicator Found FIELD_STRUCT_DESC: Steel telephone conduit of an unknown size through the levee, at an unknown depth. (cable under both levees of Cache Creek 10-feet west of Yolo County Road 102 and through east levee Yolo Bypass, south of Interstate 5 authorized under Permit No. 7668, 1971 - Pacific Telephone and Telegraph Company [PT&T]; 4-inch by 6-inch marker posts authorized under Permit No. 7668A, 1971 - PT&T). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 7668
----	------	------	------	---------	----------	--	---------------------

15	0.98	0.98	Ramp	Ramp	Land Side	Ramp on land side of levee. Entry Last Updated : 10/6/2016	LEVEELOG 10132
----	------	------	------	------	-----------	---	-------------------

97	1.18	1.18	Structure	Sign	Land Side	PVC Sign on is shoulder. Marked 340+00. Entry Last Updated : 10/6/2016	LEVEELOG
----	------	------	-----------	------	-----------	---	----------

26	1.61	2.10	Revetment	Rock	Water Side	Concrete debris on the waterside bank used as riprap. Entry Last Updated : 1/23/2020	LEVEELOG
----	------	------	-----------	------	------------	---	----------

104	1.68	1.68	Ramp	Ramp	Land Side	Landside fill access ramp. Entry Last Updated : 1/23/2020	USACEINSPECT 10132
-----	------	------	------	------	-----------	--	-----------------------

41	1.71	1.71	UCIP	Pipe	Crossing	DS_ID:22956 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: *REMOVED* 4-inch steel pipe of an unknown purpose through the levee, 3 inches below the crown. 2-inch polyvinyl chloride (PVC) pipe sleeved through the 4-inch steel pipe. No other appurtenances found. Markers along alignment indicate that the pipe may be a gas line. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	--	-------------

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 2035 Conaway

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Right	7.63	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

42	1.71	1.71	UCIP	Pipe	Crossing	DS_ID:17825 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 48-inch corrugated metal irrigation pipe through the levee, 16 feet below the crown. Slide gate in a concrete well on the waterside (WS) slope. Concrete headwall and intake off the landside (LS) toe. Bank revetted with concrete rubble. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 121, May 1959, (HLM 1.8)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	---	-------------

24	1.71	1.71	Structure	Pipe Section	Land Side	Pipe section under access road connecting irrigation ditches. Entry Last Updated : 1/27/2020	LEVEELOG
----	------	------	-----------	--------------	-----------	---	----------

38	1.73	1.73	Ramp	Ramp	Land Side	Landside fill access ramp. Entry Last Updated : 1/27/2020	GEILEVEELOG 10132 4926
----	------	------	------	------	-----------	--	------------------------------

110	1.89	2.10	Fence	Chain Link	Land Side	Chain link fence with barb wire 5 feet from the landside toe for 200 feet. Entry Last Updated : 1/27/2020	USACEINSPECT
-----	------	------	-------	------------	-----------	--	--------------

45	1.91	1.91	Ramp	Ramp	Land Side	Landside fill access ramp. Entry Last Updated : 1/27/2020	GEILEVEELOG 10132
----	------	------	------	------	-----------	--	----------------------

27	1.93	1.93	Structure	Sign	Land Side	Sign on landside shoulder. Mark 300+00. Entry Last Updated : 10/6/2016	LEVEELOG
----	------	------	-----------	------	-----------	---	----------

112	1.99	2.10	Structure	Building	Land Side	Two metal farm buildings 200 feet long located 5 feet from the landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT
-----	------	------	-----------	----------	-----------	--	--------------

47	2.04	2.04	Structure	Pole - Utility	Land Side	Power pole and anchors on landward slope. Entry Last Updated : 1/27/2020	GEILEVEELOG 10129
----	------	------	-----------	----------------	-----------	---	----------------------

113	2.05	2.05	Ramp	Ramp	Land Side	Landside fill access ramp. Entry Last Updated : 1/27/2020	USACEINSPECT
-----	------	------	------	------	-----------	--	--------------

44	2.10	2.10	Gate	Metal	Crossing	Cross fence, pipe gate. Entry Last Updated : 10/5/2016	GEILEVEELOG 10130
----	------	------	------	-------	----------	---	----------------------

25	2.10	2.10	Fence	Metal	Water Side	Fence along access ramp on the waterside. Entry Last Updated : 1/27/2020	LEVEELOG
----	------	------	-------	-------	------------	---	----------

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 2035 Conaway

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Right	7.63	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
49	2.10	2.10	UCIP	Conduit	Crossing	DS_ID:17896 EP_NO: 17963 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1 of 3: 4-inch polyvinyl chloride (PVC) conduit through the levee, 3 feet below the crown. Pipe transmits groundwater remediation water and compressed air. Concrete vault on the waterside (WS) shoulder. (4-inch, 2-inch, and 3-inch pipes authorized under Permit No. 17963, 2005 - Conaway Preservation Group, LLC, care of The Gidaro Group). Entry Last Updated : 4/17/2021	UCIPAPR2021 17963		
50	2.10	2.10	UCIP	Conduit	Crossing	DS_ID:17897 EP_NO: 17963 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2 of 3: 2-inch polyvinyl chloride (PVC) conduit through the levee, 3 feet below the crown. This is a vapor extraction pipe for the groundwater remediation process. Concrete vault on the waterside (WS) shoulder. (4-inch, 2-inch, and 3-inch pipes authorized under Permit No. 17963, 2005 - Conaway Preservation Group, LLC, care of The Gidaro Group). Entry Last Updated : 4/17/2021	UCIPAPR2021 17963		
51	2.11	2.11	UCIP	Conduit	Crossing	DS_ID:17898 EP_NO: 17963 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 3 of 3: 3-inch polyvinyl chloride (PVC) conduit through the levee, 3 feet below the crown. This is a water discharge pipe for the groundwater remediation process. Concrete vault on the waterside (WS) shoulder. (4-inch, 2-inch, and 3-inch pipes authorized under Permit No. 17963, 2005 - Conaway Preservation Group, LLC, care of The Gidaro Group). Entry Last Updated : 4/17/2021	UCIPAPR2021 17963		
99	2.11	2.11	Aerial	High Voltage	Crossing	Overhead Power Line. Entry Last Updated : 1/27/2020	LEEVELOG 18729		
28	2.11	2.12	Fence	Metal	Crown	Fence along access ramp and crown on the waterside. Entry Last Updated : 1/27/2020	LEEVELOG		
30	2.11	2.11	Structure	Sign	Land Side	Stop sign at top of landside ramp. Entry Last Updated : 1/27/2020	LEEVELOG		
43	2.11	2.11	Ramp	Ramp	Water Side	Ramp on both slopes. Entry Last Updated : 1/30/2020	LEEVELOG		
48	2.11	2.11	Ramp	Ramp	Land Side	Ramp on both slopes. Entry Last Updated : 1/27/2020	GEILEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 2035 Conaway

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Right	7.63	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

29	2.12	2.12	Gate	Metal	Crown	Gate across levee crown. Entry Last Updated : 10/6/2016	LEVEELOG 10130
----	------	------	------	-------	-------	--	-------------------

46	2.13	2.13	Structure	Sign	Water Side	Sign post on waterward side. Entry Last Updated : 10/6/2016	LEVEELOG
----	------	------	-----------	------	------------	--	----------

55	2.15	2.15	UCIP	Pipe	Crossing	DS_ID:17833 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 60-inch drainage pipe of an unknown material through the levee, 26 feet below the crown. Concrete well and gate structure on the waterside (WS) slope. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 121, May 1959, (HLM 2.3) (6-foot by 6-foot concrete culvert listed)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	---	-------------

56	2.15	2.15	UCIP	Pipe	Crossing	DS_ID:17877 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 60-inch drainage pipe of an unknown material through the levee, 26 feet below the crown. Concrete well and gate structure on the waterside (WS) slope. Concrete headwalls on both ends. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 121, May 1959, (HLM 2.3) (6-foot by 6-foot concrete culvert listed)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	--	-------------

54	2.17	2.17	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 10/5/2016	GEILEVEELOG 10132
----	------	------	------	------	-----------	---	----------------------

114	2.17	4.41	Ditches	Unlined	Land Side	15 foot wide ditch at the landside toe. Unable to measure depth due to brush growth. Ditch is shown on as-builts and contained water during inspection. Entry Last Updated : 1/27/2020	USACEINSPECT
-----	------	------	---------	---------	-----------	---	--------------

61	2.66	2.66	Ramp	Ramp	Land Side	Two ramps on landward slope. Ramps appear graded out. Walkway across ditch. Entry Last Updated : 10/6/2016	GEILEVEELOG 10132
----	------	------	------	------	-----------	---	----------------------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 2035 Conaway

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Right	7.63	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

63	2.83	2.83	UCIP	Pipe	Crossing	DS_ID:17826 EP_NO: 8640 Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch steel gas line through the levee, 4 feet below the crown. Valve on the waterside (WS) shoulder protected by two 2-inch steel pipes extending 1 foot above the ground. (8-inch line authorized under Permit No. 8640, 1973 - Pacific Gas and Electric Company [PG&E]). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 8640
----	------	------	------	------	----------	---	---------------------

64	3.21	3.27	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 1/27/2020	GEILEVEELOG 4416
----	------	------	------	------	-----------	---	---------------------

31	3.24	3.24	Structure	Pipe Section	Land Side	Pipe section under access road connecting irrigation ditches. Entry Last Updated : 1/27/2020	LEVEELOG
----	------	------	-----------	--------------	-----------	---	----------

65	3.27	3.27	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 1/27/2020	GEILEVEELOG 4416
----	------	------	------	------	-----------	---	---------------------

117	3.35	3.35	Wall	Retaining	Land Side	Retaining wall made of concrete blocks and debris at landside ramp crossing of ditch, 6 feet tall, extending from the landside toe 15 feet perpendicular to levee. Retaining wall does not hold back levee slope, only the ramp slope. Entry Last Updated : 1/27/2020	USACEINSPECT
-----	------	------	------	-----------	-----------	--	--------------

116	3.35	3.35	Ramp	Ramp	Land Side	Landside fill access ramp. Entry Last Updated : 1/27/2020	USACEINSPECT 10132
-----	------	------	------	------	-----------	--	-----------------------

66	3.40	3.40	UCIP	Pipe	Crossing	DS_ID:17820 EP_NO: 10944 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 8-inch steel gas line through the levee, 4.5 feet below the crown. Gas line markers on both shoulders. (gas line varying in size from 6- to 10-inch authorized under Permit No. 10944, 1975 - Shell Oil Company). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 10944
----	------	------	------	------	----------	---	----------------------

53	3.76	4.04	Revetment	Rock	Water Side	Partial rock revetment at waterside toe. Entry Last Updated : 10/6/2016	LEVEELOG
----	------	------	-----------	------	------------	--	----------

34	4.40	4.40	Structure	Pipe Section	Land Side	Pipe under farmer access road on the landside. Entry Last Updated : 1/27/2020	LEVEELOG
----	------	------	-----------	--------------	-----------	--	----------

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 2035 Conaway

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Right	7.63	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
68	4.41	4.41	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 1/27/2020	GEILEVEELOG		
70	4.41	4.41	Aerial	High Voltage	Crossing	Permit for overhead power line crossing the levee. Entry Last Updated : 1/27/2020	GEILEVEELOG 4103		
77	4.41	4.41	Gate	Metal	Crown	Pipe gate. Entry Last Updated : 10/5/2016	GEILEVEELOG 10130		
74	4.41	4.41	UCIP	Pipe	Crossing	DS_ID:17869 EP_NO: 15563 Crossing Status: Found FIELD_STRUCT_DESC: 48-inch corrugated metal drainage pipe through the levee, 16.5 feet below the crown. Slide gate in a 60-inch steel riser on the waterside (WS). Concrete headwalls on both ends. This pipe was installed to replace an existing 48-inch pipe at the same location. (48-inch pipe authorized under Permit No. 15563, 1990 - Reclamation District No. 2035, existing pipe removed). Entry Last Updated : 4/17/2021	UCIPAPR2021 15563		
75	4.41	4.41	UCIP	Pipe	Crossing	DS_ID:17827 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 48-inch corrugated metal drainage pipe through the levee, 20 feet below the crown. Slide gate in a corrugated metal pipe (CMP) riser on the waterside (WS) slope. (existing 48-inch removed under Permit No. 15563, 1990 - Reclamation District No. 2035, new 48-inch authorized [see dsid 17869]). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 121, May 1959, (HLM 4.7)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
32	4.42	4.42	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 1/27/2020	LEVEELOG		
35	4.42	4.42	Structure	Pipe Section	Land Side	Pipe under farmer access road on the landside. Entry Last Updated : 1/27/2020	LEVEELOG		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 2035 Conaway

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Right	7.63	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
76	4.43	4.43	UCIP	Pipe	Crossing	DS_ID:17828 EP_NO: 1701 Crossing Status: Found FIELD_STRUCT_DESC: 60-inch corrugated metal drainage pipe encased in 6 inches of reinforced concrete through the levee, 20.6 feet below the crown. Slide gate in a 7-foot-diameter corrugated metal pipe (CMP) riser on the waterside (WS) slope. Pumping plant with 6 pumps and pipes that discharge into a 4-foot by 18-foot surge box on the landside (LS) toe. (drainage pumping plant, 60-inch pipe, authorized under Permit No. 1701, 1952 - Reclamation District No. 2035). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 121, May 1959, (HLM 4.7)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 1701		
33	4.43	4.43	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 1/27/2020	LEEVELOG		
78	4.43	4.43	UCIP	Conduit	Crossing	DS_ID:17829 EP_NO: 4415 Crossing Status: Not Found FIELD_STRUCT_DESC: 2-inch steel electrical conduit through the levee, 2 feet below the crown. (2-inch conduit authorized under Permit No. 4415, 1963 - Heidrick Farms, Inc.). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 4415		
57	4.44	6.54	Ditches	Unlined	Land Side	Canal at the landside toe, 20 to 30 feet wide. The canal contained water 3 to 4 feet below the top of the canal during the inspection. Entry Last Updated : 1/27/2020	LEEVELOG		
36	6.36	6.38	Revetment	Rock	Land Side	Revetment placed in ditch at the landside toe at repair site. Entry Last Updated : 1/27/2020	LEEVELOG		
127	6.46	6.46	Ramp	Ramp	Land Side	Landside fill access ramp. Entry Last Updated : 1/27/2020	USACEINSPECT		

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 2035 Conaway

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Right	7.63	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

79	6.50	6.50	UCIP	Culvert	Crossing	DS_ID:17868 EP_NO: 16480 Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 60-inch by 48-inch reinforced concrete box drainage culvert through the levee, 22 feet below the crown. Steel walkway to the slide gate handles on the waterside (WS) shoulder. 6-foot by 18-foot surge box and pumping plant on the landside (LS) toe. This culvert replaced a 48-inch at the same location. (construct two 60-inch concrete box drainage conduits and remove two 48-inch pipelines, work authorized under Permit No. 16480, 1995 - Conaway Conservancy Group and Reclamation District No. 2035). Entry Last Updated : 4/17/2021	UCIPAPR2021 16480
----	------	------	------	---------	----------	--	----------------------

80	6.50	6.50	UCIP	Pipe	Crossing	DS_ID:17830 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 1 of 2: 48-inch drainage pipe of an unknown material through the levee, 26 feet below the crown. Slide gate on the waterside (WS) end. Walkway to gates. Pumping plant on the landside (LS). (remove two 48-inch pipelines and construct two 60-inch concrete box drainage conduits, work authorized under Permit No. 16480, 1995 - Conaway Conservancy Group and Reclamation District No. 2035). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 121, May 1959, (HLM 7.0)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 16480
----	------	------	------	------	----------	---	----------------------

81	6.50	6.50	UCIP	Culvert	Crossing	DS_ID:17891 EP_NO: 16480 Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 60-inch by 48-inch reinforced concrete box drainage culvert through the levee, 22 feet below the crown. Steel walkway to the slide gate handles on the waterside (WS) shoulder. 6-foot by 18-foot surge box and pumping plant on the landside (LS) toe. This culvert replaced a 48-inch at the same location. (construct two 60-inch concrete box drainage conduits and remove two 48-inch pipelines, work authorized under Permit No. 16480, 1995 - Conaway Conservancy Group and Reclamation District No. 2035). Entry Last Updated : 4/17/2021	UCIPAPR2021 16480
----	------	------	------	---------	----------	--	----------------------

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 2035 Conaway

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Right	7.63	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
82	6.50	6.50	UCIP	Pipe	Crossing	DS_ID:17884 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 2 of 2: 48-inch drainage pipe of an unknown material through the levee, 26 feet below the crown. Slide gate on the waterside (WS) end. Walkway to gates. Pumping plant on the landside (LS). (remove two 48-inch pipelines and construct two 60-inch concrete box drainage conduits, work authorized under Permit No. 16480, 1995 - Conaway Conservancy Group and Reclamation District No. 2035). [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 121, May 1959, (HLM 7.0)]. Entry Last Updated : 4/17/2021	UCIPAPR2021 16480		
126	6.51	7.61	Aerial	High Voltage	Land Side	Power lines are parallel to the levee on the landside toe. Entry Last Updated : 1/27/2020	LEEVEELOG 13010		
128	6.51	6.51	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	USACEINSPECT 13010		
37	6.53	6.53	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	LEEVEELOG 13010		
129	6.54	6.54	Ramp	Ramp	Land Side	Landside fill access ramp. Entry Last Updated : 1/27/2020	USACEINSPECT		
60	6.59	6.59	Ramp	Ramp	Land Side	Ramp on landward side. Entry Last Updated : 10/6/2016	LEEVEELOG		
130	6.60	7.59	Ditches	Unlined	Land Side	Canal at the landside toe, 20 to 30 feet wide. The canal contained water 3 to 4 feet below the top of the canal during the inspection. Entry Last Updated : 1/27/2020	LEEVEELOG		
39	6.60	6.60	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	LEEVEELOG 13010		
40	6.66	6.66	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	LEEVEELOG 13010		
52	6.73	6.73	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	LEEVEELOG 13010		
58	6.80	6.80	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	LEEVEELOG 13010		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 2035 Conaway

Waterway							Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass							Right	7.63	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
59	6.86	6.86	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	LEVEELOG 13010		
67	6.93	6.93	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	LEVEELOG 13010		
85	6.96	6.96	UCIP	Pipe	Crossing	DS_ID:17831 EP_NO: 6305 Crossing Status: Not Found FIELD_STRUCT_DESC: 6-inch coated steel gas line through the levee, 3 feet below the crown. (6 5/8-inch line authorized under Permit No. 6305, 1968 - Getty Oil Company). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 6305		
83	6.96	6.96	Ramp	Ramp	Land Side	Landside and waterside fill access ramps (Permit 10132). Entry Last Updated : 1/30/2020	GEILEVEELOG 10132 5553		
131	6.96	6.96	Ramp	Ramp	Water Side	Landside and waterside fill access ramps (Permit 10132). Entry Last Updated : 1/30/2020	LEVEELOG 10132		
69	7.00	7.00	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	LEVEELOG 13010		
72	7.06	7.06	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	LEVEELOG 13010		
108	7.13	7.13	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	LEVEELOG 13010		
111	7.20	7.20	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	LEVEELOG 13010		
119	7.27	7.27	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	LEVEELOG 13010		
120	7.33	7.33	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	LEVEELOG 13010		
121	7.40	7.40	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	LEVEELOG 13010		
123	7.47	7.47	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	LEVEELOG 13010		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 2035 Conaway

Waterway	Bank	Unit Miles	Inspector
Unit No. 02 Yolo Bypass	Right	7.63	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

124	7.52	7.52	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	LEVEELOG 13010
-----	------	------	-----------	----------------	-----------	---	-------------------

91	7.57	7.57	UCIP	Culvert	Crossing	DS_ID:17832 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 4-foot by 5-foot reinforced concrete box drainage culvert through the levee, 27.5 feet below the crown. Steel flap gate on the waterside (WS) end. Slide gate in a 4-foot by 6-foot concrete box at the landside (LS) toe. Concrete headwalls on both ends. Pumping plant and pump house on the LS. [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	---------	----------	---	-------------

88	7.60	7.60	Aerial	High Voltage	Crossing	Overhead power line crosses levee. Entry Last Updated : 10/5/2016	GEILEVEELOG 6835
----	------	------	--------	--------------	----------	--	---------------------

87	7.60	7.60	Ramp	Ramp	Water Side	Ramp on waterward slope. Dry weather access to levee. Entry Last Updated : 10/5/2016	GEILEVEELOG 10131
----	------	------	------	------	------------	---	----------------------

125	7.61	7.61	Structure	Pole - Utility	Land Side	Utility pole approximately 10 feet from the landside toe. Entry Last Updated : 1/27/2020	LEVEELOG 13010
-----	------	------	-----------	----------------	-----------	---	-------------------

73	7.61	7.61	Structure	Sign	Water Side	Metal sign on waterward slope. Entry Last Updated : 10/6/2016	LEVEELOG
----	------	------	-----------	------	------------	--	----------

90	7.63	7.63	Mark	Marker	N/A	End of Unit No. 2, West Levee of Yolo Bypass at North Levee of Willow Slough Bypass. Entry Last Updated : 10/5/2016	GEILEVEELOG
----	------	------	------	--------	-----	--	-------------

98	7.63	7.63	Ramp	Ramp	Land Side	Ramp on landward side; access to gate location. Entry Last Updated : 10/6/2016	LEVEELOG 10132
----	------	------	------	------	-----------	---	-------------------

86	7.63	7.63	Ramp	Ramp	Water Side	Ramp on waterward slope. Dry weather access to levee. Entry Last Updated : 1/27/2020	LEVEELOG 10131
----	------	------	------	------	------------	---	-------------------

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 2035 Conaway

Waterway	Bank	Unit Miles	Inspector
Unit No. 03 Willow Slough Bypass	Left	2.51	Dustin Sanoski

Entry No	Levee Mile		Category	Item	Location	Comment	Source
	Start	End					Permits

2	0.00	0.00	Mark	Boundary	Crossing	North Levee (left bank) of Willow Slough Bypass at West Levee of Yolo Bypass. Crown 20-feet wide, graveled roadway. Levee mileage runs upstream. Entry Last Updated : 10/5/2016	GEILEVEELOG
---	------	------	------	----------	----------	--	-------------

1	0.00	2.51	Ditches	Unlined	Land Side	Seepage ditch along toe of landward slope. Entry Last Updated : 10/5/2016	GEILEVEELOG
---	------	------	---------	---------	-----------	--	-------------

4	0.03	0.03	Ramp	Ramp	Water Side	Ramp on waterward slope. Entry Last Updated : 10/5/2016	GEILEVEELOG 10134
---	------	------	------	------	------------	--	----------------------

26	0.66	0.66	Ramp	Ramp	Land Side	Landside fill access ramp. Entry Last Updated : 1/13/2020	USACEINSPECT 10135
----	------	------	------	------	-----------	--	-----------------------

8	0.81	0.81	UCIP	Pipe	Crossing	DS_ID:17823 EP_NO: 6123 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 6-inch soil-proofed steel high-pressure gas line through the levee, 2.5 feet below the crown. There is a pipe at vent visible off the landside (LS) toe. (6-inch line authorized under Permit No. 6123, 1968 - Pacific Gas and Electric Company [PG&E]). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 6123
---	------	------	------	------	----------	---	---------------------

5	0.99	0.99	Structure	Floodgate	Land Side	Concrete slide gate structure in ditch. Runs parallel to levee connecting sections of the ditch. Entry Last Updated : 10/12/2016	LEVEELOG
---	------	------	-----------	-----------	-----------	---	----------

10	1.39	1.39	UCIP	Pipe	Crossing	DS_ID:17836 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 36-inch corrugated metal drainage pipe through the levee, 17.5 feet below the crown. Flap gate on the waterside (WS) end. Slide gate and concrete headwall on the landside (LS) end. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 120, June 1952, (Station 327+75)]. Entry Last Updated : 4/17/2021	UCIPAPR2021
----	------	------	------	------	----------	---	-------------

11	2.11	2.11	UCIP	Pipe	Crossing	DS_ID:19408 EP_NO: 16700 Crossing Status: Found FIELD_STRUCT_DESC: 48-inch reinforced concrete irrigation pipe through the levee, 19 feet below the crown. Slide gates on both ends. Entry Last Updated : 4/17/2021	UCIPAPR2021 16700
----	------	------	------	------	----------	---	----------------------

Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021

Reclamation District No. 2035 Conaway

Waterway							Bank	Unit Miles	Inspector
Unit No. 03 Willow Slough Bypass							Left	2.51	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
28	2.12	2.12	Aerial	High Voltage	Crossing	Overhead utility line crossing levee with a clearance of 50 feet. Entry Last Updated : 1/13/2020	USACEINSPECT 10133		
13	2.15	2.15	UCIP	Pipe	Crossing	DS_ID:17839 EP_NO: 10944 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 8-inch steel gas line through the levee, 4 feet below the crown. Gas line markers along alignment. (varying pipe size from 6- to 10-inch, work authorized under Permit No. 10944, 1975 - Shell Oil Company). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 10944		
31	2.16	2.16	Gate	Metal	Crown	Access gate at the levee crown. Entry Last Updated : 1/13/2020	USACEINSPECT		
16	2.17	2.17	UCIP	Pipe	Crossing	DS_ID:17837 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 48-inch corrugated metal drainage pipe through the levee, 19 feet below the crown. Slide gates on both ends. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 120, June 1952, (Station 290+37)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
9	2.17	2.17	Ramp	Ramp	Land Side	Entry Last Updated : 7/3/2020	LEEVELOG 10135		
25	2.18	2.18	Gate	Metal	Land Side	Green metal pipe gate at base of LS ramp. Entry Last Updated : 10/12/2016	LEEVELOG		
18	2.19	2.19	UCIP	Pipe	Crossing	DS_ID:17838 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 36-inch corrugated metal drainage pipe through the levee, 18 feet below the crown. Slide gate on the landside (LS) toe. Combination flap and slide gate on the waterside (WS) toe. [Additional Reference(s): DWR Levee Log, 1990. USACE Sacramento O&M Manual 120, June 1952, (Station 289+33)]. Entry Last Updated : 4/17/2021	UCIPAPR2021		
36	2.19	2.51	Fence	Barbed Wire	Land Side	Barbed wire fence on the landside hinge and slope. Entry Last Updated : 1/13/2020	USACEINSPECT		

**Flood Control Project Maintenance
Levee Inspections
Levee Log Report By Levee Mile - Updated 8/23/2021**

Reclamation District No. 2035 Conaway

Waterway							Bank	Unit Miles	Inspector
Unit No. 03 Willow Slough Bypass							Left	2.51	Dustin Sanoski
Entry No	Levee Mile		Category	Item	Location	Comment	Source		
	Start	End					Permits		
45	2.23	2.23	Ramp	Ramp	Land Side	Gravel access ramp with chain link gate on LS slope. Entry Last Updated : 10/12/2016	LEVEELOG 10135		
46	2.23	2.23	Structure	Post	Land Side	Metal sign post on LS hinge at crown. Entry Last Updated : 10/12/2016	LEVEELOG		
6	2.47	2.51	Fence	Metal	Land Side	Fence for adjacent business park. Entry Last Updated : 7/3/2020	LEVEELOG		
12	2.49	2.49	Gate	Chain Link	Land Side	Gate on landward ramp slope. Entry Last Updated : 7/3/2020	LEVEELOG		
21	2.49	2.49	Ramp	Ramp	Land Side	Ramp on landward slope. Entry Last Updated : 10/5/2016	GEILEVEELOG 10135		
7	2.49	2.49	Non-Project Levee	Spur	Land Side	Entry Last Updated : 1/13/2020	LEVEELOG		
32	2.51	2.51	Gate	Metal	Crown	Green metal pipe gate on levee crown. Entry Last Updated : 10/12/2016	LEVEELOG		
34	2.51	2.51	Ramp	Ramp	Water Side	Waterside fill access ramp. Entry Last Updated : 1/13/2020	USACEINSPECT		
23	2.51	2.51	Mark	Boundary	Crossing	End of North Levee of Willow Slough Bypass, Unit No. 3, start of North Levee of Willow Slough Bypass DWR maintained Unit No. 1. Entry Last Updated : 10/5/2016	GEILEVEELOG		
3	2.52	2.52	UCIP	Pipe	Crossing	DS_ID:17840 EP_NO: 12789A Crossing Status: Found FIELD_STRUCT_DESC: 36-inch reinforced concrete sewer pipe through the levee, 16 feet below the crown. Concrete headwall on the waterside (WS) with flap gate. (36-inch outfall pipe authorized under Permit No. 12789, 1979 - City of Davis; Permit No 12789-A, 1979 - City of Davis was issued to address variance for Condition FIFTEEN of the Approval Plans No. 12789 to allow change of excavation slopes for construction of 36-inch pipe). [Additional Reference(s): DWR Levee Log, 1990]. Entry Last Updated : 4/17/2021	UCIPAPR2021 12789A		