Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Levee	e Mile	Category	14	tem	Location	Comment	Source
No	Start	End	Category		CITI	Location	Comment	Permits
8	0.00	0.00	Gate	Metal	Cro		Pipe gate across levee with metal fencing on landside and waterside slopes. Entry Last Updated: 1/27/2021	H_LL_GENERAL
47	0.00	0.00	UCIP	Pipe	Cro		DS_ID:259 EP_NO: 17681 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 1 of 2: 60-inch steel sewer force main tunneled under the Sacramento River and its levees, approximately 76 feet below the crown. Ramp on the landside (LS) slope. (Plans to place two 60-inch parallel force main sewer pipes by tunneling under the Sacramento River and its levees, construct a temporary access ramp, remove an existing ramp and bridge, and construct a maintenance ramp on the LS slope of the levee authorized under Permit No. 17681, 2004 - Sacramento Regional County Sanitation District). Entry Last Updated: 4/17/2021	UCIPAPR2021 17681
82	0.00	0.00	Gate	Metal	Wa	ater Side	Pipe gate is at WS toe road. Entry Last Updated : 1/27/2021	LEVEELOG
114	0.00	0.00	UCIP	Pipe			DS_ID:25103 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: *REMOVED* 30-inch iron water line, at an unknown depth. [Additional Reference(s): Drawing 50-04-2275 dated March 1946, Sacramento River, California Flood Control Levee Construction West Levee Sacramento River at Bryte's Bend indicates line was scheduled to be removed. The drawing is associated with USACE Sacramento O&M Manual, Unit 116, Aug 1955, Revised 29 Dec 2016; Drawing No. 50-04-2275, Sheet 1 and 2, shown as 30-inch iron pipe, (STA 33+80), was scheduled to be removed] Entry Last Updated: 4/17/2021	UCIPAPR2021
318	0.00	0.41	Fence	Chain Liı	nk Wa		Metal fence with barbed wire along levee toe road delineates Sac Maintenance Yard property. Entry Last Updated: 3/26/2015	LEVEELOG 3380
338	0.00	0.60	Revetment	Rubble	Wa		Concrete rubble on water side, at small area of sloughing of levee. Continues downstream. Entry Last Updated: 3/26/2015	LEVEELOG
341	0.00	0.62	Structure	Pole - Li	ght Cro		Light fixtures spaced approximately 40 feet apart along crown of levee. Entry Last Updated : 1/27/2021	LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

					Waterway		Bank	Unit Miles	Inspector
				Unit No.	01 Sacrame	nto River	Right	3.47	David Julian
Entry No	Levee	e Mile End	Category	Item	Location	Comment			Source Permits
49	0.00	0.00	UCIP	Pipe	Crossing	DS_ID:481 EP_NO: 17681 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2 of 2: 60-inch steel so main tunneled under the Sacramento River and approximately 76 feet below the crown. Ramp of landside (LS) slope. (Plans to place two 60-inch force main sewer pipes by tunneling under the Sacramento River and its levees, construct a te access ramp, remove an existing ramp and brid construct a maintenance ramp on the LS slope levee authorized under Permit No. 17681, 2004 Sacramento Regional County Sanitation District Entry Last Updated: 4/17/2021	its levees n the parallel mporary ge, and of the	17 e	APR2021 681
301	0.00	0.00	Mark	Marker	Crown	LM 0.0 marker. Entry Last Updated : 3/12/2015		LEV	EELOG
10	0.02	0.02	Structure	Pole - Utility	Land Side	Powerline pole with anchor on the landward slop levee. Entry Last Updated: 1/27/2021	pe of the	H_LL_	GENERAL
303	0.07	0.07	Structure	Pole - Utility	Land Side	Powerline pole near LS toe. Entry Last Updated : 1/27/2021		LEV	EELOG
302	0.07	0.16	Fence	Metal	Land Side	Metal fence near LS toe adjacent to Riverbank Entry Last Updated : 3/12/2015	₹d.	LEV	EELOG
6	0.10	0.10	UCIP	Pipe	Crossing	DS_ID:272 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 24-inch steel irrigation through the levee, 18 feet below the crown. Pun gate valve on the waterside (WS). Surge chamblandside (LS). [Additional Reference(s): USACE Sacramento O&M Manual, Unit 116, August 198 Revised 29 Dec 2016, (RM 62.5), also reference 31+80 under As-Built Drawing 50-04-2273, She as 24-inch steel pipe installed and three pipes of 24-inch concrete pipe, 18-inch iron pipe and 10-work at Sta 31+80 also referenced in Drawing N 2275 Sheet 1 and 2] Entry Last Updated: 4/17/2021	np and per on the 55, ed as Sta et 1, listed emoved inch pipe	d	APR2021
304	0.11	0.11	Structure	Pole - Utility	Land Side	Powerline pole with anchor at LS toe. Entry Last Updated : 1/27/2021		LEV	/EELOG
305	0.13	0.13	Fence	Metal	Land Side	Metal fence goes from toe 1/2 way up LS slope. Entry Last Updated : 3/26/2015		LEV	EELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Levee	e Mile	Catagoni	Itam	Location	Comment	Source
No	Start	End	Category	Item	Location	Comment	Permits
306	0.13	0.13	Structure	Sign	Land Side	Stop sign at LS toe. Entry Last Updated : 3/12/2015	LEVEELOG
308	0.14	0.14	Ramp	Ramp	Land Side	Paved ramp to Bryte Yard entry. Entry Last Updated : 3/12/2015	LEVEELOG
311	0.16	0.16	Fence	Metal	Land Side	Metal fence from Bryte Yard gate to LS slope. Entry Last Updated : 3/12/2015	LEVEELOG
310	0.16	0.16	Gate	Metal	Land Side	Metal pipe gate at top of paved ramp at entry to Bryte Yard. Entry Last Updated: 3/12/2015	LEVEELOG
309	0.16	0.16	Structure	Sign	Land Side	Bryte Yard sign by LS toe. Entry Last Updated : 3/12/2015	LEVEELOG
312	0.16	0.24	Fence	Metal	Land Side	Metal fence on LS slope connecting to fence from Bryte Yard gate. Entry Last Updated: 3/26/2015	LEVEELOG
314	0.20	0.20	Wall	Retaining	Land Side	Metal retaining wall contains dirt pad on LS. Entry Last Updated : 3/12/2015	LEVEELOG
313	0.20	0.20	Gate	Metal	Land Side	Metal gate on LS hinge leading to dirt pad. Entry Last Updated : 3/12/2015	LEVEELOG
315	0.20	0.20	Ramp	Ramp	Water Side	Small dirt ramp to WS toe road. Entry Last Updated : 3/12/2015	LEVEELOG
316	0.24	0.24	Fence	Chain Link	Crossing	Chain link fence with barbed wire across the crown. Entry Last Updated : 1/27/2021	LEVEELOG
1	0.25	0.41	Fence	Chain Link	Crown	Chain link fence with barbed wire on levee crown along Bryte Yard grounds. Entry Last Updated : 4/8/2015	LEVEELOG

Inspector

Bank Unit Miles

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway

				Unit No. (01 Sacrame	nto River	Right	3.47	David Julian
Levee	Mile End	Category		Item	Location	Comment			Source Permits
0.25	0.25	UCIP	Pipe			drainage pipe through the levee, 19.0 feet below crown. [Additional Reference(s): Drawing No. 50 Sheet 11.2 and 18.1, pdf page 9 and 17 of 19, a with USACE Sacramento O&M Manual, Unit 116	levee 0-04-4179 ssociated 6, August	, i	APR2021
0.32	0.32	UCIP	Pipe			drainage pipe through the levee, 23.3 feet below crown. [Additional Reference(s): Drawing No. 50 Sheet 11.2 and 18.1, pdf page 9 and 17 of 19, a with USACE Sacramento O&M Manual, Unit 116	levee 0-04-4179 ssociated 6, August	', i	APR2021
0.33	0.33	Structure	Buildin	g	Land Side	Restaurant on the landside slope. Entry Last Updated : 1/27/2021			QUAD_EGIS 036
0.37	0.37	Gate	Chain	Link	Crown	Chain link gate with barbed wire at top of paved from Bryte Yard. Entry Last Updated: 1/27/2021	ramp	LEV	EELOG
0.37	0.37	Ramp	Ramp		Water Side	Bottom of paved ramp from Bryte Yard to WS palevee crown. Ramp has metal railing. Entry Last Updated: 4/8/2015	ath below	LEV	EELOG
0.38	0.38	UCIP	Pipe			(HDPE) drainage pipe through the levee, unknown below levee crown. First drainage pit with grid is	wn depth located i	e	APR2021
0.41	0.60	Revetment	Rock		Water Side	Rock riprap on river bank below toe road. Entry Last Updated : 3/12/2015		LEV	EELOG
0.41	0.41	Gate	Metal		Water Side	Inoperable metal gate with barbed wire prohibits access along levee road. Entry Last Updated: 1/27/2021	upstrear	n LEV	EELOG
	0.25 0.32 0.33 0.37 0.37	0.25 0.25 0.32 0.32 0.33 0.33 0.37 0.37 0.38 0.38 0.41 0.60	Start End Category 0.25 0.25 UCIP 0.32 0.32 UCIP 0.33 0.32 UCIP 0.37 0.37 Structure 0.37 0.37 Gate 0.38 0.38 UCIP	Leve Mile Start End Category Pipe 0.25 0.25 UCIP Pipe 0.32 0.32 UCIP Pipe 0.33 0.32 UCIP Pipe 0.37 0.37 Gate Chain 0.37 0.37 Ramp Ramp 0.38 0.38 UCIP Pipe 0.41 0.60 Revetment Rock	Levee Mile Start End Category Item 0.25 0.25 UCIP Pipe 0.32 0.32 UCIP Pipe 0.33 0.33 Structure Building 0.37 0.37 Gate Chain Link 0.37 0.37 Ramp Ramp 0.38 0.38 UCIP Pipe 0.41 0.60 Revetment Rock	Leve Mite Start End Category Item Location 0.25 0.25 UCIP Pipe 0.32 0.32 UCIP Pipe 0.33 0.33 Structure Building Land Side 0.37 0.37 Gate Chain Link Crown 0.38 0.38 UCIP Pipe 0.41 0.60 Revetment Rock Water Side	Start End Category Item Location Comment	Levee Mile Start End Category Item Location Comment	Category Item Location Comment Comme

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

					Waterway		Bank	Unit Miles	Inspector
				Unit No.	01 Sacrame	nto River	Right	3.47	David Julian
Entry No	Levee	e Mile End	Category	Item	Location	Comment			Source Permits
107	0.41	0.41	UCIP	Pipe		DS_ID:25549 EP_NO: 2912 Crossing Status: Not Found FIELD_STRUCT_DESC: 6-inch corrugated met drainage pipe through the levee, 15.5 feet below crown. (6-inch galvanized iron pipe authorized u Permit 2912, 1958 - Department of Water Reso [Additional Reference(s): DWR Levee Log, 2009 0.41 at a depth of 6.4 feet below the crown). Dra 50-04-4179, Sheet 11.2 and 18.1, pdf page 9 ar 19, associated with USACE Sacramento O&M N Unit 116, August 1955, Revised 29 Dec 2016, s combination of 6-inch and 8-inch CMP reference 53+33] Entry Last Updated: 4/17/2021	v levee nder urces). 5 (HLM awing No. nd 17 of Manual, hows	2	APR2021 912
320	0.42	0.42	Structure	Sign	Water Side	No Trespassing sign on the waterside. Entry Last Updated : 1/27/2021		LE\	/EELOG
110	0.43	0.43	UCIP	Pipe		DS_ID:25544 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 8-inch steel drainage pathrough the levee, 12.1 feet below levee crown. Reference(s): Drawing No. 50-04-4179, Sheet 1 18.1, pdf page 9 and 17 of 19, associated with Usacramento O&M Manual, Unit 116, August 198 Revised 29 Dec 2016, shows 8-inch CMP reference Sta 54+53 (Site Mile 62.25 RT)]. Entry Last Updated: 4/17/2021	[Addition: 1.2 and JSACE 55,		APR2021
249	0.44	0.74	Structure	Building	Crown	Building for test laboratory for hydraulic model s Entry Last Updated : 1/27/2021	tudies.		QUAD_EGIS 950
321	0.44	0.44	Structure	Tower	Water Side	3 wood mooring towers by shore. Entry Last Updated : 3/12/2015		LEV	/EELOG
327	0.45	0.45	Structure	Gauge	Crown	CIMIS station on crown of levee. Entry Last Updated : 3/26/2015		LEV	/EELOG
328	0.46	0.46	Structure	Control Box	Crown	Utility box with wire leading to small tower. Entry Last Updated : 3/12/2015		LE\	/EELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

					Waterway		Bank	Unit Miles	Inspector
				Unit No.	01 Sacrame	nto River	Right	3.47	David Julian
Entry No	Levee	e Mile End	Category	Item	Location	Comment			Source Permits
108	0.46	0.46	UCIP	Pipe		DS_ID:25552 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 9-inch steel drainage p through the levee, 17 feet below levee crown. [A Reference(s): Drawing No. 50-04-4179, Sheet 1 18.1, pdf page 9 and 17 of 19, associated with U Sacramento O&M Manual, Unit 116, August 195 Revised 29 Dec 2016, shows 9-inch steel pipe re as Sta 56+02 (Site Mile 62.25 RT)] Entry Last Updated: 4/17/2021	dditional 1.2 and JSACE 55,		APR2021
322	0.47	0.47	Mark	Marker	Water Side	0.5 marker by WS hinge. Entry Last Updated : 3/12/2015		LE\	/EELOG
331	0.47	0.47	Structure	Building	Crown	Appears to be a small portable storage shed on levee. Entry Last Updated: 3/12/2015	crown of	LE\	/EELOG
323	0.48	0.60	Miscellaneou s	Landscaping	Water Side	Landscaping starts on WS slope above toe road Entry Last Updated : 3/12/2015	l.	LE\	/EELOG
104	0.48	0.48	UCIP	Pipe		DS_ID:25550 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 6-inch vitrified clay dra through the levee, 16.1 feet below levee crown. Reference(s): Drawing No. 50-04-4179, Sheet 1 18.1, pdf page 9 and 17 of 19, associated with U Sacramento O&M Manual, Unit 116, August 195 Revised 29 Dec 2016, shows combination of 6-in vitrified clay pipe and 8-inch CMP referenced as 56+96 (Site Mile 62.25 RT)] Entry Last Updated: 4/17/2021	[Additional 1.2 and JSACE 55, nch	e	APR2021
58	0.49	0.56	Aerial	High Voltage	Water Side	Overhead powerline above waterside hinge. Entry Last Updated : 1/27/2021		GEILI	EVEELOG
332	0.50	0.50	Structure	Other	Crown	Large generator on levee crown. Entry Last Updated : 1/27/2021		LE\	EELOG
333	0.50	0.50	Structure	Control Box	Crown	Utility box located on crown of levee. Entry Last Updated : 3/12/2015		LE\	/EELOG
325	0.53	0.53	Structure	Sign	Crown	Sign on levee crest on Sac Maintenance Yard pr Entry Last Updated : 3/12/2015	roperty.	LE\	/EELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

	Waterway					Bank	Unit Miles	Inspector			
				Unit No.	01 Sacrame	nto River	Right	3.47	David Julian		
Entry No	Levee	Mile End	Category	Item	Location	Comment			Source		
68	0.53	0.53	Structure	Gauge	Water Side	Stream gaging station on the waterward side. Entry Last Updated : 3/25/2015		H_LL_GEN 12864			
73	0.56	0.56	Structure	Manhole Cover	Crown	Sewer line access plate on the crown. Entry Last Updated : 1/27/2021		US	ACEPI		
111	0.58	0.58	UCIP	Pipe		DS_ID:25582 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 3/4-inch gas line of un material crossing landside levee slope enters a building on levee crown. Discovered during revis Sacramento Maintenance Yard Site Rehabilitati I Pavement and Utilities as-built drawings (Shee Existing Utility System, Drawing No. C1-05). Entry Last Updated: 4/17/2021	Sac Yard sion of on - Phas	I	APR2021		
106	0.58	0.58	UCIP	Pipe		DS_ID:25583 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 6-inch VCP storm drai gridded concrete drainage box in drainage ditch Discovered during rivision of Sacramento Mainte Yard Site Rehabilitation - Phase I Pavement and as-built drawings (Sheet 009 Existing Utility Sys Drawing No. C1-05). Entry Last Updated: 4/17/2021	at LS too enance d Utilities	e, Э.	APR2021		
335	0.58	0.58	Structure	Sign	Water Side	Small sign located on water side hinge near the Entry Last Updated : 3/12/2015	crown.	LEV	EELOG		
336	0.59	0.59	Structure	Building	Crown	Small storage shed located on crown of levee. Entry Last Updated : 3/12/2015		LEV	EELOG		
109	0.62	0.62	UCIP	Pipe		DS_ID:25584 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 12-inch CMP storm dr pipe. 36-inch CMP manhole on levee crown and drain pipe outlet in drainage ditch at LS toe. Dis during rivision of Sacramento Maintenance Yard Rehabilitation - Phase I Pavement and Utilities a drawings (Sheet 010 Existing Utility System, Dra C1-06). Entry Last Updated: 4/17/2021	storm covered I Site as-built		APR2021		
342	0.62	0.62	Structure	Tank	Crown	Small propane tank located on crown of levee. Entry Last Updated : 3/12/2015		LEV	EELOG		

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

							- Canan
Entry No	Levee	e Mile End	Category	Item	Location	Comment	Source Permits
344	0.63	0.63	Structure	Building	Crown	Vehicle washing station on levee crown. Entry Last Updated : 1/27/2021	LEVEELOG
345	0.64	0.64	Structure	Building	Crown	Portable storage shed located on crown of levee. Entry Last Updated : 3/12/2015	LEVEELOG
84	0.69	1.06	At Grade	Road / Highway	Land Side	Riverbank Street along landward toe of levee. Entry Last Updated : 3/17/2015	GEILEVEELOG
363	0.70	0.75	Fence	Chain Link	Land Side	Fence is on toe of the landside of the levee. Runs up the side of the levee to the crown, then runs along the crown. Fence ends at edge of property of the Sacramento maintenance yard. Entry Last Updated: 3/12/2015	LEVEELOG
364	0.72	0.72	Structure	Sign	Land Side	Sign located on landside toe of levee, near Riverbank Road. Sign says "Bump 15 mph". Entry Last Updated : 3/12/2015	LEVEELOG
362	0.72	0.72	Ramp	Ramp	Land Side	Ramp from Riverbank Road to levee is paved. Entry Last Updated : 3/12/2015	LEVEELOG
361	0.73	0.73	Gate	Metal	Land Side	Metal gate on landside of levee limits access from Riverbank Road. Entry Last Updated: 3/12/2015	LEVEELOG
365	0.73	0.73	Structure	Sign	Land Side	Small white sign, unmarked, on the landside. Entry Last Updated : 1/27/2021	LEVEELOG
88	0.74	1.06	Aerial	Communications	Land Side	Overhead telephone line along the landside toe. Entry Last Updated : 1/27/2021	LEVEELOG
366	0.74	0.74	Structure	Pole - Utility	Land Side	Power pole located on landside toe of levee next to Riverbank Road. Guy wires are anchored to the toe of the levee. Entry Last Updated: 3/26/2015	LEVEELOG
371	0.75	0.75	Structure	Sign	Land Side	Stop sign located on landside at the intersection of Riverbank Road and Todhunter Avenue. Entry Last Updated: 3/26/2015	LEVEELOG
367	0.75	0.75	Structure	Sign	Land Side	Sign located on landside toe of levee next to the intersection of Riverbank Road and Todhunter Avenue. Entry Last Updated: 3/12/2015	LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

							- Canan
Entry	Leve	Mile	Category	Item	Location	Comment	Source
No	Start	End	Catogory	1.0		Go	Permits
370	0.75	0.75	Structure	Monitoring Well	Crown	Two monitoring wells located on crest of levee. Entry Last Updated : 3/12/2015	LEVEELOG
369	0.75	0.75	Structure	Other	Crown	Solar panel located on crown of levee. Entry Last Updated : 1/27/2021	LEVEELOG
372	0.75	0.75	Ramp	Ramp	Water Side	Ramp leads from levee crown towards the river. This ramp has a concrete gutter. Entry Last Updated: 3/26/2015	LEVEELOG
368	0.75	0.75	Structure	Stairs	Land Side	Concrete stairs located on landside of levee near footpath, leading to Riverbank Road. Entry Last Updated : 3/12/2015	LEVEELOG
374	0.76	0.76	Structure	Sign	Water Side	Flood history display, located on water side hinge. Restoration sign also present. Entry Last Updated: 3/12/2015	LEVEELOG
373	0.76	1.06	At Grade	Road / Highway	Crown	Levee crown is paved. Entry Last Updated : 3/12/2015	LEVEELOG
375	0.76	0.76	Structure	Sign	Water Side	Sign located on water side hinge. Entry Last Updated : 3/12/2015	LEVEELOG
377	0.76	1.30	Miscellaneou s	Mitigation Site	Water Side	Walking/biycle path runs through the restoration site on the water side of the levee. Entry Last Updated: 3/12/2015	LEVEELOG
376	0.76	1.14	Fence	Post & Cable	Land Side	Cable fence located on landside toe next to Riverbank Road. Entry Last Updated : 3/12/2015	LEVEELOG
378	0.77	0.77	Ramp	Ramp	Land Side	Paved ramp leading from levee crown to Riverbank Road. Has a concrete gutter. Entry Last Updated: 3/12/2015	LEVEELOG
379	0.77	0.77	Structure	Sign	Land Side	Sign located on landside of levee. Entry Last Updated : 3/12/2015	LEVEELOG
380	0.77	0.77	Structure	Sign	Land Side	Sign located on land side. Entry Last Updated : 3/12/2015	LEVEELOG
381	0.78	0.78	Structure	Sign	Land Side	Sign on land side adjacent to ramp- "Bike Route End". Entry Last Updated : 3/26/2015	LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Levee		Category	Item	Location	Comment	Source
No 382	Start	End 0.79	Structure	Monitoring Well	Crown		Permits LEVEELOG
302	0.78	0.78	Structure	wontoning weil	Clown	Monitoring well located on crest of levee, cover is painted white. Entry Last Updated: 3/12/2015	LEVEELOG
384	0.79	0.86	Ramp	Ramp	Land Side	Handicap accessible concrete ramp with railings on both sides leading to the levee crown from Riverbank Road. Entry Last Updated: 1/27/2021	LEVEELOG
385	0.79	0.79	Structure	Sign	Land Side	Sign located on landside hinge. Entry Last Updated : 3/17/2015	LEVEELOG
383	0.80	0.80	Structure	Sign	Land Side	Stop sign at the end of the ramp next to Riverbank Road. Entry Last Updated : 1/27/2021	LEVEELOG
386	0.80	0.80	Structure	Sign	Land Side	Sign located on landside near Riverbank Road. Entry Last Updated : 3/17/2015	LEVEELOG
387	0.80	0.80	Structure	Sign	Land Side	Sign located on landside next to Riverbank Road. Entry Last Updated : 3/17/2015	LEVEELOG
388	0.86	0.86	Structure	Sign	Land Side	Sign located on landside next to Riverbank Road. Entry Last Updated : 3/17/2015	LEVEELOG
389	0.86	0.86	Structure	Sign	Land Side	Handicap parking sign located on landside next to Riverbank Road. Entry Last Updated: 3/17/2015	LEVEELOG
390	0.86	0.86	Structure	Pad	Land Side	Concrete pad on landside next to Riverbank Road, used as a handicap parking spot. Entry Last Updated: 3/17/2015	LEVEELOG
7	0.90	0.90	Structure	Sign	Crown	Sign located on crown of levee. Entry Last Updated : 8/20/2020	LEVEELOG
392	0.94	0.94	Structure	Monitoring Well	Crown	Monitoring well located on crown of levee. Entry Last Updated : 3/17/2015	LEVEELOG
393	0.96	0.96	Structure	Sign	Land Side	Sign located on landside next to power pole, near Riverbank Road. Entry Last Updated: 3/17/2015	LEVEELOG
394	1.04	1.04	Structure	Sign	Crown	Sign indicates that the pavement ends along the levee crown, and also indicates that the bike route ends. Entry Last Updated: 3/26/2015	LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Levee	Mile	Category	Item	Location	Comment	Source
No	Start	End	Category	item	Location	Comment	Permits
396	1.06	1.06	Structure	Monitoring Well	Crown	Monitoring well located on crown of levee. Entry Last Updated : 3/17/2015	LEVEELOG
395	1.06	1.06	Structure	Sign	Crown	Sign located on crown of levee. Entry Last Updated : 3/17/2015	LEVEELOG
397	1.06	1.06	Structure	Sign	Land Side	Sign located next to power pole near the end of Riverbank Road. Entry Last Updated: 3/17/2015	LEVEELOG
398	1.07	1.07	Gate	Metal	Land Side	Gate restricts access to levee from the end of Riverbank Road. Entry Last Updated: 3/17/2015	LEVEELOG
399	1.14	1.30	Fence	Wrought Iron	Land Side	Fence located on landside next to road. Entry Last Updated : 3/17/2015	LEVEELOG
400	1.15	1.15	Structure	Control Box	Water Side	Five recycled water control boxes on the waterside slope. Entry Last Updated : 1/27/2021	LEVEELOG
401	1.25	1.25	Structure	Monitoring Well	Crown	Monitoring well located on crown of levee. Entry Last Updated : 3/17/2015	LEVEELOG
402	1.25	1.25	Structure	Monitoring Well	Crown	Monitoring well located on crown of levee. Entry Last Updated : 3/17/2015	LEVEELOG
403	1.30	1.30	Gate	Metal	Crown	Metal gate on crown of levee. Entry Last Updated : 1/27/2021	LEVEELOG
405	1.31	1.32	Fence	Wood	Land Side	Wood fence along landside toe. Entry Last Updated : 1/27/2021	LEVEELOG
404	1.31	1.32	At Grade	Road / Highway	Crown	Levee crown is paved. Entry Last Updated : 1/27/2021	LEVEELOG
474	1.31	2.01	At Grade	Bikepath	Water Side	Gravel pedesrian/bikepath by river. Entry Last Updated : 3/17/2015	LEVEELOG
83	1.32	1.99	At Grade	Road / Highway	Water Side	Concrete sidewalk on water side of crown. Entry Last Updated : 1/27/2021	LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Levee		Category	Item	Location	Comment	Source
No	Start	End	Januagory		2000001	55/511	Permits
407	1.32	1.99	At Grade	Road / Highway	Crown	Levee crown is now a paved residential street. Name of road is River Crest Drive. Sidewalk and gutter have drop inlets every so often. Entry Last Updated: 1/27/2021	LEVEELOG
406	1.32	1.32	Structure	Control Box	Crown	Four power control boxes located on crown of levee. Entry Last Updated : 3/17/2015	LEVEELOG
408	1.33	1.33	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
409	1.33	1.33	Structure	Sign	Crown	Right arrow sign on levee crown. Entry Last Updated : 3/17/2015	LEVEELOG
411	1.33	1.33	Ramp	Ramp	Land Side	Westlake Drive leads down from the levee crown to the landside. Entry Last Updated: 1/27/2021	LEVEELOG
412	1.33	1.33	Structure	Control Box	Crown	Monument control box on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
2	1.34	1.35	Structure	Building	Water Side	Partially constructed home on the waterside shoulder. Entry Last Updated : 1/27/2021	LEVEELOG 17967
86	1.34	1.97	Miscellaneou s	Irrigation	Land Side	Irrigation on the landside slope. Entry Last Updated : 1/27/2021	LEVEELOG 15793
414	1.34	1.97	Miscellaneou s	Landscaping	Land Side	Landscaping on the landside slope. Entry Last Updated : 1/27/2021	LEVEELOG 15793
413	1.34	1.34	Structure	Sign	Land Side	Street sign at the intersection of River Crest and Westlake. Entry Last Updated : 3/17/2015	LEVEELOG
99	1.35	1.35	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
87	1.35	1.36	Structure	Building	Water Side	House on the waterside shoulder. Entry Last Updated : 1/27/2021	LEVEELOG 17559
89	1.37	1.38	Structure	Building	Water Side	House on the waterside shoulder. Entry Last Updated : 1/27/2021	LEVEELOG 17590

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry No	Levee		Category	Item	Location	Comment	Source
17	1.37	End 1 27	Structure	Control Box	Water Side	PG&E control box located next to sidewalk on the	Permits LEVEELOG
.,	1.37	1.37	Structure	Control Box	Water Side	waterside hinge. Entry Last Updated: 1/27/2021	LLVLLLOG
0	1.38	1.39	Structure	Building	Water Side	House on the waterside shoulder. Entry Last Updated : 1/27/2021	LEVEELOG 17661
1	1.39	1.41	Structure	Building	Water Side	House on the waterside shoulder. Entry Last Updated : 1/27/2021	LEVEELOG 17660
00	1.39	1.39	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
19	1.40	1.40	Structure	Other	Crown	Metal bench on concrete pad on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
-22	1.42	1.43	Structure	Building	Water Side	House on the waterside shoulder. Entry Last Updated : 1/27/2021	LEVEELOG 17699
23	1.42	1.98	At Grade	Bikepath	Land Side	Concrete pedestrian/bike path on the landside toe, next to road. Entry Last Updated: 3/17/2015	LEVEELOG
121	1.42	1.42	Structure	Mailbox	Crown	Community mailbox on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
92	1.43	1.45	Structure	Building	Water Side	House on the waterside shoulder. Entry Last Updated : 1/27/2021	LEVEELOG 17943
93	1.45	1.46	Structure	Building	Water Side	House on the waterside shoulder. Entry Last Updated : 1/27/2021	LEVEELOG 17948
-24	1.45	1.45	Structure	Control Box	Crown	PG&E control box on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
94	1.46	1.47	Structure	Building	Water Side	House on the waterside shoulder. Entry Last Updated : 1/27/2021	LEVEELOG 17944
126	1.46	1.46	Structure	Control Box	Crown	PG&E control box next to sidewalk on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
95	1.47	1.48	Structure	Building	Water Side	House on the waterside shoulder. Entry Last Updated : 1/27/2021	LEVEELOG 17945

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Levee	Mile	0-1	m. Itaaa	Location		Source
No	Start	End	Category	Item	Location	Comment	Permits
101	1.47	1.47	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
427	1.47	1.47	Structure	Control Box	Crown	PG&E control box on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
428	1.48	1.48	Structure	Manhole Cover	Crown	Sanitary sewer manhole cover on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
96	1.48	1.50	Structure	Building	Water Side	House on the waterside shoulder. Entry Last Updated : 1/27/2021	LEVEELOG 17946
97	1.50	1.51	Structure	Building	Water Side	House on the waterside shoulder. Entry Last Updated : 1/27/2021	LEVEELOG 17947
429	1.50	1.50	Structure	Control Box	Crown	PG&E control box on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
430	1.52	1.52	Mark	Marker	Water Side	Small marker indicating levee mile 1.5 on waterside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
431	1.52	1.52	Structure	Mailbox	Crown	Community mailbox on water side of crown of levee by sidewalk. Entry Last Updated: 3/17/2015	LEVEELOG
15	1.52	1.52	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
475	1.53	1.53	Structure	Manhole Cover	Crown	Monitor manhole cover on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
432	1.54	1.54	Structure	Control Box	Crown	Telecommunication and PG&E control boxes on the waterside of crown. Entry Last Updated: 1/27/2021	LEVEELOG
433	1.55	1.55	Structure	Manhole Cover	Crown	Sanitary sewer manhole cover on levee crown. Entry Last Updated : 3/17/2015	LEVEELOG
436	1.56	1.56	Structure	Control Box	Crown	Telecommunication control box on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
135	1.56	1.56	Structure	Other	Land Side	Metal bench on concrete pad, located on landside toe of levee. Entry Last Updated: 3/17/2015	LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

							- Canan
Entry	Levee	Mile	Catagory	Item	Location	Comment	Source
No	Start	End	Category	item	Location	Comment	Permits
16	1.57	1.57	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
37	1.57	1.57	Structure	Manhole Cover	Crown	Small manhole cover, labeled "monument" on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
38	1.59	1.59	Structure	Manhole Cover	Crown	Sanitary sewer manhole cover located next to sidewalk on the crown. Entry Last Updated: 1/27/2021	LEVEELOG
39	1.59	1.59	Structure	Manhole Cover	Crown	Small manhole cover on crown of levee, labeled "monument". Entry Last Updated: 3/17/2015	LEVEELOG
40	1.60	1.74	Structure	Park	Land Side	Small park with picnic benches and accent lighting located near landside toe of levee, next to bike path. Entry Last Updated: 3/17/2015	LEVEELOG
18	1.61	1.61	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
41	1.63	1.63	Structure	Manhole Cover	Crown	Small manhole cover on crown, labeled "monument". Entry Last Updated: 3/17/2015	LEVEELOG
02	1.66	1.66	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
142	1.68	1.68	Structure	Mailbox	Crown	Community mailbox located next to sidewalk. Entry Last Updated : 3/17/2015	LEVEELOG
143	1.69	1.69	Structure	Control Box	Crown	Telecommnications control box located next to sidewalk on the crown. Entry Last Updated: 1/27/2021	LEVEELOG
27	1.70	1.70	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
11	1.72	1.72	UCIP	Conduit	Land Side to Water Side	DS_ID:261 EP_NO: 5528 Crossing Status: Not Found FIELD_STRUCT_DESC: 2-inch electrical conduit of an unknown material through the levee, 1.5 feet below the crown. Electrical conduit supplies power to an existing pumping plant located on the waterside (WS) slope of the levee. (2-inch conduit authorized under Permit No. 5528, 1966 - G. W. Williams Company)	UCIPAPR2021 5528

1966 - G.W. Williams Company) Entry Last Updated : 4/17/2021

Inspector

Unit Miles

Bank

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway

		Unit No. 01 Sacramento River								
Entry No	Levee	e Mile End	Category	Item	Location	Comment			Source Permits	
9	1.72	1.72	UCIP	Pipe	Crossing	DS_ID:262 EP_NO: 5824 Crossing Status: Not Found FIELD_STRUCT_DESC: 8-inch welded steel, di wrapped, discharge pipe, 8.2 feet below the cro pipe is a replacement for an existing 8-inch pipe pipe was installed between the existing pumping located on the waterside (WS) berm of the levee existing reinforced concrete discharge box locat landside (LS) toe, a distance of 88.5 feet. (Repla existing 8-inch welded steel pipe discharge line existing pumping plant authorized under Permit 1967 - G. W. Williams Company). [Additional Reference(s): USACE Sacramento O&M Manua 116, August 1955, Revised 29 Dec 2016, (RM 6 listed as 8-inch pipe]. Entry Last Updated: 4/17/2021	wn. This . The new y plant e and the ed at the aced an on an No. 5824,	5	PAPR2021 824	
445	1.74	1.74	Structure	Manhole Cover	Crown	Small manhole cover, labeled "monument" on the Entry Last Updated : 1/27/2021	ne crown.	LE ⁷	/EELOG	
446	1.74	1.74	Structure	Manhole Cover	Crown	Small manhole cover, labeled "monument" on the Entry Last Updated : 1/27/2021	ne crown.	LE ⁷	/EELOG	
447	1.75	1.75	Structure	Pipe Section	Land Side	Covered pipe and valve on landside toe. Entry Last Updated : 3/17/2015		LE	/EELOG	

1.76 1.76 Structure Control Box Land Side Water control box on landside toe. **LEVEELOG** Entry Last Updated: 1/27/2021 LEVEELOG 1.76 1.76 Structure Control Box Land Side Pipes, pump, and control boxes located in a locked cage, on the landside toe. Entry Last Updated: 3/26/2015 1.76 1.76 Structure Pole - Light Crown Light pole on the crown. **LEVEELOG** Entry Last Updated: 1/27/2021 450 1.79 1.79 Structure Land Side LEVEELOG Other Metal bench on concrete pad on landside toe, next to bike Entry Last Updated: 3/17/2015 Crown **LEVEELOG** 1.80 1.80 Structure Pole - Light Light pole on the crown. Entry Last Updated: 1/27/2021 451 Crown LEVEELOG 1.81 1.81 Structure Manhole Cover Small manhole cover, labeled "monument" on the crown. Entry Last Updated: 1/27/2021

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Levee	Mile	Cotocor	Itom	Location	Commont	Source
No	Start	End	Category	Item	Location	Comment	Permits
40	1.84	1.84	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
453	1.85	1.85	Structure	Mailbox	Crown	Community mailbox located next to sidewalk. Entry Last Updated : 3/17/2015	LEVEELOG
454	1.87	1.87	Structure	Manhole Cover	Crown	Small manhole cover, labeled "monument" on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
41	1.88	1.88	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
455	1.89	1.89	Structure	Other	Crown	Metal bench on a concrete pad on crown of levee. Entry Last Updated : 3/17/2015	LEVEELOG
457	1.89	1.89	Structure	Manhole Cover	Crown	Small manhole cover, labeled "monument" on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
458	1.90	1.90	Structure	Control Box	Crown	Telecommunication control box next to sidewalk on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
48	1.91	1.91	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
459	1.93	1.93	Structure	Control Box	Crown	Telecommunication control box located next to sidewalk on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
112	1.93	1.93	Aerial	High Voltage	Land Side	Overhead power line along the landside toe. Entry Last Updated : 1/27/2021	USGSQUAD_EGIS 5509
460	1.94	1.96	Structure	Pad	Water Side	Parking lot for a home sales office "The Rivers". Entry Last Updated : 1/27/2021	LEVEELOG
461	1.94	1.94	Structure	Manhole Cover	Crown	Small manhole cover, labeled "monument" on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
462	1.96	1.96	Structure	Control Box	Crown	Telecommunications and PG&E control boxes on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
463	1.96	1.96	Structure	Sign	Water Side	Parking sign for the home sales office on the waterside. Entry Last Updated : 1/27/2021	LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Levee	Mile	Cotogony	Item	Location	Comment	Source
No	Start	End	Category	item	Location	Comment	Permits
465	1.97	1.97	Structure	Control Box	Crown	PG&E and sanitary sewer control boxes on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
464	1.97	1.97	Structure	Building	Water Side	Home sales office for "The Rivers" on the waterside shoulder. Entry Last Updated : 1/27/2021	LEVEELOG
468	1.97	1.97	Ramp	Ramp	Land Side	Paved ramp is the continuation of River Crest Drive, which leads from the levee crown to Fountain Drive. Ramp has concrete sidewalks on both sides. Entry Last Updated: 3/26/2015	LEVEELOG
466	1.98	1.98	Structure	Sign	Crown	Street sign at the intersection of River Crest Drive and the ramp that leads from the levee crown down to the adjacent road. Entry Last Updated: 3/17/2015	LEVEELOG
467	1.98	1.98	Structure	Manhole Cover	Crown	Small manhole cover, labeled "monument" on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
51	1.98	1.98	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
471	1.98	1.98	Structure	Sign	Crown	Left arrow sign, next to sidewalk. Entry Last Updated : 3/17/2015	LEVEELOG
472	1.98	1.98	Structure	Sign	Land Side	Stop sign with road names at bottom of ramp, at the intersection of Fountain Drive and River Crest Drive. Entry Last Updated : 1/27/2021	LEVEELOG
470	1.98	1.98	Structure	Control Box	Crown	Pac-Bell control box on crown of levee, next to sidewalk. Entry Last Updated: 3/17/2015	LEVEELOG
473	1.99	1.99	Structure	Sign	Crown	Right arrow sign, located next to sidewalk. Entry Last Updated : 3/17/2015	LEVEELOG
476	2.00	2.00	Gate	Metal	Crown	Metal gate across the levee crown. Entry Last Updated : 1/27/2021	LEVEELOG
477	2.00	2.00	Structure	Monitoring Well	Land Side	Monitoring well by LS hinge. Entry Last Updated : 3/17/2015	LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

					Waterway		Bank	Unit Miles	Inspector
				Unit No. (01 Sacrame	nto River	Right	3.47	David Julian
Entry No	Levee	e Mile End	Category	Item	Location	Comment			Source Permits
12	2.01	2.01	UCIP	Pipe	Crossing	DS_ID:274 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 12-inch steel irrigation through the levee, at an unknown depth. [Addition Reference(s): USACE Sacramento O&M Manual 116, August 1955, Revised 29 Dec 2016, (RM 6) listed as 12-inch steel pipe]. Entry Last Updated: 4/17/2021	onal al, Unit	UCIP	APR2021
478	2.02	2.02	Mark	Marker	Water Side	LM 2.0 marker at WS hinge. Entry Last Updated : 3/17/2015		LE\	EELOG
479	2.02	2.05	Fence	Chain Link	Land Side	Chain link fence with wood slats at LS toe. Entry Last Updated : 3/17/2015		LEV	EELOG
480	2.05	2.21	Fence	Wrought Iron	Land Side	Wrought iron fence at LS toe. Entry Last Updated : 3/17/2015		LE\	/EELOG
481	2.06	2.70	At Grade	Road / Highway	Crown	Levee crown is paved. Entry Last Updated : 3/17/2015		LE\	EELOG
130	2.10	2.10	Structure	Dock	Water Side	For dredging of an existing harbor, construction docks, apartments, swimming pool, restaurant a cocktail lounge; In the overflow area on the right Sacramento River near Bryte Entry Last Updated: 3/11/2015	and		QUAD_EGIS 883
482	2.10	2.10	Ramp	Ramp	Water Side	Small paved ramp on WS leading to small dirt w Entry Last Updated : 3/17/2015	valking tra	ail. LE\	EELOG
483	2.16	2.16	Ramp	Ramp	Water Side	Paved ramp on WS with abandoned gate leadin open area. Entry Last Updated: 3/17/2015	g to pave	ed LE\	ÆELOG
484	2.17	2.17	Structure	Pole	Land Side	Abandoned metal pole on LS near crown. Entry Last Updated : 3/17/2015		LE\	EELOG
488	2.34	2.34	Ramp	Ramp	Land Side	Paved ramp by LS toe. Entry Last Updated : 1/27/2021		LEV	/EELOG
489	2.34	2.34	Structure	Manhole Cover	Land Side	Monument manhole cover near LS hinge. Entry Last Updated : 3/17/2015		LEV	EELOG
490	2.35	2.35	Structure	Sign	Crown	Stop sign at LS hinge. Entry Last Updated : 3/17/2015		LE\	EELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry No	Levee	Mile End	Category	Item	Location	Comment	Source Permits
143	2.37	2.37	Structure	Monitoring Well	N/A	Water well in the levee. Entry Last Updated : 1/27/2021	USGSQUAD_EGIS 9279
491	2.41	2.41	Structure	Pad	Water Side	Abandoned concrete pad on WS near crown. Entry Last Updated : 3/17/2015	LEVEELOG
13	2.41	2.41	UCIP	Pipe	Crossing	DS_ID:264 EP_NO: 4561 Crossing Status: Not Found FIELD_STRUCT_DESC: 2-inch welded, wrapped steel high-pressure natural gas main through the levee, 2.5 feet below the crown. (2-inch welded, wrapped steel high- pressure natural gas main authorized under Permit No. 4561, 1964 - Pacific Gas and Electric Company [PG&E]). Entry Last Updated: 4/17/2021	UCIPAPR2021 4561
494	2.43	2.60	At Grade	Road / Highway	Land Side	Lighthouse Rd and sidewalk by LS toe. Entry Last Updated : 3/17/2015	LEVEELOG
492	2.44	2.44	Structure	Pad	Water Side	Paved abandoned road on WS perpendicular to levee crown approx 100 ft long. Entry Last Updated: 3/17/2015	LEVEELOG
493	2.48	2.48	Structure	Sign	Crown	Warning sign on WS hinge. Entry Last Updated : 3/17/2015	LEVEELOG
495	2.50	2.50	Structure	Pole - Light	Land Side	Light pole at LS toe. Entry Last Updated : 3/17/2015	LEVEELOG
496	2.53	2.53	Structure	Control Box	Land Side	Irrigation control box at LS toe. Entry Last Updated : 3/17/2015	LEVEELOG
497	2.54	2.54	Ramp	Ramp	Land Side	Small dirt pedestrian ramp with two bollards on LS leading to Lighthouse Rd. Entry Last Updated: 3/17/2015	LEVEELOG
85	2.56	2.56	Miscellaneou s	Irrigation	Water Side	Irrigation on the waterward slope. Entry Last Updated : 1/27/2021	LEVEELOG 10876
153	2.56	2.56	Miscellaneou s	Landscaping	Water Side	Landscape on the waterward slope of the levee and the overflow area. Entry Last Updated: 1/27/2021	USGSQUAD_EGIS 10876

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

					Waterway		Bank	Unit Miles	Inspector
				Unit No.	01 Sacrame	nto River	Right	3.47	David Julian
Entry No	Levee	e Mile End	Category	Item	Location	Comment			Source Permits
19	2.59	2.59	UCIP	Pipe	Crossing	DS_ID:254 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 48-inch corrugated medianage pipe through the levee, 24.2 feet below crown. Pipe has been grouted. [Additional Refer DWR Levee Log, 2005 (HLM 2.56)]. Entry Last Updated: 4/17/2021	v the	UCIP	APR2021
160	2.66	2.66	Structure	Pole - Utility	Land Side	High voltage pole on LS hinge. Entry Last Updated : 3/17/2015		LEV	/EELOG
161	2.66	2.66	Gate	Metal	Crown	Pipe gate across levee crown with bollards on V Entry Last Updated : 3/17/2015	VS slope.	US	SACEPI
500	2.67	2.67	Structure	Sign	Crown	Left arrow sign at LS hinge. Entry Last Updated : 3/17/2015		LEV	/EELOG
501	2.67	2.67	Aerial	High Voltage	Crossing	High voltage and phone lines cross levee crown Entry Last Updated : 3/17/2015	l.	LEV	EELOG
504	2.68	2.68	Structure	Sign	Water Side	Sign by gate at bottom of WS paved ramp. Entry Last Updated : 3/17/2015		LEV	/EELOG
502	2.68	2.68	Ramp	Ramp	Crossing	Paved ramp (App. No. 8651) crosses levee cross st and goes to paved parking area with bathroo boat harbor and launch facilities. (App. No. 565 pipe gate at bottom of WS ramp. Entry Last Updated: 3/25/2015	m and to	56	/EELOG 651 651
503	2.68	2.68	Structure	Sign	Water Side	River Walk sign by WS hinge. Entry Last Updated : 3/17/2015		LEV	ÆELOG
506	2.69	2.69	Aerial	High Voltage	Crossing	High voltage and phone lines cross levee crown Entry Last Updated : 3/26/2015	again.	LEV	/EELOG
505	2.69	2.69	Structure	Building	Land Side	House by paved LS ramp.		LEV	/EELOG

Entry Last Updated: 3/17/2015

Entry Last Updated: 3/17/2015

Telephone control box on WS near levee crown.

Report Created: Monday, August 23, 2021 08:53

2.69 2.69 Structure

507

Control Box

Water Side

LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Levee	Mile	Category	Item	Location	Comment	Source
No	Start	End	Catogory	ROIT	Location	Common	Permits
20	2.69	2.69	UCIP	Pipe	Water Side	DS_ID:19405 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 6-inch steel sewer line from the public facility of the boat launching area. No other details available. Entry Last Updated: 4/17/2021	UCIPAPR2021
510	2.69	2.69	Gate	Metal	Crown	Metal gate across the levee crown. Entry Last Updated : 1/27/2021	LEVEELOG
171	2.70	2.70	Structure	Manhole Cover	Land Side	Sewer manhole cover at LS toe. Entry Last Updated : 1/27/2021	USACEPI
508	2.70	2.70	Structure	Sign	Crown	Warning sign at LS hinge. Entry Last Updated : 3/17/2015	LEVEELOG
509	2.70	2.70	Ramp	Ramp	Water Side	Small paved ramp with bollards on WS leading to Parking area. Entry Last Updated: 3/26/2015	LEVEELOG
511	2.70	2.70	Structure	Manhole Cover	Water Side	Sewer manhole cover by WS toe. Entry Last Updated : 3/17/2015	LEVEELOG
513	2.70	2.75	Structure	Pad	Water Side	Paved parking lot on WS for boating facilities. Entry Last Updated : 3/25/2015	LEVEELOG 17551 3002
514	2.70	2.76	Fence	Wrought Iron	Land Side	Wrought iron fence by LS toe contains water tank and pump station. Entry Last Updated: 3/26/2015	LEVEELOG
512	2.71	2.71	Structure	Building	Water Side	Metal storage structure by WS toe. Entry Last Updated : 1/27/2021	LEVEELOG
177	2.71	2.71	Structure	Tank	Land Side	Water tank and 4 approx 1-ft steel pipes each with a pump. Entry Last Updated : 1/27/2021	USACEPI 3781
174	2.75	2.75	Structure	Pump Station	Land Side	Pump station with utility boxes behind wrought iron fence by LS toe. Entry Last Updated: 3/17/2015	USACEPI

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

									Julian
ntry	Levee	e Mile						9	Source
No	Start	End	Category	Item	Location	Comment		Р	Permits
221	2.75	2.75	UCIP	Pipe	Crossing	DS_ID:255 EP_NO: 14903 Crossing Status: Found FIELD_STRUCT_DESC: [Lighthouse Marina D Pump Station] 1 of 5: 42-inch coated steel drair through the levee, 2.2 feet below the crown, in a pump station consisting of two 42-inch, two 30- one 10-inch pipes through the levee. System is to a 72-inch outfall structure in the right bank ov area of the Sacramento River. Levee raised to a required cover over pipes. (two 42-inch, two 30- one 10-inch discharge pipes and storm pump s authorized under Permit No. 14903, 1988 - City Sacramento). [Additional Reference(s): DWR L 2005 (HLM 2.71)]. Entry Last Updated: 4/17/2021	age pipe a storm inch, and connected verflow obtain inch, and tation of West	149	APR2021 903
222	2.75	2.75	UCIP	Pipe	Crossing	DS_ID:483 EP_NO: 14903 Crossing Status: Found FIELD_STRUCT_DESC: [Lighthouse Marina D Pump Station] 2 of 5: 30-inch coated steel drair through the levee, 3.2 ft. below the crown, in a s pump station consisting of two 42-inch, two 30- one 10-inch pipes through the levee. System is to a 72-inch outfall structure in the right bank ov area of the Sacramento River. Levee raised to a required cover over pipes. (two 42-inch, two 30- one 10-inch discharge pipes and storm pump s authorized under Permit No. 14903, 1988 - City Sacramento). [Additional Reference(s): DWR L 2005 (HLM 2.71)]. Entry Last Updated: 4/17/2021	age pipe storm nch, and connected verflow obtain inch, and tation of West	149	APR2021 003
223	2.75	2.75	UCIP	Pipe	Crossing	DS_ID:484 EP_NO: 14903 Crossing Status: Found FIELD_STRUCT_DESC: [Lighthouse Marina D Pump Station] 3 of 5: 10-inch coated steel drain through the levee, 2.2 feet below the crown, in a pump station consisting of two 42-inch, two 30- one 10-inch pipes through the levee. System is o a 72-inch outfall structure in the right bank ov area of the Sacramento River. Levee raised to required cover over pipes. (two 42-inch, two 30- one 10-inch discharge pipes and storm pump s authorized under Permit No. 14903, 1988 - City Sacramento). [Additional Reference(s): DWR L 2005 (HLM 2.71)]. Entry Last Updated: 4/17/2021	age pipe a storm inch, and connected verflow obtain inch, and tation of West	149	APR2021 903

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

					Waterway		Bank	Unit Miles	Inspector
				Unit No.	01 Sacrame	ento River	Right	3.47	David Julian
ntry	Leve	e Mile		L.					Source
No	Start	End	Category	Item	Location	Comment			Permits
25	2.75	2.75	UCIP	Pipe	Crossing	DS_ID:485 EP_NO: 14903 Crossing Status: Found FIELD_STRUCT_DESC: [Lighthouse Marina D Pump Station] 4 of 5: 30-inch coated steel drain through the levee, 3.2 feet below the crown, in a pump station consisting of two 42-inch, two 30- one 10-inch pipes through the levee. System is to a 72-inch outfall structure in the right bank ov area of the Sacramento River. Levee raised to arequired cover over pipes. (two 42-inch, two 30- one 10-inch discharge pipes and storm pump s authorized under Permit No. 14903, 1988 - City Sacramento). [Additional Reference(s): DWR L 2005 (HLM 2.71)]. Entry Last Updated: 4/17/2021	age pipe a storm nch, and connecte verflow obtain inch, and tation of West	14 d	APR2021 903
226	2.76	2.76	UCIP	Pipe	Crossing	DS_ID:486 EP_NO: 14903 Crossing Status: Found FIELD_STRUCT_DESC: [Lighthouse Marina D Pump Station] 5 of 5: 42-inch coated steel drair through the levee, 2.2 feet below the crown, in a pump station consisting of two 42-inch, two 30- one 10-inch pipes through the levee. System is to a 72-inch outfall structure in the right bank ov area of the Sacramento River. Levee raised to required cover over pipes. (two 42-inch, two 30- one 10-inch discharge pipes and storm pump s' authorized under Permit No. 14903, 1988 - City Sacramento). [Additional Reference(s): DWR II 2005 (HLM 2.71)]. Entry Last Updated: 4/17/2021	age pipe a storm nch, and connecte verflow obtain inch, and tation of West	14 d	APR2021 903
181	2.76	2.76	Structure	Tower	Land Side	River Walk steel tower at LS toe with metal she underneath and surrounded by cyclone fence w slats Entry Last Updated: 3/17/2015		H_LL_	GENERAL
520	2.77	2.82	Aerial	High Voltage	Land Side	High voltage line along B Street at LS toe. Entry Last Updated : 3/17/2015		LEV	/EELOG
519	2.77	2.82	At Grade	Road / Highway	Land Side	B Street at LS toe. Entry Last Updated : 3/17/2015		LEV	/EELOG
518	2.78	2.78	Structure	Pipe Section	Water Side	Valve for petroleum pipeline enclosed by bollard horizontal metal poles.	ds and	LEV	/EELOG

Entry Last Updated: 3/17/2015

Entry Last Updated: 3/17/2015

bollards on WS.

Steel pipe and valve enclosed by chain link cage with

Report Created: Monday, August 23, 2021 08:53

Pipe Section

Water Side

2.78 2.78 Structure

LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

					Waterway		Bank	Unit Miles	Inspector
				Unit No. (01 Sacramer	nto River	Right	3.47	David Julian
Entry No	Levee	e Mile End	Category	Item	Location	Comment			Source Permits
515		2.78	Ramp	Ramp	Crossing	Small paved ramp crosses from intersection of Streets to parking lot on WS. Entry Last Updated : 1/27/2021	B and 3rd		/EELOG
516	2.78	2.78	Gate	Metal	Land Side	Metal pipe gate on paved ramp by LS hinge. Entry Last Updated : 3/17/2015		LE\	EELOG
30	2.78	2.78	UCIP	Pipe	Crossing	DS_ID:19406 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 1 of 2: 3-inch wrapped galvanized iron (GI) water pipe through the leve unknown depth. Pipe daylights in a metal cage lebox for the pipe is also found. Entry Last Updated: 4/17/2021	e, at an		APR2021
31	2.78	2.78	UCIP	Pipe	Crossing	DS_ID:19407 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 2 of 2: 5-inch wrapped galvanized iron (GI) water pipe through the leve unknown depth. Pipe daylights in a metal cage box for the pipe is also found. Entry Last Updated: 4/17/2021	e, at an		APR2021
29	2.78	2.78	UCIP	Pipe	Crossing	DS_ID:265 EP_NO: 14527 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 12-inch coated steel p pipeline, 3 feet below the crown. Gas/petroleum markers found on both sides of the levee. (12.7: welded steel pipeline authorized under Permit N 1987 - Southern Pacific Pipe Lines, Inc.). Entry Last Updated: 4/17/2021	line 5-inch	14	APR2021 527
521	2.78	2.78	Structure	Sign	Land Side	Sign on B Street by LS toe. Entry Last Updated : 3/17/2015		LE\	ÆELOG
254	2.81	2.81	Structure	Boat Ramp	Water Side	Broderick boat launching facility with concrete a of launching ramp. Entry Last Updated: 1/27/2021	t the head		QUAD_EGIS 551
						replace asphalt;construct sidewalk;place riprap; sacramento Entry Last Updated : 3/11/2015	W.	17	551
522	2.81	2.81	Structure	Sign	Land Side	Dead End sign by LS toe. Entry Last Updated : 3/17/2015		LE\	EELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Levee	e Mile	Category	Item	Location	Comment	Source
No	Start	End	Category	item	Location	Comment	Permits
523	2.82	2.82	Ramp	Ramp	Water Side	Gravel ramp to WS toe road. Entry Last Updated : 3/17/2015	LEVEELOG
525	2.82	2.85	Aerial	Communications	Land Side	Possible abandoned phone line by LS toe. Entry Last Updated : 1/27/2021	LEVEELOG
524	2.82	2.82	Ramp	Ramp	Land Side	Paved ramp on LS to B Street. Entry Last Updated : 1/27/2021	LEVEELOG
526	2.83	2.83	Structure	Sign	Crown	Two signs on metal pole on levee crown. Entry Last Updated: 3/17/2015	LEVEELOG
528	2.85	2.85	Structure	Building	Land Side	L-shaped building by LS toe and along paved LS ramp. Entry Last Updated : 3/17/2015	LEVEELOG
527	2.85	2.85	Structure	Sign	Crown	Sign at LS hinge at top of paved ramp to B Street. Entry Last Updated : 3/17/2015	LEVEELOG
530	2.86	2.86	Ramp	Ramp	Land Side	Paved ramp on the landside slope. Entry Last Updated : 1/27/2021	LEVEELOG
529	2.86	2.86	Structure	Sign	Crown	Warning sign at WS hinge. Entry Last Updated : 3/17/2015	LEVEELOG
531	2.86	2.86	Gate	Metal	Land Side	Metal pipe gate at top of paved LS ramp. Entry Last Updated : 3/17/2015	LEVEELOG
32	2.91	2.91	UCIP	Pipe	Crossing	DS_ID:18884 EP_NO: Crossing Status: Not Found FIELD_STRUCT_DESC: 1 of 4: 3-inch pipe of an unknown material or purpose through the levee, 18.6 feet below the crown. Pipe exposed and extends 10 feet from the bank and 5 feet above current water surface. Needs to be removed or grouted. [Additional Reference(s): DWR Levee Log, 2005 (HLM 2.88). USACE Sacramento O&M Manual, Unit 116, August 1955, Revised 29 Dec 2016, (RM 59.65), listed as one 3-inch, one 10-inch steel, and two 7-inch pipes; no USACE As-Built Drawing found for these pipes] Entry Last Updated: 4/17/2021	UCIPAPR2021
532	2.92	2.95	Fence	Chain Link	Land Side	Chain linke fence with wood slats and barbed wire runs up the bank halfway to the crown, then runs downriver. Fence encloses large water tank. Entry Last Updated: 3/18/2015	LEVEELOG

Flood Control Project Maintenance Levee Inspections

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

						Waterway		Bank	Unit Miles	Inspector
				Į	Unit No. (01 Sacramer	nto River	Right	3.47	David Julian
Entry No	Levee	e Mile End	Category		Item	Location	Comment			Source Permits
35	2.93	2.93	UCIP	Pipe		Crossing	DS_ID:18886 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 2 of 4: 10-inch pipe of unknown material or purpose through the levee, below the crown. Pipe exposed and extends 10 the bank and 5 feet above current water surface be removed or grouted. [Additional Reference(s) Levee Log, 2005 (HLM 2.88). USACE Sacramer Manual 116, August 1955, (RM 59.65), listed as inch, one 10-inch steel, and two 7-inch pipes; not As-Built Drawing found for these pipes]. Entry Last Updated: 4/17/2021	18.6 feet feet from . Needs t): DWR nto O&M one 3-		APR2021
33	2.93	2.93	UCIP	Pipe		Crossing	DS_ID:18885 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 4 of 4: 7-inch pipe of a unknown material or purpose through the levee, below the crown. Unable to locate. Pipe expose extends 10 feet from the bank and 5 feet above water surface. Needs to be removed or grouted. [Additional Reference(s): DWR Levee Log, 2005 2.88). USACE Sacramento O&M Manual, Unit 1 August 1955, Revised 29 Dec 2016, (RM 59.65) one 3-inch, one 10-inch steel, and two 7-inch pip USACE As-Built Drawing found for these pipes] Entry Last Updated: 4/17/2021	18.6 feet d and current 5 (HLM 16, , listed as pes; no		APR2021
36	2.93	2.93	UCIP	Pipe		Crossing	DS_ID:18883 EP_NO: Crossing Status: Found FIELD_STRUCT_DESC: 3 of 4: 7-inch pipe of a unknown material or purpose through the levee, below the crown. Unable to locate. Pipe expose extends 10 feet from the bank and 5 feet above water surface. Needs to be removed or grouted. [Additional Reference(s): DWR Levee Log, 2005 2.88). USACE Sacramento O&M Manual, Unit 1 August 1955, Revised 29 Dec 2016, (RM 59.65) one 3-inch, one 10-inch steel, and two 7-inch pip USACE As-Built Drawing found for these pipes]. Entry Last Updated: 4/17/2021	18.6 feet d and current 5 (HLM 16, , listed as pes; no	:	APR2021
196	2.93	2.93	Structure	Pad		Water Side	Earthfill pad on the waterside slope. Entry Last Updated : 1/27/2021			QUAD_EGIS 557
200	2.95	2.95	Structure	Pole - L	_ight	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021		US	ACEPI

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

								Julian
Fatar	Levee	e Mile						Source
Entry No	Start	End	Category	Item	Location	Comment		Permits
37	2.99	2.99	UCIP	Pipe	Crossing	DS_ID:266 EP_NO: 16702 Crossing Status: Not Found FIELD_STRUCT_DESC: 4.5-inch polyvinyl chlorirrigation pipe through the levee, 2 feet below th Public facilities and four stairways on the levee Observation/fishing dock on the waterside (WS) levee. (4-inch irrigation pipe and 1-inch potable main line authorized under Permit No. 16702, 1 of West Sacramento). Entry Last Updated: 4/17/2021	e crown. (slope.) of the water	UCIPAPR2021 16702
533	3.02	3.02	Ramp	Ramp	Water Side	Short gravel ramp leading from levee crown to v Entry Last Updated : 3/18/2015	vater side.	LEVEELOG
192	3.02	3.02	Structure	Sign	Crown	Small white sign indicating levee mile 3.0, locate water side hinge. Entry Last Updated: 3/18/2015	ed on	LEVEELOG
52	3.05	3.05	Structure	Pole - Utility	Water Side	Powerline pole on the waterside slope. Entry Last Updated : 1/27/2021		LEVEELOG
535	3.05	3.05	Structure	Sign	Water Side	Warning sign located on water side hinge. Entry Last Updated : 3/18/2015		LEVEELOG
534	3.05	3.05	Aerial	High Voltage	Crossing	Overhead powerline crosses levee crown. Entry Last Updated : 1/27/2021		LEVEELOG
536	3.05	3.05	Fence	Metal	Crossing	Metal fence running from landside over the leve the waterside. Fence is on both sides of the RR tracks/bridge. Large boulders are located downs the RR tracks along the levee crest to limit acce Entry Last Updated: 3/18/2015	stream of	LEVEELOG
208	3.06	3.06	Aerial	Bridge	Crossing	"I" Street Bridge for vehicular traffic crosses lev overhead. Entry Last Updated : 3/18/2015	ree	H_LL_GENERAL 16831
537	3.06	3.06	At Grade	Railroad	Crossing	Southern Pacific RR tracks cross levee crown a Entry Last Updated : 3/18/2015	t grade.	LEVEELOG
540	3.08	3.08	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021		LEVEELOG
81	3.08	3.45	Structure	Other	Crown	Concrete pillars are located on waterside hinge approximately every 60 feet. Entry Last Updated: 8/25/2020		LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Levee	Mile	Cotogoni	Itam	Location	Commont	Source
No	Start	End	Category	Item	Location	Comment	Permits
543	3.08	3.47	Miscellaneou s	Landscaping	Water Side	Irrigated landscaping, grass, plants on the waterside slope. Entry Last Updated : 1/27/2021	LEVEELOG
541	3.08	3.47	At Grade	Bikepath	Water Side	Concrete walkway/bikepath running along water side toe. Entry Last Updated: 3/26/2015	LEVEELOG
539	3.08	3.08	Structure	Stairs	Water Side	Concrete stair set with metal railings leads from levee crown to concrete walkway/bikepath at the waterside levee toe. Entry Last Updated: 3/26/2015	LEVEELOG
542	3.08	3.46	At Grade	Road / Highway	Crown	West Sacramento riverfront improvements including 2200-ft promenade of paved levee crown (concrete and pavers). Entry Last Updated: 3/25/2015	LEVEELOG 16702
538	3.08	3.08	Ramp	Ramp	Land Side	Leads from road to levee crown, access limited by large boulders. Entry Last Updated: 3/18/2015	LEVEELOG
54	3.09	3.09	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
24	3.09	3.09	Structure	Sign	Water Side	Sign by the intersection of the ramp and the bike path. Entry Last Updated : 1/27/2021	LEVEELOG
545	3.09	3.09	Structure	Sign	Water Side	Sign by the intersection of the ramp and the bike path. Entry Last Updated : 1/27/2021	LEVEELOG
544	3.09	3.14	Ramp	Ramp	Water Side	Colored concrete paved ramp leading from the bike path up to the levee crown, possibly 8 feet wide. Entry Last Updated: 3/26/2015	LEVEELOG
546	3.10	3.10	Structure	Other	Crown	Metal bench on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
53	3.10	3.10	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
547	3.10	3.10	Structure	Monitoring Well	Crown	Monitoring well on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
548	3.10	3.10	Structure	Other	Water Side	Metal bench located along concrete bike path. Entry Last Updated : 3/18/2015	LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Levee		Category	Item	Location	Comment	Source
No	Start	End	Category	1.0	2004		Permits
549	3.11	3.11	Structure	Other	Crown	Metal bench on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
550	3.11	3.11	Structure	Monitoring Well	Crown	Monitoring well on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
55	3.11	3.11	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
551	3.11	3.11	Structure	Other	Crown	Metal bike rack on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
56	3.12	3.12	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
554	3.12	3.14	Ramp	Ramp	Land Side	Concrete pedestrian ramp with flowers and railings. Entry Last Updated : 1/27/2021	LEVEELOG
555	3.12	3.14	Fence	Chain Link	Crown	Large anchor style chain with small metal poles, spaced between two light poles. Entry Last Updated: 3/18/2015	LEVEELOG
553	3.13	3.13	Structure	Pole	Crown	Short metal pole at top of ramp, no sign. Entry Last Updated : 3/18/2015	LEVEELOG
557	3.14	3.37	Miscellaneou s	Landscaping	Land Side	Irrigated landscaping with plants, trees on the landside slope. Entry Last Updated: 1/27/2021	LEVEELOG
57	3.14	3.14	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
38	3.14	3.14	UCIP	Conduit	Crossing	DS_ID:256 EP_NO: 2075 Crossing Status: Indicator Found FIELD_STRUCT_DESC: 2-inch armored submarine telephone conduit of an unknown material through the levee, 5 feet below the crown. (Armored submarine cable authorized under Permit No. 2075, 1955 - Pacific Telephone and Telegraph Company [PT&T]). [Additional Reference(s): DWR Levee Log, 2005 (HLM 3.10)]. Entry Last Updated: 4/17/2021	UCIPAPR2021 2075
556	3.14	3.14	Structure	Sign	Water Side	Wheelchair accessible sign located at top of ramp. Entry Last Updated : 3/18/2015	LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

					Waterway		Bank	Unit Miles	Inspector
				Unit No. (01 Sacrame	nto River	Right	3.47	David Julian
Entry No	Leve	e Mile End	Category	Item	Location	Comment			Source Permits
39	3.14	3.14		APR2021 107					
105	3.14	3.14	UCIP	Pipe		DS_ID:269 EP_NO: 2075 Crossing Status: Indicator Found FIELD_STRUCT_DESC: Installation and mainte an armored submarine telephone conduit of an size or material across the channel of the Sacra River and its levees, at an unknown depth. (Arm submarine cable authorized under Permit No. 2: 1955 - Pacific Telephone and Telegraph Compa [PT&T]). Entry Last Updated: 4/17/2021	unknown mento ored 075,	20	APR2021 075
558	3.14	3.14	Structure	Building	Crown	Restroom building on the crown. Entry Last Updated : 1/27/2021		LEV	EELOG
561	3.15	3.15	Structure	Sign	Water Side	Wood sign with three wood poles at water side to concrete bike path. Entry Last Updated: 3/18/2015	coe, next	to LEV	EELOG
562	3.15	3.15	Structure	Sign	Water Side	Small sign on water side hinge. Entry Last Updated : 3/18/2015		LEV	EELOG
559	3.15	3.15	Ramp	Ramp	Land Side	Ramp leads from crown to E Street. Entry Last Updated : 1/27/2021		LEV	EELOG
564	3.15	3.17	Fence	Chain Link	Crown	Large anchor style chain with small metal poles between two light poles. Entry Last Updated: 3/18/2015	, spaced	LEV	EELOG
563	3.15	3.20	Ramp	Ramp	Water Side	Asphalt ramp leads from crown to concrete bike Entry Last Updated : 3/26/2015	path.	LEV	EELOG
566	3.16	3.16	Structure	Other	Crown	Metal bench on the crown. Entry Last Updated : 1/27/2021		LEV	EELOG
565	3.16	3.19	Structure	Building	Land Side	CALSTRS building on the landside toe.		LEV	EELOG

Entry Last Updated: 1/27/2021

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Leve	Mile	Category	Item	Location	Comment	Source
No	Start	End	Category	item	Location	Comment	Permits
59	3.17	3.17	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
567	3.18	3.18	Structure	Other	Crown	Metal bench on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
60	3.18	3.18	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
568	3.18	3.18	Structure	Sign	Crown	River Walk display on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
569	3.18	3.18	Structure	Other	Crown	Metal bench on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
61	3.19	3.19	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
570	3.19	3.19	Structure	Sign	Crown	River Walk display on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
42	3.20	3.20	UCIP	Conduit	Crossing	DS_ID:268 EP_NO: 17058 Crossing Status: Not Found FIELD_STRUCT_DESC: Three 2-inch and two 1.5-inch fiber optics conduits of an unknown material across and bored under the Sacramento River and its west levee. Note in permit indicates this was not installed. Entry Last Updated: 4/17/2021	UCIPAPR2021 17058
572	3.20	3.20	Structure	Sign	Crown	River Walk display on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
571	3.20	3.20	Ramp	Ramp	Land Side	Ramp with pavers towards 3rd Steet, with metal bike locks. Entry Last Updated : 3/18/2015	LEVEELOG
62	3.20	3.20	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
573	3.20	3.22	Fence	Chain Link	Crown	Large anchor style chain with small metal poles, spaced between two light poles. Entry Last Updated: 3/18/2015	LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Leve		Category	Item	Location	Comment	Source
574	3.21	3.21	Structure	Other	Crown	Metal bench on the crown. Entry Last Updated : 1/27/2021	Permits LEVEELOG
576	3.21	3.21	At Grade	Road / Highway	Land Side	Road provides access to the CALSTRS building. Entry Last Updated : 1/27/2021	LEVEELOG
577	3.22	3.22	Wall	Concrete / Masonry Wall	Land Side	Concrete planter box on the landside slope. Entry Last Updated : 1/27/2021	LEVEELOG
579	3.22	3.24	Structure	Pole	Crown	Light poles and flag poles. Entry Last Updated : 3/18/2015	LEVEELOG
578	3.22	3.24	Structure	Stairs	Water Side	Concrete stairs on the waterside slope. Entry Last Updated : 1/27/2021	LEVEELOG
581	3.24	3.24	Wall	Concrete / Masonry Wall	Land Side	Concrete planter on the landside slope. Entry Last Updated : 1/27/2021	LEVEELOG
580	3.24	3.24	Structure	Stairs	Land Side	Concrete stairs with railings leading from crown to E Street. Entry Last Updated : 3/18/2015	LEVEELOG
43	3.24	3.24	UCIP	Pipe	Land Side to Water Side	DS_ID:258 EP_NO: 14854 Crossing Status: Found FIELD_STRUCT_DESC: 36-inch coated steel storm water drainage pipe through the levee, 3.5 ft. below the crown. Concrete headwall and flap gate at the riverbank. Siphon breaker at the landside (LS) shoulder. (Relocation of a force main storm drain outfall structure authorized under Permit No. 14854, 1988 - Raley's Landing, Inc.) [Additional Reference(s): DWR Levee Log, 2005 (HLM 3.24)]. Entry Last Updated: 4/17/2021	UCIPAPR2021 14854
582	3.24	3.26	Fence	Chain Link	Crown	Large anchor style chain with small metal poles, spaced between two light poles. Entry Last Updated: 3/18/2015	LEVEELOG
583	3.24	3.24	Structure	Control Box	Water Side	Utility box at WS hinge. Entry Last Updated : 1/27/2021	LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Leve		Category	Item	Location	Comment	Source
No	Start	End					Permits
44	3.25	3.25	UCIP	Pipe	Land Side to Water Side	DS_ID:270 EP_NO: 4668 Crossing Status: Not Found FIELD_STRUCT_DESC: *ABANDONED w/ Permit* 30- inch coated steel storm water discharge pipe through the levee, 6 feet below the crown. Concrete headwall on the waterside (WS). Pumping plant on the landside (LS). (36- inch reinforced concrete discharge pipe and storm water pumping plant authorized under Permit No. 4668, 1964 - County of Yolo, Department of Public Works. 36-inch pipe was properly abandoned under Permit No. 14854, 1988 - Raley's Landing, Inc.) Entry Last Updated: 4/17/2021	UCIPAPR2021 4668
585	3.25	3.30	Fence	Chain Link	Land Side	Chain link fence at LS hinge. Entry Last Updated : 3/18/2015	LEVEELOG
584	3.25	3.25	Structure	Control Box	Land Side	Large green locked cmp standpipe containing valves. Entry Last Updated : 3/18/2015	LEVEELOG
63	3.26	3.26	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
586	3.26	3.26	Structure	Other	Land Side	Bench on the landside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
64	3.27	3.27	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
588	3.27	3.27	Structure	Other	Land Side	Bench on the landside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
587	3.27	3.27	Structure	Sign	Water Side	River Walk display at WS hinge. Entry Last Updated : 3/18/2015	LEVEELOG
591	3.27	3.30	Fence	Chain Link	Crown	Large anchor style chain with small metal poles, spaced between two light poles. Entry Last Updated: 3/18/2015	LEVEELOG
589	3.28	3.28	Structure	Sign	Water Side	River Walk display at WS hinge. Entry Last Updated : 3/18/2015	LEVEELOG
65	3.28	3.28	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector	
Unit No. 01 Sacramento River	Right	3.47	David Julian	

Entry	Levee	Mile	0.11	11	Land	2	Source
No	Start	End	Category	Item	Location	Comment	Permits
590	3.29	3.29	Structure	Other	Water Side	Picnic table by concrete WS walkway. Entry Last Updated : 3/18/2015	LEVEELOG
593	3.29	3.29	Structure	Other	Land Side	Bench on the landside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
592	3.29	3.29	Structure	Sign	Water Side	River Walk display at WS hinge. Entry Last Updated : 3/18/2015	LEVEELOG
66	3.29	3.29	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
594	3.30	3.30	Structure	Other	Land Side	Bench on the landside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
596	3.30	3.30	Structure	Stairs	Water Side	Stairs with metal railings and winding ramp on the waterside slope. Entry Last Updated: 1/27/2021	LEVEELOG
4	3.30	3.30	Structure	Pole	Water Side	Flag pole at WS hinge. Entry Last Updated : 1/27/2021	LEVEELOG
98	3.30	3.30	Structure	Pole	Water Side	Flag pole at WS hinge. Entry Last Updated : 1/27/2021	LEVEELOG
595	3.30	3.30	Structure	Sign	Land Side	"Prohibited" sign on two wood posts by LS hinge. Entry Last Updated : 3/18/2015	LEVEELOG
597	3.30	3.30	Ramp	Ramp	Land Side	Ramp to G St with pavers and metal railing. Entry Last Updated : 1/27/2021	LEVEELOG
599	3.31	3.31	Structure	Sign	Land Side	Granite plaque at LS hinge. Entry Last Updated : 3/18/2015	LEVEELOG
600	3.31	3.37	Structure	Building	Land Side	Ziggurat building on the landside. Entry Last Updated : 1/27/2021	LEVEELOG
601	3.31	3.33	Fence	Chain Link	Crown	Large anchor style chain with small metal poles, spaced between two light poles. Entry Last Updated: 3/18/2015	LEVEELOG
67	3.31	3.31	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Levee Mile		_				Source
No	Start	End	Category	Item	Location	Comment	Permits
603	3.31	3.31	Structure	Control Box	Water Side	Two electric control boxes at WS hinge. Entry Last Updated : 1/27/2021	LEVEELOG
602	3.32	3.32	Structure	Other	Land Side	Bench on the landside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
604	3.32	3.32	Structure	Sign	Water Side	River Walk display at WS hinge. Entry Last Updated : 3/26/2015	LEVEELOG
605	3.32	3.32	Structure	Other	Land Side	Bench on the landside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
606	3.32	3.32	Structure	Sign	Crown	Granite plaque about salmon cannery on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
69	3.32	3.32	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
607	3.33	3.33	Structure	Sign	Water Side	River Walk display at WS hinge. Entry Last Updated : 3/18/2015	LEVEELOG
608	3.33	3.33	Structure	Other	Land Side	Bench on the landside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
70	3.34	3.34	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
610	3.34	3.34	Structure	Control Box	Water Side	Two electric control boxes at WS hinge. Entry Last Updated : 3/18/2015	LEVEELOG
609	3.34	3.34	Structure	Other	Land Side	Bench on the landside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
611	3.35	3.35	Structure	Stairs	Water Side	Concrete stairs with metal railings leading from crown to WS concrete walkway. Entry Last Updated: 3/18/2015	LEVEELOG
612	3.35	3.35	Structure	Manhole Cover	Crown	Monument manhole cover. Entry Last Updated : 3/18/2015	LEVEELOG
71	3.35	3.35	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Levee	Mile	Category	Item	Location	Comment	Source
No	Start	End	Catogory	Rom	Location	Comment	Permits
613	3.36	3.36	Structure	Sign	Water Side	River Walk display at WS hinge. Entry Last Updated : 3/18/2015	LEVEELOG
614	3.36	3.36	Structure	Other	Land Side	Bench on the landside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
616	3.36	3.41	Ramp	Ramp	Water Side	Asphalt pedestrian ramp with bollards from crown to WS concrete walkway. Entry Last Updated: 3/18/2015	LEVEELOG
72	3.36	3.36	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
617	3.37	3.37	Structure	Sign	Water Side	River Walk display at WS hinge. Entry Last Updated : 3/18/2015	LEVEELOG
618	3.37	3.37	Structure	Other	Land Side	Bench on the landside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
74	3.38	3.38	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
619	3.38	3.38	Structure	Other	Land Side	Bench on the landside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
620	3.38	3.38	Structure	Sign	Land Side	"Prohibited" sign on two wood posts at LS hinge. Entry Last Updated : 3/18/2015	LEVEELOG
621	3.38	3.38	Ramp	Ramp	Land Side	Paved ramp/road gradually slopes from crown to LS. Entry Last Updated : 3/18/2015	LEVEELOG
75	3.39	3.39	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
623	3.39	3.39	Structure	Sign	Water Side	River Walk display at WS hinge. Entry Last Updated : 3/18/2015	LEVEELOG
622	3.39	3.39	Structure	Other	Land Side	Bench on the landside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
76	3.40	3.40	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian
			-

Entry No	Levee	Mile End	Category	Item	Location	Comment	Source Permits
624	3.40	3.40	Structure	Other	Land Side	Bench on the landside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
625	3.41	3.41	Structure	Sign	Water Side	River Walk display at WS hinge. Entry Last Updated : 3/18/2015	LEVEELOG
77	3.41	3.41	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
626	3.41	3.43	Fence	Chain Link	Crown	Large anchor style chain with small metal poles, spaced between two light poles. Entry Last Updated: 3/18/2015	LEVEELOG
628	3.42	3.42	Structure	Other	Land Side	Bench on the landside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
45	3.42	3.42	UCIP	Pipe	Crossing	DS_ID:271 EP_NO: 16702 Crossing Status: Not Found FIELD_STRUCT_DESC: 4.5-inch polyvinyl chloride (PVC) irrigation pipe through the levee, 2 feet below the crown. Public facilities and four stairways on the levee slope. Observation/fishing dock on the waterside (WS). (4-inch irrigation pipe and 1-inch potable water main line authorized under Permit No. 16702, 1997 - City of West Sacramento). Entry Last Updated: 4/17/2021	UCIPAPR2021 16702
627	3.42	3.42	Structure	Sign	Water Side	River Walk display at WS hinge. Entry Last Updated : 3/18/2015	LEVEELOG
78	3.42	3.42	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
629	3.42	3.42	Structure	Other	Land Side	Bench on the landside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
630	3.43	3.43	Structure	Stairs	Water Side	Two sets of concrete stairs separated by flower planter box. Stairs have metal railings and go from crown to WS concrete walkway. Entry Last Updated: 3/26/2015	LEVEELOG
631	3.43	3.45	Fence	Chain Link	Crown	Large anchor style chain with small metal poles, spaced between two light poles. Entry Last Updated: 3/18/2015	LEVEELOG

Levee Log Report By Levee Mile - Updated 8/23/2021

Sacramento Maintenance Yard Maintenance Area 0004

Waterway	Bank	Unit Miles	Inspector
Unit No. 01 Sacramento River	Right	3.47	David Julian

Entry	Levee	Mile	Category	Itom	Location	Commont	Source
No	Start	End	Category	Item	Location	Comment	Permits
632	3.44	3.44	Structure	Other	Land Side	Bench on the landside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
79	3.44	3.44	Structure	Pole - Light	Crown	Entry Last Updated: 8/25/2020	LEVEELOG
633	3.44	3.44	Structure	Sign	Water Side	River Walk display at WS hinge. Entry Last Updated : 3/18/2015	LEVEELOG
634	3.45	3.45	Structure	Other	Land Side	Bench on the landside hinge. Entry Last Updated : 1/27/2021	LEVEELOG
635	3.45	3.45	Structure	Sign	Crown	"Prohibited" sign on two wood posts on crown. Entry Last Updated : 3/18/2015	LEVEELOG
637	3.45	3.45	Structure	Other	Crown	Bike locks on crown. Entry Last Updated : 3/18/2015	LEVEELOG
80	3.45	3.45	Structure	Pole - Light	Crown	Light pole on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
638	3.45	3.45	Structure	Sign	Crown	River Walk sign supported on two large black poles on the crown Entry Last Updated : 1/27/2021	LEVEELOG
636	3.45	3.45	Structure	Other	Crown	Bench on crown. Entry Last Updated : 3/18/2015	LEVEELOG
639	3.46	3.46	Structure	Other	Crown	"A Life's Ride" sculpture on the crown. Entry Last Updated : 1/27/2021	LEVEELOG
640	3.46	3.46	Structure	Sign	Crown	River Walk display on crown by Tower Bridge. Entry Last Updated : 3/18/2015	LEVEELOG
244	3.47	3.47	Mark	Boundary	Crown	End of unit at the Tower Bridge, northern boundary of Reclamation District No. 900. Entry Last Updated: 3/11/2015	H_LL_GENERAL